

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 67792 Service: DTV Call WAQP Channel: 36 (UHF)

Sign:

ID:

File **0000028021**

Number:

FRN: **0005077524** Date **03/18**

Submitted: /2020

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|----------------------------------|---|-----------------------|----------------|--------------------|
| Radiant Life Ministries, Inc. | Michael Daly PO Box 1010 MARION, IL 62959 United States | +1 (618) 997- 4700 | mjd@tct. tv | Not-for- Profit |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|-----------|---------|-------|-------|
| | | | |

The Preparer is same as the reimbursement contact.

Broadcaster Information and Transition Plan Question Response

| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
|--|--|
| Briefly describe transition plan | WAQP has transitioned from ch. 48 to ch. 36 service at its existing transmission location. WAQP replaced its main and back up transmitters, as well as antenna and trans line. WAQP is presently operating on channel 36 facilities. |

Transmitters

| S | Section | Question | Response |
|---|------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Add Transmitter Information

| Section | Question | Response |
|----------------------------------|--|--------------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Auxiliary (Backup) |
| | Description of Use | Back up to main txmtr |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | Visionary |
| | Year | 2003 |
| | Туре | Inductive Output Tube |
| | IOT Power Type | Single |
| | Power Capacity | 30 kW |

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|--|
| New Transmitter | Use | Auxiliary (Backup) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Manufacturer | |
| | Model | ULXTE-40 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 25.3 kW |
| | Justification for New Transmitter | This transmitter is no longer manufactured or supported (Axcera is no longer in business) and its components are not returnable for use on WAQP's repack channel, so quotes for an appropriately sized solid state transmitter and upgrade have been attached. |

Other Transmitter Costs

| Section | Question | Response |
|---|--|--|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | Yes |
| | Power | 150 kVA |
| | Rigid Conduit and Wiring | No |
| | Size | N/A |
| | Length | N/A |
| | Other Electrical Service | Yes |
| | Description | WAQ will require the assistance of a licensed electrical contractor to disconnect and reconnect existing transmitter electrical service to the repack transmitter. |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |

| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
|------------------|--|-----|
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Other Transmitter Cost Not Listed

| Name | Description |
|---------------------|---|
| Transmitter removal | WAQP's existing IOT transmitter(s) will require complete removal and disposal. WAQP estimate of deconstruction and disposal costs attached. |

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|--|--------------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | Sigma |
| | Year | 2006 |
| | Туре | Inductive Output Tube |
| | IOT Power Type | Single |
| | Power Capacity | 30 kW |

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|---|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Manufacturer | |
| | Model | ULXTE-40 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 25.3 kW |
| | Justification for New Transmitter | Existing single IOT transmitter is no longer produced or supported by its manufacturer (Harris /Gates Air) and it is not able to be retuned to repack channel. Quotations attached are for an equivalent power level solid state transmitter and upgrade. |

Other Transmitter Costs

| Section | Question | Response |
|---|--|---|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | Yes |
| | Power | 150 kVA |
| | Rigid Conduit and Wiring | No |
| | Size | N/A |
| | Length | N/A |
| | Other Electrical Service | Yes |
| | Description | WAQP will require the assistance of a licensed electrical contractor to disconnect and reconnect existing transmitter electrical service to the repack transmitter. |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |

| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
|------------------|--|-----|
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Other Transmitter Cost Not Listed

| Name | Description |
|---------------------|---|
| Transmitter removal | WAQP's existing IOT transmitter(s) will require physical removal and disposal to accommodate construction of repack transmitters). WAQP estimate of deconstruction and disposal costs attached. |

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Existing Antenna Information

| Section | Question | Response |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | Yes |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Top Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 851.0 kW |

| Manufacturer | |
|--------------|----------------------|
| Model | ATW28H3- HTCU-49H |
| Year | 2006 |

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|--------------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | Yes |
| New Antenna | Class | Full Power |
| Manufacturer and Types | Mounting | Top Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 673.0 kW |
| | Manufacturer | |
| | | |

| Model | ATW28H3- ETC1-36H |
|-------------------------------|--|
| Year | 2019 |
| Justification for New Antenna | WAQP's existing channel 48 /49 antenna is channel specific and not compatible with the station's repack channel. |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|----------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Broadband or Single Channel? | N/A |
| | Feed Line Size | N/A |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |

| Sweep Test | Do you require the sweep testing of | Yes |
|------------|-------------------------------------|-----|
| | transmission line and antenna? | |

Other Antenna Cost Not Listed

Information not provided.

Interim Antenna

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|--------------------|
| New Antenna Description | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | No |
| | Will antenna be located on or in close proximity to an antenna farm? | Yes |
| New Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 250.0 kW |
| | Manufacturer | |
| | Model | TFU 8B8-R |
| | Year | 2018 |

| Justification for New Antenna | Required to |
|-------------------------------|-------------|
| | maintain on |
| | air station |
| | signal |
| | continuity |
| | during main |
| | antenna |
| | replacement |
| | operations. |
| | |

Interim Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------|---|----------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Broadband or Single Channel? | N/A |
| | Feed Line Size | N/A |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | No |

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

| Transmission ^{Seffien} | Question | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary Transmission Line

Existing Transmission Line

| on Line Section | Question | Response |
|--|--|----------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission | Manufacturer | |
| Line Manufacturer and Type | Туре | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | 20 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 1150 feet per run |

Primary Transmiss

New Transmission Line

| on Line Settion | Question | Response |
|--------------------------------|---|---|
| New Transmission Line Costs | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Туре | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | 19 3/4 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 1150 feet per run |
| | Justification for New Transmission Line | The existing line segment length is not compatible with channel 36. |

Primary Other Transmission Line Expenses Not Listed Transmission Loine tion not provided.

Interim

New Transmission Line

| Transmission | n Section | Question | Response |
|--------------|-----------------------|---|--|
| | New Transmission Line | Use | Interim |
| | Costs | Description of Use | N/A |
| | | Change Type | Purchase New |
| | | Туре | Flexible Air |
| | | Diameter | 3 inches |
| | | Segment Length | N/A |
| | | Other Segment Length | |
| | | Number of parallel runs | 1 |
| | | Length | 1000 feet per run |
| | | Justification for New Transmission Line | Required for interim antenna installation |

Interim

Other Transmission Line Expenses Not Listed

Transmission loine tion not provided.

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|---|---|----------------------|
| Existing Tower Description | Type of change | Move Equipment |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Is this tower consider Complex? | Candelabra |
| | Is this tower currently shared with any other stations? | No |
| | One or more FM, AM or TV radio broadcaster(s) | N/A |
| | Others Types of Users | N/A |
| | Is tower documented for structural analysis? | No |
| | Is tower compliant with Rev G? | Unknown |
| Existing Tower Structure | Do you have a tower registration number? | Yes |
| Registration | ASR Number | 1002081 |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 43° 13' 18.0" N- |
| | Longitude (NAD83) | 084° 03' 14.0" W- |
| | Overall Structure Height | 988.83 feet |
| | Support Structure Height | 945.85 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 609.90 feet |

| Structure Type | TOWER - Free Standing or Guyed Structure |
|------------------|--|
| Tower Owner | TRI STATE CHRISTIAN TV |
| Date Constructed | 03/01/1985 |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|------------|
| Tower Rigging Costs | Complex Tower | Candelabra |
| Helicopter Services Required | Are helicopter services required? | Yes |

Primary Tower

Other Tower Expenses Not Listed

| Name | Description |
|----------------------------------|---|
| Tower Inspection - Tower Mapping | Tower mapping required for equipment movement |

Outside Professional

| Section | Question | Response |
|--|--|--|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 595 |
| | Explanation | WAQP does not have adequate qualified internal staff to manage the construction planning, scheduling, coordination and inspection tasks required to complete this project in a timely and safe manner. |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |

| | Do you have Distributed Transmission System engineering services? | N/A |
|---------------------------------------|--|-----|
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | Yes |
| | FAA Consultation (including preparation of FAA Form 7460) | Yes |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | No |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |

| Jus | tification | N/A |
|-----|------------|-----|
| | | |

Outside Professional

Other Professional Services Expenses Not Listed

| Services Costs | Description |
|---------------------------------|-------------------------------------|
| Construction management expense | Outside construction management fee |

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | No |
| | Non-zoning permits | Yes |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | Yes |
| | FCC Special Temporary Authority Application | Yes |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | No |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses

Other Expenses Not Listed

| Name | Description |
|--------------------------|--|
| Antenna system unloading | Rigging fee for unloading antenna system upon delivery |

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|--|--------------|------------------------------|
| Primary Transmitter ULXTE-40 | \$978,550.00 | \$736,409.16 | | \$725,066.65 | |
| UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW | \$947,000.00 | \$725,066.65 | Please see Estimated Cost Justification WAQP-110- 1st Primary Transmitter - UHF - Liquid Cooled Solid State Transmitter 25.3 kW v0 | \$725,066.65 | X |
| Transformer 3 phase /480v - 150 KVA | \$25,550.00 | \$5,342.51 | Please see transformer documentation called out on quote Q- 78038. | \$0.00 | N/A |

| Other Electrical Service: WAQP will require the assistance of a licensed electrical contractor to disconnect and reconnect existing transmitter electrical service to the repack transmitter. | \$3,000.00 | \$3,000.00 | N/A | \$0.00 | N/A |
|---|--------------|--------------|-----|--------------|-----|
| Transmitter removal | \$3,000.00 | \$3,000.00 | N/A | \$0.00 | N/A |
| Auxiliary Transmitter ULXTE-40 | \$978,550.00 | \$664,694.76 | | \$652,457.88 | |
| Transmitter removal | \$3,000.00 | \$3,000.00 | N/A | \$0.00 | N/A |
| Other Electrical Service: WAQ will require the assistance of a licensed electrical contractor to disconnect and reconnect existing transmitter electrical service to the repack transmitter. | \$3,000.00 | \$3,000.00 | N/A | N/A | N/A |

| Transformer 3 phase /480v - 150 KVA | \$25,550.00 | \$6,236.88 | Please see quote Q- 59787 - this is for upgraded equipment. Like-for-like documentation called out on quote Q-78253 | \$0.00 | N/A |
|---|----------------|----------------|---|----------------|-----|
| UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW | \$947,000.00 | \$652,457.88 | Per GatesAir Quote 78253 | \$652,457.88 | х |
| Sub-total | \$1,957,100.00 | \$1,401,103.92 | N/A | \$1,377,524.53 | N/A |
| Total for all | \$3,640,858.00 | \$2,856,019.09 | N/A | \$1,992,003.70 | N/A |

Components

| Actual Information Description | File Name | |
|---|--------------------------------|-----------------------------|
| UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW | Component Description: Amount: | Transmitter \$237,576.38 |
| | Component Description: Amount: | Transmitter \$181,415.07 |
| | Component Description: Amount: | Transmitter \$226,926.07 |
| | Component Description: Amount: | Transmitter \$79,149.13 |

| Transformer 3 phase/480v - 150 KVA | | |
|---|---------------------------|--------------------------|
| | Component Description: | WAQP-110-1st |
| | | Primary Transmitter - |
| | | Transformer 3 |
| | | phase/480v - 150 |
| | | KVA |
| | Amount: | \$1,780.83 |
| | | |
| | Component Description: | WAQP-110-1st |
| | | Primary |
| | | Transmitter - |
| | | Transformer 3 |
| | | phase/480v - 150 |
| | | KVA |
| | Amount: | \$1,780.83 |
| Other Electrical Service: WAQP will require the | Information not provided. | |
| assistance of a licensed | | |
| electrical contractor to | | |
| disconnect and reconnect | | |
| existing transmitter electrical | | |
| service to the repack transmitter. | | |
| Transmitter removal | Information not provided. | |
| | · | |
| Transmitter removal | Information not provided. | |
| Other Electrical Service: | Information not provided. | |
| NAQ will require the | | |
| assistance of a licensed | | |
| electrical contractor to | | |
| disconnect and reconnect | | |
| existing transmitter electrical | | |
| service to the repack | | |
| transmitter. | | |

| Fransformer 3 phase/480v - | | |
|---|--------------------------------|------------------|
| 150 KVA | Component Description: | WAQP-150-1st |
| | | Auxiliary |
| | | Transmitter - |
| | | Transformer 3 |
| | | phase/480v - 150 |
| | | KVA |
| | Amount: | \$1,780.83 |
| | Component Description: | WAQP-150-1st |
| | | Auxiliary |
| | | Transmitter - |
| | | Transformer 3 |
| | | phase/480v - 150 |
| | | KVA |
| | Amount: | \$1,780.83 |
| UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW | | |
| Otate Transmitter 21 OT KW | Component Description: | Aux Transmitter |
| | Amount: | \$213,478.72 |
| | Component Description: | Aux Transmitter |
| | Amount: | \$159,959.18 |
| | Common and Boomingtons | A T |
| | Component Description: Amount: | Aux Transmitter |
| | Amount: | \$215,374.56 |
| | Component Description: | Transmitter |
| | Amount: | \$63,645.42 |

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|--|--------------|------------------------------|
| Interim Antenna TFU 8B8-R | \$189,500.00 | \$51,325.00 | | \$0.00 | |
| UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized | \$189,500.00 | \$51,325.00 | N/A | \$0.00 | N/A |
| Primary Antenna ATW28H3- ETC1-36H | \$296,230.00 | \$453,360.95 | | \$229,616.60 | |
| Sweep test of existing antenna | \$6,730.00 | \$13,900.00 | see Estimated Cost Justification WAQP-210- Primary Antenna - Sweep Test v0 | \$13,900.00 | N/A |
| UHF - High Power Top Mount (200-1000 kW), One station antenna, elliptically or circularly polarized | \$289,500.00 | \$439,460.95 | Please see the attached quote from DTVPros #JEHQ1299- 08 | \$215,716.60 | N/A |

| Sub-total | \$485,730.00 | \$504,685.95 | N/A | \$229,616.60 | N/A |
|-----------------------------|----------------|----------------|-----|----------------|-----|
| Total for all systems | \$3,640,858.00 | \$2,856,019.09 | N/A | \$1,992,003.70 | N/A |

Components

| Actual Information Description | File Name | |
|--|---------------------------|-------------------|
| UHF - Lower Power Side Mount, One station - 200- 500 kW, horizontally polarized | Information not provided. | |
| Sweep test of existing | | |
| antenna | Component Description: | WAQP-210- |
| | | Primary Antenna - |
| | | Sweep Test- |
| | Amount: | \$3,540.00 |
| | Component Description: | Sweep Test |
| | Amount: | \$3,540.00 |
| | Component Description: | WAQP-210- |
| | | Primary Antenna - |
| | | Sweep Test |
| | Amount: | \$3,280.00 |
| | Component Description: | WAQP-210- |
| | | Primary Antenna - |
| | | Sweep Test |
| | Amount: | \$3,540.00 |
| | Component Description: | WAQP-210- |
| | | Primary Antenna - |
| | | Sweep Test |
| | Amount: | \$3,540.00 |

UHF - High Power Top Mount (200-1000 kW), One station antenna, elliptically or circularly polarized

Component Description: UHF-High Power

Top Mount (200-

1000KW)

ATW28H3-ETC1-36H Top Mounted

Elliptically
Polarized UHF
TRASAR
Television
Transmitting

Antenna

Amount: \$62,935.64

Component Description: UHF-High Power

Top Mount (200-

1000KW)

Amount: \$62,935.64

Component Description: Primary Antenna

Amount:

\$62,935.64

Component Description: UHF-HIGH

POWER TOP MOUNT (200-1000KW)

Amount: \$26,909.68

Component Description: Please deny this

invoice.

Amount: N/A

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Interim Transmission Line | \$59,000.00 | \$35,881.62 | | \$0.00 | |
| Flexible Air Transmission Line - dielectric, 3" | \$59,000.00 | \$35,881.62 | N/A | \$0.00 | N/A |
| Primary Transmission Line | \$232,300.00 | \$175,507.95 | | \$0.00 | |
| Rigid Transmission Line - copper, 6 1/8" | \$232,300.00 | \$175,507.95 | N/A | \$0.00 | N/A |
| Sub-total | \$291,300.00 | \$211,389.57 | N/A | \$0.00 | N/A |
| Total for all systems | \$3,640,858.00 | \$2,856,019.09 | N/A | \$1,992,003.70 | N/A |

Components

Information not provided.

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|---|----------------|------------------------------|
| Primary Tower TOWER | \$655,568.00 | \$528,564.65 | | \$322,097.97 | |
| Tower Helicopter Lift | \$230,568.00 | \$230,568.00 | Please see the attached PO # S- 17967 from T.C.T of Michigan, Inc. | \$24,901.33 | N/A |
| Tower Inspection - Tower Mapping | \$4,000.00 | \$4,000.00 | Please see the attached invoice from Thumb Radio Inc # | \$3,200.00 | N/A |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | \$421,000.00 | \$293,996.65 | Estimated Cost Justification WAQP-410- Existing Primary Tower - Tower Rigging, Complex Tower v0 | \$293,996.64 | N/A |
| Sub-total | \$655,568.00 | \$528,564.65 | N/A | \$322,097.97 | N/A |
| Total for all systems | \$3,640,858.00 | \$2,856,019.09 | N/A | \$1,992,003.70 | N/A |

Components

| Actual Information Description | File Name | |
|--------------------------------|------------------------|--------------------|
| Tower Helicopter Lift | | |
| | Component Description: | WAQP-Existing |
| | | Primary Tower- |
| | | Helicopter Lift |
| | Amount: | \$2,490.13 |
| | Component Description: | WAQP-410- |
| | | Existing Primary |
| | | Tower - Helicopter |
| | | Lift |
| | Amount: | \$9,960.53 |
| | Component Description: | WAQP Existing |
| | | Primary Tower- |
| | | Helicopter Lift |
| | Amount: | \$12,450.67 |
| Tower Inspection - Tower | | |
| Mapping | Component Description: | Tower Mapping, |
| | | Relamp Tower |
| | Amount: | \$3,200.00 |

Complex Tower (includes, for example, those with candelabras and/or stacked antennas)

Component Description: 40% prior to

mobilization Antenna Installation \$82,266.66

Amount: \$82,266.66

Component Description: Revised Analysis

and Modification

Amount: Drawing \$7,500.00

Component Description: Modification

Drawings \$7,500.00

Component Description: Antenna

Amount:

Amount:

Amount:

Installation \$20,566.66

Component Description: Antenna

Installation \$102,833.32

Component Description: Drawings

Purchased from

Pirod

Amount: \$8,150.00

Component Description: Custom Stub

Tower Section &

Installation

Amount: \$32,590.00

Component Description: Custom Stub

Tower Section &

Installation

Amount: \$32,590.00

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Outside Professional Services | \$223,080.00 | \$190,010.00 | | \$62,764.60 | |
| Construction management expense | \$12,000.00 | \$12,000.00 | N/A | N/A | N/A |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$35,000.00 | N/A | N/A | N/A |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| ASR modification (prepare FCC Form 854) | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$3,680.00 | \$3,585.00 | N/A | N/A | N/A |

| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
|--|------------|------------|-----|-----|-----|
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | N/A | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | N/A | N/A |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |

| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
|--|----------------|----------------|--|----------------|-----|
| Project management of the transition | \$94,010.00 | \$111,675.00 | Please see the attached Widelity quote | \$62,764.60 | N/A |
| Sub-total | \$223,080.00 | \$190,010.00 | N/A | \$62,764.60 | N/A |
| Total for all systems | \$3,640,858.00 | \$2,856,019.09 | N/A | \$1,992,003.70 | N/A |

Components

| Actual Information Description | File Name |
|--|---------------------------|
| Construction management expense | Information not provided. |
| Comprehensive coverage verification via field study, if needed | Information not provided. |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | Information not provided. |
| ASR modification (prepare FCC Form 854) | Information not provided. |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Information not provided. |

| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | |
|---|--------------------------------|-------------------------------------|
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Information not provided. | |
| Perform engineering study for new channel assignment and antenna development | Information not provided. | |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. | |
| Prepare and or review reimbursement form | Information not provided. | |
| Project management of the transition | Component Description: Amount: | Project Management \$2,917.45 |
| | Component Description: Amount: | Project Management \$80.30 |
| | Component Description: Amount: | Project Management \$4,615.85 |
| | Component Description: Amount: | Project Management \$3,885.40 |
| | Component Description: Amount: | Project Management \$1,372.55 |
| | | |

Component Description:

Amount:

Project

Management

\$2,228.75

Component Description:

Project Management

Amount:

\$1,206.55

Component Description:

Project

Amount:

Management \$4,727.50

Component Description:

Project

Amount:

Management \$3,789.75

Component Description:

Project

Amount:

Management

\$2,262.15

Component Description:

Project

Amount:

Management \$6,575.90

Component Description:

Component Description:

Project

Amount:

Management \$1,915.75

Project

Amount:

Management \$9,975.45

Component Description:

Project

Amount:

Management

\$1,120.95

Component Description:

Project

Amount:

Management \$40.95

Component Description:

Project

Amount:

Management \$1,415.75

Component Description:

Project

Amount:

Management \$4,510.45

Component Description:

Project

Amount:

Management \$2,266.80

Component Description:

Project

Amount:

Management \$1,583.10

Component Description:

Project

Management

Amount:

\$3,435.20

Component Description:

Project

Management

Amount:

\$1,558.20

Component Description:

Project

Management

Amount: \$1,279.85

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Other Expenses | \$28,080.00 | \$20,265.00 | | \$0.00 | |
| Antenna system unloading | \$2,000.00 | \$2,000.00 | N/A | N/A | N/A |
| MVPD Notification of Channel Change | \$2,000.00 | \$2,000.00 | N/A | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$2,000.00 | \$2,000.00 | N/A | N/A | N/A |
| Equipment Delivery and Handling Charges | \$2,000.00 | \$2,000.00 | N/A | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$7,000.00 | \$7,000.00 | N/A | N/A | N/A |
| Non-zoning permits | \$1,000.00 | \$1,000.00 | N/A | N/A | N/A |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | N/A | N/A | N/A |

| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
|--|----------------|----------------|-----|----------------|-----|
| DTV Medical Facility Notification | \$11,550.00 | \$3,750.00 | N/A | \$0.00 | N/A |
| Sub-total | \$28,080.00 | \$20,265.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$3,640,858.00 | \$2,856,019.09 | N/A | \$1,992,003.70 | N/A |

Components

Information not provided.

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|----------------|
| Total for all systems | \$3,640,858.00 | \$2,856,019.09 | \$1,992,003.70 |

| Reimbursem | envestiarus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | Yes |
| | Construction of final facilities or all necessary modifications are complete. | Yes |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Michael
Daly
Secretary

03/18/2020

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Michael
Daly
Secretary

03/18/2020

Section Question Response

Submission of Final Allocation or Accounting Information Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The abovenamed entity acknowledges that all certifications and attached documentation are considered material representations.
- 2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above-named entity, including any discounts, refunds, or rebates.
- 4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Michael
Daly
Secretary

03/18/2020

Attachments