

(REFERENCE COPY - Not for submission)

#### FCC Form 399: Reimbursement Request

Facility 62210 Service: DTV Call WICZ-TV Channel:

ID: Sign:7 (High VHF) File 0000028429

Number:

FRN: **0004004933** Date **05/05** 

Submitted: /2020

# Applicant Information

#### **Applicant Name, Type, and Contact Information**

Applicant	Address	Phone	Email	Applicant Type
STAINLESS BROADCASTING, L.P. Doing Business As: STAINLESS BROADCASTING, L.P.	Brian Brady C/O NORTHWEST BROADCASTING, INC. 2111 UNIVERSITY PARK DRIVE, SUITE 650 OKEMOS, MI 48864 United States	+1 (517) 347- 4141	brady@northwestbroadcasting.com	Limited Partnership

# Reimbursement Contact Name and Information Reimbursement

Contact Information	Applicant	Address	Phone	Email
	[Confidential]			

#### Preparer Contact Information

#### **Preparer Contact Name and Information**

Applicant	Address	Phone	Email
-----------	---------	-------	-------

The Preparer is same as the reimbursement contact.

#### Broadcaster Information and Transition Plan

Question	Response	
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No	
Briefly describe transition plan	Purchase of the transmitter, antenna system and transmission line. Current Antenna does not support V-Pol.Installation of interim antenna and transmission line, while main antenna is underway. Increase ERP for the new channel on main antenna.	

#### **Transmitters**

rs	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

#### Primary Transmitter

#### **Existing Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	SV 700
	Year	2003
	Туре	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	1 kW

#### Primary Transmitter

#### **New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	THV9-EVO
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	4 kW
	Justification for New Transmitter	Existing TX retrofitted with a Pineapple Technologies exciter model PT2160 Serial number 91700002. We've contacted Pineapple Technologies who went out of business and the services company who provides support will not support a channel change.

#### Primary Transmitter

#### **Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	Yes
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	4 inches
	Length	125.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Туре	Heating and Cooling
	Size	10 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	Yes
	Size	800.0 square feet
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter Information not provided.

**Other Transmitter Cost Not Listed** 

#### Interim Transmitter

#### **New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Interim
	Description of Use	N/A
	Change Type	Purchase
	Manufacturer	
	Model	VAXTE-1P-C
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	0.4 kW
	Justification for New Transmitter	Serves as Interim TX, low power (400W). See the attached revised transition plan:" Binghamton Repack WICZ- TransitionPlan- sketch- MAR24-2020- REV01"

#### Interim Transmitter

#### **Other Transmitter Costs**

•	Section	Question	Response
	Electrical Service	Service Entrance (3 phases 800A 208V)	No
		Switchgear (industrial 800 amp)	No
		Transformer (480V)	No
		Power	N/A
		Rigid Conduit and Wiring	Yes
		Size	2 inches

	Length	90.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A
Inside RF System	Is an additional interior RF system required to support this interim transmitter?	No

Interim

**Other Transmitter Cost Not Listed** 

**Transmitter** Information not provided.

#### **Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

#### **Existing Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna	Class	Full Power
Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Broadband Panel
	Number of Stations Supported	1
	Number of Panels	8
	Design power capacity in use	1.0 %
	Lower Limit	174.00 MHz
	Upper Limit	202.00 MHz
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	7.9 kW

Manufacturer	
Model	4x2 K5234517
Year	2006

#### **New Antenna Costs**

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna	Class	Full Power
Manufacturer and Types	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	40.0 kW
	Manufacturer	
	Model	THV-9A7/VP- R C140
	Year	2019

Justification for New Antenna	The Existing Panel
	antenna is
	used as
	Interim
	Antenna
	during the
	transition on
	the new
	channel
	repack. See
	the transition
	plan sketch
	attached:
	Binghamton
	Repack WICZ-
	TransitionPlan-
	sketch-JAN24-
	2018

#### **Other Antenna Costs**

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	3 1/8 inches inches

Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

#### **Other Antenna Cost Not Listed**

Transmission	Section	Question	Response
Line	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

#### **Existing Transmission Line**

# Primary Transmission<sub>S</sub> Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission	Manufacturer	
Line Manufacturer and Type	Туре	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	925 feet per run

#### **New Transmission Line**

r riiriai y	
<b>Transmission</b>	ารู
Line	Ĭ

n <sub>Section</sub>	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Туре	Rigid
	Diameter	3 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1081 feet per run
	Justification for New Transmission Line	This TL will be required for the new Main Antenna

#### Other Transmission Line Expenses Not Listed

Primary Transmissio Line	Other Transmission Line Expenses Not Listed	
	n <sub>Name</sub>	Description
	Dehydrator	Pressurization Equipment: 0-15PSI

# Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

#### Primary Tower

#### **Existing Tower**

Section	Question	Response
Existing Tower	Type of change	Modify Existing
Description	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	Candelabra
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	No
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1065310
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	42° 03' 22.0" N-
	Longitude (NAD83)	075° 56' 38.0" W-
	Overall Structure Height	933.72 feet
	Support Structure Height	870.72 feet
	Ground Elevation Above Mean Sea Level (AMSL)	1624.98 feet
	Structure Type	TOWER - Free Standing or Guyed Structure

Tower Owner	STAINLESS BROADCASTING CORPORATION
Date Constructed	05/01/1968

#### Other Types of Users

Users
W209CI
W285DI
WCDW-FM HD1
WCDW-FM HD2
WCDW-FM HD3
WCDW-FM HD4
WDRE-FM
WLTB-FM

#### Primary Tower

#### **Tower Modification Costs**

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

#### Primary Tower

#### **Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	Candelabra
Helicopter Services Required	Are helicopter services required?	No

Primary

**Other Tower Expenses Not Listed** 

Tower

#### Outside Professional Services Costs

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	No
	Number of Hours	N/A
	Explanation	N/A
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes

Prepare request for Special Temporary Authority  Quantity  1  NEPA Section 106 environmental review  Environmental Assessment  Yes  ASR Modification  No  FAA Consultation (including preparation of FAA Form 7460)  Negotiation of Lease and other Matter for Shared Locations
NEPA Section 106 environmental review  Environmental Assessment  ASR Modification  No  FAA Consultation (including preparation of FAA Form 7460)  Negotiation of Lease and other Matter for Shared Locations  Yes  Yes
Environmental Assessment Yes  ASR Modification No  FAA Consultation (including preparation of FAA Form 7460)  Negotiation of Lease and other Matter for Shared Locations
ASR Modification No  FAA Consultation (including preparation of No FAA Form 7460)  Negotiation of Lease and other Matter for Shared Locations
FAA Consultation (including preparation of FAA Form 7460)  Negotiation of Lease and other Matter for Shared Locations  Yes
FAA Form 7460)  Negotiation of Lease and other Matter for Yes Shared Locations
Shared Locations
Prepare or Review FCC Form 399 for Yes Reimbursement
Address transition timing and coordination issues w/ other stations and wireless providers
RF Field Engineering Services  Comprehensive coverage verification via field study  Yes
RF exposure measurements Yes
Additional Field Engineering Service No
Number of Days N/A

Other Professional Services Expenses Not Listed

Outside
Professional Information not provided.
Services
Costs

# Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

# Other Expenses

#### Other Expenses Not Listed

Name	Description
Internal Project Management of Transition	100 h for repack preparations, trips to manufacturers, RF systems engineering planning, schedule 2100, form 399 preparations, CP budgeting, etc.

#### **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual (
Interim Transmitter VAXTE-1P- C	\$21,234.80	\$21,234.80		\$18,894.80	
High VHF - Air Cooled Solid State Transmitter 0.4 kW	<i>\$18,894.80</i>	\$18,894.80	See the attached quote from GatesAir: "Q- 86795-GatesAir"	\$18,894.80	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$2,340.00	\$2,340.00	N/A	N/A	N/A
Primary Transmitter THV9-EVO	\$347,025.00	\$330,200.00		\$0.00	
Other Building Addition Size: 800.0	\$10,000.00	\$10,000.00	Estimate for possible cost of building modifications.	N/A	N/A
10 Ton system	\$60,500.00	\$57,500.00	N/A	N/A	N/A
4" Rigid Conduit and Wiring (Cost per foot)	\$12,625.00	\$12,000.00	N/A	N/A	N/A

Total for all systems	\$1,682,908.80	\$1,635,718.80	N/A	\$18,894.80	N/A
Sub-total	\$368,259.80	\$351,434.80	N/A	\$18,894.80	N/A
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$13,700.00	N/A	N/A	N/A
High VHF - Liquid Cooled Solid State Transmitter 3.3 . 6.5 kW	\$249,500.00	\$237,000.00	See attached the following:WICZ-TV reassignment expansion application ENG 10-31-2017, Dielectric EZ-prop (C-70577-4_WICZ_CH7_EZ_Prop-40KW-H), and TPO-ERP CALC-WICZ-Ant-H-pol	N/A	N/A

#### Components

Actual Information Description	File Name	
High VHF - Air Cooled Solid State Transmitter 0.4 kW	Component Description:  Amount:	Represents the invoice for the Interim TX from the quote attached: Q-86795-GatesAir. \$18,894.80
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	
Other Building Addition Size: 800.0	Information not provided.	
10 Ton system	Information not provided.	
4" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	

High VHF - Liquid Cooled Solid State Transmitter 3.3 . 6.5 kW	Information not provided.
Service entrance 3 phase /800 amp/208 volt	Information not provided.

#### **Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna THV-9A7 /VP-R C140	\$323,590.00	\$324,180.00		\$0.00	Gustinoution
Pattern scatter analysis for side mount high /med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed)	\$7,600.00	\$8,780.00	See Dielectric quote attached: CLE 127 RevB WICZ, line 3 (list price)	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A

Total for all systems	\$1,682,908.80	\$1,635,718.80	N/A	\$18,894.80	N/A
Sub-total	\$323,590.00	\$324,180.00	N/A	\$0.00	N/A
polarized			Interim Antenna		
circularly			is used as		
or			Panel_Antenna		
elliptically			existing		
Station			25%) The		
One			discounted		
Mount			(Line 1+Line 2,		
Тор			127 RevB		
Power			attached: CLE		
- High			quote		
High VHF	\$304,000.00	\$304,000.00	Dielectric	N/A	N/A

#### Components

#### **Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$120,424.00	\$115,019.00		\$0.00	
Dehydrator	\$8,000.00	\$8,000.00	Dielectric LLC, Price List.	N/A	N/A
Rigid Transmission Line - copper, 3 1/8"	\$112,424.00	\$107,019.00	N/A	N/A	N/A
Sub-total	\$120,424.00	\$115,019.00	N/A	\$0.00	N/A
Total for all systems	\$1,682,908.80	\$1,635,718.80	N/A	\$18,894.80	N/A

#### Components

#### **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$591,600.00	\$562,000.00		\$0.00	
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$400,000.00	N/A	N/A	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$150,000.00	N/A	N/A	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$12,000.00	N/A	N/A	N/A
Sub-total	\$591,600.00	\$562,000.00	N/A	\$0.00	N/A
Total for all systems	\$1,682,908.80	\$1,635,718.80	N/A	\$18,894.80	N/A

#### Components

#### **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$162,845.00	\$167,500.00		\$0.00	
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$10,000.00	N/A	N/A	N/A
NEPA Section 106 environmental review, if needed	\$6,310.00	\$6,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$7,000.00	Attorney Fee Estimates.	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$8,000.00	Attorney Fee Estimates.	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$5,500.00	Attorney Fee Estimates.	N/A	N/A
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$4,210.00	\$6,000.00	Attorney Fee Estimates.	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A

Sub-total	\$162,845.00	\$167,500.00	N/A	\$0.00	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	\$2,105.00	\$2,000.00	N/A	N/A	N/A

#### Components

#### **Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$116,190.00	\$115,585.00		\$0.00	
Internal Project Management of Transition	\$15,000.00	\$15,000.00	100h @ \$150/h estimate.	N/A	N/A
MVPD Notification of Channel Change	\$10,000.00	\$10,000.00	See attached FCC Catalog of Potential Expenses and Estimated Costs	N/A	N/A
Develop and air announcement of upcoming channel change	\$25,000.00	\$25,000.00	See attached FCC Catalog of Potential Expenses and Estimated Costs	N/A	N/A
Equipment Storage	\$35,000.00	\$35,000.00	See attached FCC Catalog of Potential Expenses and Estimated Costs	N/A	N/A

Equipment Delivery and Handling Charges	\$18,000.00	\$18,000.00	See attached FCC Catalog of Potential Expenses and Estimated Costs	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
Sub-total	\$116,190.00	\$115,585.00	N/A	\$0.00	N/A
Total for all systems	\$1,682,908.80	\$1,635,718.80	N/A	\$18,894.80	N/A

#### Components

#### **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$1,682,908.80	\$1,635,718.80	\$18,894.80

# Status The facility has ceased operating on its preauction channel. Construction of final facilities or all necessary modifications are complete. All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399

from further editing and begin close-out procedures with the Fund Administrator.

Section Question Response

# Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
  Person signing
  below certifies that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Catalin O
Popescu ,
PE .
Director of
Engineering

05/05/2020

Section Question Response

# Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
  Person signing
  below certifies and
  represents that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Catalin O
Popescu,
PE.
Director of
Engineering

05/05/2020

#### **Attachments**