



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **61217** | Service: **DTV** | Call **WNKY** | Channel: **24 (UHF)** |  
ID: | Sign:  
File **0000025350**  
Number:  
FRN: **0026650200** | Date **04/01**  
Submitted: **/2020**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>MARQUEE BROADCASTING KENTUCKY, INC.</b>	Patricia R Lane 4400 BROOKEVILLE ROAD BROOKEVILLE, MD 20833 United States	+1 (301) 661- 9610	patricia_lane@marqueebroadcasting. com	Corporati

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>Edward J Murlatt</b> <i>Project Manager</i> <i>Ed Murlatt &amp; Associates,</i> <i>Inc.</i>	Ed Murlatt 41 Foxpoint West Williamsville, NY 14221 United States	+1 (716) 639- 0860	ed@ema4rf. com

**Broadcaster  
Information  
and  
Transition  
Plan**

Question		Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.		No
Briefly describe transition plan		Replace transmitter, antenna, feedline, study shows tower cannot be strengthened to comply with Rev G. Tower Must Be Replaced. A minor facility upgrade is planned. Please see Detailed information in "WNKY 190104 Revised Transition Plan", attached

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	HX HU5000AD
	Year	2007
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	5 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	Magma
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	10 kW
	Justification for New Transmitter	Existing transmitter is not frequency agile. New transmitter will allow coordination with linked stations during testing phase and ensure the station meets the deadline for converting to its new channel.

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No

	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	Estimated electrical and building modifications required to install new transmitter
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter**      **Other Transmitter Cost Not Listed**  
Information not provided.

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	120.0 kW

Manufacturer	
Model	SWMP16PN /16
Year	2009

---



Primary  
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	90.0 kW
	Manufacturer	

Model	ATW12H3- ESPX-24H
Year	2019
Justification for New Antenna	Existing antenna will not support operation on the new channel. Please see updated information in "WNKY 190104 Revised Transition Plan", attached.

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes

<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary**  
**Transmission Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Flexible Air
	Diameter	3 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	500 feet per run

**Primary**  
**Transmission Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Flexible Air
	Diameter	3 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	500 feet per run
	Justification for New Transmission Line	Plan to install new antenna and feedline above existing antenna, which eliminates the need for interim facilities. Please see details "WNKY 190104 Revised Transition Plan", attached.

Primary Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Additional Rigid Line	Line required at tower top to connect Heliax to antenna input.

**Tower  
Equipment  
And  
Rigging  
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary  
Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1042998
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	37° 02' 05.5" N-
	Longitude (NAD83)	086° 10' 40.9" W-
	Overall Structure Height	501.96 feet
	Support Structure Height	499.99 feet
	Ground Elevation Above Mean Sea Level (AMSL)	836.93 feet



Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	MMK License LLC
Date Constructed	10/04/2016

### Primary Tower

#### Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

### Primary Tower

#### Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

### Primary Tower

#### Other Tower Expenses Not Listed

Name	Description
Tower Rigging	Tower rigging for installation of new antenna and feedline

## Primary Tower

### Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Construct New
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1042998
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	37° 02' 05.5" N-
	Longitude (NAD83)	086° 10' 40.9" W-
	Overall Structure Height	501.96 feet
	Support Structure Height	499.99 feet
	Ground Elevation Above Mean Sea Level (AMSL)	836.93 feet
	Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
	Tower Owner	MMK License LLC
	Date Constructed	10/04/2016



**Primary  
Tower**

**Tower Construction Costs**

Section	Question	Response
<b>Construct New Tower</b>	Use	Primary (Main)
	Description of Use	N/A
	Is this a request for upgraded equipment?	No
	Height	500.00 feet
	Justification for New Tower	Please see 35469B WNKY-TV Bowling Green- Smiths Grove KY Review Letter 12- 11-18 Sealed, attached, which condemns existing structure. And, please see additional details in WNKY 190104 Revised Transition Plan, also attached.

**Primary  
Tower**

**Tower Rigging Costs**

Section	Question	Response
<b>Tower Rigging Costs</b>	Complex Tower	N/A
<b>Helicopter Services Required</b>	Are helicopter services required?	No

**Primary  
Tower**

**Other Tower Expenses Not Listed**

Name	Description
<b>Site Prep for New Tower</b>	Costs to move electrical service entry and clear areas for guys and tag path for new tower construction. Please see proposals and cover letter uploaded as "Tower Site Prep for New Tower.pdf" Work is outside the SOW in the ERI proposal.
<b>Installation of Lighting Controller</b>	New lighting controller needed to be mounted and have AC supplied. Please see "Cover Letter with Stewart Richey Quote" uploaded 11-6-19
<b>Sales tax on Locked Portion</b>	6% Kentucky Sales tax due on portion of tower expenses that are locked.
<b>Collateral Expenses</b>	Cost of new waveguide and antenna mount for STL required to move dish. Please see details in "WNKY 190104 Revised Transition Plan", attached.
<b>Excess Foundation Installation Cost</b>	Additional cost for installation of new tower foundations. See details in cover letter uploaded as "Cover letter with ERI Proposal 20190912-721 for additional expenses related to tower foundation installation"

**Outside  
Professional Services Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	240
	Explanation	Originally estimate of 80 hours was increased to 160 when 399 uploads and maintenance were added. We increased the number of hours again due to the change in tower status to "replace", Details in "WNKY 190104 Revised Transition Plan" attached.
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	No

RF exposure measurements	No
Additional Field Engineering Service	No
Number of Days	N/A
Justification	N/A

**Outside Professional Services Costs**

**Other Professional Services Expenses Not Listed**

Name	Description
<b>6 Percent KY Sales Tax</b>	Kentucky Sales Tax applicable on services billed after July 1, 2018.
<b>Additional Legal Services</b>	Miscellaneous repack related services
<b>Site Survey</b>	Transition assessment
<b>Site prep</b>	Return trip for site prep, etc.
<b>Additional FCC Filings Required</b>	Modification of License Required due to FAA Database Change. Additional detail within uploaded file "Cover letter with CTI Proposal and Invoice 009032"



## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	Yes
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other  
Expenses**

**Other Expenses Not Listed**

Name	Description
<b>6 Percent KY Sales Tax</b>	Sales tax will be applicable to all expenses in this category.
<b>Inside RF Modifications</b>	Modifications to inside RF to connect to new antenna and transmission line.
<b>Lease Negotiations</b>	Estimate for legal work related to negotiating with tenants on tower
<b>FCC Filing Fee Mod of License CP</b>	FCC Filing fee for mod of license CP to correct antenna height due to FAA database change. See "Cover letter with receipt for filing fee for mod of license"

**Cost  
Information**

**Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmitter Magma</b>	<b>\$792,713.90</b>	<b>\$250,271.58</b>		<b>\$163,925.26</b>	
Other Electrical Service: Estimated electrical and building modifications required to install new transmitter	<i>\$24,713.90</i>	\$24,713.90	In addition to Electrical quote attached as WNKY Transmitter Electrical Work, there will be 6% due to the state of Kentucky for sales tax bringing the total to \$24,713.90. Details in "WNKY 190104 Revised Transition Plan", attached.	\$23,315.00	N/A

---

UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	\$494,500.00	\$84,947.42	Balance that will be due on reimbursable portion of Anywave transmitter plus sales tax due. Please see detailed explanation uploaded as "WNKY 190104 Revised Transition Plan"	N/A	N/A
---	--------------	-------------	--	-----	-----

---

UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW	\$273,500.00	\$140,610.26	***System Notice: Estimate adjusted and locked because line has been superseded. ***Original transmitter is being replaced with a lower cost Anywave transmitter. System components and installation materials are obtained from various sources. See explanation uploaded as "WNKY Main Transmitter Updated Quote Explanation. pdf"	\$140,610.26	N/A
<b>Sub-total</b>	\$792,713.90	\$250,271.58	N/A	\$163,925.26	N/A
<b>Total for all systems</b>	\$1,688,187.49	\$1,328,538.12	N/A	\$1,164,098.07	N/A

## Components

Actual Information Description	File Name
-----------------------------------	-----------

<p>Other Electrical Service: Estimated electrical and building modifications required to install new transmitter</p>	<p><b>Component Description:</b> Invoice against proposal uploaded as WNKY Electrical Work.pdf</p> <p><b>Amount:</b> \$23,315.00</p>
<p>UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW</p>	<p>Information not provided.</p>

UHF - Liquid Cooled Solid  
State Transmitter 4.9 . 6.5  
kW

**Component Description:** Transmitter  
installation  
services as quoted  
in quote number  
180512WNKY.  
**Amount:** \$20,000.00

**Component Description:** Balance due  
against quote  
180513WNKY for  
kit of installation  
materials.  
**Amount:** \$1,800.00

**Component Description:** Deposit for Main  
Transmitter RF  
System  
**Amount:** \$26,358.16

**Component Description:** Final Payment for  
RF System  
Components  
**Amount:** \$17,572.10

**Component Description:** Deposit for Main  
Transmitter  
Installation Kit  
**Amount:** \$2,700.00

**Component Description:** Deposit for Main  
Transmitter.  
**Amount:** \$72,180.00

**Cost  
Information**

**Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Antenna ATW12H3- ESPX-24H</b>	<b>\$132,980.00</b>	<b>\$104,284.92</b>		<b>\$103,791.92</b>	
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$8,881.74	Please see item 007 of "ERI proposal 20181112- 836C", attached plus 6% KY sales tax. Also, please see "WNKY 190104 Revised Transition Plan", also attached.	\$8,881.74	N/A
Sweep test of existing antenna	\$6,730.00	\$6,943.00	Widely estimate plus 6% Kentucky tax	\$6,450.00	N/A



UHF - Lower Power Side Mount, One Station antenna . medium power (50- 200 kW), elliptically or circularly polarized	\$103,100.00	\$88,460.18	Please see item 005 in "ERI Proposal 20181112- 836 Rev C", attached plus 6% KY sales tax. Also, please see "WNKY 190104 Revised Transition Plan", attached.	\$88,460.18	The sub- total equals the estimated cost. This category is complete.
<b>Sub-total</b>	\$132,980.00	\$104,284.92	N/A	\$103,791.92	N/A
<b>Total for all systems</b>	\$1,688,187.49	\$1,328,538.12	N/A	\$1,164,098.07	N/A

## Components

Actual Information Description	File Name
-----------------------------------	-----------

Side mount brackets for high power antennas (if not included in antenna base cost)

**Component Description:**

30% payment due prior to shipment. Please see cover letter with ERI invoice uploaded as "Cover Letter with ERI invoice WNKY-060B"

**Amount:**

\$2,513.70

**Component Description:**

Invoice is split. Please see cover letter uploaded as "Revised Cover Letter with ERI invoice WNKY-54553-1.pdf"

**Amount:**

\$1,340.64

**Component Description:**

This is the 30% payment due 30 days ARO. This invoice is split across categories. Please see cover letter for clarification.

**Amount:**

\$2,513.70

**Component Description:**

Invoice is split across categories. Please see cover letter for detailed information. This is a 30% deposit on the custom mounts.

**Amount:**

\$2,513.70

Sweep test of existing antenna	<table><tr><td data-bbox="708 91 1134 586"><b>Component Description:</b></td><td data-bbox="1134 91 1433 586">Invoice is split between sweep test, which was the reason for the trip at this time, and Inside RF Work under other expenses.</td></tr><tr><td data-bbox="708 472 1134 586"><b>Amount:</b></td><td data-bbox="1134 472 1433 586">\$6,450.00</td></tr></table>	<b>Component Description:</b>	Invoice is split between sweep test, which was the reason for the trip at this time, and Inside RF Work under other expenses.	<b>Amount:</b>	\$6,450.00
<b>Component Description:</b>	Invoice is split between sweep test, which was the reason for the trip at this time, and Inside RF Work under other expenses.				
<b>Amount:</b>	\$6,450.00				

UHF - Lower Power Side Mount, One Station antenna . medium power (50-200 kW), elliptically or circularly polarized

**Component Description:**

This is a split invoice. This is 30% due prior to shipping. Please see cover letter uploaded with invoice as "Cover Letter with ERI invoice WNKY-060B"

**Amount:**

\$25,035.90

**Component Description:**

Invoice is split. Please see cover letter uploaded as "Revised Cover Letter with ERI invoice WNKY-54553-1.pdf"

**Amount:**

\$13,352.48

**Component Description:**

Invoice is split across categories. Please see cover letter for detailed information. This is a 30% deposit on the main antenna.

**Amount:**

\$25,035.90

**Component Description:**

This is the 30% payment due 30 days ARO. This invoice is split across categories. Please see cover letter for clarification.

**Amount:**

\$25,035.90

Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$32,552.05	\$30,684.32		\$30,684.30	
Additional Rigid Line	<i>\$3,052.05</i>	\$3,052.05	Please see justification in document uploaded as "Cover letter with ERI proposal 20191007-965 for additional materials required for tower replacememt" NOTE - Typo in name occurred in upload. Typoed original amount did not include sales tax	\$3,052.05	N/A

Flexible Air Transmission Line - dielectric, 3"	\$29,500.00	\$27,632.27	Please see items 008 through 019 in "ERI Proposal 20181112- 836 Rev C", attached plus 6% KY sales tax. Additional details in "WNKY 190104 Revised Transition Plan", also attached.	\$27,632.25	N/A
<b>Sub-total</b>	\$32,552.05	\$30,684.32	N/A	\$30,684.30	N/A
<b>Total for all systems</b>	\$1,688,187.49	\$1,328,538.12	N/A	\$1,164,098.07	N/A

## Components

Actual Information	
Description	File Name
Additional Rigid Line	<p><b>Component Description:</b> Invoice is split. These are the rigid transmission line components and includes applicable sales tax</p> <p><b>Amount:</b> \$3,052.05</p>

Flexible Air Transmission  
Line - dielectric, 3"

**Component Description:**

Invoice is split across categories. Please see cover letter for detailed information. This is a 30% deposit on the main transmission line.

**Amount:**

\$7,820.45

**Component Description:**

This is a split invoice. This is 30% due prior to shipping. Please see cover letter uploaded with invoice as "Cover Letter with ERI invoice WNKY-060B"

**Amount:**

\$7,820.45

**Component Description:**

Invoice is split. Please see cover letter uploaded as "Revised Cover Letter with ERI invoice WNKY-54553-1.pdf"

**Amount:**

\$4,170.90

**Component Description:**

This is the 30% payment due 30 days ARO. This invoice is split across categories. Please see cover letter for clarification.

**Amount:**

\$7,820.45

Cost  
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower GTOWER	\$0.00	\$0.00		\$0.00	
Primary Tower GTOWER	\$0.00	\$0.00		\$0.00	
Primary Tower	\$578,765.02	\$795,365.78		\$774,731.44	
Structural engineering tower load study for well documented tower	\$12,600.00	\$22,860.00	***System Notice: Estimate adjusted and locked because line has been superseded. ***See attached quote from ERI.	\$22,860.00	The tower failed initial analysis. Minimal additional work was required to determine reinforcement possibilities. The tower must be replaced, and the 399 budget will be updated when the replacement proposal is received.



Tall Tower (greater than 500')	\$210,500.00	\$416,840.76	Installation services - Items 003 and 004 of "ERI Proposal 20181112- 836 Rev C", attached. Additional clarification in "WNKY 190104 Revised Transition Plan", also attached.	\$403,646.00	N/A
New tower	<b>\$248,498.98</b>	\$248,498.98	Items 001.001 -001.028, 001.038- 001.062, 001.093, 001.095, and 002 in "ERI Proposal #20181112- 836 Rev C", additional justification in "WNKY 190104 Revised Transition Plan", new Cover letter with ERI proposal 20191007- 965 for additional materials requ . .	\$243,238.00	N/A

Excess Foundation Installation Cost	<b>\$42,422.50</b>	\$42,422.50	Excess cost of foundation installation due to extreme terrain. See explanation uploaded as "Cover letter with ERI Proposal 20190912-721 for additional expenses related to tower foundation installation"	\$42,422.50	N/A
Sales tax on Locked Portion	<b>\$1,371.60</b>	\$1,371.60	6% Sales tax on Structural studies. Line item was locked when replacement tower was added.	N/A	N/A
Site Prep for New Tower	<b>\$45,230.00</b>	\$45,230.00	Please see attached explanation titled "Letter explaining Ice Bridge and Portal Installation Expense" which explains additional work that outside the SOW in ERI's proposal.	\$45,230.00	Sub-total is greater than estimate due to change in SOW for Daniel Bledsoe.

Installation of Lighting Controller	<b>\$1,660.00</b>	\$1,660.00	Cost of electrical and mechanical installation of new lighting controller. Please see "Cover Letter with Stewart Richey Quote" uploaded November 6, 2019 for additional details.	\$1,660.00	N/A
Collateral Expenses	<b>\$16,481.94</b>	\$16,481.94	Please see statement regarding restoration of damaged WNKY 399 uploaded as "WNKY 399 Restoration February 2020.pdf"	\$15,674.94	N/A
<b>Sub-total</b>	\$578,765.02	\$795,365.78	N/A	\$774,731.44	N/A
<b>Total for all systems</b>	\$1,688,187.49	\$1,328,538.12	N/A	\$1,164,098.07	N/A

## Components

Actual Information	
Description	File Name

Structural engineering tower load study for well documented tower	<div> <div>Component Description:</div> <div>50% deposit for tower mapping and structural study.</div> </div> <div> <div>Amount:</div> <div>\$10,930.00</div> </div>
	<div> <div>Component Description:</div> <div>Additional trip was required to check for drilling rig access to guy anchors. See proposal number 20180724-790 uploaded as "ERI2687-05-4-17-2018.pdf"</div> </div> <div> <div>Amount:</div> <div>\$600.00</div> </div>
	<div> <div>Component Description:</div> <div>Final payment for tower study.</div> </div> <div> <div>Amount:</div> <div>\$10,930.00</div> </div>
	<div> <div>Component Description:</div> <div>Tower reinforcement analysis that indicated early on that the tower must be replaced. Please read the cover letter and see revised transition plan for details.</div> </div> <div> <div>Amount:</div> <div>\$400.00</div> </div>
Tall Tower (greater than 500')	

<b>Component Description:</b>	This is a split invoice. This is 30% due prior to shipping. Please see cover letter uploaded with invoice as "Cover Letter with ERI invoice WNKY-060B"
<b>Amount:</b>	\$117,973.80

<b>Component Description:</b>	Invoice is split. Please see cover letter uploaded as "Revised Cover Letter with ERI invoice WNKY-54553-1.pdf"
<b>Amount:</b>	\$39,324.60

<b>Component Description:</b>	Please see cover letter uploaded as "Revised Cover Letter for ERI invoice 55183 for weather days.pdf"
<b>Amount:</b>	\$10,400.00

<b>Component Description:</b>	Invoice is split across categories. Please see cover letter for detailed information. This is a 30% deposit on the installation tall tower.
<b>Amount:</b>	\$117,973.80

	<p><b>Component Description:</b></p> <p>This is the 30% payment due 30 days ARO. This invoice is split across categories. Please see cover letter for clarification.</p> <p><b>Amount:</b></p> <p>\$117,973.80</p>
New tower	<p><b>Component Description:</b></p> <p>This is the 30% payment due 30 days ARO. This invoice is split across categories. Please see cover letter for clarification.</p> <p><b>Amount:</b></p> <p>\$69,789.90</p> <p><b>Component Description:</b></p> <p>This is a split invoice. This is 30% due prior to shipping. Please see cover letter uploaded with invoice as "Cover Letter with ERI invoice WNKY-060B"</p> <p><b>Amount:</b></p> <p>\$69,789.90</p> <p><b>Component Description:</b></p> <p>Invoice is split. Please see cover letter uploaded as "Revised Cover Letter with ERI invoice WNKY-54553-1.pdf"</p> <p><b>Amount:</b></p> <p>\$31,960.30</p>

	<b>Component Description:</b>	Split Invoice. This is the portion attributable to the new tower.
	<b>Amount:</b>	\$1,908.00
	<b>Component Description:</b>	Invoice is split across categories. Please see cover letter for detailed information. This is a 30% deposit on the New Tower.
	<b>Amount:</b>	\$69,789.90
Excess Foundation Installation Cost	<b>Component Description:</b>	Balance due on additional foundation costs incurred due to rough terrain.
	<b>Amount:</b>	\$4,242.25
	<b>Component Description:</b>	Deposit with order for additional foundation installation expenses.
	<b>Amount:</b>	\$21,211.25
	<b>Component Description:</b>	Payment due prior to mobilization.
	<b>Amount:</b>	\$16,969.00
Sales tax on Locked Portion	Information not provided.	

Site Prep for New Tower	<div data-bbox="715 174 1358 488"> <p><b>Component Description:</b> Site prep for new tower installation. SOW was expanded after quote. See cover letter and invoice for details.</p> <p><b>Amount:</b> \$22,800.00</p> </div> <div data-bbox="715 595 1358 909"> <p><b>Component Description:</b> This invoice is as quoted. The category total ran over due to change order to SOW for Daniel Bledsoe.</p> <p><b>Amount:</b> \$21,330.00</p> </div> <div data-bbox="715 1016 1358 1169"> <p><b>Component Description:</b> Please see cover letter with invoice and PO.</p> <p><b>Amount:</b> \$1,100.00</p> </div>
Installation of Lighting Controller	<div data-bbox="715 1299 1378 1576"> <p><b>Component Description:</b> This is a split invoice. This is the portion allocated to installation of tower light controller.</p> <p><b>Amount:</b> \$1,660.00</p> </div>
Collateral Expenses	



<b>Component Description:</b>	This is a split invoice. This is 30% due prior to shipping. Please see cover letter uploaded with invoice as "Cover Letter with ERI invoice WNKY-060B"
<b>Amount:</b>	\$3,044.02

<b>Component Description:</b>	Invoice is split. Please see cover letter uploaded as "Revised Cover Letter with ERI invoice WNKY-54553-1.pdf"
<b>Amount:</b>	\$1,623.47

<b>Component Description:</b>	Invoice is split. This is the amount for collateral costs
<b>Amount:</b>	\$179.26

<b>Component Description:</b>	Please see explanation in attached cover letter uploaded as "Revised Cover letter with Full Wave Tower and Broadcasting Invoice. pdf"
<b>Amount:</b>	\$1,459.32

**Component Description:**

This is the 30% payment due 30 days ARO. This invoice is split across categories. Please see cover letter for clarification.

**Amount:**

\$3,044.02

**Component Description:**

Invoice is split across categories. Please see cover letter for detailed information. This is a 30% deposit on the collateral expenses related to tower replacement.

**Amount:**

\$3,044.02

**Component Description:**

Invoice is split please see explanation in cover letter uploaded as "Revised Inv 22037 from RF Specialties of PA Inc. 23436 with Cover Letter. pdf"

**Amount:**

\$3,280.83

## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$91,392.42</b>	<b>\$97,327.42</b>		<b>\$69,294.80</b>	
Additional FCC Filings Required	<i>\$1,870.00</i>	\$1,870.00	Modification of license was required due to FAA changing database that increased ground elevation. Please see cover letter for details in file uploaded as "Cover letter with CTI Proposal and Invoice 009032"	\$1,870.00	Modification of license was required due to FAA changing database that increased ground elevation. Please see cover letter for details in file uploaded as "Cover letter with CTI Proposal and Invoice 009032"
Site prep	<i>\$8,000.00</i>	\$8,000.00	To accurately reflect actual costs for this service.	\$8,000.00	N/A
Site Survey	<i>\$2,526.80</i>	\$2,526.80	N/A	\$2,526.80	N/A

Additional Legal Services	<b>\$4,100.00</b>	\$4,100.00	Estimate 10 hours of additional legal services to review forms and associated emails and phone calls.	\$2,299.00	N/A
6 Percent KY Sales Tax	<b>\$3,580.62</b>	\$3,580.62	Estimated sales tax on professional services billed after July 1, 2018. Kentucky changed tax laws on that date to include services and labor.	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	Correction of tower ownership and final exact location of new tower.	\$1,711.25	N/A
NEPA Section 106 environmental review, if needed	\$6,310.00	\$6,000.00	N/A	\$925.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	\$1,200.00	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$2,376.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,980.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$3,006.25	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$0.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$1,788.00	See detailed description on Garvey Schubert Barer invoices.

Project management of the transition	\$37,920.00	\$48,000.00	Additional issue with this project have forced us to increase the estimated cost of project management.	\$40,612.50	N/A
<b>Sub-total</b>	\$91,392.42	\$97,327.42	N/A	\$69,294.80	N/A
<b>Total for all systems</b>	\$1,688,187.49	\$1,328,538.12	N/A	\$1,164,098.07	N/A

## Components

Actual Information	
Description	File Name
Additional FCC Filings Required	<p><b>Component Description:</b> Modification of license was required due to FAA changing database that increased ground elevation. Please see cover letter for details in file uploaded as "Cover letter with CTI Proposal and Invoice 009032"</p> <p><b>Amount:</b> \$1,870.00</p>

Site prep	<div> <div>Component Description:</div> <div>Site preparation service to prepare site to receive transmitter and RF System. Walk through with electrical contractor. This is the total for this category. Changed type from receipt to invoice at reviewer's request.</div> </div> <div> <div>Amount:</div> <div>\$8,000.00</div> </div>
Site Survey	<div> <div>Component Description:</div> <div>Cover letter explaining site survey</div> </div> <div> <div>Amount:</div> <div>\$2,526.80</div> </div>

Additional Legal Services	<b>Component Description:</b>  <b>Amount:</b>	Legal fees in November 2019 for repack related work. \$200.00
	<b>Component Description:</b>  <b>Amount:</b>	Legal fees for repack related work. \$150.00
	<b>Component Description:</b>  <b>Amount:</b>	Repack related legal fees. \$270.00
	<b>Component Description:</b>  <b>Amount:</b>	Repack related legal services. \$432.00
	<b>Component Description:</b>  <b>Amount:</b>	Repack related legal fees. \$54.00
	<b>Component Description:</b>  <b>Amount:</b>	Repack Related Legal fees. \$756.00
	<b>Component Description:</b>  <b>Amount:</b>	To correct typo on Form number. \$287.00
	<b>Component Description:</b>  <b>Amount:</b>	Review post auction transition status report (form 387) \$150.00
6 Percent KY Sales Tax	Information not provided.	



ASR modification (prepare FCC Form 854)	<p><b>Component Description:</b> Professional services for ASR mod. Please see cover letter for details uploaded as "Cover letter with CTI Invoice 009025".</p> <p><b>Amount:</b> \$1,711.25</p>
NEPA Section 106 environmental review, if needed	<p><b>Component Description:</b> This invoice is split. Please see details in cover letter uploaded as "Cover letter with CTI Invoice 009031"</p> <p><b>Amount:</b> \$925.00</p>
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	<p><b>Component Description:</b> Legal fees for work on application for license to cover.</p> <p><b>Amount:</b> \$1,200.00</p>
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<p><b>Component Description:</b> Form 2100 legal fees.</p> <p><b>Amount:</b> \$432.00</p> <p><b>Component Description:</b> Form 2100 legal fees.</p> <p><b>Amount:</b> \$1,944.00</p>
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<b>Component Description:</b> Final antenna analysis and file CP <b>Amount:</b> \$2,980.00
Perform engineering study for new channel assignment and antenna development	<b>Component Description:</b> Review of FCC notification and filing process related to new channel <b>Amount:</b> \$370.00  <b>Component Description:</b> This invoice is split. Please see details in cover letter uploaded as "Cover letter with CTI Invoice 009031" <b>Amount:</b> \$1,063.75  <b>Component Description:</b> Work related to new antenna study <b>Amount:</b> \$786.25  <b>Component Description:</b> Work on antenna and structural compatibility <b>Amount:</b> \$786.25
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.

Prepare and or review reimbursement form	<b>Component Description:</b> <b>Amount:</b>	Legal fees. \$216.00
	<b>Component Description:</b>  <b>Amount:</b>	Review and revise 399 form to correct licensee information, post sale. Attorney fee. \$492.00
	<b>Component Description:</b> <b>Amount:</b>	Legal fees. \$1,080.00
Project management of the transition	<b>Component Description:</b>  <b>Amount:</b>	Project Management Fees for November 2018 \$1,462.50
	<b>Component Description:</b>  <b>Amount:</b>	Project management fees for February-April 2019. \$975.00
	<b>Component Description:</b>  <b>Amount:</b>	Project management fees incurred in December 2018 \$2,212.50
	<b>Component Description:</b>  <b>Amount:</b>	Project management fees for work in May and June 2019. \$2,362.50

<b>Component Description:</b>	Project management fees for January and February 2020.
<b>Amount:</b>	\$3,075.00

<b>Component Description:</b>	Project management fees for Sept 2019 through Dec 2019. Please see cover letter with invoice uploaded as "Cover Letter with Project Management Invoice WNKY200102R"
<b>Amount:</b>	\$7,462.50

<b>Component Description:</b>	Project management fees for work performed in March 2020.
<b>Amount:</b>	\$1,650.00

<b>Component Description:</b>	Project Management Fees for May 2018.
<b>Amount:</b>	\$1,162.50

<b>Component Description:</b>	Project Management fees.
<b>Amount:</b>	\$675.00

<b>Component Description:</b>	Project management fees for work in January 2019.
<b>Amount:</b>	\$5,512.50

<b>Component Description:</b>	Project Management fees for work performed in August 2018.
<b>Amount:</b>	\$1,200.00

<b>Component Description:</b>	Project management in September 2018.
<b>Amount:</b>	\$1,200.00

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$975.00

<b>Component Description:</b>	Project Management fees. Revised per admin request.
<b>Amount:</b>	\$750.00

<b>Component Description:</b>	Project Management fees for October 2018
<b>Amount:</b>	\$3,037.50

<b>Component Description:</b>	Project management fees for work in July and August 2019.
<b>Amount:</b>	\$2,550.00

<b>Component Description:</b>	Project Management in January 2018.
<b>Amount:</b>	\$225.00

**Component Description:**

Project  
Management Fees  
for June and July,  
2018. NOTE - the  
invoice is 2 pages  
long.

**Amount:**

\$1,275.00

**Component Description:**

Project  
management fees.  
Added detail to  
invoice per fund  
admin request.

**Amount:**

\$2,850.00

Cost  
Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$59,784.10	\$50,604.10		\$21,670.35	
FCC Filing Fee Mod of License CP	<i>\$1,110.00</i>	\$1,110.00	FCC Filing Fee for CP to modify License. Please see details in cover letter upload as "Cover letter with receipt for filing fee for mod of lic"	\$1,110.00	FCC Filing Fee for CP to modify License. Please see details in cover letter upload as "Cover letter with receipt for filing fee for mod of lic"
Lease Negotiations	<i>\$2,000.00</i>	\$2,000.00	Preliminary estimate pending tower inspection. Cost of legal work related to negotiating changes in leases with existing tenants on tower.	N/A	N/A

Inside RF Modifications	<b>\$10,500.00</b>	\$10,500.00	Estimated cost of time and materials to make connection to Heliac feeding antenna. Building entry moved due to replacement tower location. Tower base moved 20 feet from existing and ice bridge had to be relocated to pass existing tower.	\$6,146.48	N/A
MVPD Notification of Channel Change	<b>\$1,845.00</b>	\$1,845.00	Station does not have sufficient staff to handle this task in house. Estimate from DTV Notification is uploaded as "EST-001400 DTVNotification Estimate for MVPD Notification. pdf".	\$1,845.00	N/A
Develop and air announcement of upcoming channel change	<b>\$5,000.00</b>	\$5,000.00	Production of announcements	N/A	N/A



Equipment Delivery and Handling Charges	<b>\$15,000.00</b>	\$15,000.00	Estimated delivery and handling costs have increased to cover cost of shipping tower steel, antenna, transmission line, etc.	\$8,273.87	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<b>\$10,000.00</b>	\$10,000.00	N/A	\$1,350.00	N/A
Local Zoning	<b>\$45.00</b>	\$45.00	Warren County, KY building permit to construct replacement tower.	\$45.00	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$335.00	The FCC increased the filing fee after the budget was created. We did not see the minor discrepancy until we tried to upload the receipt.	\$335.00	The FCC increased the filing fee for the License to Cover after the budget was submitted. We increased the estimated cost after we entered this explanation.
DTV Medical Facility Notification	\$11,550.00	\$2,565.00	Estimate from DTVNotification is uploaded as "EST-001399 DTVNotification estimate for Medical Facility Notification.pdf"	\$2,565.00	N/A

FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$0.00	N/A	N/A	N/A
6 Percent KY Sales Tax	<b>\$2,204.10</b>	\$2,204.10	6 percent Kentucky sales tax is applied to the pre-tax total. Please see additional details in "WNKY 190104 Revised Transition Plan", attached.	N/A	N/A
<b>Sub-total</b>	\$59,784.10	\$50,604.10	N/A	\$21,670.35	N/A
<b>Total for all systems</b>	\$1,688,187.49	\$1,328,538.12	N/A	\$1,164,098.07	N/A

## Components

Actual Information	
Description	File Name
FCC Filing Fee Mod of License CP	<p><b>Component Description:</b> The station TIN is used, as this is an FCC Filing Fee for CP to modify License. Please see details in cover letter upload as "Cover letter with receipt for filing fee for mod of lic"</p> <p><b>Amount:</b> \$1,110.00</p>
Lease Negotiations	Information not provided.

Inside RF Modifications	<table> <tr> <td data-bbox="708 174 1023 210"><b>Component Description:</b></td><td data-bbox="1155 174 1366 443">Invoice is split. Please see cover letter uploaded as "Revised Cover Letter with ERI invoice WNKY-54553-1.pdf"</td></tr> <tr> <td data-bbox="708 456 823 492"><b>Amount:</b></td><td data-bbox="1155 456 1251 492">\$167.37</td></tr> <tr> <td data-bbox="708 595 1023 631"><b>Component Description:</b></td><td data-bbox="1155 595 1374 904">This is a split invoice. This portion is for installation of ladder tray to support wiring and Heliax (transmission line).</td></tr> <tr> <td data-bbox="708 918 823 954"><b>Amount:</b></td><td data-bbox="1155 918 1273 954">\$1,580.00</td></tr> <tr> <td data-bbox="708 1057 1023 1093"><b>Component Description:</b></td><td data-bbox="1155 1057 1374 1402">Split invoice. This is the portion allocated to inside RF work. Remainder of inside RF work will occur when the station changes to new channel.</td></tr> <tr> <td data-bbox="708 1415 823 1451"><b>Amount:</b></td><td data-bbox="1155 1415 1273 1451">\$4,300.00</td></tr> <tr> <td data-bbox="708 1554 1023 1590"><b>Component Description:</b></td><td data-bbox="1155 1554 1362 1742">Split invoice. This is the amount charged against RF system modifications.</td></tr> <tr> <td data-bbox="708 1756 823 1792"><b>Amount:</b></td><td data-bbox="1155 1756 1235 1792">\$99.11</td></tr> </table>	<b>Component Description:</b>	Invoice is split. Please see cover letter uploaded as "Revised Cover Letter with ERI invoice WNKY-54553-1.pdf"	<b>Amount:</b>	\$167.37	<b>Component Description:</b>	This is a split invoice. This portion is for installation of ladder tray to support wiring and Heliax (transmission line).	<b>Amount:</b>	\$1,580.00	<b>Component Description:</b>	Split invoice. This is the portion allocated to inside RF work. Remainder of inside RF work will occur when the station changes to new channel.	<b>Amount:</b>	\$4,300.00	<b>Component Description:</b>	Split invoice. This is the amount charged against RF system modifications.	<b>Amount:</b>	\$99.11
<b>Component Description:</b>	Invoice is split. Please see cover letter uploaded as "Revised Cover Letter with ERI invoice WNKY-54553-1.pdf"																
<b>Amount:</b>	\$167.37																
<b>Component Description:</b>	This is a split invoice. This portion is for installation of ladder tray to support wiring and Heliax (transmission line).																
<b>Amount:</b>	\$1,580.00																
<b>Component Description:</b>	Split invoice. This is the portion allocated to inside RF work. Remainder of inside RF work will occur when the station changes to new channel.																
<b>Amount:</b>	\$4,300.00																
<b>Component Description:</b>	Split invoice. This is the amount charged against RF system modifications.																
<b>Amount:</b>	\$99.11																
MVPD Notification of Channel Change	<table> <tr> <td data-bbox="708 1921 1023 1957"><b>Component Description:</b></td><td data-bbox="1155 1921 1337 2033">Fees for MVPD Notification Services</td></tr> <tr> <td data-bbox="708 2047 823 2083"><b>Amount:</b></td><td data-bbox="1155 2047 1273 2083">\$1,845.00</td></tr> </table>	<b>Component Description:</b>	Fees for MVPD Notification Services	<b>Amount:</b>	\$1,845.00												
<b>Component Description:</b>	Fees for MVPD Notification Services																
<b>Amount:</b>	\$1,845.00																

Develop and air announcement of upcoming channel change	Information not provided.
---	---------------------------

Equipment Delivery and  
Handling Charges

**Component Description:**

Forklift & pallet truck required to off-load new transmitter & remove unused equipment to be able to place new transmitter. See cover letter.

**Amount:**

\$1,658.38

**Component Description:**

Split invoice - This is the amount for shipping including 6% KY tax.

**Amount:**

\$673.67

**Component Description:**

Invoice is split. Please see cover letter uploaded as "Revised Cover Letter with ERI invoice WNKY-54553-1.pdf" which says "freight" which is equipment deliver and handling.

**Amount:**

\$5,104.86

**Component Description:**

Equipment delivery and handling identified as freight in attached explanation "Revised Inv 22037 from RF Specialties of PA Inc.23436 with Cover Letter.pdf"

**Amount:**

\$836.96

Disposal Costs (for equipment and other waste, net of any salvage value)	<p><b>Component Description:</b> This is a split invoice. This is the portion allocated to remove power to the old transmitter to prep for its disposal.</p> <p><b>Amount:</b> \$1,350.00</p>
Local Zoning	<p><b>Component Description:</b> Station EIN used in lieu of having Warren County Government EIN. Used Permit number as invoice number. Corrected Vendor name per reviewer request.</p> <p><b>Amount:</b> \$45.00</p>
FCC Filing Fees - Form 2100 license to cover application	<p><b>Component Description:</b> The station's EIN number is used, as this is an FCC receipt. Used the agency tracking ID, as there is no Invoice number given. Corrected dates on 12/9 /2019.</p> <p><b>Amount:</b> \$335.00</p>
DTV Medical Facility Notification	<p><b>Component Description:</b> Fees for Medical Facilities notifications.</p> <p><b>Amount:</b> \$2,565.00</p>
FCC Filing Fees - Special Temporary Authorization request	Information not provided.

6 Percent KY Sales Tax	Information not provided.
------------------------	---------------------------

**Cost  
Information**

**Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$1,688,187.49	\$1,328,538.12	\$1,164,098.07

**Reimbursement Status**

Question	Response
The facility has ceased operating on its pre-auction channel.	Yes
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No



Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Edward J Murlatt</b>  <i>Project Manager</i></p> <p>04/01/2020</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Edward J Murlatt</b>  <i>Project Manager</i></p> <p>04/01/2020</p>

## Attachments