

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

| Facility | 7893 | Service: DTV | | WEAU | Channel: 17 (UHF) |
|-----------------|-------------|--------------|-------|------|-------------------|
| ID: | | | Sign: | | |
| File 0000028728 | | | | | |
| Number: | | | | | |
| FRN: 00 | 18223693 | Date | 04/21 | | |
| | | Submitted: | /2020 | | |

Applicant Name, Type, and Contact Information

Applicant Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|---|----------------------|-----------------------|---------------------------------|
| GRAY TELEVISION LICENSEE, LLC Doing Business As: WEAU 13 News | 4370 Peachtree Road, NE Atlanta, GA 30319 United States | +1 (404) 504-9828 | allfcclms@gray. tv | Limited Liability Company |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Ontact Name and Information

| Contact Information | Applicant | Address | Phone | Email |
|------------------------|----------------------------|---|-------------------|--------------------------|
| | Samuel Hariton Widelity | Samuel Hariton 4031 University Dr Suite 100 Fairfax, VA 22030 United States | +1 (339) 222-8107 | sam.hariton@widelity.com |

| Broadcaster Information and Transition Plan | Question | Response |
|---|--|---|
| | Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
| | Briefly describe transition plan | WEAU will be transitioning from channel 38 to 17. The station plans to replace their existing main transmitter, antenna, and transmission line. The station also plans to install interim facilities to continue broadcasting during the transition. |

| Transmitters | Section | Question | Response |
|--------------|---------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

| Primary | Existing Transmitter Information | | | |
|-------------|---|--|--------------------------|--|
| Transmitter | Section | Question | Response | |
| | Existing Transmitter Description | Type of change | Purchase New | |
| | | Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Site | N/A | |
| | | Is this transmitter currently shared with another station? | No | |
| | | Is this transmitter currently in operating condition? | Yes | |
| | Existing Transmitter Manufacturer and Type | Manufacturer | | |
| | | Model | PRW90D3 | |
| | | Year | 2011 | |
| | | Туре | Inductive Output Tube | |
| | | IOT Power Type | Three | |
| | | Power Capacity | 90 kW | |

Existing Transmitter Information

| Primary | New Transmitter Costs | | | |
|-------------|-----------------------|---|--|--|
| Transmitter | Section | Question | Response | |
| | New Transmitter | Use | Primary (Main) | |
| | | Change Type | Purchase New | |
| | | Is this a request for upgraded equipment? | Yes | |
| | | Manufacturer | | |
| | | Model | ULXTE-120 | |
| | | Transmitter Type | Solid State | |
| | | Solid State Cooling | Liquid Cooled | |
| | | Solid State Power capacity | 76 kW | |
| | | Justification for New Transmitter | Replacing retunable IOT with solid state transmitter | |

Primary Other Transmitter Costs

| Transmitter | Section | Question | Response |
|-------------|---|---------------------------------------|----------|
| | Electrical ServiceService Entrance (3 phases 800A 208V)Switchgear (industrial 800 amp)Transformer (480V)PowerRigid Conduit and WiringSizeLength | Service Entrance (3 phases 800A 208V) | No |
| | | No | |
| | | Transformer (480V) | No |
| | | Power | N/A |
| | | Rigid Conduit and Wiring | No |
| | | Size | N/A |
| | | Length | N/A |
| | | Other Electrical Service | Yes |
| | | | , |

| | Description | The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors. |
|---|--|--|
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| Improvement | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

| Primary Transmitter | Other Transmitter Cost Not Listed | | |
|------------------------|-----------------------------------|--|--|
| | Name | Description | |
| | Concrete Cutting Work | Cutting holes in concrete walls and floors for pipes and electrical. | |
| | Pad for Heat Exchangers | Additional Heat Exchanger Concrete Pad plus Ice shield | |

| Transmitter remote control | New transmitter will not work with existing |
|----------------------------|---|
| | remote control system. |

| Interim | New Transmitter Costs | | |
|-------------|-----------------------|-----------------------------------|---|
| Transmitter | Section | Question | Response |
| | New Transmitter | Use | Interim |
| | | Description of Use | N/A |
| | | Change Type | Purchase |
| | | Manufacturer | |
| | | Model | ULXTE-40 |
| | | Transmitter Type | Solid State |
| | | Solid State Cooling | Liquid Cooled |
| | | Solid State Power capacity | 25.3 kW |
| | | Justification for New Transmitter | Interim transmitter needed to stay broadcasting during the transition |

Interim Other Transmitter Costs

| Transmitter | Section | Question | Response |
|-------------|--------------------|---------------------------------------|----------|
| | Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | | Switchgear (industrial 800 amp) | No |
| | | Transformer (480V) | No |
| | | Power | N/A |
| | | Rigid Conduit and Wiring | No |
| | | Size | N/A |
| | | Length | N/A |
| | | Other Electrical Service | Yes |
| | | | |

| | Description | The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors. |
|---|--|--|
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| Improvement | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |
| Inside RF System | Is an additional interior RF system required to support this interim transmitter? | No |

Interim Other Transmitter Cost Not Listed

Transmitter Information not provided.

| Antennas Section | | Question | Response |
|------------------|---------------|---------------------------------------|----------|
| Antenna Rela | ated Expenses | Do you have antenna related expenses? | Yes |

| Primary | Existing Antenna Information | | | | |
|---------|---------------------------------|--|--------------------|--|--|
| Antenna | Section | Question | Response | | |
| | Existing Antenna Description | Type of change | Purchase New | | |
| | | Antenna Use | Primary (Main) | | |
| | | Description of Use | N/A | | |
| | | Ownership | Owned | | |
| | | Owner | N/A | | |
| | | Site | N/A | | |
| | | Is the existing antenna shared with another station or stations? | No | | |
| | | Is the existing antenna directional? | No | | |
| | | Is antenna in operating condition? | Yes | | |
| | | Is antenna located on or in close proximity to an antenna farm? | No | | |
| | Existing Antenna | Class | Full Power | | |
| | Manufacturer and Type | Mounting | Top Mount | | |
| | | Antenna position in stack | Not in Stack | | |
| | | Polarization | Elliptical | | |
| | | Туре | Slotted Coaxial | | |
| | | Number of Stations Supported | N/A | | |
| | | Number of Panels | N/A | | |
| | | Design power capacity in use | N/A | | |
| | | Lower Limit | N/A | | |
| | | Upper Limit | N/A | | |
| | | Other Antenna Type | N/A | | |
| | | ERP: (Effective Radiated Power) | 1000.0 kW | | |

| Manufacturer | |
|--------------|---------------------|
| Model | ATW28H4- ETO-38H |
| Year | 2011 |

| Primary | New Antenna Costs | | | | |
|---------|-------------------------|--|--------------------|--|--|
| Antenna | Section | Question | Response | | |
| | New Antenna Description | Use | Primary (Main) | | |
| | | Description of Use | N/A | | |
| | - | Change Type | Purchase New | | |
| | | Is this a request for upgraded equipment? | No | | |
| | | Ownership | Owned | | |
| | | Owner | N/A | | |
| | | Is antenna shared? | No | | |
| | | Is antenna directional? | No | | |
| | | Will antenna be located on or in close proximity to an antenna farm? | No | | |
| | New Antenna | Class | Full Power | | |
| | Manufacturer and Types | Mounting | Top Mount | | |
| | | Antenna position in stack | Not in Stack | | |
| | | Polarization | Elliptical | | |
| | | Туре | Slotted Coaxial | | |
| | | Number of Stations Supported | N/A | | |
| | | Number of Panels/Bays | N/A | | |
| | | Lower Limit | N/A | | |
| | | Upper Limit | N/A | | |
| | | Design power capacity in use | N/A | | |
| | | Other Antenna Type | N/A | | |
| | | ERP: (Effective Radiated Power) | 700.0 kW | | |
| | | Manufacturer | | | |
| | | | 1 | | |

| Model | TFU-23JTH /VP-R 06 |
|-------------------------------|---|
| Year | 2018 |
| Justification for New Antenna | Our existing coaxial antenna is a single channel antenna tuned to channel 38 including Ellipitical polorization and cannot be retuned. |

inches

Primary Antenna Section Question Response **Combiner for Shared** Do you need a Combiner for a Shared No Antenna Antenna? Туре Number of channels supported N/A Frequencies of channels supported N/A N/A Frequency Do you need a combiner output splitter N/A /switcher for dual feed lines? **Elbow Complex** Do you require the separate purchase of Yes the Elbow Complex? Broadband or Single Channel? Single Channel Feed Line Size 6 1/8 inches

Other Antenna Costs

| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No |
|--------------------------|---|-----|
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

| Primary | Other Antenna Cost Not Listed | | |
|---------|-------------------------------|---|--|
| Antenna | Name | Description | |
| | Top Plate Adapter | Adapted for the top of the tower to match the bolt pattern on the antenna | |

| Interim | New Antenna Costs | | | | |
|---------|-------------------------|--|--------------------|--|--|
| Antenna | Section | Question | Response | | |
| | New Antenna Description | Use | Interim | | |
| | | Description of Use | N/A | | |
| | | Change Type | Purchase New | | |
| | | Ownership | Owned | | |
| | | Owner | N/A | | |
| | | Is antenna shared? | No | | |
| | | Is antenna directional? | No | | |
| | | Will antenna be located on or in close proximity to an antenna farm? | No | | |
| | New Antenna | Class | Full Power | | |
| | Manufacturer and Type | Mounting | Side Mount | | |
| | | Antenna position in stack | Not in Stack | | |
| | | Polarization | Horizontal | | |
| | | Туре | Broadband Slot | | |
| | | Number of Stations Supported | 1 | | |
| | | Number of Panels/Bays | 1 | | |
| | | Lower Limit | 488.00 MHz | | |
| | | Upper Limit | 494.00 MHz | | |
| | | Design power capacity in use | 100.0 % | | |
| | | Other Antenna Type | N/A | | |
| | | ERP: (Effective Radiated Power) | 230.0 kW | | |
| | | Manufacturer | | | |
| | | Model | TFU-WB24- C160H | | |
| | | Year | 2018 | | |

| needed to continue broadcasting through the | Justification fo | r New Antenna | Interim antenna |
|--|------------------|---------------|-------------------------|
| broadcasting through the | | | |
| | | | broadcasting |
| ITANSIION | | | through the transition. |

| Interim Antenna | Other Antenna Costs | | | |
|--------------------|--------------------------|---|----------|--|
| | Section | Question | Response | |
| | Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No | |
| | | Broadband or Single Channel? | N/A | |
| | | Feed Line Size | N/A | |
| | Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | Yes | |
| | Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No | |
| | Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes | |

Interim Other Antenna Cost Not Listed

Antenna Information not provided.

| Transmissior | n Seffien | Question | Response |
|--------------|---------------------------------------|---|----------|
| | Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Existing Transmission Line Primary Existing Transmission

| sior | Section | Question | Response |
|------|--|--|----------------------|
| | Existing Transmission Line Description | Type of change | Utilize Existing |
| | | Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Ownership | Owned |
| | | Owner | N/A |
| | | Site | N/A |
| | | Is the existing transmission line shared with another station or stations? | No |
| | | Is Transmission Line in operating condition? | Yes |
| | Existing Transmission Line Manufacturer and Type | Manufacturer | ERI |
| | | Туре | Rigid |
| | | Diameter | 8 3/16 inches |
| | | Other Diameter | N/A |
| | | Segment Length | 19 1/2 inches |
| | | Other Segment Length | N/A |
| | | Number of parallel runs | 1 |
| | | Length | 2050 feet per run |

Other Transmission Line Expenses Not Listed Transmission Line Description

Sweep Test Sweep test of existing transmission line

Interim New Transmission Line

Transmission Line Question Response **New Transmission Line** Use Interim Costs Description of Use N/A Change Type Purchase New Flexible Air Туре Diameter 4 inches Segment Length N/A Other Segment Length Number of parallel runs 1 Length 1680 feet per run Justification for New Transmission Line Interim line needed to continue broadcasting during the transition period.

Interim Other Transmission Line Expenses Not Listed

Transmission home tion not provided.

| Tower | Section | Question | Response |
|--------------------------------------|---|---|----------|
| Equipment And Rigging Costs | Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

| marv | Existing | Tower |
|------|----------|-------|
|------|----------|-------|

| Primary Tower | Existing Tower | | | |
|------------------|---|---|----------------------|--|
| | Section | Question | Response | |
| | Existing Tower Description | Type of change | Modify Existing | |
| | | Tower Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Ownership | Owned | |
| | | Is this tower consider Complex? | No | |
| | | Is this tower currently shared with any other stations? | Yes | |
| | | One or more FM, AM or TV radio broadcaster(s) | Yes | |
| | | Others Types of Users | No | |
| | | Is tower documented for structural analysis? | Yes | |
| | | Is tower compliant with Rev G? | Yes | |
| | Existing Tower Structure | Do you have a tower registration number? | Yes | |
| | Registration | ASR Number | 1033664 | |
| | Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 44° 39' 50.0" N- | |
| | | Longitude (NAD83) | 090° 57' 41.0" W- | |
| | | Overall Structure Height | 1997.68 feet | |
| | | Support Structure Height | 1895.97 feet | |
| | | Ground Elevation Above Mean Sea Level (AMSL) | 1096.77 feet | |
| | | | | |

| Structure Type | TOWER - Free Standing or Guyed Structure |
|-----------------|--|
| Tower Owner | Gray Television Group, Inc. |
| Date Constructe | d 03/23/1981 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 185159 | WWJC | FM |
| 9866 | WAXX | FM |

Primary Tower Modification Costs

| Section | Question | Response |
|----------------------|--|---|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Major Reinforcements needed |

Primary Tower Rigging Costs

| · · · · · · · · · · · · · · · · · · · | |
|---------------------------------------|---|
| Tower | S |
| | |

Tower

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Other Tower Expenses Not Listed

Tower Information not provided.

| Outside Professional | Section | Question | Response |
|-------------------------|--|--|----------------------|
| | Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | | Number of Hours | 900 |
| | | Explanation | Strategic Support |
| | Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare request for Special Temporary Authority | Yes |
| | | Quantity | 1 |
| | | Do you have Distributed Transmission System engineering services? | N/A |
| | | Critical Facility | N/A |
| | | Terrain-Shielded Facility | N/A |
| | Attorney and Other Outside Consulting Services | Prepare and file Form FCC Construction Permit Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare and file Form FCC License to Cover Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |

| | Prepare request for Special Temporary Authority | Yes |
|----------------------------------|--|-----|
| | Quantity | 1 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | Yes |
| | FAA Consultation (including preparation of FAA Form 7460) | Yes |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | No |
| | RF exposure measurements | No |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |
| | Justification | N/A |

Other Professional Services Expenses Not Listed Professional Services roopstsided.

| Other | Section | Question | Response |
|----------|---------------------------------|--|----------|
| Expenses | AM Pattern Disturbance | Is an Impact Study needed? | No |
| | | Is Remediation needed? | No |
| | Facility Expenses | Name | N/A |
| | | Other Distributed Transmission System Expenses Not listed | N/A |
| | | Name | N/A |
| | | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| | Permit and Filing Costs | Local Zoning | No |
| | | Non-zoning permits | Yes |
| | | BLM or NFS Coordination | No |
| | | FCC Construction Permit Minor Change | No |
| | | FCC License to Cover Application | Yes |
| | | FCC Special Temporary Authority Application | Yes |
| | Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | | Does this relocation require Equipment Storage? | Yes |
| | | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses Not Listed

| Other | Other Expenses Not Listed | | | | |
|----------|---------------------------|--|--|--|--|
| Expenses | Name | Description | | | |
| | Security | Security for site while equipment is being stored. | | | |

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate \$949,000.00 | Estimated Cost \$738,978.18 | Estimated Cost Justification | Actual Cost \$511,754.73 | Actual Cos Justificatio |
|---|--|-----------------------------------|---|-----------------------------|----------------------------|
| Transmitter ULXTE-40 | \$949,000.00 | \$130,910.10 | | \$511,754.75 | |
| Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors. | \$2,000.00 | \$2,000.00 | N/A | N/A | N/A |
| UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW | \$947,000.00 | \$736,978.18 | Please see the attached Gatesair quote (JW30004530- 1) | \$511,754.73 | N/A |
| Primary Transmitter ULXTE-120 | \$2,408,976.96 | \$2,408,976.96 | | \$1,380,632.06 | |
| Transmitter remote control | \$6,000.00 | \$6,000.00 | N/A | N/A | N/A |

| Pad for Heat Exchangers\$10,700.00\$10,700.00See attached ERV Smith Services, Inc. quote date 6 /20/17 for concrete pad work, ERV Smith Services, Inc. invoice 3068346,\$10,700.00NAConcrete Cutting Work\$690.00\$690.00See attached ERV Smith Services, Inc. invoice 3068346,N/AN/AConcrete Cutting Work\$135,929.00\$690.00See attached June 21, 2017 tor concrete cutting work.N/AN/AOther Electrical Services The new transmitter will reconfiguration of the electrical service on stin. The electrical contractors.\$135,929.00B&B Electric Cuuting work.N/AN/AUHF - Liquid Coole dated service on stin. The electrical coole dated electrical coole dated fib.\$1,369,932.06N/AUHF - Liquid Cooled Solid State KW\$2,255,657.96S2,255,657.96Includes tax and shipping.\$1,369,932.06N/AUHF - Liquid Cooled Solid State KW\$3,357,976.96\$3,147,955.14N/A\$1,892,386.79N/ATotal for all systems\$4,949,648.96\$4,645,120.25N/A\$1,20,196.36N/A | | | | | | |
|--|--|----------------|----------------|---|----------------|-----|
| Cutting WorkServices, Inc. quote date 6 /20/17 for concrete cutting work.ERV Smith Services, Inc. quote date 6 /20/17 for concrete cutting work.Other Electrical Service: The new transmitter will reconfiguration of the electrical service on site. The electrical contractors.\$135,929.00 \$135,929.00\$135,929.00 B&B Electric Quote Dated Quote dated Quote dated March 20, 2019N/A N/AN/A A N/AUHF - Liquid Cooled Solid State Transmitter 76 kW\$2,255,657.96 \$3,147,955.14Includes tax and shipping.\$1,369,932.06 \$1,369,932.06N/ASub-total\$3,357,976.96 \$4,645,120.25N/A\$1,892,386.79N/A | | \$10,700.00 | \$10,700.00 | ERV Smith Services, Inc. quote dated 6 /20/17 for concrete pad work. ERV Smith Services, Inc. invoice | \$10,700.00 | N/A |
| Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.Quote Dated June 21, 2017 tax included; Revised B & B Electric Quote dated March 20, | | \$690.00 | \$690.00 | ERV Smith Services, Inc. quote date 6 /20/17 for concrete | N/A | N/A |
| Cooled Solid State Transmitter 76 kW and shipping. Sub-total \$3,357,976.96 \$3,147,955.14 N/A \$1,892,386.79 N/A Total for all \$4,949,648.96 \$4,645,120.25 N/A \$2,500,196.36 N/A | Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical | \$135,929.00 | \$135,929.00 | Quote Dated June 21, 2017 tax included; Revised B & B Electric Quote dated March 20, | N/A | N/A |
| Total for all \$4,949,648.96 \$4,645,120.25 N/A \$2,500,196.36 N/A | Cooled Solid State Transmitter 76 | \$2,255,657.96 | \$2,255,657.96 | | \$1,369,932.06 | N/A |
| | Sub-total | \$3,357,976.96 | \$3,147,955.14 | N/A | \$1,892,386.79 | N/A |
| | Total for all systems | \$4,949,648.96 | \$4,645,120.25 | N/A | \$2,500,196.36 | N/A |

Components

| Actual Information Description | File Name | |
|---|-----------------------------------|--|
| Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors. | Information not provided. | |
| UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW | Component Description: Amount: | ULXTE-40 Transmitter \$511,754.73 |
| Transmitter remote control | Information not provided. | |
| Pad for Heat Exchangers | Component Description: Amount: | Pour Additional Concrete Slab & Fabricate & Install Shield \$10,700.00 |
| Concrete Cutting Work | Information not provided. | |
| Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors. | Information not provided. | |
| UHF - Liquid Cooled Solid State Transmitter 76 kW | Component Description: Amount: | ULXTE-120 Transmitter \$1,369,932.06 |

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Interim Antenna TFU-WB24- C160H | \$219,380.00 | \$166,752.00 | | \$133,401.60 | |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | \$5,120.00 | N/A |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$3,884.00 | N/A | \$3,107.20 | N/A |
| UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized | \$189,500.00 | \$156,468.00 | N/A | \$125,174.40 | N/A |
| Primary Antenna TFU-23JTH /VP-R 06 | \$328,082.00 | \$266,558.97 | | \$172,744.59 | |
| Top Plate Adapter | \$19,552.00 | \$19,552.00 | N/A | \$15,641.60 | N/A |

| Total for all | \$4,949,648.96 | \$4,645,120.25 | N/A | \$2,500,196.36 | N/A |
|--|----------------|----------------|-----|----------------|-----|
| Sub-total | \$547,462.00 | \$433,310.97 | N/A | \$306,146.19 | N/A |
| UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized | \$289,500.00 | \$222,846.97 | N/A | \$137,774.99 | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | \$5,120.00 | N/A |
| complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | | | 03 | | |

Components

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

| Sweep test of existing antenna | | |
|--------------------------------|-------------------------------|------------------|
| ancina | Component Description: | WEAU Sweep Test |
| | | New Interim |
| | | Antenna |
| | Amount: | \$1,600.00 |
| | Component Description: | Sweep Test |
| | | Interim Antenna |
| | Amount: | \$1,600.00 |
| | Component Description: | Sweep Test |
| | | Interim Antenna |
| | Amount: | \$1,920.00 |
| Side mount brackets for | | |
| high power antennas (if not | Component Description: | Side Mount |
| included in antenna base | | Brackets Interim |
| cost) | | Antenna |
| | Amount: | \$971.00 |
| | Component Description: | WEAU Side Mount |
| | component Description. | Brackets New |
| | | Interim Antenna |
| | Amount: | \$971.00 |
| | | |
| | Component Description: | Side Mount |
| | | Brackets Interim |
| | | Antenna |
| | Amount: | \$1,165.20 |

| UHF - Lower Power Side Mount, One station - 200- 500 kW, horizontally polarized | Component Description: | UHF - BROADBAND SLOT, SIDE MOUNT AUX /INTERIM |
|--|------------------------|---|
| | Amount: | \$39,117.00 |
| | Component Description: | UHF - Broadband slot, side mount aux/interim, Side mount brackets, etc. |
| | Amount: | \$39,117.00 |
| | Component Description: | UHF Broadband SLOT, SIDE Mount AUX/Interim |
| | Amount: | \$46,940.40 |
| Top Plate Adapter | | |
| | Component Description: | WEAU-210-Top plate adapter New Primary Antenna |
| | Amount: | \$4,888.00 |
| | Component Description: | Top plate adapter new primary |
| | Amount: | antenna \$4,888.00 |
| | Component Description: | Top Plate Adapter new primary |
| | Amount: | antenna \$5,865.60 |

| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | Component Description: | WEAU-210-Elbow complex New |
|---|------------------------|---|
| | Amount: | Primary Antenna \$4,440.00 |
| | Component Description: | Elbow complex new primary |
| | Amount: | antenna \$4,440.00 |
| | Component Description: | Elbow Complex New Primary Antenna |
| | Amount: | \$5,328.00 |
| Sweep test of existing | | |
| antenna | Component Description: | WEAU-210-Sweep test New Primary Antenna |
| | Amount: | \$1,600.00 |
| | Component Description: | Sweep Test Interim Antenna |
| | Amount: | \$1,920.00 |
| | Component Description: | Sweep test new |
| | | |

| UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized | Component Description: | UHF-HIGH POWER TOP MOUNT (200- |
|---|------------------------|--|
| | Amount: | 1000KW) \$43,054.68 |
| | Component Description: | UHF-High Power |
| | | Top Mount, New Top Plate, Elbow Complex, Field |
| | | Engineer |
| | Amount: | \$43,054.68 |
| | Component Description: | UHF High Power |
| | | Top Mount, etc. |
| | Amount: | \$51,665.63 |

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Interim Transmission Line | \$124,320.00 | \$81,859.14 | | \$53,527.50 | |
| Flexible Air Transmission Line - dielectric, 4" | \$124,320.00 | \$81,859.14 | N/A | \$53,527.50 | N/A |
| Primary Transmission Line | \$6,400.00 | \$6,400.00 | | \$3,075.00 | |
| Sweep Test | \$6,400.00 | \$6,400.00 | N/A | \$3,075.00 | N/A |
| Sub-total | \$130,720.00 | \$88,259.14 | N/A | \$56,602.50 | N/A |
| Total for all systems | \$4,949,648.96 | \$4,645,120.25 | N/A | \$2,500,196.36 | N/A |

Components

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

| Flexible Air Transmission | | |
|---------------------------|--|-------------------|
| Line - dielectric, 4" | Component Description: | WEAU Interim |
| | | Transmission Line |
| | Amount: | \$16,727.35 |
| | Component Description: | Interim |
| | •••••••••••••••••••••••••••••••••••••• | Transmission Line |
| | Amount: | \$20,072.80 |
| | Component Description: | Interim |
| | | Transmission Line |
| | Amount: | \$16,727.35 |
| Sweep Test | | |
| | Component Description: | Sweep Test of |
| | | Transmission Line |
| | | and Antenna |
| | Amount: | \$3,075.00 |

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Primary Tower | Predetermined Cost Estimate \$644,100.00 | Estimated Cost \$722,000.00 | Estimated Cost Justification | Actual Cost \$157,249.98 | Actual Cost Justification |
|--|--|-----------------------------------|---|-----------------------------|------------------------------|
| TOWER Tall Tower (greater than 500') | \$210,500.00 | \$310,000.00 | The estimated cost was exceeded for the "Tall Tower (greater than 500')" work. Please look at the invoice labeled as "Q17-06- 021c WEAU Eau Claire WI antenna install Rev 1 _ 8-27- 2018" | \$149,499.98 | N/A |
| Major tower reinforcement /modifications | \$421,000.00 | \$400,000.00 | N/A | N/A | N/A |
| Structural engineering tower load study for well documented tower | \$12,600.00 | \$12,000.00 | N/A | \$7,750.00 | N/A |
| Sub-total | \$644,100.00 | \$722,000.00 | N/A | \$157,249.98 | N/A |
| Total for all systems | \$4,949,648.96 | \$4,645,120.25 | N/A | \$2,500,196.36 | N/A |

Components

| Actual Information Description | File Name | |
|---|-----------------------------------|--|
| Tall Tower (greater than 500') | Component Description: | Antenna Installation at 1558 AGL |
| | Amount: | \$39,999.99 |
| | Component Description: Amount: | Labor \$31,999.99 |
| | Component Description: | Tower rigging services - Tall Tower (greater 500") |
| | Amount: | \$77,500.00 |
| Major tower reinforcement /modifications | Information not provided. | |
| Structural engineering tower load study for well documented tower | Component Description: | Perform structural analysis |
| | Amount: | \$6,250.00 |
| | Component Description: | Site specific wind and ice analysis survey performed by International CLimate Evaluations |
| | Amount: | \$1,500.00 |

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Outside Professional Services | Predetermined Cost Estimate \$177,120.00 | Estimated Cost \$168,175.00 | Estimated Cost Justification | Actual Cost \$83,794.95 | Actual Cost Justification |
|---|--|-----------------------------------|------------------------------------|----------------------------|------------------------------|
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| ASR modification (prepare FCC Form 854) | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$3,680.00 | \$3,500.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |

| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | \$196.50 | N/A |
|---|------------|------------|--|------------|-----|
| Prepare request for Special Temporary Authorization | \$2,050.00 | \$1,500.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,425.00 | see Estimated Cost Justification WEAU-530- RF Eng 2100 CP application v0 | \$3,425.00 | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | \$3,775.00 | N/A |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |

| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
|---|----------------|----------------|-----|----------------|-----|
| Project management of the transition | \$142,200.00 | \$135,000.00 | N/A | \$76,398.45 | N/A |
| Sub-total | \$177,120.00 | \$168,175.00 | N/A | \$83,794.95 | N/A |
| Total for all systems | \$4,949,648.96 | \$4,645,120.25 | N/A | \$2,500,196.36 | N/A |

Components

| Actual Information Description | File Name | |
|--|-----------------------------------|--|
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | Information not provided. | |
| ASR modification (prepare FCC Form 854) | Information not provided. | |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. | |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Component Description: Amount: | Complete legal section and file initial repack CP application \$196.50 |
| Prepare request for Special Temporary Authorization | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | |

| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Component Description: Amount: | Develop final configuration for main antenna \$1,850.00 |
|---|-----------------------------------|--|
| | | |
| | Component Description: | Prepare engineering section of FCC |
| | Amount: | Form 2100 \$1,575.00 |
| Perform engineering study | | |
| for new channel assignment and antenna development | Component Description: | Consulting |
| and america development | | Engineer |
| | Amount: | \$1,375.00 |
| | | O a sulting |
| | Component Description: | Consulting Engineer |
| | Amount: | \$575.00 |
| | | |
| | Component Description: | Perform |
| | | engineering study |
| | | for new channel assignment |
| | Amount: | \$875.00 |
| | | |
| | Component Description: | Perform |
| | | engineering study for new channel |
| | | assignment |
| | Amount: | \$950.00 |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. | |
| Prepare and or review reimbursement form | Information not provided. | |
| Project management of the transition | | |

| Component Description: Amount: | Project Management \$28.20 |
|-----------------------------------|---|
| Component Description: Amount: | Project Management \$802.25 |
| Component Description: | Transition Related Project Management |
| Amount: | Costs \$3,150.00 |
| Component Description: Amount: | Project management \$2,895.65 |
| Component Description: Amount: | Project Management \$2,443.40 |
| Component Description: Amount: | Project Management \$2,516.70 |
| Component Description: Amount: | Project Management \$1,990.95 |
| Component Description: Amount: | Project Management \$2,036.05 |
| Component Description: Amount: | Project Management \$1,798.75 |

| Component Description: Amount: | Project Management \$1,821.95 |
|-----------------------------------|-------------------------------------|
| Component Description: Amount: | Project Management \$2,362.15 |
| Component Description: Amount: | Project Management \$1,613.15 |
| Component Description: Amount: | Project Management \$2,208.25 |
| Component Description: Amount: | Project Management \$2,866.90 |
| Component Description: Amount: | Project Management \$2,712.45 |
| Component Description: Amount: | Project Management \$2,920.20 |
| Component Description: Amount: | Project Management \$2,206.90 |
| Component Description: Amount: | Project Management \$1,026.45 |

| Component Description: Amount: | Project Management \$1,623.10 |
|-----------------------------------|-------------------------------------|
| Component Description: Amount: | Project Management \$1,928.85 |
| Component Description: Amount: | Project Management \$1,676.50 |
| Component Description: Amount: | Project Management \$733.30 |
| Component Description: Amount: | Project Management \$1,936.65 |
| Component Description: Amount: | Project Management \$2,356.15 |
| Component Description: Amount: | Project Management \$2,681.30 |
| Component Description: Amount: | Project Management \$2,123.35 |
| Component Description: Amount: | Project management \$2,442.65 |

| Component Description: Amount: | Project Management \$2,316.85 |
|-----------------------------------|-------------------------------------|
| Component Description: Amount: | Project Management \$3,013.55 |
| Component Description: Amount: | Project Management \$1,895.60 |
| Component Description: Amount: | Project management \$1,328.55 |
| Component Description: Amount: | Project Management \$3,093.80 |
| Component Description: Amount: | Project Management \$1,781.25 |
| Component Description: Amount: | Project Management \$1,863.20 |
| Component Description: Amount: | Project Management \$1,726.65 |
| Component Description: Amount: | Project Management \$2,053.25 |

| Component Description: | Project |
|------------------------|------------|
| | Management |
| Amount: | \$2,423.55 |
| | |
| | |

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|--|-------------|------------------------------|
| Other Expenses | \$92,270.00 | \$85,420.00 | Justification | \$4,015.95 | Justineation |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$2,220.00 | see Estimated Cost Justification WEAU-610- STA FCC Filing Fees v0 | N/A | N/A |
| Security | \$12,000.00 | \$12,000.00 | N/A | \$0.00 | N/A |
| MVPD Notification of Channel Change | \$1,200.00 | \$1,200.00 | N/A | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$10,000.00 | \$10,000.00 | N/A | N/A | N/A |
| Equipment Storage | \$12,000.00 | \$12,000.00 | N/A | \$1,112.08 | N/A |
| Equipment Delivery and Handling Charges | \$15,000.00 | \$15,000.00 | N/A | \$2,903.87 | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$18,990.00 | \$18,990.00 | See attached OK Tower Service estimate #413. | N/A | N/A |

| Non-zoning permits | \$11,000.00 | \$11,000.00 | N/A | N/A | N/A |
|--|----------------|----------------|-----|----------------|-----|
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$2,685.00 | N/A | N/A | N/A |
| Sub-total | \$92,270.00 | \$85,420.00 | N/A | \$4,015.95 | N/A |
| Total for all systems | \$4,949,648.96 | \$4,645,120.25 | N/A | \$2,500,196.36 | N/A |

Components

| Actual Information Description | File Name | |
|--|-----------------------------------|-----------------------------|
| FCC Filing Fees - Special Temporary Authorization request | Information not provided. | |
| Security | Information not provided. | |
| MVPD Notification of Channel Change | Information not provided. | |
| Develop and air announcement of upcoming channel change | Information not provided. | |
| Equipment Storage | Component Description: Amount: | Delivery Rent \$1,112.08 |
| Equipment Delivery and Handling Charges | Component Description: Amount: | Labor \$2,903.87 |
| Disposal Costs (for equipment and other waste, net of any salvage value) | Information not provided. | |

| Non-zoning permits | Information not provided. |
|--|---------------------------|
| FCC Filing Fees - Form 2100 license to cover application | Information not provided. |
| DTV Medical Facility Notification | Information not provided. |

| Cost Information | Grand Total | | | | |
|---------------------|-----------------------|--------------------------------|----------------|----------------|--|
| | | Predetermined Cost Estimate | Estimated Cost | Actual Cost | |
| | Total for all systems | \$4,949,648.96 | \$4,645,120.25 | \$2,500,196.36 | |

| Reimbursem | entestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|--|---|----------|
| | Submission of Estimated Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT. | |
| | | The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named | |
| | | entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |
| | | | |

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| en is vui an rec wh a p ob | the above-named tity certifies that it in full compliance th all statutes, les, regulations ad governmental quirements for nich compliance is pre-requisite for otaining the hyments herein quested. | |
|---|---|--|
| an author | under penalty of perjury, that I am rized representative of the above- oplicant for the Authorization(s) above. | Robert Folliard , III Assistant Secretary 04/21/2020 |

| Certification | Section | Question | Response |
|---------------|--|--|----------|
| | Submission of Actual Cost Documentation Statements | WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733). | |
| | | The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. | |
| | | 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. | |
| | | 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | | |

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

| 8. | The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. | |
|----------------|---|--|
| 9. | The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested. | |
| an aut name | are, under penalty of perjury, that I am thorized representative of the above- d applicant for the Authorization(s) ied above. | Robert Folliard , III Assistant Secretary 04/21/2020 |

Attachments

.....