

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility ID:	56079	Service: DTV	Call Sign:	КМВН	Channel: 16 (UHF)
File Number:	000002	8132	eigin		
FRN: 00(01529627	Date Submitted:	04/21 /2020		

Applicant Name, Type, and Contact Information

Applicant Information

Applicant	Address	Phone	Email	Applicant Type
ENTRAVISION HOLDINGS, LLC	Mark Boelke 2425 OLYMPIC BOULEVARD SUITE 6000 West SANTA MONICA, CA 90404 United States	+1 (410) 447-3870	mboelke@entravision. com	Limited Liability Company

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Name and Information Preparer Contact Applicant Address Phone Email Information **Steven Avery** Steven A. Smith +1 (956) 483steve. Smith 1201 North Jackson 9620 smith@rcommunications. Chief Engineer Road #900 com MBTV Texas Suite 900 Valley LLC McAllen, TX 78501 **United States**

Broadcaster	Question	Response
Information and Transition Plan	Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Νο
	Briefly describe transition plan	New upgraded transmitter to replace existing Comark Paragon transmitter. Discussed and verbally approved by Cindy Cavell. This is updated application bringing all previously unknown issues/factors to fruition.

Transmitters	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary	Existing Transmitter Information				
Transmitter	Section	Question	Response		
	Existing Transmitter Description	Type of change	Purchase New		
		Use	Primary (Main)		
		Description of Use	N/A		
		Ownership	Owned		
		Owner	N/A		
		Site	N/A		
		Is this transmitter currently shared with another station?	No		
		Is this transmitter currently in operating condition?	Yes		
	Existing Transmitter	Manufacturer			
	Manufacturer and Type	Model	Paragon		
		Year	2005		
		Туре	Inductive Output Tube		
		IOT Power Type	Single		
		Power Capacity	25 kW		

Existing Transmitter Information

Primary	New Transmitter Costs	Transmitter Costs		
Transmitter	Section	Question	Response	
	New Transmitter	Use	Primary (Main)	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	Yes	
		Manufacturer		
		Model	ULXTE-40	
		Transmitter Type	Solid State	
		Solid State Cooling	Liquid Cooled	
		Solid State Power capacity	25.3 kW	
		Justification for New Transmitter	New transmitter required for operation on repack channel	

Primary	Other Transmitter Costs			
Transmitter	Section	Question	Response	
	Electrical Service	Service Entrance (3 phases 800A 208V)	No	
		Switchgear (industrial 800 amp)	No	
		Transformer (480V)	Yes	
		Power	150 kVA	
		Rigid Conduit and Wiring	Yes	
		Size	3 inches	
		Length	50.0 feet	
		Other Electrical Service	No	

	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter	Other Transmitter Cost Not Listed	
	Name	Description
	RF Plumbing Filters	8 pole filter and line installation from transmitter to feedline input

Antennas Section		Question	Response
Antenna Rela	ated Expenses	Do you have antenna related expenses?	Yes

Primary	Existing Antenna Information				
Antenna	Section	Question	Response		
	Existing Antenna Description	Type of change	Purchase New		
		Antenna Use	Primary (Main)		
		Description of Use	N/A		
		Ownership	Owned		
		Owner	N/A		
		Site	N/A		
		Is the existing antenna shared with another station or stations?	No		
		Is the existing antenna directional?	Yes		
		Is antenna in operating condition?	Yes		
		Is antenna located on or in close proximity to an antenna farm?	No		
	Existing Antenna	Class	Full Power		
	Manufacturer and Type	Mounting	Side Mount		
		Antenna position in stack	Not in Stack		
		Polarization	Horizontal		
		Туре	Slotted Coaxial		
		Number of Stations Supported	N/A		
		Number of Panels	N/A		
		Design power capacity in use	N/A		
		Lower Limit	N/A		
		Upper Limit	N/A		
		Other Antenna Type	N/A		
		ERP: (Effective Radiated Power)	1000.0 kW		

Manufacturer	
Model	ATW20H4- HSPX-38H
Year	2005

Primary	New Antenna Costs			
Antenna	Section	Question	Response	
	New Antenna Description	Use	Primary (Main)	
		Description of Use	N/A	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	No	
		Ownership	Owned	
		Owner	N/A	
		Is antenna shared?	No	
New Antenna Manufacturer and Types		Is antenna directional?	Yes	
		Will antenna be located on or in close proximity to an antenna farm?	No	
	Class	Full Power		
	Mounting	Side Mount		
		Antenna position in stack	Not in Stack	
		Polarization	Horizontal	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels/Bays	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Design power capacity in use	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	618.0 kW	
		Manufacturer		
			1	

Model	ATW15H4 HSPX-16H
Year	2017
Justification for New Antenna	Can not re tune or use existing due to frequency change

Primary	Other Antenna Costs			
Antenna	Section	Question	Response	
Combiner for Sh Antenna	Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?		
		Туре		
		Number of channels supported	N/A	
		Frequencies of channels supported	N/A	
		Frequency	N/A	
Elbow Complex		Do you need a combiner output splitter /switcher for dual feed lines?	N/A	
	Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes	
		Broadband or Single Channel?	Single Channel	
		Feed Line Size	6 1/8 inches inches	
-	Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes	
	Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No	
	Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes	

PrimaryOther Antenna Cost Not ListedAntennaInformation not provided.

Transmissior	n Seffien	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

ransmissio	Section	Question	Response
Existing Transmission Line Description		Type of change	Purchase New
		Use	Primary (Main)
		Description of Use	N/A
		Ownership	Owned
		Owner	N/A
		Site	N/A
		Is the existing transmission line shared with another station or stations?	No
		Is Transmission Line in operating condition?	Yes
	Existing Transmission	Manufacturer	
	Line Manufacturer and Type	Туре	Rigid
		Diameter	6 1/8 inches
		Other Diameter	N/A
		Segment Length	20 inches
		Other Segment Length	N/A
		Number of parallel runs	1
		Length	1350 feet per run

Primary Existing Transmission Line

Primary	New Transmission Line			
Transmissio	on Line Section	Question	Response	
	New Transmission Line Costs	Use	Primary (Main)	
		Description of Use	N/A	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	No	
		Туре	Rigid	
		Diameter	6 1/8 inches	
		Other Diameter	N/A	
		Segment Length	19 3/4 inches	
		Other Segment Length	N/A	
		Number of parallel runs	1	
		Length	1350 feet per run	
		Justification for New Transmission Line	ERI recommended for channel frequency	

Other Transmission Line Expenses Not Listed Transmission

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

marv	Existing	Tower
------	----------	-------

Primary	Existing Tower			
Tower	Section	Question	Response	
	Existing Tower Description	Type of change	Modify Existing	
	-	Tower Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Is this tower consider Complex?	No	
		Is this tower currently shared with any other stations?	Yes	
		One or more FM, AM or TV radio broadcaster(s)	Yes	
		Others Types of Users	No	
		Is tower documented for structural analysis?	Yes	
		Is tower compliant with Rev G?	No	
	Existing Tower Structure Registration Coordinates (<u>NAD83</u> (North American Datum of 1983))	Do you have a tower registration number?	Yes	
		ASR Number	1046272	
		Latitude (NAD83)	26° 07' 15.0" N-	
1983))		Longitude (NAD83)	097° 49' 19.0" W-	
		Overall Structure Height	1244.08 feet	
		Support Structure Height	1200.12 feet	
		Ground Elevation Above Mean Sea Level (AMSL)	51.84 feet	

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	MBTV Texas Valley LLC
	Date Constructed	10/01/1985

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
6662	KGBT-FM	FM

Primary Tower Modification Costs

Tower

Tower

Section Question Response **Engineering Study** Please what type of engineering study is Study needed required, if any: for undocumented /poorly documented tower **Tower Reinforcements** Please select whether tower reinforcements Major are needed: Reinforcements needed

Primary Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Other Tower Expenses Not Listed

Primary Tower	Other Tower Expenses Not Listed			
	Name	Description		
	GEO Tech Report-Tower inspection	Field GEO foundation testing		
	Structural Anaysis I	Initial SA beginning of project		
	Reinforcing Analysis I	First Reinforcement of Load Case I		
	Reinforcing Analysis II	Second Reinforcement of Load Case II		

Outside Professional	Section	Question	Response
	Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
		Number of Hours	595
		Explanation	reimbursement filing, expense tracking, vendor coordination, progress reporting, budget creation, budget review, budget tracking, daisy- chain monitoring and all other activities
	Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
		Prepare engineering section of Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare engineering section of Form FCC License to Cover Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare request for Special Temporary Authority	No
		Quantity	N/A
		Do you have Distributed Transmission System engineering services?	N/A
		Critical Facility	N/A

	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	No
	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Professional	Description		
	Comark Facility Planning	Manufacturer visit to prepare preliminary drawings for transmitter installation	

Other	Section	Question	Response
Expenses	AM Pattern Disturbance	Is an Impact Study needed?	No
		Is Remediation needed?	No
	Facility Expenses	Name	N/A
		Other Distributed Transmission System Expenses Not listed	N/A
		Name	N/A
		Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
	Permit and Filing Costs	Local Zoning	No
		Non-zoning permits	No
		BLM or NFS Coordination	No
		FCC Construction Permit Minor Change	Yes
		FCC License to Cover Application	Yes
		FCC Special Temporary Authority Application	No
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
		Does this relocation require Equipment Storage?	No
		Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
		Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses Not Listed

Expenses Information not provided.

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-40	\$1,019,335.00	\$868,819.82		\$408,567.40	
RF Plumbing Filters	\$44,185.00	\$44,185.00	N/A	\$0.00	N/A
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$814,278.19	please see attached GatesAir Quote Q- 83178. This estimated excludes transformer electrical	\$404,639.09	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$7,856.63	please see attached GatesAir Quote Q- 83178.	\$3,928.31	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$2,600.00	\$2,500.00	N/A	\$0.00	N/A
Sub-total	\$1,019,335.00	\$868,819.82	N/A	\$408,567.40	N/A
Total for all systems	\$2,370,175.96	\$2,060,150.46	N/A	\$871,842.78	N/A

Components

Actual Information
Description
File Name

RF Plumbing Filters	Information not provided.	
UHF - Liquid Cooled Solid		
State Transmitter 21 - 31 kW	Component Description:	"ULXTE-40
		Transmitter per
		Quote Q-83178"
	Amount:	\$404,639.09
Transformer 3 phase/480v - 150 KVA		
	Component Description:	KMBH-110-1st
		Primary
		Transmitter - 3
		Phase, 480 Volt,
		150 KVA
		Transformer
	Amount:	

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

	Predetermined	Estimated	Estimated Cost		Actual Cost
Description	Cost Estimate	Cost	Justification	Actual Cost	Justification
Primary Antenna ATW15H4- HSPX-16H	\$153,650.00	\$127,030.00		\$0.00	
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$9,310.00	Please see ERI proposal 20180415- 689 Rev B	\$0.00	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$0.00	Elbow complex included in transmission line quotation	\$0.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,250.00	N/A	\$0.00	N/A
UHF - High Power, Side Mount, basic slot antenna, 618 kW input, directional,, horizontally polarized	\$111,470.00	\$111,470.00	ERI proposal 20180415- 689 Rev B	\$0.00	N/A

Sub-total	\$153,650.00	\$127,030.00	N/A	\$0.00	N/A
Total for all systems	\$2,370,175.96	\$2,060,150.46	N/A	\$871,842.78	N/A

Components

Information not provided.

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description Primary	Predetermined Cost Estimate \$272,700.00	Estimated Cost \$210,435.00	Estimated Cost Justification	Actual Cost \$0.00	Actual Cost Justification
Transmission Line					
Rigid Transmission Line - copper, 6 1/8"	\$272,700.00	\$210,435.00	ERI has bundled transmission line installation and tower structural work costs into one proposal. Copy attached Please see ERI proposal 20180415- 689 Rev B	\$0.00	N/A
Sub-total	\$272,700.00	\$210,435.00	N/A	\$0.00	N/A
Total for all systems	\$2,370,175.96	\$2,060,150.46	N/A	\$871,842.78	N/A

Components

Information not provided.

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$695,765.96	\$630,495.64		\$436,952.68	
Tall Tower (greater than 500')	\$210,500.00	\$252,450.00	see Estimated Cost Justification KMBH-410- Existing Primary Tower - Tower Rigging, Tall Tower v0	\$126,225.00	N/A
GEO Tech Report-Tower inspection	\$20,700.00	\$20,700.00	N/A	\$10,350.00	N/A
Major tower reinforcement /modifications	\$421,000.00	\$313,779.68	N/A	\$292,911.00	N/A
Structural Anaysis I	\$6,650.00	\$6,650.00	N/A	\$0.00	N/A
Reinforcing Analysis II	\$3,500.00	\$3,500.00	N/A	\$3,500.00	N/A

Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$26,300.00	N/A	\$415.68	Was not included in original budget. Thought it was part of ERI invoicing with tower studies. This field work was separate and pre- paid by licensee.
Reinforcing Analysis I	\$7,115.96	\$7,115.96	Proposal 20180412- 677 plus	\$3,551.00	N/A

		677 plus			
	freight				
	charge not				
			part of the		
			original		
			proposal		
Sub-total	\$695,765.96	\$630,495.64	N/A	\$436,952.68	N/A
Total for all systems	\$2,370,175.96	\$2,060,150.46	N/A	\$871,842.78	N/A

Components

Actual Information Description	File Name	
Tall Tower (greater than 500')	Component Description: Amount:	Re: LaFeria Tower KMHB in LaFeria, Texas: \$126,225.00
GEO Tech Report-Tower inspection	Component Description: Amount:	INVOICE \$10,350.00

Major tower reinforcement /modifications		
modifications	Component Description:	Re: LaFeria Tower
	Amounti	KMBH LaFeria, \$19,000.00
	Amount:	\$19,000.00
	Component Description:	LaFeria Tower
	Amount:	\$65,536.00
	Component Description:	For Station KMBH
		: 50% deposit for
		structural repairs
	Amount:	\$142,840.00
	Component Description:	LaFeria Tower
	Amount:	\$65,535.00
Structural Anaysis I		
	Component Description:	Total Paid Invoice
		for Structural
		Analysis 1. 50%
		pd Jun 2017
		Balance pd Jun2018 ach
	Amount:	\$6,650.00
Reinforcing Analysis II		
	Component Description:	ERI FINAL
		TOWER
		LOADING FOR
		FINAL
		EQUIPMENT
		LOADING
	Amount:	\$3,500.00

Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	Component Description:	Tower work to replace several bolts for integrity testing by ERI fo
for tower load study	Amount:	tower study \$415.68
Reinforcing Analysis I		
	Component Description:	1st Payment
		Reinforcing
		analysis and
		design.
	Amount:	\$3,551.00
	Component Description:	TOWER AND
		BOLT
		ANALYSES.
	Amount:	\$3,564.96

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$213,230.00	\$208,475.00		\$19,800.00	
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,750.00	N/A

Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$1,750.00	Please see attached justification letter and du Treil invoice 243750	\$1,750.00	N/A
Project management of the transition	\$94,010.00	\$99,675.00	Please see attached Widelity Strategic Support Quote	N/A	N/A
Comark Facility Planning	\$15,300.00	\$15,300.00	N/A	\$15,300.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Sub-total	\$213,230.00	\$208,475.00	N/A	\$19,800.00	N/A
Total for all systems	\$2,370,175.96	\$2,060,150.46	N/A	\$871,842.78	N/A

Components

Actual Information Description	File Name
Comprehensive coverage verification via field study, if needed	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	Professional Services \$2,750.00
Perform engineering study for new channel assignment and antenna development	Component Description: Amount:	Professional Services \$1,750.00
Project management of the transition	Component Description: Amount:	Project Management \$6,522.70
Comark Facility Planning	Component Description: Amount:	Invoice for Hitach /Comark for site design and installation desig visit \$15,300.00
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$15,495.00	\$14,895.00		\$0.00	
MVPD Notification of Channel Change	\$2,000.00	\$2,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	\$500.00	\$500.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
Sub-total	\$15,495.00	\$14,895.00	N/A	\$0.00	N/A
Total for all systems	\$2,370,175.96	\$2,060,150.46	N/A	\$871,842.78	N/A

Components

Information not provided.

Cost Information	Grand Total			
		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$2,370,175.96	\$2,060,150.46	\$871,842.78

Reimbursem	entestiatus	Response
	The facility has ceased operating on its pre- auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		 The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named 	
		entity acknowledges that all certifications and attached documentation are considered material representations.	
		3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8.	The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
an au name	are, under penalty of perjury, that I am thorized representative of the above- d applicant for the Authorization(s) ied above.	Manuel Cavazos , III . EVP - Director of Technology 04/21/2020

Certification	Section	Question	Response
Certification	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		 The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 	
		2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.	
		3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the 	
payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	Manuel Cavazos , III . EVP - Director of Technology 04/21/2020

Attachments