

Federal Communications Commission

| ns | (REFERENCE COPY - Not for submission) | | | | | |
|----|---------------------------------------|------------------|--------|---------|----------|--|
| | FCC Form | า 399: | | | | |
| | Reimburs | ement Re | eques | st | | |
| | Facility 57826 | Service: DTV | Call | WJHL-TV | Channel: | |
| | ID: | - | Sign: | | • | |
| | 9 (High VHF) | File 0000 | 028498 | | | |
| | | Number: | | | | |
| | FRN: 0009961889 | Date | 04/30 | | | |
| | | Submitted: | /2020 | | | |

Applicant Name, Type, and Contact Information

| Information | Applicant | Address | Phone | Email | Applicant Type |
|-------------|----------------------------------|--|----------------------|-----------------------|-------------------|
| | NEXSTAR BROADCASTING, INC. | Elizabeth Ryder 545 E. John Carpenter Freeway Suite 700 Irving, TX 75062 United States | +1 (972) 373-8800 | eryder@nexstar. tv | Corporation |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Name and Information Preparer Contact Applicant Address Phone Email Information **Elizabeth Ryder** Elizabeth Ryder +1 (972) 373eryder@nexstar. General Counsel 545 E. John Carpenter 8800 tv Nexstar Broadcasting, Freeway Inc. Suite 700 Irving, TX 75062 **United States**

| Broadcaster | Question | Response |
|--|--|--|
| Information and Transition Plan | Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
| | Briefly describe transition plan | Replace two transmitters and antenna using existing line. Acquire interim antenna and line for continued operation during construction and duration of the assigned phase. Map and analyze tower; design and implement modifications if required. See attached |

| Transmitters | Section | Question | Response |
|--------------|---------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

| Auxiliary | Add Transmitter Information | | | | |
|-------------|---|--|-----------------------|--|--|
| Fransmitter | Section | Question | Response | | |
| | Existing Transmitter Description | Type of change | Purchase New | | |
| | | Use | Auxiliary (Backup) | | |
| | | Description of Use | Auxiliary | | |
| | | Ownership | Owned | | |
| | | Owner | N/A | | |
| | | Site | N/A | | |
| | | Is this transmitter currently shared with another station? | No | | |
| | | Is this transmitter currently in operating condition? | Yes | | |
| | Existing Transmitter Manufacturer and Type | Manufacturer | | | |
| | | Model | PTCD10P1- i | | |
| | | Year | 2005 | | |
| | | Туре | Solid State | | |
| | | Solid State Cooling | Air Cooled | | |
| | | Solid State Power Capacity | 4 kW | | |

Add Transmitter Information

| Auxiliary | New Transmitter Costs | | | | |
|-------------|-----------------------|---|--|--|--|
| Transmitter | Section | Question | Response | | |
| | New Transmitter | Use | Auxiliary (Backup) | | |
| | | Change Type | Purchase New | | |
| | | Is this a request for upgraded equipment? | No | | |
| | | Manufacturer | | | |
| | | Model | TBD | | |
| | | Transmitter Type | Solid State | | |
| | | Solid State Cooling | Air Cooled | | |
| | | Solid State Power capacity | 12.5 kW | | |
| | | Justification for New Transmitter | The manufacturer of the existing solid state transmitter advises that the transmitter cannot be retuned to the assigned channel. See attachment. | | |

| Auxiliary | Other Transmitter Costs | | | | | |
|-------------|-------------------------|---------------------------------------|----------|--|--|--|
| Transmitter | Section | Question | Response | | | |
| | Electrical Service | Service Entrance (3 phases 800A 208V) | No | | | |
| | | Switchgear (industrial 800 amp) | Yes | | | |
| | | Transformer (480V) | Yes | | | |
| | | Power | 150 kVA | | | |
| | | Rigid Conduit and Wiring | Yes | | | |
| | | | | | | |

| | Size | 3 inches |
|---|--|------------|
| | Length | 100.0 feet |
| | Other Electrical Service | No |
| | Description | N/A |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

| Auxiliary | Other Transmitter Cost Not Listed | | | |
|-------------|-----------------------------------|---|--|--|
| Transmitter | Name | Description | | |
| | Additional Interior RF System | Interior RF System Existing Transmitter to Interim Transmission line | | |

| Primary | Existing Transmitter Information | | | | |
|-------------|---|--|-------------------|--|--|
| Transmitter | Section | Question | Response | | |
| | Existing Transmitter Description | Type of change | Purchase New | | |
| | | Use | Primary (Main) | | |
| | | Description of Use | N/A | | |
| | | Ownership | Owned | | |
| | | Owner | N/A | | |
| | | Site | N/A | | |
| | | Is this transmitter currently shared with another station? | No | | |
| | | Is this transmitter currently in operating condition? | Yes | | |
| | Existing Transmitter Manufacturer and Type | Manufacturer | | | |
| | | Model | PTCD10P1- i | | |
| | | Year | 2005 | | |
| | | Туре | Solid State | | |
| | | Solid State Cooling | Air Cooled | | |
| | | Solid State Power Capacity | 4 kW | | |

Existing Transmitter Information

| Primary | New Transmitter Costs | | | | |
|-------------|-----------------------|---|--|--|--|
| Transmitter | Section | Question | Response | | |
| | New Transmitter | Use | Primary (Main) | | |
| | | Change Type | Purchase New | | |
| | | Is this a request for upgraded equipment? | No | | |
| | | Manufacturer | | | |
| | | Model | TBD | | |
| | | Transmitter Type | Solid State | | |
| | | Solid State Cooling | Air Cooled | | |
| | | Solid State Power capacity | 12.5 kW | | |
| | | Justification for New Transmitter | The manufacturer of the existing transmitter advises that the transmitter cannot be retuned to the assigned channel. See attachment. | | |

| Primary Transmitter | Other Transmitter Costs | | | |
|------------------------|-------------------------|---------------------------------------|----------|--|
| | Section | Question | Response | |
| | Electrical Service | Service Entrance (3 phases 800A 208V) | No | |
| | | Switchgear (industrial 800 amp) | Yes | |
| | | Transformer (480V) | Yes | |
| | | Power | 150 kVA | |
| | | Rigid Conduit and Wiring | Yes | |
| | | | | |

| | Size | 3 inches |
|---|--|------------|
| | Length | 100.0 feet |
| | Other Electrical Service | No |
| | Description | N/A |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

| Primary | Other Transmitter Cost Not Listed | | |
|-------------|-----------------------------------|---|--|
| Transmitter | Name | Description | |
| | Additional Interior RF System | Interior RF System Existing Transmitter to Interim Transmission line | |

| Antennas Section | | Question | Response |
|------------------|---------------|---------------------------------------|----------|
| Antenna Rela | ated Expenses | Do you have antenna related expenses? | Yes |

| Primary Antenna | Existing Antenna Information | | | |
|--------------------|---|--|--------------------|--|
| | Section | Question | Response | |
| | Existing Antenna Description | Type of change | Purchase New | |
| | | Antenna Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Site | N/A | |
| | | Is the existing antenna shared with another station or stations? | No | |
| | | Is the existing antenna directional? | Yes | |
| | | Is antenna in operating condition? | Yes | |
| | | Is antenna located on or in close proximity to an antenna farm? | No | |
| | Existing Antenna Manufacturer and Type | Class | Full Power | |
| | | Mounting | Top Mount | |
| | | Antenna position in stack | Not in Stack | |
| | | Polarization | Horizontal | |
| | | Туре | Slotted Coaxial | |
| | | Number of Stations Supported | N/A | |
| | | Number of Panels | N/A | |
| | | Design power capacity in use | N/A | |
| | | Lower Limit | N/A | |
| | | Upper Limit | N/A | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 34.5 kW | |

| Manufacturer | |
|--------------|----------------------|
| Model | THV-9A11- R 4C130 |
| Year | 2008 |

| Antenna | Section | Question | Response |
|---------|-----------------------|--|------------------------|
| | New Antenna | Use | Primary (Main |
| | Description | Description of Use | N/A |
| | | Change Type | Purchase Nev |
| | | Is this a request for upgraded equipment? | Yes |
| | | Ownership | Owned |
| | | Owner | N/A |
| | | Is antenna shared? | No |
| | | Is antenna directional? | Yes |
| | | Will antenna be located on or in close proximity to an antenna farm? | No |
| | New Antenna | Class | Full Power |
| | Manufacturer and Type | es Mounting | Top Mount |
| | | Antenna position in stack | Not in Stack |
| | | Polarization | Elliptical |
| | | Туре | Slotted Coaxial |
| | | Number of Stations Supported | N/A |
| | | Number of Panels/Bays | N/A |
| | | Lower Limit | N/A |
| | | Upper Limit | N/A |
| | | Design power capacity in use | N/A |
| | | Other Antenna Type | N/A |
| | | ERP: (Effective Radiated Power) | 38.0 kW |
| | | Manufacturer | |
| | | Model | THV-9A9/VP- R 4C130 |

| Year | 2019 |
|-------------------------------|---|
| Justification for New Antenna | The existing primary antenna is a single channel slotted coaxial which cannot accommodate the assigned channel. |

Other Antenna Costs

Primary Antenna

| Section | Question | Response |
|--------------------------------|---|---------------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | Feed Line Size | 3 1/8 inches inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |

| Sweep | Test |
|-------|------|
|-------|------|

Primary Other Antenna Cost Not Listed

Antenna Information not provided.

| Interim | New Antenna Costs | | | |
|---------|--------------------------------------|--|--------------------|--|
| Antenna | Section | Question | Response | |
| | New Antenna | Use | Interim | |
| | Description | Description of Use | N/A | |
| | | Change Type | Purchase New | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Is antenna shared? | No | |
| | | Is antenna directional? | Yes | |
| | | Will antenna be located on or in close proximity to an antenna farm? | No | |
| | New Antenna Manufacturer and Type | Class | Full Power | |
| | | Mounting | Side Mount | |
| | | Antenna position in stack | Not in Stack | |
| | | Polarization | Horizontal | |
| | | Туре | Slotted Coaxial | |
| | | Number of Stations Supported | N/A | |
| | | Number of Panels/Bays | N/A | |
| | | Lower Limit | N/A | |
| | | Upper Limit | N/A | |
| | | Design power capacity in use | N/A | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 34.5 kW | |
| | | Manufacturer | | |
| | | Model | TLS-V8BB-R | |
| | | Year | 2020 | |
| | | | | |

Interim Other Antenna Costs

Antenna

| Section | Question | Response |
|--------------------------|---|--------------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | S |
| | Feed Line Size | 3 1/8 inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Interim Other Antenna Cost Not Listed

Antenna Information not provided.

| Transmissior | n Seffien | Question | Response |
|--------------|---------------------------------------|---|----------|
| | Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Existing Transmission Line Primary Existing Transmission

| sior | Section | Question | Response |
|-----------------------|---|--|---------------------|
| | Existing Transmission Line Description | Type of change | Utilize Existing |
| | | Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Ownership | Owned |
| | | Owner | N/A |
| | | Site | N/A |
| | | Is the existing transmission line shared with another station or stations? | No |
| | | Is Transmission Line in operating condition? | Yes |
| Existing Transmission | - | Manufacturer | Dielectric |
| | Line Manufacturer and Type | Туре | Rigid |
| | Diameter | 3 1/8 inches | |
| | | Other Diameter | N/A |
| | | Segment Length | 20 inches |
| | | Other Segment Length | N/A |
| | | Number of parallel runs | 1 |
| | Length | 230 feet per run | |

Primary Other Transmission Line Expenses Not Listed Transmission Line Description

| 55101 | 'Name | Description |
|-------|--|--|
| | Sweep Tests | Sweep tests to confirm line is acceptable on new channel |
| | Additional Transmission Line Components | Additional Transmission Line Components |

Interim Transmission Line Question Response **New Transmission Line** Use Interim Costs Description of Use N/A Change Type Purchase New Flexible Air Туре Diameter 3 inches Segment Length N/A Other Segment Length Number of parallel runs 1 175 feet per Length run

New Transmission Line

| Justification for New Transmission Line |
|---|

Other Transmission Line Expenses Not Listed Transmission

| Tower | Section | Question | Response |
|--------------------------------------|---|---|----------|
| Equipment And Rigging Costs | Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

| Primary | Existing | Tower |
|---------|----------|-------|
| | | |

| Primary | - | | |
|---------|---|---|----------------------|
| Tower | Section | Question | Response |
| | Existing Tower Description | Type of change | Modify Existing |
| | | Tower Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Ownership | Owned |
| | | Is this tower consider Complex? | No |
| | | Is this tower currently shared with any other stations? | No |
| | | One or more FM, AM or TV radio broadcaster(s) | N/A |
| | | Others Types of Users | N/A |
| | | Is tower documented for structural analysis? | No |
| | | Is tower compliant with Rev G? | Yes |
| | Existing Tower Structure Registration | Do you have a tower registration number? | Yes |
| | | ASR Number | 1042697 |
| | Coordinates (<u>NAD83</u> (North American Datum of 1983)) | Latitude (NAD83) | 36° 25' 54.7" N- |
| | | Longitude (NAD83) | 082° 08' 15.2" W- |
| | | Overall Structure Height | 227.70 feet |
| | | Support Structure Height | 174.00 feet |
| | | Ground Elevation Above Mean Sea Level (AMSL) | 4159.00 feet |
| | | | , |

| Structure Type | TOWER - Free Standing or Guyed Structure |
|------------------|--|
| Tower Owner | Nexstar Broadcasting, Inc. |
| Date Constructed | 02/26/2015 |

Primary Tower Modification Costs

| Tower | | | |
|-------|----------------------|--|---|
| | Section | Question | Response |
| | Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| | Tower Reinforcements | Please select whether tower reinforcements are needed: | Major Reinforcements needed |

Primary Tower Rigging Costs

| Tower | Section | Question | Response |
|-------|---------------------------------|-----------------------------------|----------|
| | Tower Rigging Costs | Complex Tower | N/A |
| | Helicopter Services Required | Are helicopter services required? | No |

Primary Other Tower Expenses Not Listed

Tower Information not provided.

| Outside Professional | Section | Question | Response |
|-------------------------|--|--|--|
| | Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | | Number of Hours | 304 |
| | | Explanation | Schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399. Station does not have available personnel or personnel or personnel or personnel trained in project management for such complex projects. Internal accounting and Project management. |
| | Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |

| | Prepare request for Special Temporary Authority | Yes |
|--|--|-----|
| | Quantity | 1 |
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | No |
| | | |

| RF exposure measurements | No |
|--------------------------------------|---|
| Additional Field Engineering Service | Yes |
| Number of Days | 17 |
| Justification | It will be necessary to survey the site, plan the equipment, develop specifications for purchasing, and oversee multiple vendor RF projects. Station does not have available personnel or personnel trained in such services. |

Other Professional Services Expenses Not Listed Professional Services rCostsided.

| Other | Section | Question | Response |
|----------|---------------------------------|--|----------|
| Expenses | AM Pattern Disturbance | Is an Impact Study needed? | No |
| | | Is Remediation needed? | No |
| | Facility Expenses | Name | N/A |
| | | Other Distributed Transmission System Expenses Not listed | N/A |
| | | Name | N/A |
| | | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| | Permit and Filing Costs | Local Zoning | No |
| | | Non-zoning permits | Yes |
| | | BLM or NFS Coordination | No |
| | | FCC Construction Permit Minor Change | No |
| | | FCC License to Cover Application | No |
| | | FCC Special Temporary Authority Application | No |
| | Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | | Does this relocation require Equipment Storage? | Yes |
| | | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | | Does this relocation require MVPD Notification of a Channel Change? | Yes |

| Other Expenses | Other Expenses Not Listed | | | |
|-------------------|---------------------------|---|--|--|
| | Name | Description | | |
| | Sales Tax | Sales and use tax on goods and services | | |

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Primary Transmitter TBD | \$456,450.00 | \$436,500.00 | | \$0.00 | |
| Additional Interior RF System | \$56,000.00 | \$56,000.00 | N/A | N/A | N/A |
| 3" Rigid Conduit and Wiring (Cost per foot) | \$5,200.00 | \$4,900.00 | N/A | N/A | N/A |
| Transformer 3 phase /480v - 150 KVA | \$25,550.00 | \$24,300.00 | N/A | N/A | N/A |
| Switchgear - industrial 800 amp | \$38,200.00 | \$36,300.00 | N/A | N/A | N/A |
| High VHF - Air Cooled Solid State Transmitter 6.5 . 12.5 kW | \$331,500.00 | \$315,000.00 | N/A | N/A | N/A |
| Auxiliary Transmitter TBD | \$456,450.00 | \$436,500.00 | | \$0.00 | |
| Additional Interior RF System | \$56,000.00 | \$56,000.00 | N/A | N/A | N/A |
| Switchgear - industrial 800 amp | \$38,200.00 | \$36,300.00 | N/A | N/A | N/A |

| High VHF - Air Cooled Solid State Transmitter 6.5 . 12.5 kW | \$331,500.00 | \$315,000.00 | N/A | N/A | N/A |
|--|----------------|----------------|-----|--------------|-----|
| 3" Rigid Conduit and Wiring (Cost per foot) | \$5,200.00 | \$4,900.00 | N/A | N/A | N/A |
| Transformer 3 phase /480v - 150 KVA | \$25,550.00 | \$24,300.00 | N/A | N/A | N/A |
| Sub-total | \$912,900.00 | \$873,000.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$2,315,135.40 | \$2,229,510.19 | N/A | \$445,783.68 | N/A |

Components

Information not provided.

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|---|-------------|------------------------------|
| Interim Antenna TLS-V8BB- R | \$125,090.00 | \$111,463.00 | | \$83,396.70 | |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$10,313.00 | See Dielectric quote 700453CMZ- 1 | \$9,281.70 | N/A |
| High VHF - High Power Side Mount One Station horizontally polarized | \$82,350.00 | \$82,350.00 | See Dielectric quote 700453CMZ- 1 | \$74,115.00 | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |

| complex, single channel, at | | | | | |
|--|----------------|----------------|--|--------------|-----|
| antenna input, per 3 1/8. feedline (if needed) | | | | | |
| Primary Antenna THV-9A9 /VP-R 4C130 | \$311,926.00 | \$311,300.00 | | \$274,410.00 | |
| High VHF - High Power Top Mount One Station elliptically or circularly polarized | \$297,596.00 | \$297,596.00 | See Dielectric quote DMS161-3, less vpol cost | \$267,836.40 | N/A |
| Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed) | \$7,600.00 | \$7,304.00 | See Dielectric quote DMS161-3 | \$6,573.60 | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
| Sub-total | \$437,016.00 | \$422,763.00 | N/A | \$357,806.70 | N/A |
| Total for all systems | \$2,315,135.40 | \$2,229,510.19 | N/A | \$445,783.68 | N/A |

Components

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

| | 1 | |
|---|-----------------------------------|---|
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | Information not provided. | |
| Side mount brackets for high power antennas (if not included in antenna base cost) | Component Description: | Side mount brackets, installment # |
| | Amount: | \$4,640.85 |
| | Component Description: | Side mount brackets, installment #2 |
| | Amount: | \$4,640.85 |
| High VHF - High Power Side Mount One Station | | |
| horizontally polarized | Component Description: | Aux antenna, installment #* |
| | Amount: | \$37,057.50 |
| | Component Description: | Aux antenna, |
| | Amount: | installment #2 \$37,057.50 |
| Sweep test of existing antenna | Information not provided. | |
| Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed) | Information not provided. | |
| | | |
| • • • | | |
| Mount One Station elliptically or circularly | Component Description: | Main antenna installment #2 |
| High VHF - High Power Top Mount One Station elliptically or circularly polarized | Component Description: Amount: | |
| Mount One Station elliptically or circularly | | installment #2 |

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|---|--------------|------------------------------|
| Interim Transmission Line | \$10,325.00 | \$10,294.79 | | \$9,265.32 | |
| Flexible Air Transmission Line - dielectric, 3" | \$10,325.00 | \$10,294.79 | See Dielectric quote 700453CMZ- 1 | \$9,265.32 | N/A |
| Primary Transmission Line | \$8,102.40 | \$8,102.40 | | \$7,932.16 | |
| Additional Transmission Line Components | \$1,702.40 | \$1,702.40 | See Dielectric quote DMS161-3 lines 3 and 4 | \$1,532.16 | N/A |
| Sweep Tests | \$6,400.00 | \$6,400.00 | N/A | \$6,400.00 | N/A |
| Sub-total | \$18,427.40 | \$18,397.19 | N/A | \$17,197.48 | N/A |
| Total for all systems | \$2,315,135.40 | \$2,229,510.19 | N/A | \$445,783.68 | N/A |

Components

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

| Flexible Air Transmission Line - dielectric, 3" | Component Description: Amount: | Transmission line, installment #1 \$4,632.66 | |
|--|-----------------------------------|--|--|
| | Component Description: Amount: | Transmission line, installment #2 \$4,632.66 | |
| Additional Transmission Line Components | Component Description: | Transmission line, installment #2, lines 3 and 4 of invoice | |
| | Amount: | \$766.08 | |
| | Component Description: | Transmission line, installment #1, lines 3 and 4 of invoice | |
| | Amount: | \$766.08 | |
| Sweep Tests | | | |
| | Component Description: Amount: | Sweep test \$6,400.00 | |

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Primary Tower TOWER | \$531,500.00 | \$505,000.00 | | \$0.00 | |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$25,000.00 | N/A | N/A | N/A |
| Short Tower (less than 500') | \$84,200.00 | \$80,000.00 | N/A | N/A | N/A |
| Major tower reinforcement /modifications | \$421,000.00 | \$400,000.00 | N/A | N/A | N/A |
| Sub-total | \$531,500.00 | \$505,000.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$2,315,135.40 | \$2,229,510.19 | N/A | \$445,783.68 | N/A |

Components

Information not provided.

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Outside Professional Services | \$112,742.00 | \$108,350.00 | | \$40,779.50 | |
| Additional Field Engineering Service, 17 Days | \$34,000.00 | \$34,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$3,680.00 | \$3,500.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Prepare request for Special Temporary Authorization | \$2,050.00 | \$1,500.00 | N/A | N/A | N/A |

| Prepare | \$3,155.00 | \$3,000.00 | N/A | \$3,000.00 | N/A |
|--|----------------|----------------|-----|--------------|-----|
| engineering section of FCC Form 2100 (main), Construction Permit Application | ψ0,100.00 | ψ0,000.00 | Γ₩Λ | φ0,000.00 | |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | \$7,000.00 | N/A |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | \$2,500.00 | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Project management of the transition | \$48,032.00 | \$45,600.00 | N/A | \$28,279.50 | N/A |
| Sub-total | \$112,742.00 | \$108,350.00 | N/A | \$40,779.50 | N/A |
| Total for all systems | \$2,315,135.40 | \$2,229,510.19 | N/A | \$445,783.68 | N/A |

Components

| Actual Information Description | File Name | |
|---|-----------------------------------|---|
| Additional Field Engineering Service, 17 Days | Information not provided. | |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. | |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Information not provided. | |
| Prepare request for Special Temporary Authorization | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Component Description: Amount: | Prepare engineering sectio of FCC Form 2100 item 4 from invoice summary \$3,000.00 |
| Perform engineering study for new channel assignment and antenna development | Component Description: | Perform engineering study |
| | Amount: | for new channel assignment, item 3 from invoice summary \$7,000.00 |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. | |

| Prepare and or review reimbursement form | Component Description: | Prepare reimbursement form, item 2 from invoice summary |
|--|---------------------------|--|
| | Amount: | \$2,500.00 |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Project management of the transition | Component Description: | Project management |
| | Amount: | services \$5,733.00 |
| | Component Description: | Project management services |
| | Amount: | \$1,436.00 |
| | Component Description: | Project management services Feb 2019 |
| | Amount: | \$91.00 |
| | Component Description: | Project management services 3.30.19 through 4.26.19 |
| | Amount: | \$450.00 |
| | Component Description: | Project management services |
| | Amount: | \$1,264.00 |
| | | |

| Component Description: Amount: | Project management services 6.1.19 through 6.28.19 \$2,100.00 |
|-----------------------------------|---|
| Component Description: Amount: | Project management services Mar 2019 \$39.00 |
| Component Description: Amount: | Project management services 4.27.19 through 5.31.19 \$300.00 |
| Component Description: Amount: | Project management services \$2,844.00 |
| Component Description: Amount: | Project management services \$1,554.50 |
| Component Description: Amount: | Project management services \$2,046.00 |
| Component Description: Amount: | Project management services \$2,204.00 |

| Component Description: Amount: | Project management services Jun 2019 \$65.00 |
|-----------------------------------|--|
| Component Description: Amount: | Project management services 9.29.18 through 10.26.18 \$525.00 |
| Component Description: Amount: | Project management and consultant; services 10/27/17 to 12/31/17 \$300.00 |
| Component Description: Amount: | Project Management for Structural Analysis and Tower Modifications for services from June 30, 2018 through July 27, 2018. \$225.00 |
| Component Description: Amount: | Prepare FCC Schedule 387, item 5 from invoice summary \$150.00 |
| Component Description: Amount: | Project management services May 2019 \$75.00 |

| Component Description: Amount: | Project management services 10.27.18 through 11.30.18 \$1,275.00 |
|-----------------------------------|---|
| Component Description: Amount: | Project management services 3.2.19 through 3.29.19 \$1,800.00 |
| Component Description: Amount: | Project management services various, item 7 from invoice summary \$278.00 |
| Component Description: Amount: | Project management and consultant; services 5/27/17 to 6/30/17 \$13,500.00 |
| Component Description: Amount: | Project management services 5.26.18 through 6.29.18 \$1,050.00 |
| Component Description: Amount: | Project management services, item 1 from invoice summary \$2,100.00 |
| | |

| Component Description: Amount: | Project management services 12.1.18 through 1.31.19 \$450.00 |
|-----------------------------------|--|
| Component Description: Amount: | Prepare FCC Schedule 387, item 6 from invoice summary \$150.00 |
| Component Description: | Project management services 7.28.18 through 9.28.18 \$1,050.00 |
| | • ••••••• |

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Other Expenses | \$302,550.00 | \$302,000.00 | | \$30,000.00 | |
| MVPD Notification of Channel Change | \$2,000.00 | \$2,000.00 | N/A | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$3,500.00 | \$3,500.00 | N/A | N/A | N/A |
| Equipment Storage | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Equipment Delivery and Handling Charges | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$30,000.00 | \$30,000.00 | N/A | \$30,000.00 | N/A |
| Non-zoning permits | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | N/A | N/A |
| Sales Tax | \$180,500.00 | \$180,500.00 | N/A | N/A | N/A |
| Sub-total | \$302,550.00 | \$302,000.00 | N/A | \$30,000.00 | N/A |

| Total for all | \$2,315,135.40 | \$2,229,510.19 | N/A | \$445,783.68 | N/A |
|---------------|----------------|----------------|-----|--------------|-----|
| systems | | | | | |

Components

| Actual Information Description | File Name | |
|--|-----------------------------------|-------------------------------|
| MVPD Notification of Channel Change | Information not provided. | |
| Develop and air announcement of upcoming channel change | Information not provided. | |
| Equipment Storage | Information not provided. | |
| Equipment Delivery and Handling Charges | Information not provided. | |
| Disposal Costs (for equipment and other waste, net of any salvage value) | Component Description: Amount: | Disposal costs \$30,000.00 |
| Non-zoning permits | Information not provided. | |
| DTV Medical Facility Notification | Information not provided. | |
| Sales Tax | Information not provided. | |

| Cost | Grand Total | | | | | |
|-------------|-----------------------|--------------------------------|----------------|--------------|--|--|
| Information | | Predetermined Cost Estimate | Estimated Cost | Actual Cost | | |
| | Total for all systems | \$2,315,135.40 | \$2,229,510.19 | \$445,783.68 | | |

| Reimbursem | enrestanus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|--|---|----------|
| | Submission of Estimated Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT. | |
| | | The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named | |
| | | entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |
| | | | |

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| 8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested. | |
|---|--|
| I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above. | Elizabeth Ryder General Counsel |
| | 04/30/2020 |

| Certification | Section | Question | Response |
|---------------|--|--|----------|
| Gertification | Submission of Actual Cost Documentation Statements | WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733). | |
| | | The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. | |
| | | 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. | |
| | | 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | | |

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

| | The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested. | |
|---------------|--|--|
| an au name | are, under penalty of perjury, that I am thorized representative of the above- d applicant for the Authorization(s) ried above. | Elizabeth Ryder General Counsel |
| | | 04/30/2020 |

Attachments