

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

| Facility ID: File Number: | 35843 000002 | Service: DTV | Call Sign: | KSTC-TV | Channel: 30 (UHF) |
|------------------------------------|-----------------|--------------------|----------------|---------|--------------------------|
| | 09769514 | Date Submitted: | 06/10 /2020 | | |

Applicant Name, Type, and Contact Information

Applicant Information

| Applicant | Address | Phone | Email | Applicant Type |
|---|--|----------------------|-------------------------|---------------------------------|
| KSTC-TV, LLC Doing Business As: KSTC-TV, LLC | Ryan Vandewiele 3415 UNIVERSITY AVENUE, WEST ST. PAUL, MN 55114 United States | +1 (651) 642-4334 | RVandewiele@hbi. com | Limited Liability Company |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

| Preparer | Preparer Contact Name and Information | | | | |
|------------------------|---------------------------------------|--------------------------------------|-----------------------|--------------------------------|--|
| Contact Information | Applicant | Address | Phone | Email | |
| | Charles Naftalin Legal Counsel to | Charles Naftalin 800 17th Street, | +1 (202) 457- 7040 | charles.naftalin@hklaw. com | |
| | Licensee | NW | | | |
| | Holland & Knight LLP | Suite 1100 Washington, DC | | | |
| | | 20006 | | | |
| | | United States | | | |

| Broadcaster | Question | Response |
|--|--|----------------|
| Information and Transition Plan | Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes |
| | Briefly describe transition plan | See Exhibit 1. |

| Transmitters | Section | Question | Response |
|--------------|---------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

| Auxiliary | Add Transmitter Information | | | | | |
|-------------|-------------------------------------|--|-----------------------|--|--|--|
| Transmitter | Section | Question | Response | | | |
| | Existing Transmitter Description | Type of change | Purchase New | | | |
| | | Use | Auxiliary (Backup) | | | |
| | | Description of Use | Backup transmitter | | | |
| | | Ownership | Owned | | | |
| | | Owner | N/A | | | |
| | | Site | N/A | | | |
| | | Is this transmitter currently shared with another station? | No | | | |
| | | Is this transmitter currently in operating condition? | Yes | | | |
| | Existing Transmitter | Manufacturer | | | | |
| | Manufacturer and Type | Model | DHD-20P1 | | | |
| | | Year | 2002 | | | |
| | | Туре | Solid State | | | |
| | | Solid State Cooling | Air Cooled | | | |
| | | Solid State Power Capacity | 20 kW | | | |

| Auxiliary | New Transmitter Costs | | | | | |
|-------------|-----------------------|---|-----------------------|--|--|--|
| Transmitter | Section | Question | Response | | | |
| | New Transmitter | Use | Auxiliary (Backup) | | | |
| | | Change Type | Purchase New | | | |
| | | Is this a request for upgraded equipment? | No | | | |
| | | Manufacturer | | | | |
| | | Model | UAXTE- 12R44 | | | |
| | | Transmitter Type | Solid State | | | |
| | | Solid State Cooling | Air Cooled | | | |
| | | Solid State Power capacity | 12 kW | | | |
| | | Justification for New Transmitter | See Exhibit 1. | | | |

Auxiliary Other Transmitter Costs

| лиліна у | | | | | |
|-------------|--------------------|--|----------|--|--|
| Transmitter | Section | Question | Response | | |
| | Electrical Service | Service Entrance (3 phases 800A 208V) | No | | |
| | | Switchgear (industrial 800 amp) | No | | |
| | | Transformer (480V) | No | | |
| | | Power | N/A | | |
| - | | Rigid Conduit and Wiring | No | | |
| | | Size | N/A | | |
| | | Length | N/A | | |
| | | Other Electrical Service | No | | |
| | | Description | N/A | | |
| | HVAC Service | Does the replacement transmitter require HVAC Service? | No | | |
| | | | | | |

| | Туре | N/A |
|---|--|-----|
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

| Transmitter Name Description UHF inside RF system See Exhibit 1. | Auxiliary | Other Transmitter Cost Not Listed | | |
|--|-------------|-----------------------------------|----------------|--|
| UHF inside RF system See Exhibit 1. | Transmitter | Name | Description | |
| | | UHF inside RF system | See Exhibit 1. | |

| Primary | Existing Transmitter Information | | | | | |
|-------------|-------------------------------------|--|--------------------------|--|--|--|
| Transmitter | Section | Question | Response | | | |
| | Existing Transmitter Description | Type of change | Purchase New | | | |
| | | Use | Primary (Main) | | | |
| | | Description of Use | N/A | | | |
| | | Ownership | Owned | | | |
| | | Owner | N/A | | | |
| | | Site | N/A | | | |
| | | Is this transmitter currently shared with another station? | No | | | |
| | | Is this transmitter currently in operating condition? | Yes | | | |
| | Existing Transmitter | Manufacturer | | | | |
| | Manufacturer and Type | Model | HP140DAW | | | |
| | | Year | 2000 | | | |
| | | Туре | Inductive Output Tube | | | |
| | | IOT Power Type | Two | | | |
| | | Power Capacity | 50 kW | | | |

Existing Transmitter Information

| Primary Transmitter | New Transmitter Costs | | | | |
|------------------------|-----------------------|---|---|--|--|
| | Section | Question | Response | | |
| | New Transmitter | Use | Primary (Main) | | |
| | | Change Type | Purchase New | | |
| | | Is this a request for upgraded equipment? | Yes | | |
| | | Manufacturer | | | |
| | | Model | THU9evo-48 | | |
| | | Transmitter Type | Solid State | | |
| | | Solid State Cooling | Liquid Cooled | | |
| | | Solid State Power capacity | 73.5 kW | | |
| | | Justification for New Transmitter | See Exhibit 1, August 2017 Supplement, August 26, 2019 Letter and Master Electric Company, Inc. Quote. | | |

Other Transmitter Costs

| Primary Transmitter | Other Transmitter Costs | | | | |
|------------------------|-------------------------|---------------------------------------|----------|--|--|
| | Section | Question | Response | | |
| | Electrical Service | Service Entrance (3 phases 800A 208V) | No | | |
| | - | Switchgear (industrial 800 amp) | No | | |
| | | Transformer (480V) | No | | |
| | | Power | N/A | | |
| | | Rigid Conduit and Wiring | No | | |
| | | Size | N/A | | |
| | | | | | |

| | Length | N/A |
|---|--|---|
| | Other Electrical Service | Yes |
| | Description | See attached quote from Master Electrical Company, Inc. |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | Yes |
| | Size | 100.0 square feet |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

| Primary Transmitter | Other Transmitter Cost Not Listed | | |
|------------------------|-----------------------------------|---|--|
| | Name | Description | |
| | Other Transmitter Expenses | Transmitter expenses for the spinner RF switch and cooling kit filter | |

| Antennas Section | | Question | Response |
|------------------|---------------|---------------------------------------|----------|
| Antenna Rela | ated Expenses | Do you have antenna related expenses? | Yes |

| Auxiliary | Add Antenna Information | | | | |
|-----------|---|---|---|--|--|
| Antenna | Section | Question | Response | | |
| | Existing Antenna Description | Type of change | Purchase New | | |
| | | Antenna Use | Auxiliary (Backup) | | |
| | | Description of Use | Currently able to assist with transition and then to transition to new channel. See Exhibit 1. | | |
| | | Ownership | Owned | | |
| | | Owner | N/A | | |
| | | Site | N/A | | |
| | | Is this antenna currently shared with any other stations? | No | | |
| | | Is this antenna directional? | Yes | | |
| | | Is antenna in operating condition? | Yes | | |
| | | Is antenna located on or in close proximity to an antenna farm? | Yes | | |
| | Existing Antenna Manufacturer and Type | Class | Full Power | | |
| | | Mounting | Side Mount | | |
| | | Antenna position in stack | Not in Stack | | |
| | | Polarization | Horizontal | | |
| | | Туре | Slotted Coaxial | | |
| | | Number of Stations Supported | N/A | | |
| | | Number of Panels | N/A | | |
| | | | | | |

| Design power capacity in use | N/A |
|---------------------------------|----------------|
| Lower Limit | N/A |
| Upper Limit | N/A |
| Other Antenna Type | N/A |
| ERP: (Effective Radiated Power) | 1000.0 kW |
| Manufacturer | |
| Model | TFU- 36JSMR |
| Year | 1999 |

| Auxiliary | New Antenna Costs | | | | |
|-----------|---------------------------------------|--|---|--|--|
| Antenna | Section | Question | Response | | |
| | New Antenna Description | Use | Auxiliary (Backup) | | |
| | | Description of Use | To limit any disruption to broadcast services during transition. See Exhibit 1. | | |
| | | Change Type | Purchase New | | |
| | | Is this a request for upgraded equipment? | No | | |
| | | Ownership | Owned | | |
| | | Owner | N/A | | |
| | | Is antenna shared? | No | | |
| | | Is antenna directional? | Yes | | |
| | | Will antenna be located on or in close proximity to an antenna farm? | Yes | | |
| | New Antenna Manufacturer and Types | Class | Full Power | | |
| | | Mounting | Side Mount | | |
| | | Antenna position in stack | Not in Stack | | |
| | | Polarization | Horizontal | | |
| | | Туре | Slotted Coaxial | | |
| | | Number of Stations Supported | N/A | | |
| | | Number of Panels/Bays | N/A | | |
| | | Lower Limit | N/A | | |
| | | Upper Limit | N/A | | |
| | | | | | |

| Design power capacity in use | N/A |
|---------------------------------|-------------------------|
| Other Antenna Type | N/A |
| ERP: (Effective Radiated Power) | 500.0 kW |
| Manufacturer | |
| Model | TFU- 24JSC- RT140 |
| Year | 2017 |
| Justification for New Antenna | See Exhibit 1. |

| Auxiliary Antenna | Other Antenna Costs | | | | |
|----------------------|--------------------------------|---|----------------------------|--|--|
| | Section | Question | Response | | |
| | Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | | | |
| | | Туре | | | |
| | | Number of channels supported | N/A | | |
| | | Frequencies of channels supported | N/A | | |
| | | Frequency | N/A | | |
| | | Do you need a combiner output splitter /switcher for dual feed lines? | N/A | | |
| | Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes | | |
| | | Broadband or Single Channel? | Single Channel | | |
| | | Feed Line Size | 8 3/16 inches inches | | |
| | Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes | | |

| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
|--------------------------|---|-----|
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Auxiliary
AntennaOther Antenna Cost Not ListedInformation not provided.

| Primary Antenna | Existing Antenna Information | | | | | |
|--------------------|---------------------------------|--|--------------------|--|--|--|
| | Section | Question | Response | | | |
| | Existing Antenna Description | Type of change | Purchase New | | | |
| | | Antenna Use | Primary (Main) | | | |
| | | Description of Use | N/A | | | |
| | | Ownership | Owned | | | |
| | | Owner | N/A | | | |
| | | Site | N/A | | | |
| | | Is the existing antenna shared with another station or stations? | No | | | |
| | | Is the existing antenna directional? | No | | | |
| | | Is antenna in operating condition? | Yes | | | |
| | | Is antenna located on or in close proximity to an antenna farm? | Yes | | | |
| | Existing Antenna | Class | Full Power | | | |
| | Manufacturer and Type | Mounting | Top Mount | | | |
| | | Antenna position in stack | Bottom | | | |
| | | Polarization | Horizontal | | | |
| | | Туре | Broadband Panel | | | |
| | | Number of Stations Supported | 5 | | | |
| | | Number of Panels | 4 | | | |
| | | Design power capacity in use | 67.0 % | | | |
| | | Lower Limit | 650.00 MHz | | | |
| | | Upper Limit | 662.00 MHz | | | |
| | | Other Antenna Type | N/A | | | |
| | | ERP: (Effective Radiated Power) | 1000.0 kW | | | |

| Manufacturer | |
|--------------|-----------------------------|
| Model | TAD- 32UDC-5 /80-MRST |
| Year | 2010 |

| Primary Antenna | New Antenna Costs | | | |
|--------------------|---------------------------------------|--|-----------------------------|--|
| | Section | Question | Response | |
| | New Antenna Description | Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Change Type | Purchase New | |
| | | Is this a request for upgraded equipment? | Yes | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Is antenna shared? | No | |
| | | Is antenna directional? | No | |
| | | Will antenna be located on or in close proximity to an antenna farm? | Yes | |
| | New Antenna Manufacturer and Types | Class | Full Power | |
| | | Mounting | Top Mount | |
| | | Antenna position in stack | Bottom | |
| | | Polarization | Elliptical | |
| | | Туре | Other | |
| | | Number of Stations Supported | N/A | |
| | | Number of Panels/Bays | N/A | |
| | | Lower Limit | N/A | |
| | | Upper Limit | N/A | |
| | | Design power capacity in use | N/A | |
| | | Other Antenna Type | Coaxial Slotted Array | |
| | | ERP: (Effective Radiated Power) | 1000.0 kW | |
| | | Manufacturer | | |
| | | | | |

| Model | ATW26HS3 ETO-30H |
|-------------------------------|---|
| Year | 2018 |
| Justification for New Antenna | The current primary and secondary antennas available to the Station cannot be re-tuned to the Station's repacked (new) channel. |

Primary Other Antenna Costs

| Antenna | Section | Question | Response |
|-----------|--------------------------------|---|----------|
| | Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | |
| | | Туре | |
| | | Number of channels supported | N/A |
| | | Frequencies of channels supported | N/A |
| | | Frequency | N/A |
| Elbow Com | | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| | Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | | Broadband or Single Channel? | N/A |
| | | Feed Line Size | N/A |
| | Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | |

| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
|--------------------------|---|-----|
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Primary
AntennaOther Antenna Cost Not ListedInformation not provided.

| Transmissior | n Seffien | Question | Response |
|--------------|---------------------------------------|---|----------|
| | Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

| Transmissio | n Line Section | Question | Response |
|-------------|---|--|-----------------------|
| | Existing Transmission Line Description | Type of change | Purchase New |
| | | Use | Auxiliary (Backup) |
| | Description of Use | To limit disruption to broadcast signal in case of loss of main antenna | |
| | | Ownership | Owned |
| | | Owner | N/A |
| | | Site | N/A |
| | | Is this transmission currently shared with any other stations? | No |
| | | Is Transmission Line in operating condition? | Yes |
| | Existing Transmission | Manufacturer | |
| | Line Manufacturer and Type | Туре | Rigid |
| | | Diameter | 8 3/16 inches |
| | | Other Diameter | N/A |
| | | Segment Length | Broadband |
| | | Other Segment Length | N/A |
| | | Number of parallel runs | 1 |
| | | Length | 1320 feet per run |

| Auxiliary | New Transmission Line | | | |
|-------------|--------------------------------|---|---|--|
| Transmissio | n Line Section | Question | Response | |
| | New Transmission Line Costs | Use | Auxiliary (Backup) | |
| | | Description of Use | New transmission line necessary to continue to support backup operations. See Exhibit 1. | |
| | | Change Type | Purchase New | |
| | | Is this a request for upgraded equipment? | No | |
| | | Туре | Rigid | |
| | | Diameter | 8 3/16 inches | |
| | | Other Diameter | N/A | |
| | | Segment Length | Broadband | |
| | | Other Segment Length | N/A | |
| | | Number of parallel runs | 1 | |
| | | Length | 1320 feet per run | |
| | | Justification for New Transmission Line | See Exhibit 1. | |

Other Transmission Line Expenses Not Listed Auxiliary Transmission to provided.

| Fransmissio | Section | Question | Response |
|------------------------------|---|--|----------------------|
| | Existing Transmission Line Description | Type of change | Purchase New |
| | | Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Ownership | Owned |
| | | Owner | N/A |
| | | Site | N/A |
| | | Is the existing transmission line shared with another station or stations? | No |
| | | Is Transmission Line in operating condition? | Yes |
| | Existing Transmission | Manufacturer | |
| Line Manufacturer ar Type | | Туре | Rigid |
| | | Diameter | 8 3/16 inches |
| | | Other Diameter | N/A |
| | | Segment Length | Broadband |
| | | Other Segment Length | N/A |
| | | Number of parallel runs | 1 |
| | | Length | 1475 feet per run |

Primary Existing Transmission Line

| Primary Transmissio | New Transmission Line | | |
|------------------------|--------------------------------|---|----------------------|
| | n Linen | Question | Response |
| | New Transmission Line Costs | Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Change Type | Purchase New |
| | | Is this a request for upgraded equipment? | No |
| | | Туре | Rigid |
| | | Diameter | 8 3/16 inches |
| | | Other Diameter | N/A |
| | | Segment Length | 19 1/2 inches |
| | | Other Segment Length | N/A |
| | | Number of parallel runs | 1 |
| | | Length | 1475 feet per run |
| | | Justification for New Transmission Line | See Exhibit 1. |

Other Transmission Line Expenses Not Listed Transmission

| Tower | Section | Question | Response |
|--------------------------------------|---|---|----------|
| Equipment And Rigging Costs | Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

| Auxiliary | Add Tower | | | |
|-----------|---|---|--|--|
| Tower | Section | Question | Response | |
| | Existing Tower Description | Type of change | Modify Existing | |
| | | Tower Use | Auxiliary (Backup) | |
| | | Description of Use | Tower is used for established backup antenna | |
| | | Ownership | Leased | |
| | | Is this tower consider Complex? | No | |
| | | Is this tower currently shared with any other stations? | Yes | |
| | | One or more FM, AM or TV radio broadcaster(s) | Yes | |
| | | Others Types of Users | No | |
| | | Is tower documented for structural analysis? | Yes | |
| | | Is tower compliant with Rev G? | Yes | |
| | Existing Tower Structure Registration | Do you have a tower registration number? | Yes | |
| | Registration | ASR Number | 1023882 | |
| | Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 45° 03' 44.0" N- | |
| | | Longitude (NAD83) | 093° 08' 22.0" W- | |
| | | Overall Structure Height | 1436.01 feet | |
| | | | | |

| Support Structure Height | 1304.12 fee |
|--|--|
| Ground Elevation Above Mean Sea Level (AMSL) | 997.04 feet |
| Structure Type | TOWER - Free Standing or Guyed Structure |
| Tower Owner | Telefarm, Inc. |
| Date Constructed | 01/01/2000 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 23079 | KARE | DTV |
| 09629 | WCCO-TV | DTV |
| 36395 | WUCW | DTV |
| 42949 | KNOW-FM | FM |
| 28010 | KSTP-TV | DTV |

Auxiliary Tower Modification Costs

Tower

| Section | Question | Response |
|----------------------|--|---|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Minor Reinforcements needed |

| Auxiliary | Tower Rigging Costs | | | |
|-----------|---------------------------------|-----------------------------------|----------|--|
| Tower | Section | Question | Response | |
| | Tower Rigging Costs | Complex Tower | N/A | |
| | Helicopter Services Required | Are helicopter services required? | No | |

Auxiliary Other Tower Expenses Not Listed

AuxiliaryOther Tower ExpensTowerInformation not provided.

| Primary | Existing Tower | | | |
|---------|---|---|--|--|
| Tower | Section | Question | Response | |
| | Existing Tower Description | Type of change | Modify Existing | |
| | | Tower Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Ownership | Leased | |
| | | Is this tower consider Complex? | | |
| | | Is this tower currently shared with any other stations? | Yes | |
| | | One or more FM, AM or TV radio broadcaster(s) | Yes | |
| | | Others Types of Users | No | |
| | | Is tower documented for structural analysis? | Yes | |
| | | Is tower compliant with Rev G? | Yes | |
| | Existing Tower Structure | Do you have a tower registration number? | Yes | |
| | Registration | ASR Number | 1023883 | |
| | Coordinates (NAD83 (North American Datum of | Latitude (NAD83) | 45° 03' 45.0" N- | |
| | 1983)) | Longitude (NAD83) | 093° 08' 22.0" W- | |
| | | Overall Structure Height | 1437.97 feet | |
| | | Support Structure Height | 1288.04 feet | |
| | | Ground Elevation Above Mean Sea Level (AMSL) | 1000.32 feet | |
| | | Structure Type | TOWER - Free Standing or Guyed Structure | |
| | | | | |

| Tower Owner | Telefarm, Inc. |
|------------------|-------------------|
| Date Constructed | 01/01/2001 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 35642 | KSTP-FM | FM |
| 9641 | KMNB | FM |
| 60641 | KTMY | FM |
| 9629 | WCCO-TV | DTV |

Primary Tower Modification Costs

Tower

| Section | Question | Response |
|----------------------|--|---|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Minor Reinforcements needed |

Primary Tower Rigging Costs

Tower Section

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | Other |
| Helicopter Services Required | Are helicopter services required? | No |

Other Tower Expenses Not Listed Primary Tower

Information not provided.

| Outside | Section | Question | Response |
|---|--|--|---|
| Professional | nal Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | | Number of Hours | 864 |
| | | Explanation | Outside project management services are likely necessary to coordinate work, delivery, testing, and other issues with other users of antenna farm - please see Exhibit 1. |
| Outside RF consulting Engineering Services | - | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes | |
| | | For Auxiliary Facility | Yes |
| | | For Main Facility | Yes |
| | | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | | For Auxiliary Facility | Yes |
| | | For Main Facility | Yes |
| | | Prepare request for Special Temporary Authority | No |
| | | Quantity | N/A |
| | | Do you have Distributed Transmission System engineering services? | N/A |
| | | Critical Facility | N/A |

| | Terrain-Shielded Facility | N/A |
|--|--|-----|
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | Yes |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | Yes |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |
| | Justification | N/A |

Outside Other Professional Services Expenses Not Listed

| Professional | Services Costs | Description |
|--------------|---|--|
| | Comprehensive coverage verification, Auxiliary Antenna | Conduct field study coverage verification for backup antenna |
| | RF exposure measurements, Auxiliary Antenna | Conduct RF exposure measurements for backup antenna operations |
| | Outside Legal Advice and Analysis | Attorney fees and FCC transition requirement |

| Other Expenses | Section | Question | Response |
|-------------------|---------------------------------|--|----------|
| | AM Pattern Disturbance | Is an Impact Study needed? | No |
| | | Is Remediation needed? | No |
| | Facility Expenses | Name | N/A |
| | | Other Distributed Transmission System Expenses Not listed | N/A |
| | | Name | N/A |
| | | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| | Permit and Filing Costs | Local Zoning | No |
| | | Non-zoning permits | No |
| | | BLM or NFS Coordination | No |
| | | FCC Construction Permit Minor Change | No |
| | | FCC License to Cover Application | Yes |
| | | FCC Special Temporary Authority Application | No |
| | Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | | Does this relocation require Equipment Storage? | Yes |
| | | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses Not Listed

| Other Expenses | Other Expenses Not Listed | | | |
|-------------------|---------------------------|--|--|--|
| | Name | Description | | |
| | Internal Staff Work | Director of Engineering, RF supervisor and transmitter engineer are expected to devote more than 900 hours on this channel transition. See Exhibit 1. | | |
| | Sales Tax | Minnesota states sales tax and local sales tax | | |
| | Transmitter Control | Remote control needed to comply with FCC requirements for main studio control. | | |

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|---|----------------|------------------------------|
| Primary Transmitter THU9evo-48 | \$2,264,660.36 | \$2,234,987.17 | | \$1,790,498.97 | |
| Other Transmitter Expenses | \$31,825.36 | \$31,825.36 | N/A | \$0.00 | N/A |
| UHF - Liquid Cooled Solid State Transmitter 68.5 - 75 kW | \$1,999,000.00 | \$1,969,326.81 | N/A | \$1,785,969.97 | N/A |
| Other Building Addition Size: 100.0 | \$4,529.00 | \$4,529.00 | N/A | \$4,529.00 | N/A |
| Other Electrical Service: See attached quote from Master Electrical Company, Inc. | \$229,306.00 | \$229,306.00 | Please see attached quote, which is consistent with current plan to construct by current deadline - See Master Electrical Company, Inc. (Primary) Transmitter Quote. | \$0.00 | N/A |

| Auxiliary Transmitter UAXTE- 12R44 | \$476,500.00 | \$389,895.57 | | \$0.00 | |
|---|----------------|----------------|---|----------------|-----|
| UHF inside RF system | \$140,000.00 | \$140,000.00 | See Exhibit 1. | N/A | N/A |
| UHF - Air Cooled Solid State Transmitter 10 - 12 kW | \$336,500.00 | \$249,895.57 | Potential costs include those noted on price quote, state sales tax, and other currently projected costs. See Exhibit 1. | N/A | N/A |
| Sub-total | \$2,741,160.36 | \$2,624,882.74 | N/A | \$1,790,498.97 | N/A |
| Total for all systems | \$7,676,525.85 | \$6,659,600.66 | N/A | \$3,958,819.26 | N/A |

| Actual Information Description | File Name | |
|--|-----------------------------------|--|
| Other Transmitter Expenses | Information not provided. | |
| UHF - Liquid Cooled Solid State Transmitter 68.5 - 75 kW | Component Description: Amount: | Work performed on primary transmitter. \$382,901.70 |

| Component Description: | Assessment and modification to the floor in the space that would house the new primary KSTC transmitter. A wall needed to be removed to place the transmitter. \$15,125.00 |
|-----------------------------------|--|
| Component Description: Amount: | Performed various tasks in relation to the KSTC-TV transmitter installation. \$4,764.20 |
| Component Description: Amount: | Removed old tower control wiring monitor, HVAC ducting and excess equipment in preparation for the station's new primary transmitter. \$1,138.90 |
| Component Description: Amount: | Work performed on the station's primary transmitter. \$55,641.00 |
| Component Description: Amount: | Work performed on primary transmitter. \$30,279.06 |

| Component Description: | Materials purchased to build a platform on the transmitter roof to place the station's transmitter cooling system. \$4,029.05 |
|-----------------------------------|--|
| Component Description: | Work performed on primary transmitter. |
| Amount: | \$1,148,705.12 |
| Component Description: | Cost of new primary transmitter. |
| Amount: | N/A |
| Component Description: Amount: | Relocated a 1/2" raceway that was in the way for a wall demo of the new transmitter project. \$235.50 |
| Component Description: | Work performed |
| Amount: | on the station's primary transmitter. \$41,253.00 |
| Component Description: | Work performed regarding the installation of the station's new primary transmitter. |
| Amount: | \$132,412.00 |

| Size: 100.0 | Component Description: | Transmitter building addition /modification |
|--|---------------------------|---|
| | Amount: | \$4,529.00 |
| Other Electrical Service: See attached quote from Master Electrical Company, Inc. | Information not provided. | |
| UHF inside RF system | Information not provided. | |
| UHF - Air Cooled Solid State Transmitter 10 - 12 kW | Information not provided. | |

Antennas

Cost Information

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Primary Antenna ATW26HS3- ETO-30H | \$1,243,147.77 | \$902,949.52 | | \$861,376.75 | |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
| UHF - High Power Top Mount One Station antenna elliptically or circularly polarized | \$458,417.77 | \$458,417.77 | N/A | \$423,245.00 | N/A |

| UHF - High | | | | | |
|---|--------------|--------------|----------------------|--------------|-----|
| Power Top | \$778,000.00 | \$438,131.75 | ***System Notice: | \$438,131.75 | N/A |
| Mount (200- | | | Estimate | | |
| 1000 kW), | | | adjusted | | |
| Four | | | and locked | | |
| Station | | | because | | |
| broadband | | | line has | | |
| panel | | | been | | |
| antenna, | | | superseded. | | |
| horizontally | | | ***See | | |
| polarized | | | Exhibit 1, | | |
| polalizoa | | | as the | | |
| | | | bottom | | |
| | | | position in | | |
| | | | a top- | | |
| | | | mount, | | |
| | | | stacked | | |
| | | | antenna, | | |
| | | | which | | |
| | | | results in | | |
| | | | additional | | |
| | | | cost, and | | |
| | | | including | | |
| | | | sales tax. | | |
| Auxiliary | \$208,592.20 | \$203,118.81 | | \$0.00 | |
| Antenna TFU-24JSC- RT140 | | | | | |
| Detterre | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Pattern | | | | | |
| scatter | | | | | |
| | | | | | |
| scatter | | | | | |
| scatter analysis for | | | | | |
| scatter analysis for side mount | | | | | |
| scatter analysis for side mount high/med | | | | | |
| scatter analysis for side mount high/med power | | | | | |
| scatter analysis for side mount high/med power antennas | | | | | |
| scatter analysis for side mount high/med power antennas (if not included in antenna | | | | | |
| scatter analysis for side mount high/med power antennas (if not included in | | | | | |
| scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$23.150.00 | \$21.750.00 | See Exhibit | N/A | N/A |
| scatter analysis for side mount high/med power antennas (if not included in antenna base cost) Side mount | \$23,150.00 | \$21,750.00 | See Exhibit | N/A | N/A |
| scatter analysis for side mount high/med power antennas (if not included in antenna base cost) Side mount brackets | \$23,150.00 | \$21,750.00 | See Exhibit 1 | N/A | N/A |
| scatter analysis for side mount high/med power antennas (if not included in antenna base cost) Side mount brackets for high | \$23,150.00 | \$21,750.00 | | N/A | N/A |
| scatter analysis for side mount high/med power antennas (if not included in antenna base cost) Side mount brackets | \$23,150.00 | \$21,750.00 | | N/A | N/A |
| scatter analysis for side mount high/med power antennas (if not included in antenna base cost) Side mount brackets for high power antennas | \$23,150.00 | \$21,750.00 | | N/A | N/A |
| scatter analysis for side mount high/med power antennas (if not included in antenna base cost) Side mount brackets for high power antennas (if not | \$23,150.00 | \$21,750.00 | | N/A | N/A |
| scatter analysis for side mount high/med power antennas (if not included in antenna base cost) Side mount brackets for high power antennas | \$23,150.00 | \$21,750.00 | | N/A | N/A |

| UHF - High Power, Side Mount, basic slot antenna, 500 kW input, directional,, horizontally polarized | \$158,202.20 | \$158,202.20 | See Exhibit 1 (and quote with sales tax). | N/A | N/A |
|--|----------------|----------------|--|----------------|-----|
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
| Elbow complex, single channel, at antenna input, per 8 3/16. feedline (if needed) | \$15,250.00 | \$11,766.61 | See Exhibit 1, including sales tax. | N/A | N/A |
| Sub-total | \$1,451,739.97 | \$1,106,068.33 | N/A | \$861,376.75 | N/A |
| Total for all systems | \$7,676,525.85 | \$6,659,600.66 | N/A | \$3,958,819.26 | N/A |

| Actual Information Description | File Name |
|-----------------------------------|---------------------------|
| Sweep test of existing antenna | Information not provided. |

| UHF - High Power Top Mount One Station antenna elliptically or circularly polarized | Component Description: Amount: | Work performed on the primary antenna. \$23,172.77 |
|--|-----------------------------------|---|
| | Component Description: | Work performed on primary antenna and the mounting modifications for the primary antenna. \$205,622.50 |
| | Component Description: Amount: | UHF - High Power Top Mount One Station Antenna \$217,622.50 |
| UHF - High Power Top Mount (200-1000 kW), Four Station broadband panel antenna, horizontally polarized | Component Description: | Work performed on the primary antenna and the mounting modifications for the primary antenna. \$217,622.50 |
| | Component Description: Amount: | Portion of invoice relevant to work performed on primary antenna. \$220,509.25 |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | Information not provided. | |

| Side mount brackets for high power antennas (if not included in antenna base cost) | Information not provided. |
|---|---------------------------|
| UHF - High Power, Side Mount, basic slot antenna, 500 kW input, directional,, horizontally polarized | Information not provided. |
| Sweep test of existing antenna | Information not provided. |
| Elbow complex, single channel, at antenna input, per 8 3/16. feedline (if needed) | Information not provided. |

Transmission Line

Cost Information

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cos Justificatio |
|---|--------------------------------|-------------------|--|--------------|----------------------------|
| Primary Transmission Line | \$1,100,350.00 | \$683,992.55 | | \$662,940.25 | |
| Rigid Transmission Line - copper, 8 3 /16" | \$511,825.00 | \$463,483.30 | This correction reflects the ultimate use of 19.5 foot segment length for the transmission line, for which the Commission's catalog (or default) value of \$498,550 still far exceeds the estimated overall cost for the transmission line here. | \$442,431.00 | N/A |
| Rigid Transmission Line - copper, 8 3 /16" broadband | \$588,525.00 | \$220,509.25 | ***System Notice: Estimate adjusted and locked because line has been superseded. | \$220,509.25 | N/A |
| Auxiliary Transmission Line | \$526,680.00 | \$362,813.52 | | \$0.00 | |

| Rigid Transmission Line - copper, 8 3 /16" broadband | \$526,680.00 | \$362,813.52 | N/A | N/A | N/A |
|---|----------------|----------------|-----|----------------|-----|
| Sub-total | \$1,627,030.00 | \$1,046,806.07 | N/A | \$662,940.25 | N/A |
| Total for all systems | \$7,676,525.85 | \$6,659,600.66 | N/A | \$3,958,819.26 | N/A |

| Actual Information Description | File Name | |
|--|-----------------------------------|---|
| Rigid Transmission Line - copper, 8 3/16" | Component Description: Amount: | Work performed on the primary transmission line. \$442,431.00 |
| Rigid Transmission Line - copper, 8 3/16" broadband | Component Description: Amount: | Portion of invoice relevant to work performed on primary transmission line. \$220,509.25 |
| Rigid Transmission Line - copper, 8 3/16" broadband | Information not provided. | |

Tower Equipment and Rigging Costs

Cost Information

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justificatior |
|---|--------------------------------|-------------------|---|--------------|------------------------------|
| Primary Tower TOWER | \$591,600.00 | \$563,750.00 | | \$366,564.80 | |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | \$421,000.00 | \$400,000.00 | N/A | \$352,814.80 | N/A |
| Minor tower reinforcement /modifications | \$158,000.00 | \$150,000.00 | N/A | \$0.00 | N/A |
| Structural engineering tower load study for well documented tower | \$12,600.00 | \$13,750.00 | During the construction it was determined that the tower required an additional study by Malouf which included an ERI tower extension and removal of top plate detailed analysis. | \$13,750.00 | N/A |
| Auxiliary Tower TOWER | \$381,100.00 | \$362,000.00 | | \$9,000.00 | |

| Structural engineering tower load study for well documented tower | \$12,600.00 | \$12,000.00 | N/A | \$9,000.00 | N/A |
|--|----------------|----------------|-----|----------------|-----|
| Tall Tower (greater than 500') | \$210,500.00 | \$200,000.00 | N/A | N/A | N/A |
| Minor tower reinforcement /modifications | \$158,000.00 | \$150,000.00 | N/A | N/A | N/A |
| Sub-total | \$972,700.00 | \$925,750.00 | N/A | \$375,564.80 | N/A |
| Total for all systems | \$7,676,525.85 | \$6,659,600.66 | N/A | \$3,958,819.26 | N/A |

| Actual Information Description | File Name | |
|--|-----------------------------------|--|
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | Component Description: Amount: | Work performed on the primary tower. \$352,814.80 |
| Minor tower reinforcement /modifications | Information not provided. | |

| Structural engineering tower load study for well documented tower | Component Description: Amount: | Tower drawings \$750.00 |
|---|-----------------------------------|---|
| | Component Description: | Additional work performed on the primary tower. |
| | Amount: | \$4,000.00 |
| | Component Description: | Malouf North |
| | Amount: | Tower Study \$9,000.00 |
| Structural engineering tower load study for well documented tower | Component Description: | Malouf South |
| | Amount: | Tower Study \$9,000.00 |
| Tall Tower (greater than 500') | Information not provided. | |
| Minor tower reinforcement | Information not provided. | |

Outside Professional Services

Cost Information

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|--------------|--|
| Outside Professional Services | \$402,806.00 | \$478,709.00 | | \$122,240.49 | |
| Outside Legal Advice and Analysis | \$23,959.00 | \$23,959.00 | See Exhibit 2 (May 2018) | \$22,918.50 | See attached vendor quote and exhibit 2 for further explanation. |
| RF exposure measurements, Auxiliary Antenna | \$20,000.00 | \$20,000.00 | See Exhibit 1. | N/A | N/A |
| Comprehensive coverage verification, Auxiliary Antenna | \$80,000.00 | \$80,000.00 | See Exhibit 1. | N/A | N/A |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$80,000.00 | N/A | N/A | N/A |
| Attorney Fees - Negotiation of lease and other matters for shared locations | \$4,210.00 | \$4,000.00 | N/A | N/A | N/A |

| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
|---|------------|------------|-----|------------|-----|
| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application | \$4,210.00 | \$4,000.00 | N/A | \$0.00 | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | \$4,062.87 | N/A |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |

| Prepare and or review reimbursement form | \$2,630.00 | \$92,400.00 | This new estimate reflects a total of all quotes to date for this work during the repacking period. (Currently, one quote covered until Aug 2017 and was attached previously to this form.) The other quote is provided hereto. See also Exhibit 2 (May 2018) | \$89,884.12 | New attachment include vendor quote as requested by the reviewer. See Exhibit 2 for furthe explanation |
|--|------------|-------------|--|-------------|--|
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | \$2,625.00 | N/A |

| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | \$2,000.00 | N/A |
|--|----------------|----------------|------------------|----------------|-----|
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | \$2,105.00 | \$2,000.00 | N/A | \$750.00 | N/A |
| RF Exposure Measurements | \$21,050.00 | \$20,000.00 | N/A | N/A | N/A |
| Project management of the transition | \$136,512.00 | \$129,600.00 | See Exhibit 1 | \$0.00 | N/A |
| Sub-total | \$402,806.00 | \$478,709.00 | N/A | \$122,240.49 | N/A |
| Total for all systems | \$7,676,525.85 | \$6,659,600.66 | N/A | \$3,958,819.26 | N/A |

| File Name | |
|------------------------|------------------------|
| Component Description: | Portion of invoice |
| | relevant to attorney |
| | fees and FCC |
| | transition |
| | requirement. |
| Amount: | \$1,473.00 |
| | |
| | |
| | |
| | |
| | Component Description: |

| Component Description: | Portion of invoice relevant to attorney fees and FCC transition requirement. Attachment includes a vendor quote. See exhibit 2 for further explanation. \$155.00 |
|-----------------------------------|--|
| Component Description: Amount: | Portion of invoice relevant to attorney fees and FCC transition requirement. \$2,524.00 |
| Component Description: | Portion of invoice relevant to attorney fees and FCC transition requirement. Attachment includes a vendor quote. See exhibit 2 for further explanation. \$2,703.00 |
| Component Description: Amount: | Portion of invoice relevant to attorney fees and FCC transition requirement. \$333.50 |
| | |

| Component Description: Amount: | Portion of invoice relevant to attorney fees and FCC transition requirement. \$2,223.00 |
|-----------------------------------|--|
| Component Description: Amount: | Portion of invoice relevant to attorney fees and FCC transition requirement. \$3,418.50 |
| Component Description: Amount: | Portion of invoice relevant to attorney fees and FCC transition requirement. \$2,373.50 |
| Component Description: Amount: | Portion of invoice relevant to attorney fees and FCC transition requirement. \$1,624.50 |
| Component Description: Amount: | Portion of invoice relevant to attorney fees and FCC transition requirement. \$1,624.50 |
| | |

| Component Description: | Portion of invoice relevant to attorney fees and FCC transition requirement. Attachment includes a vendor quote. See exhibit 2 for further explanation. \$442.00 |
|------------------------|--|
| Component Description: | Portion of invoice relevant to attorney fees and FCC transition requirement. Attachment includes a vendor quote. See exhibit 2 for further explanation. \$159.00 |
| Component Description: | Portion of invoice relevant attorney fees and FCC transition requirement. Attachment includes a vendor quote. See exhibit 2 for further explanation. \$1,009.00 |

| Component Description: | Portion of invoice relevant to attorney fees and FCC transition requirement. Attachment includes a vendor quote. See exhibit 2 for further explanation. \$504.00 |
|-----------------------------------|--|
| Component Description: Amount: | Portion of invoice relevant to attorney fees and FCC transition requirement. \$267.00 |
| Component Description: | Portion of invoice relevant to attorney fees and FCC transition requirement. Attachment includes a vendor quote. See exhibit 2 for further explanation. \$238.50 |
| Component Description: Amount: | Portion of invoice relevant to attorney fees and FCC transition requirement. \$447.00 |
| | |

| | Component Description: | Portion of invoice relevant to attorney fees and FCC transition requirement. Attachment includes a vendor quote. See exhibit 2 for further explanation. \$684.00 |
|---|---------------------------|--|
| | Component Description: | Portion of invoice relevant to attorney fees and FCC transition requirement. Attachment includes a vendor quote. See exhibit 2 for further explanation. \$715.50 |
| RF exposure measurements, Auxiliary Antenna | Information not provided. | |
| Comprehensive coverage verification, Auxiliary Antenna | Information not provided. | |
| Comprehensive coverage verification via field study, if needed | Information not provided. | |
| Attorney Fees - Negotiation of lease and other matters for shared locations | Information not provided. | |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. | |

| Antenna, prepare and File Form 2100 Construction Permit or License Application | Component Description: | Portion of invoice relevant to the license to cover for digital auxiliary construction permit. |
|---|---------------------------|---|
| | Amount: | \$62.00 |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Component Description: | Portion of invoice relevant to preparation of construction perm |
| | Amount: | application. \$489.50 |
| | Component Description: | Portion of invoice relevant to preparation of construction perm application. New attachment includes cover letter as requested by reviewer. See Exhibit 2 for furthe explanation. \$3,573.37 |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Prepare and or review | | |

| Component Description: | Portion of invoice relevant to preparation of reimbursement form. Attachment includes cover letter and vendor quote. See Exhibit 2 for further explanation. \$2,067.00 |
|-----------------------------------|--|
| Component Description: Amount: | Portion of invoice relevant to preparation of reimbursement Form 399. \$5,747.00 |
| Component Description: | Portion of invoice relevant to preparation of reimbursement form. New attachment includes a vendor quote as requested by the reviewer. See Exhibit 2 for further explanation. \$5,439.62 |
| Component Description: | Portion of invoice relevant to preparation of reimbursement form. New attachment includes a vendor quote as requested by the reviewer. See Exhibit 2 for further explanation. \$10,520.00 |

| Component Description: Amount: | Portion of invoice relevant to the preparation of reimbursement Form 399. \$1,045.00 |
|-----------------------------------|--|
| Component Description: Amount: | Portion of invoice relevant to the preparation of the reimbursement Form 399. \$6,293.50 |
| Component Description: Amount: | Portion of invoice relevant to preparation of reimbursement Form 399. \$3,312.50 |
| Component Description: Amount: | Portion of invoice relevant to preparation of reimbursement Form 399. \$6,506.00 |
| Component Description: | Portion of invoice relevant to preparation of reimbursement form. Attachment includes a vendor quote. See exhibit 2 for further explanation. \$5,522.50 |

| Component Description: | Portion of invoice relevant to preparation of reimbursement form. Attachment includes a vendor quote. See exhibit 2 for further explanation. \$3,595.50 |
|-----------------------------------|--|
| Component Description: | Portion of invoice relevant to preparation of reimbursement form. Attachment includes a vendor quote. See exhibit 2 for further explanation. \$283.00 |
| Component Description: | Portion of invoice relevant to preparation of reimbursement form. Attachment includes a vendor quote. See exhibit 2 for further explanation. \$318.00 |
| Component Description: Amount: | Portion of invoice relevant to preparation of reimbursement Form 399. \$5,331.00 |

| Component Description: Amount: | Portion of invoice relevant to preparation of reimbursement Form 399. \$3,070.00 |
|-----------------------------------|--|
| Component Description: | Portion of invoice relevant to preparation of reimbursement form. Attachment includes a vendor quote. See exhibit 2 for further explanation. \$6,627.50 |
| Component Description: | Portion of invoice relevant to preparation of reimbursement form. Attachment includes a vendor quote. See exhibit 2 for further explanation. \$2,246.50 |
| Component Description: | Portion of invoice relevant to preparation of reimbursement form. Attachment includes a vendor quote. See exhibit 2 for further explanation. \$5,245.00 |

| Component Description: | Portion of invoice relevant to preparation of reimbursement form. Attachment includes a vendor quote. See exhibit 2 for further explanation. \$318.00 |
|------------------------|--|
| Component Description: | Portion of invoice relevant to preparation of reimbursement form. Attachment includes a vendor quote. See exhibit 2 for further explanation. \$1,818.00 |
| Component Description: | Portion of invoice relevant to preparation of reimbursement form. Attachment includes a vendor quote. See exhibit 2 for further explanation. \$79.50 |
| Component Description: | Portion of invoice relevant to preparation of reimbursement form. Attachment includes a vendor quote. See exhibit 2 for further explanation. \$7,012.50 |

| Component Description: | Portion of invoice relevant to preparation of reimbursement form. Attachment includes a vendor quote. See exhibit 2 for further explanation. \$171.00 |
|------------------------|--|
| Component Description: | Portion of invoice relevant to preparation of reimbursement form. Attachment includes a vendor quote. See exhibit 2 for further explanation. \$2,023.50 |
| Component Description: | Portion of invoice relevant to preparation of reimbursement form. Attachment includes a vendor quote. See exhibit 2 for further explanation. \$3,343.50 |
| Component Description: | Portion of invoice relevant to preparation of reimbursement form. Attachment includes a vendor quote. See exhibit 2 for further explanation. \$1,948.50 |

| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. | |
|--|---------------------------|--|
| Perform engineering study for new channel assignment and antenna development | Component Description: | Work performed on auxiliary antenna system design; earlier telcon. |
| | Amount: | \$500.00 |
| | Component Description: | Initial review and work on KSTC-TV repack planning. |
| | Amount: | \$250.00 |
| | Component Description: | Prepared new application based on new antenna specification. |
| | Amount: | \$1,500.00 |
| | Component Description: | Initial study of new antenna option for KSTC-TV; map; pop counts; memo. |
| | Amount: | \$375.00 |
| Prepare engineering section of FCC Form 2100 | | |
| (main), Construction Permit Application | Component Description: | Prepare Form 2100; exhibits; modification for increase in |
| | | antenna height; new antenna. |

| Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | Component Description: Amount: | Portion of invoice for work performed on preparation of exhibits and engineering section of auxiliary construction permit application. \$750.00 |
|--|-----------------------------------|---|
| RF Exposure Measurements | Information not provided. | |
| Project management of the transition | Component Description: | Onsite project review and consultation. |
| | Amount: | \$115,725.00 |

Other Expenses

Cost Information

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|---|--------------|------------------------------|
| Other Expenses | \$278,454.52 | \$277,894.52 | | \$146,198.00 | |
| Transmitter Control | \$10,079.94 | \$10,079.94 | See Exhibit 1 (and attached quote) | \$0.00 | N/A |
| Sales Tax | \$112,780.18 | \$112,780.18 | N/A | \$112,780.18 | N/A |
| Develop and air announcement of upcoming channel change | \$4,100.00 | \$4,100.00 | See Exhibit 1. | N/A | N/A |

| Equipment Delivery and Handling Charges | \$72,162.00 | \$72,162.00 | Delivery of two transmitters, two antennae, and two transmission lines has not been included in above cost estimates. See Exhibit 1 and August 2017 Supplement (and other supporting exhibits from GatesAir and Dielectric referenced therein). | \$13,389.98 | N/A |
|---|-------------|-------------|--|-------------|-----|
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$20,500.00 | \$20,500.00 | See Exhibit 1. | \$6,272.35 | N/A |
| Equipment Storage | \$5,211.40 | \$5,211.40 | N/A | \$5,527.08 | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | \$0.00 | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | \$3,750.00 | N/A |

| Internal Staff Work | \$40,736.00 | \$40,736.00 | See Exhibit 1 and August 2017 Supplement. | \$4,478.41 | N/A |
|--|----------------|----------------|---|----------------|-----|
| MVPD Notification of Channel Change | \$1,000.00 | \$1,000.00 | See Exhibit 1. | N/A | N/A |
| Sub-total | \$278,454.52 | \$277,894.52 | N/A | \$146,198.00 | N/A |
| Total for all systems | \$7,676,525.85 | \$6,659,600.66 | N/A | \$3,958,819.26 | N/A |

| File Name | |
|---------------------------|---|
| Component Description: | Remote control monitoring system for the KSTC primary transmitter. |
| Amount. | \$8,818.92 |
| Component Description: | Computer required to configure and operate Burke Remote monitoring system for the KSTC new primary transmitter. |
| Amount: | \$1,261.02 |
| | |
| Component Description: | Sales tax for the primary transmitter |
| Amount: | \$112,780.18 |
| Information not provided. | |
| | Component Description: Amount: Component Description: Amount: Component Description: Amount: |

| Equipment Delivery and |
|------------------------|
| Handling Charges |

Component Description:

Amount:

Component Description:

Amount:

Component Description:

Amount:

Component Description:

Amount:

Component Description:

Amount:

Component Description:

Amount:

Component Description:

Amount:

Freight costs regarding the station's primary antenna. \$9,637.30

Load and deliver pieces to site. \$2,409.37

Set 4 AHU's on rooftop, laid over unit and set on pad. \$759.00

Deliver transmission line to site. \$3,136.22

Freight cost relating to the station's primary transmitter \$3,707.74

Vendor provided manpower and equipment to unload the station's primary transmission line. \$1,900.68

Deliver pieces to jobsite operator. \$552.00

| Component Description: Amount: | Invoice has been resubmitted under line item regarding "disposal cost" N/A |
|-----------------------------------|--|
| Component Description: Amount: | Load equipment and travel to site. \$917.50 |
| Component Description: Amount: | Equipment Handling \$382.50 |
| Component Description: | Shipping cost for Dielectric, 8-75 to Type-N test transition tuned to channel 30 to determine antenna viability for use on channel 30 as part of the repack. \$234.02 |
| Component Description: | No quote was provided by the vendor due to needing their services at the last minute when the station's employees were unable to unload the equipment by hand. |
| | \$3,315.00 |

| equipment and other | Component Description: | Disposal costs |
|-------------------------------------|-----------------------------------|---|
| waste, net of any salvage value) | Amount: | \$433.80 |
| | Component Description: | Removal of existing |
| | | air handling unit and associated duct work in |
| | | mechanical room, ceiling plenum boxes, fans |
| | | mounted in ceiling plenum boxes and related accessories |
| | Amount: | \$2,500.00 |
| | Component Description: Amount: | Haul 20 yard \$310.75 |
| | Amount. | \$310.75 |
| | Component Description: Amount: | Disposal costs \$433.80 |
| | | |
| | Component Description: Amount: | Disposal costs. \$427.29 |
| | Component Description: | Work was needed |
| | | to remove and |
| | | relocate air venting for proper operation |
| | | of KSTC primary transmitter. |
| | Amount: | \$1,471.00 |
| | Component Description: | Work was needed |
| | | to remove air venting for proper |
| | | installation of RF |
| | | plumbing for KSTC primary transmitter. |
| | Amount: | \$1,123.00 |

Equipment Storage

| Component Description: Amount: | Equipment storage \$157.84 |
|-----------------------------------|--|
| Component Description: | Equipment storage for rental period of 12/28/19 - 1/24/19 |
| Amount: | \$157.84 |
| Component Description: | Equipment storage for rental period of 7 /12/19 - 8/8/19 |
| Amount: | \$157.84 |
| Component Description: | Equipment storage for rental period of 5 /17/19 - 6/13/19 |
| Amount: | \$157.84 |
| Component Description: | Equipment storage for the rental period of 1/25/19 - 2/21/19 |
| Amount: | \$157.84 |
| Component Description: | Storage for the KSTC primary transmission line. The transmission line was stored longer than expected due to the delays by the tower crew. |
| Amount: | \$979.80 |
| Component Description: | Equipment storage for rental period of 6 /14/19 - 7/11/19 |
| Amount: | \$157.84 |

| Component Description: Amount: | Equipment storage for the rental period of 3/22/19 - 4/18/19 \$157.84 |
|-----------------------------------|--|
| Component Description: Amount: | Equipment storage for the rental period of 3/22/19 - 4/18/19 \$157.84 |
| Component Description: Amount: | Equipment storage for the rental period of 2/22/19 - 3/21/19 \$157.84 |
| Component Description: Amount: | Equipment storage for the rental period of 1/25/19-2/21/19 \$157.84 |
| Component Description: Amount: | Equipment storage for the rental period of 2/22/19 - 3/21/19 \$157.84 |
| Component Description: Amount: | Equipment storage \$157.84 |
| Component Description: Amount: | Equipment storage for rental period of 5 /17/19 - 6/13/19 \$157.84 |
| Component Description: | Vendor provided warehousing for the KSTC primary |
| Amount: | transmission line. \$852.00 |

| | Component Description: Amount: | Equipment Storage \$584.92 |
|--|-----------------------------------|---|
| | Component Description: | Equipment storage for rental period of 4 /19/19 - 5/16/19 |
| | Amount: | \$157.84 |
| | Component Description: | Equipment storage for rental period of 12/28/18 - 1/24 |
| | Amount: | /2019 \$157.84 |
| | | |
| | Component Description: Amount: | Equipment Storage \$584.92 |
| | Component Description: | Equipment storage for rental period of 4 /19/19 - 5/16/19 |
| | Amount: | \$157.84 |
| FCC Filing Fees - Form 2100 license to cover | Component Description: | Application fee |
| application | Component Description. | regarding license to cover for digital auxiliary construction permit |
| | Amount: | application. \$325.00 |
| DTV Medical Facility | | |
| Notification | Component Description: | KSTC medical |
| | Amount: | notification mailing \$3,750.00 |
| | | |

| Component Description Amount: | : Jeff Nelson's Reimbursement Expenses. \$250.54 |
|----------------------------------|--|
| Component Description | : Thomas Rehkamp's Reimbursement Expenses \$302.76 |
| Component Description | Including pay stubs from an entity that is commonly owned with the licensee of KSTC-TV, LLC. \$2,109.39 |
| Component Description Amount: | Partial invoice regarding repack project. \$27.40 |
| Component Description Amount: | Ed Smith's Reimbursement Expenses \$104.34 |
| Component Description | : Including pay stubs from an entity that is commonly owned with the licensee of KSTC-TV, LLC. \$1,683.98 |
| Component Description Amount: | Cannot delete cost component section. Please disregard. N/A |

Internal Staff Work

| MVPD Notification of | Information not provided. |
|----------------------|---------------------------|
| Channel Change | |

| Cost Information | Grand Total | | | |
|---------------------|-----------------------|--------------------------------|----------------|----------------|
| | | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
| | Total for all systems | \$7,676,525.85 | \$6,659,600.66 | \$3,958,819.26 |

| Reimbursem | entestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | Yes |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|--|---|----------|
| | Submission of Estimated Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT. | |
| | | The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. The above-named entity acknowledges that all certifications The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the | |
| | | government to pay any amount. | |

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| 8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested. | |
|---|---|
| I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above. | Ryan Vandewiele Vice President |
| | 06/10/2020 |

| Certification | Section | Question | Response |
|---------------|--|--|----------|
| | Submission of Actual Cost Documentation Statements | WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733). | |
| | | The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. | |
| | | 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. | |
| | | 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | | |

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

| | 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested. | |
|-------------|---|--|
| an a nam | clare, under penalty of perjury, that I am authorized representative of the above- ned applicant for the Authorization(s) cified above. | Ryan Vandewiele Vice President |
| | | 06/10/2020 |

Attachments