



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **26681** | Service: **DTV** | Call **WTIN-TV** | Channel: **14 (UHF)** |
ID:
File **0000028569**
Number:
FRN: **0004343323** | Date **05/11**
Submitted: **/2020**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
TELEVICENTRO OF PUERTO RICO, LLC	Javier Maynulet P.O. BOX 362050 SAN JUAN, PUERTO RICO 00936-2050 Puerto Rico	7877924444	javier. maynulet@wapa- tv.com	Limited Liability Company

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Sally A. Buckman , Esq . <i>Lerman Senter PLLC</i>	2001 L Street NW Suite 400 Washington, DC 20036 United States	+1 (202) 416- 6762	sbuckman@lermansenter. com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Minor change application for CP, tower modification as needed, transmitter, mask filter and antenna replacement, auxiliary facility, filling for a license.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	TDU-2
	Year	2003
	Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power Capacity	10 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	Parallax
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	27.5 kW
	Justification for New Transmitter	The manufacturer indicated that channel retuning for the existing transmitter is not supported. Due to additional Ch-14 filter losses additional power is needed to achieve current ERP and coverage.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No

	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	360.0 feet
	Other Electrical Service	Yes
	Description	Service disconnect switch and main breaker.
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	30

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Service Tax	Consulting and services @ 4%
Other Costs	Other Costs associated with the Transmitter

Sales Tax	Equipment @ 11.5%
------------------	-------------------

**Interim
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Interim
	Description of Use	N/A
	Change Type	Purchase
	Manufacturer	
	Model	Parallax
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	15.0 kW
	Justification for New Transmitter	See attached WTIN Interim transmitter justification document.

**Interim
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	150.0 feet
	Other Electrical Service	Yes

	Description	Main Breaker, UPS and 300 ft. cable run from existing generator to feed the interim transmitter.
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	10 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A
Inside RF System	Is an additional interior RF system required to support this interim transmitter?	No

Interim Transmitter

Other Transmitter Cost Not Listed

Name	Description
Sales Tax	Equipment @ 11.5%
Other Costs	Other Costs associated with the transmitter
Local Service Tax	Local and consulting services @ 4%

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	380.2 kW

Manufacturer	
Model	TLP-24 (C) DC
Year	2003

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	371.0 kW
	Manufacturer	

Model	TFU-24JSC S180
Year	2017
Justification for New Antenna	The existing antenna is single channel, not field tuneable.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Name	Description
Sales Tax	Equipment @ 11.5%

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	200.0 kW
	Manufacturer	
	Model	TLP-24B (C)
	Year	2017

	Justification for New Antenna	To remain on the air while present tower structural upgrades, present antenna removal and new antenna installation are in progress an interim antenna along with an interim transmitter and tower are needed.
--	-------------------------------	---

Interim Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Interim
Antenna**

Other Antenna Cost Not Listed

Name	Description
Sales Tax	Equipment @ 11.5%

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary
Transmission Line

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Flexible Air
	Diameter	3 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	175 feet per run

Primary
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Flexible Air
	Diameter	5 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	165 feet per run
	Justification for New Transmission Line	Current transmission line will not accommodate the new post-repack channel.

Primary
Transmission Line

Other Transmission Line Expenses Not Listed

Information not provided.

**Interim
Transmission Line**

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Flexible Air
	Diameter	3 inches
	Segment Length	N/A
	Other Segment Length	
	Number of parallel runs	1
	Length	225 feet per run
	Justification for New Transmission Line	An interim transmission line, interim transmitter, interim antenna and interim tower are needed to remain on the air while main main tower structural upgrades, present antenna removal and new antenna installation are in progress.

Interim
Transmission Line

Other Transmission Line Expenses Not Listed

Name		Description
Sales Tax		Equipment @ 11.5%

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	No
	ASR Number	
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	18° 10' 02.85" N-
	Longitude (NAD83)	066° 34' 34.6" W-
	Overall Structure Height	185.00 feet
	Support Structure Height	170.00 feet
	Ground Elevation Above Mean Sea Level (AMSL)	4298.00 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	Televicentro of PR, LLC
	Date Constructed	05/18/1990

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
39887	WIRS	DTV

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Name	Description
Sales Tax	Equipment @ 11.5%

Auxiliary Tower

Add Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Auxiliary (Backup)
	Description of Use	Interim Tower
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1010731
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	18° 10' 04.0" N-
	Longitude (NAD83)	066° 34' 37.0" W-
	Overall Structure Height	274.93 feet
	Support Structure Height	272.31 feet
	Ground Elevation Above Mean Sea Level (AMSL)	4268.32 feet
	Structure Type	TOWER - Free Standing or Guyed Structure

	Tower Owner	Televicentro of Puerto Rico, LLC
	Date Constructed	07/30/1997

Auxiliary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

Auxiliary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Auxiliary Tower

Other Tower Expenses Not Listed

Name	Description
Sales Tax	Equipment @ 11.5%

**Outside
Professional Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	1000
	Explanation	Due to budget constraints the station does not have the necessary personnel to manage the project.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes

	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	Yes
	Number of Days	30
	Justification	Verification of the position and angle of the high power antenna on the WTIN main site.

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
Quarterly Progress Reports.	Quarterly Repack Progress Report.
Service Tax	Local Consulting and services @ 4%

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name		Description
Motorized Switch		Main transmitter Motorized Switch
Interim Transmitter system Design		Interim Transmitter System Design and Site Survey, as per Hitachi Comark Proposal.
Station Employees Time		Station Employee Time
Service Tax		Consulting and services @ 4%
System Design and Site Survey		Main Transmitter System Design and Site Survey, as per Hitachi Comark Proposal.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmitter Parallax	\$1,066,810.04	\$870,371.04		\$628,050.59	
Local Service Tax	<i>\$220.00</i>	\$220.00	State Service tax 4%	\$0.00	N/A
Channel 14 Mask Filter	\$189,500.00	\$93,203.00	See Attached Hitachi Kokusai Electric Comark LLC Proposal P#3911PRLXU8-110218 Item 2.3 Part No. NS1	\$0.00	N/A
10 Ton system	\$38,900.00	\$22,908.00	See attached Alr-Con C-17-0411 quote	\$17,642.91	N/A
Other Electrical Service: Main Breaker, UPS and 300 ft. cable run from existing generator to feed the interim transmitter.	<i>\$60,000.00</i>	\$60,000.00	Based on manufacturer UPS pricing consultations, previous experience during the analog to digital transition, the amount of high voltage switches, breakers and other materials needed, site remote location, and difficulty of getting contractors to the site	\$26,277.81	N/A

2" Rigid Conduit and Wiring (Cost per foot)	\$3,900.00	\$3,750.00	N/A	\$0.00	N/A
UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	\$684,000.00	\$600,000.00	See Attached Hitachi Kokusai Electric Comark LLC Proposal P#3911PRLXU8-110218 Less Item 2.3, CH. 14 Mask Filter.	\$581,983.65	See invoice S10209-3
Other Costs	\$15,000.00	\$15,000.00	Other Costs associated with the transmitter	\$2,146.22	N/A
Sales Tax	\$75,290.04	\$75,290.04	State and City Sales Tax 11.5%	\$0.00	N/A
Primary Transmitter Parallax	\$1,316,435.00	\$966,010.00		\$629,238.42	
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$609,795.00	See attached Hitachi Comark Proposal and Invoice	\$610,713.48	Shipping costs were approved under this line item, thus pushing the total above expected
Sales Tax	\$76,751.00	\$76,751.00	State and City Sales Tax 11.5%	N/A	N/A
Other Costs	\$5,000.00	\$5,000.00	Other Costs associated with the transmitter.	\$536.89	N/A
Service Tax	\$464.00	\$464.00	State Service tax 4%	N/A	N/A
Additional field engineering time, 10-30 days	\$63,100.00	\$60,000.00	N/A	N/A	N/A

Channel 14 Mask Filter	\$189,500.00	\$180,000.00	N/A	\$4,500.00	N/A
Other Electrical Service: Service disconnect switch and main breaker.	\$20,000.00	\$20,000.00	As per previous experience, includes transmitters main breakers, safety switches, cooling pumps breakers, Heat Exchange breakers and Safety switches.	\$8,488.05	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$9,360.00	\$9,000.00	N/A	N/A	N/A
RF Consulting Engineer	\$5,260.00	\$5,000.00	N/A	\$5,000.00	N/A
Sub-total	\$2,383,245.04	\$1,836,381.04	N/A	\$1,257,289.01	N/A
Total for all systems	\$4,757,608.31	\$3,826,404.35	N/A	\$1,604,826.87	N/A

Components

Actual Information	
Description	File Name
Local Service Tax	Information not provided.
Channel 14 Mask Filter	Information not provided.

10 Ton system	Component Description: Amount:	WTIN - Refricentro - aux/interim transmitter HV\ work plus tax. Invoice # BP-110402, PO # 132 \$109.44
	Component Description: Amount:	WTIN Universal Air Conditioner Inv#1790 \$2,144.63
	Component Description: Amount:	WTIN - Air-Con Inc. - auxiliary/interim transmit HVAC work plus tax. Invoice # 336865, PO # 132181. \$12,854.84
	Component Description: Amount:	WTIN Universal Air Conditioner Inv# 1773 \$2,534.00
Other Electrical Service: Main Breaker, UPS and 300 ft. cable run from existing generator to feed the interim transmitter.	Component Description: Amount:	Credit For UPS (\$30,073.24)
	Component Description: Amount:	Universal Engineering inv# U1810 35i. For installation of interim transmitter. \$4,304.20
	Component Description: Amount:	WTIN - Graybar_INV#9306923149_PO23497_Revise: Transmitter, Interim, Other Electrical \$427.07
	Component Description: Amount:	Graybar Invoice 9307410443 for Interim transmitter electrical work \$203.29
	Component Description: Amount:	Graybar invoice 9307933668 for Interim Transmitter electrical work \$172.74

	Component Description: Amount:	Inv# 7923 for interim transmitter work. \$3,952.00
	Component Description: Amount:	Inv# 7943 for installation of safety line for transmitter work. \$3,149.88
	Component Description: Amount:	Graybar invoice 9307368350 for interim transmitter electrical work. \$85.68
	Component Description: Amount:	WTIN - auxiliary/interim transmitter HVAC work final payment plus tax. Invoice # 1344, PO # 132144. \$19,006.95
	Component Description: Amount:	Universal Engineering Inv# U1810 33i. First 50% of quote for Interim Transmitter electrical installation. \$12,127.96
	Component Description: Amount:	WTIN_ American Express_01108019XM6761 Interim Transmitter, Other Electrical \$250.00
	Component Description: Amount:	WTIN - auxiliary/interim transmitter HVAC work 40% down payment plus tax. Invoice # 1314, PO # 132144 \$12,671.28
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	

UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW		
	Component Description:	Comark Inv# 11439A for Interim Transmitter; F
	Amount:	50% payment. \$290,819.00
	Component Description:	WTIN_Hitachi_Interim_Transmitter_InV#_S10:
	Amount:	3_PO#_132717__4-10-2020, Interim transmitt 14-20 Kw \$29,081.90
	Component Description:	Mays Ochoa Inv # 163322
	Amount:	\$345.65
	Component Description:	WTIN_Comark_Interim_Transmitter_InV#_S10:
	Amount:	3_PO#_132717 _With CL attached, UHF - Liq Cooled Solid State Transmitter, Final 5% \$29,081.90
	Component Description:	Comark Inv# S10204-2A for Interim Transmitter
	Amount:	Second 45% payment. \$261,737.10

Other Costs	<div data-bbox="523 174 1506 250"> <p>Component Description: Roger Electric Invoice; Including Taxes</p> <p>Amount: \$646.42</p> </div> <div data-bbox="523 353 1506 470"> <p>Component Description: Inv# 1LV37432HU9358136; Amp Circuit break Vendor name will not allow inclusion of " _ " syn</p> <p>Amount: \$299.99</p> </div> <div data-bbox="523 573 1506 730"> <p>Component Description: Inv# 2B700425DD079671H, Interchangeable t circuit breaker rating plug. Will not allow use of in Vendor name.</p> <p>Amount: \$190.76</p> </div> <div data-bbox="523 833 1506 909"> <p>Component Description: Cutler Hammer Amp Breaker</p> <p>Amount: \$484.50</p> </div> <div data-bbox="523 1012 1506 1128"> <p>Component Description: Roger Electric Invoice #0003503811. Including Taxes.</p> <p>Amount: \$524.55</p> </div>
Sales Tax	Information not provided.

UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	Component Description: Amount:	Mays Ochoa Inv 170541 for Deionized Water \$172.83
	Component Description: Amount:	WTIN - Empresas Rolon_2019-07_133047, Primary Transmitter, UHF \$400.00
	Component Description: Amount:	Mays Ochoa inv 170542 for Deionized Water \$345.65
	Component Description: Amount:	WTIN 10209-3, Primary Transmitter \$15,244.87
	Component Description: Amount:	WTIN - Hitachi Comark main transmitter 50% down payment. Invoice # 11434, PO #132263 proposals and cover letter - REVISED. \$235,000.00
	Component Description: Amount:	Comark Invoice# S10209-2, minus maximizati costs \$289,652.63
	Component Description: Amount:	WTIN - Hitachi Comark main transmitter 50% down payment. Invoice # 11434, PO #132263 proposals and cover letter - REVISED. \$69,897.50
	Component Description: Amount:	PLEASE DELETE AND IGNORE. Invoice was moved to different cost category per Fund Adn request \$345.65
Sales Tax	Information not provided.	

Other Costs	Component Description: Roger Electric Invoice#0003502729, Including Amount: \$304.33
	Component Description: Roger Electric Inv# 0003500014 Amount: \$232.56
Service Tax	Information not provided.
Additional field engineering time, 10-30 days	Information not provided.
Channel 14 Mask Filter	Component Description: Mounting Communications Inv. # 1779 for Teleware 400 Bandpass Amount: \$4,500.00
Other Electrical Service: Service disconnect switch and main breaker.	Component Description: JRL Electric Inv for 125 amp. Amount: \$325.00 Component Description: WTIN_Universal Engineering, Inc._U1909 39i_PO#132784_ REVISED, Primary Transmi Other electrical Amount: \$8,163.05
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
RF Consulting Engineer	Component Description: WTIN - Channel 14 land mobile interference st Invoice # 241619, PO # 132173. Amount: \$5,000.00

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TLP-24B (C)	\$320,785.56	\$81,837.46		\$24,091.65	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,120.00	N/A	\$0.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	See Attached WTIN Interim Antenna Dielectric Quote 8000044CMZ-1, Line 20, REPACK SWEEP,	\$2,880.00	N/A
Sales Tax	\$6,745.56	\$6,745.56	State and City Sales Tax 11.5%	\$0.00	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$10,615.00	See Attached WTIN Interim Antenna Dielectric Quote 8000044CMZ-1, Line 2, Item 11000000077, CUSTOM ANTENNA MOUNTING BRACKETS FOR ITEM 1.	\$4,776.75	N/A

UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized	\$189,500.00	\$36,522.00	See Attached WTIN Interim Antenna Dielectric Quote 8000044CMZ-1, Line 1, Item 11000000077, ANTENNA - UHF SIDE MOUNT ONE STATION HORIZONTAL POLARIZATION.	\$0.00	N/A
UHF - Lower Power Side Mount, One station antenna - medium power (50- 200 kW), horizontally polarized	\$89,400.00	\$16,434.90	***System Notice: Estimate adjusted and locked because line has been superseded.***	\$16,434.90	N/A
Primary Antenna TFU-24JSC S180	\$237,599.71	\$125,652.81		\$61,182.82	
Sales Tax	\$12,959.71	\$12,959.71	State and City Sales Tax 11.5%	\$0.00	N/A
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,120.00	N/A	\$0.00	N/A

Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$12,487.50	See Attached WTIN Main Antenna Dielectric Quote 700396CMZ-2, Line 2, Item 11000000077, CUSTOM ANTENNA MOUNTING BRACKETS.	\$9,553.26	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	See Attached WTIN Main Antenna Dielectric Quote 700396CMZ-2, Line 21, Item REPACK SWEEP	\$5,760.00	N/A
UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized	\$189,500.00	\$88,685.60	See Attached WTIN Main Antenna Dielectric Quote 700396cmz-2CMZ-1, Line 1, Item 11000000077, ANTENNA - UHF SIDE MOUNT ONE STATION WITH HORIZONTAL POLARIZATION.	\$45,869.56	N/A
Sub-total	\$558,385.27	\$207,490.27	N/A	\$85,274.47	N/A
Total for all systems	\$4,757,608.31	\$3,826,404.35	N/A	\$1,604,826.87	N/A

Components

Actual Information
Description

File Name

Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.	
Sweep test of existing antenna	Component Description: Amount:	WTIN - Dielectric - interim/auxiliary antenna sweep, second 45% payment. Invoice # MAN00398, PO #132170. \$2,880.00
	Component Description: Amount:	Portion of the initial WTIN 45% interim antenna invoice attributable to the antenna sweep. \$2,880.00
Sales Tax	Information not provided.	
Side mount brackets for high power antennas (if not included in antenna base cost)	Component Description: Amount:	Portion of the initial WTIN 45% interim antenna invoice attributable to the brackets. \$4,776.75
	Component Description: Amount:	WTIN - Dielectric - interim/auxiliary antenna brackets, second 45% payment. Invoice # MAN00398, PO #132170. \$4,776.75

UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized	<p>Component Description:</p> <p>WTIN - Dielectric - interim/auxiliary antenna, second 45% payment. Invoice # MAN00398, PO #132170.</p> <p>Amount:</p> <p>\$16,434.90</p>
UHF - Lower Power Side Mount, One station antenna - medium power (50-200 kW), horizontally polarized	<p>Component Description:</p> <p>Portion of the initial WTIN 45% invoice attributable to the interim antenna.</p> <p>Amount:</p> <p>\$16,434.90</p>
Sales Tax	Information not provided.
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.

<p>Side mount brackets for high power antennas (if not included in antenna base cost)</p>	<table> <tr> <td data-bbox="710 100 1141 728"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1157 100 1428 728"> <p>Portion of the initial WTIN 45% main antenna invoice attributable to the brackets. Dielectric Invoice # MAN00286, PO #132182 with proposals and cover letter - 2nd REVISED version.</p> <p>\$4,776.63</p> </td></tr> <tr> <td data-bbox="710 750 1141 1189"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1157 750 1428 1189"> <p>WTIN - Dielectric, main antenna bracket cost (minus maximization), second 45% payment. Invoice # MAN00407, PO #132182.</p> <p>\$4,776.63</p> </td></tr> </table>	<p>Component Description:</p> <p>Amount:</p>	<p>Portion of the initial WTIN 45% main antenna invoice attributable to the brackets. Dielectric Invoice # MAN00286, PO #132182 with proposals and cover letter - 2nd REVISED version.</p> <p>\$4,776.63</p>	<p>Component Description:</p> <p>Amount:</p>	<p>WTIN - Dielectric, main antenna bracket cost (minus maximization), second 45% payment. Invoice # MAN00407, PO #132182.</p> <p>\$4,776.63</p>
<p>Component Description:</p> <p>Amount:</p>	<p>Portion of the initial WTIN 45% main antenna invoice attributable to the brackets. Dielectric Invoice # MAN00286, PO #132182 with proposals and cover letter - 2nd REVISED version.</p> <p>\$4,776.63</p>				
<p>Component Description:</p> <p>Amount:</p>	<p>WTIN - Dielectric, main antenna bracket cost (minus maximization), second 45% payment. Invoice # MAN00407, PO #132182.</p> <p>\$4,776.63</p>				

Sweep test of existing antenna	<div data-bbox="710 174 1377 645"> <p>Component Description: Portion of the initial WTIN 45% main antenna invoice attributable to the antenna sweep. Dielectric Invoice # MAN00286, PO #132182 with proposals and cover letter - REVISED version.</p> <p>Amount: \$2,880.00</p> </div> <div data-bbox="710 757 1377 1144"> <p>Component Description: WTIN - Dielectric - main antenna sweep costs (minus maximization), second 45% payment. Invoice # MAN00407, PO # 132182.</p> <p>Amount: \$2,880.00</p> </div>
--------------------------------	---

UHF - Lower Power Side
Mount, One station - 200-
500 kW, horizontally
polarized

Component Description: 45% of Antenna
costs.
Amount: \$16,434.78

Component Description: Pegasus Group Inv
4024 for Antenna
work, including tax
Amount: \$13,000.00

Component Description: WTIN - Dielectric -
main antenna
costs (minus
maximization),
second 45%
payment. Invoice #
MAN00407, PO #
132182.
Amount: \$16,434.78

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$14,724.00	\$15,312.62		\$6,238.63	
Sales Tax	<i>\$1,449.00</i>	\$1,449.00	State and City Sales Tax 11.5%	\$0.00	N/A
Flexible Air Transmission Line - dielectric, 3"	\$13,275.00	\$13,863.62	See attached WTIN Aux antenna Dielectric proposal . 800044CMZ-1 Line 3	\$6,238.63	N/A
Primary Transmission Line	\$17,325.00	\$23,561.42		\$0.00	
Flexible Air Transmission Line - dielectric, 5"	\$17,325.00	\$23,561.42	See the attached Dielectric invoice and Purchase Order, Inv. # MAN00286, PO #132182.	\$0.00	N/A
Sub-total	\$32,049.00	\$38,874.04	N/A	\$6,238.63	N/A
Total for all systems	\$4,757,608.31	\$3,826,404.35	N/A	\$1,604,826.87	N/A

Components

Actual Information Description	File Name
--------------------------------	-----------

Sales Tax	Information not provided.	
Flexible Air Transmission Line - dielectric, 3"	<p>Component Description:</p> <p>Portion of the WTIN initial 45% interim antenna invoice attributable to the transmission line.</p> <p>Amount:</p> <p>\$6,238.63</p> <p>Component Description:</p> <p>WTIN - Dielectric - interim/auxiliary transmission line, second 45% payment. Invoice # MAN00398, PO #132170.</p> <p>Amount:</p> <p>\$6,283.63</p> <p>Component Description:</p> <p>N/A</p> <p>Amount:</p> <p>N/A</p>	
Flexible Air Transmission Line - dielectric, 5"	<p>Component Description:</p> <p>The applicant no longer requests reimbursement for this item. Please see the associated cover letter for explanation.</p> <p>Amount:</p> <p>N/A</p>	

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$545,400.00	\$519,600.00		\$58,450.27	
Major tower reinforcement /modifications	\$421,000.00	\$400,000.00	N/A	\$17,140.00	N/A
Sales Tax	\$27,600.00	\$27,600.00	State and City Sales Tax 11.5%	\$0.00	N/A
Short Tower (less than 500')	\$84,200.00	\$80,000.00	N/A	\$35,863.00	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$12,000.00	N/A	\$5,447.27	N/A
Auxiliary Tower TOWER	\$545,400.00	\$519,600.00		\$0.00	
Sales Tax	\$27,600.00	\$27,600.00	State and City Sales Tax 11.5%	\$0.00	N/A
Major tower reinforcement /modifications	\$421,000.00	\$400,000.00	N/A	\$0.00	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$12,000.00	N/A	\$0.00	N/A

Short Tower (less than 500')	\$84,200.00	\$80,000.00	N/A	\$0.00	N/A
Sub-total	\$1,090,800.00	\$1,039,200.00	N/A	\$58,450.27	N/A
Total for all systems	\$4,757,608.31	\$3,826,404.35	N/A	\$1,604,826.87	N/A

Components

Actual Information	
Description	File Name
Major tower reinforcement /modifications	<p>Component Description: WTIN_Borinquen Communication Inc_Inv 7969 With CL, Tower Equipment, Major Tower Reinforcement</p> <p>Amount: \$10,140.00</p> <p>Component Description: Malouf Inv#1803640V1, structural modifications.</p> <p>Amount: \$7,000.00</p>
Sales Tax	Information not provided.

Short Tower (less than 500')	<div data-bbox="699 174 1377 365"> Component Description: Borinquen Inv 8012 for installation of dielectric antenna to tower. Plus sales tax. </div> <div data-bbox="699 376 1273 409"> Amount: \$33,280.00 </div> <div data-bbox="699 517 1369 667"> Component Description: Dielectric Inv 491031 for relocation mount kit and shipping costs. </div> <div data-bbox="699 678 1257 712"> Amount: \$2,583.00 </div>
Structural engineering tower load study for well documented tower	<div data-bbox="699 846 1377 1037"> Component Description: WTIN - Alejandro Luciano tower mapping. Invoice # 1179, PO # 132288. </div> <div data-bbox="699 1003 1257 1037"> Amount: \$1,872.00 </div> <div data-bbox="699 1144 1369 1373"> Component Description: WTIN - Malouf Engineering - tower structural analysis. Invoice # 1803640V0, PO # 132000. </div> <div data-bbox="699 1384 1257 1417"> Amount: \$3,500.00 </div> <div data-bbox="699 1525 1377 1794"> Component Description: WTIN - Office Depot receipt - scan of tower analysis costs with tax, January 26, 2018. Receipt # 2684-5-9417-787776-17.9.2. </div> <div data-bbox="699 1805 1220 1839"> Amount: \$75.27 </div>
Sales Tax	Information not provided.
Major tower reinforcement /modifications	Information not provided.

Structural engineering tower load study for well documented tower	Information not provided.
Short Tower (less than 500')	Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$312,091.00	\$323,986.00		\$119,603.75	
Project management of the transition	\$158,000.00	\$150,000.00	N/A	\$85,524.25	N/A
Service Tax	<i>\$6,086.00</i>	\$6,086.00	State Service Tax 4%	N/A	N/A
Quarterly Progress Reports.	<i>\$2,150.00</i>	\$2,150.00	Quarterly repack progress report documents preparation and filling based on previous experience with FCC filings	\$613.50	N/A
Additional Field Engineering Service, 30 Days	<i>\$2,000.00</i>	\$2,000.00	N/A	\$0.00	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$1,500.00	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A

RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	\$2,105.00	\$2,000.00	N/A	\$0.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$2,777.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$30,000.00	The actual cost exceeded the estimated costs, so we were instructed to increase the estimate.	\$29,189.00	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A

Sub-total	\$312,091.00	\$323,986.00	N/A	\$119,603.75	N/A
Total for all systems	\$4,757,608.31	\$3,826,404.35	N/A	\$1,604,826.87	N/A

Components

Actual Information Description	File Name
Project management of the transition	Component Description: Lerman Senter Invoice for July 2018; Project Management of the transition.
	Amount: \$4,623.75
	Component Description: Luciano Invoice 1151 for project evaluation
	Amount: \$936.00
	Component Description: June 2018 WTIN 469162-EXP Revised w CL, Project Management
	Amount: \$6.00
	Component Description: November 2019 WTIN w expenses, Project Management
	Amount: \$2,668.30
	Component Description: WTIN - June 2019 w expenses, Project Management
	Amount: \$6,981.60

Component Description:	September 2018 WTIN 471144 w expenses CL, Project Management
Amount:	\$8,358.25

Component Description:	WTIN - September 2019 w expenses, Project Management
Amount:	\$2,014.85

Component Description:	WTIN - LS January 2019 Repack, Other Professional, Project Management
Amount:	\$6,681.25

Component Description:	WTIN - April 2019 Repack, Project Management
Amount:	\$2,670.00

Component Description:	WTIN - August 2019 w expenses, Project Management
Amount:	\$3,191.60

Component Description:	WTIN - LS February 2019 Repack, Other Professional,
Amount:	\$3,467.50

Component Description:	May 2018 WTIN 468237-EXP revised w CL, Project Management
Amount:	\$1.40

Component Description:	WTIN - May 2019 W expenses, Project Management
Amount:	\$4,722.95

Component Description:	October 2019 WTIN w expenses Revised____, Project Management
Amount:	\$7,136.15

Component Description:	WTIN - LS March 2019 Repack, Other Professional, Project Management
Amount:	\$2,400.00

Component Description:	October 2018 WTIN 471730-EXP revised w CL, Project Management
Amount:	\$9.80

Component Description:	WTIN - July 2019 Repack minus Maximization W CL, Project Management
Amount:	\$4,734.20

Component Description:	Feb 2020 WTIN 479672 Repack, Project Management
Amount:	\$2,792.35

Component Description:	September 2017 WTIN Repack Revised_, Project Management
Amount:	\$671.80

Component Description:	March 2020 WTIN 480151 Repack, Project Management
Amount:	\$4,050.00

Component Description:	Jan 2020 WTIN 479086 Repack, Project Management
Amount:	\$2,162.50

Component Description:	April 2017 WTIN Repack, Project Management
Amount:	\$801.75

Component Description:	WTIN_Luciano_2019- 0630-02_With CL, Outside Professional, Project Management
Amount:	\$807.50

Component Description:	WTIN - Luciano Invoice # 1155, PO # 132489 - repack project management plus tax. Revised
Amount:	\$468.00

Component Description:	Luciano Inv# 1163 for Station Management.
Amount:	\$624.00

Component Description:	WTIN - Luciano Invoice # 1157, PO # 132490 - repack project management plus tax. Revised
Amount:	\$39.00

Component Description:	Noveber 2018 WTIN 472552 w expenses CL, Project Management
Amount:	\$3,507.55

Component Description:	WTIN - Luciano Invoice # 1177, PO # 132493 - repack project management plus tax. Revised
Amount:	\$468.00

Component Description:	Lerman Senter Invoice for November 2018 Legal services; Project Management.
Amount:	\$1,562.50

Component Description:	December 2018 WTIN 472826 w expenses CL, Project Management
Amount:	\$5,049.00

Component Description:	August 2018 WTIN 470552, Project Management
Amount:	\$5,470.00

Component Description:	July 2018 WTIN 469736-EXP revised with CL, Project Management
Amount:	\$12.70

	Component Description:	WTIN - Luciano Invoice # 1153, PO # 132488 - repack project management plus tax. Revised
	Amount:	\$780.00
	Component Description:	Lerman Senter May 2018 Invoice for legal services
	Amount:	\$1,235.00
	Component Description:	WTIN - Luciano Invoice # 1151, PO # 132487 - repack project management plus tax.
	Amount:	\$936.00
	Component Description:	WTIN - Luciano Invoice # 1171, PO # 132492 - repack project management plus tax.
	Amount:	\$312.00
	Component Description:	Lerman Senter Invoice; Fees for Project Management of the Transition.
	Amount:	\$852.50
Service Tax	Information not provided.	

<p>Quarterly Progress Reports.</p>	<table> <tr> <td data-bbox="676 174 1114 293"> <p>Component Description:</p> </td><td data-bbox="1114 174 1428 293"> <p>Lerman Senter Invoice for preparing quarterly reports.</p> </td></tr> <tr> <td data-bbox="676 293 1114 412"> <p>Amount:</p> </td><td data-bbox="1114 293 1428 412"> <p>\$301.50</p> </td></tr> <tr> <td data-bbox="676 434 1114 629"> <p>Component Description:</p> </td><td data-bbox="1114 434 1428 629"> <p>WTIN - Luciano Invoice # 1175, PO # 132494 - repack progress reports, plus tax.</p> </td></tr> <tr> <td data-bbox="676 629 1114 728"> <p>Amount:</p> </td><td data-bbox="1114 629 1428 728"> <p>\$312.00</p> </td></tr> </table>	<p>Component Description:</p>	<p>Lerman Senter Invoice for preparing quarterly reports.</p>	<p>Amount:</p>	<p>\$301.50</p>	<p>Component Description:</p>	<p>WTIN - Luciano Invoice # 1175, PO # 132494 - repack progress reports, plus tax.</p>	<p>Amount:</p>	<p>\$312.00</p>
<p>Component Description:</p>	<p>Lerman Senter Invoice for preparing quarterly reports.</p>								
<p>Amount:</p>	<p>\$301.50</p>								
<p>Component Description:</p>	<p>WTIN - Luciano Invoice # 1175, PO # 132494 - repack progress reports, plus tax.</p>								
<p>Amount:</p>	<p>\$312.00</p>								
<p>Additional Field Engineering Service, 30 Days</p>	<table> <tr> <td data-bbox="676 801 1114 996"> <p>Component Description:</p> </td><td data-bbox="1114 801 1428 996"> <p>WTIN_Luciano_2019-0630-02, outside professional, additional field engineering service</p> </td></tr> <tr> <td data-bbox="676 996 1114 1099"> <p>Amount:</p> </td><td data-bbox="1114 996 1428 1099"> <p>\$807.50</p> </td></tr> </table>	<p>Component Description:</p>	<p>WTIN_Luciano_2019-0630-02, outside professional, additional field engineering service</p>	<p>Amount:</p>	<p>\$807.50</p>				
<p>Component Description:</p>	<p>WTIN_Luciano_2019-0630-02, outside professional, additional field engineering service</p>								
<p>Amount:</p>	<p>\$807.50</p>								
<p>Comprehensive coverage verification via field study, if needed</p>	<p>Information not provided.</p>								
<p>Attorney Fees - Prepare and File request for Special Temporary Authorization</p>	<p>Information not provided.</p>								
<p>Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application</p>	<p>Information not provided.</p>								
<p>Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application</p>	<p>Information not provided.</p>								

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<p>Component Description: du Treil invoice# 240855; Services engineering portion of 2100 construction permit</p> <p>Amount: \$1,500.00</p>
Prepare request for Special Temporary Authorization	Information not provided.
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.

Perform engineering study for new channel assignment and antenna development	<div> Component Description: Luciano 1169 Invoice for antenna project management costs </div> <div> Amount: \$2,652.00 </div>
	<div> Component Description: du Treil Inv#240855; Engineering study for new channel. </div> <div> Amount: \$125.00 </div>
	<div> Component Description: WTIN - Alejandro Luciano channel studies for main and aux antennas. Invoice # 1169, PO # 132292 - Revised. </div> <div> Amount: \$2,652.00 </div>
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.
Prepare and or review reimbursement form	<div> Component Description: LS Invoice 467118 for legal services </div> <div> Amount: \$443.00 </div> <div> Component Description: Luciano 1159 Invoice for project management </div> <div> Amount: \$1,404.00 </div> <div> Component Description: LS invoice 461692 for legal services </div> <div> Amount: \$134.00 </div>

Component Description:	LS invoice 467305 for legal services
Amount:	\$962.50

Component Description:	LS Invoice 460680 for legal services.
Amount:	\$2,479.00

Component Description:	Lerman Senter Invoice for services related to Preparing and Reviewing Reimbursement form.
Amount:	\$4,617.50

Component Description:	Lerman Senter Invoice for Preparing and Reviewing Reimbursement form.
Amount:	\$3,478.75

Component Description:	LS Invoice 455664 for legal services
Amount:	\$752.50

Component Description:	LS invoice 464476 for legal services
Amount:	\$536.00

Component Description:	Lerman Senter November 2018 Invoice; Preparing and reviewing reimbursement form.
Amount:	\$5,156.25

Component Description:	Lerman Senter Invoice for preparing and reviewing reimbursement form.
Amount:	\$3,160.00

Component Description:	WTIN - Alejandro Luciano outside services, 399 preparation and review. Invoice # 1159, PO # 132298 - Revised.
Amount:	\$1,404.00

Component Description:	WTIN - Alejandro Luciano outside services, 399 preparation and review. Invoice # 1167, PO # 132294 - Revised.
Amount:	\$1,248.00

Component Description:	WTIN - Alejandro Luciano outside services, 399 preparation and review. Invoice # 1161, PO # 132299 - Revised.
Amount:	\$1,092.00

Component Description:	WTIN - Alejandro Luciano outside services, 399 preparation and review. Invoice # 1173, PO # 132291 - Revised.
Amount:	\$2,184.00

	Component Description: Amount:	LS invoice 457440 for legal services \$1,541.50
RF Exposure Measurements	Information not provided.	

**Cost
Information**

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$381,038.00	\$380,473.00		\$77,970.74	
System Design and Site Survey	<i>\$15,300.00</i>	\$15,300.00	Transmitter System Design and Site Survey as per attached Hitachi Comark Main Transmitter Proposal Item 2.4 P/N S34	N/A	N/A
Service Tax	<i>\$3,060.00</i>	\$3,060.00	4% State Service Tax	N/A	N/A
Station Employees Time	<i>\$216,963.00</i>	\$216,963.00	Estimated based on internal calculations for station employees repack dedicates time. See attached Exhibit 1.	\$30,180.14	N/A

Interim Transmitter system Design	\$15,300.00	\$15,300.00	Interim Transmitter System Design and Site Survey as per attached Hitachi Comark Interim transmitter proposal. Item 2.4 P/N S34	N/A	N/A
Motorized Switch	\$4,835.00	\$4,835.00	Existing system has motorized switch for antenna to test load transfer. See attached Hitachi Comark Main Transmitter Proposal Item 2.1 P/N T5	N/A	N/A
MVPD Notification of Channel Change	\$7,000.00	\$7,000.00	Estimate based on previous experience during the analog to digital transition.	N/A	N/A
Develop and air announcement of upcoming channel change	\$20,000.00	\$20,000.00	N/A	N/A	N/A

Equipment Storage	\$7,000.00	\$7,000.00	Estimate based on previous experience during the analog to digital transition.	N/A	N/A
Equipment Delivery and Handling Charges	\$65,000.00	\$65,000.00	See Attached Relocation Fund Administrator Request for Additional Information Document	\$39,760.00	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$4,500.00	\$4,500.00	Estimate based on previous experience during the analog to digital transition, the site remote location and difficult accessibility.	\$3,550.00	N/A
Local Zoning	\$10,000.00	\$10,000.00	Based on previous experience during analog to digital transition. Local authority estimated fees for tower work permits.	\$500.00	N/A

FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$3,980.60	N/A
Sub-total	\$381,038.00	\$380,473.00	N/A	\$77,970.74	N/A
Total for all systems	\$4,757,608.31	\$3,826,404.35	N/A	\$1,604,826.87	N/A

Components

Actual Information	
Description	File Name
System Design and Site Survey	Information not provided.
Service Tax	Information not provided.
Station Employees Time	<div> Component Description: WTIN_Craig Internal_IL-05-23-2017-CF-WTIN, Other Expenses, Internal Time Amount: \$1,611.23 </div> <div> Component Description: WTIN_Craig Internal_IL-06-28-2017-CF-WTIN, Other Expenses, Internal Time Amount: \$2,900.21 </div> <div> Component Description: WTIN_J.Maynulet_Timesheet_July_2018, Other Expenses, with Withholding and Cover letter Amount: \$832.95 </div>

Component Description:	WTIN_REVISED_Labor hours - J. Alejandro (Aug 2018), Other Expenses, Station Employee Time, With Cover Letter
Amount:	\$879.92
Component Description:	WTIN_Alex Internal_IL-01-10-2018-AT-WTIN_Revised, Other Expenses, Internal Time
Amount:	\$256.82
Component Description:	WTIN_Alex Internal_IL-05-23-2017-AT-WTIN_Revised, Other Expenses, Internal Time
Amount:	\$599.24
Component Description:	WTIN_Craig Internal_IL-09-20-2017-CF-WTIN, Other Expenses, Internal Time
Amount:	\$644.49
Component Description:	WTIN_Televiscentro_IL-12-31-2018-JA-WTIN, Other Expenses, Internal Time
Amount:	\$230.80
Component Description:	WTIN_Craig Internal_IL-06-29-2018-CF-WTIN, Other Expenses, Internal Time
Amount:	\$322.25
Component Description:	WTIN_Alex Internal_IL-09-20-2017-AT-WTIN_Revised, Other Expenses, Internal Time
Amount:	\$342.42
Component Description:	WTIN_Televiscentro_IL-04-30-2019-JA-WTIN, Other Expenses, Internal Time
Amount:	\$238.32

Component Description:	Alex_WTIN Jan '19, Other, Station employee time
Amount:	\$600.99
Component Description:	WTIN_Alex Internal_IL-11-28-2017-AT-WTIN_Revised, Other Expenses, Internal Time
Amount:	\$428.03
Component Description:	WTIN_Televiscentro_IL-10-31-2018-JA-WTIN, Other Expenses, Internal Time
Amount:	\$230.80
Component Description:	WTIN_Televiscentro_IL-01-31-2019-JA-WTIN, Other Expenses, Internal Time
Amount:	\$230.80
Component Description:	WTIN_Alex Internal_IL-02-14-2019-AT-WTIN_Revised, Other Expenses, Internal Time
Amount:	\$171.21
Component Description:	WTIN_Craig Internal_IL-05-15-2018-CF-WTIN, Other Expenses, Internal Time
Amount:	\$2,416.84
Component Description:	WTIN_Televiscentro_IL-07-31-2019-JA-WTIN, Other Expenses, Internal Time
Amount:	\$238.32
Component Description:	WTIN-J. Maynult_Timesheet_May_2018_REVISED, Other, station time.
Amount:	\$370.20

Component Description:	WTIN_Craig Internal_IL-02-10-2017-CF- WTIN, Other Expenses, Internal Time
Amount:	\$644.49
Component Description:	WTIN_J.Maynulet_Timesheet_Aug_2018, Other Expenses, With Withholding Statement
Amount:	\$370.20
Component Description:	WTIN_Televiscentro_IL-05-31-2019-JA- WTIN, Other Expenses, Internal Time
Amount:	\$238.32
Component Description:	WTIN_Televiscentro_IL-02-28-2019-JA- WTIN, Other Expenses, Internal Time
Amount:	\$230.80
Component Description:	WTIN_Craig Internal_IL-01-18-2019-CF- WTIN, Other Expenses, Internal Time
Amount:	\$1,611.23
Component Description:	WTIN_Alex Internal_IL-06-28-2017-AT- WTIN_Revised, Other Expenses, Internal Time
Amount:	\$1,797.71
Component Description:	WTIN_Craig Internal_IL-04-21-2017-CF- WTIN, Other Expenses, Internal Time
Amount:	\$161.12
Component Description:	WTIN_Alex Internal_IL-05-11-2018-AT- WTIN_Revised, Other Expenses, Internal Time
Amount:	\$256.82

Component Description:	WTIN_Craig Internal_IL-02-14-2019-CF-WTIN, Other Expenses, Internal Time
Amount:	\$644.49
Component Description:	WTIN_Alex Internal_IL-04-15-2019-AT-WTIN_Revised, (Real Invoice number in IL-04-05-2019-AT-WTIN), Other Expenses, Internal Time
Amount:	\$85.61
Component Description:	WTIN_Craig Internal_IL-07-25-2018-CF-WTIN, Other Expenses, Internal Time
Amount:	\$322.25
Component Description:	WTIN_J.Maynulet_Timesheet_June_2018, Other Expenses, with Withholding and Cover letter
Amount:	\$462.75
Component Description:	WTIN_Alex Internal_IL-08-09-2018-AT-WTIN_Revised, Other Expenses, Internal Time
Amount:	\$428.03
Component Description:	WTIN_Televicentro_IL-11-30-2018-JA-WTIN, Other Expenses, Internal Time
Amount:	\$230.80
Component Description:	WTIN_Televicentro_IL-03-31-2019-JA-WTIN, Other Expenses, Internal Time
Amount:	\$230.80
Component Description:	WTIN_Alex Internal_IL-02-21-2017-AT-WTIN_Revised, Other Expenses, Internal Time
Amount:	\$599.24

Component Description:	WTIN_Televicentro_IL-09-30-2019-JA-
Amount:	WTIN, Other Expenses, Internal Time \$238.32
Component Description:	WTIN_Televicentro_IL-09-30-2018-JA-
Amount:	WTIN, Other Expenses, Internal Time \$230.80
Component Description:	Alex_WTIN Dec '18, Other, Station time.
Amount:	\$343.42
Component Description:	WTIN_Televicentro_IL-08-31-2019-JA-
Amount:	WTIN, Other Expenses, Internal Time \$238.32
Component Description:	WTIN_J.Maynulet_Timesheet_Sept_2018,
Amount:	Other Expenses, with Withholding and Cover letter \$185.10
Component Description:	WTIN_Craig Internal_IL-12-13-2018-CF-
Amount:	WTIN, Other Expenses, Internal Time \$161.12
Component Description:	WTIN_Craig Internal_IL-07-28-2017-CF-
Amount:	WTIN, Other Expenses, Internal Time \$5,317.04
Component Description:	WTIN_J.Maynulet_Timesheet_May_2018,
Amount:	Other Expenses, with Withholding and Cover letter \$370.20
Component Description:	WTIN_J.Maynulet_Timesheet_May_2018,
Amount:	Other Expenses, with Withholding and Cover letter \$370.20

	Component Description: WTIN_Craig Internal_IL-11-28-2017-CF-WTIN, Other Expenses, Internal Time Amount: \$483.37
	Component Description: WTIN_Alex Internal_IL-07-28-2017-AT-WTIN_Revised, Other Expenses, Internal Time Amount: \$342.42
	Component Description: WTIN_Alex Internal_IL-04-21-2017-AT-WTIN_Revised, Other Expenses, Internal Time Amount: \$171.21
	Component Description: WTIN_J.Maynulet_Timesheet_Dec_2018, Other Expenses, with Withholding and Cover letter Amount: \$370.20
	Component Description: WTIN_Televicentro_IL-06-30-2019-JA-WTIN, Other Expenses, Internal Time Amount: \$238.32
Interim Transmitter system Design	Information not provided.
Motorized Switch	Information not provided.
MVPD Notification of Channel Change	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.

Equipment Storage	Information not provided.	
Equipment Delivery and Handling Charges	Component Description: Transportes Rolon Invoice # 2018-67 for shipping costs Amount: \$800.00	
	Component Description: Transportes Rolon Invoice 2018-57 for shipping costs Amount: \$650.00	
	Component Description: DB Schenker Inv# 20185772, Delivery charges. Revised Amount: \$7,895.00	
	Component Description: DB Schenker Inv # 201087377 for unloading charges. Amount: \$295.00	
	Component Description: DB Schenker Invoice # 201087576; For unloading charges. Amount: \$295.00	
	Component Description: Transportes Rolon invoice 2018-49 for shipping costs Amount: \$1,800.00	
	Component Description: WTIN_-_Transportes_Rolon_Delivery, _Inv#_2018-28,_PO#_132567_with_CL Revised, Other Expenses, Equipment Delivery Amount: \$800.00	
	Component Description: WTIN_Transportes Rolon_ INV2019-22_PO#133265.pdf, Equipment Delivery and Handling Charges. Amount: \$375.00	

Component Description:	Invoice 2019-03 for equipment transporting.
Amount:	\$600.00
Component Description:	DB Schenker Invoice# 201087377, unloading and delivery charges.
Amount:	\$295.00
Component Description:	DB Schenker inv#201085771, delivery charges. Revised
Amount:	\$7,895.00
Component Description:	WTIN DB Schenker Inv# 201087403, for delivery and unloading charges
Amount:	\$295.00
Component Description:	Transportes Rolon Invoice 2018-71 for shipping costs
Amount:	\$700.00
Component Description:	DB Schenker Inv#201092064, delivery and unloading charges.
Amount:	\$12,390.00
Component Description:	Transportes Rolon Invoice 2018-89 for shipping costs
Amount:	\$600.00
Component Description:	Transportes Rolon invoice 2018-93 for shipping costs
Amount:	\$350.00
Component Description:	Transportes Rolon inv 2019-17 for shipping and delivery costs
Amount:	\$3,800.00

Component Description:	Transportes Rolon Inv 2018-95 for equipment delivery and handling.
Amount:	\$600.00
Component Description:	DB Schenker Invoice # 201092064 for Delivery and Unloading
Amount:	\$12,390.00
Component Description:	Transportes Rolon Invoice # 2018-51 for shipping and handling charges.
Amount:	\$740.00
Component Description:	WTIN - Transportes Rolon, equipment delivery charges. Invoice # 2018-28, PO # 132567. Note, UPS refers to Unit Power Supply.
Amount:	\$800.00
Component Description:	WTIN - Transportes Rolon, equipment delivery charges. Invoice # 2018-35, PO # 132566.
Amount:	\$600.00
Component Description:	Transportes Rolon invoice 2018-69 for shipping costs
Amount:	\$700.00
Component Description:	DB Schenker Inv #201080787, for antenna transport to WTIN. Revised
Amount:	\$9,970.00
Component Description:	WTIN DB Schenker Inv #201087576, Unloading and delivery charges.
Amount:	\$295.00

Disposal Costs (for equipment and other waste, net of any salvage value)	<table> <tr> <td data-bbox="560 174 863 208">Component Description:</td><td data-bbox="1002 174 1437 286">WTIN_Transportes Rolon_Inv# 2018-43_PO#132569 REVISED, Other Expenses, Disposal</td></tr> <tr> <td data-bbox="560 297 667 331">Amount:</td><td data-bbox="1002 297 1098 331">\$450.00</td></tr> <tr> <td data-bbox="560 432 863 465">Component Description:</td><td data-bbox="1002 432 1417 510">Transportes Rolon Inv 2018-74; For Disposal Costs</td></tr> <tr> <td data-bbox="560 521 667 555">Amount:</td><td data-bbox="1002 521 1118 555">\$1,900.00</td></tr> <tr> <td data-bbox="560 656 863 689">Component Description:</td><td data-bbox="1002 656 1481 734">Transporte Rolon Inv# 2018-43; Removal and Disposal Costs of transfer switch</td></tr> <tr> <td data-bbox="560 745 667 779">Amount:</td><td data-bbox="1002 745 1098 779">\$450.00</td></tr> <tr> <td data-bbox="560 880 863 913">Component Description:</td><td data-bbox="1002 880 1422 958">Transportes Rolon Inv: 2018-75; For disposal costs</td></tr> <tr> <td data-bbox="560 969 667 1003">Amount:</td><td data-bbox="1002 969 1118 1003">\$1,200.00</td></tr> </table>	Component Description:	WTIN_Transportes Rolon_Inv# 2018-43_PO#132569 REVISED, Other Expenses, Disposal	Amount:	\$450.00	Component Description:	Transportes Rolon Inv 2018-74; For Disposal Costs	Amount:	\$1,900.00	Component Description:	Transporte Rolon Inv# 2018-43; Removal and Disposal Costs of transfer switch	Amount:	\$450.00	Component Description:	Transportes Rolon Inv: 2018-75; For disposal costs	Amount:	\$1,200.00
Component Description:	WTIN_Transportes Rolon_Inv# 2018-43_PO#132569 REVISED, Other Expenses, Disposal																
Amount:	\$450.00																
Component Description:	Transportes Rolon Inv 2018-74; For Disposal Costs																
Amount:	\$1,900.00																
Component Description:	Transporte Rolon Inv# 2018-43; Removal and Disposal Costs of transfer switch																
Amount:	\$450.00																
Component Description:	Transportes Rolon Inv: 2018-75; For disposal costs																
Amount:	\$1,200.00																
Local Zoning	<table> <tr> <td data-bbox="560 1126 863 1160">Component Description:</td><td data-bbox="1002 1126 1485 1238">WTIN - Secretary of Hacienda, Government of Puerto Rico zoning permit cost. Receipt # 2018004707.</td></tr> <tr> <td data-bbox="560 1249 667 1283">Amount:</td><td data-bbox="1002 1249 1098 1283">\$250.00</td></tr> <tr> <td data-bbox="560 1384 863 1417">Component Description:</td><td data-bbox="1002 1384 1485 1462">WTIN local zoning permit for construction. March 2018. Receipt #2018004706.</td></tr> <tr> <td data-bbox="560 1473 667 1507">Amount:</td><td data-bbox="1002 1473 1098 1507">\$250.00</td></tr> </table>	Component Description:	WTIN - Secretary of Hacienda, Government of Puerto Rico zoning permit cost. Receipt # 2018004707.	Amount:	\$250.00	Component Description:	WTIN local zoning permit for construction. March 2018. Receipt #2018004706.	Amount:	\$250.00								
Component Description:	WTIN - Secretary of Hacienda, Government of Puerto Rico zoning permit cost. Receipt # 2018004707.																
Amount:	\$250.00																
Component Description:	WTIN local zoning permit for construction. March 2018. Receipt #2018004706.																
Amount:	\$250.00																
FCC Filing Fees - Special Temporary Authorization request	Information not provided.																
FCC Filing Fees - Form 2100 license to cover application	Information not provided.																

DTV Medical Facility Notification		
	Component Description:	DTV Notification with Quote
	Amount:	\$3,980.60
	Component Description:	DTVNotification Inv#001834, Medical facility notification.
	Amount:	N/A

**Cost
Information**

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$4,757,608.31	\$3,826,404.35	\$1,604,826.87

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Craig Fischer <i>Vice President</i></p> <p>05/11/2020</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Craig Fischer <i>Vice President</i></p> <p>05/11/2020</p>

Attachments