

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility ID: File Number:	36717 000002	Service: DCA 7925	Call Sign:	KSKJ-CD	Channel: 26 (UHF)
FRN: 002	6907345	Date Submitted:	04/20 /2020		

Applicant Name, Type, and Contact Information

Applicant Information

Applicant	Address	Phone	Email	Applicant Type
HC2 STATION GROUP, INC.	RENEE ILHARDT 450 PARK AVENUE 30TH FLOOR NEW YORK, NY 10022 United States	+1 (954) 606- 5486	RILHARDT@HC2BROADCASTING. COM	Limited Liability Company

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information	Preparer Contact Name and Information						
•	Applicant	Address	Phone	Email			
	The Preparer is same as the reimbursement contact.						

Broadcaster	Question	Response
Information and Transition Plan	Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
	Briefly describe transition plan	Station plans to replace the filters, and re- tune the transmitter if possible.

Transmitters	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary	Existing Transmitter Information					
Transmitter	Section	Question	Response			
	Existing Transmitter Description	Type of change	Purchase New			
		Use	Primary (Main)			
		Description of Use	N/A			
		Ownership	Owned			
		Owner	N/A			
		Site	N/A			
		Is this transmitter currently shared with another station?	No			
		Is this transmitter currently in operating condition?	Yes			
	Existing Transmitter	Manufacturer				
	Manufacturer and Type	Model	ADT-1000			
		Year	2007			
		Туре	Solid State			
		Solid State Cooling	Air Cooled			
		Solid State Power Capacity	.35 kW			

Existing Transmitter Information

Primary	New Transmitter Costs					
Transmitter	Section	Question	Response			
	New Transmitter	Use	Primary (Main)			
		Change Type	Purchase New			
		Is this a request for upgraded equipment?	Yes			
		Manufacturer				
		Model	TRN-5X-U- 18-C			
		Transmitter Type	Solid State			
		Solid State Cooling	Air Cooled			
		Solid State Power capacity	3 kW			
		Justification for New Transmitter	The current transmitter cannot be retuned.			

Primary Other Transmitter Costs

Transmitter	Section	Question	Response
	Electrical Service	Service Entrance (3 phases 800A 208V)	No
		Switchgear (industrial 800 amp)	Yes
		Transformer (480V)	Yes
		Power	150 kVA
		Rigid Conduit and Wiring	Yes
		Size	1 inches
		Length	60.0 feet
		Other Electrical Service	Yes

	Description	Provide and install 120/208 3 phase 4 wire 100amp panel board capable of supplying 110 and 108 power
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Other Transmitter Cost Not Listed

Transmitter Information not provided.

Antennas Section		Question	Response	
Antenna Rela	ated Expenses	Do you have antenna related expenses?	Yes	

Primary	Existing Antenna Information					
Antenna	Section	Question	Response			
	Existing Antenna Description	Type of change	Purchase New			
		Antenna Use	Primary (Main)			
		Description of Use	N/A			
		Ownership	Owned			
		Owner	N/A			
		Site	N/A			
		Is the existing antenna shared with another station or stations?	No			
		Is the existing antenna directional?	No			
		Is antenna in operating condition?	Yes			
		Is antenna located on or in close proximity to an antenna farm?	No			
	Existing Antenna	Class	Class A			
	Manufacturer and Type	Mounting	Side Mount			
		Antenna position in stack	Not in Stack			
		Polarization	Circular			
		Туре	Broadband Panel			
		Number of Stations Supported	1			
		Number of Panels	2			
		Design power capacity in use	100.0 %			
		Lower Limit	548.00 MHz			
		Upper Limit	554.00 MHz			
		Other Antenna Type	N/A			
		ERP: (Effective Radiated Power)	1.0 kW			

Manufacturer	
Model	4DR-8S
Year	2004

Primary	New Antenna Costs			
Antonno	Section	Question	Response	
	New Antenna	Use	Primary (Main)	
	Description	Description of Use	N/A	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	Yes	
		Ownership	Owned	
		Owner	N/A	
		Is antenna shared?	No	
		Is antenna directional?	No	
		Will antenna be located on or in close proximity to an antenna farm?	No	
New Antenna Manufacturer and Types	Class	Class A		
	Mounting	Side Mount		
		Antenna position in stack	Not in Stack	
	Polarization	Circular		
	Туре	Broadband Panel		
	Number of Stations Supported	1		
		Number of Panels/Bays	2	
		Lower Limit	548.00 MHz	
		Upper Limit	554.00 MHz	
	Design power capacity in use	100.0 %		
	Other Antenna Type	N/A		
	ERP: (Effective Radiated Power)	1.0 kW		
		Manufacturer		
		Model	UTVC-01/X	
		Year	2019	

ustification for New Antenna

Primary Other Antenna Costs

Antenna	Section	Question	Response
	Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
		Туре	
		Number of channels supported	N/A
		Frequencies of channels supported	N/A
		Frequency	N/A
		Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No	
	Broadband or Single Channel?	N/A	
		Feed Line Size	N/A
	Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Primary
AntennaOther Antenna Cost Not ListedInformation not provided.

Transmissior	n Seffien	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

ransmissio	n Section	Question	Response
Existing Transmission Line Description		Type of change	Purchase New
		Use	Primary (Main)
		Description of Use	N/A
		Ownership	Owned
		Owner	N/A
		Site	N/A
		Is the existing transmission line shared with another station or stations?	No
Existing Transmission Line Manufacturer and Type		Is Transmission Line in operating condition?	Yes
	_	Manufacturer	
		Туре	Flexible Air
		Diameter	1 5/8 inches
		Other Diameter	N/A
		Segment Length	N/A
		Other Segment Length	N/A
		Number of parallel runs	1
		Length	150 feet per run

Primary Existing Transmission Line

New Transmission Line Primary			
Transmissio	Section	Question	Response
	New Transmission Line	Use	Primary (Main)
	Costs	Description of Use	N/A
		Change Type	Purchase New
		Is this a request for upgraded equipment?	Yes
		Туре	Flexible Foam
		Diameter	1 5/8 inches
		Other Diameter	N/A
		Segment Length	N/A
		Other Segment Length	N/A
	Number of parallel runs	1	
	Length	220 feet per run	
		Justification for New Transmission Line	Station's repack was for new location in Mt Harvard. Equipment at original site at Granada Hills CA was not worth salvaging to move due to being discontinued by the manufacturer due to age /supportability.

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary	Existing	Tower

Tower	Section	Question	Response
	Existing Tower Description	Type of change	Modify Existing
		Tower Use	Primary (Main)
		Description of Use	N/A
		Ownership	Owned
		Is this tower consider Complex?	No
		Is this tower currently shared with any other stations?	No
Existing Tower Structure Registration	One or more FM, AM or TV radio broadcaster(s)	N/A	
	Others Types of Users	N/A	
	Is tower documented for structural analysis?	No	
		Is tower compliant with Rev G?	No
	-	Do you have a tower registration number?	Yes
	Registration	ASR Number	1013606
Coordinates (<u>NAD83</u> (North American Datum of 1983))	Latitude (NAD83)	34° 17' 03.0" N-	
	of 1983))	Longitude (NAD83)	118° 28' 20.0" W-
		Overall Structure Height	269.03 feet
		Support Structure Height	269.03 feet
		Ground Elevation Above Mean Sea Level (AMSL)	1249.98 feet

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	Liberman Broadcasting, Inc.
Date Constructed	01/01/1990

Primary Tower Section Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	No reinforcements needed

Primary Tower Rigging Costs

Tower

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

PrimaryOther Tower Expenses Not ListedTowerInformation not provided.

Outside	Section	Question	Response
Professional	-	Do you require outside project management services?	Yes
		Number of Hours	260
		Explanation	Project management fee for the transition of one broadcaster for the tower and transmitter sub-projects. Scheduling and management of the timelines and schedules occurring during the repack.
	Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
		Prepare engineering section of Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare engineering section of Form FCC License to Cover Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare request for Special Temporary Authority	No
		Quantity	N/A

	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A

Outside	Other Professional Services Expenses Not Listed			
Professional	Services Costs	Description		
	Project management expenses	Travel, per diem, lodging for on site visits for project management		
	HC2 Internal Costs	Internal employee travel expenses		

Outside Other Professional Services Expenses Not Listed

Other	Section	Question	Response
Expenses	AM Pattern Disturbance	Is an Impact Study needed?	No
		Is Remediation needed?	No
	Facility Expenses	Name	N/A
		Other Distributed Transmission System Expenses Not listed	N/A
		Name	N/A
		Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
	Permit and Filing Costs	Local Zoning	No
		Non-zoning permits	No
		BLM or NFS Coordination	No
		FCC Construction Permit Minor Change	Yes
		FCC License to Cover Application	Yes
		FCC Special Temporary Authority Application	No
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
		Does this relocation require Equipment Storage?	No
		Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
		Does this relocation require MVPD Notification of a Channel Change?	No

Other Expenses Not Listed

Expenses Information not provided.

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification		Actual Cost Justification
Primary Transmitter TRN-5X-U- 18-C	\$263,252.00	\$204,302.00		\$48,702.00	
UHF - Air Cooled Solid State Transmitter 3 kW	\$36,750.00	\$36,750.00	***System Notice: Estimate adjusted and locked because line has been superseded.	\$36,750.00	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$800.00	N/A	\$800.00	N/A
UHF - Air Cooled Solid State Transmitter 2.501 - 3.999 kW	\$155,600.00	\$155,600.00	N/A	N/A	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$4,000.00	N/A	\$4,000.00	N/A
1" Rigid Conduit and Wiring	\$2,152.00	\$2,152.00	N/A	\$2,152.00	N/A

Other Electrical Service: Provide and install 120 /208 3 phase 4 wire 100amp panel board capable of supplying 110 and 108 power	\$5,000.00	\$5,000.00	N/A	\$5,000.00	N/A
Sub-total	\$263,252.00	\$204,302.00	N/A	\$48,702.00	N/A
Total for all systems	\$486,755.25	\$429,780.13	N/A	\$156,470.59	N/A

Actual Information Description	File Name	
UHF - Air Cooled Solid State Transmitter 3 kW	Component Description: Amount:	Transmitter cost, upgrade excluded. #7122-01 \$36,750.00
Switchgear - industrial 800 amp	Component Description: Amount:	Switchgear cost. #3441 \$800.00
UHF - Air Cooled Solid State Transmitter 2.501 - 3.999 kW	Information not provided.	
Transformer 3 phase/480v - 150 KVA	Component Description: Amount:	Transformer cost. #3441 \$4,000.00

	Component Description:	Rigid Conduit cost. #3441
	Amount:	\$2,152.00
Other Electrical Service:		
Provide and install 120/208	Component Description:	Service entrance
3 phase 4 wire 100amp		and other
panel board capable of		electrical service
supplying 110 and 108		#3441
power	Amount:	\$5,000.00

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna UTVC-01/X	\$35,550.00	\$58,900.45		\$49,890.45	
UHF - Lower Power Side Mount, Class A broadband panel (cost per panel)	\$2,520.00	\$2,460.00	N/A	N/A	N/A
UHF - Lower Power Side Mount, Class A One Station antenna basic	\$26,300.00	\$49,890.45	The total amount includes antenna, installation and shipping cost. See attached antenna quote from Kathrein.	\$49,890.45	N/A
Sweep test of existing antenna	\$6,730.00	\$6,550.00	N/A	N/A	N/A
Sub-total	\$35,550.00	\$58,900.45	N/A	\$49,890.45	N/A
Total for all systems	\$486,755.25	\$429,780.13	N/A	\$156,470.59	N/A

Actual Information	
Description	File Name

UHF - Lower Power Side Mount, Class A broadband panel (cost per panel)	Information not provided.	
UHF - Lower Power Side Mount, Class A One Station antenna basic	Component Description:	Antenna cost 50% down. #PO000047-
	Amount:	INV \$9,540.75
	Component Description:	Antenna shipping cost. #35508747256
	Amount:	\$1,762.30
	Component Description:	Installation 50%
	Amount:	balance. #46485 \$14,380.00
	Component Description:	Antenna cost 50%
	Amount:	balance. #185462 \$9,827.40
	Component Description:	Installation 50%
	Amount:	down. #46430 \$14,380.00
Sweep test of existing antenna	Information not provided.	

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$5,280.00	\$3,864.00		\$3,864.00	
Flexible Foam Transmission Line - dielectric, 1 5 /8"	\$5,280.00	\$3,864.00	N/A	\$3,864.00	N/A
Sub-total	\$5,280.00	\$3,864.00	N/A	\$3,864.00	N/A
Total for all systems	\$486,755.25	\$429,780.13	N/A	\$156,470.59	N/A

Actual Information Description	File Name	
Flexible Foam Transmission Line - dielectric, 1 5/8"	Component Description:	Transmission line cost. #185327
	Amount:	\$3,864.00

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$96,800.00	\$83,100.00		\$1,200.00	
Structural engineering tower load study for well documented tower	\$12,600.00	\$1,200.00	N/A	\$1,200.00	N/A
Short Tower (less than 500')	\$84,200.00	\$81,900.00	N/A	N/A	N/A
Sub-total	\$96,800.00	\$83,100.00	N/A	\$1,200.00	N/A
Total for all systems	\$486,755.25	\$429,780.13	N/A	\$156,470.59	N/A

Actual Information Description	File Name	
Structural engineering tower load study for well documented tower	Component Description: Amount:	Tower analysis. #160125694 \$1,200.00
Short Tower (less than 500')	Information not provided.	

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$68,779.65	\$64,190.08		\$46,937.77	
HC2 Internal Costs	\$1,319.65	\$1,319.65	N/A	\$1,319.65	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$125.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$0.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$1,750.00	N/A

management expenses			expenses for project management		
management of the transition Project	\$1,400.00	\$1,400.00	On-site	\$372.69	N/A
Project	\$41,080.00	\$37,720.43	N/A	\$37,720.43	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$2,500.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	\$2,500.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$650.00	N/A

Actual Information	
Description	File Name

HC2 Internal Costs	Component Description: Amount:	Internal travel expense. #F0F15D4DA17F4177B02 \$145.94
	Component Description: Amount:	Internal travel expense. #47C20126661F41EABE6 \$1,173.71
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	Review of initial post- auction baseline construction permit application \$125.00
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	Prepare engineering section of initial post- auction baseline construction permit application \$1,750.00

Perform engineering study for new channel assignment and antenna development	Component Description:	Perform engineering study for new channel assignment. Line item was \$850, but reducing reimb. request to \$650 to match fixed fee quote from vendor. We're absorbing the extra \$200 out of pocket. \$650.00
Address transition timing and coordination issues w/ other stations and wireless	Component Description: Amount:	Transition and coordination related cost. #160125695 \$2,500.00
Prepare and or review reimbursement form	Component Description: Amount:	Fee for preparation of 399 Reimbursement Cost Estimates \$2,500.00
Project management of the transition	Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 15 stations. #1112 \$521.40
	Component Description: Amount:	Project management ATC. #347965 \$9,480.00
	Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 15 stations. #471659 \$1,206.00
	Amount.	φ1,200.00

Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 10 stations. \$1122 \$1,979.10
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 23 stations. #475439 \$268.86
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 18 stations. #472568 \$821.47
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 10 stations. #1134 \$1,678.60
Component Description: Amount:	Legal services cost. #475035 \$120.00
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 27 stations. #115
Amount: Component Description:	\$467.12 Portion of general repack matter invoice attributable
Amount:	to this station - divided by 10 stations. #473121 \$2,044.14

Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 15 stations. #472232 \$901.10
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 23 stations. #475011 \$1,023.40
Component Description:	Legal services cost. #2020-
Amount:	KSKJ \$73.50
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 10 stations. #1129 \$1,758.65
Component Description:	Portion of general repack matter invoice attributable to this station - divided by
Amount:	27 stations. #119 \$271.70
Component Description:	Portion of general repack matter invoice attributable to this station - divided by
Amount:	23 stations. #1163 \$607.03
Component Description: Amount:	Legal services cost. #474789 \$171.00

Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 20 stations. #1144 \$796.10
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 23 stations. #1150 \$630.93
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 23 stations. #1158 \$723.06
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 23 stations. #475948 \$419.80
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 23 stations. #474784 \$374.23
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 27 stations. #130 \$450.81

Portion of general repack matter invoice attributable to this station - divided by 23 stations. #473451 \$1,054.24
Portion of general repack matter invoice attributable to this station - divided by 20 stations. #473857 \$1,198.13
Portion of general repack matter invoice attributable to this station - divided by 15 stations. #1118 \$1,609.03
Portion of general repack matter invoice attributable to this station - divided by 23 stations. #474243 \$1,304.02
Portion of general repack matter invoice attributable to this station - divided by 23 stations. #1165 \$497.50
Portion of general repack matter invoice attributable to this station - divided by 10 stations. #1140 \$1,503.60

	Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 23 stations. #1146 \$888.15
	Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 15 stations. #1104 \$644.80
	Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 15 stations. #1116 \$1,254.03
	Component Description: Amount:	Legal services cost. #475461 \$264.00
	Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 15 stations. #1096 \$714.93
Project management expenses	Component Description:	Trip Expenses Dallas to LA to gather info for repack project planning and 399
	Amount:	estimate preparation. \$372.69

_

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$17,093.60	\$15,423.60		\$5,876.37	
Develop and air announcement of upcoming channel change	\$4,098.60	\$4,098.60	N/A	\$4,098.60	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$1,777.77	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$0.00	N/A	N/A	N/A
Sub-total	\$17,093.60	\$15,423.60	N/A	\$5,876.37	N/A
Total for all systems	\$486,755.25	\$429,780.13	N/A	\$156,470.59	N/A

Components

Actual Information Description

File Name

Develop and air announcement of upcoming channel change	Component Description: Amount:	Announcement cost. #6113848997 \$504.00
	Component Description: Amount:	Announcement cost. #0011232089 \$2,652.60
	Component Description: Amount:	Announcement cost. #6113921584 \$942.00
FCC Filing Fees - Form 2100 license to cover application	Information not provided.	
DTV Medical Facility Notification	Component Description: Amount:	Medical notification service. #INV- 001857 \$1,777.77
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.	

Cost Information	Grand Total				
		Predetermined Cost Estimate	Estimated Cost	Actual Cost	
	Total for all systems	\$486,755.25	\$429,780.13	\$156,470.59	

Reimbursem	envestialus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		 The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named 	
		entity acknowledges that all certifications and attached documentation are considered material representations.	
		3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	Henry Turner COO 04/20/2020

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		 The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 	
		2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.	
		3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8.	The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.	
9.	The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.	
an au name	are, under penalty of perjury, that I am thorized representative of the above- d applicant for the Authorization(s) fied above.	Henry Turner COO 04/20/2020

Attachments