

Federal Communications Commission

(REFERENCE COPY - Not for submission)
FCC Form 399:
Reimbursement Request

		99900	•	
Facility 43170	Service: DTV	Call	WMAE-TV	Channel:
ID:		Sign:		
9 (High VHF)	ile 0000	026661		
Ν	umber:			
FRN: 0001739002	Date	04/20		
	Submitted:	/2020		

Applicant Name, Type, and Contact Information

Information

Applicant	Address	Phone	Email	Applicant Type
MISSISSIPPI AUTHORITY FOR EDUCATIONAL TV Doing Business As: MISSISSIPPI AUTHORITY FOR EDUCATIONAL TV	Greg Wells 3825 RIDGEWOOD ROAD JACKSON, MS 39211 United States	+1 (601) 432- 6197	Greg. Wells@mpbonline. org	Government Entity

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Name and Information Preparer Contact Applicant Address Phone Email Information **Robert Gehman** Robert Gehman +1 (352) bob@kesslerandgehman. ConsultingEngineer 507 NW 60 332-3157 com Kessler and Gehman Street Associates, Inc. Suite D Gainesville, FL 32607 **United States**

Broadcaster	Question	Response
Information and Transition Plan	Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
	Briefly describe transition plan	Replace transmitter using existing antenna and line.

Transmitters	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary	Existing Transmitter Information			
Transmitter	Section	Question	Response	
	Existing Transmitter Description	Type of change	Purchase New	
		Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is this transmitter currently shared with another station?	No	
		Is this transmitter currently in operating condition?	Yes	
	Existing Transmitter	Manufacturer		
	Manufacturer and Type	Model	PLATINUM PTCD10P1	
		Year	2007	
		Туре	Solid State	
		Solid State Cooling	Air Cooled	
		Solid State Power Capacity	2.2 kW	

Existing Transmitter Information

Primary	New Transmitter Costs			
Transmitter	Section	Question	Response	
	New Transmitter	Use	Primary (Main)	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	No	
		Manufacturer		
		Model	TBD	
		Transmitter Type	Solid State	
		Solid State Cooling	Air Cooled	
		Solid State Power capacity	2.2 kW	
		Justification for New Transmitter	The manufacturer of the existing transmitter advises that the transmitter cannot be retuned to the assigned channel. See attachment.	

Primary	Other Transmitter Costs			
Transmitter	Section	Question	Response	
	Electrical Service	Service Entrance (3 phases 800A 208V)	No	
		Switchgear (industrial 800 amp)	Yes	
		Transformer (480V)	Yes	
		Power	150 kVA	
		Rigid Conduit and Wiring	Yes	

	Size	3 inches
	Length	100.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter Other Transmitter Cost Not Listed Name Description Standby Exciter and Switch Standby Exciter with Automatic Change Over Switch Additional Interior RF System Interior RF System Existing Transmitter to Interim Transmission line

Antennas	Section	Question	Response
	Antenna Related Expenses	Do you have antenna related expenses?	Yes

Existing Antenna Information

Primary

Antenna	Section	Question	Response
	Existing Antenna Description	Type of change	Retune Existing
		Antenna Use	Primary (Main)
		Description of Use	N/A
		Ownership	Owned
		Owner	N/A
		Site	N/A
		Is the existing antenna shared with another station or stations?	No
		Is the existing antenna directional?	No
		Is antenna in operating condition?	Yes
		Is antenna located on or in close proximity to an antenna farm?	No
	Existing Antenna Manufacturer and Type	Class	Full Power
		Mounting	Top Mount
		Antenna position in stack	Not in Stack
		Polarization	Horizontal
		Туре	Other
		Number of Stations Supported	N/A
		Number of Panels	N/A
		Design power capacity in use	N/A
		Lower Limit	N/A

Upper Limit	N/A
Other Antenna Type	Batwing
ERP: (Effective Radiated Power)	31.0 kW
Manufacturer	Dielectric
Model	TAB-12H
Year	1990
	Other Antenna Type ERP: (Effective Radiated Power) Manufacturer Model

Primary Adjustment to Existing Antenna

Antenna	Section	Question	Response
	Sweep Test of Existing Antenna	Do you need a sweep test of existing antenna?	Yes

Primary Other Antenna Costs

i innai y			
Antenna	Section	Question	Response
	Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
		Туре	
		Number of channels supported	N/A
		Frequencies of channels supported	N/A
		Frequency	

Primary Antenna	Other Antenna Cost Not Listed	
	Name	Description
	Rigging	Rigging to replace elbow complex which was found to be mismatched

Transmission ^{Seffien}	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	No

Tower Equipment And Rigging	Section	Question	Response
	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	No
Costs			

Outside Professional	Section	Question	Response
	Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
		Number of Hours	204
		Explanation	Fewer Project Management "PM" tasks are required & Other Engineering Services "OES" are required, therefore the PM total has been reduced to 20 hrs (\$3,000 at \$150/hr), & a new OES category has been created & funded with the money removed from PM.
	Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes

	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
]	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No

Attorney and Other Outside Consulting Services

	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	Yes
	Number of Days	13
	Justification	It will be necessary to survey the site, plan the equipment, develop specifications for purchasing, and oversee multiple vendor RF projects. Station does not have available personnel or personnel trained in such services.

Outside	Other Professional Services Expenses Not Listed		
Professional	Services Costs	Description	
	Other Legal Services	Other Legal Services related to the DTV Repack	

Other Engineering Services	Fewer Project Management "PM" tasks are
	required & Other Engineering Services
	"OES" are required, therefore the PM total
	has been reduced to 20 hrs (\$3,000 at \$150
	/hr), & a new OES category has been
	created & funded with the money removed
	from PM.

Other Expenses	Section	Question	Response
	AM Pattern Disturbance	Is an Impact Study needed?	No
		Is Remediation needed?	No
	Facility Expenses	Name	N/A
		Other Distributed Transmission System Expenses Not listed	N/A
		Name	N/A
		Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
	Permit and Filing Costs	Local Zoning	No
		Non-zoning permits	No
		BLM or NFS Coordination	No
		FCC Construction Permit Minor Change	No
		FCC License to Cover Application	No
		FCC Special Temporary Authority Application	No
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
		Does this relocation require Equipment Storage?	Yes
		Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
		Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses Not Listed

Expenses Information not provided.

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter TBD	\$321,450.00	\$310,500.00		\$0.00	
High VHF - Air Cooled Solid State Transmitter 1.1 . 4.4 kW	\$152,500.00	\$145,000.00	N/A	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
Transformer 3 phase/480v - 150 KVA	\$25,550.00	\$24,300.00	N/A	N/A	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$4,900.00	N/A	N/A	N/A
Standby Exciter and Switch	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Additional Interior RF System	\$75,000.00	\$75,000.00	N/A	N/A	N/A
Sub-total	\$321,450.00	\$310,500.00	N/A	\$0.00	N/A
Total for all systems	\$552,310.96	\$505,568.96	N/A	\$76,066.22	N/A

Components

Information not provided.

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna TAB- 12H	\$34,330.00	\$33,800.00		\$0.00	
Rigging	\$20,000.00	\$20,000.00	N/A	N/A	N/A
Elbow complex, single channel, at antenna input, per 3 1 /8. feedline (if needed)	\$7,600.00	\$7,400.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Sub-total	\$34,330.00	\$33,800.00	N/A	\$0.00	N/A
Total for all systems	\$552,310.96	\$505,568.96	N/A	\$76,066.22	N/A

Components

Information not provided.

Cost Transmission Line

Information Information not provided.

Cost Tower Equipment and Rigging Costs

Information Information not provided.

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description Outside Professional Services	Predetermined Cost Estimate \$162,980.96	Estimated Cost \$128,268.96	Estimated Cost Justification	Actual Cost \$70,968.22	Actual Cost Justification
Other Engineering Services	\$69,768.96	\$69,768.96	KGA-MPB Contract GS# 529- 004 + \$425 KGA invoice 139-312	\$54,959.54	N/A
Other Legal Services	\$10,000.00	\$10,000.00	N/A	\$1,453.50	N/A
Additional Field Engineering Service, 13 Days	\$26,000.00	\$26,000.00	N/A	\$4,405.68	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$49.50	N/J
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N//
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,000.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$2,750.00	N/A	\$2,750.00	N/#
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$2,500.00	N/A

Project	\$32,232.00	\$3,000.00	Fewer	\$2,850.00	N/A
management			Project		
of the transition			Management		
			"PM" tasks		
			are required		
			& Other		
			Engineering		
			Services		
			"OES" are		
			required,		
			therefore the		
			PM total has		
			been		
			reduced to		
			20 hrs		
			(\$3,000 at		
			\$150/hr), & a		
			new OES		
			category has		
			been		
			created &		
			funded with		
			the money		
			removed		
			from PM.		
			-		
Sub-total	\$162,980.96	\$128,268.96	N/A	\$70,968.22	N/A
Total for all systems	\$552,310.96	\$505,568.96	N/A	\$76,066.22	N/A

Components

Actual Information Description	File Name	
Other Engineering Services		
	Component Description:	KGA 139-321
		v190909jgv1
	Amount:	\$4,953.14
	Component Description:	KGA 139-324
		v190909jgv1
	Amount:	\$4,953.14

Component Description: Amount:	KGA 139-312 v190605pmv1 \$425.00
Component Description: Amount:	KGA 139-338 v191112jgv1 \$4,953.14
Component Description: Amount:	KGA 139-342 v191211jgv2 \$4,953.14
Component Description: Amount:	KGA 139-331 v191009jgv1 \$4,953.14
Component Description: Amount:	KGA 139-365 v200408jgv1 \$4,953.14
Component Description: Amount:	KGA 139-327 v190909jgv1 \$4,953.14
Component Description: Amount:	KGA 139-351 v200207jgv1 \$4,953.14
Component Description: Amount:	KGA 139-356 v200207jgv1 \$4,953.14
Component Description: Amount:	KGA 139-309 v200128jgv1 \$50.00

	Component Description: Amount:	KGA 139-364 v200320jgv1 \$4,953.14
	Component Description: Amount:	KGA 139-338 v191210jgv1 \$4,953.14
	Component Description: Amount:	KGA 139-315 v190625jgv1 \$4,953.14
Other Legal Services	Component Description: Amount:	GSB 664826 v190516pmv1 \$90.00
	Component Description: Amount:	GMP 31984 v200219jgv1 \$140.00
	Component Description: Amount:	GMP 31016 v190926jgv2 \$35.00
	Component Description: Amount:	GMP 31400 v191113jgv1 \$85.50
	Component Description: Amount:	GSB 710370 v190605pmv1 \$46.50
	Component Description: Amount:	GSB 710996 v190605pmv1 \$46.50

Component Description: Amount:	GMP 32344 v200408jgv1 \$39.00
Component Description: Amount:	GMP 31600 v191211jgv1 \$101.00
Component Description: Amount:	GSB 670598 v190516pmv1 \$120.00
Component Description:	WMAE GSB inv #662020 DTV Repack legal services
Amount:	UL20180823jgv1 \$600.00
Component Description: Amount:	GSB 667584 v190516pmv1 \$150.00
Component Description:	WMAE GSB inv #667584 DTV Repack legal services
Amount:	UL20180823jgv1 \$150.00
Component Description: Amount:	GSB 662020 v190515pmv1 \$600.00

	Component Description: Amount:	WMAE GSB inv #670598 DTV Repack legal services UL20180823jgv1 \$120.00
	Component Description: Amount:	WMAE GSB inv #664826 DTV Repack legal services UL20180823jgv1 \$90.00
Additional Field Engineering Service, 13 Days	Component Description: Amount:	KGA inv #139-285 On site survey split evenly between WMAB WMAE WMAW UL20180814jgv1 \$4,405.68
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	GSB 662020 v190515pmv1 \$49.50
	Component Description: Amount:	WMAE GSB inv #662020 DTV Repack legal services CP App UL20180823jgv1 \$49.50

Prepare engineering section of FCC Form 2100 (main), License to Cover ApplicationInformation not provided.Prepare engineering section of FCC Form 2100 (main), Construction Permit ApplicationComponent Description: winspective with the section of FCC Form 2100 (main), Construction Permit ApplicationWMAE KGA inv #139-283 CP App UL20180809jgv1 \$2,000.00Perform engineering study for new channel assignment and antenna developmentComponent Description: with 39-283 New channel assignment UL20180809jgv1 \$2,750.00WMAE KGA inv #139-283 New channel assignment UL20180809jgv1 \$2,750.00Address transition timing and coordination issues w/ other stations and wirelessInformation not provided.WMAE KGA inv #139-284 Prepare and or review 399 UL20180803jgv1 \$2,500.00Prepare and or review reimbursement formComponent Description: winspective wirelessWMAE KGA inv #139-284 Prepare and or review 399 UL20180813jgv1 \$2,500.00Project management of the transitionComponent Description: wingprojgv1 Amount:KGA 139-303 v190703jgv1 \$300.00Project management of the transitionComponent Description: \$2,500.00KGA 139-303 v190703jgv1 \$300.00			
section of FCC Form 2100 (main), Construction Permit ApplicationComponent Description: w139-283 CP App UL20180809jgv1 \$2,000.00Perform engineering study for new channel assignment and antenna developmentComponent Description: w139-283 New channel assignment UL20180809jgv1 \$2,750.00Address transition timing and coordination issues w/ other stations and wirelessInformation not provided.Prepare and or review reimbursement formComponent Description: w139-284 Prepare and or review 399 ul20180813jgv1 \$2,500.00Project management of the transitionComponent Description: w190703jgv1 Amount:Project management of the transitionComponent Description: w190703jgv1 Amount:Project management of the transitionComponent Description: w190703jgv1 Amount:KGA 139-303 v190703jgv1 Amount:KGA 139-303 v190703jgv1 %300.00	section of FCC Form 2100 (main), License to Cover	Information not provided.	
Amount:\$2,000.0Perform engineering study for new channel assignment and antenna developmentComponent Description:WMAE KGA inv 	section of FCC Form 2100 (main), Construction	Component Description:	#139-283 CP App
for new channel assignment and antenna developmentComponent Description:WMAE KGA inv #139-283 New 		Amount:	
Address transition timing and coordination issues w/ other stations and wirelessInformation not provided.Prepare and or review reimbursement formComponent Description:WMAE KGA inv #139-284 Prepare and or review 399 UL20180813jgv1 \$2,500.00Project management of the transitionComponent Description:KGA 139-303 v190703jgv1 \$300.00Project management of the transitionComponent Description:KGA 139-303 v190703jgv1 \$300.00	for new channel assignment and antenna	Component Description:	#139-283 New channel assignment
and coordination issues w/ other stations and wirelessComponent Description:WMAE KGA inv #139-284 Prepare and or review 399 UL20180813jgv1 \$2,500.00Project management of the transitionComponent Description:KGA 139-303 v190703jgv1 \$300.00Project management of the transitionComponent Description:KGA 139-303 v190703jgv1 \$300.00Component Description:KGA 139-333 v191011jgv1		Amount:	\$2,750.00
reimbursement formComponent Description:WMAE KGA inv #139-284 Prepare and or review 399 UL20180813jgv1 \$2,500.00Project management of the transitionComponent Description:KGA 139-303 v190703jgv1 \$300.00Mount:Component Description:KGA 139-303 v190703jgv1 \$300.00Component Description:KGA 139-303 v190703jgv1 \$300.00	and coordination issues w/	Information not provided.	
Amount:\$2,500.00Project management of the transitionComponent Description:KGA 139-303 v190703jgv1 \$300.00Amount:\$300.00Component Description:KGA 139-333 v191011jgv1		Component Description:	#139-284 Prepare and or review 399
transition Component Description: KGA 139-303 v190703jgv1 Amount: \$300.00 Component Description: KGA 139-333 v191011jgv1		Amount:	
Component Description: KGA 139-303 v190703jgv1 Amount: \$300.00 Component Description: KGA 139-333 v191011jgv1			
Amount: \$300.00 Component Description: KGA 139-333 v191011jgv1	transition	Component Description:	
v191011jgv1		Amount:	
		Component Description:	
		Amount:	

Component Description: Amount:	WMAE KGA inv #139-290 2017Q4 387 UL20180809jgv1 \$150.00
Component Description: Amount:	WMAE KGA inv #139-296 2018Q1 387 UL20180810jgv1 \$150.00
Component Description: Amount:	KGA 193-303 v190716jgv1 \$300.00
Component Description: Amount:	KGA 139-358 v200207jgv1 \$300.00
Component Description: Amount:	KGA 139-370 v200415jgv1 \$300.00
Component Description: Amount:	KGA 139-318 v190715jgv1 \$300.00
Component Description: Amount:	KGA 139-306 v190716jgv1 \$300.00
Component Description:	WMAE KGA inv #139-287 2017Q3 387 UL20180810jgv1
Amount:	\$300.00

Component Description:	KGA 139-300
Amount:	v200128jgv1 \$150.00

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$33,550.00	\$33,000.00		\$5,098.00	
Equipment Storage	\$5,000.00	\$5,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	\$10,000.00	\$10,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$5,000.00	\$5,000.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$3,319.00	N/A
Develop and air announcement of upcoming channel change	\$0.00	\$0.00	N/A	N/A	N/A
MVPD Notification of Channel Change	\$2,000.00	\$2,000.00	N/A	\$1,779.00	N/A
Sub-total	\$33,550.00	\$33,000.00	N/A	\$5,098.00	N/A
Total for all systems	\$552,310.96	\$505,568.96	N/A	\$76,066.22	N/A

Components

Description	File Name	
Equipment Storage	Information not provided.	
Equipment Delivery and Handling Charges	Information not provided.	
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.	
DTV Medical Facility Notification	Component Description:	KGA 139-37 v200420jgv1
	Amount:	\$3,319.00
Develop and air announcement of upcoming channel change	Information not provided.	
MVPD Notification of		
Channel Change	Component Description:	KGA 139-372 v200420jgv1
	Amount:	\$1,779.00

Cost Information	Grand Total				
		Predetermined Cost Estimate	Estimated Cost	Actual Cost	
	Total for all systems	\$552,310.96	\$505,568.96	\$76,066.22	

Reimbursem	entestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		 The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 	
		2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.	
		3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

	The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.	
an aut name	are, under penalty of perjury, that I am thorized representative of the above- d applicant for the Authorization(s) ied above.	Jeffrey C Gehman Engineering Associate
		04/20/2020

Attachments