

(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility 72338 Service: DTV Call WHYY-TV Channel:

ID: Sign:

**12 (High VHF)** File **0000026256** 

Number:

FRN: **0004061909** Date **04/20** 

Submitted: /2020

# Applicant Information

### **Applicant Name, Type, and Contact Information**

| Applicant     | Address   | Phone                 | Email                 | Applicant<br>Type  |
|---------------|---|-----------------------|-----------------------|--------------------|
| WHYY,<br>INC. | KYRA G. MCGRATH<br>150 N 6TH STREET<br>PHILADELPHIA, PA<br>19106<br>United States | +1 (215) 351-<br>1200 | kmcgrath@whyy.<br>org | Not-for-<br>Profit |

# Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

### Preparer Contact Information

#### **Preparer Contact Name and Information**

| Applicant  | Address  | Phone                | Email                        |
|--|--|----------------------|------------------------------|
| Robert Gehman ConsultingEngineer Kessler and Gehman Associates, Inc. | Robert Gehman<br>507 NW 60<br>Street<br>Suite D<br>Gainesville, FL<br>32607<br>United States | +1 (352)<br>332-3157 | bob@kesslerandgehman.<br>com |

# Broadcaster Information and Transition Plan

| Question   | Response   |
|--|--|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No   |
| Briefly describe transition plan   | Replace transmitter and antenna using existing line. Acquire interim antenna and line for continued operation during construction and duration of the assigned phase. Map and analyze tower; design and implement modifications if required. |

# **Transmitters**

| rs | Section                      | Question                                  | Response |
|----|------------------------------|---|----------|
|    | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes      |

# Primary Transmitter

# **Existing Transmitter Information**

| Section                          | Question   | Response          |
|----------------------------------|--|-------------------|
| Existing Transmitter Description | Type of change   | Purchase<br>New   |
|                                  | Use  | Primary<br>(Main) |
|                                  | Description of Use   | N/A               |
|                                  | Ownership  | Owned             |
|                                  | Owner  | N/A               |
|                                  | Site   | N/A               |
|                                  | Is this transmitter currently shared with another station? | No                |
|                                  | Is this transmitter currently in operating condition?      | Yes               |
| Existing Transmitter             | Manufacturer   |                   |
| Manufacturer and Type            | Model  | DTT3M             |
|                                  | Year   | 2010              |
|                                  | Туре   | Solid State       |
|                                  | Solid State Cooling  | Air Cooled        |
|                                  | Solid State Power Capacity                                 | 3.5 kW            |

# Primary Transmitter

## **New Transmitter Costs**

| Section         | Question                                  | Response  |
|-----------------|---|---|
| New Transmitter | Use                                       | Primary<br>(Main)   |
|                 | Change Type                               | Purchase<br>New   |
|                 | Is this a request for upgraded equipment? | No  |
|                 | Manufacturer                              |   |
|                 | Model                                     | VAXTE-6R37  |
|                 | Transmitter Type                          | Solid State   |
|                 | Solid State Cooling                       | Air Cooled  |
|                 | Solid State Power capacity                | 4.8 kW  |
|                 | Justification for New Transmitter         | The manufacturer of the existing transmitter is out of business and no factory support is available for the existing transmitter. See attachment. |

# Primary Transmitter

## **Other Transmitter Costs**

| Section            | Question                              | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No       |
|                    | Switchgear (industrial 800 amp)       | Yes      |
|                    | Transformer (480V)                    | Yes      |
|                    | Power                                 | 150 kVA  |
|                    |                                       |          |

|   | Rigid Conduit and Wiring   | Yes        |
|---|--|------------|
|   | Size   | 3 inches   |
|   | Length   | 100.0 feet |
|   | Other Electrical Service   | No         |
|   | Description  | N/A        |
| HVAC Service  | Does the replacement transmitter require HVAC Service?                                       | No         |
|   | Туре   | N/A        |
|   | Size   | N/A        |
|   | Other Size   | N/A        |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No         |
|   | Size   | N/A        |
| Channel 14 Costs  | Is an RF Consulting Engineer needed?   | N/A        |
|   | Is a channel 14 Mask Filer needed?   | N/A        |
|   | Is additional field engineering time needed?   | N/A        |
|   | Number of Days   | N/A        |
|   |  |            |

# Primary Transmitter

## **Other Transmitter Cost Not Listed**

| Name                          | Description  |
|-------------------------------|--|
| Additional Interior RF System | Interior RF System Existing Transmitter to Interim Transmission line |
| RF Switch and Station Load    | RF Switch and Station Load   |
| Standby Exciter and Switch    | Standby Exciter with Automatic Change Over Switch                    |
| Electrical                    | Electrical   |
| Mask Filter System            | Mask Filter System   |
| Install and Proof             | Install and Proof  |

| D | ۵m | oval | Ωf | Ald | trai | nsmitte  | r |
|---|----|------|----|-----|------|----------|---|
| П | em | ovai | OI | oiu | па   | usinitte | • |

Removal of old transmitter

### **Antennas**

| Section                  | Question                              | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes      |

# Primary Antenna

# **Existing Antenna Information**

| Section                  | Question   | Response                       |
|--------------------------|--|--------------------------------|
| Existing Antenna         | Type of change   | Purchase New                   |
| Description              | Antenna Use  | Primary (Main)                 |
|                          | Description of Use   | N/A                            |
|                          | Ownership  | Owned                          |
|                          | Owner  | N/A                            |
|                          | Site   | N/A                            |
|                          | Is the existing antenna shared with another station or stations? | No                             |
|                          | Is the existing antenna directional?                             | Yes                            |
|                          | Is antenna in operating condition?                               | Yes                            |
|                          | Is antenna located on or in close proximity to an antenna farm?  | No                             |
| Existing Antenna         | Class  | Full Power                     |
| Manufacturer and<br>Type | Mounting   | Side Mount                     |
|                          | Antenna position in stack  | Not in Stack                   |
|                          | Polarization   | Horizontal                     |
|                          | Туре   | Slotted Coaxial                |
|                          | Number of Stations Supported                                     | N/A                            |
|                          | Number of Panels   | N/A                            |
|                          | Design power capacity in use                                     | Horizontal Slotted Coaxial N/A |
|                          | Lower Limit  | N/A                            |
|                          | Upper Limit  | N/A                            |
|                          | Other Antenna Type   | N/A                            |
|                          | ERP: (Effective Radiated Power)                                  | 30.0 kW                        |
|                          | Manufacturer   |                                |
|                          |  |                                |

| Model | PSIVSM12DMC-<br>12 |
|-------|--------------------|
| Year  | 2010               |

# Primary Antenna

## **New Antenna Costs**

| Section                   | Question   | Response           |
|---------------------------|--|--------------------|
| New Antenna               | Use  | Primary (Main)     |
| Description               | Description of Use   | N/A                |
|                           | Change Type  | Purchase New       |
|                           | Is this a request for upgraded equipment?                            | No                 |
|                           | Ownership  | Owned              |
|                           | Owner  | N/A                |
|                           | Is antenna shared?   | No                 |
|                           | Is antenna directional?  | Yes                |
|                           | Will antenna be located on or in close proximity to an antenna farm? | No                 |
| New Antenna               | Class  | Full Power         |
| Manufacturer and<br>Types | Mounting   | Side Mount         |
|                           | Antenna position in stack  | Not in Stack       |
|                           | Polarization   | Horizontal         |
|                           | Туре   | Slotted Coaxial    |
|                           | Number of Stations Supported   | N/A                |
|                           | Number of Panels/Bays  | N/A                |
|                           | Lower Limit  | N/A                |
|                           | Upper Limit  | N/A                |
|                           | Design power capacity in use   | N/A                |
|                           | Other Antenna Type   | N/A                |
|                           | ERP: (Effective Radiated Power)                                      | 30.0 kW            |
|                           | Manufacturer   |                    |
|                           | Model  | PSIVSM12DMC-<br>13 |
|                           | Year   | 2018               |

| Justification for New Antenna  The existing primary antenna is a single channel slotted coaxial which cannot accommodate the assigned channel. |
|--|
|  |

# Primary Antenna

## **Other Antenna Costs**

| Section                        | Question  | Response            |
|--------------------------------|---|---------------------|
| Combiner for Shared<br>Antenna | Do you need a Combiner for a Shared Antenna?  |                     |
|                                | Туре  |                     |
|                                | Number of channels supported  | N/A                 |
|                                | Frequencies of channels supported   | N/A                 |
|                                | Frequency   | N/A                 |
|                                | Do you need a combiner output splitter /switcher for dual feed lines?                                       | N/A                 |
| Elbow Complex                  | Do you require the separate purchase of the Elbow Complex?  | Yes                 |
|                                | Broadband or Single Channel?  | Single<br>Channel   |
|                                | Feed Line Size  | 3 1/8 inches inches |
| Side Mount Brackets            | Do you require the separate purchase of side mount brackets for a high power antenna?                       | Yes                 |
| Pattern Scatter Analysis       | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes                 |
| Sweep Test                     | Do you require the sweep testing of transmission line and antenna?  | Yes                 |

Primary Other Antenna Cost Not Listed

**Antenna** Information not provided.

### Interim Antenna

## **New Antenna Costs**

| Section               | Question   | Response              |
|-----------------------|--|-----------------------|
| New Antenna           | Use  | Interim               |
| Description           | Description of Use   | N/A                   |
|                       | Change Type  | Purchase New          |
|                       | Ownership  | Owned                 |
|                       | Owner  | N/A                   |
|                       | Is antenna shared?   | No                    |
|                       | Is antenna directional?  | Yes                   |
|                       | Will antenna be located on or in close proximity to an antenna farm? | No                    |
| New Antenna           | Class  | Full Power            |
| Manufacturer and Type | Mounting   | Side Mount            |
|                       | Antenna position in stack  | Not in Stack          |
|                       | Polarization   | Horizontal            |
|                       | Туре   | Slotted Coaxial       |
|                       | Number of Stations Supported   |                       |
|                       | Number of Panels/Bays  | N/A                   |
|                       | Lower Limit  | N/A                   |
|                       | Upper Limit  | N/A                   |
|                       | Design power capacity in use   | N/A                   |
|                       | Other Antenna Type   | N/A                   |
|                       | ERP: (Effective Radiated Power)                                      | 30.0 kW               |
|                       | Manufacturer   |                       |
|                       | Model  | PSILVLP8DMC-<br>12/13 |
|                       | Year   | 2018                  |
|                       |  |                       |

| Justification for New Antenna | An interim         |
|-------------------------------|--------------------|
|                               | antenna is         |
|                               | necessary to       |
|                               | keep station on    |
|                               | the air during     |
|                               | primary            |
|                               | antenna            |
|                               | replacement        |
|                               | and for the        |
|                               | duration of the    |
|                               | assigned           |
|                               | phase. Station     |
|                               | will attempt to    |
|                               | rent if renting is |
|                               | available at       |
|                               | time of            |
|                               | acquisition.       |
|                               |                    |

### Interim Antenna

## **Other Antenna Costs**

| Section                  | Question  | Response     |
|--------------------------|---|--------------|
| Elbow Complex            | Do you require the separate purchase of the Elbow Complex?  | Yes          |
|                          | Broadband or Single Channel?  | S            |
|                          | Feed Line Size  | 3 1/8 inches |
| Side Mount Brackets      | Do you require the separate purchase of side mount brackets for an antenna?                                 | Yes          |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes          |
| Sweep Test               | Do you require the sweep testing of transmission line and antenna?  | Yes          |

## Interim Antenna

**Other Antenna Cost Not Listed** 

Information not provided.

| Transmission Seffien               | Question  | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes      |

# Primary Transmission

# **Existing Transmission Line**

| Section                                | Question   | Response             |
|--|--|----------------------|
| Existing Transmission Line Description | Type of change   | Utilize<br>Existing  |
|  | Use  | Primary<br>(Main)    |
|  | Description of Use   | N/A                  |
|  | Ownership  | Owned                |
|  | Owner  | N/A                  |
|  | Site   | N/A                  |
|  | Is the existing transmission line shared with another station or stations? | No                   |
|  | Is Transmission Line in operating condition?                               | Yes                  |
| Existing Transmission                  | Manufacturer   | Unknown              |
| Line Manufacturer and Type             | Туре   | Rigid                |
|  | Diameter   | 3 1/8 inches         |
|  | Other Diameter   | N/A                  |
|  | Segment Length   | 20 inches            |
|  | Other Segment Length   | N/A                  |
|  | Number of parallel runs  | 1                    |
|  | Length   | 1240 feet<br>per run |

### **Primary**

# Other Transmission Line Expenses Not Listed

| Transmission | Naine       | Description                                     |
|--------------|-------------|---|
|              | Sweep Tests | Sweep to verify performance on assigned channel |

## Interim Transmissi

### **New Transmission Line**

| on Line<br>Section          | Question                | Response             |
|-----------------------------|-------------------------|----------------------|
| New Transmission Line Costs | Use                     | Interim              |
| Costs                       | Description of Use      | N/A                  |
|                             | Change Type             | Purchase<br>New      |
|                             | Туре                    | Flexible Air         |
|                             | Diameter                | 3 inches             |
|                             | Segment Length          | N/A                  |
|                             | Other Segment Length    |                      |
|                             | Number of parallel runs | 1                    |
|                             | Length                  | 1140 feet<br>per run |

Justification for New Transmission Line An interim transmission line is necessary for the interim antenna to keep station on the air during primary antenna replacement and for the duration of the assigned phase. Station will attempt to rent if renting is available at

time of acquisition.

# Other Transmission Line Expenses Not Listed Interim Transmission Line Expenses Not Listed Interim Interior Not provided.

# Tower Equipment And Rigging Costs

| Section                                     | Question  | Response |
|---|---|----------|
| Tower Equipment or<br>Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

# Primary Tower

# **Existing Tower**

| Existing Tower Description     | Type of change  Tower Use  Description of Use           | Modify Existing Primary (Main) N/A                                       |
|--------------------------------|---|--|
| Description                    | Description of Use                                      | , ,  |
|                                | ·   | N/A  |
|                                |   |  |
|                                | Ownership   | Leased   |
|                                | Is this tower consider Complex?                         | No   |
|                                | Is this tower currently shared with any other stations? | Yes  |
|                                | One or more FM, AM or TV radio broadcaster(s)           | Yes  |
|                                | Others Types of Users                                   | Yes  |
|                                | Is tower documented for structural analysis?            | No   |
|                                | Is tower compliant with Rev G?                          | No   |
| Existing Tower                 | Do you have a tower registration number?                | Yes  |
| Structure Registration         | ASR Number  | Yes No No No Yes 1027110 40° 02' 30.9" N- 075° 14' 21.9" W- 1091.85 feet |
| Coordinates (NAD83 (           | Latitude (NAD83)  | 40° 02' 30.9" N-   |
| North American Datum of 1983)) | Longitude (NAD83)                                       |  |
|                                | Overall Structure Height                                | 1091.85 feet   |
|                                | Support Structure Height                                | 1022.95 feet   |
|                                | Ground Elevation Above Mean Sea Level (AMSL)            | 219.81 feet  |

| Structure Type   | GTOWER - Guyed Structure Used for Communication Purposes |
|------------------|--|
| Tower Owner      | American<br>Towers, LLC                                  |
| Date Constructed | 04/11/2008   |

## FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 72336       | WHYY-FM   | FM      |
| 73879       | WPHL-TV   | DTV     |
| 28628       | WIP-FM    | FM      |
| 53969       | WRFF      | FM      |
| 71316       | WDAS-FM   | FM      |
| 71382       | WBEB      | FM      |
| 22308       | WBEN-FM   | FM      |
| 25094       | WMGK      | FM      |

# Other Types of Users

| Users    |  |
|----------|--|
| WRFF STL |  |
| WIP STL  |  |
| WPHL STL |  |

# Primary Tower

## **Tower Modification Costs**

| Section              | Question   | Response  |
|----------------------|--|---|
| Engineering Study    | Please what type of engineering study is required, if any: | Study needed<br>for<br>undocumented<br>/poorly<br>documented<br>tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed:     | Major<br>Reinforcements<br>needed                                     |

# Primary Tower

# **Tower Rigging Costs**

| Section                         | Question                          | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs             | Complex Tower                     | N/A      |
| Helicopter Services<br>Required | Are helicopter services required? | No       |

## Primary Tower

## **Other Tower Expenses Not Listed**

Information not provided.

# Outside Professional

| Section  | Question   | Response  |
|--|--|---|
| Services Costs Outside Project Management Services | Do you require outside project management services?                          | Yes   |
|  | Number of Hours  | 262   |
|  | Explanation  | It will be necessary to schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399. Station does not have available personnel or personnel trained in project management for such complex projects. |
| Outside RF consulting<br>Engineering Services      | Perform engineering study for new channel assignment and antenna development | Yes   |
|  | Prepare engineering section of Form FCC Construction Permit Application      | Yes   |
|  | For Auxiliary Facility   | No  |
|  | For Main Facility  | Yes   |
|  | Prepare engineering section of Form FCC License to Cover Application         | Yes   |
|  | For Auxiliary Facility   | No  |
|  | For Main Facility  | Yes   |
|  | Prepare request for Special Temporary Authority                              | Yes   |

|                                       | Quantity   | 1   |
|---------------------------------------|--|-----|
|                                       | Do you have Distributed Transmission System engineering services?                          | N/A |
|                                       | Critical Facility  | N/A |
|                                       | Terrain-Shielded Facility  | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application                                  | Yes |
| Services                              | For Auxiliary Facility   | No  |
|                                       | For Main Facility  | Yes |
|                                       | Prepare and file Form FCC License to Cover Application                                     | Yes |
|                                       | For Auxiliary Facility   | No  |
|                                       | For Main Facility  | Yes |
|                                       | Prepare request for Special Temporary Authority  | Yes |
|                                       | Quantity   | 1   |
|                                       | NEPA Section 106 environmental review  | No  |
|                                       | Environmental Assessment   | No  |
|                                       | ASR Modification   | Yes |
|                                       | FAA Consultation (including preparation of FAA Form 7460)                                  | Yes |
|                                       | Negotiation of Lease and other Matter for Shared Locations                                 | Yes |
|                                       | Prepare or Review FCC Form 399 for Reimbursement   | Yes |
|                                       | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering<br>Services      | Comprehensive coverage verification via field study  | Yes |
|                                       | RF exposure measurements   | Yes |
|                                       | Additional Field Engineering Service   | Yes |
|                                       |  |     |

| Number of Days | 20  |
|----------------|---|
| Justification  | It will be necessary to survey the site, plan the equipment, develop specifications for purchasing, and oversee multiple vendor RF projects. Station does not have available personnel or personnel trained in such services. |

### Outside Professional

# Other Professional Services Expenses Not Listed

| al | Services Costs             | Description   |
|----|----------------------------|---|
|    | Other Engineering Services | Engineering Services not included in predetermined categories |
|    | Other Legal Services       | Other Legal Services related to the DTV Repack                |

# Other Expenses

| Section                         | Question   | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance          | Is an Impact Study needed?   | Yes      |
|                                 | Is Remediation needed?   | Yes      |
| Facility Expenses               | Name   | N/A      |
|                                 | Other Distributed Transmission System<br>Expenses Not listed   | N/A      |
|                                 | Name   | N/A      |
|                                 | Is Notification of a Medical Facility required as a result of DTV broadcasting?                                      | Yes      |
| Permit and Filing Costs         | Local Zoning   | No       |
|                                 | Non-zoning permits   | Yes      |
|                                 | BLM or NFS Coordination  | No       |
|                                 | FCC Construction Permit Minor Change   | No       |
|                                 | FCC License to Cover Application   | No       |
|                                 | FCC Special Temporary Authority Application  | No       |
| Other Miscellaneous<br>Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?        | Yes      |
|                                 | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes      |
|                                 | Does this relocation require Equipment Storage?  | Yes      |
|                                 | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?     | Yes      |
|                                 | Does this relocation require MVPD  Notification of a Channel Change?   | Yes      |

# Other Expenses

# Other Expenses Not Listed

| Name                                  | Description  |
|---------------------------------------|--|
| American Tower Temporary Site License | American Tower Temporary Site License  |
| Bank Fees                             | WHYY, Inc. has insufficient cash/liquidity to pay for eligible project expenditures out of pocket. We will need to borrow from the bank to cover the expenditures pending reimbursement from the FCC. This represents the total bank fee.                    |
| Interest                              | WHYY, Inc. has insufficient cash/liquidity to pay for eligible project expenditures out of pocket. We will need to borrow from the bank to cover the expenditures pending reimbursement from the FCC. This represents the interest expense for the loan.     |
| Other Transaction Fees                | Refer to attachment Repack Financing Costs WHYY & WDPB 12.7.17.pdf   |
| WHYY Legal Fee                        | WHYY, Inc. has insufficient cash/liquidity to pay eligible expenses out of pocket. We will need to borrow from the bank to cover the expenditures pending FCC reimbursement. This is for legal fees associated with the loan application and administration. |

# **Cost Information**

## **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                          | Predetermined<br>Cost Estimate | Estimated Cost | Estimated<br>Cost<br>Justification   | Actual Cost  | Actual Cost<br>Justification |
|--------------------------------------|--------------------------------|----------------|--|--------------|------------------------------|
| Primary<br>Transmitter<br>VAXTE-6R37 | \$321,794.84                   | \$318,344.84   |  | \$102,481.50 |                              |
| Install and<br>Proof                 | \$16,207.00                    | \$16,207.00    | See attached / uploaded PDF file titled "Gates JW30004691- 1 v200420jgv1. pdf" | \$10,804.66  | N/A                          |
| RF Switch<br>and Station<br>Load     | \$16,319.60                    | \$16,319.60    | See attached / uploaded PDF file titled "Gates JW30004691- 1 v200420jgv1. pdf" | \$10,879.72  | N/A                          |
| Electrical                           | \$1,510.82                     | \$1,510.82     | See attached / uploaded PDF file titled "Gates JW30004691- 1 v200420jgv1. pdf" | \$1,007.20   | N/A                          |
| Mask Filter<br>System                | \$12,644.87                    | \$12,644.87    | See attached / uploaded PDF file titled "Gates JW30004691- 1 v200420jgv1. pdf" | \$8,429.90   | N/A                          |

| Switchgear<br>- industrial<br>800 amp                            | \$38,200.00    | \$36,300.00    | N/A  | N/A          | N/A |
|--|----------------|----------------|--|--------------|-----|
| Transformer<br>3 phase<br>/480v - 150<br>KVA                     | \$25,550.00    | \$24,300.00    | N/A  | N/A          | N/A |
| Additional<br>Interior RF<br>System                              | \$75,000.00    | \$75,000.00    | N/A  | N/A          | N/A |
| 3" Rigid<br>Conduit and<br>Wiring<br>(Cost per<br>foot)          | \$5,200.00     | \$4,900.00     | N/A  | N/A          | N/A |
| High VHF -<br>Air Cooled<br>Solid State<br>Transmitter<br>4.8 kW | \$104,407.55   | \$104,407.55   | See attached / uploaded PDF file titled "Gates JW30004691- 1 v200420jgv1. pdf"             | \$69,605.02  | N/A |
| Removal of old transmitter                                       | \$1,755.00     | \$1,755.00     | See attached<br>/uploaded<br>PDF file<br>titled "JDog<br>Junk 3826<br>v200406jgv1.<br>pdf" | \$1,755.00   | N/A |
| Standby<br>Exciter and<br>Switch                                 | \$25,000.00    | \$25,000.00    | N/A  | N/A          | N/A |
| Sub-total  | \$321,794.84   | \$318,344.84   | N/A  | \$102,481.50 | N/A |
| Total for all systems  | \$1,697,185.84 | \$2,401,999.60 | N/A  | \$995,495.46 | N/A |
|  |                |                |  |              |     |

# Components

| Actual Information |           |
|--------------------|-----------|
| Description        | File Name |

| Install and Proof          |  | 0.1                         |
|----------------------------|--|-----------------------------|
|                            | Component Description:   | Gates                       |
|                            |  | JW30004691-1<br>v200420jgv1 |
|                            | Amount:  | \$5,402.33                  |
|                            | 7 une une  | φο, 102.00                  |
|                            | Component Description:   | Gates                       |
|                            |  | JW30004691-2                |
|                            |  | v200420jgv1                 |
|                            | Amount:  | \$5,402.33                  |
| RF Switch and Station Load |  |                             |
|                            | <b>Component Description:</b>  | Gates                       |
|                            |  | JW30004691-2                |
|                            |  | v200420jgv1                 |
|                            | Amount:  | \$5,439.86                  |
|                            | Component Description:   | Gates                       |
|                            | Component Description.   | JW30004691-1                |
|                            |  | v200420jgv1                 |
|                            | Amount:  | \$5,439.86                  |
| Electrical                 |  |                             |
|                            | Component Description:   | Gates                       |
|                            |  | JW30004691-2                |
|                            |  | v200420jgv1                 |
|                            | Amount:  | \$503.60                    |
|                            | On the second Property of the second Property | Cata                        |
|                            | Component Description:   | Gates                       |
|                            |  | JW30004691-1                |
|                            |  | v200420jgv1                 |

| Mask Filter System                                      |                           |                           |
|---|---------------------------|---------------------------|
|   | Component Description:    | Gates<br>JW30004691-2     |
|   |                           | v200420jgv1               |
|   | Amount:                   | \$4,214.95                |
|   |                           |                           |
|   | Component Description:    | Gates                     |
|   |                           | JW30004691-1              |
|   | Amount:                   | v200420jgv1<br>\$4,214.95 |
|   | Amount.                   | \$4,Z14.95                |
| Switchgear - industrial 800                             | Information not provided. |                           |
| amp   |                           |                           |
| Transformer 3 phase/480v - 150 KVA                      | Information not provided. |                           |
| Additional Interior RF                                  | Information not provided. |                           |
| System  |                           |                           |
| 3" Rigid Conduit and Wiring                             | Information not provided. |                           |
| (Cost per foot)   |                           |                           |
| High VHF - Air Cooled Solid<br>State Transmitter 4.8 kW | Component Description     | Catao                     |
|   | Component Description:    | Gates<br>JW30004691-2     |
|   |                           | v200420jgv1               |
|   | Amount:                   | \$34,802.51               |
|   |                           | . ,                       |
|   | Component Description:    | Gates                     |
|   |                           | JW30004691-1              |
|   |                           | v200420jgv1               |
|   | Amount:                   | \$34,802.51               |
| Removal of old transmitter                              |                           |                           |
|   | Component Description:    | JDog Junk 3826            |
|   |                           | v200406jgv1               |
|   | Amount:                   | \$1,755.00                |
|   |                           |                           |

# **Cost Information**

### **Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification   | Actual Cost | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|--|-------------|------------------------------|
| Interim<br>Antenna<br>PSILVLP8DMC-<br>12/13  | \$79,240.00                    | \$77,800.00       |  | \$13,999.99 |                              |
| Pattern scatter<br>analysis for<br>side mount<br>high/med<br>power<br>antennas (if<br>not included in<br>antenna base<br>cost) | \$5,260.00                     | \$5,500.00        | See<br>attached /<br>uploaded<br>PDF file<br>titled "PSI<br>2115DP<br>v200403jgv1.<br>pdf" | \$1,833.33  | N/A                          |
| Side mount<br>brackets for<br>high power<br>antennas (if<br>not included in<br>antenna base<br>cost)                           | \$23,150.00                    | \$22,000.00       | N/A  | N/A         | N/A                          |
| Elbow<br>complex,<br>single channel,<br>at antenna<br>input, per 3 1<br>/8. feedline (if<br>needed)                            | \$7,600.00                     | \$7,400.00        | N/A  | N/A         | N/A                          |
| Sweep test of existing antenna   | \$6,730.00                     | \$6,400.00        | N/A  | N/A         | N/A                          |

| High VHF -<br>High Power<br>Side Mount<br>One Station<br>horizontally<br>polarized   | \$36,500.00  | \$36,500.00  | See<br>attached /<br>uploaded<br>PDF file<br>titled "PSI<br>2115DP<br>v200403jgv1.<br>pdf" | \$12,166.66 | N/A |
|--|--------------|--------------|--|-------------|-----|
| Primary<br>Antenna<br>PSIVSM12DMC-<br>13   | \$148,740.00 | \$147,300.00 |  | \$37,166.66 |     |
| Pattern scatter<br>analysis for<br>side mount<br>high/med<br>power<br>antennas (if<br>not included in<br>antenna base<br>cost) | \$5,260.00   | \$5,500.00   | See<br>attached /<br>uploaded<br>PDF file<br>titled "PSI<br>2114DP<br>v200403jgv1.<br>pdf" | \$1,833.33  | N/A |
| Side mount<br>brackets for<br>high power<br>antennas (if<br>not included in<br>antenna base<br>cost)                           | \$23,150.00  | \$22,000.00  | N/A  | N/A         | N/A |
| Elbow<br>complex,<br>single channel,<br>at antenna<br>input, per 3 1<br>/8. feedline (if<br>needed)                            | \$7,600.00   | \$7,400.00   | N/A  | N/A         | N/A |
| Sweep test of existing antenna   | \$6,730.00   | \$6,400.00   | N/A  | N/A         | N/A |

| High VHF -<br>High Power<br>Side Mount<br>One Station<br>horizontally<br>polarized | \$106,000.00   | \$106,000.00   | See<br>attached /<br>uploaded<br>PDF file<br>titled "PSI<br>2114DP<br>v200403jgv1.<br>pdf" | \$35,333.33  | N/A |
|--|----------------|----------------|--|--------------|-----|
| Sub-total  | \$227,980.00   | \$225,100.00   | N/A  | \$51,166.65  | N/A |
| Total for all systems  | \$1,697,185.84 | \$2,401,999.60 | N/A  | \$995,495.46 | N/A |

# Components

| Actual Information Description  | File Name                      |  |
|---|--------------------------------|--|
| Pattern scatter analysis for<br>side mount high/med power<br>antennas (if not included in<br>antenna base cost) | Component Description: Amount: | PSI 2115DP<br>v200403jgv1<br>\$1,833.33  |
| Side mount brackets for<br>high power antennas (if not<br>included in antenna base<br>cost)                     | Information not provided.      |  |
| Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed)                                | Information not provided.      |  |
| Sweep test of existing antenna  | Information not provided.      |  |
| High VHF - High Power Side<br>Mount One Station<br>horizontally polarized                                       | Component Description: Amount: | PSI 2115DP<br>v200403jgv1<br>\$12,166.66 |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)          | Component Description: Amount: | PSI 2114DP<br>v200403jgv1<br>\$1,833.33  |

| Side mount brackets for<br>high power antennas (if not<br>included in antenna base<br>cost) | Information not provided. |                           |
|---|---------------------------|---------------------------|
| Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed)            | Information not provided. |                           |
| Sweep test of existing antenna  | Information not provided. |                           |
| High VHF - High Power Side<br>Mount One Station<br>horizontally polarized                   | Component Description:    | PSI 2114DP<br>v200403jgv1 |
|   | Amount:                   | \$35,333.33               |

# **Cost** Information

### **Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual Cost  | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Interim<br>Transmission<br>Line                          | \$67,260.00                    | \$63,840.00       |                                    | \$0.00       |                              |
| Flexible Air<br>Transmission<br>Line -<br>dielectric, 3" | \$67,260.00                    | \$63,840.00       | N/A                                | N/A          | N/A                          |
| Primary<br>Transmission<br>Line                          | \$6,400.00                     | \$6,400.00        |                                    | \$0.00       |                              |
| Sweep Tests  | \$6,400.00                     | \$6,400.00        | N/A                                | N/A          | N/A                          |
| Sub-total  | \$73,660.00                    | \$70,240.00       | N/A                                | \$0.00       | N/A                          |
| Total for all systems                                    | \$1,697,185.84                 | \$2,401,999.60    | N/A                                | \$995,495.46 | N/A                          |

# Components

Information not provided.

# **Cost** Information

# **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Primary Tower  | Predetermined<br>Cost Estimate<br>\$657,800.00 | Estimated Cost \$1,381,579.76 | Estimated<br>Cost<br>Justification  | Actual Cost<br>\$774,259.83 | Actual Cost<br>Justification |
|--|--|-------------------------------|---|-----------------------------|------------------------------|
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00                                    | \$26,820.00                   | Costs<br>provided by<br>tower owner<br>American<br>Tower                                    | \$26,820.00                 | N/A                          |
| Major tower reinforcement /modifications   | \$421,000.00                                   | \$1,154,759.76                | See<br>attached /<br>uploaded<br>PDF file<br>titled "Train<br>17768<br>v200101jgv1.<br>pdf" | \$747,439.83                | N/A                          |
| Tall Tower<br>(greater than<br>500')   | \$210,500.00                                   | \$200,000.00                  | N/A   | N/A                         | N/A                          |
| Sub-total  | \$657,800.00                                   | \$1,381,579.76                | N/A   | \$774,259.83                | N/A                          |
| Total for all systems  | \$1,697,185.84                                 | \$2,401,999.60                | N/A   | \$995,495.46                | N/A                          |

# Components

| Actual Information |           |  |
|--------------------|-----------|--|
| Description        | File Name |  |

| Tower mapping for an undocumented/poorly | Commonant Description     | Amer Twr     |
|--|---------------------------|--------------|
| documented tower and                     | Component Description:    | _            |
| preparation of                           |                           | 460222425    |
| documentation necessary                  |                           | v200406jgv1  |
| for tower load study                     | Amount:                   | \$10,475.00  |
|  | Component Description:    | Amer Twr     |
|  |                           | 460222426    |
|  |                           | v200406jgv1  |
|  | Amount:                   | \$16,345.00  |
| Major tower reinforcement                |                           |              |
| /modifications                           | Component Description:    | Train 17811  |
|  |                           | v200402jgv1  |
|  | Amount:                   | \$200,000.00 |
|  |                           | T : 47700    |
|  | Component Description:    | Train 17768  |
|  |                           | v200101jgv1  |
|  | Amount:                   | \$547,439.83 |
| Tall Tower (greater than 500')           | Information not provided. |              |

### **Cost Information**

#### **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| <b>Description</b> Outside                                     | Predetermined<br>Cost Estimate<br>\$225,830.00 | Estimated<br>Cost<br>\$218,604.00 | Estimated<br>Cost<br>Justification  | Actual Cost \$26,352.00 | Actual Cost<br>Justification |
|--|--|-----------------------------------|---|-------------------------|------------------------------|
| Professional<br>Services                                       |  |                                   |   |                         |                              |
| Other Legal<br>Services  | \$54.00  | \$54.00                           | Other Legal<br>Services<br>related to the<br>DTV Repack                                       | \$54.00                 | N/A                          |
| Other<br>Engineering<br>Services                               | \$20,000.00                                    | \$20,000.00                       | created new<br>category 1-<br>15-19   | \$13,192.50             | N/A                          |
| Additional Field<br>Engineering<br>Service, 20<br>Days         | \$20,000.00                                    | \$20,000.00                       | moved 20,000 - half of original funds - into new category Other Engineering Services 1- 15-19 | N/A                     | N/A                          |
| RF Exposure<br>Measurements                                    | \$21,050.00                                    | \$15,000.00                       | Cost<br>provided by<br>tower owner<br>American<br>Tower                                       | N/A                     | N/A                          |
| Comprehensive coverage verification via field study, if needed | \$84,200.00                                    | \$80,000.00                       | N/A   | N/A                     | N/A                          |

| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00 | \$2,000.00 | N/A | N/A      | N/A |
|--|------------|------------|-----|----------|-----|
| ASR<br>modification<br>(prepare FCC<br>Form 854)   | \$2,105.00 | \$2,000.00 | N/A | \$41.25  | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization   | \$3,680.00 | \$3,500.00 | N/A | N/A      | N/A |
| Attorney Fees -<br>Negotiation of<br>lease and other<br>matters for<br>shared<br>locations                                 | \$4,210.00 | \$4,000.00 | N/A | N/A      | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application  | \$2,365.00 | \$2,250.00 | N/A | N/A      | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application                                     | \$5,260.00 | \$5,000.00 | N/A | \$634.50 | N/A |
| Prepare request for Special Temporary Authorization  | \$2,050.00 | \$1,500.00 | N/A | N/A      | N/A |

| Prepare engineering section of FCC Form 2100 (main), License to Cover Application                  | \$1,580.00 | \$1,500.00  | N/A  | N/A        | N/A  |
|--|------------|-------------|--|------------|--|
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application               | \$3,155.00 | \$3,000.00  | N/A  | \$2,310.00 | N/A  |
| Perform engineering study for new channel assignment and antenna development                       | \$7,360.00 | \$7,000.00  | N/A  | \$660.00   | N/A  |
| Address<br>transition<br>timing and<br>coordination<br>issues w/ other<br>stations and<br>wireless | \$2,630.00 | \$2,500.00  | N/A  | \$0.00     | N/A  |
| Prepare and or review reimbursement form   | \$2,630.00 | \$10,000.00 | The cost estimate includes the initial 399 amendment, anticipated subsequent 399 amendments, and Actual Cost invoice prep and submission by KGA. | \$7,094.25 | The station required additional legal advice related to reimbursem of financial costs related to the repart for WHYY |

| Project<br>management of<br>the transition | \$41,396.00                    | \$39,300.00                    | Includes<br>hours for<br>tower owner<br>American<br>Tower | \$2,365.50                  | N/A |
|--|--------------------------------|--------------------------------|---|-----------------------------|-----|
| Sub-total  Total for all                   | \$225,830.00<br>\$1,697,185.84 | \$218,604.00<br>\$2,401,999.60 | N/A   | \$26,352.00<br>\$995,495.46 | N/A |

### Components

| Actual Information Description | File Name                      |  |
|--------------------------------|--------------------------------|--|
| Other Legal Services           | Component Description: Amount: | GSB 723063<br>v200415jgv1<br>\$54.00         |
| Other Engineering Services     | Component Description: Amount: | KGA 952-55<br>v200402jgv1<br>\$225.00        |
|                                | Component Description: Amount: | KGA 952-45<br>v200402jgv1<br>\$3,550.00      |
|                                | Component Description: Amount: | KGA 952-56<br>v200402jgv1<br>\$1,425.00      |
|                                | Component Description: Amount: | KGA 952-43<br>v200415jgv1<br>\$1,850.00      |
|                                | Component Description: Amount: | L Will 2019-02083<br>v200417jgv1<br>\$330.00 |

**Processing Actual Component Description:** Cost Invoices \$1,562.50 Amount: **Component Description:** KGA 952-14 v190523pmv2 **Amount:** \$150.00 **Component Description:** KGA 952-36 v191206jgv1 **Amount:** \$3,025.00 **Component Description:** L Will 2019-02063 v191206jgv1 **Amount:** \$3,217.50 **Component Description:** KGA 952-49 v200402jgv1 Amount: \$925.00 **Component Description:** KGA 952-13 v190523pmv2 Amount: \$150.00 Additional Field Information not provided. Engineering Service, 20 Days RF Exposure Information not provided. Measurements Information not provided. Comprehensive coverage verification via field study, if needed FAA consultant, including Information not provided. cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase

| ASR modification (prepare FCC Form 854)   | Component Description: Amount: | L Will 2019-02088<br>v200417jgv1<br>\$41.25   |
|---|--------------------------------|---|
| Attorney Fees - Prepare<br>and File request for Special<br>Temporary Authorization              | Information not provided.      |   |
| Attorney Fees - Negotiation of lease and other matters for shared locations                     | Information not provided.      |   |
| Attorney Fees -Prepare<br>and File FCC Form 2100<br>(main), License to Cover<br>Application     | Information not provided.      |   |
| Attorney Fees - Prepare<br>and File FCC Form 2100<br>(main), Construction Permit<br>Application | Component Description:         | Legal preparation, review and filing of CP application for WHYY                                   |
|   | Amount:                        | \$331.50  |
|   | Component Description:         | Legal preparation, review and filing of CP application for Main facility for WHYY                 |
|   | Amount:                        | \$634.50  |
|   | Component Description:         | Legal preparation, review and filing of construction permit application of main facility for WHYY |
|   | Amount:                        | \$117.00  |
| Prepare request for Special<br>Temporary Authorization  | Information not provided.      |   |

| Prepare engineering<br>section of FCC Form 2100<br>(main), License to Cover<br>Application    | Information not provided.       |  |
|---|---------------------------------|--|
| Prepare engineering<br>section of FCC Form 2100<br>(main), Construction Permit<br>Application | Component Description:          | Prepare engineering section of FCC 2100 (main) Construction Permit Application for WHYY        |
|   | Amount:                         | \$1,320.00   |
|   | Component Description:          | L Will 2019-02064<br>v190523jgv1   |
|   | Amount:                         | \$990.00   |
| Perform engineering study<br>for new channel<br>assignment and antenna<br>development         | Component Description:  Amount: | Perform engineering study for new channel assignment and antenna development for WHYY \$660.00 |
| Address transition timing and coordination issues w/  | Component Description:          | Address transition   |
| other stations and wireless   | Amount:                         | timing and coordination issues w/ other stations and wireless providers \$58.50                |
|   |                                 |  |
| Prepare and or review reimbursement form  | Component Description: Amount:  | KGA 952-19<br>v191206jgv1<br>\$463.75  |

Component Description: KGA 952-38

v200415jgv1

**Amount:** \$50.00

Component Description: KGA 952-37

v191206jgv1

**Amount:** \$665.00

Component Description: KGA 952-60

v200402jgv1

**Amount:** \$1,375.00

Component Description: Legal review and

advice related to Sched 399

reimbursement form WHYY

**Amount:** \$540.00

Component Description: KGA 952-54

v200402jgv1

**Amount:** \$350.00

Component Description: KGA 952-47

v200402jgv1

**Amount:** \$725.00

Component Description: KGA 952-52

v200402jgv1

**Amount:** \$175.00

Component Description: Legal review of

Schedule 399 for reimbursement

budget for WHYY

**Amount:** \$250.50

Component Description: Legal review of

Sched 399 for reimbursement budget for WHYY

**Amount:** \$136.50

Component Description: Review of Sched

399 for

reimbursement budget equally split between WHYY and WDPB

**Amount:** \$253.50

Component Description: Prepare

reimbursement form 399 for WHYY

**Amount:** \$2,500.00

Project management of the transition

Component Description: Quarterly progress

report WHYY

**Amount:** \$225.00

Component Description: Prepare and file

Form 387 for 3Q2017 WHYY

**Amount:** \$300.00

Component Description: KGA 952-21

v191206jgv1 \$150.00

**Amount:** \$150.00

Component Description: KGA 952-48

v200402jgv1

Amount: \$150.00

Component Description: KGA 952-40

v200415jgv1

**Amount:** \$150.00

Component Description: KGA 952-27

v191206jgv1

**Amount:** \$150.00

Component Description: Legal review of

Schedule 387

3Q2017 for WHYY

**Amount:** \$39.00

**Component Description:** Preparation of 399

amendment and and submission of actual cost invoices

for WHYY

**Amount:** \$570.00

Component Description: Prepare form 387

progress report

WHYY

**Amount:** \$225.00

Component Description: Atty review of form

387 progress

report WHYY

**Amount:** \$39.00

Component Description: Atty review of Form

387 progress report WHYY

**Amount:** \$367.50

### **Cost Information**

#### **Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification  | Actual Cost | Actual Cost<br>Justification |
|------------------------------|--------------------------------|-------------------|---|-------------|------------------------------|
| Other<br>Expenses            | \$190,121.00                   | \$188,131.00      |   | \$41,235.48 |                              |
| WHYY Legal<br>Fee            | \$3,500.00                     | \$3,500.00        | Amended 12-19-17 Refer to attachment Repack Financing Costs WHYY & WDPB 12.7.17.pdf                                   | \$2,821.98  | N/A                          |
| Other<br>Transaction<br>Fees | \$6,300.00                     | \$6,300.00        | Amended 12-19-17 Bank Fees, Other Transaction Fees Refer to attachment Repack Financing Costs WHYY & WDPB 12.7.17.pdf | \$13.50     | N/A                          |
| Interest                     | \$19,281.00                    | \$19,281.00       | Amended 12-19-17 Refer to attachment Repack Financing Costs WHYY & WDPB 12.7.17.pdf                                   | \$0.00      | N/A                          |

| Bank Fees  | \$10,000.00 | \$10,000.00 | Amended 12-19-17 Bank Fees, Transaction Fee \$4,000 & Legal Fee \$6,000. Refer to attachment Repack Financing Costs WHYY & WDPB 12.7.17.pdf | N/A         | N/A |
|--|-------------|-------------|---|-------------|-----|
| American<br>Tower<br>Temporary<br>Site License                           | \$38,400.00 | \$38,400.00 | See attached<br>/uploaded<br>PDF file<br>titled "Amer<br>Twr<br>406783458<br>v191210jgv1.<br>pdf"   | \$38,400.00 | N/A |
| MVPD<br>Notification of<br>Channel<br>Change                             | \$2,000.00  | \$2,000.00  | N/A   | N/A         | N/A |
| Develop and air announcement of upcoming channel change                  | \$0.00      | \$0.00      | N/A   | N/A         | N/A |
| Equipment<br>Storage   | \$10,000.00 | \$10,000.00 | N/A   | N/A         | N/A |
| Equipment Delivery and Handling Charges                                  | \$25,000.00 | \$25,000.00 | N/A   | N/A         | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$25,000.00 | \$25,000.00 | N/A   | N/A         | N/A |

| Non-zoning permits         \$10,150.00         \$10,150.00         Costs provided by tower owner American Tower           DTV Medical Facility Notification         \$11,550.00         \$11,000.00         N/A         N/A           AM Pattern Disturbance Remedy         \$21,050.00         \$20,000.00         N/A         N/A           AM Pattern Disturbance Impact study         \$7,890.00         \$7,500.00         N/A         N/A           Sub-total         \$190,121.00         \$188,131.00         N/A         \$41,235.48           Total for all systems         \$1,697,185.84         \$2,401,999.60         N/A         \$995,495.46 |             |                |                |  |              |     |
|--|-------------|----------------|----------------|--|--------------|-----|
| Facility Notification         AM Pattern Disturbance Remedy       \$21,050.00       \$20,000.00       N/A       N/A         AM Pattern Disturbance Impact study       \$7,890.00       \$7,500.00       N/A       N/A         Sub-total       \$190,121.00       \$188,131.00       N/A       \$41,235.48         Total for all       \$1,697,185.84       \$2,401,999.60       N/A       \$995,495.46   | _           | \$10,150.00    | \$10,150.00    | provided by<br>tower owner<br>American | N/A          | N/A |
| Disturbance Remedy  AM Pattern \$7,890.00 \$7,500.00 N/A N/A  Disturbance Impact study  Sub-total \$190,121.00 \$188,131.00 N/A \$41,235.48  Total for all \$1,697,185.84 \$2,401,999.60 N/A \$995,495.46  | Facility    | \$11,550.00    | \$11,000.00    | N/A                                    | N/A          | N/A |
| Disturbance Impact study         Sub-total       \$190,121.00       \$188,131.00       N/A       \$41,235.48         Total for all       \$1,697,185.84       \$2,401,999.60       N/A       \$995,495.46  | Disturbance | \$21,050.00    | \$20,000.00    | N/A                                    | N/A          | N/A |
| <b>Total for all</b> \$1,697,185.84 \$2,401,999.60 N/A \$995,495.46  | Disturbance | \$7,890.00     | \$7,500.00     | N/A                                    | N/A          | N/A |
|  | Sub-total   | \$190,121.00   | \$188,131.00   | N/A                                    | \$41,235.48  | N/A |
|  |             | \$1,697,185.84 | \$2,401,999.60 | N/A                                    | \$995,495.46 | N/A |

### Components

| Actual Information Description | File Name              |   |
|--------------------------------|------------------------|---|
| WHYY Legal Fee                 | Component Description: | 50 percent share of Legal fees for line of credit |
|                                | Amount:                | \$1,410.99  |
|                                | Component Description: | 50 percent share of Legal Fees for line of credit |
|                                | Amount:                | \$1,410.99  |

| Other Transaction Fees   |                           |  |
|--|---------------------------|--|
|  | Component Description:    | Band Debit for loan commitment   |
|  | Amount:                   | fee for line of credit<br>\$4,000.00                                   |
|  | Component Description:    | Courier services in connection with establishing a line of credit WHYY |
|  | Amount:                   | \$13.50  |
| Interest   | Information not provided. |  |
| Bank Fees  | Information not provided. |  |
| American Tower Temporary<br>Site License                                 | Component Description:    | Amer Twr<br>406783458<br>v191210jgv1                                   |
|  | Amount:                   | \$38,400.00  |
| MVPD Notification of Channel Change                                      | Information not provided. |  |
| Develop and air announcement of upcoming channel change                  | Information not provided. |  |
| Equipment Storage  | Information not provided. |  |
| Equipment Delivery and Handling Charges                                  | Information not provided. |  |
| Disposal Costs (for equipment and other waste, net of any salvage value) | Information not provided. |  |
| Non-zoning permits   | Information not provided. |  |
| DTV Medical Facility<br>Notification                                     | Information not provided. |  |
| AM Pattern Disturbance<br>Remedy   | Information not provided. |  |

| AM Pattern Disturbance |
|------------------------|
| Impact study           |

Information not provided.

## Cost Information

#### **Grand Total**

|                       | Predetermined<br>Cost Estimate | Estimated Cost | Actual Cost  |
|-----------------------|--------------------------------|----------------|--------------|
| Total for all systems | \$1,697,185.84                 | \$2,401,999.60 | \$995,495.46 |

| Reimbursem | entestiatus  | Response |
|------------|--|----------|
|            | The facility has ceased operating on its pre-<br>auction channel.  | No       |
|            | Construction of final facilities or all necessary modifications are complete.  | No       |
|            | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No       |

Section Question Response

### Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
  Person signing
  below certifies that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Jeffrey C Gehman Engineering Associate

04/20/2020

Section Question Response

# Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
  Person signing
  below certifies and
  represents that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Jeffrey C Gehman Engineering Associate

04/20/2020

#### **Attachments**