



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **23394** | Service: **DTV** | Call **KIAH** | Channel: **34 (UHF)** |
ID: | Sign:
File **0000028071**
Number:
FRN: **0005047105** | Date **04/21**
Submitted: **/2020**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
Tribune Media Company Doing Business As: KIAH, LLC	Alberto Herrera 7700 WESTPARK DRIVE HOUSTON, TX 77063 United States	+1 (713) 435-2863	aherrerra@tribunemedia.com	Limited Liability Company

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Bill VanDuynhoven , VAnduynhov . <i>Sr Director of Engineering</i> <i>RF Systems</i> <i>Nexstar Broadcasting Inc.</i>	Bill Vanduyndhoven 2211 Rabbit Hill Cir Dacula, GA 30019 United States	+1 (404) 312-8693	bvanduyndhoven@nexstar.tv

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	Replace current antenna at same location and replace transmitter. Late in the process it was found the Tower reinforcement was required to meet RevG. KIAH transitioned to the new channel and reinforcements were done post transition.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Auxiliary
Transmitter****Add Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Retune Existing
	Use	Auxiliary (Backup)
	Ownership	Owned
	Owner	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	Harris
	Model	ULX-6300

Year	2011
Type	Solid State
Solid State Cooling	Liquid Cooled
Solid State Power capacity	6 kW

Auxiliary Transmitter

Retuning Transmitter Costs

Section	Question	Response
New IOT Tubes	Number of Tubes (including accessories) needed	N/A
New Mask Filter	Power	10 kW
	Other Power	N/A
New Exciter	Is a new exciter needed?	No

Auxiliary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A

	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Auxiliary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Filter re-tuning cost	On site re-tuning of transmitter and filter

**Primary
Transmitter**

Add Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	SigmaCD - P2
	Year	2001
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	60 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-80
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	50.1 kW
	Justification for New Transmitter	Manufacturer has stated current transmitter can not be re-tuned. Next lower Transmitter size allows for unacceptable headroom. E-Pole add doesn't affect transmitter selected.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	Yes
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	No
	Power	N/A

	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	400.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
TX Sales Tax	taxes on transmitter

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Primary Antenna

Add Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this antenna currently shared with any other stations?	No
	Is this antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW

Manufacturer	
Model	TFU- 18DSC-R CT220SP
Year	2001

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	922.0 kW
	Manufacturer	

Model	TFU-30GTH /VP-R 06
Year	2018
Justification for New Antenna	Current will not work on assigned channel. E-pole Add top mount an estimated 82K to the antenna cost. Cost increase will be KIAHs responsibility.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	8 3/16 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Name		Description
Bird Cage mount		Mount adaptor to tower

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Rent Temporary
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Slot
	Number of Stations Supported	1
	Number of Panels/Bays	8
	Lower Limit	470.00 MHz
	Upper Limit	602.00 MHz
	Design power capacity in use	50.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	200.0 kW
	Manufacturer	
	Model	TFU-WB8
	Year	2018

	Justification for New Antenna	Need Interim antenna to use during work
--	-------------------------------	---

**Interim
Antenna**

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Interim
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission Line**Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	ERI
	Type	Rigid
	Diameter	8 3/16 inches
	Other Diameter	N/A
	Segment Length	19 3/4 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	2100 feet per run

Primary

Other Transmission Line Expenses Not Listed

Transmission Line

Information not provided.

Interim

New Transmission Line

Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Lease New
	Type	Rigid
	Diameter	6 1/8 inches
	Segment Length	19 ½ '
	Other Segment Length	
	Number of parallel runs	1
	Length	1900 feet per run
	Justification for New Transmission Line	Interim transmission line to support channel change.

Interim

Other Transmission Line Expenses Not Listed

Transmission Line

Information not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	Candelabra
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1047348
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	29° 34' 07.0" N-
	Longitude (NAD83)	095° 29' 58.0" W-
	Overall Structure Height	1970.12 feet
	Support Structure Height	1869.40 feet
	Ground Elevation Above Mean Sea Level (AMSL)	79.07 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	HOUSTON TOWER JOINT VENTURE
	Date Constructed	03/08/1985

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
53117	KPRC-TV	DTV

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Serious Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Candelabra
Helicopter Services Required	Are helicopter services required?	Yes

**Primary
Tower**

Other Tower Expenses Not Listed

Name	Description
Additional tower study	Additional study to review reinforcements

**Outside
Professional**

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	400
	Explanation	Local management of project
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	No
	For Auxiliary Facility	N/A
	For Main Facility	N/A
	Prepare and file Form FCC License to Cover Application	No
	For Auxiliary Facility	N/A

	For Main Facility	N/A
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	No
	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Other Professional Services Expenses Not Listed
Professional Services Costs provided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses	Other Expenses Not Listed
	Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-80	\$1,750,546.23	\$1,403,605.94		\$1,189,032.27	
TX Sales Tax	<i>\$94,546.23</i>	\$94,546.23	N/A	\$0.00	N/A
UHF - Liquid Cooled Solid State Transmitter 50.1 kW	<i>\$120,000.00</i>	\$120,000.00	N/A	\$6,304.37	N/A
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$13,700.00	N/A	\$13,700.00	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	\$36,300.00	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$10,400.00	\$10,000.00	N/A	\$3,668.19	N/A
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$1,129,059.71	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$1,129,059.71	N/A

Auxiliary Transmitter ULX-6300	\$136,010.00	\$22,500.00		\$22,039.87	
Filter re-tuning cost	\$22,500.00	\$22,500.00	N/A	\$22,039.87	Taxes put this over the limit
10 kW mask filter	\$8,310.00	\$0.00	N/A	N/A	N/A
UHF and VHF - minor banding issues	\$105,200.00	\$0.00	N/A	N/A	N/A
Sub-total	\$1,886,556.23	\$1,426,105.94	N/A	\$1,211,072.14	N/A
Total for all systems	\$4,832,341.23	\$3,024,494.34	N/A	\$2,550,726.95	N/A

Components

Actual Information	
Description	File Name
TX Sales Tax	Component Description: tax Amount: N/A
UHF - Liquid Cooled Solid State Transmitter 50.1 kW	Component Description: site survey Amount: \$6,304.37 Component Description: payment for primary transmitter Amount: N/A
Service entrance 3 phase /800 amp/208 volt	Component Description: Electrical work for the new transmitter Amount: \$13,700.00

Switchgear - industrial 800 amp	Component Description:	Electrical work for new transmitter
	Amount:	\$7,773.96
	Component Description:	Electrical work for new transmitter
	Amount:	\$28,526.04
2" Rigid Conduit and Wiring (Cost per foot)	Component Description:	electrical work for the new transmitter
	Amount:	\$3,668.19
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	Component Description:	Deposit for primary transmitter ULXTE-80
	Amount:	\$369,370.65
	Component Description:	payment for ULXTE-80
	Amount:	\$390,318.41
	Component Description:	payment for ULXTE-80
	Amount:	N/A
	Component Description:	2nd payment for primary transmitter ULXTE-80
	Amount:	\$369,370.65

Filter re-tuning cost	<div> <div> Component Description: Amount: </div> <div> Deposit for Re tune, Channel change \$6,519.02 </div> </div> <div> <div> Component Description: Amount: </div> <div> Re-tune, Channel change \$9,001.83 </div> </div> <div> <div> Component Description: Amount: </div> <div> 2nd payment for Re tune, Channel change \$6,519.02 </div> </div>
10 kW mask filter	Information not provided.
UHF and VHF - minor banding issues	Information not provided.

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-WB8	\$334,880.00	\$164,400.00		\$51,325.00	
Interim antenna rental and installation - Cost will depend on antenna size and height and /or complexity of tower.	\$115,500.00	\$75,000.00	N/A	N/A	N/A
UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized	\$189,500.00	\$60,000.00	N/A	\$44,925.00	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$23,000.00	N/A	N/A	N/A

Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,400.00	N/A
Primary Antenna TFU-30GTH /VP-R 06	\$330,480.00	\$199,800.00		\$198,750.00	
Bird Cage mount	\$19,000.00	\$19,000.00	N/A	\$18,330.00	N/A
Elbow complex, single channel, at antenna input, per 8 3/16. feedline (if needed)	\$15,250.00	\$14,000.00	N/A	\$13,620.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,400.00	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$160,400.00	242385 Antenna cost 82000 KIAH responsibility 160385	\$160,400.00	N/A
Sub-total	\$665,360.00	\$364,200.00	N/A	\$250,075.00	N/A
Total for all systems	\$4,832,341.23	\$3,024,494.34	N/A	\$2,550,726.95	N/A

Components

Actual Information
Description

File Name

Interim antenna rental and installation - Cost will depend on antenna size and height and/or complexity of tower.	Information not provided.
UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized	<div> <div> Component Description: Amount: </div> <div> aux antenna \$4,492.50 </div> </div> <div> <div> Component Description: Amount: </div> <div> TFU-8WB C160 CH14-51 Third payment \$4,492.50 </div> </div> <div> <div> Component Description: Amount: </div> <div> shipping of Antenna \$13,770.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> 2nd payment - AUX Antenna TFU-8WB C160 \$20,216.25 </div> </div> <div> <div> Component Description: Amount: </div> <div> deposit - AUX Antenna TFU- 8WB C160 \$20,216.25 </div> </div>
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.

Sweep test of existing antenna	<div> Component Description: Deposit - Engineer on site sweep test</div> <div> Amount: \$2,880.00 </div>
	<div> Component Description: last 10% of sweep test</div> <div> Amount: \$640.00 </div>
	<div> Component Description: 2nd payment - Engineer on site sweep test</div> <div> Amount: \$2,880.00 </div>
Bird Cage mount	<div> Component Description: last 10%</div> <div> Amount: \$1,833.00 </div>
	<div> Component Description: payment - Bird Cage for top mount antenna attachment</div> <div> Amount: \$8,248.50 </div>
	<div> Component Description: payment - Bird Cage for top mount antenna attachment</div> <div> Amount: \$8,248.50 </div>

<p>Elbow complex, single channel, at antenna input, per 8 3/16. feedline (if needed)</p>	<table> <tr> <td data-bbox="726 98 1157 246"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1165 98 1426 246"> <p>last 10%</p> <p>\$1,362.00</p> </td></tr> <tr> <td data-bbox="726 347 1157 548"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1165 347 1426 548"> <p>payment - elbow complex 8 3/16" includes 4 elbows and a cut section</p> <p>\$6,129.00</p> </td></tr> <tr> <td data-bbox="726 649 1157 851"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1165 649 1426 851"> <p>payment - elbow complex 8 3/16" includes 4 elbows and a cut section</p> <p>\$6,129.00</p> </td></tr> </table>	<p>Component Description:</p> <p>Amount:</p>	<p>last 10%</p> <p>\$1,362.00</p>	<p>Component Description:</p> <p>Amount:</p>	<p>payment - elbow complex 8 3/16" includes 4 elbows and a cut section</p> <p>\$6,129.00</p>	<p>Component Description:</p> <p>Amount:</p>	<p>payment - elbow complex 8 3/16" includes 4 elbows and a cut section</p> <p>\$6,129.00</p>
<p>Component Description:</p> <p>Amount:</p>	<p>last 10%</p> <p>\$1,362.00</p>						
<p>Component Description:</p> <p>Amount:</p>	<p>payment - elbow complex 8 3/16" includes 4 elbows and a cut section</p> <p>\$6,129.00</p>						
<p>Component Description:</p> <p>Amount:</p>	<p>payment - elbow complex 8 3/16" includes 4 elbows and a cut section</p> <p>\$6,129.00</p>						
<p>Sweep test of existing antenna</p>	<table> <tr> <td data-bbox="726 913 1157 1061"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1165 913 1426 1061"> <p>last 10%</p> <p>\$640.00</p> </td></tr> <tr> <td data-bbox="726 1162 1157 1319"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1165 1162 1426 1319"> <p>payment - Engineer on site sweep test</p> <p>\$2,880.00</p> </td></tr> <tr> <td data-bbox="726 1420 1157 1576"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1165 1420 1426 1576"> <p>payment - Engineer on site sweep test</p> <p>\$2,880.00</p> </td></tr> </table>	<p>Component Description:</p> <p>Amount:</p>	<p>last 10%</p> <p>\$640.00</p>	<p>Component Description:</p> <p>Amount:</p>	<p>payment - Engineer on site sweep test</p> <p>\$2,880.00</p>	<p>Component Description:</p> <p>Amount:</p>	<p>payment - Engineer on site sweep test</p> <p>\$2,880.00</p>
<p>Component Description:</p> <p>Amount:</p>	<p>last 10%</p> <p>\$640.00</p>						
<p>Component Description:</p> <p>Amount:</p>	<p>payment - Engineer on site sweep test</p> <p>\$2,880.00</p>						
<p>Component Description:</p> <p>Amount:</p>	<p>payment - Engineer on site sweep test</p> <p>\$2,880.00</p>						

UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	Component Description:	payment primary antenna TFU-30GTH/VP-R O6
	Amount:	\$80,200.00
	Component Description:	payment for primary antenna TFU-30GTH/VP-R O6
	Amount:	\$80,200.00

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$383,800.00	\$285,673.40		\$285,673.40	
Rigid Transmission Line - copper, 6 1/8"	\$383,800.00	\$285,673.40	N/A	\$285,673.40	N/A
Primary Transmission Line	\$0.00	\$0.00		\$0.00	
Sub-total	\$383,800.00	\$285,673.40	N/A	\$285,673.40	N/A
Total for all systems	\$4,832,341.23	\$3,024,494.34	N/A	\$2,550,726.95	N/A

Components

Actual Information	
Description	File Name
Rigid Transmission Line - copper, 6 1/8"	Component Description: TLSCR 6/75 @ 3
	/8 inches
	Amount: \$910.00
	Component Description: cut pieces
	Amount: \$2,604.00
	Component Description: last 10% of jumper
	Amount: \$823.20

Component Description:	transmission line
Amount:	\$4,936.80

Component Description:	2nd payment - transmission line copper 6 1/8" 75 OHM
Amount:	\$123,267.33

Component Description:	deposit - transmission line copper 6 1/8" 75 OHM
Amount:	\$123,267.33

Component Description:	deposit - jumper 4" air flex HJ11-50 20ft
Amount:	\$3,704.40

Component Description:	3rd payment - transmission line copper 6 1/8" 75 OHM
Amount:	\$27,392.74

Component Description:	3rd payment - jumper 4" air flex HJ11-50 20ft
Amount:	\$823.20

Component Description:	cut pieces
Amount:	\$2,604.00

Component Description:	transmission line
Amount:	\$22,455.94

Component Description:

2nd payment -
jumper 4" air flex
HJ11-50 20ft

Amount:

\$3,704.40

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$1,673,100.00	\$731,500.00		\$714,873.98	
Additional tower study	\$25,500.00	\$25,500.00	N/A	\$25,500.00	N/A
Serious tower reinforcement /modifications	\$1,052,000.00	\$307,000.00	N/A	\$306,873.44	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$225,000.00	N/A	\$220,500.54	N/A
Tower Helicopter Lift	\$162,000.00	\$162,000.00	N/A	\$162,000.00	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$12,000.00	N/A	N/A	N/A
Sub-total	\$1,673,100.00	\$731,500.00	N/A	\$714,873.98	N/A
Total for all systems	\$4,832,341.23	\$3,024,494.34	N/A	\$2,550,726.95	N/A

Components

Actual Information	
Description	File Name

Additional tower study	<table> <tr> <td data-bbox="721 174 1027 210">Component Description:</td><td data-bbox="1161 174 1302 241">Engineering services</td></tr> <tr> <td data-bbox="721 255 829 291">Amount:</td><td data-bbox="1161 255 1279 291">\$2,000.00</td></tr> <tr><td colspan="2"> </td></tr> <tr> <td data-bbox="721 394 1027 430">Component Description:</td><td data-bbox="1161 394 1302 461">Engineering services</td></tr> <tr> <td data-bbox="721 474 829 510">Amount:</td><td data-bbox="1161 474 1260 510">\$500.00</td></tr> <tr><td colspan="2"> </td></tr> <tr> <td data-bbox="721 613 1027 649">Component Description:</td><td data-bbox="1161 613 1302 680">Engineering services</td></tr> <tr> <td data-bbox="721 694 829 730">Amount:</td><td data-bbox="1161 694 1295 730">\$20,000.00</td></tr> <tr><td colspan="2"> </td></tr> <tr> <td data-bbox="721 833 1027 869">Component Description:</td><td data-bbox="1161 833 1302 900">Engineering services</td></tr> <tr> <td data-bbox="721 913 829 949">Amount:</td><td data-bbox="1161 913 1279 949">\$3,000.00</td></tr> </table>	Component Description:	Engineering services	Amount:	\$2,000.00			Component Description:	Engineering services	Amount:	\$500.00			Component Description:	Engineering services	Amount:	\$20,000.00			Component Description:	Engineering services	Amount:	\$3,000.00
Component Description:	Engineering services																						
Amount:	\$2,000.00																						
Component Description:	Engineering services																						
Amount:	\$500.00																						
Component Description:	Engineering services																						
Amount:	\$20,000.00																						
Component Description:	Engineering services																						
Amount:	\$3,000.00																						
Serious tower reinforcement /modifications	<table> <tr> <td data-bbox="721 1079 1027 1115">Component Description:</td><td data-bbox="1161 1079 1318 1115">Rigging costs</td></tr> <tr> <td data-bbox="721 1128 829 1164">Amount:</td><td data-bbox="1161 1128 1295 1164">\$97,391.50</td></tr> <tr><td colspan="2"> </td></tr> <tr> <td data-bbox="721 1267 1027 1303">Component Description:</td><td data-bbox="1161 1267 1318 1303">Rigging costs</td></tr> <tr> <td data-bbox="721 1317 829 1352">Amount:</td><td data-bbox="1161 1317 1311 1352">\$209,481.94</td></tr> </table>	Component Description:	Rigging costs	Amount:	\$97,391.50			Component Description:	Rigging costs	Amount:	\$209,481.94												
Component Description:	Rigging costs																						
Amount:	\$97,391.50																						
Component Description:	Rigging costs																						
Amount:	\$209,481.94																						

Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	Component Description: Amount:	interim antenna and line installation \$84,000.00
	Component Description: Amount:	deposit for crew \$35,000.00
	Component Description: Amount:	Mobilization \$50,000.00
	Component Description: Amount:	demo and interim line installation \$28,893.54
	Component Description: Amount:	dummy load removal \$607.00
	Component Description: Amount:	rigging anchor \$22,000.00
	Component Description: Amount:	rigging anchor \$22,000.00
Tower Helicopter Lift	Component Description: Amount:	helicopter lift \$162,000.00
Structural engineering tower load study for well documented tower	Information not provided.	

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$100,445.00	\$94,500.00		\$38,127.50	
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	N/A	N/A

Project management of the transition	\$63,200.00	\$60,000.00	N/A	\$38,127.50	N/A
Sub-total	\$100,445.00	\$94,500.00	N/A	\$38,127.50	N/A
Total for all systems	\$4,832,341.23	\$3,024,494.34	N/A	\$2,550,726.95	N/A

Components

Actual Information Description	File Name	
RF Exposure Measurements	Information not provided.	
Prepare request for Special Temporary Authorization	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Perform engineering study for new channel assignment and antenna development	Information not provided.	
Project management of the transition	Component Description: Amount:	Project Management \$2,625.00 Project Management \$875.00 Project Management \$1,375.00

Component Description:	Project Management
Amount:	\$500.00

Component Description:	Project Management
Amount:	\$625.00

Component Description:	Project Management
Amount:	\$250.00

Component Description:	Project Management
Amount:	\$4,250.00

Component Description:	Project Management
Amount:	\$875.00

Component Description:	Project Management
Amount:	\$690.00

Component Description:	Project Management
Amount:	\$5,500.00

Component Description:	Project Management
Amount:	\$625.00

Component Description:	Project Management
Amount:	\$125.00

Component Description:	Project Management
Amount:	\$18,312.50

Component Description:	Project Management
Amount:	\$250.00

Component Description:	Project Management
Amount:	\$187.50

Component Description:	Project Management
Amount:	\$1,062.50

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$123,080.00	\$122,515.00		\$50,904.93	
MVPD Notification of Channel Change	<i>\$11,000.00</i>	\$11,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$0.00</i>	\$0.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$65,000.00</i>	\$65,000.00	N/A	\$46,654.93	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A
Local Zoning	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$4,250.00	N/A

FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
Sub-total	\$123,080.00	\$122,515.00	N/A	\$50,904.93	N/A
Total for all systems	\$4,832,341.23	\$3,024,494.34	N/A	\$2,550,726.95	N/A

Components

Actual Information	
Description	File Name
MVPD Notification of Channel Change	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.

Equipment Delivery and Handling Charges	Component Description: Freight and shipping Amount: \$1,290.00	
	Component Description: Freight and Shipping Amount: \$303.55	
	Component Description: Freight and Shipping Amount: N/A	
	Component Description: Freight and Shipping Amount: \$13,770.00	
	Component Description: Freight and Shipping Amount: \$9,155.00	
	Component Description: Freight charges Amount: \$22,136.38	
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.	
Local Zoning	Information not provided.	
FCC Filing Fees - Special Temporary Authorization request	Information not provided.	
DTV Medical Facility Notification	Component Description: Medical notificaton Amount: \$4,250.00	

FCC Filing Fees - Form 2100
license to cover application

Information not provided.

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$4,832,341.23	\$3,024,494.34
			\$2,550,726.95

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Teri Ann Guillory <i>Broadcasting Operations</i></p> <p>04/21/2020</p>

Attachments