

Federal Communications Commission

## (REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility ID: File Number:	37808 00000	Service: DTV 28111	Call Sign:	WLFG	Channel: <b>14 (UHF)</b>
FRN: <b>00</b>	02058089	Date	04/23		
		Submitted:	/2020		

## Applicant Name, Type, and Contact Information

## Applicant Information

Applicant	Address	Phone	Email	Applicant Type
Living Faith Ministries, Inc. Doing Business As: Living Faith Ministries, Inc.	P.O. Box 1867 Abingdon, VA 24210 United States	+1 (276) 676-3806	mike@livingfaithtv. com	Corporation

#### Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer	Preparer Contact Nam	e and Information			
Contact Information	Applicant	Address	Phone	Email	
	<b>Timothy Z Sawyer</b> Technical Consultant T Z Sawyer Technical Consultants	2130 Hutchison Grove Court Suite 100 Falls Church, VA 22043 United States	+1 (703) 848- 2130	tzsawyer@tzsawyer. com	

Broadcaster	Question	Response
Information and Transition Plan	Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
	Briefly describe transition plan	Please see attached exhibit titled "WLFG Exhibit for Modified Transition Plan (August 2018)".

Transmitters Section		Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary	Existing Transmitter Infor	mation				
Transmitter	Section	Question	Response			
	Existing Transmitter Description	Type of change	Purchase New			
		Use	Primary (Main)			
		Description of Use	N/A			
		Ownership	Owned			
		Owner	N/A			
		Site	N/A			
		Is this transmitter currently shared with another station?	No			
		Is this transmitter currently in operating condition?	Yes			
	Existing Transmitter	Manufacturer				
	Manufacturer and Type	Model	QXD2			
		Year	2001			
		Туре	Inductive Output Tube			
		IOT Power Type	Two			
		Power Capacity	60.0 kW			

# **Existing Transmitter Information**

Primary	New Transmitter Costs					
Transmitter	Section	Question	Response			
	New Transmitter	Use	Primary (Main)			
		Change Type	Purchase New			
		Is this a request for upgraded equipment?	Yes			
		Manufacturer				
		Model	ULXTE-50			
		Transmitter Type	Solid State			
		Solid State Cooling	Liquid Cooled			
		Solid State Power capacity	31.7 kW			
		Justification for New Transmitter	Existing tx cannot be rechanneled -210 MHz change in frequency. IOT operation not available, manufacturer no longer in business. See attached letter from manufacturer dated January 1, 2017.			

# Primary Other Transmitter Costs

Transmitter	Section	Question	Response
	Electrical Service	Service Entrance (3 phases 800A 208V)	No
		Switchgear (industrial 800 amp)	Yes

	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	200.0 feet
	Other Electrical Service	Yes
	Description	Transmitter disconnect service panel
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

# **Other Transmitter Cost Not Listed**

Primary Transmitter	Other Transmitter Cost Not Listed		
	Name	Description	
	Electrical	See GatesAir Proposal Q-77816	
	RF Consultant	Provide installation support services and review of associated systems during the installation of the primary transmitter	
	Installation and Proof	See GatesAir Proposal Q-77816	

See GatesAir Proposal Q-77816
See GatesAir Proposal Q-75623
Remove old transmitter from site
RF components and installation for main transmitter
Install Ch 14 filter and transmitter mask filter
See GatesAir Proposal Q-77816
Additional Engineering

Antennas Section		Question	Response
Antenna Rela	ated Expenses	Do you have antenna related expenses?	Yes

Primary	Existing Antenna Information			
Antenna	Section	Question	Response	
Existing Anten Description	Existing Antenna Description	Type of change	Purchase New	
		Antenna Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is the existing antenna shared with another station or stations?	No	
-		Is the existing antenna directional?	No	
		Is antenna in operating condition?	Yes	
		Is antenna located on or in close proximity to an antenna farm?	No	
	Existing Antenna	Class	Full Power	
	Manufacturer and Type	Mounting	Full Power Side Mount Not in Stack	
		Antenna position in stack	Not in Stack	
		Polarization	Horizontal	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels	N/A	
		Design power capacity in use	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	1000.0 kW	

Manufacturer	
Model	2050-32BT (1.25)
Year	1998

New Antenna Costs			
Antenna	Section	Question	Response
New Antenna Description	New Antenna Description	Use	Primary (Main)
		Description of Use	N/A
		Change Type	Purchase New
		Is this a request for upgraded equipment?	Yes
		Ownership	Owned
		Owner	N/A
		Is antenna shared?	No
		Is antenna directional?	No
New Antenna Manufacturer and Types		Will antenna be located on or in close proximity to an antenna farm?	No
		Class	Full Power
	Manufacturer and Types	Mounting	Top Mount
		Antenna position in stack	Full Power Top Mount Not in Stack Horizontal Slotted
		Polarization	Horizontal
	Туре	Slotted Coaxial	
		Number of Stations Supported	N/A
		Number of Panels/Bays	N/A
		Lower Limit	N/A
		Upper Limit	N/A
		Design power capacity in use	N/A
		Other Antenna Type	N/A
		ERP: (Effective Radiated Power)	479.0 kW
		Manufacturer	

Model	ATW22H5- HTO12-14H
Year	2018
Justification for New Antenna	EXISTING
	ANTENNA
	CAN NOT
	BE
	RETUNED -
	CURRENTLY
	CH 49 -
	MOVING TO
	CH 14, 210
	MHZ
	CHANGE IN
	FREQ.

# Primary Other Antenna Costs

Primary				
Antenna	Section	Question	Response	
	Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?		
		Туре		
		Number of channels supported	N/A	
		Frequencies of channels supported	N/A	
Elbow Complex		Frequency	N/A	
		Do you need a combiner output splitter /switcher for dual feed lines?	N/A	
	Do you require the separate purchase of the Elbow Complex?	Yes		
		Broadband or Single Channel?	Single Channel	
		Feed Line Size	6 1/8 inches inches	
	Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?		

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

# Primary<br/>AntennaOther Antenna Cost Not ListedInformation not provided.

Antenna	Section New Antenna Description	<b>Question</b> Use	Response
	New Antenna Description	Use	
			Interim
		Description of Use	N/A
		Change Type	Purchase New
		Ownership	Owned
		Owner	N/A
		Is antenna shared?	No
		Is antenna directional?	No
New Antenna	Will antenna be located on or in close proximity to an antenna farm?	No	
		Class	Full Power
	Manufacturer and Type	Mounting	Side Mount
		Antenna position in stack	Not in Stack
	Polarization	Horizontal	
	Туре	Slotted Coaxial	
	Number of Stations Supported	N/A	
	Number of Panels/Bays	N/A	
		Lower Limit	N/A
		Upper Limit	N/A
		Design power capacity in use	N/A
	Other Antenna Type	N/A	
	ERP: (Effective Radiated Power)	120.0 kW	
		Manufacturer	
		Model	AL120-49- PM
		Year	2018

Justification for New Antenna	Interim
	Antenna
	will be
	necessary if
	expense for
	new tower
	is not
	approved in
	time for
	timely
	construction
	of new
	tower by
	Phase 2
	deadline.

# Interim

Antenna

**Other Antenna Costs** 

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

#### Other Antenna Cost Not Listed Interim

Name	Description
Transmission Line Connectors	Transmission line interior interconnect segments and RF components (couplers /flanges)

Transmissior	n Seffien	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmissio	Existing Transmission Line			
	n Section	Question	Response	
	Existing Transmission Line Description	Type of change	Purchase New	
		Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is the existing transmission line shared with another station or stations?	No	
		Is Transmission Line in operating condition?	Yes	
	Existing Transmission Line Manufacturer and Type	Manufacturer		
		Туре	Rigid	
		Diameter	6 1/8 inches	
		Other Diameter	N/A	
		Segment Length	19 3/4 inches	
		Other Segment Length	N/A	
		Number of parallel runs	1	
		Length	250 feet per run	

Primary Transmissio	New Transmission Line			
	n Line Section	Question	Response	
	New Transmission Line Costs	Use	Primary (Main)	
		Description of Use	N/A	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	No	
		Туре	Rigid	
		Diameter	6 1/8 inches	
		Other Diameter	N/A	
		Segment Length	20 inches	
		Other Segment Length	N/A	
		Number of parallel runs	1	
		Length	250 feet per run	
		Justification for New Transmission Line	NEW LINE SEGMENT LENGTH REQUIRED FOR CHANNEL CHANGE FROM CH 49 (OLD 19-3 /4' SEGMENTS) TO CHANNEL 14 (NEW 20' SEGMENTS).	

# Other Transmission Line Expenses Not Listed Transmission Line Description

Transmission Line Bridge	Cost estimated; actual length will determine actual cost.
Decommission of Channel 49 Antenna and Transmission Line	Decommission of Channel 49 Antenna and Transmission Line

Interim	New Transmission Line			
Transmissio	n Section	Question	Response	
	New Transmission Line	Use	Interim	
	Costs	Description of Use	N/A	
		Change Type	Purchase New	
		Туре	Flexible Air	
		Diameter	4 inches	
		Segment Length	N/A	
		Other Segment Length		
		Number of parallel runs	1	
		Length	150 feet per run	
		Justification for New Transmission Line	Transmission line for required interim antenna operation.	

Other Transmission Line Expenses Not Listed Transmission

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

# Primary Tower Construction Costs

Tower	Section	Question	Response
	Construct New Tower	Use	Primary (Main)
		Description of Use	N/A
		Is this a request for upgraded equipment?	No
		Height	143.10 feet
		Justification for New Tower	Please see attached exhibit titled "WLFG - Exhibit for New Tower Justification (September 2018)"

Primary Tow	er Rigging Costs
-------------	------------------

Tower

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary Tower	Other Tower Expenses Not Listed		
	Name	Description	
	RF Engineer Consultant	Proposed tower construction; notification of same	
	Tower Expenses	Cursory Review	

Weather Conditions	Winter weather conditions restricting acces and crew working conditions
Stone and Gravel	Stone and gravel on unimproved driveway for access to tower and transmitter sites during winter weather
Soil Conditions	Actual Soil Conditions versus assumed standard soil conditions

Primary Tower	Tower Construction Costs			
	Section	Question	Response	
	Construct New Tower	Use	Primary (Main)	
		Description of Use	N/A	
		Is this a request for upgraded equipment?	No	
		Height	143.10 feet	
		Justification for New Tower	Please see attached exhibit titled "WLFG - Exhibit for New Tower Justification (September 2018)"	

# Primary Tower Section

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

## Other Tower Expenses Not Listed

# Primary Tower

Name	Description
RF Engineer Consultant	Proposed tower construction; notification of same
Tower Expenses	Cursory Review
Weather Conditions	Winter weather conditions restricting access and crew working conditions
Stone and Gravel	Stone and gravel on unimproved driveway for access to tower and transmitter sites during winter weather

Soil Conditions	Actual Soil Conditions versus assumed
	standard soil conditions

Outside	Section	Question	Response
Professional	Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
		Number of Hours	100
		Explanation	CONSULTING SERVICES DURING TRANSITION STATION DOES NOT HAVE RESOURCES ON STAFF
	Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
		Prepare engineering section of Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare engineering section of Form FCC License to Cover Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare request for Special Temporary Authority	Yes
		Quantity	1
		Do you have Distributed Transmission System engineering services?	N/A
		Critical Facility	N/A
		Terrain-Shielded Facility	N/A
	Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	301 VIC65	For Auxiliary Facility	No
		For Main Facility	Yes

	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside	Other Professional Services Expenses Not Listed			
Professiona	I Services Costs	Description		
	Additional Repack Legal Services Not Otherwise Specified in Form 399	Non-catalog legal services such as review of quarterly transition status reports and other miscellaneous non-catalog legal fees.		

Interim Antenna Considerations	Consulting Engineer Interim Antenna Operations Analysis
Insurance Costs	Insurance coverage for repack related equipment installation and transportation

Other	Section	Question	Response
Expenses	AM Pattern Disturbance	Is an Impact Study needed?	No
		Is Remediation needed?	No
	Facility Expenses	Name	N/A
		Other Distributed Transmission System Expenses Not listed	N/A
		Name	N/A
		Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
	Permit and Filing Costs	Local Zoning	No
		Non-zoning permits	Yes
		BLM or NFS Coordination	No
		FCC Construction Permit Minor Change	Yes
		FCC License to Cover Application	Yes
		FCC Special Temporary Authority Application	Yes
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
		Does this relocation require Equipment Storage?	No
		Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
		Does this relocation require MVPD Notification of a Channel Change?	Yes

# Other Expenses Not Listed

Other Expenses

Name	Description
Land Mobile Mitigation Expenses Engineering Evaluation	Preliminary Estimate of LM Filters/RF Traps /Mitigation Engineering Evaluation
AC Line Conditioners	Electrical Surge Suppressor - for Solid State Transmitter
Land Mobile Mitigation Group A Stations	Preliminary Estimate of LM Filters/RF Traps /Mitigation Expenses Group A Stations
Land Mobile Mitigation Group B Stations	Preliminary Estimate of LM Filters/RF Traps /Mitigation Expenses Group B Stations
Land Mobile Mitigation Group C Stations	Preliminary Estimate of LM Filters/RF Traps /Mitigation Expenses Group C Stations
Land Mobile Mitigation Group D Stations	Preliminary Estimate of LM Filters/RF Traps /Mitigation Expenses Group D Stations
Land Mobile Mitigation Group E Stations	Preliminary Estimate of LM Filters/RF Traps /Mitigation Expenses Group E Stations
Land Mobile Mitigation Group F Stations	Preliminary Estimate of LM Filters/RF Traps /Mitigation Expenses Group F Stations
Services for land mobile interference identification process	Land Mobile Services
Site Security	Site security service for tower location while construction is underway

# Transmitters

## Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-50	\$1,165,624.60	\$1,163,124.60		\$1,095,274.04	
UHF - Liquid Cooled Solid State Transmitter 31.7 kW	\$839,712.55	\$839,712.55	Additional expenses were incurred as indicated in the attached invoices.	\$839,712.55	Additional expenses were incurred as indicated in the attached invoices.
Mask Filter System	\$71,421.66	\$71,421.66	N/A	\$71,421.66	N/A
RF Accessories	\$63,987.22	\$63,987.22	N/A	\$63,987.22	N/A
Channel 14 Cost Not Listed	\$9,535.80	\$9,535.80	Additional expenses were incurred as indicated in the attached invoices.	\$9,535.80	Additional expenses were incurred as indicated in the attached invoices.
Install Ch 14 filter and Mask	\$3,500.00	\$3,500.00	N/A	N/A	N/A
RF Components for Install	\$6,000.00	\$6,000.00	N/A	N/A	N/A
Old Transmitter Removal	\$4,500.00	\$4,500.00	N/A	N/A	N/A

Transmitter Building Modification	\$7,866.00	\$7,866.00	N/A	\$7,866.00	N/A
Installation and Proof	\$58,543.75	\$58,543.75	N/A	\$58,543.75	N/A
RF Consultant	\$10,000.00	\$10,000.00	N/A	\$2,250.00	N/A
Electrical	\$9,007.62	\$9,007.62	N/A	\$9,007.06	N/A
Other Electrical Service: Transmitter disconnect service panel	\$32,200.00	\$32,200.00	Additional expenses were incurred as indicated in the attached invoices.	\$32,200.00	Additiona expenses were incurred a indicated i the attached invoices
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$10,400.00	\$9,800.00	N/A	\$0.00	N/A
Channel 14 Additional field engineering time, 2 days	\$750.00	\$750.00	***System Notice: Estimate adjusted and locked because line has been superseded. ***FIELD TUNING OF SPECIAL CHANNEL 14 FILTER AND PROOF 2- ON-SITE DAYS	\$750.00	N/A

Total for all	\$2,877,273.05	\$2,905,409.69	N/A	\$2,183,699.99	N/A
systems					

## Components

Actual Information Description	File Name	
UHF - Liquid Cooled Solid State Transmitter 31.7 kW	Component Description:	New ULXTE-50 Transmitter per Quote Q-77816
	Amount:	\$273,971.40
	Component Description:	New ULXTE-50 Transmitter per Quote Q-77816 including Freight and Change Orders
	Amount:	\$21,356.12
	Component Description:	New ULXTE-50 Transmitter per Quote Q-77816
	Amount:	\$270,145.95
	Component Description:	New ULXTE-50 Transmitter per
	Amount:	Quote Q-77816 \$274,239.08

	Component Description:	Mask Filter System for ULXTE- 50 Transmitter per
	Amount:	Quote Q-77816 \$33,641.84
	Component Description:	Mask Filter System for ULXTE- 50 Transmitter per Quote Q-77816
	Amount:	\$23,569.17
	Component Description:	Mask Filter System for ULXTE- 50 Transmitter per Quote Q-77816 (see change order
	Amount:	Q-78613) \$14,210.65
RF Accessories		
	Component Description:	RF Accessories for ULXTE-50 Transmitter per Quote Q-77816
	Amount:	\$21,435.72
	Component Description:	RF Accessories for ULXTE-50 Transmitter per
	Amount:	Quote Q-77816 \$21,435.72
	Component Description:	RF Accessories for ULXTE-50
	Component Description:	RF Accessories for ULXTE-50 Transmitter per Quote Q-77816 \$21,115.78

Component Description: Amount:	Additional cost information not listed \$784.00
Component Description: Amount:	Additional cost information not listed \$126.00
Component Description: Amount:	Additional cost information not listed \$208.60
Component Description: Amount:	Additional cost information not listed \$98.00
Component Description: Amount:	Additional cost information not listed \$4,500.00
Component Description:	Additional cost information not listed \$1,379.50
Component Description: Amount:	Additional cost information not listed \$969.80

	Component Description:	Additional cost information not
	Amount:	listed \$1,127.80
	Component Description: Amount:	Additional cost information not listed \$342.10
Install Ch 14 filter and Mask	Information not provided.	
RF Components for Install	Information not provided.	
Old Transmitter Removal	Information not provided.	
Transmitter Building Modification	Component Description: Amount:	Site Survey \$7,866.00
Installation and Proof	Component Description:	Installation and Proof for ULXTE- 50 Transmitter per
	Amount:	Quote Q-77816 \$19,612.16
	Component Description:	Installation and Proof for ULXTE- 50 Transmitter per
	Amount:	Quote Q-77816 \$19,319.43
	Component Description:	Installation and Proof for ULXTE- 50 Transmitter per Quote Q-77816
	Amount:	\$19,612.16

		Deneal Charges
	Component Description:	Repack Channel 14 transmission
		RF system review;
		RF power
		calculations for
		transmitter sizing.
	Amount:	\$2,250.00
	Amount.	\$z,230.00
Electrical		
	Component Description:	Electrical for
		ULXTE-50
		Transmitter per
		Quote Q-77816
	Amount:	\$3,017.00
	Component Description:	Electrical for
	••••••••••••••••••••••••••••••••••••••	ULXTE-50
		Transmitter per
		Quote Q-77816
	Amount:	\$3,017.55
	Component Description:	Electrical for
	Component Description.	ULXTE-50
		Transmitter per
		Quote Q-77816
	Amount:	\$2,972.51

Other Electrical Service: Transmitter disconnect service panel	Component Description: Amount:	Amp panel, hanging heater, conduit and wire \$16,500.00
	Component Description: Amount:	Electrical installations \$1,500.00
	Component Description: Amount:	Electrical service and grounding \$14,200.00
Switchgear - industrial 800 amp	Information not provided.	
3" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	
Channel 14 Additional field engineering time, 2 days	Component Description:	Engineering consulting services directly related to repack DTV Channel 14 minimum transmitter power output requirements, system loss calculations, land mobile channel filter, and system gains worksheet. \$750.00

### Antennas

### Cost Information

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna AL120-49-PM	\$121,130.00	\$116,400.00		\$6,250.00	
Transmission Line Connectors	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,250.00	N/A
UHF - Lower Power Side Mount, One station antenna - medium power (50- 200 kW), horizontally polarized	\$89,400.00	\$85,000.00	N/A	N/A	N/A
Primary Antenna ATW22H5- HTO12-14H	\$266,030.00	\$172,158.80		\$154,058.80	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
UHF - High Power Top Mount (200- 1000 kW), One station antenna, horizontally polarized	\$247,000.00	\$154,058.80	N/A	\$154,058.80	Additional expenses were incurred as indicated in the attached invoices.

Elbow complex, single channel, at antenna input, per 6 1 /8. feedline (if needed)	\$12,300.00	\$11,700.00	N/A	N/A	N/A
Sub-total	\$387,160.00	\$288,558.80	N/A	\$160,308.80	N/A
Total for all systems	\$2,877,273.05	\$2,905,409.69	N/A	\$2,183,699.99	N/A

Actual Information Description	File Name	
Transmission Line Connectors	Information not provided.	
Sweep test of existing antenna	Component Description: Amount:	System Sweep \$6,250.00
UHF - Lower Power Side Mount, One station antenna - medium power (50-200 kW), horizontally polarized	Information not provided.	
Sweep test of existing antenna	Information not provided.	

UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	Component Description:	Top Mount Antenna (second payment)
	Amount:	including Freight Cost \$69,944.39
	Component Description: Amount:	Change Order to Original Proposal \$4,285.66
	Component Description:	Antenna Installation Weather Day, High Winds and
	Amount:	Ice \$3,900.00
	Component Description:	ERI Top-Mount Antenna ATW22H5-
	Amount:	HTO12-14H \$65,943.00
	Component Description:	Antenna Installation Weather Day, Freezing Rain /Snow, Crane on
	Amount:	Site \$9,985.75
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	Information not provided.	

#### **Transmission Line**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$11,100.00	\$10,500.00		\$0.00	
Flexible Air Transmission Line - dielectric, 4"	\$11,100.00	\$10,500.00	N/A	N/A	N/A
Primary Transmission Line	\$93,272.00	\$96,995.41		\$76,674.12	
Transmission Line Bridge	\$25,000.00	\$25,000.00	N/A	\$4,678.71	N/A
Rigid Transmission Line - copper, 6 1/8"	\$50,500.00	\$54,223.41	Additional expenses were incurred as indicated in the attached invoices.	\$54,223.41	Additional expenses were incurred as indicated in the attached invoices.
Decommission of Channel 49 Antenna and Transmission Line	\$17,772.00	\$17,772.00	N/A	\$17,772.00	N/A
Sub-total	\$104,372.00	\$107,495.41	N/A	\$76,674.12	N/A
Total for all systems	\$2,877,273.05	\$2,905,409.69	N/A	\$2,183,699.99	N/A

# Components

Actual Information
Description File Name

Flexible Air Transmission Line - dielectric, 4"	Information not provided.	
Transmission Line Bridge	Component Description:	Freight Cost and Transmission Bridge Assembly
	Amount:	\$4,678.71
Rigid Transmission Line - copper, 6 1/8"	Component Description:	Transmission Line
	Component Description:	Hanger Plates
	Amount:	\$2,963.31
	Component Description:	Transmission Line
		System (second
	Amount:	payment) \$21,896.30
	Component Description:	Transmission Line
	Amount:	System \$21,896.30
	Component Description:	6-1/8" OHM UHG
		Fine Matcher; invisi-shield assembly leg mount
	Amount:	\$7,467.50

Decommission of Channel 49 Antenna and	Component Description:	Remove Coax
Transmission Line		Lines,
		Transmission
		Bridge,
		Transmission Lines
	Amount:	\$13,172.00
	Common and Deceminations	
	Component Description:	Remove heavy
		duty back to back steel track for
		transmission line
	Americanti	support
	Amount:	\$4,600.00

# **Tower Equipment and Rigging Costs**

### Cost Information

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower LTOWER	\$0.00	\$0.00		\$0.00	
Primary Tower	\$673,704.41	\$671,404.41		\$539,004.41	
Tower Expenses	\$11,120.00	\$11,120.00	Additional expenses were incurred as indicated in the attached invoices.	\$11,120.00	Additional expenses were incurred as indicated in the attached invoices.
Stone and Gravel	\$9,457.60	\$9,457.60	N/A	\$9,457.60	Additional expenses were incurred as indicated in the attached invoices.
RF Engineer Consultant	\$2,500.00	\$2,500.00	N/A	\$2,000.00	N/A
Short Tower (less than 500')	\$84,200.00	\$81,900.00	N/A	N/A	N/A
Weather Conditions	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Soil Conditions	\$25,000.00	\$25,000.00	N/A	N/A	N/A

New tower	\$516,426.81	\$516,426.81	Additional expenses were incurred as indicated in the attached invoices.	\$516,426.81	N/A
Sub-total	\$673,704.41	\$671,404.41	N/A	\$539,004.41	N/A
Total for all systems	\$2,877,273.05	\$2,905,409.69	N/A	\$2,183,699.99	N/A

File Name	
Component Description:	Review materials regarding existing tower; analyze applicable tower study requirement to known tower characteristics; draft analysis for client
Amount:	\$2,640.00
Component Description:	Onsite climbing
	and ground inspections to
	document current
	condition
Amount:	\$8,480.00
	Component Description: Amount: Component Description:

Stone and Gravel	Component Description:	Furnish and deliver
	Amount:	#1 stone and Crusher Run stone \$6,935.60
	Component Description:	Stone and Dress Up
	Amount:	\$2,522.00
RF Engineer Consultant		
	Component Description:	RF Engineer Consultant
	Amount:	\$2,000.00
Short Tower (less than 500')	Information not provided.	
Weather Conditions	Information not provided.	
Soil Conditions	Information not provided.	
New tower		
	Component Description:	Custom Tower and
		Foundation and Tower Installation
	Amount:	\$256,336.87
	Component Description:	Custom Tower and
		Foundation and Tower Installation
	Amount:	\$256,336.87
	Component Description:	Freight Charge for
		New Tower per
		Proposal 20180619-498

# **Outside Professional Services**

### Cost Information

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$168,697.04	\$300,016.47		\$279,227.62	
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$2,009.00	N/A	\$2,009.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	\$1,838.50	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$3,000.00	N/A

Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$7,000.00	N/A
Prepare and or review reimbursement form	\$2,630.00	\$60,342.70	Additional expenses were incurred as indicated in the attached invoices.	\$60,342.70	Additiona expenses were incurred a indicated the attached invoices
Project management of the transition	\$15,800.00	\$104,357.73	Additional expenses were incurred as indicated in the attached invoices.	\$104,357.73	Additional expenses were incurred a indicated the attached invoices
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$2,541.40	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A

Insurance Costs	\$19,145.09	\$19,145.09	Additional expenses were incurred as indicated in the attached invoices.	\$19,145.09	Additional expenses were incurred as indicated in the attached invoices.
Interim Antenna Considerations	\$5,000.00	\$5,000.00	N/A	\$3,581.25	N/A
Additional Repack Legal Services Not Otherwise Specified in Form 399	\$75,411.95	\$75,411.95	Additional expenses were incurred as indicated in the attached invoices.	\$75,411.95	Additional expenses were incurred as indicated in the attached invoices.
RF Exposure Measurements	\$21,050.00	\$10,000.00	N/A	N/A	N/A
Sub-total	\$168,697.04	\$300,016.47	N/A	\$279,227.62	N/A
Total for all systems	\$2,877,273.05	\$2,905,409.69	N/A	\$2,183,699.99	N/A

Actual Information Description	File Name
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.

Attorney Fees - Negotiation of lease and other matters for shared locations	Component Description:	Review of Tower Lease; discussions with landlord
	Amount:	regarding site lease \$728.00
	Component Description:	Review of Tower Lease; discussions with landlord
	Amount:	regarding site lease \$1,281.00
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Component Description:	License Application for Repack
	Amount:	Construction Permit \$1,838.50
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description:	Prepare engineering section of FCC Form 2100 CP Application
	Amount:	\$3,000.00
Perform engineering study for new channel assignment and antenna development	Component Description:	Perform engineering digital channel study for new channel
	Amount:	assignment and antenna development for selected channel. \$7,000.00
Prepare and or review reimbursement form	Component Description:	Prepare and or review
	Amount:	reimbursement form \$2,714.60

Component Description: Amount:	Prepare and or review reimbursement form \$999.20
Component Description: Amount:	Prepare and or review reimbursement form \$2,437.70
Component Description: Amount:	Prepare and or review reimbursement form \$1,448.90
Component Description: Amount:	Prepare and or review reimbursement form \$1,948.90
Component Description: Amount:	Prepare and or review reimbursement form \$1,355.30
Component Description: Amount:	Prepare and or review reimbursement form \$3,748.80
Component Description: Amount:	Prepare and or review reimbursement form \$616.70

Component Description: Amount:	Prepare and or review reimbursement form \$1,086.00
Component Description: Amount:	Prepare and or review reimbursement form \$617.50
Component Description:	Prepare and or review reimbursement form
Amount:	\$375.00
Component Description:	Prepare and or review reimbursement form
Amount:	\$1,414.60
Component Description:	Prepare and or review reimbursement form
Amount:	\$356.00
Component Description:	Prepare and or review reimbursement form
Amount:	\$14,561.80
Component Description:	Prepare and or review reimbursement form.
Amount:	\$2,334.90

Component Description: Amount:	Prepare and or review reimbursement form. \$1,133.70
Component Description: Amount:	Prepare and or review reimbursement form \$5,121.40
Component Description: Amount:	Prepare budget for FCC Form 399 including reimbursement for expenses including vendor review and technical justification. \$2,500.00
Component Description: Amount:	Prepare and or review reimbursement form. \$2,121.40
Component Description: Amount:	Prepare and or review reimbursement form \$1,907.80
Component Description: Amount:	Prepare and or review reimbursement form \$4,241.20

	Component Description: Amount:	Prepare and or review reimbursement form \$354.70
	Component Description:	Prepare and or review reimbursement form
	Amount:	\$6,946.60
Project management of the transition	Component Description:	Project
	Amount:	Management of Transition \$7,848.15
	Component Description:	Project Management of
	Amount:	Transition \$2,392.50
	Component Description:	Project Management of Transition
	Amount:	\$15,506.76
	Component Description:	Project Management of Transition
	Amount:	\$8,378.85
	Component Description:	Project Management of
	Amount:	Transition \$6,115.70

Component Description: Amount:	Project Management of Transition \$312.50
Component Description: Amount:	Project status, tower analysis, vendor selection \$2,025.00
Component Description: Amount:	Project Management of Transition \$15,175.25
Component Description: Amount:	Project Management of Transition \$6,090.00
Component Description: Amount:	Project Management of Transition \$3,926.60
Component Description:	Project Management of Transition \$2,776.75
Amount:	Project Management of Transition \$9,135.00

**Component Description:** Project Management of Transition Amount: \$112.50 **Component Description:** Project Management of Transition Amount: \$5,883.07 **Component Description:** Project Management of Transition Amount: \$625.00 **Component Description:** Project Management of Transition Amount: \$4,495.00 **Component Description:** Project Management of Transition Amount: \$4,603.75 **Component Description:** Project Management of Transition Amount: \$8,167.85 **Component Description:** Project Management of Transition Amount: \$450.00

	Transition
Amount:	\$337.50
<b>Component Description:</b>	Attorney Fees -
	Prepare and Fil
	FCC Form 2100
	CP.
Amount:	\$173.60
Component Description:	Attorney Fees -
	Prepare and Fil
	FCC Form 2100
	CP.
Amount:	\$2,367.80
Information not provided.	
Information not provided.	
	Amount: Component Description: Amount: Information not provided.

Insurance Costs		
	Component Description:	Installation /Builder's Risk Policy
	Amount:	\$3,586.00
	Component Description: Amount:	Excess liability Insurance coverage for repack related equipment installation and transportation \$11,045.70
	Component Description: Amount:	General liability Insurance coverage for repack related equipment installation and transportation \$4,513.39
Interim Antenna Considerations	Component Description: Amount:	Interim Antenna operation review of possible reduced power operation; considerations with regards to tower loading. \$1,950.00
	Component Description: Amount:	Design parameters and antenna mounting elevations optimization of interim antenna \$1,631.25

Services Not Otherwise
Specified in Form 399

Component Description: Amount:	Non-Catalog Legal Services such as review of quarterly transition status reports and other miscellaneous non- catalog legal fees \$343.00
Component Description:	Non-Catalog Legal Services such as review of quarterly transition status reports and other miscellaneous non- catalog legal fees \$8,475.30
Component Description: Amount:	Non-Catalog Legal Services such as review of quarterly transition status reports and other miscellaneous non- catalog legal fees \$196.00
Component Description: Amount:	Non-Catalog Legal Services such as review of quarterly transition status reports and other miscellaneous non- catalog legal fees \$123.50

Non-Catalog Legal Services such as review of quarterly transition status reports and other miscellaneous non- catalog legal fees \$10,769.00
Non-Catalog Legal Services such as review of quarterly transition status reports and other miscellaneous non- catalog legal fees \$5,017.20
Non-Catalog Legal Services such as review of quarterly transition status reports and other miscellaneous non- catalog legal fees \$98.00
Non-Catalog Legal Services such as review of quarterly transition status reports and other miscellaneous non- catalog legal fees \$5,391.70

Component Description:	Non-Catalog Legal Services such as review of quarterly transition status reports and other miscellaneous non- catalog legal fees \$4,174.80
Component Description:	Non-Catalog Legal Services such as review of quarterly transition status reports and other miscellaneous non- catalog legal fees \$1,711.70
Component Description:	Non-Catalog Legal Services such as review of quarterly transition status reports and other miscellaneous non- catalog legal fees \$5,441.60
Component Description:	Non-Catalog Legal Services such as review of quarterly transition status reports and other miscellaneous non- catalog legal fees. \$940.30

Component Description: Amount:	Non-Catalog Legal Services such as review of quarterly transition status reports and other miscellaneous non- catalog legal fees \$1,106.25
Component Description: Amount:	Non-Catalog Legal Services such as review of quarterly transition status reports and other miscellaneous non- catalog legal fees \$5,128.80
Component Description:	Non-Catalog Legal Services such as review of quarterly transition status reports and other miscellaneous non- catalog legal fees \$5,205.30
Component Description:	Non-Catalog Legal Services such as review of quarterly transition status reports and other miscellaneous non- catalog legal fees. \$518.50

Component Description:	Non-Catalog Legal Services such as review of quarterly transition status reports and other miscellaneous non- catalog legal fees \$17,123.50
Component Description:	Non-Catalog Legal Services such as review of quarterly transition status reports and other miscellaneous non- catalog legal fees \$1,501.90
Component Description:	Non-Catalog Legal Services such as review of quarterly transition status reports and other miscellaneous non- catalog legal fees \$114.20
Component Description:	Non-Catalog Legal Services such as review of quarterly transition status reports and other miscellaneous non- catalog legal fees \$63.00

	Component Description:	Non-Catalog Legal Services such as review of quarterly transition status reports and other miscellaneous non- catalog legal fees
	Amount:	\$1,387.40
	Component Description:	Non-Catalog Legal Services such as review of quarterly transition status reports and other miscellaneous non- catalog legal fees
	Amount:	\$581.00
RF Exposure Measurements	Information not provided.	

# **Other Expenses**

### Cost Information

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cos Justificatio
Other Expenses	\$293,515.00	\$292,910.00		\$33,211.00	
Site Security	\$8,500.00	\$8,500.00	N/A	N/A	N/A
Services for land mobile interference identification process	\$19,971.90	\$19,971.90	Additional expenses were incurred as indicated in the attached invoices.	\$19,971.90	Additional expenses were incurred as indicated in the attached invoices.
Land Mobile Mitigation Group E Stations	\$25,000.00	\$25,000.00	Please see attachment.	N/A	N/A
Land Mobile Mitigation Group D Stations	\$25,000.00	\$25,000.00	Please see attachment.	N/A	N/A
Land Mobile Mitigation Group C Stations	\$25,000.00	\$25,000.00	Please see attachment.	N/A	N/A
Land Mobile Mitigation Group B Stations	\$25,000.00	\$25,000.00	Please see attachment.	N/A	N/A
Land Mobile Mitigation Group A Stations	\$25,000.00	\$25,000.00	Please see attachment.	N/A	N/A
AC Line Conditioners	\$25,000.00	\$25,000.00	N/A	N/A	N/A

Land Mobile Mitigation Expenses Engineering Evaluation	\$25,000.00	\$25,000.00	Please see attachment.	\$5,662.50	N/A
MVPD Notification of Channel Change	\$1,853.10	\$1,853.10	Additional expenses were incurred as indicated in the attached invoices.	\$1,853.10	Additional expenses were incurred as indicated ir the attached invoices.
Develop and air announcement of upcoming channel change	\$2,500.00	\$2,500.00	N/A	\$1,120.00	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$20,000.00	\$20,000.00	N/A	N/A	N/A
Non-zoning permits	\$2,500.00	\$2,500.00	LOCAL ELECTRICAL PERMITS AND DRAWINGS	\$630.00	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A

FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$3,973.50	N/A
Equipment Delivery and Handling Charges	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Land Mobile Mitigation Group F Stations	\$25,000.00	\$25,000.00	Please see attachment.	N/A	N/A
Sub-total	\$293,515.00	\$292,910.00	N/A	\$33,211.00	N/A
Total for all systems	\$2,877,273.05	\$2,905,409.69	N/A	\$2,183,699.99	N/A

Actual Information Description	File Name
Site Security	Information not provided.

Services for land mobile interference ide process

Services for land mobile		
interference identification	Component Description:	Land Mobile
process		Services
	Amount:	\$490.00
	Component Description.	Land Mobile
	Component Description:	
	Amount:	Services \$315.00
	Amount.	φ315.00
	Component Description:	Land Mobile
		Services
	Amount:	\$3,115.00
	Component Description:	Land Mobile
		Services
	Amount:	\$4,844.00
	Component Description:	Land Mobile Web
		Site Implementation
	Amount:	\$4,700.00
		Ŧ )
	Component Description:	Land Mobile
	component Description.	Services
	Amount:	\$1,584.00
		\$1,00 H00
		Land Mobile
	Component Description:	
		Wohsito
		Website
	Amount	Implementation
	Amount:	
	Amount:	Implementation
		Implementation \$4,700.00
	Amount: Component Description:	Implementation \$4,700.00 Land Mobile
	Component Description:	Implementation \$4,700.00 Land Mobile Services
		Implementation \$4,700.00 Land Mobile
	Component Description:	Implementation \$4,700.00 Land Mobile Services
Land Mobile Mitigation	Component Description: Amount:	Implementation \$4,700.00 Land Mobile Services
Land Mobile Mitigation Group E Stations	Component Description:	Implementation \$4,700.00 Land Mobile Services

Land Mobile Mitigation Group D Stations	Information not provided.	
Land Mobile Mitigation Group C Stations	Information not provided.	
Land Mobile Mitigation Group B Stations	Information not provided.	
Land Mobile Mitigation Group A Stations	Information not provided.	
AC Line Conditioners	Information not provided.	
Land Mobile Mitigation Expenses Engineering Evaluation	Component Description:	Land Mobile and Mask Filter design review
	Amount:	\$4,612.50
	Component Description:	Channel 14 Land Mobile adjacent filter protection research.
	Amount:	\$1,050.00
MVPD Notification of Channel Change	Component Description: Amount:	MVPD Notification of Channel Change \$49.00
	Component Description: Amount:	MVPD Notification of Channel Change \$119.60
	Component Description: Amount:	MVPD Notification of Channel Change \$1,684.50

Develop and air announcement of upcoming channel change	Component Description: Amount:	Develop and air announcement of upcoming channel change \$343.00
	Amount:	\$343.00
	Component Description:	Develop and air announcement of upcoming channel change
	Amount:	\$777.00
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.	
Non-zoning permits		
	Component Description:	Permit for Foundation and Tower Erection
	Amount:	\$630.00
FCC Filing Fees - Special Temporary Authorization request	Information not provided.	
FCC Filing Fees - Form 2100 license to cover application	Information not provided.	
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.	

DTV Medical Facility Notification	Component Description: Amount:	Medical Notification Mailing \$2,950.00
	Component Description: Amount:	DTV Medical Facility Notification \$342.10
	Component Description: Amount:	DTV Medical Facility Notification \$534.00
	Component Description: Amount:	DTV Medical Facility Notification \$147.40
Equipment Delivery and Handling Charges	Information not provided.	
Land Mobile Mitigation Group F Stations	Information not provided.	

Cost Information	Grand Total			
		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$2,877,273.05	\$2,905,409.69	\$2,183,699.99

Reimbursem	entestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		<ol> <li>The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>The above-named</li> </ol>	
		entity acknowledges that all certifications and attached documentation are considered material representations.	
		3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	Michael D. Smith President 04/23/2020

\_\_\_\_

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol> <li>The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> </ol>	
		2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.	
		3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

	The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. The above-named	
	entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.	
an au name	are, under penalty of perjury, that I am thorized representative of the above- d applicant for the Authorization(s) ried above.	Michael D. Smith President 04/23/2020

# Attachments