

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 74174 Service: DTV Call WVTV Channel: 27 (UHF)

ID:

Sign:

File **0000028820**

Number:

FRN: **0002209260** Date **06/11**

Submitted: /2020

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
WVTV LICENSEE, INC. Doing Business As: WVTV LICENSEE, INC.	Harvey Arnold 10706 Beaver Dam Road Cockeysville, MD 21030 United States	+1 (410) 568-1500	harnold@sbgtv. com	Corporation

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email	
[Confidential]				

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Paul A. Cicelski , Esq . Lerman Senter PLLC	Paul A. Cicelski, Esq. 2001 L Street, NW Suite 400 Washington, DC 20036 United States	+1 (202) 429- 8970	pcicelski@lermansenter. com

Broadcaster Information and Transition Plan

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	See Exhibit A.

Transmitters

rs	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Auxiliary Transmitter

Add Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Retune Existing
	Use	Auxiliary (Backup)
	Ownership	Owned
	Owner	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	Rohde & Schwarz
	Model	NV8608
	Year	2000
	Туре	Solid State

Solid State Cooling	Air Cooled
Solid State Power capacity	7 kW

Auxiliary Transmitter

Retuning Transmitter Costs

Section	Question	Response
New IOT Tubes	Number of Tubes (including accessories) needed	N/A
New Mask Filter	Power	10 kW
	Other Power	N/A
New Exciter	Is a new exciter needed?	Yes
	Exciter Type	Single frequency agile

Auxiliary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A

	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Auxiliary Transmitte

Other Transmitter Cost Not Listed

Transmitter Information not provided.

Primary Transmitter

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	QX2D
	Year	2003
	Туре	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	60 kW

Primary Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	THU9evo-48
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	73.5 kW
	Justification for New Transmitter	Per the manufacturer, the current transmitter cannot be retuned. See Exhibit B.

Primary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	800.0 feet
	Other Electrical Service	Yes

	Description	Electrical Installation
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Туре	Heating and Cooling
	Size	25 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Outdoor Transmitter Equipment Ice Protection	Outdoor Transmitter Equipment Ice Protection
RF System	RF System
Transmitter Building	Transmitter Building

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna	Class	Full Power
Manufacturer and Type	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	745.0 kW

Manufacturer	
Model	TFU-17JSC /VP-R SP 4C1
Year	2010

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna	Class	Full Power
Manufacturer and Types	Mounting	Top Mount
	Antenna position in stack	Bottom
	Polarization	Elliptical
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	915.0 kW
	Manufacturer	

Model	TFU-29ETT /VP-R 4C170
Year	2017
Justification for New Antenna	Current antenna is a single channel antenna that cannot be used for the new post- auction channel.

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	8 3/16 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Other Antenna Cost Not Listed

Name	Description
Antenna Input	Antenna Input
Helicopter Lift	Helicopter Lift

Transmission Seffien	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission	Manufacturer	Dielectric
Line Manufacturer and Type	Туре	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1300 feet per run

Other Transmission Line Expenses Not Listed

Primary
Transmission of provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Auxiliary Tower

Add Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Auxiliary (Backup)
	Description of Use	Backup Tower
	Ownership	Owned
	Is this tower consider Complex?	Candelabra
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower Structure	Do you have a tower registration number?	Yes
Registration	ASR Number	1045308
Coordinates (NAD83 (North American Datum of	Latitude (NAD83)	43° 05' 48.0" N-
1983))	Longitude (NAD83)	087° 54' 18.0" W-
	Overall Structure Height	1101.04 feet
	Support Structure Height	1101.04 feet

Ground Elevation Above Mean Sea Level (AMSL)	630.90 feet
Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	WCGV Licensee, LLC
Date Constructed	11/05/1980

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
27031	WXSS	FM
27030	WSSP	AM
74174	WVTV	DTV
42665	WMVT	DTV
42663	WMVS	DTV
36370	WKLH	FM

Auxiliary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for tower with candelabra
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

Auxiliary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Candelabra
Helicopter Services Required	Are helicopter services required?	No

Auxiliary Tower

Other Tower Expenses Not Listed

Information not provided.

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower	Type of change	Modify Existing
Description	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	Candelabra
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower	Do you have a tower registration number?	Yes
Structure Registration	ASR Number	1057482
Coordinates (NAD83 (North American Datum	Latitude (NAD83)	43° 05' 46.2" N-
of 1983))	Longitude (NAD83)	087° 54' 15.0" W-
	Overall Structure Height	1212.91 feet
	Support Structure Height	1098.74 feet
	Ground Elevation Above Mean Sea Level (AMSL)	627.95 feet
	Structure Type	GTOWER - Guyed Structure Used for Communication Purposes

Tower Owner	Milwaukee Area Technical College District Board
Date Constructed	05/27/2015

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
72342	WVCY-TV	DTV
73059	WVCY-FM	FM
37104	WPXE-TV	DTV
60571	WIWN	DTV
42665	WMVT	DTV
59974	WLDB	FM
35091	WMKE-CD	DTV
42663	WMVS	DTV
63919	WMIL-FM	FM
71278	WCGV-TV	DTV

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for tower with candelabra
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Candelabra
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Information not provided.

Outside Professional

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	470
	Explanation	Outside consulting engineering, legal work, and accounting services, as well as project management for regional and comprehensive repack execution.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A

Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A

Justification

N/A

Outside Professional

Other Professional Services Expenses Not Listed

I Services Costs	Description
Sinclair Internal Costs	Internal Employee Time Costs

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses

Other Expenses Not Listed

Name	Description
Rental Cost	Rental Cost

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter THU9evo-48	\$2,270,932.34	\$1,639,679.17		\$595,288.59	
Transmitter Building	\$2,898.00	\$2,898.00	N/A	\$2,898.00	N/A
RF System	\$58,567.00	\$58,567.00	N/A	\$58,567.00	N/A
Outdoor Transmitter Equipment Ice Protection	\$50,226.72	\$50,226.72	N/A	\$50,226.72	N/A
Other HVAC Service Type: H Size:25 (Other)	\$29,766.62	\$29,766.62	N/A	\$29,766.62	N/A
Other Electrical Service: Electrical Installation	\$34,674.00	\$34,674.00	N/A	\$34,674.00	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$20,800.00	\$20,000.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 68.5 - 75 kW	\$1,999,000.00	\$1,368,842.50	Updated cost of estimated amount.	\$348,148.47	Invoice 002382 can be deleted.

- industrial 800 amp					
Transformer 3 phase /480v - 300 KVA	\$36,800.00	\$38,404.33	See Nelco quote.	\$38,404.33	N/A
Auxiliary Transmitter NV8608	\$134,560.00	\$128,310.00		\$0.00	
10 kW mask filter	\$8,310.00	\$8,310.00	N/A	N/A	N/A
Single frequency agile exciter	\$21,050.00	\$20,000.00	N/A	N/A	N/A
UHF and VHF - minor banding issues	\$105,200.00	\$100,000.00	N/A	\$0.00	N/A
Sub-total	\$2,405,492.34	\$1,767,989.17	N/A	\$595,288.59	N/A
Total for all systems	\$4,866,000.88	\$3,514,023.48	N/A	\$1,909,944.92	N/A

\$36,300.00

N/A

\$32,603.45

N/A

\$38,200.00

Switchgear

Components

Actual Information Description	File Name	
Transmitter Building		
	Component Description: Amount:	Transmitter building cost. #989 \$2,898.00
RF System	Component Description: Amount:	Transmitter RF System cost. #002382 \$58,567.00

Outdoor Transmitter		
Equipment Ice Protection	Component Description:	Transmitter ice
		protection cost.
		#19-49099
	Amount:	\$50,226.72
Other HVAC Service		
Type: H Size:25 (Other)	Component Description:	Transmitter
		related cost.
		#18432
	Amount:	\$920.00
	Component Description:	Transmitter
		related cost.
		#39986393
	Amount:	\$6,617.43
	Component Description:	Transmitter
		related cost.
		#3998191
	Amount:	\$74.05
	Component Description	Transmitter
	Component Description:	Transmitter related cost.
		#319979808
	Amount	
	Amount:	\$850.14
	Component Description:	HVAC installation
		services. #18431
	Amount:	\$21,305.00

Other Electrical Service: Electrical Installation	Component Description:	Transmitter
		electrical
		installation cost.
	Amount:	#957 \$9,922.50
	Component Description:	Transmitter
		related cost. #954
	Amount:	\$3,313.20
	Component Description:	Transmitter
	Amount:	related cost. #952 \$13,690.00
	7	ψ10,000.00
	Component Description:	Transmitter
		related cost. #960
	Amount:	\$6,214.50
	Component Description:	Transmitter
		related cost. #961
	Amount:	\$845.00
	Component Description:	Transmitter
	Component Scoonphism.	related cost. #953
	Amount:	\$688.80
2" Rigid Conduit and Wiring	Information not provided.	
(Cost per feet)		

(Cost per foot)

UHF - Liquid Cooled Solid State Transmitter 68.5 - 75 kW

Component Description: Transmitter

associated cost.

#39916893

Amount: \$214.01

Component Description: Transmitter

related cost. #972

Amount: \$1,440.00

Component Description: Transmitter

Amount:

associated cost. #39904249

\$4,283.83

Component Description: Transmitter

related cost. #6326

Amount: \$2,007.23

Component Description: Transmitter

related cost.

#002382

Amount: \$58,567.00

Component Description: Transmitter cost,

25% down. #9500096476

Amount: \$342,210.63

10 kW mask filter Single frequency agile	Information not provided. Information not provided.	
	Amount:	\$35,740.00
	Component Description:	Transmitter related cost. #16987
	Amount:	related cost. #TWW9442 \$2,664.33
Transformer 3 phase/480v - 300 KVA	Component Description:	Transmitter
	Amount:	related cost. #17006 \$31,103.45
	Component Description:	Transmitter
	Amount:	#16988 \$1,500.00
amp	Component Description:	Transmitter related cost.

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna TFU-29ETT /VP-R 4C170	\$364,746.81	\$351,452.78		\$264,332.09	
Helicopter Lift	\$4,122.00	\$4,122.00	N/A	\$4,122.00	N/A
Antenna Input	\$43,884.81	\$43,884.81	N/A	\$43,884.41	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna, elliptically or circularly polarized	\$289,500.00	\$275,000.00	N/A	\$199,279.71	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$0.00	N/A
Elbow complex, single channel, at antenna input, per 8 3/16. feedline (if needed)	\$15,250.00	\$17,045.97	Please see Dielectric quotes.	\$17,045.97	N/A

Pattern scatter	\$5,260.00	\$5,000.00	N/A	N/A	N/A
analysis					
for side					
mount high					
/med					
power					
antennas (if not					
(if not included					
in antenna					
base cost)					
base cost)					
Sub-total	\$364,746.81	\$351,452.78	N/A	\$264,332.09	N/A
Total for	\$4,866,000.88	\$3,514,023.48	N/A	\$1,909,944.92	N/A
all					
systems					

Components

Actual Information Description	File Name	
Helicopter Lift		
	Component Description:	Total invoice amount reduced by 8.40%.
	Amount:	#760033 \$4,122.00

Antenna Input		
	Component Description:	Total invoice
		amount reduced
		by 25.40%. #680001
	Amount:	\$35,125.11
	Amount	φου, 120.11
	Component Description:	Total invoice
		amount reduced
		by 8.40%.
		#702004
	Amount:	\$4,319.42
	Component Description:	Total invoice
		amount reduced
		by 8.40%.
		#708015
	Amount:	\$4,439.88
UHF - High Power Top Mount (200-1000 kW), One		
station antenna, elliptically	Component Description:	Antenna related
or circularly polarized		cost reduced by
The state of the s		25.40%. #614027
	Amount:	\$197,699.69
	Component Description:	Total invoice
		amount reduced
		by 25.40%.
		#538013
	Amount:	\$1,580.02
	existing Information not provided.	

Elbow complex, single channel, at antenna input, per 8 3/16. feedline (if needed)	Component Description:	Antenna related cost reduced by
	Amount:	25.40%. #614027 \$11,326.52
	Component Description:	Total invoice amount reduced
		by 25.40%. #621017
	Amount:	\$5,719.45
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.	

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$0.00	\$0.00		\$0.00	
Sub-total	\$0.00	\$0.00	N/A	\$0.00	N/A
Total for all systems	\$4,866,000.88	\$3,514,023.48	N/A	\$1,909,944.92	N/A

Components

Information not provided.

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower GTOWER	\$862,000.00	\$910,289.30		\$816,864.30	
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$400,000.00	N/A	\$308,575.00	N/A
Structural engineering tower load study for a documented tower with candelabra	\$20,000.00	\$19,000.00	N/A	\$17,000.00	N/A
Major tower reinforcement /modifications	\$421,000.00	\$491,289.30	See FDH Quote.	\$491,289.30	N/A
Auxiliary Tower TOWER	\$862,000.00	\$119,313.00		\$119,313.00	
Major tower reinforcement /modifications	\$421,000.00	\$16,855.00	N/A	\$16,855.00	N/A

Structural	\$20,000.00	\$0.00	This	N/A	N/A
engineering			auxiliary		
tower load			tower could		
study for a			potentially		
documented			be used to		
tower with			save the		
candelabra			fund		
			money and		
			eliminate		
			the need		
			for interim		
			facilities. A		
			final		
			decision		
			has not		
			been		
			reached as		
			to which		
			approach		
			the station		
			will use for		
			its repack.		
Complex Tower	\$421,000.00	\$102,458.00	N/A	\$102,458.00	N/A
(includes, for					
example,					
those with					
candelabras					
and/or					
stacked					
antennas)					
Sub-total	\$1,724,000.00	\$1,029,602.30	N/A	\$936,177.30	N/A
			N/A	\$1,909,944.92	N/A

Components

Actual Information	
Description	File Name

Complex Tower (includes, for example, those with candelabras and/or stacked antennas)

Component Description:

Tower related cost. #16648 \$1,400.00

Amount:

Component Description:

Tower related cost. #SIN000194

Amount:

\$100,800.00

Component Description:

Tower related cost. #SIN000792

Amount:

\$4,775.00

Component Description:

Tower related cost. #SIN000804

Amount:

\$201,600.00

Component Description:

Tower related cost. #19-49087

Amount:

\$3,696.00

Structural engineering tower load study for a documented tower with candelabra

Component Description:

Rigorous structural

evaluation cost. #E-186778

Amount:

\$8,500.00

Component Description:

Rigorous structural evaluation cost.

#E-186761

Amount:

\$8,500.00

Major tower reinforcement modifications		
	Component Description:	Tower related
		cost. #SIN000194
	Amount:	\$163,763.10
	Component Description:	Tower related
		cost. #SIN000804
	Amount:	\$327,526.20
Major tower reinforcement		
/modifications	Component Description:	Tower
		reinforcement
		/modifications
		cost. #SIN000347
	Amount:	\$16,855.00
Structural engineering tower load study for a documented tower with	Information not provided.	
candelabra		
Complex Tower (includes, for example, those with		
candelabras and/or stacked	Component Description:	Complex tower
antennas)		cost. #SIN000347
,	Amount:	\$102,458.00

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description Outside Professional Services	Predetermined Cost Estimate \$220,355.00	Estimated Cost \$214,137.50	Estimated Cost Justification	Actual Cost \$53,545.40	Actual Cost Justification
Prepare request for Special Temporary Authorization	\$4,100.00	\$8,482.50	See Carl T. Jones Invoice.	\$8,482.50	N/A
Sinclair Internal Costs	\$205.00	\$205.00	N/A	\$205.00	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A

Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$10,000.00	N/A	N/A	N/A
NEPA Section 106 environmental review, if needed	\$6,310.00	\$6,000.00	N/A	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,700.00	Updated cost of estimated amount per FCC requirement.	\$2,677.79	N/A
Project management of the transition	\$74,260.00	\$70,500.00	N/A	\$37,372.94	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A

(main), License to Cover Application Prepare engineering section of FCC Form 2100 (main), Construction Permit Application Perform engineering study for new channel assignment and antenna development Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$3,155.00 \$7,360.00 \$5,260.00 \$220,355.00	\$3,000.00 \$7,000.00 \$5,000.00	N/A N/A	\$1,650.00 \$2,780.00 \$377.17	N/A N/A
to Cover Application Prepare engineering section of FCC Form 2100 (main), Construction Permit Application Perform engineering study for new channel assignment and antenna development Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit	\$7,360.00	\$7,000.00	N/A	\$2,780.00	N/A
to Cover Application Prepare engineering section of FCC Form 2100 (main), Construction Permit Application Perform engineering study for new channel assignment and antenna					
to Cover Application Prepare engineering section of FCC Form 2100 (main), Construction Permit	\$3,155.00	\$3,000.00	N/A	\$1,650.00	N/A
to Cover					
Prepare engineering section of FCC Form 2100	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A

Components

Actual Information	
Description	File Name

Prepare request for Special Temporary Authorization Component Description: Component Description: Component Description: Component Description: Component Description: Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. Amount: S26.93 Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. S26.93 Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. S11.39 Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. S8.66 Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. S8.66 Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. S8.66			
Amount: Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. Amount: Portion of general repack matter invoice attributable to this station - divided by 100 stations. Amount: Portion of general repack matter invoice attributable to this station - divided by 100 stations. Amount: Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. Amount: Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. Amount: Samount: Portion of general repack matter invoice attributable to this station - divided by 100 station - divided by 100 stations.		Component Description:	Outside
Amount: Sinclair Internal Costs Sa,482.50			professional
Sinclair Internal Costs Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. Amount: \$26.93 Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. Amount: \$11.39 Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. Amount: Portion of general repack matter invoice attributable to this station - divided by 100 stations. Amount: Portion of general repack matter invoice attributable to this station - divided by 100 stations. Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations.			service cost. #858-
Component Description: Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. Amount: Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. Amount: \$11.39 Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. Amount: Portion of general repack matter invoice attributable to this station - divided by 100 stations. See 6			
Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. Amount: \$26.93 Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. Amount: \$11.39 Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. Amount: \$11.39 Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. Amount: \$8.66 Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 station - divided by 100 station - divided by 100 stations.		Amount:	\$8,482.50
repack matter invoice attributable to this station - divided by 100 stations. Amount: \$26.93 Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. Amount: \$11.39 Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. Amount: \$11.39 Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. Amount: \$8.66 Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations.	Sinclair Internal Costs		
invoice attributable to this station - divided by 100 stations. Amount: \$26.93 Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. Amount: \$11.39 Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. Amount: Portion of general repack matter invoice attributable to this station - divided by 100 stations. Amount: \$8.66 Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations.		Component Description:	Portion of general
to this station - divided by 100 stations. Amount: \$26.93 Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. Amount: \$11.39 Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. Amount: \$8.66 Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. Portion of general repack matter invoice attributable to this station - divided by 100 stations.			repack matter
divided by 100 stations. Amount: \$26.93 Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. Amount: \$11.39 Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. Amount: \$8.66 Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. Portion of general repack matter invoice attributable to this station - divided by 100 stations.			invoice attributable
Amount: Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. Amount: Portion of general repack matter invoice attributable to this station. Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. Amount: \$8.66 Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations.			to this station -
Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. Amount: \$11.39 Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. Amount: \$8.66 Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. Portion of general repack matter invoice attributable to this station - divided by 100 stations.			divided by 100
Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. Amount: \$11.39 Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. Amount: \$8.66 Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. Portion of general repack matter invoice attributable to this station - divided by 100 stations.			
repack matter invoice attributable to this station - divided by 100 stations. Amount: \$11.39 Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. Amount: \$8.66 Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations.		Amount:	\$26.93
repack matter invoice attributable to this station - divided by 100 stations. Amount: \$11.39 Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. Amount: \$8.66 Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations.		Component Description	Dortion of general
invoice attributable to this station - divided by 100 stations. Amount: Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. Amount: \$8.66 Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations.		Component Description.	
to this station - divided by 100 stations. Amount: \$11.39 Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. Amount: \$8.66 Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 station - divided by 100 stations.			
divided by 100 stations. Amount: \$11.39 Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. Amount: \$8.66 Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations.			
Amount: Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. Amount: \$8.66 Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations.			
Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. Amount: \$8.66 Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 station - divided by 100 stations.			
repack matter invoice attributable to this station - divided by 100 stations. Amount: \$8.66 Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations.		Amount:	\$11.39
repack matter invoice attributable to this station - divided by 100 stations. Amount: \$8.66 Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations.		Commonant Description	Dortion of general
invoice attributable to this station - divided by 100 stations. Amount: \$8.66 Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations.		Component Description:	
to this station - divided by 100 stations. Amount: \$8.66 Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations.			
divided by 100 stations. Amount: \$8.66 Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations.			
Amount: \$8.66 Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations.			
Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations.			•
repack matter invoice attributable to this station - divided by 100 stations.		Amount:	\$8.66
repack matter invoice attributable to this station - divided by 100 stations.			
invoice attributable to this station - divided by 100 stations.		Component Description:	Portion of general
to this station - divided by 100 stations.			repack matter
divided by 100 stations.			
stations.			to this station -
Amount: \$15.08			
		Amount:	\$15.08

repack matter invoice attributable to this station divided by 100

stations.

Amount: \$7.86

Component Description: Portion of general

repack matter invoice attributable to this station - divided by 100 stations.

Amount: \$25.53

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations.

Amount: \$9.47

Component Description: Portion of general

repack matter internal time card attributable to this station - divided by

100.

Amount: \$66.55

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100

stations.

Amount: \$33.53

Comprehensive coverage verification via field study, if needed	Information not provided.
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.
ASR modification (prepare FCC Form 854)	Information not provided.
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	Information not provided.
NEPA Section 106 environmental review, if needed	Information not provided.
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.

Prepare and or review reimbursement form

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations. #461289

Amount: \$1,311.48

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$152.01

Component Description: Legal services cost.

Amount: \$345.00

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$1,315.27

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #461759

Amount: \$869.30

Project management of the transition

repack matter invoice attributable to this station divided by 98 stations.

Amount: \$185.10

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #477305

Amount: \$393.53

Component Description: Legal services

cost. #479336

Amount: \$135.40

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #1063

Amount: \$262.29

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #478780

Amount: \$271.41

repack matter invoice attributable to this station divided by 93 stations. #461289

Amount: \$91.50

Component Description: Portion of general

repack matter invoice attributable to this station divided by 99 stations. #1086

Amount: \$275.35

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #467861

Amount: \$470.30

Component Description: Legal Service Cost.

#465240

Amount: \$177.50

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #132

Amount: \$589.44

repack matter invoice attributable to this station divided by 100 stations. #475283

Amount: \$384.08

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1133

Amount: \$307.72

Component Description: Legal Service Cost.

#478315

Amount: \$45.00

Component Description: Legal services

cost. #470894

Amount: \$163.75

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #476367

Amount: \$364.80

Component Description: Portion of general

repack matter invoice attributable to this station divided by 99 stations. #469573

Amount: \$377.14

repack matter invoice attributable to this station divided by 100 stations. #1130

Amount: \$281.49

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1167

Amount: \$313.41

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1145

Amount: \$369.98

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1114

Amount: \$242.25

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1123

Amount: \$342.14

repack matter invoice attributable to this station divided by 100 stations. #472583

Amount: \$279.89

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #474405

Amount: \$490.56

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1156

Amount: \$399.52

Component Description: Legal services

cost. #471583

Amount: \$57.50

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1141

Amount: \$406.17

repack matter invoice attributable to this station divided by 100 stations. #470923

Amount: \$406.65

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1105

Amount: \$216.88

Component Description: Legal services

cost. #476428

Amount: \$166.25

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #471524

Amount: \$322.83

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #473885

Amount: \$318.62

repack matter invoice attributable to this station divided by 100 stations. #1098

Amount: \$238.07

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1111

Amount: \$159.58

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #478288

Amount: \$194.86

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1117

Amount: \$282.68

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1099

Amount: \$266.93

Component Description: Legal services

cost. #472638

Amount: \$157.50

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #470237

Amount: \$436.37

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1151

Amount: \$388.07

Component Description: Legal services

cost. #477357

Amount: \$1,284.75

Component Description: Legal services

cost. #477872

Amount: \$9,138.75

Component Description: Legal services

cost. #478825

Amount: \$180.00

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #477820

Amount: \$320.19

repack matter invoice attributable to this station divided by 100 stations. #118

Amount: \$468.97

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$943.95

Component Description: Legal services

cost. #464412

Amount: \$83.30

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #464321

Amount: \$683.07

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$91.76

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$86.88

Component Description: Legal Service Cost.

#474872

Amount: \$217.50

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$20.64

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #1078

Amount: \$215.68

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #465001

Amount: \$596.30

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$818.59

Component Description: \$26,919.78 credit

to be split across 93 Sinclair stations

reimbursed

\$999.20 for invoice 461759 (correct reimbursement amount is \$709.74).

Amount: (\$289.46)

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$836.44

Component Description: Legal services

cost. #461748

Amount: \$203.30

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1090

Amount: \$176.70

repack matter invoice attributable to this station divided by 98 stations. #463567

Amount: \$566.48

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #467378

Amount: \$576.96

Component Description: Legal Service Cost.

#466755

Amount: \$240.00

Component Description: Legal services

cost. #463631

Amount: \$78.10

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #465173

Amount: \$654.26

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #461759

Amount: \$29.98

repack matter invoice attributable to this station divided by 98 stations. #1058

Amount: \$187.24

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$20.91

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #1079

Amount: \$177.14

Component Description: Legal services

cost. #460885

Amount: \$425.00

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #1072

Amount: \$237.64

repack matter invoice attributable to this station divided by 98 stations.

Amount: \$105.97

Component Description: Legal services

cost. #474458

Amount: \$57.50

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations.

Amount: \$30.47

Component Description: Legal services

cost. #476939

Amount: \$166.25

Component Description: Portion of general

repack matter invoice attributable to this station - divided by 100 stations. #107

Amount: \$602.28

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$43.72

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$716.28

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #472173

Amount: \$311.78

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$32.35

Component Description: Legal Service Cost.

#464754

Amount: \$470.00

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1143

Amount: \$436.90

repack matter invoice attributable to this station divided by 100 stations. #1161

Amount: \$267.48

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations. Previous balance of invoice

#453686.

Amount: \$999.04

Component Description: Legal Service Cost.

#467951

Amount: \$112.50

Component Description: Legal services

cost. #469640

Amount: \$51.25

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #1055

Amount: \$243.38

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #463026

Amount: \$801.57

Component Description:	Portion of general
------------------------	--------------------

repack matter invoice attributable to this station divided by 100 stations. #473506

Amount: \$421.40

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #1069

Amount: \$246.68

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations.#466690

Amount: \$446.87

Component Description: Legal services

cost. #470337

Amount: \$448.75

Attorney Fees - Prepare and File request for Special Temporary Authorization Information not provided.

Attorney Fees - Negotiation of lease and other matters for shared locations

Information not provided.

Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application Information not provided.

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	Consulting engineering cost \$1,650.00
Perform engineering study for new channel assignment and antenna development	Component Description: Amount:	Engineering related cost. #20191016 \$425.00
	Component Description: Amount:	Consulting engineering cost \$2,355.00

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application

Component Description: Legal services

cost. #477815

Amount: \$155.25

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations. #461289

Amount: \$122.00

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #461759

Amount: \$99.92

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$122.35

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$151,406.73	\$150,841.73		\$60,601.54	
Disposal Costs (for equipment and other waste, net of any salvage value)	\$50,490.00	\$50,490.00	See Response to August 21 Inquiry.	\$50,490.00	N/A
Rental Cost	\$786.73	\$786.73	N/A	\$786.73	N/A
MVPD Notification of Channel Change	\$5,000.00	\$5,000.00	See Exhibit J.	N/A	N/A
Develop and air announcement of upcoming channel change	\$28,050.00	\$28,050.00	See Response to August 21 Inquiry.	N/A	N/A
Equipment Storage	\$15,000.00	\$15,000.00	See Exhibit J.	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$3,750.00	N/A

Local Zoning	\$20,000.00	\$20,000.00	See Exhibit J.	N/A	N/A
Non-zoning permits	\$10,000.00	\$10,000.00	See Exhibit J.	N/A	N/A
Equipment Delivery and Handling Charges	\$10,000.00	\$10,000.00	See Exhibit J.	\$5,574.81	N/A
Sub-total	\$151,406.73	\$150,841.73	N/A	\$60,601.54	N/A
Total for all systems	\$4,866,000.88	\$3,514,023.48	N/A	\$1,909,944.92	N/A

Components

Actual Information	
Description	File Name

Disposal Costs (for equipment and other waste,	Component Description:	Equipment
et of any salvage value)	,	disposal cost. #992
	Amount:	\$13,680.00
	Component Description:	Equipment
	Amount:	disposal cost. #983 \$2,400.00
	Component Description:	Demolition and
		disposal costs. #948
	Amount:	#948 \$10,080.00
	Component Description:	Disposal cost. #955
	Amount:	\$2,435.00
	Component Description:	Disposal cost. #990
	Amount:	\$10,260.00
	Component Description:	Disposal related
	Amount:	cost. #18443 \$1,375.00
	Component Description:	Equipment
	Amount:	disposal cost. #987 \$10,260.00
Rental Cost		
Trontal Cost	Component Description:	Rental related
		cost.
	Amount:	#5419100167-1 \$786.73
MVPD Notification of Channel Change	Information not provided.	

Develop and air announcement of upcoming channel change	Information not provided.	
Equipment Storage	Information not provided.	
FCC Filing Fees - Form 2100 license to cover application	Information not provided.	
FCC Filing Fees - Special Temporary Authorization request	Information not provided.	
DTV Medical Facility Notification	Component Description: Amount:	Medical notification cost. #1304 \$3,750.00
		4 0,, 00.00
Local Zoning	Information not provided.	
Non-zoning permits	Information not provided.	
Equipment Delivery and Handling Charges	Component Description:	Total invoice amount reduced
	Amount:	by 25.40%. #539008 \$34.64
	Component Description:	#539008 \$34.64 Total invoice amount reduced by 25.40%. #681003
		#539008 \$34.64 Total invoice amount reduced by 25.40%.

Cost Information

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$4,866,000.88	\$3,514,023.48	\$1,909,944.92

Reimbursem	entestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Lucy Rutishauser CFO

06/11/2020

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above.

Lucy Rutishauser CFO

06/11/2020

Attachments