

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Channel: 31 (UHF) 20287 Service: DTV Call WATM-TV Facility Sign:

ID:

0000028693

Number:

File

FRN: 0003776226 Date 08/11

> Submitted: /2020

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
PALM TELEVISION, L.P. Doing Business As: PALM TELEVISION, L.P.	Jill Ream, General Manager 1450 Scalp Avenue Johnstown, PA 15904 United States	+1 (814) 266-8088	jream@foxtv. com	Limited Partnership

Reimbursement Contact Name and Information Reimbursement

Contact Information	Applicant	Address	Phone	Email
	[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

PLLC. Suite 400 Washington, DC 20036 United States	+1 (202) 416- sinclair399s@summitridgegroup. 6756 com

Broadcaster Information and Transition Plan

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Licensee will replace station's antenna, transmitter, and transmission line for the repack transition. A new antenna will be placed at the top of the tower, so for the interim period the station will remain on the air with the current side mount antenna.

Transmitters

S Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary Transmitter

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	HP255DW
	Year	2002
	Туре	Inductive Output Tube
	IOT Power Type	Single
	Power Capacity	30 kW

Primary Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	THU9EVO- 20
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	31 kW
	Justification for New Transmitter	The current transmitter cannot be retuned, the manufacturer is no longer in business.

Primary Transmitter

Other Transmitter Costs

Service Entrance (3 phases 800A 208V)	
	No
Switchgear (industrial 800 amp)	Yes
Transformer (480V)	No
Power	N/A
Rigid Conduit and Wiring	Yes
Size	4 inches
Length	250.0 feet
Other Electrical Service	Yes
	Transformer (480V) Power Rigid Conduit and Wiring Size Length

	Description	Electrical Installation
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Additional Equipment	Additional Equipment

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna	Class	Full Power
Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW
	Manufacturer	
		,

Model	SWEDMP24NC /24CF
Year	2002

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna	Class	Full Power
Manufacturer and Types	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW
	Manufacturer	

Model	TFU-16ETT /VP-R S300
Year	2017
Justification for New Antenna	Current antenna is a single channel antenna that cannot be used for the new post- auction channel. This antenna will be moved to the top of the tower, so no interim antenna will be needed.

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel

	Feed Line Size	6 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Other Antenna Cost Not Listed

Information not provided.

Transmission	Section	Question	Response
Line	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Existing Transmission Line

Primary Transmission_S Line

n _{Section}	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission	Manufacturer	
Line Manufacturer and Type	Туре	Flexible Air
	Diameter	3 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	300 feet per run

New Transmission Line

Primary
Transmission_S
Line

¹ Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Туре	Flexible Air
	Diameter	5 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	315 feet per run
	Justification for New Transmission Line	The size of the current transmission line cannot handle the power needed for the post-repack system. The new transmission line is not an upgrade. See attached proposal from Dielectric.

Other Transmission Line Expenses Not Listed

Primary

Transmission of provided.

Line

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
Existing Tower	Others Types of Users	N/A
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	Unknown
	Do you have a tower registration number?	Yes
Structure Registration	ASR Number	1027125
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	40° 34' 06.0" N-
	Longitude (NAD83)	078° 26' 37.0" W-
	Overall Structure Height	276.90 feet
	Support Structure Height	240.15 feet
	Ground Elevation Above Mean Sea Level (AMSL)	2529.82 feet

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	Peak Media of Pennsylvania, LLC
Date Constructed	10/01/1986

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	Yes

Primary Tower

Other Tower Expenses Not Listed

Name	Description
Structural engineering tower load study for well documented tower	Structural engineering tower load study for well documented tower

Outside Professional Services Costs

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	400
	Explanation	Outside consulting engineering, legal work, and accounting services, as well as project management for regional and comprehensive repack execution.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A

Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A

Justification

N/A

Other Professional Services Expenses Not Listed

Outside Professional Services Costs

al	Name	Description
	Sinclair Internal Costs	Internal Employee Time Costs

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses Not Listed

Expenses Information not provided.

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter THU9EVO- 20	\$1,031,685.00	\$1,003,535.00		\$540,128.00	
Additional Equipment	\$3,228.00	\$3,228.00	N/A	\$3,228.00	N/A
Other Electrical Service: Electrical Installation	\$18,007.00	\$18,007.00	N/A	\$0.00	This invoice can be deleted.
4" Rigid Conduit and Wiring (Cost per foot)	\$25,250.00	\$24,000.00	N/A	\$18,200.00	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	\$23,400.00	N/A
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$922,000.00	N/A	\$495,300.00	Item "Submitted - Rohde and Schwarz \$118,248.26" should be removed.
Sub-total	\$1,031,685.00	\$1,003,535.00	N/A	\$540,128.00	N/A
Total for all systems	\$2,276,157.79	\$2,339,546.63	N/A	\$1,012,105.12	N/A

Actual Information Description	File Name	
Additional Equipment	Component Description:	Additional transmitter parts.
	Amount:	#9500105936 \$3,228.00
Other Electrical Service: Electrical Installation	Component Description: Amount:	Non-reimbursable N/A
4" Rigid Conduit and Wiring (Cost per foot)	Component Description:	Transmitter relate
	Amount:	cost. #113560 \$18,200.00
Switchgear - industrial 800 amp	Component Description:	Transmitter relate
	Amount:	cost. #114742 \$23,400.00
UHF - Liquid Cooled Solid State Transmitter 21 - 31	Component Description:	Transmitter relate
kW	Amount:	cost. #950010591 \$301,355.00
	Component Description:	Transmitter cost, 25% down.
	Amount:	#9500089566 \$193,945.00
	Component Description:	25% downpayment.
	Amount:	#9500089566 \$118,248.26

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

	Predetermined	Estimated	Estimated Cost		Actual Cost
Description		Cost	Justification	Actual Cost	Justification
Primary Antenna TFU-16ETT /VP-R S300	\$308,530.00	\$291,474.40		\$135,630.99	
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$11,700.00	N/A	\$7,682.30	N/A
Sweep test of existing antenna	\$6,730.00	\$4,774.40	N/A	\$4,774.40	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna, elliptically or circularly polarized	\$289,500.00	\$275,000.00	N/A	\$123,174.29	N/A
Sub-total	\$308,530.00	\$291,474.40	N/A	\$135,630.99	N/A
Total for all systems	\$2,276,157.79	\$2,339,546.63	N/A	\$1,012,105.12	N/A

Actual Information Description	File Name	
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	Component Description: Amount:	Antenna related cost reduced by 25.40%. #562026 \$7,682.30
Sweep test of existing antenna	Component Description: Amount:	Antenna related cost reduced by 25.40%. #567026 \$4,774.40
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	Component Description:	Total invoice amount reduced by 25.40%.
	Amount:	\$123,174.29

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$33,075.00	\$24,578.94		\$24,578.94	
Flexible Air Transmission Line - dielectric, 5"	\$33,075.00	\$24,578.94	N/A	\$24,578.94	Item "\$24,578.94 - Dielectric Inv 530024" needs to be removed, see updated cover letter in updated file.
Sub-total	\$33,075.00	\$24,578.94	N/A	\$24,578.94	N/A
Total for all systems	\$2,276,157.79	\$2,339,546.63	N/A	\$1,012,105.12	N/A

Actual Information Description	File Name	
Flexible Air Transmission Line - dielectric, 5"	Component Description: Amount:	Total invoice amount reduced by 25.40%. #530024 \$24,578.94
	Component Description: Amount:	Transmission line cost. #530024 \$24,578.94

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$582,150.00	\$711,253.00		\$249,110.00	
Structural engineering tower load study for well documented tower	\$50,000.00	\$50,000.00	N/A	\$5,000.00	N/A
Tower Helicopter Lift	\$650.00	\$650.00	N/A	\$650.00	N/A
Short Tower (less than 500')	\$84,200.00	\$235,603.00	Look at FDH Quote	\$235,603.00	N/A
Major tower reinforcement /modifications	\$421,000.00	\$400,000.00	N/A	\$7,857.00	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,000.00	N/A	N/A	N/A
Sub-total	\$582,150.00	\$711,253.00	N/A	\$249,110.00	N/A
Total for all systems	\$2,276,157.79	\$2,339,546.63	N/A	\$1,012,105.12	N/A

Actual Information Description	File Name		
Structural engineering tower load study for well documented tower	Component Description: Amount:	Tower related cost. #E-166638 \$2,500.00	
	Component Description: Amount:	50% balance. #E- 173402 \$2,500.00	
Tower Helicopter Lift	Component Description: Amount:	Helicopter landing zone cost. #01918 \$650.00	
Short Tower (less than 500')	Component Description: Amount:	Tower related cost. #E-190664 \$117,801.50	
	Component Description: Amount:	50% of Tower related cost. #E- 190542 \$117,801.50	
Major tower reinforcement /modifications	Component Description: Amount:	50% invoiced upon order. #E- 186787 \$3,928.50	
	Component Description: Amount:	Final balance invoiced upon completion. #E-186790 \$3,928.50	

Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study

Information not provided.

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$223,922.79	\$212,510.29		\$24,484.03	
Project management of the transition	\$63,200.00	\$60,000.00	N/A	\$19,723.74	N/A
Sinclair Internal Costs	\$3,192.79	\$3,192.79	N/A	\$3,192.79	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A

Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$10,000.00	N/A	N/A	N/A
NEPA Section 106 environmental review, if needed	\$6,310.00	\$6,000.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,567.50	N/A	\$1,567.50	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Sub-total	\$223,922.79	\$212,510.29	N/A	\$24,484.03	N/A
Total for all systems	\$2,276,157.79	\$2,339,546.63	N/A	\$1,012,105.12	N/A

Actual Information Description	File Name	
Project management of the transition	Component Description:	Portion of general repack matter
		invoice attributable to this station - divided by 100 stations. #132
	Amount:	\$589.44

Component Description: \$146.80 credit to

be split across 8 Sinclair stations reimbursed

\$341.18 for Invoice 471524 (correct reimbursement amount is

\$322.83). #CM-9-23-2019-471524

Amount: (\$18.35)

Component Description: \$207.48 credit to

be split across 52 Sinclair stations reimbursed

\$269.71 for invoice #1093 (correct reimbursement amount is

\$265.72). #CM-7-29-2019-1093

Amount: (\$3.99)

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1098

Amount: \$238.07

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #473506

Amount: \$421.40

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1117

Amount: \$282.68

Component Description: Legal Service Cost.

#475850

Amount: \$572.50

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1145

Amount: \$369.98

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1111

Amount: \$159.58

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1105

Amount: \$216.88

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #475744

Amount: \$305.99

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #474809

Amount: \$395.77

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #473885

Amount: \$318.62

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #477820

Amount: \$320.19

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #477305

Amount: \$393.53

repack matter invoice attributable to this station divided by 100 stations. #478780

Amount: \$271.41

Component Description: Legal services

cost. #474914

Amount: \$452.50

Component Description: Legal services cost.

#476468

Amount: \$3,495.00

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #475283

Amount: \$384.08

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1151

Amount: \$388.07

Component Description: Legal services

cost. #477399

Amount: \$196.25

repack matter invoice attributable to this station divided by 100 stations. #476367

Amount: \$364.80

Amount:

Component Description:

Component Description: Legal services

cost. #476974 \$1,062.50

Legal services cost. #473968

Amount: \$157.50

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #118

Amount: \$468.97

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1099

Amount: \$266.93

Component Description: Legal services

cost. #478860

Amount: \$155.00

repack matter invoice attributable to this station divided by 100 stations. #1143

Amount: \$436.90

Component Description: Legal Service Cost.

#470220

Amount: \$120.00

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1167

Amount: \$313.41

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1123

Amount: \$342.14

Component Description: Legal services

cost. #477911

Amount: \$126.25

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1133

Amount: \$307.72

repack matter invoice attributable to this station divided by 100 stations. #107

Amount: \$602.28

Component Description: Legal Service Cost.

#472675

Amount: \$163.75

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #471524

Amount: \$341.18

Component Description: Legal services

cost. #479373

Amount: \$45.00

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #472173

Amount: \$311.78

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1114

Amount: \$242.25

repack matter invoice attributable to this station divided by 100 stations. #1093

Amount: \$269.71

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1141

Amount: \$406.17

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #478288

Amount: \$194.86

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #470923

Amount: \$406.65

Component Description: Legal services

cost. #475389

Amount: \$532.50

repack matter invoice attributable to this station divided by 100 stations. #1161

Amount: \$267.48

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #474405

Amount: \$490.56

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1090

Amount: \$176.70

Component Description: Consulting

engineering cost, #709-WATM-0002

Amount: \$285.00

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1156

Amount: \$399.52

Component Description: Legal services

cost. #479896

Amount: \$155.25

repack matter invoice attributable to this station divided by 100 stations. #472583

Amount: \$279.89

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1130

Amount: \$281.49

Sinclair Internal Costs

Component Description: Portion of general

repack matter internal time card attributable to this station - divided by

100.

Amount: \$66.55

Component Description: Internal expense -

WATM - 8-2019

Amount: \$439.92

Component Description: Internal expense -

WATM - 7-2019

Amount: \$2,144.61

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations.

Amount: \$33.53

repack matter invoice attributable to this station divided by 100 stations.

Amount: \$25.53

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations.

Amount: \$8.66

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations.

Amount: \$9.47

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations.

#7.00

Amount: \$7.86

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100

stations.

Amount: \$15.08

repack matter invoice attributable to this station divided by 100 stations.

Amount: \$11.39

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations.

Amount: \$26.93

Component Description: Internal expense -

WATM - 6-2019

Amount: \$403.26

RF Exposure Information not provided. Measurements Comprehensive coverage Information not provided. verification via field study, if needed FAA consultant, including Information not provided. cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase ASR modification (prepare Information not provided. FCC Form 854) Environmental Information not provided. Assessment, if triggered by

NEPA Section 106 review or for certain structures over 450 feet

NEPA Section 106 environmental review, if needed Information not provided.

Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Prepare request for Special Temporary Authorization	Component Description:	Consulting engineering services cost. #709- WATM-0001
	Amount:	\$1,567.50
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Perform engineering study for new channel assignment and antenna development	Information not provided.	
Address transition timing	Information not provided.	
and coordination issues w/ other stations and wireless	·	

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$96,795.00	\$96,195.00		\$38,173.16	
Equipment Storage	\$10,000.00	\$10,000.00	N/A	\$1,560.00	N/A
Non-zoning permits	\$1,500.00	\$1,500.00	N/A	N/A	N/A
Local Zoning	\$5,000.00	\$5,000.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$2,950.00	N/A
MVPD Notification of Channel Change	\$5,000.00	\$5,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	\$20,000.00	\$20,000.00	N/A	N/A	N/A

Equipment Delivery and Handling Charges	\$10,000.00	\$10,000.00	N/A	\$1,363.16	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$32,300.00	\$32,300.00	Check quote for Tercek	\$32,300.00	N/A
Sub-total	\$96,795.00	\$96,195.00	N/A	\$38,173.16	N/A
Total for all systems	\$2,276,157.79	\$2,339,546.63	N/A	\$1,012,105.12	N/A

Components

Actual Information Description	File Name	
Equipment Storage		
	Component Description:	Equipment
		storage cost. #62266131
	Amount:	\$310.00
	Component Description:	Equipment
		storage cost.
		#62265638
	Amount:	\$200.00
	Component Description:	Storage cost.
		#62261929
	Amount:	\$750.00
	Component Description:	Equipment
		storage cost. #62263412
	Amount:	\$300.00
Non-zoning permits	Information not provided.	

Local Zoning	Information not provided.	
FCC Filing Fees - Form 2100 license to cover application	Information not provided.	
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.	
DTV Medical Facility Notification	Component Description: Amount:	Medical notification cost. #1158 \$2,950.00
MVPD Notification of Channel Change	Information not provided.	
Develop and air announcement of upcoming channel change	Information not provided.	
Equipment Delivery and Handling Charges	Component Description: Amount:	Equipment delivery cost. #62266958 \$1,000.00
	Component Description: Amount:	Delivery related costs. #567026 \$363.16
Disposal Costs (for equipment and other waste, net of any salvage value)	Component Description: Amount:	Disposal cost. #112874 \$14,150.00
	Component Description: Amount:	Disposal related cost. #112119 \$18,150.00

Cost Information

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$2,276,157.79	\$2,339,546.63	\$1,012,105.12

Reimbursem	envestion	Response
Status	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out	No

procedures with the Fund Administrator.

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above.

Gregory P. Filandrinos

President GF Inc. General Partner of Licensee

08/11/2020

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above.

Gregory P. Filandrinos President GF Inc. General Partner of Licensee

08/11/2020

Attachments