



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **418** | Service: **DTV** | Call **WZTV** | Channel: **20 (UHF)** |
ID: | Sign:
File **0000028865**
Number:
FRN: **0006551758** | Date **07/28**
Submitted: **/2020**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
WZTV LICENSEE, LLC Doing Business As: WZTV LICENSEE, LLC	Harvey Arnold 10706 Beaver Dam Road Cockeysville, MD 21030 United States	+1 (410) 568-1500	harnold@sbgvtv. com	Limited Liability Company

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Paul A. Cicelski , Esq . <i>Lerman Senter PLLC</i>	Paul A. Cicelski, Esq. 2001 L Street NW Suite 400 Washington, DC 20036 United States	+1 (202) 416- 6756	pcicelski@lermansenter. com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	See Exhibit A.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Quantum
	Year	2001
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	60 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	THU9evo-40
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	61 kW
	Justification for New Transmitter	Per the manufacturer, the current transmitter cannot be retuned. See Exhibit B.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	800.0 feet
	Other Electrical Service	No

	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
RF System	RF System
Electrical Installation	Electrical Installation
Consolidation Service	Consolidation Service

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Primary Antenna

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW

Manufacturer	
Model	TFU- 18DSC-R P230
Year	2002

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW
	Manufacturer	

Model	TFU-18DSC /VP-R P230
Year	2017
Justification for New Antenna	Current antenna is a single channel antenna that cannot be used for the new post-auction channel.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Name		Description
Support Pole		Replace existing support pile for WZTV Antenna Mounting

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	Yes
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Broadband Panel
	Number of Stations Supported	3
	Number of Panels/Bays	16
	Lower Limit	470.00 MHz
	Upper Limit	598.00 MHz
	Design power capacity in use	100.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	200.0 kW
	Manufacturer	
	Model	TFU-16WB- 1-R
	Year	2017

	Justification for New Antenna	Interim antenna to be used to stay on the air for all three shared stations while the main antenna undergoes construction for the post-auction channel change.
--	-------------------------------	--

Interim Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	3
	Frequencies of channels supported	RF channel
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	No
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	B
	Feed Line Size	4 1/16 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No

Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes
-------------------	--	-----

Enter a list of RF channel numbers.

RF Channel Number
20
21
30

**Interim
Antenna**

Other Antenna Cost Not Listed
Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission Line**Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1335 feet per run

Primary

Other Transmission Line Expenses Not Listed

Transmission Line

Information not provided.

Interim

New Transmission Line

Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	4 1/16 inches
	Segment Length	Broadband
	Other Segment Length	
	Number of parallel runs	1
	Length	500 feet per run
	Justification for New Transmission Line	Interim transmission line will feed the interim antenna for all three shared stations.

Interim

Other Transmission Line Expenses Not Listed

Transmission Line

Information not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	Candelabra
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Yes
Existing Tower Structure Registration	Do you have a tower registration number?	No
	ASR Number	
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	36° 15' 49.8" N-
	Longitude (NAD83)	086° 47' 38.9" W-
	Overall Structure Height	1250.66 feet
	Support Structure Height	1250.66 feet
	Ground Elevation Above Mean Sea Level (AMSL)	797.70 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	American Towers, LLC
	Date Constructed	04/19/2017

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
59824	WRVW	FM
29862	WNFN	FM
73310	WNAB	DTV
9971	WUXP-TV	DTV
61035	WJXA	FM

Other Types of Users

Users
Wireless
Paging
FM Translators

**Primary
Tower**

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for tower with candelabra

Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed
-----------------------------	--	-----------------------------

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Candelabra
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Name	Description
Tower Permit Drawing Package	Tower Permit Drawing Package

**Outside
Professional Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	470
	Explanation	Outside consulting engineering, legal work, and accounting services, as well as project management for regional and comprehensive repack execution.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A

Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
Sinclair Internal Costs	Internal Employee Time Costs

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses	Other Expenses Not Listed
	Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter THU9evo-40	\$1,999,856.57	\$1,830,689.90		\$1,486,023.37	
Consolidation Service	<i>\$17,129.57</i>	\$17,129.57	N/A	\$17,129.57	N/A
Electrical Installation	<i>\$58,648.00</i>	\$58,648.00	N/A	\$58,648.00	N/A
RF System	<i>\$40,279.00</i>	\$40,279.00	N/A	\$40,279.00	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$20,800.00	\$20,000.00	N/A	\$12,482.00	N/A
Transformer 3 phase/480v - 300 KVA	\$36,800.00	\$35,000.00	N/A	\$2,573.08	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	\$0.00	N/A
UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW	\$1,788,000.00	\$1,623,333.33	See Response to August 7 Inquiry.	\$1,354,911.72	Invoice 002332 can be removed from this section.
Sub-total	\$1,999,856.57	\$1,830,689.90	N/A	\$1,486,023.37	N/A
Total for all systems	\$3,905,290.48	\$3,687,417.71	N/A	\$2,371,856.01	N/A

Components

Actual Information

Description	File Name
-------------	-----------

Consolidation Service	Component Description:	Transmitter related cost. #9500121793
	Amount:	\$17,129.57
Electrical Installation	Component Description:	Transmitter electrical cost. #239671
	Amount:	\$36,748.00
	Component Description:	Transmitter related cost. #239672
	Amount:	\$21,900.00
RF System	Component Description:	RF System cost. #002380
	Amount:	\$40,279.00
2" Rigid Conduit and Wiring (Cost per foot)	Component Description:	Transmitter related cost. #239673
	Amount:	\$9,894.00
	Component Description:	Transmitter cost. #242303
	Amount:	\$562.00
	Component Description:	Transmitter related cost. #242304
	Amount:	\$1,537.00
	Component Description:	Transmitter related cost. #242302
	Amount:	\$489.00

Transformer 3 phase/480v - 300 KVA	<div> Component Description: Transmitter related cost. #002332 </div> <div> Amount: \$2,573.08 </div>
Switchgear - industrial 800 amp	<div> Component Description: Transmitter related cost. #239672 </div> <div> Amount: N/A </div> <div> Component Description: Transmitter related cost. #242301 </div> <div> Amount: \$6,253.00 </div> <div> Component Description: Transmitter related cost. #239672 </div> <div> Amount: \$21,900.00 </div>

UHF - Liquid Cooled Solid
State Transmitter 52 - 61 kW

Component Description: Transmitter related
cost. #9500121041
Amount: \$1,010,470.36

Component Description: Resubmitted under
Transformer.
#002332
Amount: N/A

Component Description: Transmitter related
cost. #239671
Amount: \$36,748.00

Component Description: Transmitter related
cost. #002380
Amount: \$40,279.00

Component Description: Transmitter cost,
25% down and
tax. #9500093188
Amount: \$344,441.36

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-16WB-1-R	\$242,244.00	\$236,014.00		\$133,279.20	
UHF - High Power, Side Mount, broadband panel, 16 bay,, 200 kW input, directional,, elliptically or circularly polarized	<i>\$117,214.00</i>	\$117,214.00	See Response to August 7 Inquiry.	\$87,441.64	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed)	\$10,950.00	\$10,400.00	N/A	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A

New combiner, cost per channel (without antenna)	\$84,200.00	\$80,000.00	N/A	\$45,837.56	N/A
Primary Antenna TFU-18DSC /VP-R P230	\$319,020.05	\$331,711.45		\$199,212.90	
Support Pole	\$64,398.45	\$64,398.45	N/A	\$64,398.45	N/A
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	\$12,253.05	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$26,731.40	See Dielectric quote.	\$26,731.40	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$5,862.40	N/A

UHF - High Power, Side Mount, basic slot antenna, 1000 kW input, directional,, elliptically or circularly polarized	\$117,214.00	\$117,214.00	N/A	\$0.00	Invoice 623027 can be deleted from this section.
UHF - High Power, Side Mount, basic slot antenna, 1000 kW input, directional,, elliptically or circularly polarized	\$89,967.60	\$89,967.60	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$89,967.60	N/A
Sub-total	\$561,264.05	\$567,725.45	N/A	\$332,492.10	N/A
Total for all systems	\$3,905,290.48	\$3,687,417.71	N/A	\$2,371,856.01	N/A

Components

Actual Information	
Description	File Name
UHF - High Power, Side Mount, broadband panel, 16 bay,, 200 kW input, directional,, elliptically or circularly polarized	<p>Component Description: Total invoice amount reduced by 25.40%. #621028</p> <p>Amount: \$87,441.64</p>
Sweep test of existing antenna	Information not provided.

Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed)	Information not provided.	
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.	
New combiner, cost per channel (without antenna)	Component Description: Amount:	Combiner cost. #002397 \$45,837.56
Support Pole	Component Description: Amount:	Antenna related cost reduced by 25.40%. #610018 \$64,398.45
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.	
Side mount brackets for high power antennas (if not included in antenna base cost)	Component Description: Amount:	Antenna related cost reduced by 25.40%. #610018 \$12,253.05

<p>Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)</p>	<table> <tr> <td data-bbox="710 100 1141 324"> <p>Component Description:</p> </td><td data-bbox="1141 100 1428 324"> <p>Total invoice amount reduced by 25.40%. #621007</p> </td></tr> <tr> <td data-bbox="710 324 1141 436"> <p>Amount:</p> </td><td data-bbox="1141 324 1428 436"> <p>\$4,199.23</p> </td></tr> <tr> <td data-bbox="710 459 1141 683"> <p>Component Description:</p> </td><td data-bbox="1141 459 1428 683"> <p>Total invoice amount reduced by 25.40%. #623006</p> </td></tr> <tr> <td data-bbox="710 683 1141 795"> <p>Amount:</p> </td><td data-bbox="1141 683 1428 795"> <p>\$7,682.30</p> </td></tr> <tr> <td data-bbox="710 817 1141 981"> <p>Component Description:</p> </td><td data-bbox="1141 817 1428 981"> <p>Antenna related cost reduced by 25.40%. #623027</p> </td></tr> <tr> <td data-bbox="710 981 1141 981"> <p>Amount:</p> </td><td data-bbox="1141 981 1428 981"> <p>\$14,849.87</p> </td></tr> </table>	<p>Component Description:</p>	<p>Total invoice amount reduced by 25.40%. #621007</p>	<p>Amount:</p>	<p>\$4,199.23</p>	<p>Component Description:</p>	<p>Total invoice amount reduced by 25.40%. #623006</p>	<p>Amount:</p>	<p>\$7,682.30</p>	<p>Component Description:</p>	<p>Antenna related cost reduced by 25.40%. #623027</p>	<p>Amount:</p>	<p>\$14,849.87</p>
<p>Component Description:</p>	<p>Total invoice amount reduced by 25.40%. #621007</p>												
<p>Amount:</p>	<p>\$4,199.23</p>												
<p>Component Description:</p>	<p>Total invoice amount reduced by 25.40%. #623006</p>												
<p>Amount:</p>	<p>\$7,682.30</p>												
<p>Component Description:</p>	<p>Antenna related cost reduced by 25.40%. #623027</p>												
<p>Amount:</p>	<p>\$14,849.87</p>												
<p>Sweep test of existing antenna</p>	<table> <tr> <td data-bbox="710 981 1141 1182"> <p>Component Description:</p> </td><td data-bbox="1141 981 1428 1182"> <p>Total invoice amount reduced by 8.4%. #713023</p> </td></tr> <tr> <td data-bbox="710 1182 1141 1272"> <p>Amount:</p> </td><td data-bbox="1141 1182 1428 1272"> <p>\$5,862.40</p> </td></tr> </table>	<p>Component Description:</p>	<p>Total invoice amount reduced by 8.4%. #713023</p>	<p>Amount:</p>	<p>\$5,862.40</p>								
<p>Component Description:</p>	<p>Total invoice amount reduced by 8.4%. #713023</p>												
<p>Amount:</p>	<p>\$5,862.40</p>												
<p>UHF - High Power, Side Mount, basic slot antenna, 1000 kW input, directional,, elliptically or circularly polarized</p>	<table> <tr> <td data-bbox="710 1272 1141 1473"> <p>Component Description:</p> </td><td data-bbox="1141 1272 1428 1473"> <p>Resubmitted under Elbow Complex. #623027</p> </td></tr> <tr> <td data-bbox="710 1473 1141 1563"> <p>Amount:</p> </td><td data-bbox="1141 1473 1428 1563"> <p>N/A</p> </td></tr> </table>	<p>Component Description:</p>	<p>Resubmitted under Elbow Complex. #623027</p>	<p>Amount:</p>	<p>N/A</p>								
<p>Component Description:</p>	<p>Resubmitted under Elbow Complex. #623027</p>												
<p>Amount:</p>	<p>N/A</p>												
<p>UHF - High Power, Side Mount, basic slot antenna, 1000 kW input, directional,, elliptically or circularly polarized</p>	<table> <tr> <td data-bbox="710 1563 1141 1765"> <p>Component Description:</p> </td><td data-bbox="1141 1563 1428 1765"> <p>Antenna related cost reduced by 25.40%. #610018</p> </td></tr> <tr> <td data-bbox="710 1765 1141 1856"> <p>Amount:</p> </td><td data-bbox="1141 1765 1428 1856"> <p>\$89,967.60</p> </td></tr> </table>	<p>Component Description:</p>	<p>Antenna related cost reduced by 25.40%. #610018</p>	<p>Amount:</p>	<p>\$89,967.60</p>								
<p>Component Description:</p>	<p>Antenna related cost reduced by 25.40%. #610018</p>												
<p>Amount:</p>	<p>\$89,967.60</p>												

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$81,500.00	\$77,500.00		\$65,190.55	
Rigid Transmission Line - copper, 4 1/16" broadband	\$81,500.00	\$77,500.00	N/A	\$65,190.55	N/A
Primary Transmission Line	\$0.00	\$0.00		\$0.00	
Sub-total	\$81,500.00	\$77,500.00	N/A	\$65,190.55	N/A
Total for all systems	\$3,905,290.48	\$3,687,417.71	N/A	\$2,371,856.01	N/A

Components

Actual Information	
Description	File Name
Rigid Transmission Line - copper, 4 1/16" broadband	Component Description: Total invoice amount reduced by 25.40%. #621011
	Amount: \$13,796.15
	Component Description: Total invoice amount reduced by 25.40%. #659003
	Amount: \$51,394.40

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$864,350.00	\$824,525.00		\$391,770.50	
Tower Permit Drawing Package	\$2,350.00	\$2,350.00	N/A	\$2,350.00	N/A
Major tower reinforcement /modifications	\$421,000.00	\$400,000.00	N/A	\$222,461.00	N/A
Structural engineering tower load study for a documented tower with candelabra	\$20,000.00	\$22,175.00	See American Tower invoices.	\$22,175.00	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$400,000.00	N/A	\$144,784.50	N/A
Sub-total	\$864,350.00	\$824,525.00	N/A	\$391,770.50	N/A
Total for all systems	\$3,905,290.48	\$3,687,417.71	N/A	\$2,371,856.01	N/A

Components

Actual Information	
Description	File Name

Tower Permit Drawing Package	<div> Component Description: Tower permit drawing package. #373446 </div> <div> Amount: \$2,350.00 </div>
Major tower reinforcement /modifications	<div> Component Description: Tower related cost. #SIN000152 </div> <div> Amount: \$213,300.00 </div>
	<div> Component Description: Tower reinforcements /modifications cost. #SIN000379 </div> <div> Amount: \$9,161.00 </div>
Structural engineering tower load study for a documented tower with candelabra	<div> Component Description: Tower load study cost. #460218476 </div> <div> Amount: \$9,775.00 </div>
	<div> Component Description: Tower structural assessment cost. #460218479 </div> <div> Amount: \$12,400.00 </div>

Complex Tower (includes, for example, those with candelabras and/or stacked antennas)

Component Description:	Tower related cost. #406621187
Amount:	\$35,840.00

Component Description:	Tower cost. #406621186
Amount:	\$2,560.00

Component Description:	Field services down payment 50%. #SIN000153
Amount:	\$19,515.00

Component Description:	Tower related cost. #SIN000152
Amount:	\$23,122.50

Component Description:	Field service final payment 50%. #SIN001428
Amount:	\$19,515.00

Component Description:	Tower related cost. #SIN000379
Amount:	\$44,232.00

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$222,572.44	\$211,794.94		\$55,760.22	
Sinclair Internal Costs	<i>\$2,422.44</i>	\$2,422.44	N/A	\$1,393.65	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
NEPA Section 106 environmental review, if needed	\$6,310.00	\$6,000.00	N/A	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Project management of the transition	\$74,260.00	\$70,500.00	N/A	\$43,989.36	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,700.00	Updated cost of estimated amount per FCC requirement.	\$2,677.79	N/A

Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$1,935.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$1,620.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$221.92	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A

Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$10,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,922.50	N/A	\$3,922.50	N/A
Sub-total	\$222,572.44	\$211,794.94	N/A	\$55,760.22	N/A
Total for all systems	\$3,905,290.48	\$3,687,417.71	N/A	\$2,371,856.01	N/A

Components

Actual Information	
Description	File Name
Sinclair Internal Costs	

Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations.

Amount: \$33.53

Component Description: Internal expense - WZTV - -2019

Amount: \$449.08

Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations.

Amount: \$15.08

Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations.

Amount: \$8.66

Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations.

Amount: \$11.39

Component Description: Portion of general repack matter internal time card attributable to this station - divided by 100.

Amount: \$66.55

Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations.

Amount: \$9.47

Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations.

Amount: \$7.86

Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations.

Amount: \$26.93

Component Description: Internal expense - WZTV - 1-2020

Amount: \$579.70

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 52 stations.
Amount:	\$41.33

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 38 stations.
Amount:	\$60.06

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 40 stations.
Amount:	\$58.48

Component Description:	Internal expense - WZTV - 1-2020
Amount:	\$579.70

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations.
Amount:	\$25.53

Component Description:	Internal expense - WZTV - 12-2019
Amount:	\$449.09

Comprehensive coverage verification via field study, if needed	Information not provided.												
NEPA Section 106 environmental review, if needed	Information not provided.												
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.												
Project management of the transition	<table> <tr> <td>Component Description:</td><td>\$26,919.78 credit to be split across 93 Sinclair stations reimbursed \$999.20 for Invoice 461759 (correct reimbursement amount is \$709.74). #CM-11-21-2019-461759</td></tr> <tr> <td>Amount:</td><td>(\$289.46)</td></tr> <tr> <td>Component Description:</td><td>Portion of general repack matter invoice attributable to this station - divided by 98 stations. #464321</td></tr> <tr> <td>Amount:</td><td>\$683.07</td></tr> <tr> <td>Component Description:</td><td>Portion of general repack matter invoice attributable to this station - divided by 100 stations. #107</td></tr> <tr> <td>Amount:</td><td>\$602.28</td></tr> </table>	Component Description:	\$26,919.78 credit to be split across 93 Sinclair stations reimbursed \$999.20 for Invoice 461759 (correct reimbursement amount is \$709.74). #CM-11-21-2019-461759	Amount:	(\$289.46)	Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #464321	Amount:	\$683.07	Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #107	Amount:	\$602.28
Component Description:	\$26,919.78 credit to be split across 93 Sinclair stations reimbursed \$999.20 for Invoice 461759 (correct reimbursement amount is \$709.74). #CM-11-21-2019-461759												
Amount:	(\$289.46)												
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #464321												
Amount:	\$683.07												
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #107												
Amount:	\$602.28												

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #475744
Amount:	\$305.99

Component Description:	Legal services cost. #479335
Amount:	\$77.90

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #477820
Amount:	\$320.19

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #118
Amount:	\$468.97

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1069
Amount:	\$246.68

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #132
Amount:	\$589.44

Component Description:	Legal services cost. #464420
Amount:	\$81.50

Component Description:	Legal services cost. #464763
Amount:	\$470.00

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations.
Amount:	\$30.47

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. Previous balance of invoice #1012.
Amount:	\$86.88

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #465001
Amount:	\$596.30

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1079
Amount:	\$177.14

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #465173
Amount:	\$654.26

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759
Amount:	\$29.98

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1058
Amount:	\$187.24

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #474405
Amount:	\$490.56

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1099
Amount:	\$266.93

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1133
Amount:	\$307.72

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #473885
Amount:	\$318.62

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #471524
Amount:	\$322.83

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1105
Amount:	\$216.88

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1098
Amount:	\$238.07

Component Description:	Legal services cost. #470334
Amount:	\$555.00

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #473506
Amount:	\$421.40

Component Description:	Project management cost. #373446
Amount:	\$4,740.00

Component Description:	Legal services cost. #476426
Amount:	\$166.25

Component Description:	Legal Service Cost. #474870
Amount:	\$115.00

Component Description:	Legal services cost. #476937
Amount:	\$108.75

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1114
Amount:	\$242.25

Component Description:	Legal services cost. #478823
Amount:	\$122.50

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1130
Amount:	\$281.49

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1111
Amount:	\$159.58

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #478288
Amount:	\$194.86

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1123
Amount:	\$342.14

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1156
Amount:	\$399.52

Component Description:	Legal services cost. #478313
Amount:	\$45.00

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #470237
Amount:	\$436.37

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #472173
Amount:	\$311.78

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #474809
Amount:	\$395.77

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #476367
Amount:	\$364.80

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1143
Amount:	\$436.90

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1141
Amount:	\$406.17

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #477305
Amount:	\$393.53

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #478780
Amount:	\$271.41

Component Description:	Legal Service Cost. #479865
Amount:	\$2,991.30

Component Description:	Legal services cost. #474456
Amount:	\$355.00

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 40 stations. #141
Amount:	\$1,800.46

Component Description:	Legal services cost. #477870
Amount:	\$6,102.50

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations.
Amount:	\$818.59

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #466690
Amount:	\$446.87

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1145
Amount:	\$369.98

Component Description:	Legal services cost. #471581
Amount:	\$115.00

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289
Amount:	\$91.50

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461861
Amount:	\$470.30

Component Description: Portion of general repack matter invoice attributable to this station - divided by 93 stations.

Amount: \$43.72

Component Description: Portion of general repack matter invoice attributable to this station - divided by 93 stations.

Amount: \$716.28

Component Description: Legal Service Cost. #466753

Amount: \$302.50

Component Description: Legal Service Cost. #467949

Amount: \$112.50

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations.

Amount: \$105.97

Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. #472583

Amount: \$279.89

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #475283
Amount:	\$384.08

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #463567
Amount:	\$566.48

Component Description:	Legal services cost. #460887
Amount:	\$896.20

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations.
Amount:	\$91.76

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations.
Amount:	\$836.44

Component Description:	Legal services cost. #461750
Amount:	\$570.90

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1151
Amount:	\$388.07

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations.
Amount:	\$20.91

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1167
Amount:	\$313.41

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations.
Amount:	\$20.64

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1072
Amount:	\$237.64

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 99 stations. #469573
Amount:	\$377.14

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #467378
Amount:	\$576.96

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #470923
Amount:	\$406.65

Component Description:	Legal services cost. #472636
Amount:	\$157.50

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1078
Amount:	\$215.68

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations.
Amount:	\$176.70

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1055
Amount:	\$243.38

Component Description:	Legal Service Cost. #465238
Amount:	\$177.50

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1063
Amount:	\$262.29

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1161
Amount:	\$267.48

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #463026
Amount:	\$801.57

Component Description:	Legal services cost. #470893
Amount:	\$157.50

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations.
Amount:	\$32.35

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. Previous balance of invoice #453686.
Amount:	\$999.04

Component Description:	Legal services cost. #477355
Amount:	\$57.50

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 99 stations. #1086
Amount:	\$275.35

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations.
Amount:	\$943.95

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1117
Amount:	\$282.68

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations.
Amount:	\$185.10

Prepare and or review reimbursement form	<div> Component Description: Portion of general repack matter invoice attributable to this station - divided by 93 stations. </div> <div> Amount: \$152.01 </div>
	<div> Component Description: Legal services cost. </div> <div> Amount: \$345.00 </div>
	<div> Component Description: Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289 </div> <div> Amount: \$1,311.48 </div>
	<div> Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759 </div> <div> Amount: \$869.30 </div>
	<div> Component Description: Portion of general repack matter invoice attributable to this station - divided by 93 stations. </div> <div> Amount: \$1,315.27 </div>
Perform engineering study for new channel assignment and antenna development	<div> Component Description: Consulting engineering cost. </div> <div> Amount: \$1,935.00 </div>

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description: Consulting engineering cost. Amount: \$1,620.00
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description: Portion of general repack matter invoice attributable to this station - divided by 93 stations. Amount: \$122.35 Component Description: Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289 Amount: \$122.00 Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759 Amount: \$99.92
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.

Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	Information not provided.
ASR modification (prepare FCC Form 854)	Information not provided.
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.
Prepare request for Special Temporary Authorization	<div> <div> Component Description: </div> <div> Outside professional service cost. #858-85-0007 </div> </div> <div> <div> Amount: </div> <div> \$3,922.50 </div> </div>

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$175,747.42	\$175,182.42		\$40,619.27	
Equipment Delivery and Handling Charges	<i>\$10,101.42</i>	\$10,101.42	See Exhibit J.	\$10,101.42	N/A
MVPD Notification of Channel Change	<i>\$5,000.00</i>	\$5,000.00	See Exhibit J.	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$75,000.00</i>	\$75,000.00	See Response to August 7 Inquiry.	N/A	N/A
Equipment Storage	<i>\$15,000.00</i>	\$15,000.00	See Exhibit J.	\$13,117.85	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$28,566.00</i>	\$28,566.00	See Response to August 7 Inquiry.	\$13,625.00	N/A
Non-zoning permits	<i>\$10,000.00</i>	\$10,000.00	See Exhibit J.	N/A	N/A
Local Zoning	<i>\$20,000.00</i>	\$20,000.00	See Exhibit J.	\$500.00	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A

FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$3,275.00	N/A
Sub-total	\$175,747.42	\$175,182.42	N/A	\$40,619.27	N/A
Total for all systems	\$3,905,290.48	\$3,687,417.71	N/A	\$2,371,856.01	N/A

Components

Actual Information	
Description	File Name
Equipment Delivery and Handling Charges	Component Description: Total invoice amount reduced by 8.4%. #706012
	Amount: \$1,007.60
	Component Description: Total invoice amount reduced by 8.4%. #706006
	Amount: \$8,036.37
	Component Description: Total invoice amount reduced by 25.40%. #650005
	Amount: \$1,057.45
MVPD Notification of Channel Change	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.

Equipment Storage	Component Description: Amount:	Total invoice amount reduced by 8.4%. #706012 \$1,378.58
	Component Description: Amount:	Total invoice amount reduced by 8.4%. #706006 \$3,215.16
	Component Description: Amount:	Equipment storage cost. #9500121801 \$8,524.11
	Component Description: Amount:	Equipment storage related cost. #SBG121709 \$4,582.21
Disposal Costs (for equipment and other waste, net of any salvage value)	Component Description: Amount:	Disposal Cost. #SE-6210-20 \$13,625.00
Non-zoning permits	Information not provided.	
Local Zoning	Component Description: Amount:	Local zoning cost. #373446 \$500.00
FCC Filing Fees - Special Temporary Authorization request	Information not provided.	
FCC Filing Fees - Form 2100 license to cover application	Information not provided.	

DTV Medical Facility Notification	<table><tr><td data-bbox="703 98 1037 394">Component Description:</td><td data-bbox="1037 98 1434 394">Medical notification cost. #1299</td></tr><tr><td data-bbox="703 394 1037 396">Amount:</td><td data-bbox="1037 394 1434 396">\$3,275.00</td></tr></table>	Component Description:	Medical notification cost. #1299	Amount:	\$3,275.00
Component Description:	Medical notification cost. #1299				
Amount:	\$3,275.00				

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$3,905,290.48	\$3,687,417.71
			\$2,371,856.01

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Lucy
Rutishausser**
CFO

07/28/2020

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Lucy Rutishausser CFO</p> <p>07/28/2020</p>

Attachments