

(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility 10242 Service: DTV Call KQCA Channel: 23 (UHF)

Sign:

File **0000026714** 

Number:

ID:

FRN: **0001587583** Date **06/09** 

Submitted: /2020

# Applicant Information

#### **Applicant Name, Type, and Contact Information**

Applicant	Address	Phone	Email	Applicant Type
Hearst Stations Inc. Doing Business As: Hearst Stations Inc.	PO Box 1800 Raleigh, NC 27601 United States	+1 (919) 839-0300	shartzell@brookspierce. com	Corporation

# Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

#### Preparer Contact Information

#### **Preparer Contact Name and Information**

Applicant	Address	Phone	Email

The Preparer is same as the reimbursement contact.

Broadcaster Information and Transition Plan Question Response

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	see attached transition plan document

# **Transmitters**

3	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

# **Existing Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Sigma CD3200P2
	Year	2005
	Туре	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	50 kW

## **New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-40
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	25.3 kW
	Justification for New Transmitter	Existing IOT transmitter cannot be converted to post-transition channel, see GatesAir EOL and HTV IOT to Solid-State Justification statements. An IOT replacement is more expensive than proposed SS transmitter. See attached Comark IOT Transmitter quote.

## **Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	See attached quote for transmitter installation electrical service
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

## **Other Transmitter Cost Not Listed**

Name	Description
Transmitter Remote Control	equipment to integrate repack transmitter into current transmitter remote control
Sales Tax	sales tax
Shipping	transmitter shipping
Electrical Accessories	Surge protection required by manufacturer
RF Accessories	Additional RF components required for transmitter operation and integration into current RF environment
Heat Exchanger Filters	Filters for transmitter heat exchangers needed due to environmental conditions
Change Order	required changes to transmitter configuration and services

#### **Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

## Primary Antenna

#### **Existing Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Retune Existing
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Owner	American Tower Corp.
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna	Class	Full Power
Manufacturer and Type	Mounting	Top Mount
	Antenna position in stack	Bottom
	Polarization	Horizontal
	Туре	Broadband Panel
	Number of Stations Supported	3
	Number of Panels	80
	Design power capacity in use	45.0 %

Lower Limit	502.00 MHz
Upper Limit	678.00 MHz
Other Antenna Type	N/A
ERP: (Effective Radiated Power)	600.0 kW
Manufacturer	Dielectric
Model	DeltastarTUG- 05-16/80H-2- B
Year	2003

# Facility ID's and Call Signs of all stations with whom the antenna is shared.

Facility ID	Call Sign
51499	KMAX-TV
33875	KCRA-TV

## Primary Antenna

## **Adjustment to Existing Antenna**

Section	Question	Response
Sweep Test of Existing Antenna	Do you need a sweep test of existing antenna?	Yes

# Primary Antenna

#### **Other Antenna Costs**

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
	Туре	New
	Number of channels supported	3
	Frequencies of channels supported	RF channel
	Frequency	N/A

# Enter a list of RF channel numbers.

RF Channel Number
23
24
35

## Primary Antenna

## **Other Antenna Cost Not Listed**

Information not provided.

# **Existing Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Auxiliary (Backup)
	Description of Use	backup to main antenna
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna	Class	Full Power
Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A

ERP: (Effective Radiated Power)	790.0 kW
Manufacturer	
Model	TFU- 24DSB- C170
Year	2010

## **New Antenna Costs**

Section	Question	Response
New Antenna Description	Use	Auxiliary (Backup)
	Description of Use	Aux and interim use
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna	Class	Full Power
Manufacturer and Types	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	425.0 kW
	Manufacturer	

Model	TFU- 28DSC- RO4
Year	2019
Justification for New Antenna	Current antenna is channel specific and cannot be used on post- transition channel. Antenna must be replaced.

#### **Other Antenna Costs**

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	7 3/16 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

# **Other Antenna Cost Not Listed**

Name	Description
Shipping	Antenna shipping
Sales Tax	Antenna sales tax

Transmission Seffien	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

# Primary Transmission

# **Existing Transmission Line**

Line section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Owner	American Tower Corp
	Site	N/A
	Is the existing transmission line shared with another station or stations?	Yes
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
	Туре	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	2200 feet per run

# Facility ID's and Call Signs of all stations with whom the transmission line is shared.

Facility ID	Call Sign
51499	KMAX-TV
33875	KCRA-TV

# Other Transmission Line Expenses Not Listed

Primar	y
<b>Transm</b>	nissior

on Line	Description
void	entered row to satisfy form

# Auxiliary Transmission Se

# **Existing Transmission Line**

n Line Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Backup
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Туре	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1800 feet per run

## **New Transmission Line**

# Auxiliary Transmission

Section	Question	Response
New Transmission Line Costs	Use	Auxiliary (Backup)
	Description of Use	backup
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Туре	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1800 feet per run
	Justification for New Transmission Line	Current transmission line segment length is not compatible with post- transition channel and must be replaced.

# Other Transmission Line Expenses Not Listed

## Auxiliary Transmissio

on Line	Description
Line sweep	Sweep transmission line to determine if usable on post-transition channel
Sales Tax	

	estimated sales tax based on California and local sales tax rate of 8.25%
Shipping	transmission line shipping

# Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

# Primary Tower

# **Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Yes
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1015686
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	38° 15' 54.0" N-
	Longitude (NAD83)	121° 29' 28.0" W-
	Overall Structure Height	2000.30 fe
	Support Structure Height	1904.83 fe
	Ground Elevation Above Mean Sea Level (AMSL)	0.00 feet

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	Hearst Stations Inc.
Date Constructed	10/01/1985

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
51499	KMAX-TV	DTV
52953	KSPX-TV	DTV
33875	KCRA-TV	DTV

## Primary Tower

#### **Tower Modification Costs**

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

## Primary Tower

## **Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

# Primary Tower

# Other Tower Expenses Not Listed

Name	Description
Tower Consulting	Tower consulting and tower project management

# Outside Professional

	Section	Question	Response
Al Services Costs Outside Project Management Services	Do you require outside project management services?	Yes	
		Number of Hours	380
		Explanation	Need RF and design experience not available in- house.
	Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
		Prepare engineering section of Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	Yes
		For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes	
		For Auxiliary Facility	Yes
	For Main Facility	Yes	
	Prepare request for Special Temporary Authority	Yes	
		Quantity	1
		Do you have Distributed Transmission System engineering services?	N/A
		Critical Facility	N/A
		Terrain-Shielded Facility	N/A
Outside Cor	Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
	Services	For Auxiliary Facility	Yes
		For Main Facility	Yes
		Prepare and file Form FCC License to Cover Application	Yes

	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

# Outside Professional

# Other Professional Services Expenses Not Listed

al Services Costs	Description
Transmitter Site Survey	Transmitter planning survey & transmitter building drawings
Non-Catalog legal expenses	Non-Catalog expenses for legal advice and services, including financial/reimbursement review, transition reporting, transition procedures, and other transition-related issues

# Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD  Notification of a Channel Change?	Yes

# Other Expenses

# Other Expenses Not Listed

Name	Description
Contract Labor	labor directly related to the station channel change
in-house labor	in-house labor directly related to station's repack
Transmitter site access	transmitter road work required for tower crew to access site for tower work

# **Cost Information**

## **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-40	\$1,225,345.33	\$1,124,309.27		\$1,123,471.05	
Heat Exchanger Filters	\$4,985.00	\$4,985.00	filters for heat exchanges needed due to environmental conditions	\$4,985.00	N/A
RF Accessories	\$72,220.30	\$72,220.30	Additional RF components required for replacement transmitter operation.	\$72,220.30	N/A
Change Order	\$19,830.14	\$19,830.14	***System Notice: Estimate adjusted and locked because line has been superseded. ***required changes to transmitter configuration	\$19,830.14	N/A
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$865,643.94	N/A	\$864,805.72	N/A
Shipping	\$11,438.34	\$11,438.34	Transmitter shipping	\$11,438.34	N/A
Other	\$65,130.00	\$65,130.00	transmitter	\$65,130.00	N/A

Electrical Service: See attached quote for transmitter installation electrical service			installation electrical service per attached quote		
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$5,870.00	N/A	\$5,870.00	N/A
Sales Tax	\$68,647.08	\$68,647.08	sales tax per GatesAir transmitter quote	\$68,647.08	N/A
Transmitter Remote Control	\$7,468.94	\$7,468.94	equipment needed to integrate repack transmitter into current transmitter remote control system	\$7,468.94	N/A
Electrical Accessories	\$3,075.53	\$3,075.53	Required by transmitter manufacturer. See related quotes.	\$3,075.53	N/A
Sub-total	\$1,225,345.33	\$1,124,309.27	N/A	\$1,123,471.05	N/A
Total for all systems	\$3,061,808.87	\$2,584,529.32	N/A	\$2,467,313.79	N/A

# Components

Actual Information	
Description	File Name

Heat Exchanger Filters

	Component Description: Amount:	KQCA heat exchanger filters \$4,985.00
RF Accessories	Component Description: Amount:	KQCA transmitter RF accessories \$72,220.30
Change Order	Component Description: Amount:	KQCA change order Q-74972 equipment \$19,830.14
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	Component Description: Amount:	KQCA transmitter plumbing installation 2 \$15,537.00
	Component Description: Amount:	KQCA transmitter installation \$64,099.19
	Component Description:  Amount:	KQCA transmitter plumbing installation 4 \$3,552.48
	Component Description: Amount:	KQCA cooling system manifold replacement \$1,000.00

Component Description: KQCA transmitter

plumbing installation 3

**Amount:** \$13,510.00

Component Description: KQCA transmitter

delivery

**Amount:** \$122,523.37

Component Description: Deposit on

Transmitter

**Amount:** \$95,853.94

Component Description: KQCA transmitter

prior to shipment

**Amount:** \$299,022.29

Component Description: Second Deposit

on Transmitter

**Amount:** \$215,264.19

Component Description: KQCA transmitter

plumbing installation 1

**Amount:** \$34,443.26

Shipping

Component Description: KQCA transmitter

shipping

**Amount:** \$11,438.34

Other Electrical Service: See attached quote for transmitter installation

electrical service

Component Description: KQCA transmitter

electrical installation 2

**Amount:** \$9,769.50

	Component Description:	KQCA transmitter electrical installation 3
	Amount:	\$6,513.00
	Component Description:	KQCA transmitter electrical
	Amount:	installation 1 \$48,847.50
Transformer 3 phase/480v - 150 KVA	Component Description:	KQCA transmitter
	Component Description.	transformer
	Amount:	\$5,870.00
Sales Tax		
	Component Description:	KQCA transmitter
	Amount:	sales tax 1 \$68,647.08
Transmitter Remote Control		
	Component Description:	KQCA transmitter remote control equipment
	Amount:	\$7,468.94
Electrical Accessories		
	Component Description:	KQCA transmitter
	Amount:	surge suppressor \$1,942.49
		\$ .,o 1=1.10
	Component Description:	KQCA transmitter
		electrical transfer switch
	The state of the s	OVVILOIT

# **Cost Information**

#### **Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Co
· Primary Antenna DeltastarTUG- 05-16/80H-2- B	\$90,930.00	\$293,142.06		\$238,252.24	
New combiner, cost per channel (without antenna)	\$84,200.00	\$286,742.06	See attached quote. There are currently two combiners with switching so this quote is a like-for-like replacement of the existing system. One existing combiner is a CIF and replacing it with a manifold combiner saves \$\$ and time.	\$238,252.24	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Auxiliary Antenna TFU- 28DSC-RO4	\$265,061.74	\$260,676.24		\$237,786.78	
Side mount	\$23,150.00	\$0.00	Side mount	\$0.00	N/A

brackets for high power antennas (if not included in antenna base cost)			brackets per attached Dielectric quote		
Sales Tax	\$17,255.25	\$17,255.25	California sales tax	\$17,255.25	N/A
Elbow complex, single channel, at antenna input, per 7 3 /16. feedline (if needed)	\$13,900.00	\$0.00	N/A	\$0.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$0.00	N/A
UHF - Lower Power Side Mount, One station - 200- 500 kW, horizontally polarized	\$189,500.00	\$222,494.50	***System Notice: Estimate adjusted and locked because line has been superseded.  ***	\$206,005.04	N/A
Shipping	\$14,526.49	\$14,526.49	Shipping per Dielectric invoice	\$14,526.49	N/A
Sub-total	\$355,991.74	\$553,818.30	N/A	\$476,039.02	N/A
Total for all systems	\$3,061,808.87	\$2,584,529.32	N/A	\$2,467,313.79	N/A

# Components

mponent Description: ount:  mponent Description: ount:  mponent Description: ount:  rmation not provided.  rmation not provided.	KQCA combodility states of the second states of the	biner 1 /ment biner 1
mponent Description: ount: mponent Description: ount: rmation not provided. rmation not provided.	KQCA comb /3 down pay \$95,580.69 KQCA comb /3 prior to sb	biner 1 /ment biner 1
ount:  mponent Description: ount:  rmation not provided.  rmation not provided.	/3 down pay \$95,580.69 KQCA comb /3 prior to sl	ment biner 1
mponent Description: ount:  rmation not provided.  rmation not provided.	\$95,580.69  KQCA comb /3 prior to sl	biner 1
ount:  rmation not provided.  rmation not provided.	/3 prior to st	
rmation not provided.		p
rmation not provided.		
nponent Description:		
nponent Description:		
	KQCA anter sales tax	nna
ount:	\$15,368.12	
nponent Description:	KQCA anter	nna
ount:	\$1,887.13	
rmation not provided.		
rmation not provided.		
	ormation not provided.	

	Component Description:  Amount:	KQCA Dielectric Aux antenna; payments 1&2 - 45%; \$103,002.52 \$103,002.52
	Component Description:  Amount:	KQCA Dielectric Aux antenna; 45% payment prior to ship \$103,002.52
Shipping	Component Description: Amount:	KQCA antenna shipping \$14,526.49

### **Cost Information**

#### **Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$0.00	\$0.00		\$0.00	
void	\$0.00	\$0.00	N/A	N/A	N/A
Auxiliary Transmission Line	\$595,792.26	\$401,680.97		\$400,674.24	
Shipping	\$42,364.26	\$42,364.26	per Dielectric invoices	\$42,364.26	N/A
Line sweep	\$6,000.00	\$6,000.00	Test transmission line to determine if it will work on post- transition channel	\$6,000.00	N/A
Sales Tax	\$25,428.00	\$25,428.00	sales tax based on California and local sales tax rate of 8.25%	\$24,421.27	N/A
Rigid Transmission Line - copper, 7 3 /16"	\$522,000.00	\$327,888.71	per Dielectric invoices	\$327,888.71	N/A
Sub-total	\$595,792.26	\$401,680.97	N/A	\$400,674.24	N/A
Total for all systems	\$3,061,808.87	\$2,584,529.32	N/A	\$2,467,313.79	N/A

### Components

Actual Information Description	File Name	
void	Information not provided.	
Shipping		
	Component Description:	KQCA additional
	Amount:	TL shipping 1 \$1,658.22
	7	¥ 1,000. <u>—</u>
	Component Description:	KQCA
		transmission line
		shipping
	Amount:	\$24,232.50
	Component Description:	KQCA additional
	Component Secondaria	TL shipping 2
	Amount:	\$1,658.22
	Component Description	KQCA TL xfmr
	Component Description:	shipping
	Amount:	\$80.00
	Component Description:	KQCA additional
	Component Seconducin	TL hangers
		shipping
	Amount:	\$3,239.81
	Component Description:	KQCA additional
		TL shipping
	Amount:	\$11,495.51
ine sweep		
	Component Description:	KQCA
		transmission line
	Amount:	sweep \$6,000.00
	Allowit.	ψο,σσσ.σσ
Sales Tax		

Component Description: KQCA

transmission line

sales tax

**Amount:** \$24,037.32

Component Description: KQCA TL xfmr

sales tax

**Amount:** \$383.95

Rigid Transmission Line - copper, 7 3/16"

Component Description: KQCA additional

TL 1

**Amount:** \$2,730.00

Component Description: KQCA TL xfmr

**Amount:** \$4,388.00

Component Description: KQCA

transmission line

**Amount:** \$22,874.30

Component Description: KQCA additional

TL hangers

**Amount:** \$5,177.25

Component Description: KQCA auxiliary

transmission line 45% payment prior

to ship

**Amount:** \$138,698.33

Component Description: KQCA Dielectric

Aux Transmission line; payments 1&2 - 45%; \$138,698.33

**Amount:** \$138,698.33

Component Description: KQCA additional

TL elbows

**Amount:** \$7,627.50

Component Description: KQCA additional

 $\mathsf{TL}$ 

**Amount:** \$7,695.00

### **Cost Information**

### **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$649,100.00	\$300,622.04		\$299,909.04	
Structural engineering tower load study for well documented tower	\$12,600.00	\$26,000.00	see invoices	\$26,000.00	N/A
Tower Consulting	\$5,000.00	\$5,000.00	tower consulting - quote attached	\$4,287.00	N/A
Tall Tower (greater than 500')	\$210,500.00	\$269,622.04	per BEI invoices	\$269,622.04	N/A
Major tower reinforcement /modifications	\$421,000.00	\$0.00	restudied the tower under new load conditions and no modifications are required	N/A	N/A
Sub-total	\$649,100.00	\$300,622.04	N/A	\$299,909.04	N/A
Total for all systems	\$3,061,808.87	\$2,584,529.32	N/A	\$2,467,313.79	N/A

#### Components

Actual Information Description	File Name	
Structural engineering tower load study for well documented tower		

Component Description: KQCA feasibility

structural evaluation 1

**Amount:** \$11,250.00

Component Description: KQCA tower

feasibility

structural analysis

**Amount:** \$11,250.00

**Component Description:** KQCA Invoice 2

for tower structural analysis.

Supporting quote

provided

**Amount:** \$1,750.00

Component Description: KQCA invoice 1

for tower structural analysis.

Supporting quote

provided

**Amount:** \$1,750.00

**Tower Consulting** 

Component Description: KQCA tower

consulting 2

**Amount:** \$150.00

Component Description: KQCA tower

consulting August

2019

**Amount:** \$200.00

Component Description: KQCA tower

consulting invoice

1

**Amount:** \$3,287.00

	Component Description: Amount:	KQCQ tower consulting 3 \$450.00
	Component Description:  Amount:	KQCA tower consulting September 2019 \$200.00
Tall Tower (greater than 500')	Component Description:	KQCA antenna and line installation
	Amount:	change order \$32,892.04
	Component Description:  Amount:	KQCA antenna & line installation down payment \$23,673.00
		KQCA antenna &
	Component Description:  Amount:	line installation progress payment \$118,365.00
	Allount.	ψ110,000.00
	Component Description:	KQCA antenna and line installation completion payment
	Amount:	\$94,692.00
Major tower reinforcement /modifications	Information not provided.	

### **Cost Information**

#### **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Co
Outside Professional Services	\$160,295.00	\$134,693.40		\$101,710.10	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$250.00	N/A	\$250.00	N/A
Non-Catalog legal expenses	\$20,000.00	\$20,000.00	Non-Catalog expenses for legal advice and services, including financial /reimbursement review, transition reporting, transition procedures, and other transition- related issues	\$7,367.22	N/A
Transmitter Site Survey	\$20,600.00	\$20,600.00	Transmitter Site Survey. Quote with description attached.	\$20,600.00	N/A
RF Exposure Measurements	\$21,050.00	\$0.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request	\$3,680.00	\$3,500.00	N/A	N/A	N/A

for Special Temporary Authorization					
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$2,062.12	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,580.00	\$250.00	N/A	\$250.00	N/A
RF Consulting Engineer Fees- Aux Antenna:	\$2,105.00	\$2,000.00	N/A	\$1,050.00	N/A

Prepare engineering section of FCC Form 2100, Construction Permit Application					
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$1,450.00	N/A
Project management of the transition	\$60,040.00	\$66,905.90	Per attached TI Digital invoices	\$66,905.90	-
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$1,337.36	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$437.50	N/A	\$437.50	N/A
Sub-total	\$160,295.00	\$134,693.40	N/A	\$101,710.10	N/A
Total for all systems	\$3,061,808.87	\$2,584,529.32	N/A	\$2,467,313.79	N/A

### Components

Actual Information	
Description	File Name

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Component Description:  Amount:	KQCA RF Consulting for main antenna license to cover \$250.00
Non-Catalog legal expenses	Component Description: Amount:	KQCA non-catalog legal 3 \$1,081.00
	Component Description:  Amount:	KQCA non-catalog legal expenses 4/1 /2017-4/30/2018 \$2,596.20
	Component Description: Amount:	KQCA non-catalog legal 2 \$3,690.02
Transmitter Site Survey	Component Description: Amount:	KQCA GatesAir Site Survey \$20,600.00
RF Exposure Measurements	Information not provided.	
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	Information not provided.	

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description:  Amount:	KQCA Prepare and File FCC Form 2100, Construction Permit Application 2 \$1,054.52
	Component Description:  Amount:	KQCA legal- Prepare and File FCC Form 2100, Construction Permit Application \$1,007.60
Prepare request for Special Temporary Authorization	Information not provided.	
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	Component Description:  Amount:	KQCA RF consulting auxiliary antenna license to cover \$250.00
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	Component Description:  Amount:	KQCA RF consulting for auxiliary antenna construction permit \$1,050.00
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description:  Amount:	prepare engineering section for construction permit application \$1,450.00
Project management of the transition	Component Description: Amount:	KQCA project management November 2017 \$297.50

management

February 2020

**Amount:** \$3,576.00

Component Description: KQCA project

management May

2017

**Amount:** \$560.00

Component Description: KCRA Project

Management

October 2016

**Amount:** \$610.98

Component Description: KQCA project

management January 2020

**Amount:** \$15,539.10

Component Description: KQCA project

management

October 2019

**Amount:** \$506.11

Component Description: KQCA project

management June

2019

**Amount:** \$607.36

Component Description: KQCA project

management
December 2019

**Amount:** \$2,391.18

management May

2019

**Amount:** \$1,419.03

Component Description: KQCA project

management 23

**Amount:** \$75.00

Component Description: KQCA project

management February 2018

**Amount:** \$75.00

Component Description: KQCA project

management 30

**Amount:** \$359.35

Component Description: KQCA project

management

September 2019

**Amount:** \$112.50

Component Description: KQCA project

management 27

**Amount:** \$6,536.14

Component Description: KQCA project

management 26

**Amount:** \$956.25

Component Description: KQCA project

management 24

**Amount:** \$375.00

management August 2017

**Amount:** \$700.00

Component Description: KQCA project

management June

2016

**Amount:** \$848.14

Component Description: KQCA project

management

December 2017

**Amount:** \$225.00

Component Description: KQCA project

management November 2016

**Amount:** \$691.25

Component Description: KQCA project

management 31

**Amount:** \$9,785.65

Component Description: KQCA project

management July

2017

**Amount:** \$472.50

Component Description: KQCA project

management 25

**Amount:** \$75.00

Component Description: KQCA project

management January 2018

**Amount:** \$318.75

management 28

**Amount:** \$894.86

Component Description: KQCA project

management April

2017

**Amount:** \$367.50

Component Description: KQCA project

management 32

**Amount:** \$1,980.45

Component Description: KCQA project

management 13

**Amount:** \$280.00

Component Description: KQCA project

management

September 2017

**Amount:** \$210.00

Component Description: KQCA project

management

December 2016

**Amount:** \$175.00

Component Description: KQCA project

management October 2017

**Amount:** \$437.50

Component Description: KQCA project

management 33

**Amount:** \$6,768.37

> management March 2017

\$665.00 **Amount:** 

**Component Description:** KQCA project

management 4

(half of original

invoice)

**Amount:** \$175.00

**Component Description:** KQCA project

> management January and February 2016

**Amount:** \$177.53

**Component Description:** KQCA project

> management January 2017

**Amount:** \$1,111.25

**Component Description:** KQCA: Project

> Management March 2018

Amount: \$131.25

**Component Description:** KQCA project

management 29

\$6,304.96 Amount:

**Component Description:** KQCA project

management

September 2016

**Amount:** \$114.44

Prepare and or review reimbursement form

	Component Description:	KQCA legal- Prepare and/or
		review
		reimbursement
		Form 399
	Amount:	\$1,037.30
		, , , , , , , , , , , , , , , , , , , ,
	Component Description:	KQCA Prepare and
		/or review
		reimbursement
		Form 399 2
	Amount:	\$300.06
Address transition timing	Information not provided.	
and coordination issues w/		
other stations and wireless		
Perform engineering study		
for new channel	Commonant Description	Engineering study
assignment and antenna	Component Description:	Engineering study for new channel
development		assignment
	Amount:	\$437.50
		Ψ 101.100

## **Cost Information**

#### **Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Co Justificati
Other Expenses	\$75,284.54	\$69,405.34		\$65,510.34	
Transmitter site access	\$24,615.83	\$24,615.83	Per Asta Construction invoice	\$24,615.83	N/A
in-house labor	\$5,709.60	\$5,709.60	per attached documentation	\$5,709.60	N/A
Contract Labor	\$4,209.46	\$4,209.46	accounting labor directly related to the Spectrum Repack project	\$4,209.46	N/A
MVPD Notification of Channel Change	\$4,118.40	\$4,118.40	Attorney assistance in coordinating MVPD notification	\$4,118.40	N/A
Develop and air announcement of upcoming channel change	\$2,500.00	\$2,500.00	Attorney review to ensure FCC compliance	N/A	N/A
Equipment Storage	\$21,136.25	\$21,136.25	actual cost	\$21,136.25	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Form	\$1,110.00	\$1,070.00	N/A	N/A	N/A

change CP application					
DTV Medical Facility Notification	\$11,550.00	\$5,720.80	N/A	\$5,720.80	N/A
Sub-total	\$75,284.54	\$69,405.34	N/A	\$65,510.34	N/A
Total for all systems	\$3,061,808.87	\$2,584,529.32	N/A	\$2,467,313.79	N/A

### Components

2100 minor

Actual Information Description	File Name	
Transmitter site access	Component Description:  Amount:	KQCA transmitter site access road gravel \$24,615.83
in-house labor	Component Description: Amount:	KQCA in-house accounting labor 1 \$5,709.60
Contract Labor	Component Description: Amount:	KQCA accounting labor \$4,209.46
MVPD Notification of Channel Change	Component Description: Amount:	KQCA MVPD notifications \$4,118.40
Develop and air announcement of upcoming channel change	Information not provided.	
Equipment Storage		

	Component Description: Amount:	KQCA transmitter storage \$5,146.25
	Component Description: Amount:	KQCA antenna and transmission line storage \$15,990.00
FCC Filing Fees - Form 2100 license to cover application	Information not provided.	
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.	
DTV Medical Facility Notification	Component Description: Amount:	KQCA medical notifications \$5,720.80

# Cost Information

#### **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$3,061,808.87	\$2,584,529.32	\$2,467,313.79

Reimbursem	enrestiatus	Response
	The facility has ceased operating on its pre- auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

### Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
  Person signing
  below certifies that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the

signal of a broadcaster that changes channels (MVPD).

- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. John Drain Hearst Television SVP Chief Financial Officer Section Question Response

# Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
  Person signing
  below certifies and
  represents that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 4. The above-named entity acknowledges the submission of the information herein

- creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.
- 8. The above-named entity acknowledges that overpayments or payments in error

must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Douglas
Durkee
Hearst
Television
Manager of
Spectrum
Repack

06/09/2020

#### **Attachments**