

Federal Communications Commission

# (REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

| Facility<br>ID: | 71329    | Service: DTV | Call<br>Sign: | WDBJ | Channel: 30 (UHF) |
|-----------------|----------|--------------|---------------|------|-------------------|
| File            | 000002   | 28727        |               |      |                   |
| Number:         |          |              |               |      |                   |
| FRN: <b>00</b>  | 18223693 | Date         | 06/18         |      |                   |
|                 |          | Submitted:   | /2020         |      |                   |

#### Applicant Name, Type, and Contact Information

#### Applicant Information

| Applicant  | Address  | Phone                | Email                 | Applicant<br>Type               |
|--|--|----------------------|-----------------------|---------------------------------|
| GRAY TELEVISION<br>LICENSEE, LLC<br>Doing Business As:<br>WDBJ | WDBJ<br>4370<br>PEACHTREE<br>ROAD, NE<br>ATLANTA, GA<br>30319<br>United States | +1 (404)<br>504-9828 | allfcclms@gray.<br>tv | Limited<br>Liability<br>Company |

#### Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

| Preparer               | Preparer Contact Name and Information |   |                   |                          |
|------------------------|---------------------------------------|---|-------------------|--------------------------|
| Contact<br>Information | Applicant                             | Address   | Phone             | Email                    |
|                        | Samuel Hariton<br>Widelity            | Samuel Hariton<br>4031 University Dr<br>Suite 100<br>Fairfax, VA 22030<br>United States | +1 (339) 222-8107 | sam.hariton@widelity.com |

| Broadcaster                              | Question   | Response  |
|--|--|---|
| Information<br>and<br>Transition<br>Plan | Will the station be sharing equipment with<br>another broadcast television station or<br>stations (e.g., a shared antenna, co-location<br>on a tower, use of the same transmitter<br>room, multiple transmitters feeding a<br>combiner, etc.)? If yes, enter the facility ID's<br>of the other stations and click 'prefill' to<br>download those stations' licensing<br>information. | No  |
|  | Briefly describe transition plan   | WDBJ will be replacing the existing main transmitter, antenna, and transmission line. |

| Transmitters | Section                         | Question                                  | Response |
|--------------|---------------------------------|---|----------|
|              | Transmitter Related<br>Expenses | Do you have transmitter related expenses? | Yes      |

| Primary     | Existing Transmitter Information    |  |                          |  |  |
|-------------|-------------------------------------|--|--------------------------|--|--|
| Transmitter | Section                             | Question   | Response                 |  |  |
|             | Existing Transmitter<br>Description | Type of change   | Purchase<br>New          |  |  |
|             |                                     | Use  | Primary<br>(Main)        |  |  |
|             |                                     | Description of Use   | N/A                      |  |  |
|             |                                     | Ownership  | Owned                    |  |  |
|             |                                     | Owner  | N/A                      |  |  |
|             |                                     | Site   | N/A                      |  |  |
|             |                                     | Is this transmitter currently shared with another station? | No                       |  |  |
|             |                                     | Is this transmitter currently in operating condition?      | Yes                      |  |  |
|             | Existing Transmitter                | Manufacturer   |                          |  |  |
|             | Manufacturer and Type               | Model  | Sigma                    |  |  |
|             |                                     | Year   | 2000                     |  |  |
|             |                                     | Туре   | Inductive<br>Output Tube |  |  |
|             |                                     | IOT Power Type   | Тwo                      |  |  |
|             |                                     | Power Capacity   | 46 kW                    |  |  |

# **Existing Transmitter Information**

| Primary     | New Transmitter Costs |   |   |  |  |  |
|-------------|-----------------------|---|---|--|--|--|
| Transmitter | Section               | Question                                  | Response  |  |  |  |
|             | New Transmitter       | Use                                       | Primary<br>(Main)   |  |  |  |
|             |                       | Change Type                               | Purchase<br>New   |  |  |  |
|             |                       | Is this a request for upgraded equipment? | No  |  |  |  |
|             |                       | Manufacturer                              |   |  |  |  |
|             |                       | Model                                     | HPTV-<br>PRLX-U32   |  |  |  |
|             |                       | Transmitter Type                          | Solid State   |  |  |  |
|             |                       | Solid State Cooling                       | Liquid<br>Cooled  |  |  |  |
|             |                       | Solid State Power capacity                | 55 kW   |  |  |  |
|             |                       | Justification for New Transmitter         | Harris<br>Sigma<br>series IOT<br>transmitters<br>cannot be<br>retuned,<br>transmitter<br>must be<br>replaced. |  |  |  |

#### **Other Transmitter Costs**

| Primary     | Other Transmitter Costs |                                       |          |  |  |
|-------------|-------------------------|---------------------------------------|----------|--|--|
| Transmitter | Section                 | Question                              | Response |  |  |
|             | Electrical Service      | Service Entrance (3 phases 800A 208V) | No       |  |  |
|             |                         | Switchgear (industrial 800 amp)       | No       |  |  |
|             |                         | Transformer (480V)                    | No       |  |  |
|             |                         | Power                                 | N/A      |  |  |
|             |                         | Rigid Conduit and Wiring              | No       |  |  |
|             |                         | Size                                  | N/A      |  |  |
|             |                         |                                       |          |  |  |

|   | Length   | N/A  |
|---|--|--|
|   | Other Electrical Service   | Yes  |
|   | Description  | Switch<br>Support<br>Frame and<br>other<br>electrical<br>equipment<br>for primary<br>transmitter |
| HVAC Service  | Does the replacement transmitter require HVAC Service?                                       | No   |
|   | Туре   | N/A  |
|   | Size   | N/A  |
|   | Other Size   | N/A  |
| Transmitter Building<br>Addition/Modification or<br>Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | Yes  |
|   | Size   | 400.0<br>square feet   |
| Channel 14 Costs  | Is an RF Consulting Engineer needed?   | N/A  |
|   | Is a channel 14 Mask Filer needed?   | N/A  |
|   | Is additional field engineering time needed?   | N/A  |
|   | Number of Days   | N/A  |

| Primary<br>Transmitter | Other Transmitter Cost Not Listed |   |  |  |  |
|------------------------|-----------------------------------|---|--|--|--|
|                        | Name                              | Description   |  |  |  |
|                        | Interim Antenna RF Switch         | Interim Antenna RF Switch                               |  |  |  |
|                        | Construction                      | Existing building must be modified for new transmitter. |  |  |  |
|                        | Ice Bridge                        | Ice Bridge  |  |  |  |

| Antennas Section |               | Question                              | Response |
|------------------|---------------|---------------------------------------|----------|
| Antenna Rela     | ated Expenses | Do you have antenna related expenses? | Yes      |

| Primary | Existing Antenna Information              |  |                    |  |
|---------|---|--|--------------------|--|
| Antenna | Section                                   | Question   | Response           |  |
|         | Existing Antenna<br>Description           | Type of change   | Purchase<br>New    |  |
|         |   | Antenna Use  | Primary<br>(Main)  |  |
|         |   | Description of Use   | N/A                |  |
|         |   | Ownership  | Owned              |  |
|         |   | Owner  | N/A                |  |
|         |   | Site   | N/A                |  |
|         |   | Is the existing antenna shared with another station or stations? | No                 |  |
|         |   | Is the existing antenna directional?                             | No                 |  |
|         |   | Is antenna in operating condition?                               | Yes                |  |
|         |   | Is antenna located on or in close proximity to an antenna farm?  | No                 |  |
|         | Existing Antenna<br>Manufacturer and Type | Class  | Full Power         |  |
|         |   | Mounting   | Top Mount          |  |
|         |   | Antenna position in stack  | Not in Stack       |  |
|         |   | Polarization   | Horizontal         |  |
|         |   | Туре   | Slotted<br>Coaxial |  |
|         |   | Number of Stations Supported                                     | N/A                |  |
|         |   | Number of Panels   | N/A                |  |
|         |   | Design power capacity in use                                     | N/A                |  |
|         |   | Lower Limit  | N/A                |  |
|         |   | Upper Limit  | N/A                |  |
|         |   | Other Antenna Type   | N/A                |  |
|         |   | ERP: (Effective Radiated Power)                                  | 605.0 kW           |  |

| Manufacturer |                       |
|--------------|-----------------------|
| Model        | TFU-<br>18GTH-R<br>04 |
| Year         | 1999                  |

| Primary | New Antenna Costs                     |  |                    |  |
|---------|---------------------------------------|--|--------------------|--|
| Antenna | Section                               | Question   | Response           |  |
|         | New Antenna Description               | Use  | Primary<br>(Main)  |  |
|         |                                       | Description of Use   | N/A                |  |
|         |                                       | Change Type  | Purchase<br>New    |  |
|         |                                       | Is this a request for upgraded equipment?                            | Yes                |  |
|         |                                       | Ownership  | Owned              |  |
|         |                                       | Owner  | N/A                |  |
|         |                                       | Is antenna shared?   | No                 |  |
|         |                                       | Is antenna directional?  | No                 |  |
|         |                                       | Will antenna be located on or in close proximity to an antenna farm? | No                 |  |
|         | New Antenna<br>Manufacturer and Types | Class  | Full Power         |  |
|         |                                       | Mounting   | Top Mount          |  |
|         |                                       | Antenna position in stack  | Not in Stack       |  |
|         |                                       | Polarization   | Elliptical         |  |
|         |                                       | Туре   | Slotted<br>Coaxial |  |
|         |                                       | Number of Stations Supported   | N/A                |  |
|         |                                       | Number of Panels/Bays  | N/A                |  |
|         |                                       | Lower Limit  | N/A                |  |
|         |                                       | Upper Limit  | N/A                |  |
|         |                                       | Design power capacity in use   | N/A                |  |
|         |                                       | Other Antenna Type   | N/A                |  |
|         |                                       | ERP: (Effective Radiated Power)                                      | 1000.0 kW          |  |
|         |                                       | Manufacturer   |                    |  |
|         |                                       |  | 1                  |  |

| Model                         | TFU-29JTI<br>/VP-R 04   |
|-------------------------------|---|
| Year                          | 2017  |
| Justification for New Antenna | Repack will<br>move<br>WDBJ to<br>channel 30<br>so the<br>existing<br>channel 18<br>antenna<br>needs<br>replaced. |

# Primary Other Antenna Costs

| Antenna | Section                        | Question  | Response                   |
|---------|--------------------------------|---|----------------------------|
|         | Combiner for Shared<br>Antenna | Do you need a Combiner for a Shared Antenna?  | No                         |
|         |                                | Туре  |                            |
|         |                                | Number of channels supported  | N/A                        |
|         |                                | Frequencies of channels supported   | N/A                        |
|         |                                | Frequency   | N/A                        |
|         |                                | Do you need a combiner output splitter /switcher for dual feed lines?                 | N/A                        |
|         | Elbow Complex                  | Do you require the separate purchase of the Elbow Complex?                            | Yes                        |
|         |                                | Broadband or Single Channel?  | Single<br>Channel          |
|         |                                | Feed Line Size  | 7 3/16<br>inches<br>inches |
|         | Side Mount Brackets            | Do you require the separate purchase of side mount brackets for a high power antenna? | No                         |

| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No  |
|--------------------------|---|-----|
| Sweep Test               | Do you require the sweep testing of transmission line and antenna?  | Yes |

# Primary<br/>Antenna Other Antenna Cost Not Listed Name Description Top Plate Adapter Adapter for top of tower to match bolts on antenna

| Interim<br>Antenna | New Antenna Costs                    |  |                    |  |
|--------------------|--------------------------------------|--|--------------------|--|
|                    | Section                              | Question   | Response           |  |
|                    | New Antenna Description              | Use  | Interim            |  |
|                    |                                      | Description of Use   | N/A                |  |
|                    |                                      | Change Type  | Purchase<br>New    |  |
|                    |                                      | Ownership  | Owned              |  |
|                    |                                      | Owner  | N/A                |  |
|                    |                                      | Is antenna shared?   | No                 |  |
|                    |                                      | Is antenna directional?  | Yes                |  |
|                    |                                      | Will antenna be located on or in close proximity to an antenna farm? | No                 |  |
|                    | New Antenna<br>Manufacturer and Type | Class  | Full Power         |  |
|                    |                                      | Mounting   | Side Mount         |  |
|                    |                                      | Antenna position in stack  | Not in Stack       |  |
|                    |                                      | Polarization   | Horizontal         |  |
|                    |                                      | Туре   | Broadband<br>Panel |  |
|                    |                                      | Number of Stations Supported   | 1                  |  |
|                    |                                      | Number of Panels/Bays  | 8                  |  |
|                    |                                      | Lower Limit  | 470.00 MHz         |  |
|                    |                                      | Upper Limit  | 700.00 MHz         |  |
|                    |                                      | Design power capacity in use   | 38.5 %             |  |
|                    |                                      | Other Antenna Type   | N/A                |  |
|                    |                                      | ERP: (Effective Radiated Power)                                      | 100.0 kW           |  |
|                    |                                      | Manufacturer   |                    |  |
|                    |                                      | Model  | SBB8C170           |  |
|                    |                                      | Year   | 2019               |  |
|                    |                                      |  |                    |  |

| Justification for New Antenna | Interim<br>antenna<br>required in<br>order to<br>remain on<br>air during<br>repack<br>period.<br>Antenna<br>needed due<br>to delays in<br>tower work<br>caused by |
|-------------------------------|---|
|                               | needed due<br>to delays in<br>tower work  |

# Other Antenna Costs

Interim Antenna

| Section                  | Question  | Response |
|--------------------------|---|----------|
| Elbow Complex            | Do you require the separate purchase of the Elbow Complex?  | No       |
|                          | Broadband or Single Channel?  | N/A      |
|                          | Feed Line Size  | N/A      |
| Side Mount Brackets      | Do you require the separate purchase of side mount brackets for an antenna?                                 | No       |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No       |
| Sweep Test               | Do you require the sweep testing of transmission line and antenna?  | Yes      |

# Interim Other Antenna Cost Not Listed

Antenna Information not provided.

| Transmissior | n Seffien                             | Question  | Response |
|--------------|---------------------------------------|---|----------|
|              | Transmission Line<br>Related Expenses | Do you have transmission line related expenses? | Yes      |

| ransmissio                                | n Section             | Question   | Response            |
|---|-----------------------|--|---------------------|
| Existing Transmission<br>Line Description |                       | Type of change   | Purchase<br>New     |
|   |                       | Use  | Primary<br>(Main)   |
|   |                       | Description of Use   | N/A                 |
|   |                       | Ownership  | Owned               |
|   |                       | Owner  | N/A                 |
|   |                       | Site   | N/A                 |
|   |                       | Is the existing transmission line shared with another station or stations? | No                  |
|   |                       | Is Transmission Line in operating condition?                               | Yes                 |
|   | Existing Transmission | Manufacturer   |                     |
| Line Manufacturer and<br>Type             |                       | Туре   | Rigid               |
|   |                       | Diameter   | 6 1/8<br>inches     |
|   |                       | Other Diameter   | N/A                 |
|   |                       | Segment Length   | 20 inches           |
|   |                       | Other Segment Length   | N/A                 |
|   |                       | Number of parallel runs  | 1                   |
|   |                       | Length   | 230 feet<br>per run |

# Primary Existing Transmission Line

| Primary<br>Transmissio | New Transmission Line          |   |  |  |
|------------------------|--------------------------------|---|--|--|
|                        | n Line<br>Section              | Question                                  | Response   |  |
|                        | New Transmission Line<br>Costs | Use                                       | Primary<br>(Main)  |  |
|                        |                                | Description of Use                        | N/A  |  |
|                        |                                | Change Type                               | Purchase<br>New  |  |
|                        |                                | Is this a request for upgraded equipment? | No   |  |
|                        |                                | Туре                                      | Rigid  |  |
|                        |                                | Diameter                                  | 7 3/16<br>inches   |  |
|                        |                                | Other Diameter                            | N/A  |  |
|                        |                                | Segment Length                            | 19 1/2<br>inches   |  |
|                        |                                | Other Segment Length                      | N/A  |  |
|                        |                                | Number of parallel runs                   | 1  |  |
|                        |                                | Length                                    | 230 feet per<br>run  |  |
|                        |                                | Justification for New Transmission Line   | Utilizing<br>existing<br>antenna<br>during build-<br>out of new<br>transmitter<br>/antenna<br>system.<br>New<br>transmission<br>line needed. |  |

Other Transmission Line Expenses Not Listed Transmission

| Interim<br>Transmissio | New Transmission Line          |   |   |
|------------------------|--------------------------------|---|---|
|                        | n Section                      | Question                                | Response  |
|                        | New Transmission Line<br>Costs | Use                                     | Interim   |
|                        |                                | Description of Use                      | N/A   |
|                        |                                | Change Type                             | Purchase<br>New   |
|                        |                                | Туре                                    | Flexible Air  |
|                        |                                | Diameter                                | 4 inches  |
|                        |                                | Segment Length                          | N/A   |
|                        |                                | Other Segment Length                    |   |
|                        |                                | Number of parallel runs                 | 1   |
|                        |                                | Length                                  | 200 feet<br>per run   |
|                        |                                | Justification for New Transmission Line | Interim line<br>required for<br>interim<br>antenna.<br>Antenna<br>and line<br>needed due<br>to delays<br>on tower<br>work |

Interim Other Transmission Line Expenses Not Listed

Transmission hometion not provided.

| Tower                                | Section                                     | Question  | Response |
|--------------------------------------|---|---|----------|
| Equipment<br>And<br>Rigging<br>Costs | Tower Equipment or<br>Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

| marv | Existing | Tower |
|------|----------|-------|
|------|----------|-------|

| Primary<br>Tower | Existing Tower  |   |                      |  |
|------------------|---|---|----------------------|--|
|                  | Section   | Question  | Response             |  |
|                  | Existing Tower<br>Description                                     | Type of change  | Modify<br>Existing   |  |
|                  |   | Tower Use   | Primary<br>(Main)    |  |
|                  |   | Description of Use                                      | N/A                  |  |
|                  |   | Ownership   | Owned                |  |
|                  |   | Is this tower consider Complex?                         | No                   |  |
|                  |   | Is this tower currently shared with any other stations? | No                   |  |
|                  |   | One or more FM, AM or TV radio broadcaster(s)           | N/A                  |  |
|                  |   | Others Types of Users                                   | N/A                  |  |
|                  |   | Is tower documented for structural analysis?            | Yes                  |  |
|                  |   | Is tower compliant with Rev G?                          | No                   |  |
|                  | Existing Tower Structure<br>Registration                          | Do you have a tower registration number?                | Yes                  |  |
|                  |   | ASR Number  | 1024378              |  |
|                  | Coordinates ( <u>NAD83</u> (<br>North American Datum of<br>1983)) | Latitude (NAD83)  | 37° 11'<br>42.0" N-  |  |
|                  |   | Longitude (NAD83)                                       | 080° 09'<br>22.0" W- |  |
|                  |   | Overall Structure Height                                | 148.62 feet          |  |
|                  |   | Support Structure Height                                | 77.10 feet           |  |
|                  |   | Ground Elevation Above Mean Sea Level (AMSL)            | 3759.80 feet         |  |
|                  |   |   |                      |  |

|  | Structure Type   | TOWER -<br>Free<br>Standing or<br>Guyed<br>Structure |
|--|------------------|--|
|  | Tower Owner      | Gray<br>Television<br>Group, Inc.                    |
|  | Date Constructed | 06/01/1965   |

## Tower Modification Costs

# Primary Tower

Tower

| Section              | Question   | Response                                |
|----------------------|--|---|
| Engineering Study    | Please what type of engineering study is required, if any: | Study needed<br>for documented<br>tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed:     | Minor<br>Reinforcements<br>needed       |

# Primary Tower Rigging Costs

| Section                         | Question                          | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs             | Complex Tower                     | N/A      |
| Helicopter Services<br>Required | Are helicopter services required? | No       |

# Primary Other Tower Expenses Not Listed

**Tower** Information not provided.

| Primary<br>Tower | Add Tower   |   |  |  |
|------------------|---|---|--|--|
|                  | Section   | Question  | Response   |  |
|                  | Existing Tower<br>Description                                     | Type of change  | Move<br>Equipment                                    |  |
|                  |   | Tower Use   | Primary<br>(Main)                                    |  |
|                  |   | Description of Use                                      | N/A  |  |
|                  |   | Ownership   | Owned  |  |
|                  |   | Is this tower consider Complex?                         | No   |  |
|                  |   | Is this tower currently shared with any other stations? | No   |  |
|                  |   | One or more FM, AM or TV radio<br>broadcaster(s)        | N/A  |  |
|                  |   | Others Types of Users                                   | N/A  |  |
|                  |   | Is tower documented for structural analysis?            | Yes  |  |
|                  |   | Is tower compliant with Rev G?                          | No   |  |
|                  | Existing Tower Structure<br>Registration                          | Do you have a tower registration number?                | Yes  |  |
|                  |   | ASR Number  | 1024378  |  |
|                  | Coordinates ( <u>NAD83</u> (<br>North American Datum of<br>1983)) | Latitude (NAD83)  | 37° 11'<br>42.0" N-                                  |  |
|                  |   | Longitude (NAD83)                                       | 080° 09'<br>22.0" W-                                 |  |
|                  |   | Overall Structure Height                                | 148.62 feet  |  |
|                  |   | Support Structure Height                                | 77.10 feet   |  |
|                  |   | Ground Elevation Above Mean Sea Level (AMSL)            | 3759.80 feet   |  |
|                  |   | Structure Type  | TOWER -<br>Free<br>Standing or<br>Guyed<br>Structure |  |
|                  |   |   |  |  |

| Tower Owner      | Gray<br>Television<br>Group, Inc. |
|------------------|-----------------------------------|
| Date Constructed | 06/01/1965                        |

# **Tower Rigging Costs** Primary Tower

| Section Question                |                                   | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs             | Complex Tower                     | N/A      |
| Helicopter Services<br>Required | Are helicopter services required? | No       |

# Primary Tower

# Other Tower Expenses Not Listed

| Name                      | Description  |
|---------------------------|--|
| Tower Structural Analysis | Structural Analysis required to determine<br>that existing tower will not support proposed<br>antenna and line |

| Primary | Existing Tower  |   |  |  |
|---------|---|---|--|--|
| Tower   | Section   | Question  | Response   |  |
|         | Existing Tower<br>Description                                     | Type of change  | Construct<br>New                                     |  |
|         |   | Tower Use   | Primary<br>(Main)                                    |  |
|         |   | Description of Use                                      | N/A  |  |
|         |   | Ownership   | Owned  |  |
|         |   | Is this tower consider Complex?                         | No   |  |
|         |   | Is this tower currently shared with any other stations? | No   |  |
|         |   | One or more FM, AM or TV radio<br>broadcaster(s)        | N/A  |  |
|         |   | Others Types of Users                                   | N/A  |  |
|         |   | Is tower documented for structural analysis?            | Yes  |  |
|         |   | Is tower compliant with Rev G?                          | No   |  |
|         | Existing Tower Structure<br>Registration                          | Do you have a tower registration number?                | Yes  |  |
|         |   | ASR Number  | 1024378  |  |
|         | Coordinates ( <u>NAD83</u> (<br>North American Datum of<br>1983)) | Latitude (NAD83)  | 37° 11'<br>42.0" N-                                  |  |
|         |   | Longitude (NAD83)                                       | 080° 09'<br>22.0" W-                                 |  |
|         |   | Overall Structure Height                                | 148.62 feet  |  |
|         |   | Support Structure Height                                | 77.10 feet   |  |
|         |   | Ground Elevation Above Mean Sea Level (AMSL)            | 3759.80 feet   |  |
|         |   | Structure Type  | TOWER -<br>Free<br>Standing or<br>Guyed<br>Structure |  |
|         |   |   |  |  |

| Tower Owner      | Gray<br>Television<br>Group, Inc. |
|------------------|-----------------------------------|
| Date Constructed | 06/01/1965                        |

| Primary | Tower Construction Costs |   |  |  |
|---------|--------------------------|---|--|--|
| Tower   | Section                  | Question                                  | Response   |  |
|         | Construct New Tower      | Use                                       | Primary<br>(Main)  |  |
|         |                          | Description of Use                        | N/A  |  |
|         |                          | Is this a request for upgraded equipment? | No   |  |
|         |                          | Height                                    | 92.00 feet   |  |
|         |                          | Justification for New Tower               | Existing<br>tower failed<br>structural<br>analysis. It<br>was<br>determined<br>to be more<br>cost<br>effective to<br>construct a<br>new tower<br>rather than<br>reinforce<br>the existing. |  |

#### **Tower Rigging Costs** Primary

| Tower | Section             | Question    |  |
|-------|---------------------|-------------|--|
|       | Tower Rigging Costs | Complex Tow |  |

| Section                         | Question                          | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs             | Complex Tower                     | N/A      |
| Helicopter Services<br>Required | Are helicopter services required? | No       |

# Other Tower Expenses Not Listed

Primary Tower Information not provided.

| Outside<br>Professional | Section  | Question   | Response             |
|-------------------------|--|--|----------------------|
|                         | I Services Costs<br>Outside Project<br>Management Services | Do you require outside project management services?                          | Yes                  |
|                         |  | Number of Hours  | 900                  |
|                         |  | Explanation  | Strategic<br>Support |
|                         | Outside RF consulting<br>Engineering Services              | Perform engineering study for new channel assignment and antenna development | Yes                  |
|                         |  | Prepare engineering section of Form FCC<br>Construction Permit Application   | Yes                  |
|                         |  | For Auxiliary Facility   | No                   |
|                         |  | For Main Facility  | Yes                  |
|                         |  | Prepare engineering section of Form FCC<br>License to Cover Application      | Yes                  |
|                         |  | For Auxiliary Facility   | No                   |
|                         |  | For Main Facility  | Yes                  |
|                         |  | Prepare request for Special Temporary<br>Authority                           | No                   |
|                         |  | Quantity   | N/A                  |
|                         |  | Do you have Distributed Transmission<br>System engineering services?         | N/A                  |
|                         |  | Critical Facility  | N/A                  |
|                         |  | Terrain-Shielded Facility  | N/A                  |
|                         | Attorney and Other<br>Outside Consulting<br>Services       | Prepare and file Form FCC Construction<br>Permit Application                 | Yes                  |
|                         |  | For Auxiliary Facility   | No                   |
|                         |  | For Main Facility  | Yes                  |
|                         |  | Prepare and file Form FCC License to<br>Cover Application                    | Yes                  |
|                         |  | For Auxiliary Facility   | No                   |
|                         |  | For Main Facility  | Yes                  |

|                                  | Prepare request for Special Temporary<br>Authority   | No  |
|----------------------------------|--|-----|
|                                  | Quantity   | N/A |
|                                  | NEPA Section 106 environmental review  | Yes |
|                                  | Environmental Assessment   | Yes |
|                                  | ASR Modification   | No  |
|                                  | FAA Consultation (including preparation of FAA Form 7460)                                  | No  |
|                                  | Negotiation of Lease and other Matter for Shared Locations                                 | No  |
|                                  | Prepare or Review FCC Form 399 for Reimbursement   | Yes |
|                                  | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering<br>Services | Comprehensive coverage verification via field study  | No  |
|                                  | RF exposure measurements   | No  |
|                                  | Additional Field Engineering Service   | No  |
|                                  | Number of Days   | N/A |
|                                  | Justification  | N/A |

# Outside Other Professional Services Expenses Not Listed

| Professional Services Costs   | Description    |  |
|-------------------------------|----------------|--|
| Attorney Fees - Other Matters | Legal Services |  |

| Other    | Section                         | Question   | Response |
|----------|---------------------------------|--|----------|
| Expenses | AM Pattern Disturbance          | Is an Impact Study needed?   | No       |
|          |                                 | Is Remediation needed?   | No       |
|          | Facility Expenses               | Name   | N/A      |
|          |                                 | Other Distributed Transmission System<br>Expenses Not listed   | N/A      |
|          |                                 | Name   | N/A      |
|          |                                 | Is Notification of a Medical Facility required as a result of DTV broadcasting?  | Yes      |
|          | Permit and Filing Costs         | Local Zoning   | No       |
|          |                                 | Non-zoning permits   | Yes      |
|          |                                 | BLM or NFS Coordination  | No       |
|          |                                 | FCC Construction Permit Minor Change   | Yes      |
|          |                                 | FCC License to Cover Application   | Yes      |
|          |                                 | FCC Special Temporary Authority<br>Application   | Yes      |
|          | Other Miscellaneous<br>Expenses | Does this relocation require paying<br>Disposal Costs (for equipment and other<br>waste, net of any salvage value)?        | Yes      |
|          |                                 | Does this relocation require Equipment<br>Delivery or Handling Charges not otherwise<br>included in individual item costs? | Yes      |
|          |                                 | Does this relocation require Equipment Storage?  | No       |
|          |                                 | Does this relocation require the<br>Development and Airing of an<br>Announcement regarding an upcoming<br>channel change?  | Yes      |
|          |                                 | Does this relocation require MVPD<br>Notification of a Channel Change?   | Yes      |

#### **Other Expenses Not Listed**

| Other Expenses Not Listed                      |   |  |  |
|--|---|--|--|
| Name   | Description   |  |  |
| Antenna Structure Registration<br>Announcement | Antenna structure registration<br>announcement in local newspaper |  |  |
|  | Antenna Structure Registration                                    |  |  |

# Transmitters

### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification   | Actual Cost    | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|--|----------------|------------------------------|
| Primary<br>Transmitter<br>HPTV-PRLX-<br>U32   | \$2,165,512.84                 | \$1,842,059.91    |  | \$1,691,592.69 |                              |
| Ice Bridge  | \$7,940.00                     | \$7,940.00        | Please see<br>WDBJ<br>Robertson<br>Construction<br>Ice Bridge<br>Quote   | \$7,940.00     | N/A                          |
| Construction  | \$5,672.84                     | \$5,672.84        | N/A  | \$5,672.84     | N/A                          |
| Interim<br>Antenna RF<br>Switch   | \$43,150.00                    | \$43,150.00       | Please see<br>WDBJ<br>Interim<br>Antenna -<br>RF Switch<br>Revision<br>Justification<br>Cover Letter                               | \$43,150.00    | N/A                          |
| Other<br>Building<br>Addition<br>Size: 400.0  | \$319,503.22                   | \$319,503.22      | Per Blake<br>Construction<br>Quote   | \$212,186.00   | N/A                          |
| Other<br>Electrical<br>Service:<br>Switch<br>Support<br>Frame and<br>other<br>electrical<br>equipment<br>for primary<br>transmitter | \$1,246.78                     | \$1,246.78        | see<br>Estimated<br>Cost<br>Justification<br>WDBJ-110-<br>New 1st<br>Primary<br>Transmitter-<br>Other<br>Electrical<br>Expenses V0 | \$1,246.78     | N/A                          |

| UHF -<br>Liquid<br>Cooled<br>Solid State<br>Transmitter<br>52 - 61 kW | \$1,788,000.00 | \$1,464,547.07 | Estimated<br>Cost<br>Justification<br>WDBJ-110-<br>New 1st<br>Primary<br>Transmitter<br>v1 | \$1,421,397.07 | N/A |
|---|----------------|----------------|--|----------------|-----|
| Sub-total   | \$2,165,512.84 | \$1,842,059.91 | N/A  | \$1,691,592.69 | N/A |
| Total for<br>all systems  | \$3,560,245.10 | \$3,090,142.78 | N/A  | \$2,492,279.81 | N/A |

# Components

| Actual Information<br>Description | File Name                         |  |
|-----------------------------------|-----------------------------------|--|
| Ice Bridge                        | Component Description:<br>Amount: | Candler's Mtn Ice<br>Bridge<br>\$7,940.00  |
| Construction                      |                                   |  |
|                                   | Component Description:            | Transmitter building<br>project: Complete<br>interior and exterior<br>measurements of<br>existing Facility.<br>These docs wil be<br>used for Permits<br>needed for<br>renovations to<br>construct New<br>Transmitter Room.<br>\$3,366.86 |
|                                   | Component Description:            | Transmitter building project.  |
|                                   | Amount:                           | \$2,305.98   |

| Interim Antenna RF Switch              | Component Description:<br>Amount: | Motorized Switch<br>Antenna for Interim<br>Antenna<br>\$43,150.00        |
|--|-----------------------------------|--|
| Other Building Addition<br>Size: 400.0 | Component Description:            | Install Chain Link   |
|  | Amount:                           | \$3,200.00   |
|  | Component Description:            | WZBJ Construction<br>quote / Task<br>completed 07/15/19                  |
|  | Amount:                           | \$2,950.00   |
|  | Component Description:            | WDBJ-110-<br>Transmitter Bldg<br>Addition 1st New<br>Primary Transmitter |
|  | Amount:                           | \$63,188.30  |
|  | Component Description:            | WDBJ-110-<br>Transmitter Bldg<br>Addition 1st New                        |
|  | Amount:                           | Primary Transmitter<br>\$72,716.80                                       |
|  | Component Description:            | WDBJ-110-<br>Transmitter Bldg<br>Addition 1st New                        |
|  | Amount:                           | Primary Transmitter<br>\$70,130.90                                       |
|  | Component Description:            | WDBJ-110-<br>Transmitter Bldg<br>Addition 1st New                        |
|  | Amount:                           | Primary Transmitter<br>\$89,252.50                                       |

| Other Electrical Service:<br>Switch Support Frame and<br>other electrical equipment<br>for primary transmitter | Component Description:<br>Amount: | SW-24P GIG<br>Netgear<br>\$297.00              |
|--|-----------------------------------|--|
|  | Component Description:            | SHIP&HANDLE<br>SWITCH<br>SUPPORT FRAME<br>MEGA |
|  | Amount:                           | \$249.78                                       |
|  | Component Description:            | Switch Support<br>Frame. Mega<br>Switch        |
|  | Amount:                           | \$700.00                                       |

UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW

| Component Description:<br>Amount: | ESE ES 110 GPS<br>Based 10 MHz<br>Frequency<br>\$1,980.80                             |
|-----------------------------------|---|
| Component Description:<br>Amount: | SYSTEM, WDBJ<br>U32 D30<br>INSTALLATION 29-<br>50KW (TWO<br>CABINETS)<br>\$761,016.30 |
| Component Description:<br>Amount: | Freight Expensed -<br>Prepaid<br>\$750.27   |
| Component Description:<br>Amount: | System, WDBJ U32<br>D30, Installation<br>\$138,366.60                                 |
| Component Description:<br>Amount: | This invoice has<br>been moved to<br>category Interim<br>Antenna RF Switch<br>N/A     |
| Component Description:<br>Amount: | Electrical Work-<br>WDBJ7 Tower<br>Project Lynchburg<br>\$35,000.00                   |
| Component Description:<br>Amount: | 1st Primary<br>Transmitter System<br>\$484,283.10                                     |

#### Antennas

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description<br>Interim<br>Antenna<br>SBB8C170   | Predetermined<br>Cost Estimate<br>\$96,130.00 | Estimated<br>Cost<br>\$52,158.40 | Estimated<br>Cost<br>Justification                            | Actual Cost<br>\$6,400.00 | Actual Cost<br>Justification |
|---|---|----------------------------------|---|---------------------------|------------------------------|
| Sweep test<br>of existing<br>antenna  | \$6,730.00                                    | \$6,400.00                       | Please see<br>DTVPros<br>Invoice 356                          | \$6,400.00                | N/A                          |
| UHF –<br>Broadband<br>Panel,<br>Side Mount<br>Auxiliary<br>/Interim,<br>100<br>horizontally<br>polarized                                  | \$0.00  | \$0.00                           | Do not use<br>- category<br>added in<br>error by<br>LMS       | N/A                       | N/A                          |
| UHF -<br>Lower<br>Power<br>Side<br>Mount,<br>One<br>station<br>antenna -<br>medium<br>power (50-<br>200 kW),<br>horizontally<br>polarized | \$89,400.00                                   | \$45,758.40                      | Please see<br>attached<br>DTVPros<br>Quote<br>JEHQ1663-<br>01 | N/A                       | N/A                          |
| Primary<br>Antenna<br>TFU-29JTH<br>/VP-R 04   | \$364,130.00                                  | \$303,739.00                     |   | \$226,896.72              |                              |

| Elbow<br>complex,<br>single<br>channel, at<br>antenna<br>input, per 7<br>3/16.<br>feedline (if<br>needed)                          | \$13,900.00    | \$15,264.00    | DTVPros<br>quote<br>JEHQ1247-<br>04 | \$15,264.00    | N/A |
|--|----------------|----------------|-------------------------------------|----------------|-----|
| UHF - High<br>Power Top<br>Mount<br>(200-1000<br>kW), One<br>station<br>antenna ,<br>elliptically<br>or<br>circularly<br>polarized | \$289,500.00   | \$228,075.00   | DTVPros<br>quote<br>JEHQ1247-<br>04 | \$205,232.72   | N/A |
| Sweep test<br>of existing<br>antenna   | \$6,730.00     | \$6,400.00     | N/A                                 | \$6,400.00     | N/A |
| Top Plate<br>Adapter   | \$54,000.00    | \$54,000.00    | DTVPros<br>quote<br>JEHQ1247-<br>04 | N/A            | N/A |
| Sub-total  | \$460,260.00   | \$355,897.40   | N/A                                 | \$233,296.72   | N/A |
| Total for<br>all<br>systems  | \$3,560,245.10 | \$3,090,142.78 | N/A                                 | \$2,492,279.81 | N/A |

# Components

| Actual Information<br>Description   | File Name                         |                           |
|---|-----------------------------------|---------------------------|
| Sweep test of existing antenna  | Component Description:<br>Amount: | Other Sweep<br>\$6,400.00 |
| UHF – Broadband Panel,<br>Side Mount Auxiliary/Interim,<br>100 horizontally polarized | Information not provided.         |                           |

| UHF - Lower Power Side<br>Mount, One station antenna -<br>medium power (50-200 kW),<br>horizontally polarized | Information not provided.         |  |
|---|-----------------------------------|--|
| Elbow complex, single<br>channel, at antenna input,<br>per 7 3/16. feedline (if<br>needed)                    | Component Description:<br>Amount: | WDBJ-210-Elbow<br>complex New<br>Primary Antenna<br>\$4,579.20 |
|   | Component Description:<br>Amount: | WDBJ-210-Elbow<br>complex New<br>Primary Antenna<br>\$3,052.80 |
|   | Component Description:            | WDBJ-210-Elbow<br>complex New                                  |
|   | Amount:                           | Primary Antenna<br>\$3,816.00                                  |
|   | Component Description:            | WDBJ-210-Elbow<br>complex New<br>Primary Antenna               |
|   | Amount:                           | \$3,816.00   |

| UHF - High Power Top<br>Mount (200-1000 kW), One<br>station antenna , elliptically<br>or circularly polarized | Component Description:   | UHF-HIGH<br>POWER TOP<br>MOUNT (200-                       |
|---|--|--|
|   | Amount:  | 1000KW)<br>\$50,451.75                                     |
|   | Component Description:   | UHF-HIGH<br>POWER TOP<br>MOUNT (200-                       |
|   | Amount:  | 1000KW)<br>\$60,542.10                                     |
|   | Component Description:   | UHF High Power<br>Top Mount<br>\$43,787.12                 |
|   | Component Description:   | UHF-High power   |
|   | <b>ppp</b> - | top mount (200-<br>1000KW) TV<br>ANT TFU 29JTH-<br>VP-R 04 |
|   | Amount:  | \$50,451.75  |

| Sweep test of existing |                           |                 |
|------------------------|---------------------------|-----------------|
| antenna                | Component Description:    | WDBJ-210-       |
|                        |                           | Sweep test New  |
|                        |                           | Primary Antenna |
|                        | Amount:                   | \$1,920.00      |
|                        | Component Description:    | WDBJ-210-       |
|                        |                           | Sweep test New  |
|                        |                           | Primary Antenna |
|                        | Amount:                   | \$1,280.00      |
|                        | Component Description:    | WDBJ-210-       |
|                        |                           | Sweep test New  |
|                        |                           | Primary Antenna |
|                        | Amount:                   | \$1,600.00      |
|                        | Component Description:    | WDBJ-210-       |
|                        |                           | Sweep test New  |
|                        |                           | Primary Antenna |
|                        | Amount:                   | \$1,600.00      |
| Top Plate Adapter      | Information not provided. |                 |

#### **Transmission Line**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification   | Actual Cost    | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|--|----------------|------------------------------|
| Interim<br>Transmission<br>Line                          | \$14,800.00                    | \$11,531.53       |  | \$0.00         |                              |
| Flexible Air<br>Transmission<br>Line -<br>dielectric, 4" | \$14,800.00                    | \$11,531.53       | Please see<br>attached<br>DTVPros<br>Quote<br>JEHQ1663-<br>01                                    | N/A            | N/A                          |
| Primary<br>Transmission<br>Line                          | \$66,700.00                    | \$109,842.30      |  | \$109,066.27   |                              |
| Rigid<br>Transmission<br>Line -<br>copper, 7 3<br>/16"   | \$66,700.00                    | \$109,842.30      | see<br>Estimated<br>Cost<br>Justification<br>WDBJ-310-<br>New Primary<br>Transmission<br>Line v0 | \$109,066.27   | N/A                          |
| Sub-total  | \$81,500.00                    | \$121,373.83      | N/A  | \$109,066.27   | N/A                          |
| Total for all systems                                    | \$3,560,245.10                 | \$3,090,142.78    | N/A  | \$2,492,279.81 | N/A                          |

| Actual Information<br>Description                  | File Name                 |
|--|---------------------------|
| Flexible Air Transmission<br>Line - dielectric, 4" | Information not provided. |

| Rigid Transmission Line -<br>copper, 7 3/16" | Component Description: | WDBJ-310-New                                |
|--|------------------------|---|
|  | Amount:                | Primary<br>Transmission Line<br>\$39,990.30 |
|  | Component Description: | WDBJ-310-New<br>Primary                     |
|  | Amount:                | Transmission Line<br>\$16,577.57            |
|  | Component Description: | R62267 7" Hange<br>Horizontal               |
|  | Amount:                | \$3,709.12                                  |
|  | Component Description: | Elbow 350-Elbow<br>3-50 EIA 6x6 CU          |
|  | Amount:                | \$1,090.03                                  |
|  | Component Description: | WDBJ-310-New<br>Primary                     |
|  | Amount:                | Transmission Line<br>\$19,893.09            |
|  | Component Description: | 45 Degree 6-50<br>Elbow                     |
|  | Amount:                | \$11,228.59                                 |
|  | Component Description: | WDBJ-310-New<br>Primary                     |
|  | Amount:                | Transmission Line<br>\$16,577.57            |

# **Tower Equipment and Rigging Costs**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

|   | Predetermined | Estimated    | Estimated<br>Cost  |              | Actual Cost   |
|---|---------------|--------------|--|--------------|---------------|
| Description   | Cost Estimate | Cost         | Justification  | Actual Cost  | Justification |
| Primary<br>Tower<br>TOWER   | \$91,650.00   | \$48,586.88  |  | \$35,158.00  |               |
| Short Tower<br>(less than<br>500')  | \$84,200.00   | \$41,136.88  | Per Blake<br>Construction<br>Quote -<br>Demo 3<br>Legged<br>Tower  | \$33,250.00  | N/A           |
| Tower<br>Structural<br>Analysis   | \$7,450.00    | \$7,450.00   | Please see<br>attached All<br>State Tower<br>Proposal<br>ZA073816  | \$1,908.00   | N/A           |
| Primary<br>Tower<br>TOWER   | \$0.00        | \$0.00       |  | \$0.00       |               |
| Primary<br>Tower<br>TOWER   | \$0.00        | \$0.00       |  | \$0.00       |               |
| Primary<br>Tower  | \$543,077.78  | \$533,477.78 |  | \$299,899.20 |               |
| Short Tower<br>(less than<br>500')  | \$84,200.00   | \$84,200.00  | N/A  | \$23,883.00  | N/A           |
| Structural<br>engineering<br>tower load<br>study for<br>well<br>documented<br>tower | \$12,600.00   | \$3,000.00   | ***System<br>Notice:<br>Estimate<br>adjusted<br>and locked<br>because<br>line has<br>been<br>superseded. | \$3,000.00   | N/A           |

| New tower             | \$446,277.78   | \$446,277.78   | Per Blake<br>Construction<br>Quote | \$273,016.20   | N/A |
|-----------------------|----------------|----------------|------------------------------------|----------------|-----|
| Sub-total             | \$634,727.78   | \$582,064.66   | N/A                                | \$335,057.20   | N/A |
| Total for all systems | \$3,560,245.10 | \$3,090,142.78 | N/A                                | \$2,492,279.81 | N/A |

| Actual Information<br>Description                                       | File Name                         |  |
|---|-----------------------------------|--|
| Short Tower (less than 500')  | Component Description:<br>Amount: | General<br>Conditions<br>\$33,250.00   |
| Tower Structural Analysis   | Component Description:<br>Amount: | Job Completion -<br>Roanoke, VA<br>\$1,908.00                                      |
| Short Tower (less than 500')  | Component Description:<br>Amount: | WDBJ-480-Short<br>Tower (less than<br>500')<br>\$23,883.00                         |
| Structural engineering tower<br>load study for well<br>documented tower | Component Description:<br>Amount: | AST to perform<br>analysis on (1) 60'<br>SS Tower utilizing<br>VA PE<br>\$3,000.00 |

#### New tower

| Component Description:<br>Amount: | Transmitter and<br>Tower on Poor<br>MT<br>\$97,628.65  |
|-----------------------------------|--|
| Component Description:<br>Amount: | Transmitter and<br>Tower<br>\$62,442.55                |
| Component Description:            | WDBJ-480-<br>Construct New<br>Tower                    |
| Amount:                           | \$370.00   |
| Component Description:<br>Amount: | WDBJ-480-New<br>Tower<br>\$112,575.00                  |
| Component Description:<br>Amount: | Transmitter and<br>Tower on Poor<br>MT<br>\$144,677.40 |
|                                   | · ·  |

# **Outside Professional Services**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description<br>Outside   | Predetermined<br>Cost Estimate<br>\$184,620.00 | Estimated<br>Cost | Estimated<br>Cost<br>Justification  | Actual Cost<br>\$119,097.45 | Actual Cost<br>Justification |
|--|--|-------------------|---|-----------------------------|------------------------------|
| Professional<br>Services   | \$184,620.00                                   | \$162,360.00      |   | \$119,097.45                |                              |
| Attorney Fees<br>- Other Matters   | \$610.00                                       | \$610.00          | see<br>Estimated<br>Cost<br>Justification<br>WDBJ-550-<br>Attorney -<br>Other<br>Matters v0 | \$610.00                    | N/A                          |
| Environmental<br>Assessment, if<br>triggered by<br>NEPA Section<br>106 review or<br>for certain<br>structures over<br>450 feet | \$10,520.00                                    | \$2,000.00        | N/A   | N/A                         | N/A                          |
| NEPA Section<br>106<br>environmental<br>review, if<br>needed   | \$6,310.00                                     | \$1,000.00        | N/A   | N/A                         | N/A                          |
| Attorney Fees -<br>Prepare and<br>File FCC Form<br>2100 (main),<br>License to<br>Cover<br>Application                          | \$2,365.00                                     | \$2,250.00        | N/A   | \$83.00                     | N/A                          |

| - Prepare and<br>FIG FCC Form<br>2100 (main),<br>Construction<br>Permit<br>Application\$1,580.00\$1,500.00N/A\$350.00N<br>APrepare<br>engineering<br>section of FCC<br>Form 2100<br>(main),<br>License to<br>Cover<br>Application\$1,580.00\$1,500.00N/A\$350.00N<br>APrepare<br>engineering<br>section of FCC<br>Form 2100<br>(main),<br>License to<br>Cover<br>Application\$3,155.00\$3,000.00N/A\$2,062.50N<br>APrepare<br>engineering<br>section of FCC<br>Form 2100<br>(main),<br>Construction<br>Permit<br>Application\$3,155.00\$3,000.00N/A\$2,062.50N<br>APerform<br>engineering<br>study for new<br>channel<br>assignment<br>and antenna<br>development\$7,360.00\$7,000.00N/A\$5,475.00N<br>AAddress<br>transition<br>timing and<br>coordination<br>issues w/<br>other stations<br>and wireless\$2,630.00\$2,500.00N/A\$962.00N<br>APrepare and<br>or review<br>reimbursement<br>form\$2,630.00\$2,500.00N/A\$962.00N<br>A |   |              |              |     |              |     |
|---|---|--------------|--------------|-----|--------------|-----|
| engineering<br>section of FCC<br>Form 2100<br>(main),<br>License to<br>Cover<br>Application<br>Prepare \$3,155.00 \$3,000.00 N/A \$2,062.50 N<br>engineering<br>section of FCC<br>Form 2100<br>(main),<br>Construction<br>Perform<br>Application<br>\$7,360.00 \$7,000.00 N/A \$5,475.00 N<br>engineering<br>study for new<br>channel<br>assignment<br>and antenna<br>development<br>Address<br>\$2,630.00 \$2,500.00 N/A \$962.00 N<br>transition<br>timing and<br>coordination<br>issues w/<br>other stations<br>and wireless<br>Prepare and<br>or review<br>reimbursement<br>form<br>Project<br>\$142,200.00 \$135,000.00 N/A \$107,832.45 N   | - Prepare and<br>File FCC Form<br>2100 (main),<br>Construction<br>Permit        | \$5,260.00   | \$5,000.00   | N/A | \$1,722.50   | N/A |
| engineering<br>section of FCC<br>Form 2100<br>(main),<br>Construction<br>Permit<br>Application<br>Perform \$7,360.00 \$7,000.00 N/A \$5,475.00 N<br>engineering<br>study for new<br>channel<br>assignment<br>and antenna<br>development<br>Address \$2,630.00 \$2,500.00 N/A \$962.00 N<br>transition<br>timing and<br>coordination<br>issues w/<br>other stations<br>and wireless<br>Prepare and \$2,630.00 \$2,500.00 N/A N/A N/A N<br>or review<br>reimbursement<br>form<br>Project \$142,200.00 \$135,000.00 N/A \$107,832.45 N   | engineering<br>section of FCC<br>Form 2100<br>(main),<br>License to<br>Cover    | \$1,580.00   | \$1,500.00   | N/A | \$350.00     | N/A |
| engineering<br>study for new<br>channel<br>assignment<br>and antenna<br>development<br>Address \$2,630.00 \$2,500.00 N/A \$962.00 N<br>transition<br>timing and<br>coordination<br>issues w/<br>other stations<br>and wireless<br>Prepare and<br>or review<br>reimbursement<br>form<br>Project \$142,200.00 \$135,000.00 N/A \$107,832.45 N   | engineering<br>section of FCC<br>Form 2100<br>(main),<br>Construction<br>Permit | \$3,155.00   | \$3,000.00   | N/A | \$2,062.50   | N/A |
| transition<br>timing and<br>coordination<br>issues w/<br>other stations<br>and wireless<br>Prepare and \$2,630.00 \$2,500.00 N/A N/A N/A N<br>or review<br>reimbursement<br>form<br>Project \$142,200.00 \$135,000.00 N/A \$107,832.45 N  | engineering<br>study for new<br>channel<br>assignment<br>and antenna            | \$7,360.00   | \$7,000.00   | N/A | \$5,475.00   | N/A |
| or review<br>reimbursement<br>form<br>Project \$142,200.00 \$135,000.00 N/A \$107,832.45 N<br>management  | transition<br>timing and<br>coordination<br>issues w/<br>other stations         | \$2,630.00   | \$2,500.00   | N/A | \$962.00     | N/A |
| management  | or review<br>reimbursement  | \$2,630.00   | \$2,500.00   | N/A | N/A          | N/A |
|   | management  | \$142,200.00 | \$135,000.00 | N/A | \$107,832.45 | N/A |

| Sub-total             | \$184,620.00   | \$162,360.00   | N/A | \$119,097.45   | N/A |
|-----------------------|----------------|----------------|-----|----------------|-----|
| Total for all systems | \$3,560,245.10 | \$3,090,142.78 | N/A | \$2,492,279.81 | N/A |

| Actual Information<br>Description   | File Name                         |  |
|---|-----------------------------------|--|
| Attorney Fees - Other<br>Matters  | Component Description:<br>Amount: | Total Professional<br>Services<br>\$444.00 |
|   | Component Description:<br>Amount: | Total Professional<br>Services<br>\$166.00 |
| Environmental<br>Assessment, if triggered by<br>NEPA Section 106 review<br>or for certain structures<br>over 450 feet | Information not provided.         |  |
| NEPA Section 106<br>environmental review, if<br>needed  | Information not provided.         |  |
| Attorney Fees -Prepare<br>and File FCC Form 2100<br>(main), License to Cover<br>Application                           | Component Description:<br>Amount: | Professional<br>Services<br>\$83.00        |

| Attorney Fees - Prepare<br>and File FCC Form 2100<br>(main), Construction Permit<br>Application | Component Description:            | Complete and file<br>first priority window<br>construction permit      |
|---|-----------------------------------|--|
|   | Amount:                           | filing for pop loss<br>\$196.50  |
|   | Component Description:            | Professional<br>Services<br>\$740.00                                   |
|   | Component Description:            | Repack CP  |
|   | Amount:                           | application<br>\$786.00  |
| Prepare engineering<br>section of FCC Form 2100<br>(main), License to Cover<br>Application      | Component Description:            | Buildout of repack<br>CH-30 main<br>antenna facility,<br>develop final |
|   | Amount:                           | operating constants<br>\$350.00  |
| Prepare engineering<br>section of FCC Form 2100<br>(main), Construction Permit<br>Application   | Component Description:            | Prepared<br>engineering section<br>for CP application                  |
|   | Amount:                           | \$2,062.50   |
| Perform engineering study<br>for new channel<br>assignment and antenna<br>development           | Component Description:<br>Amount: | Consulting<br>Engineer<br>\$175.00                                     |
|   |                                   |  |

| Component Description:<br>Amount: | Consulting<br>Engineer - J. Davis.<br>Develop technical<br>parameters for<br>interim antenna on<br>repack Ch-30 for<br>use during transition<br>\$1,400.00                       |
|-----------------------------------|--|
| Component Description:<br>Amount: | Perform<br>engineering study<br>for new channel<br>assignment<br>\$475.00  |
| Component Description:            | Regarding repack<br>Ch-30, review<br>planned antenna<br>specifications,<br>provie comments<br>and inquiry<br>regarding tower<br>height under<br>construction.<br>\$175.00        |
| Component Description:            | Conduct channel<br>study of post-<br>auction CH 30 for<br>expansion created<br>by increased ERP.<br>Prep of engineering<br>portions of FCC CP-<br>MOD application.<br>\$1,375.00 |

|  | Component Description:<br>Amount: | Conduct review of<br>repacked channel<br>assignment and<br>implementation<br>with prospective<br>antenna, discuss<br>results.<br>\$1,875.00 |
|--|-----------------------------------|---|
| Address transition timing<br>and coordination issues w/<br>other stations and wireless | Component Description:<br>Amount: | Review linked set<br>for WDBJ; work on<br>coordination with<br>linked group for<br>transition logistics.<br>\$962.00                        |
| Prepare and or review reimbursement form   | Information not provided.         |   |
| Project management of the transition   |                                   |   |
|  | Component Description:            | Project   |
|  | Amount:                           | Management<br>\$1,931.30  |
|  | Component Description:            | Project   |
|  | Amount:                           | Management<br>\$5,742.10  |
|  | Component Description:            | Project   |
|  | Amount:                           | Management<br>\$3,324.40  |
|  | Component Description:            | Project   |
|  | Amount:                           | Management<br>\$3,020.65  |
|  | Component Description:            | Project   |
|  |                                   | Management  |

| Component Description:<br>Amount: | Project<br>Management<br>\$4,813.15          |
|-----------------------------------|--|
| Component Description:<br>Amount: | Project mgt<br>\$4,982.95                    |
| Component Description:<br>Amount: | WDBJ-510-Project<br>Management<br>\$1,350.00 |
| Component Description:<br>Amount: | Project<br>Management<br>\$3,455.75          |
| Component Description:<br>Amount: | Project<br>Management<br>\$4,305.90          |
| Component Description:<br>Amount: | Project<br>Management<br>\$4,207.15          |
| Component Description:<br>Amount: | Project<br>Management<br>\$4,079.50          |
| Component Description:<br>Amount: | Project<br>Management<br>\$3,081.30          |
| Component Description:<br>Amount: | Project<br>Management<br>\$5,064.45          |

| Component Description:<br>Amount: | Project<br>Management<br>\$5,360.15 |
|-----------------------------------|-------------------------------------|
| Component Description:<br>Amount: | Project<br>Management<br>\$6,018.70 |
| Component Description:<br>Amount: | Project<br>Management<br>\$2,536.05 |
| Component Description:<br>Amount: | Project<br>management<br>\$2,831.90 |
| Component Description:<br>Amount: | Project<br>Management<br>\$1,863.20 |
| Component Description:<br>Amount: | Project<br>Management<br>\$2,152.35 |
| Component Description:<br>Amount: | Project<br>Management<br>\$2,322.15 |
| Component Description:<br>Amount: | Project<br>Management<br>\$1,668.75 |
| Component Description:<br>Amount: | Project<br>Management<br>\$28.20    |

| Component Description:<br>Amount: | Project<br>Management<br>\$1,895.60 |
|-----------------------------------|-------------------------------------|
| Component Description:<br>Amount: | Project<br>Management<br>\$1,616.50 |
| Component Description:<br>Amount: | Project<br>management<br>\$2,397.65 |
| Component Description:<br>Amount: | Project<br>Management<br>\$2,373.10 |
| Component Description:<br>Amount: | Project<br>Management<br>\$1,630.60 |
| Component Description:<br>Amount: | Project<br>Management<br>\$733.30   |
| Component Description:<br>Amount: | Project<br>Management<br>\$2,157.60 |
| Component Description:<br>Amount: | Project<br>Management<br>\$2,019.15 |
| Component Description:<br>Amount: | Project<br>Management<br>\$802.25   |

| Component Description:<br>Amount: | Project<br>Management<br>\$2,619.80                             |
|-----------------------------------|---|
| Component Description:<br>Amount: | Project<br>Management<br>\$913.95                               |
| Component Description:<br>Amount: | Transition Related<br>Project<br>Management Costs<br>\$3,300.00 |
| Component Description:<br>Amount: | Project<br>Management<br>\$2,654.70                             |
| Component Description:<br>Amount: | Project<br>Management<br>\$2,314.90                             |
| Component Description:<br>Amount: | Project<br>Management<br>\$2,071.20                             |
| Component Description:<br>Amount: | Project<br>management<br>\$2,116.05                             |

## **Other Expenses**

# Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification  | Actual Cost | Actual Cos<br>Justificatio |
|---|--------------------------------|-------------------|---|-------------|----------------------------|
| Other<br>Expenses   | \$33,624.48                    | \$26,386.98       |   | \$4,169.48  |                            |
| Disposal<br>Costs (for<br>equipment and<br>other waste,<br>net of any<br>salvage value) | \$1,300.00                     | \$1,300.00        | Please see<br>attached<br>WDBJ<br>Disposal<br>Costs Budget<br>Revision<br>Justification<br>Letter | \$1,300.00  | N/A                        |
| MVPD<br>Notification of<br>Channel<br>Change  | \$2,000.00                     | \$2,000.00        | see Estimated<br>Cost<br>Justification<br>WDBJ-610-<br>MVPD<br>Notifications v0                   | \$2,000.00  | N/A                        |
| Develop and<br>air<br>announcement<br>of upcoming<br>channel<br>change                  | \$5,000.00                     | \$5,000.00        | N/A   | N/A         | N/A                        |
| Equipment<br>Delivery and<br>Handling<br>Charges  | \$6,800.00                     | \$6,800.00        | N/A   | N/A         | N/A                        |
| Non-zoning<br>permits   | \$5,000.00                     | \$5,000.00        | N/A   | N/A         | N/A                        |
| FCC Filing<br>Fees - Special<br>Temporary<br>Authorization<br>request                   | \$195.00                       | \$200.00          | per Estimated<br>Cost<br>Justification<br>WDBJ-610-<br>STA FCC<br>Filing Fees v0                  | \$200.00    | N/A                        |

| FCC Filing<br>Fees - Form<br>2100 license<br>to cover<br>application | \$335.00       | \$335.00       | see Estimated<br>Cost<br>Justification<br>WDBJ-610-<br>License to<br>Cover FCC<br>filing Fees v0 | \$335.00       | N/A |
|--|----------------|----------------|--|----------------|-----|
| DTV Medical<br>Facility<br>Notification                              | \$11,550.00    | \$4,347.50     | Justifying<br>Quote WDBJ<br>Widelity<br>Medical<br>Notification                                  | N/A            | N/A |
| Antenna<br>Structure<br>Registration<br>Announcement                 | \$334.48       | \$334.48       | Antenna<br>structure<br>registration<br>announcement<br>in local paper.                          | \$334.48       | N/A |
| FCC Filing<br>Fees - Form<br>2100 minor<br>change CP<br>application  | \$1,110.00     | \$1,070.00     | N/A  | N/A            | N/A |
| Sub-total  | \$33,624.48    | \$26,386.98    | N/A  | \$4,169.48     | N/A |
| Total for all systems  | \$3,560,245.10 | \$3,090,142.78 | N/A  | \$2,492,279.81 | N/A |

| Actual Information<br>Description   | File Name                         |   |
|---|-----------------------------------|---|
| Disposal Costs (for<br>equipment and other<br>waste, net of any salvage<br>value) | Component Description:<br>Amount: | TRANSPORTATION<br>AND DISPOSAL OF<br>DRUMS OF<br>GLYCOL<br>\$1,300.00 |
| MVPD Notification of<br>Channel Change  | Component Description:<br>Amount: | Professional Services<br>\$2,000.00                                   |

| Develop and air<br>announcement of<br>upcoming channel<br>change | Information not provided.         |   |
|--|-----------------------------------|---|
| Equipment Delivery and<br>Handling Charges                       | Information not provided.         |   |
| Non-zoning permits   | Information not provided.         |   |
| FCC Filing Fees -<br>Special Temporary<br>Authorization request  | Component Description:<br>Amount: | WDBJ-610-STA FCC<br>Filing Fees<br>\$200.00   |
| FCC Filing Fees - Form<br>2100 license to cover<br>application   | Component Description:<br>Amount: | For Professional<br>Services Rendered<br>\$335.00   |
| DTV Medical Facility<br>Notification                             | Information not provided.         |   |
| Antenna Structure<br>Registration<br>Announcement                | Component Description:            | Antenna structure<br>registration. Gives<br>notice that on 09/13<br>/2017, it filed an<br>application with the<br>FCC<br>\$334.48 |
| FCC Filing Fees - Form<br>2100 minor change CP<br>application    | Information not provided.         |   |

| Cost<br>Information | Grand Total           |                                |                |                |
|---------------------|-----------------------|--------------------------------|----------------|----------------|
|                     |                       | Predetermined<br>Cost Estimate | Estimated Cost | Actual Cost    |
|                     | Total for all systems | \$3,560,245.10                 | \$3,090,142.78 | \$2,492,279.81 |

| Reimbursem | enrestatus   | Response |
|------------|--|----------|
|            | The facility has ceased operating on its pre-<br>auction channel.  | No       |
|            | Construction of final facilities or all necessary modifications are complete.  | No       |
|            | All receipts for reimbursement have been<br>submitted no further costs are expected to<br>be incurred. Note this will lock the Form 399<br>from further editing and begin close-out<br>procedures with the Fund Administrator. | No       |

| Certification | Section  | Question  | Response |
|---------------|--|---|----------|
|               | Submission of Estimated<br>Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS<br>FORM ARE PUNISHABLE BY FINE AND<br>/OR IMPRISONMENT (U.S. CODE, TITLE<br>18, SECTION 1001), AND/OR<br>REVOCATION OF ANY STATION<br>LICENSE OR CONSTRUCTION PERMIT<br>(U.S. CODE, TITLE 47, SECTION 312(a)<br>(1), AND/OR FORFEITURE (U.S. CODE,<br>TITLE 47, SECTION 503), AND ANY<br>FALSE STATEMENTS COULD SUBJECT<br>THIS ENTITY TO LIABILITY UNDER THE<br>FALSE CLAIMS ACT. |          |
|               |  | <ol> <li>The Authorized<br/>Person signing<br/>below certifies that he<br/>/she is authorized to<br/>submit this TV<br/>Broadcaster<br/>Relocation Fund<br/>Reimbursement<br/>Form on behalf of<br/>the above-named<br/>entity.</li> <li>The above-named</li> </ol>   |          |
|               |  | entity acknowledges<br>that all certifications<br>and attached<br>documentation are<br>considered material<br>representations.  |          |
|               |  | 3. The above-named<br>entity acknowledges<br>the submission of the<br>information herein<br>creates no obligation<br>on the part of the<br>government to pay<br>any amount.   |          |
|               |  |   |          |

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| 8.              | The above-named<br>entity certifies that it<br>is in full compliance<br>with all statutes,<br>rules, regulations<br>and governmental<br>requirements for<br>which compliance is<br>a pre-requisite for<br>obtaining the<br>payments herein<br>requested. |  |
|-----------------|--|--|
| an aut<br>nameo | are, under penalty of perjury, that I am<br>horized representative of the above-<br>d applicant for the Authorization(s)<br>ed above.  | Robert<br>Folliard , III<br>Assistant<br>Secretary<br>06/18/2020 |

| Certification | Section  | Question   | Response |
|---------------|--|--|----------|
|               | Submission of Actual<br>Cost Documentation<br>Statements | WILLFUL FALSE, FRAUDULENT, OR<br>FICTITIOUS STATEMENTS ON THIS<br>FORM ARE PUNISHABLE BY FINE AND<br>/OR IMPRISIONMENT (U.S. CODE, TITLE<br>18, SECTION 1001), AND/OR<br>REVOCATION OF ANY STATION<br>LICENSE OR CONSTRUCTION PERMIT<br>(U.S. CODE, TITLE 47, SECTION 312(a)<br>(1), AND/OR FORFEITURE (U.S. CODE,<br>TITLE 47, SECTION 503), AND ANY<br>FALSE AND/OR FRAUDULENT<br>STATEMENTS COULD SUBJECT THIS<br>ENTITY TO LIABILITY UNDER THE<br>FALSE CLAIMS ACT (U.S. CODE, TITLE<br>31, SECTIONS 3729-3733). |          |
|               |  | <ol> <li>The Authorized<br/>Person signing<br/>below certifies and<br/>represents that he<br/>/she is authorized to<br/>submit this TV<br/>Broadcaster<br/>Relocation Fund<br/>Reimbursement<br/>Form on behalf of<br/>the above-named<br/>entity.</li> </ol>  |          |
|               |  | 2. The above-named<br>entity certifies that<br>the statements in this<br>form and attached<br>documentation are<br>true, complete, and<br>correct.   |          |
|               |  | 3. The above-named<br>entity acknowledges<br>that all certifications<br>and attached<br>documentation are<br>considered material<br>representations.   |          |
|               |  |  |          |

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

| 8.   | The above-named<br>entity acknowledges<br>that overpayments or<br>payments in error<br>must be promptly<br>refunded to the<br>Commission.   |  |
|--|---|--|
| 9.   | The above-named<br>entity certifies that it<br>is in full compliance<br>with all statutes,<br>rules, regulations<br>and governmental<br>requirements for<br>which compliance is<br>a prerequisite for<br>obtaining the<br>payments herein<br>requested. |  |
| I declare, under penalty of perjury, that I am<br>an authorized representative of the above-<br>named applicant for the Authorization(s)<br>specified above. |   | Robert<br>Folliard , III<br>Assistant<br>Secretary<br>06/18/2020 |

#### Attachments

.....