

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility ID:	47904	Service: DTV	Call Sign:	WRC-TV	Channel: 48 (UHF)
File Number:	000002	8771			
FRN: 00	19509470	Date Submitted:	06/12 /2020		

Applicant Name, Type, and Contact Information

Information

Applicant	Address	Phone	Email	Applicant Type
NBC TELEMUNDO LICENSE LLC Doing Business As: NBC TELEMUNDO LICENSE LLC	Margaret L. Tobey 300 NEW JERSEY AVE, N.W. SUITE 700 WASHINGTON, DC 20001 United States	+1 (202) 524- 6401	MARGARET. TOBEY@NBCUNI. COM	Limited Liability Company

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Name and Information Preparer Contact Applicant Address Phone Email Information Margaret L 300 New Jersey Ave. +1 (202) 524-Margaret.Tobey@nbcuni. NW Tobey 6401 com NBCUniversal, Suite 700 LLC Washington, DC 20001 **United States**

Broadcaster Information and Transition Plan	Question	Response
	Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
	Briefly describe transition plan	Replace old IOT aux with reliable solid state transmitter and tunable filter. Use with broadband aux antenna on old channel while replacing main antenna and transmitter with equipment for new channel. Retune aux filter and transmitter after repack/

Transmitters	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Auxiliary	Existing Transmitter Information				
Transmitter	Section	Question	Response		
	Existing Transmitter Description	Type of change	Purchase New		
		Use	Auxiliary (Backup)		
		Description of Use	Used to remain on air when work done on main transmitter or antenna		
		Ownership	Owned		
		Owner	N/A		
		Site	N/A		
		Is this transmitter currently shared with another station?	No		
		Is this transmitter currently in operating condition?	Yes		
	Existing Transmitter	Manufacturer			
	Manufacturer and Type	Model	DCX-2		
		Year	2000		
		Туре	Inductive Output Tube		
		IOT Power Type	Two		
		Power Capacity	40 kW		

Auxiliary	New Transmitter Costs				
Transmitter	Section	Question	Response		
	New Transmitter	Use	Auxiliary (Backup)		
		Change Type	Purchase New		
		Is this a request for upgraded equipment?	Yes		
		Manufacturer			
		Model	THU9-30		
		Transmitter Type	Solid State		
		Solid State Cooling	Liquid Cooled		
		Solid State Power capacity	46 kW		
		Justification for New Transmitter	older IOT transmitter no longer supported by manufacturer		

Auxiliary	Other Transmitter Costs				
Transmitter	Section	Question	Response		
	Electrical Service	Service Entrance (3 phases 800A 208V)	No		
		Switchgear (industrial 800 amp)	No		
		Transformer (480V)	No		
		Power	N/A		
		Rigid Conduit and Wiring	No		
		Size	N/A		
		Length	N/A		
		Other Electrical Service	Yes		

	Description	Cost to disconnect power from old transmitter and connect to new transmitter.
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Other Transmitter Cost Not Listed

AuxiliaryOther Transmitter CoTransmitterInformation not provided.

Primary	Existing Transmitter Information				
Transmitter	Section	Question	Response		
	Existing Transmitter Description	Type of change	Purchase New		
		Use	Primary (Main)		
		Description of Use	N/A		
		Ownership	Owned		
		Owner	N/A		
		Site	N/A		
		Is this transmitter currently shared with another station?	No		
		Is this transmitter currently in operating condition?	Yes		
	Existing Transmitter Manufacturer and Type	Manufacturer			
		Model	DCXP-2		
		Year	2012		
		Туре	Inductive Output Tube		
		IOT Power Type	Two		
		Power Capacity	53 kW		

Existing Transmitter Information

Primary	New Transmitter Costs				
Transmitter	Section	Question	Response		
	New Transmitter	Use	Primary (Main)		
		Change Type	Purchase New		
		Is this a request for upgraded equipment?	Yes		
		Manufacturer			
		Model	THU9-60		
		Transmitter Type	Solid State		
		Solid State Cooling	Liquid Cooled		
		Solid State Power capacity	88.5 kW		
		Justification for New Transmitter	It is less expensive to buy new Solid State, than to re- tune existing Comark IOT.		

Primary Other Transmitter Costs

Transmitter	Section	Question	Response
	Electrical Service	Service Entrance (3 phases 800A 208V)	No
		Switchgear (industrial 800 amp)	No
		Transformer (480V)	No
		Power	N/A
		Rigid Conduit and Wiring	No
		Size	N/A
		Length	N/A

	Other Electrical Service	Yes
	Description	Actual electrical connectivity from main building distribution to transmitter.
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

transmitter

Primary Other Transmitter Cost Not Listed Name Description Installation Costs Installation and testing of THU9-36 Electrical disconnection Remove electric connection from old main

Antennas	Section	Question	Response
	Antenna Related Expenses	Do you have antenna related expenses?	Yes

Add Antenna Information

Auxiliary	Add Antenna Information			
Antenna	Section	Question	Response	
	Existing Antenna Description	Type of change	Retune Existing	
		Antenna Use	Auxiliary (Backup)	
		Description of Use	Used to maintain coverage when main antenna or transmitter is unavilable	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is this antenna currently shared with any other stations?	No	
		Is this antenna directional?	No	
		Is antenna in operating condition?	Yes	
		Is antenna located on or in close proximity to an antenna farm?	No	
	Existing Antenna	Class	Full Power	
	Manufacturer and Type	Mounting	Side Mount	
		Antenna position in stack	Not in Stack	
		Polarization	Horizontal	
		Туре	Broadband Panel	
		Number of Stations Supported	1	

Number of Panels	36
Design power capacity in use	50.0 %
Lower Limit	470.00 MHz
Upper Limit	698.00 MHz
Other Antenna Type	N/A
ERP: (Effective Radiated Power)	291.0 kW
Manufacturer	RFS
Model	PHP36L
Year	2011

Auxiliary Adjustment to Existing Antenna

Section	Question	Response
Sweep Test of Existing Antenna	Do you need a sweep test of existing antenna?	No

Auxiliary Other Antenna Costs

Antenna

Antenna	Section	Question	Response
	Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
		Туре	
		Number of channels supported	N/A
		Frequencies of channels supported	N/A
		Frequency	

Auxiliary
AntennaOther Antenna Cost Not ListedInformation not provided.

Primary Antenna	Existing Antenna Information			
	Section	Question	Response	
	Existing Antenna Description	Type of change	Purchase New	
		Antenna Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is the existing antenna shared with another station or stations?	No	
		Is the existing antenna directional?	No	
		Is antenna in operating condition?	Yes	
		Is antenna located on or in close proximity to an antenna farm?	No	
	Existing Antenna	Class	Full Power	
	Manufacturer and Type	Mounting	Top Mount	
		Antenna position in stack	Тор	
		Polarization	Horizontal	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels	N/A	
		Design power capacity in use	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	813.0 kW	

Manufacturer	
Model	TFU- 26GTH-R 04
Year	2000

Primary Antenna	New Antenna Costs			
	Section	Question	Response	
	New Antenna Description	Use	Primary (Main)	
		Description of Use	N/A	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	Yes	
		Ownership	Owned	
		Owner	N/A	
		Is antenna shared?	No	
		Is antenna directional?	No	
		Will antenna be located on or in close proximity to an antenna farm?	No	
	New Antenna	Class	Full Power	
	Manufacturer and Types	Mounting	Top Mount	
		Antenna position in stack	Тор	
		Polarization	Elliptical	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels/Bays	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Design power capacity in use	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	624.0 kW	
		Manufacturer		
			1	

Model	TFU-23JT /VP-R O6
Year	2019
Justification for New Antenna	Existing antenna is single channel (48) and will not work on new channel (34).

Primary Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	7 3/16 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
	Combiner for Shared Antenna	Combiner for Shared AntennaDo you need a Combiner for a Shared Antenna?TypeNumber of channels supportedFrequencies of channels supportedFrequencies of channels supportedFrequencyDo you need a combiner output splitter /switcher for dual feed lines?Elbow ComplexDo you require the separate purchase of the Elbow Complex?Broadband or Single Channel?Side Mount BracketsDo you require the separate purchase of side mount brackets for a high power

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	No

Primary
AntennaOther Antenna Cost Not ListedInformation not provided.

Transmissior	n Seffien	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

ransmissio	Section	Question	Response
Existing Transmission Line Description		Type of change	Purchase New
		Use	Primary (Main)
		Description of Use	N/A
		Ownership	Owned
		Owner	N/A
		Site	N/A
		Is the existing transmission line shared with another station or stations?	No
		Is Transmission Line in operating condition?	Yes
	Existing Transmission Line Manufacturer and Type	Manufacturer	
		Туре	Rigid
		Diameter	7 3/16 inches
		Other Diameter	N/A
		Segment Length	20 inches
		Other Segment Length	N/A
		Number of parallel runs	1
		Length	625 feet per run

Primary Existing Transmission Line

Primary	New Transmission Line			
Transmissio	n Line Section	Question	Response	
	New Transmission Line Costs	Use	Primary (Main)	
		Description of Use	N/A	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	No	
		Туре	Rigid	
		Diameter	7 3/16 inches	
		Other Diameter	N/A	
		Segment Length	19 1/2 inches	
		Other Segment Length	N/A	
		Number of parallel runs	1	
		Length	625 feet per run	
		Justification for New Transmission Line	Old line is insufficient for new antenna	

Primary Transmissio	Other Transmission Line Expenses Not Listed		
	n Line	Description	
	Feed Through Complex	Feed Thru complex to get the line into the antenna from tower	
	Antenna Adapter Section	Test adapter section 3' long	

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

marv	Existing	Tower
------	----------	-------

Primary	Existing Tower			
Tower	Section	Question	Response	
	Existing Tower Description	Type of change	Move Equipment	
		Tower Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Is this tower consider Complex?		
		Is this tower currently shared with any other stations?	Yes	
		One or more FM, AM or TV radio broadcaster(s)	Yes	
		Others Types of Users	No	
		Is tower documented for structural analysis?	No	
		Is tower compliant with Rev G?	Yes	
	Existing Tower Structure	Do you have a tower registration number?	Yes	
	Registration	ASR Number	1036610	
	Coordinates (NAD83 (North American Datum of	Latitude (NAD83)	38° 56' 24.0" N-	
	1983))	Longitude (NAD83)	077° 04' 53.0" W-	
		Overall Structure Height	662.07 feet	
		Support Structure Height	524.93 feet	
		Ground Elevation Above Mean Sea Level (AMSL)	386.81 feet	

Structure Type	TOWER - Free Standing of Guyed Structure
Tower Owner	NBC Subsidiary (WRC-TV) LLC
Date Constructed	10/29/1998

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
168063	WIAV-CD	DTV
69532	WFDC-DT	DTV
73200	WKYS	FM
38437	WMDO-CD	DTV
54712	WMMJ	FM

Primary Tower Rigging Costs

SectionQuestionResponseTower Rigging CostsComplex TowerOtherHelicopter Services
RequiredAre helicopter services required?No

Other Tower Expenses Not Listed

Primary Tower

Tower

Information not provided.

Outside	Section	Question	Response
Professional	Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
		Number of Hours	1040
		Explanation	Project oversight of transmitter install, electrical connectivity, tower work, and antenna installation. Additional time will be spent tracking financial and legal process and coordinating with other broadcasters.
	Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	No
		Prepare engineering section of Form FCC Construction Permit Application	No
		For Auxiliary Facility	N/A
		For Main Facility	N/A
		Prepare engineering section of Form FCC License to Cover Application	No
		For Auxiliary Facility	N/A
		For Main Facility	N/A
		Prepare request for Special Temporary Authority	No
		Quantity	N/A
		Do you have Distributed Transmission System engineering services?	N/A

	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	Yes
	Number of Days	40

Justification

Transmitter and RF design at ground level

Outside Other Professional Services Expenses Not Listed

Professional Services rCostsided.

Other	Section	Question	Response
Expenses	AM Pattern Disturbance	Is an Impact Study needed?	No
		Is Remediation needed?	No
	Facility Expenses	Name	N/A
		Other Distributed Transmission System Expenses Not listed	N/A
		Name	N/A
		Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
	Permit and Filing Costs	Local Zoning	Yes
		Non-zoning permits	Yes
		BLM or NFS Coordination	No
		FCC Construction Permit Minor Change	No
		FCC License to Cover Application	Yes
		FCC Special Temporary Authority Application	Yes
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
		Does this relocation require Equipment Storage?	Yes
_		Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
		Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses Not Listed

Expenses Information not provided.

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter THU9-60	\$2,879,395.00	\$1,256,808.39		\$1,007,413.39	
UHF - Liquid Cooled Solid State Transmitter 86.8 . 106 kW	\$2,630,000.00	\$1,007,413.39	N/A	\$1,007,413.39	N/A
Other Electrical Service: Actual electrical connectivity from main building distribution to transmitter.	\$83,753.00	\$83,753.00	See attachment "NBC Transmitter Power 2017 8-1- 17.pdf" quote from Power Solution - items "Install" and "Rigging".	N/A	N/A
Installation Costs	\$162,500.00	\$162,500.00	N/A	\$0.00	N/A
Electrical disconnection	\$3,142.00	\$3,142.00	See attachment "NBC Transmitter Power 2017 8-1- 17.pdf" from Power Solutions - "Disconnect main transmitter"	N/A	N/A

Auxiliary Fransmitter FHU9-30	\$1,485,474.00	\$885,373.38		\$872,899.38	
Other Electrical Service: Cost to disconnect power from old transmitter and connect to new transmitter.	\$12,474.00	\$12,474.00	See attachment "NBC Transmitter Power 2017 8-1- 17.pdf" quote from Power Solutions - "Reconnect Auxiliary transmitter"	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$872,899.38	N/A	\$872,899.38	N/A
Sub-total	\$4,364,869.00	\$2,142,181.77	N/A	\$1,880,312.77	N/A
Total for all systems	\$5,791,659.00	\$3,385,097.52	N/A	\$2,031,102.95	N/A

Components

Actual Information Description	File Name	
UHF - Liquid Cooled Solid State Transmitter 86.8 . 106 kW	Component Description: Amount:	WRC Primary Transmitter invoice from R&S. \$1,007,413.39
Other Electrical Service: Actual electrical connectivity from main building distribution to transmitter.	Information not provided.	

Installation Costs	Component Description:	Line 1 and Line 2 of invoice for transmitter instal
	Amount:	and testing \$97,500.00
	Component Description:	Line 1 and Line 2 of invoice for transmitter install
	Amount:	and testting \$48,750.00
	Component Description:	Line 1 and Line 2 of invoice for transmitter install
	Amount:	and testing \$16,250.00
Electrical disconnection	Information not provided.	
Other Electrical Service: Cost to disconnect power from old transmitter and connect to new transmitter.	Information not provided.	
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	Component Description:	WRC R&S invoic for the Aux
	Amount:	Transmitter \$872,899.38

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna TFU-23JTH /VP-R O6	\$303,400.00	\$215,392.50		\$0.00	
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$200,760.00	N/A	\$0.00	N/A
Elbow complex, single channel, at antenna input, per 7 3/16. feedline (if needed)	\$13,900.00	\$14,632.50	see attached proposal	\$0.00	N/A
Auxiliary Antenna PHP36L	\$6,730.00	\$6,400.00		\$0.00	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Sub-total	\$310,130.00	\$221,792.50	N/A	\$0.00	N/A

Components

Actual Information Description	File Name	
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	Component Description:	WRC Dielectric Main Antenna invoice. Refer to line 1
	Amount:	\$73,878.75
	Component Description:	WRC Dielectric Main Antenna invoice. Refer to
		line 1
	Amount:	\$73,878.75
Elbow complex, single channel, at antenna input, per 7 3/16. feedline (if needed)	Component Description:	WRC - Dielectric invoice for Elbow Complex - Refer
	Amount:	to line 5 \$6,584.63
	Component Description:	WRC - Dielectric invoice for Elbow complex - refer to
	Amount:	line 5 \$6,584.63
Sweep test of existing antenna	Information not provided.	

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$223,625.00	\$202,118.25		\$0.00	
Feed Through Complex	\$2 <i>4,045.00</i>	\$24,045.00	necessary to get line from tower into the top mount antenna	\$0.00	N/A
Rigid Transmission Line - copper, 7 3 /16"	\$181,250.00	\$159,743.25	N/A	\$0.00	N/A
Antenna Adapter Section	\$18,330.00	\$18,330.00	required to sweep line and antenna	\$0.00	N/A
Sub-total	\$223,625.00	\$202,118.25	N/A	\$0.00	N/A
Total for all systems	\$5,791,659.00	\$3,385,097.52	N/A	\$2,031,102.95	N/A

Components

Actual Information	
Description	File Name

Feed Through Complex		
	Component Description:	WRC - Dielectric invoice for Feed Thru Complex -
	Amount:	refer to line 4 \$10,820.25
	Component Description:	WRC - Dielectric invoice for Feed Thru Complex -
	Amount:	refer to line 4 \$10,820.25
Rigid Transmission Line - copper, 7 3/16"	Component Description:	WRC - Dielectric
		invoice for Rigid Transmission Line - refer to line 6
	Amount:	\$71,884.46
	Component Description:	WRC - Dielectric invoice for Rigid Transmission line -
	Amount:	refer to line 6 \$71,884.46
Antenna Adapter Section		
	Component Description:	WRC - Dielectric invoice for Antenna Mounting Adapter - refer to line 3
	Amount:	\$8,248.50
	Component Description:	WRC - Dielectric invoice for
		Antenna Mounting Adapter - refer to line 3

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Auxiliary Tower LTOWER	\$0.00	\$0.00		\$0.00	
Primary Tower TOWER	\$421,000.00	\$400,000.00		\$0.00	
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$400,000.00	N/A	N/A	N/A
Sub-total	\$421,000.00	\$400,000.00	N/A	\$0.00	N/A
Total for all systems	\$5,791,659.00	\$3,385,097.52	N/A	\$2,031,102.95	N/A

Components

Information not provided.

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$356,665.00	\$312,250.00		\$150,790.18	
Additional Field Engineering Service, 40 Days	\$70,000.00	\$70,000.00	N/A	\$35,074.81	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$50,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$453.60	N/A

Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$1,532.16	N/A
Project management of the transition	\$164,320.00	\$156,000.00	N/A	\$113,729.61	N/A
Sub-total	\$356,665.00	\$312,250.00	N/A	\$150,790.18	N/A
Total for all systems	\$5,791,659.00	\$3,385,097.52	N/A	\$2,031,102.95	N/A

Components

Actual Information	
Description	File Name

Additional Field Engineering Service, 40 Days

RF Exposure Measurements

Component Description: Deposit on upcoming review of tower rigging plan. \$3,500.00 Amount: **Component Description:** Engineering inspection and analysis Amount: \$11,750.00 **Component Description:** Additional Structural Engineering Services Amount: \$3,000.00 **Component Description:** Repack **Engineering Site** Survey, see attached site survey report for supporting documentation and cover letter for justification. Amount: \$5,074.81 **Component Description: Engineering Site** Survey \$30,475.00 Amount: **Component Description:** Structural Engineering Services Amount: \$11,750.00 Information not provided.

Comprehensive coverage verification via field study, if needed	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	See line 1 of invoice, less 10% vendor discount. \$37.80
	Component Description:	See lines 1 & 2 o invoice, less 10% vendor discount.
	Amount:	\$415.80
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	

Prepare and or review reimbursement form	Component Description:	See lines 2-6 of invoice, less 10%
	Amount:	vendor discount. \$1,331.46
	Component Description:	Review of Form 399.
	Amount:	\$43.65
	Component Description:	See line 3 of invoice, less 10% vendor discount.
	Amount:	\$113.40
	Component Description:	Review of Form
	Amount:	399 \$43.65
Project management of the		
transition	Component Description:	WRC AFF Consulting January 2019 - Project Management
	Amount:	Services \$1,061.33
	Component Description:	Mar-Apr 2018 Project
	Amount:	Management \$375.00
	Component Description:	Project
		Management \$6,335.00
	Amount:	φ0,355.00

Component Description: Amount:	Project Management Invoice \$150.00
Component Description: Amount:	Coordination with Vertical Tower Systems on antenna replacement cost estimate \$374.30
Component Description: Amount:	August 2018 Project Management \$2,670.32
Component Description: Amount:	August 2018 Project Management \$6,085.00
Component Description: Amount:	Project Management \$4,777.60
Component Description: Amount:	Project Management Invoice \$5,250.00
Component Description: Amount:	WRC Point B invoice Feb 2020 \$4,324.00

Component Description: Amount:	WRC Point B invoice for project management work in January 2020 \$1,106.00
Component Description: Amount:	WRC Point B invoice for project management work in November 2019 \$1,027.00
Component Description: Amount:	WRC Point B invoice for project management work in August 2019 \$10,214.77
Component Description: Amount:	WRC Point B invoice for project management work in July 2019 \$24,154.74
Component Description: Amount:	WRC Point B invoice for project management work in December 2019 \$1,468.46
Component Description: Amount:	WRC - Point B invoice April 2020 \$3,002.00
Component Description: Amount:	Project Management Services \$348.95

Component Description: Amount:	April Project Management \$6,150.00
Component Description: Amount:	Project management \$8,250.00
Component Description: Amount:	Project management and travel expenses \$10,042.20
Component Description: Amount:	Project Management \$900.00
Component Description: Amount:	Project Management Services \$1,365.00
Component Description:	Point B project management services for the month of February 2019. See line item.
Amount:	\$1,621.52
Component Description: Amount:	October 2018 Project Management \$2,404.85

Component Description: Amount:	Point B Project Management January 2019 \$5,277.50
Component Description: Amount:	Project Management Services \$975.00
Component Description: Amount:	Project Management Services \$2,145.00
Component Description: Amount:	September 2018 Project Management \$300.00
Component Description: Amount:	September 2018 Project Management \$4,135.00
Component Description: Amount:	June 2018 Project Management \$1,200.00
Component Description: Amount:	October 2018 Project Management \$7,170.00
Component Description: Amount:	Structural assessment project management \$349.60

Component Description: Amount:	Project Management Services \$750.00
Component Description: Amount:	Project Management \$3,234.00
Component Description: Amount:	WRC Point B invoice March 2020 \$4,032.94
Component Description: Amount:	WRC Point B invoice for project management work in September 2019 \$1,343.00
Component Description: Amount:	June 2018 Project Management \$5,400.00
Component Description: Amount:	Project Management Services \$1,072.50
Component Description: Amount:	July 2018 Project Management \$8,725.00

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$115,370.00	\$106,755.00		\$0.00	
Disposal Costs (for equipment and other waste, net of any salvage value)	\$20,790.00	\$20,790.00	See attachment "NBC Transmitter Power 2017 8-1-17.pdf" quote from Power Solutions - "Demolition"	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
Equipment Storage	\$15,000.00	\$15,000.00	N/A	N/A	N/A
Local Zoning	\$15,000.00	\$15,000.00	N/A	N/A	N/A
Non-zoning permits	\$15,000.00	\$15,000.00	N/A	N/A	N/A

Equipment Delivery and Handling Charges	\$12,500.00	\$12,500.00	This covers shipping for required items specified in the R&S main and auxiliary transmitter quotes where shipping is not included the RF system (including mask filter) and 400VAC transformers for two transmitters.	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$2,950.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	\$15,000.00	\$15,000.00	N/A	N/A	N/A
MVPD Notification of Channel Change	\$10,000.00	\$10,000.00	N/A	N/A	N/A
Sub-total	\$115,370.00	\$106,755.00	N/A	\$0.00	N/A
Total for all systems	\$5,791,659.00	\$3,385,097.52	N/A	\$2,031,102.95	N/A

Components

Information not provided.

Cost Information	Grand Total				
		Predetermined Cost Estimate	Estimated Cost	Actual Cost	
	Total for all systems	\$5,791,659.00	\$3,385,097.52	\$2,031,102.95	

Reimbursem	entestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		 The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 	
		2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	
		3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	Margaret L. Tobey Assistant Secretary 06/12/2020

Certification	Section	Question	Response
Certification	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		 The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 	
		2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.	
		3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

	The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.	
an aut name	are, under penalty of perjury, that I am thorized representative of the above- d applicant for the Authorization(s) ied above.	Margaret L. Tobey Assistant Secretary
		06/12/2020

Attachments