

(REFERENCE COPY - Not for submission)

### FCC Form 399: Reimbursement Request

Facility 23935 Service: DTV Call WMUM-TV Channel:

ID: Sign:9 (High VHF) File 0000027593

Number:

FRN: **0001844976** Date **06/15** 

Submitted: /2020

## Applicant Information

### **Applicant Name, Type, and Contact Information**

Applicant	Address	Phone	Email	Applicant Type
GEORGIA PUBLIC TELECOMMUNICATIONS COMMISSION Doing Business As: GEORGIA PUBLIC TELECOMMUNICATIONS COMMISSION	Adam Woodlief 260 14TH ST NW ATLANTA, GA 30318 United States	+1 (404) 685- 2410	awoodlief@gpb. org	Government Entity

## Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email	
[Confidential]				

### Preparer Contact Information

### **Preparer Contact Name and Information**

Applicant	Address	Phone	Email
Robert Gehman ConsultingEngineer Kessler and Gehman Associates, Inc.	Robert Gehman 507 NW 60 Street Suite D Gainesville, FL 32607 United States	+1 (352) 332-3157	bob@kesslerandgehman. com

### Broadcaster Information and Transition Plan

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	New transmitter and Main antenna using existing transmission line. Mapping, analysis, design of pre-EIA-222-G tower, and possible tower modifications. Interim antenna and line for use during Main antenna replacement and duration of assigned phase.

### **Transmitters**

rs	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

### Primary Transmitter

### **Existing Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	PTCD20P2
	Year	2008
	Туре	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	8 kW

### Primary Transmitter

### **New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	HPTV-PRLX- V11
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	15.9 kW
	Justification for New Transmitter	Manufacturer of existing transmitter advises that the existing transmitter cannot be retuned to the assigned channel. See Attachment.

### Primary Transmitter

### **Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	Yes
	Size	3 inches

	Length	100.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

### Primary Transmitter

### **Other Transmitter Cost Not Listed**

Name	Description
Standby Exciter and Switch	Standby Exciter with Automatic Change Over Switch
Additional Interior RF System	Interior RF System Existing Transmitter to Interim Transmission line

### **Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

### **Existing Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna	Class	Full Power
Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	28.0 kW

Manufacturer	
Model	TLS-V8
Year	2008

### **New Antenna Costs**

Section	Question	Response
New Antenna Description	Use	Primary (Main)
Description	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna	Class	Full Power
Manufacturer and Types	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	31.0 kW
	Manufacturer	
	Model	JSM-10/9 SEO-V-R

Year	2018
Justification for New Antenna	The existing primary antenna is a single channel slotted coaxial which cannot accommodate the assigned channel.

### **Other Antenna Costs**

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Other Antenna Cost Not Listed** 

Information not provided.

### Interim Antenna

### **New Antenna Costs**

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna	Class	Full Power
Manufacturer and Type	Mounting	Side Moun
	Antenna position in stack	Not in Stac
	Polarization	Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	28.0 kW
	Manufacturer	
	Model	JSM-8 /9SHO-V
	Year	2018

Justification for New Antenna	An interim
	antenna is
	necessary
	to keep
	station on
	the air
	during
	primary
	antenna
	replacement
	and for the
	duration of
	the
	assigned
	phase.
	Station will
	attempt to
	lease if
	leasing is
	available at
	time of
	acquisition.

### Interim Antenna

### **Other Antenna Costs**

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

### Interim Antenna

**Other Antenna Cost Not Listed** 

Information not provided.

Transmission Seffien	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

### Primary Transmission

### **Existing Transmission Line**

Section Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	ERI
	Туре	Flexible Ai
	Diameter	3 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1120 feet per run

### **Primary**

### Other Transmission Line Expenses Not Listed

Transmission	n Line	Description
	Sweep	Verify line performance on new channel

### Interim

Interim	New Transmission Line		
Transmissio	n Line Section	Question	Response
	New Transmission Line Costs	Use	Interim
		Description of Use	N/A
		Change Type	Purchase New
		Туре	Flexible Air
		Diameter	3 inches
		Segment Length	N/A
		Other Segment Length	
		Number of parallel runs	1
		Length	865 feet per run
		Justification for New Transmission Line	An interim transmission line is necessary for the interim antenna to keep station on the air during primary antenna replacement and for the duration of the assigned phase.

**Other Transmission Line Expenses Not Listed** 

Transmission loine tion not provided.

# Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

### Primary Tower

### **Existing Tower**

Section	Question	Response
Existing Fower	Type of change	Modify Existing
Description	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	Yes
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	No
Existing	Do you have a tower registration number?	Yes
Tower Structure Registration	ASR Number	1018798
Coordinates	Latitude (NAD83)	32° 28′ 12.2″ N-
NAD83 ( North	Longitude (NAD83)	083° 15' 18.0" W-
American Datum of	Overall Structure Height	1168.95 feet
1983))	Support Structure Height	1109.89 feet
	Ground Elevation Above Mean Sea Level (AMSL)	398.95 feet

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	GEORGIA PUBLIC TELECOMMUNICATIONS COMMISSION
Date Constructed	03/02/2016

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
43212	WMAB-FM	FM

### Other Types of Users

Users	
WMAB ICR	

### Primary Tower

### **Tower Modification Costs**

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

### Primary Tower

### **Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A

Helicopter Services	Are helicopter services required?	No
Required		

### Primary Tower

### Other Tower Expenses Not Listed

Information not provided.

Outside Professional

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	60
	Explanation	It will be necessary to schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399. Station does not have available personnel or personnel trained in project management for such complex projects.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes

	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	Yes

Number of Days	15
Justification	It will be necessary to survey the site, plan the equipment, develop specifications for purchasing, and oversee multiple vendor RF projects. Station does not have available personnel or personnel trained in such services.

### Outside Professional

### Other Professional Services Expenses Not Listed

al	Services Costs	Description
	Other Legal Services	Legal services not already included in a pre- established OPS section.
	Other Engineering Services	Engineering services not already included in a pre-established OPS section.

## Other Expenses

Section Question		Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD  Notification of a Channel Change?	Yes

## Other Expenses

### Other Expenses Not Listed

Name	Description
Electrical Design	Electrical Design
System Design and Site Survey	System Design and Site Survey
Electrical Work	Electrical Work

## **Cost Information**

### **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter HPTV-PRLX- V11	\$483,430.00	\$479,980.00		\$314,480.00	
Standby Exciter and Switch	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$24,300.00	N/A	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
High VHF - Liquid Cooled Solid State Transmitter 15.9 kW	\$314,480.00	\$314,480.00	This transmitter is an Upgrade. See attached uploaded file "Comark \$10458-1 v190911jgv1. pdf"	\$314,480.00	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$4,900.00	N/A	N/A	N/A
Additional Interior RF System	\$75,000.00	\$75,000.00	N/A	N/A	N/A
Sub-total	\$483,430.00	\$479,980.00	N/A	\$314,480.00	N/A

Total for all	\$1,788,623.00	\$1,775,994.00	N/A	\$655,048.30	N/A	
systems						

### Components

Actual Information Description	File Name	
Standby Exciter and Switch	Information not provided.	
Transformer 3 phase/480v - 150 KVA	Information not provided.	
Switchgear - industrial 800 amp	Information not provided.	
High VHF - Liquid Cooled Solid State Transmitter 15.9 kW	Component Description: Amount:	Comark S10458-1 v190912jgv2 \$314,480.00
3" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	
Additional Interior RF System	Information not provided.	

## **Cost Information**

### **Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna JSM-8 /9SHO-V	\$170,880.00	\$169,140.00		\$70,752.00	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
High VHF - High Power Side Mount One Station horizontally polarized	\$135,740.00	\$135,740.00	See attached / uploaded PDF file titled "Jampro 1 v200416jgv1. pdf"	\$70,752.00	N/A

Primary Antenna JSM-10/9 SEO-V-R	\$217,970.00	\$216,230.00		\$68,707.80	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A
High VHF - High Power Side Mount One Station elliptically or circularly polarized	\$182,830.00	\$182,830.00	See attached / uploaded PDF file titled "Jampro 1 v200416jgv1. pdf"	\$68,707.80	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Sub-total	\$388,850.00	\$385,370.00	N/A	\$139,459.80	N/A
Total for all	\$1,788,623.00	\$1,775,994.00	N/A	\$655,048.30	N/A

Actual Information Description	File Name	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.	
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.	
Sweep test of existing antenna	Information not provided.	
High VHF - High Power Side Mount One Station horizontally polarized	Component Description: Amount:	Jampro 1 v200610jgv2 \$70,752.00
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.	
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.	
High VHF - High Power Side Mount One Station elliptically or circularly polarized	Component Description: Amount:	Jampro 1 v200610jgv2 \$68,707.80
Sweep test of existing antenna	Information not provided.	

## **Cost** Information

### **Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$51,035.00	\$47,402.00		\$47,402.00	
Flexible Air Transmission Line - dielectric, 3"	\$51,035.00	\$47,402.00	See attached / uploaded PDF file titled "Jampro 1 v200416jgv1. pdf"	\$47,402.00	N/A
Primary Transmission Line	\$6,400.00	\$6,400.00		\$0.00	
Sweep	\$6,400.00	\$6,400.00	N/A	N/A	N/A
Sub-total	\$57,435.00	\$53,802.00	N/A	\$47,402.00	N/A
Total for all systems	\$1,788,623.00	\$1,775,994.00	N/A	\$655,048.30	N/A

### Components

Actual Information Description	File Name	
Flexible Air Transmission Line - dielectric, 3"	Component Description: Amount:	Jampro 1 v200610jgv2 \$47,402.00
Sweep	Information not provided.	

## **Cost Information**

### **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower GTOWER	\$657,800.00	\$662,800.00		\$47,200.00	
Major tower reinforcement /modifications	\$421,000.00	\$400,000.00	N/A	\$0.00	N/A
Tall Tower (greater than 500')	\$210,500.00	\$215,600.00	See attached / uploaded PDF file titled "Jampro 1 v200416jgv1. pdf"	N/A	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$47,200.00	See attached / uploaded PDF files titled "TEP 369159 v200305jgv1. pdf", "TEP 388694 v200305jgv1. pdf", "TEP 391347 v200305jgv1. pdf", "TEP 391368 v200305jgv1. pdf" and "TEP 423209 v200415jgv1. pdf"	\$47,200.00	N/A
Sub-total	\$657,800.00	\$662,800.00	N/A	\$47,200.00	N/A

Total for all	\$1,788,623.00	\$1,775,994.00	N/A	\$655,048.30	N/A
systems					

### Components

Actual Information Description	File Name	
Major tower reinforcement /modifications	Component Description: Amount:	TEP 419764 v200615jgv1 \$20,000.00
	Component Description: Amount:	TEP 419765 v200615jgv1 \$90,000.00
Tall Tower (greater than 500')	Information not provided.	

Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study

Component Description: TEP 391368

v200305jgv1

**Amount:** \$4,200.00

Component Description: TEP 388694

v200305jgv1

**Amount:** \$10,500.00

Component Description: TEP 391347

v200305jgv1

**Amount:** \$3,500.00

Component Description: TEP 423209

v200415jgv1

**Amount:** \$19,500.00

Component Description: TEP 369159

v200305jgv1

**Amount:** \$9,500.00

## **Cost Information**

### **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description Outside Professional Services	Predetermined Cost Estimate \$100,190.00	Estimated Cost \$101,130.00	Estimated Cost Justification	Actual Cost \$28,594.50	Actual Cost Justification
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,000.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$3,500.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A

Prepare and	\$2,630.00	\$5,880.00	The	\$5,880.00	N/A
or review			Estimated		
reimbursement			Cost		
form			includes		
			Form 399		
			submissions		
			including		
			ongoing		
			Actual Cost		
			invoice prep		
			and		
			submission,		
			and		
			amendments		
			as needed.		
Project	\$9,480.00	\$9,000.00	Fewer	\$1,800.00	N/A
management			Project		
of the transition			Management		
			tasks are		
			required &		
			Other		
			Engineering		
			Services		
			"OES" are		
			required,		
			therefore the		
			PM total has		
			been		
			reduced and		
			a new OES		
			category has		
			been		
			been		
			been created and		
			been created and funded with		

Other Engineering Services	\$20,000.00	\$20,000.00	Fewer Project Management tasks are required & Other Engineering Services "OES" are required, therefore the PM total has been reduced and a new OES category has been created and funded with the money removed from PM.	\$12,450.00	N/A
Other Legal Services	\$10,000.00	\$10,000.00	N/A	\$1,232.00	N/A
Additional Field Engineering Service, 15 Days	\$30,000.00	\$30,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$1,732.50	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Sub-total	\$100,190.00	\$101,130.00	N/A	\$28,594.50	N/A
Total for all systems	\$1,788,623.00	\$1,775,994.00	N/A	\$655,048.30	N/A

### Components

Actual Information Description	File Name	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description:  Amount:	Prepare engineering section of FCC Form 2100 (main) construction permit \$2,000.00
Perform engineering study for new channel assignment and antenna development	Component Description:  Amount:	Perform engineering study for new channel assignment \$3,500.00

Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	
Prepare and or review		
reimbursement form		1/04 == / 0=0
	Component Description:	KGA 554-656
		v200610jgv1
	Amount:	\$410.00
	Component Description:	KGA 554-768
		v200610jgv1
	Amount:	\$475.00
	Component Description:	KGA 554-707
	·	v200218jgv1
	Amount:	\$450.00
	Component Description: Amount:	KGA 554-623 v190620pmv1 \$145.00
	Component Description:	KGA 554-610
		v190620pmv1
	Amount:	\$275.00
	Component Description:	KGA 554-629
		v190620pmv1
	Amount:	\$50.00
	Component Description:	KGA 554-682
		v200218jgv1
	Amount:	\$675.00
	Commonwell Description	Drawaya and various

**Component Description:** Prepare and review reimbursement form

**Amount:** \$2,500.00

Component Description: KGA 554-648

v190702pmv1

**Amount:** \$50.00

Component Description: KGA 554-784

v200415jgv1 \$850.00

Amount:

Project management of the transition

Component Description: KGA 554-598

v190620pmv1b

**Amount:** \$150.00

**Component Description:** KGA 554-764

v200610jgv1

Form 387 2Q18

**Amount:** \$150.00

**Component Description:** 

**Component Description:** 

\$150.00

Amount:

KGA 554-662

v200218jgv1

**Amount:** \$150.00

Component Description: KGA 554-749

v200610jgv1

**Amount:** \$150.00

Component Description: KGA inv #554-554

Form 387 2018 Q3 UL20190426jgv1

**Amount:** \$150.00

Component Description: Form 387 4Q18

**Amount:** \$150.00

Component Description: Project

management Bob

Gehman

**Amount:** \$225.00

**Component Description:** Project

management Bob

Gehman

**Amount:** \$225.00

Component Description: Project

management Bob

Gehman

**Amount:** \$300.00

Other Engineering Services

Component Description: KGA 554-612

v190620pmv1

**Amount:** \$700.00

Component Description: KGA 554-698

v200218jgv1

**Amount:** \$2,075.00

Component Description: KGA 554-668

v200218jgv1

**Amount:** \$1,275.00

Component Description: KGA 554-642

v190702pmv1

**Amount:** \$1,450.00

**Component Description:** KGA 554-677

v200218jgv1

**Amount:** \$1,225.00

Component Description: KGA 554-778

v200610jgv1

**Amount:** \$900.00

Component Description: KGA 554-629

v190620pmv1

**Amount:** \$2,525.00

**Component Description:** KGA 554-725

v200218jgv1

**Amount:** \$1,500.00

Component Description: KGA 554-611

v190620pmv1

**Amount:** \$800.00

#### Other Legal Services

Component Description: WMUM amount.

Refer to Jan-April GMP matter

summary. Refer to

letter and attachments

uploaded from GPB

8.2.18

**Amount:** \$38.50

**Component Description:** GMP 31513

v200218jgv1

**Amount:** \$385.00

Component Description: GMP 31276

v200218jgv1

**Amount:** \$77.00

Component Description: WMUM amount.

Refer to GMP matter summary May 2018. Refer to

letter and attachments

uploaded from GPB

8.2.18

**Amount:** \$154.00

**Component Description:** WMUM amount.

Refer to GMP master summary invoice WMUM with attached invoice.

**Amount:** \$38.50

Component Description: GMP 30379

v190702pmv1

**Amount:** \$115.50

	Component Description:  Amount:	WMUM amount. Refer to GMP master summary invoice WMUM with attached invoice. \$38.50
	Component Description:	WMUM amount. Refer to GMP master summary invoice WMUM with attached invoice.
	Amount:	\$115.50
	Component Description:	Repack Prep legal Invoices
	Amount:	\$77.00
	Component Description:	GMP 30912 v200218jgv1
	Amount:	\$192.50
Additional Field Engineering Service, 15 Days	Information not provided.	
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description:	WMUM amount. Refer to GMP master summary invoice WMUM with attached invoice. Refer to letter and attachments uploaded by GPB 8.2.18
	Amount:	\$1,347.50
	Component Description:	WMUM amount. Refer to GMP master summary invoice WMUM with attached invoice. Refer to letter and attachments uploaded by GPB 8.2.18
	Amount:	\$385.00
Prepare request for Special Temporary Authorization	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	

## **Cost Information**

### **Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$100,918.00	\$92,912.00		\$77,912.00	
Develop and air announcement of upcoming channel change	\$0.00	\$0.00	N/A	N/A	N/A
Equipment Storage	\$5,000.00	\$5,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	\$5,000.00	\$5,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$5,000.00	\$5,000.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$3,544.00	N/A	\$3,544.00	N/A
Electrical Work	\$54,212.00	\$54,212.00	See attached / uploaded PDF file titled "All- State 3712 v200415jgv1. pdf"	\$54,212.00	N/A
System Design and Site Survey	\$15,300.00	\$15,300.00	N/A	\$15,300.00	N/A

Electrical Design	\$2,960.00	\$2,960.00	See attached / uploaded PDF file titled "NBP Eng 18187 v200303jgv1. pdf"	\$2,960.00	N/A
MVPD Notification of Channel Change	\$1,896.00	\$1,896.00	N/A	\$1,896.00	N/A
Sub-total	\$100,918.00	\$92,912.00	N/A	\$77,912.00	N/A
Total for all systems	\$1,788,623.00	\$1,775,994.00	N/A	\$655,048.30	N/A

### Components

Actual Information Description	File Name	
Develop and air announcement of upcoming channel change	Information not provided.	
Equipment Storage	Information not provided.	
Equipment Delivery and Handling Charges	Information not provided.	
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.	
DTV Medical Facility Notification	Component Description: Amount:	KGA 554-756 v200610jgv1 \$3,544.00
Electrical Work		
	Component Description: Amount:	All-State 3712 v200415jgv1 \$54,212.00

System Design and Site Survey		
Curvey	Component Description:	Comark 12830
		v190911jgv1
	Amount:	\$15,300.00
Electrical Design		
	Component Description:	NBP Eng 18187
		v200318jgv2
	Amount:	\$2,960.00
MVPD Notification of		
Channel Change	Component Description:	KGA 554-757
		v200610jgv1
	Amount:	\$1,896.00

# Cost Information

### **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$1,788,623.00	\$1,775,994.00	\$655,048.30

Reimbursem	entestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

### Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
  Person signing
  below certifies that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Jeffrey C Gehman Engineering Associate

06/15/2020

Section Question Response

# Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
  Person signing
  below certifies and
  represents that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Jeffrey C Gehman Engineering Associate

06/15/2020

#### **Attachments**