

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 23342 Service: DTV Call WOWK-TV Channel:

ID: Sign:

10 (High VHF) File 0000028501

Number:

FRN: **0009961889** Date **08/24**

Submitted: /2020

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
NEXSTAR BROADCASTING, INC.	ELIZABETH RYDER 545 E. JOHN CARPENTER FREEWAY SUITE 700 IRVING, TX 75062 United States	+1 (972) 373- 8800	ERYDER@NEXSTAR. TV	Corporation

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Elizabeth Ryder General Counsel Nexstar Broadcasting, Inc.	Elizabeth Ryder 545 E. John Carpenter Freeway Suite 700 Irving, TX 75062 United States	+1 (972) 373- 8800	eryder@nexstar. tv

Broadcaster Information and Transition Plan

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	Replace transmitter and antenna using existing line. Acquire interim antenna and line for continued operation during construction and duration of the assigned phase. Map and analyze tower; design and implement modifications if required. See attached.

Transmitters

rs	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary Transmitter

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	PTCD10P1-
	Year	2008
	Туре	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	4 kW

Primary Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	VAXTE-3R37
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	2.4 kW
	Justification for New Transmitter	The manufacturer of the existing transmitter advises that the transmitter cannot be retuned to the assigned channel. See attachment.

Primary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	Yes

	Size	3 inches
	Length	100.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Transmitter Site Survey	Transmitter Site Survey
Additional Transmitter Costs	Additional Transmitter Costs
Transmitter Electrical and Installation	Transmitter Electrical and Installation
Standby Exciter and Switch	Standby Exciter with Automatic Change Over Switch
Additional Interior RF System	Interior RF System Existing Transmitter to Interim Transmission line

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna	Class	Full Power
Manufacturer and Type	Mounting	Top Mount
	Antenna position in stack	Тор
	Polarization	Horizontal
	Туре	Other
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	Travelling Wave
	ERP: (Effective Radiated Power)	12.5 kW

Manufacturer	
Model	TW-9A13-R
Year	2000

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna	Class	Full Power
Manufacturer and Types	Mounting	Top Mount
	Antenna position in stack	Тор
	Polarization	Circular
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	37.0 kW
	Manufacturer	
	Model	THV-9A10 /VP-R O4

Year	2020
Justification for New Antenna	The existing primary antenna is a single channel traveling wave which cannot accommodate the assigned channel.

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	4 1/16 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No

Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Other Antenna Cost Not Listed

Name	Description
Extension pole	9.7-ft Extension Pole required in order to maintain authorized FAA height
Elbow Kit	Elbow kit 6-1/8" 50 Ohm to connect antenna input to existing line inside and at top of existing lower stack antenna

Interim Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna	Class	Full Power
Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stac
	Polarization	Horizontal
	Туре	Broadband Slot
	Number of Stations Supported	1
	Number of Panels/Bays	8
	Lower Limit	192.00 MH
	Upper Limit	216.00 MH
	Design power capacity in use	100.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	12.5 kW
	Manufacturer	
	Model	TLS-V8BB-
	Year	2019

Justification for New Antenna	An interim
	antenna is
	necessary
	to keep
	station on
	the air
	during
	primary
	antenna
	replacement
	and for the
	duration of
	the
	assigned
	phase.

Interim Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	В
	Feed Line Size	3 1/8 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

Transmission ^{Seffien}	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission Line

Existing Transmission Line

on Line Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission	Manufacturer	
Line Manufacturer and Type	Туре	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1140 feet per run

New Transmission Line

Primary
Transmissi

on Line Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Туре	Rigid
	Diameter	4 1/16 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1210 feet per run
	Justification for New Transmission Line	Existing line lengths are 20' which will cause VSWR add up in band on CH10. The line must be replaced.

Primary Other Transmission Line Expenses Not Listed

Transmission not provided.

New Transmission Line

Interim
Transm

nsmissior	section	Question	Response
New Transmission Line Costs		Use	Interim
	Costs	Description of Use	N/A
		Change Type	Purchase New
		Туре	Rigid
		Diameter	3 1/8 inches
		Segment Length	19 ½ '
		Other Segment Length	
		Number of parallel runs	1
		Length	1000 feet per run
	Justification for New Transmission Line	An interim transmission line is necessary for the interim antenna to keep station on the air during primary antenna replacement and for the duration of the assigned phase.	

Interim Other Transmission Line Expenses Not Listed Transmission Line tion not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	No
Existing Tower Structure	Do you have a tower registration number?	No
Registration	ASR Number	
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	38° 30' 21.1" N-
	Longitude (NAD83)	082° 12' 32.3" W-
	Overall Structure Height	1159.11 feet
	Support Structure Height	1154.84 feet
	Ground Elevation Above Mean Sea Level (AMSL)	971.77 feet

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	Nexstar Broadcasting, Inc.
Date Constructed	07/07/2015

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
65130	WQCW	DTV
60450	WAMX	FM

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A

Helicopter Services	Are helicopter services required?	No
Required		

Primary Tower

Other Tower Expenses Not Listed

Information not provided.

Outside Professional

Section	Question	Response
al Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	304
	Explanation	Schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399. Station does not have available personnel or personnel trained in project management for such complex projects. Internal accounting and Project management.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No

RF exposure measurements	No
Additional Field Engineering Service	Yes
Number of Days	17
Justification	It will be necessary to survey the site, plan the equipment, develop specifications for purchasing, and oversee multiple vendor RF projects. Station does not have available personnel or personnel trained in such services.

Outside
Outside
Professional Services Expenses Not Listed
Professional Services ©qstsided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses Not Listed

Expenses Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

	Predetermined	Estimated	Estimated Cost		Actual Cost
Description	Cost Estimate	Cost		Actual Cost	Justification
Primary Transmitter VAXTE-3R37	\$361,950.30	\$298,922.80		\$152,422.80	
Transmitter Electrical and Installation	\$35,008.45	\$35,008.45	See GatesAir quote Q- 86099	\$35,008.45	N/A
Standby Exciter and Switch	\$25,000.00	\$25,000.00	N/A	N/A	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$4,900.00	N/A	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$24,300.00	N/A	N/A	N/A
Additional Interior RF System	\$56,000.00	\$56,000.00	N/A	N/A	N/A
Additional Transmitter Costs	\$17,282.85	\$17,282.85	See GatesAir Change Order Q- 85801	\$17,282.85	N/A

High VHF - Air Cooled Solid State Transmitter 1.1 . 4.4 kW	\$152,500.00	\$92,922.50	See GatesAir quote Q- 84090	\$92,922.50	N/A
Transmitter Site Survey	\$7,209.00	\$7,209.00	See GatesAir quote Q- 84615	\$7,209.00	N/A
Sub-total	\$361,950.30	\$298,922.80	N/A	\$152,422.80	N/A
Total for all systems	\$1,967,488.30	\$1,962,338.60	N/A	\$1,631,228.92	N/A

Components

Actual Information Description	File Name	
Transmitter Electrical and Installation	Component Description: Amount:	Transmitter electrical and installation \$35,008.45
Standby Exciter and Switch	Information not provided.	
3" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	
Switchgear - industrial 800 amp	Information not provided.	
Transformer 3 phase/480v - 150 KVA	Information not provided.	
Additional Interior RF System	Information not provided.	
Additional Transmitter Costs		
	Component Description: Amount:	Additional transmitter costs \$17,282.85

High VHF - Air Cooled Solid State Transmitter 1.1 . 4.4	Component Description:	Transmitter,
kW	Component Decemporari	installment #1
	Amount:	\$30,974.17
	Component Description:	Transmitter,
	Component Decemporari	installment #3;
		see also freight
	Amount:	\$42,496.06
	Component Description:	Transmitter,
	Component Description	installment #2;
		see also
		Additional
		Transmitter Costs
	Amount:	\$19,452.27
Transmitter Site Survey		
	Component Description:	Transmitter site
		survey
	Amount:	\$7,209.00

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

	Predetermined	Estimated	Estimated Cost		Actual Cost
Interim Antenna TLS-V8BB-R	\$126,830.00	\$113,993.00	Justification	\$99,063.00	Justification
Sweep test of existing antenna	\$6,730.00	\$6,730.00	N/A	\$6,400.00	N/A
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,260.00	N/A	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$10,313.00	See attached Dielectric quote (700455CMZ- 2)	\$10,313.00	N/A
Elbow complex, broadband, at antenna input, per 3 1/8. feedline (if needed)	\$9,340.00	\$9,340.00	N/A	N/A	N/A

High VHF - High Power Side Mount One Station horizontally polarized	\$82,350.00	\$82,350.00	See attached Dielectric quote (700455CMZ- 2)	\$82,350.00	N/A
Primary Antenna THV-9A10 /VP-R O4	\$311,086.00	\$309,894.00		\$309,564.00	
Sweep test of existing antenna	\$6,730.00	\$6,730.00	N/A	\$6,400.00	N/A
High VHF - High Power Top Mount One Station elliptically or circularly polarized	\$247,950.00	\$247,950.00	See attached Dielectric quote (DMS163-5) less vpol (\$39,724)	\$247,950.00	N/A
Elbow Kit	\$7,530.00	\$7,530.00	See attached Dielectric quote (DMS163-5)	\$7,530.00	N/A
Extension pole	\$39,306.00	\$39,306.00	See attached Dielectric quote (DMS163-5)	\$39,306.00	N/A
Elbow complex, single channel, at antenna input, per 4 1/16.	\$9,570.00	\$8,378.00	See attached Dielectric quote (DMS163-5)	\$8,378.00	N/A
feedline (if needed)					

Total for all	\$1,967,488.30	\$1,962,338.60	N/A	\$1,631,228.92	N/A
systems					

Components

Actual Information Description	File Name	
Sweep test of existing antenna	Component Description: Amount:	Interim antenna sweep test \$6,400.00
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.	
Side mount brackets for high power antennas (if not included in antenna base cost)	Component Description: Amount:	Mounting brackets, installment #2 \$4,640.85
	Component Description: Amount:	Mounting brackets, installment #3 \$1,031.30
	Component Description: Amount:	Mounting brackets, installment #1 \$4,640.85
Elbow complex, broadband, at antenna input, per 3 1/8. feedline (if needed)	Information not provided.	

High VHF - High Power Side Mount One Station horizontally polarized	Component Description:	Auxiliary antenna, installment #2
	Amount:	\$37,057.50
	Component Description:	Auxiliary antenna,
	Amount:	installment #1 \$37,057.50
	Component Description:	Auxiliary antenna,
	Amount:	installment #3 \$8,235.00
Sweep test of existing antenna		
antenna	Component Description:	Main antenna
	Amount:	sweep test \$6,400.00
High VHF - High Power Top		
Mount One Station elliptically or circularly	Component Description:	Main antenna,
polarized	Amount:	installment #3 \$24,795.00
	Amount.	Ψ24,190.00
	Component Description:	Main antenna,
	Amount:	installment #1 \$111,577.50
	Amount.	ψττι,σ <i>ττ</i> .συ
	Component Description:	Main antenna,
		installment #2
	Amount:	\$111,577.50

Elbow Kit		
	Component Description:	Elbow kit,
		installment #3
	Amount:	\$753.00
	Component Description:	Elbow kit,
		installment #1
	Amount:	\$3,388.50
	Component Description:	Elbow kit,
		installment #2
	Amount:	\$3,388.50
extension pole		
	Component Description:	Extension pole,
		installment #3
	Amount:	\$3,930.60
	Component Description:	Extension pole,
		installment #1
	Amount:	\$17,687.70
	Component Description:	Extension pole,
	Amarinti	installment #2
	Amount:	\$17,687.70

Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed)

Component Description: Elbow complex,

installment #3

Amount: \$837.80

Component Description: Elbow complex,

installment #1

Amount: \$3,770.10

Component Description: Elbow complex,

installment #2

Amount: \$3,770.10

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$104,000.00	\$87,400.60		\$84,498.40	
Rigid Transmission Line - copper, 3 1/8"	\$104,000.00	\$87,400.60	See attached Dielectric quote (700455CMZ- 2)	\$84,498.40	N/A
Primary Transmission Line	\$171,820.00	\$112,578.20		\$108,304.00	
Rigid Transmission Line - copper, 4 1 /16"	\$171,820.00	\$112,578.20	See attached Dielectric quote (DMS163-5)	\$108,304.00	N/A
Sub-total	\$275,820.00	\$199,978.80	N/A	\$192,802.40	N/A
Total for all systems	\$1,967,488.30	\$1,962,338.60	N/A	\$1,631,228.92	N/A

Components

Actual Information	
Description	File Name

copper, 3 1/8"	Component Description:	Transmission line, installment #2, lines 3 and 6 of invoice
	Amount:	\$39,330.27
	Component Description:	Transmission line, installment #1, lines 3 and 6 of invoice
	Amount:	\$39,330.27
	Component Description:	Transmission line, installment #3
	Amount:	\$5,837.86
Rigid Transmission Line - copper, 4 1/16"	Component Description	Transmission line
	Component Description:	Transmission line, installment #3
	Amount:	\$7,749.70
	Component Description:	Transmission line, installment #1, lines 5 and 9 of
	Amount:	invoice \$50,277.15
	Component Description:	Transmission line,
		installment #2, lines 5 and 9 of invoice
	Amount:	\$50,277.15

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual C
Primary Tower TOWER	\$657,800.00	\$810,700.00		\$810,700.00	
Major tower reinforcement /modifications	\$421,000.00	\$199,200.00	See Precision Communications quote 20384-5	\$199,200.00	N/A
Tall Tower (greater than 500')	\$210,500.00	\$591,900.00	See Precision quote 20370-5 \$196,800 (interim installation) and 20383-5 \$395,100 (main installation)	\$591,900.00	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$19,600.00	See FDH Infrastructure Quote P18_3695_001A \$15100 and P19_3695_001 \$4500	\$19,600.00	N/A
Sub-total	\$657,800.00	\$810,700.00	N/A	\$810,700.00	N/A
Total for all systems	\$1,967,488.30	\$1,962,338.60	N/A	\$1,631,228.92	N/A

Components

Actual Information	
Description	File Name

Major tower reinforcement		
modifications	Component Description:	Tower
		modifications,
		installment #1
	Amount:	\$132,800.00
	Component Description:	Tower
		modifications,
		installment #2
	Amount:	\$66,400.00
Fall Tower (greater than		
500')	Component Description:	Interim antenna
		installation,
		installment #1
	Amount:	\$65,600.00
	Component Description:	Main antenna
	Component Description.	installation,
		installment #1
	Amount:	\$263,400.00
		M
	Component Description:	Main antenna
		installation, installment #2
	Amount:	\$131,700.00
	Component Description:	Interim antenna
		installation,
		installment #2
	Amount:	\$65,600.00
	Component Description:	Interim antenna
	Component Description.	installation,
		installment #3
	Amount:	\$65,600.00

Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study

Component Description:

Amount:

Tower inspection

\$9,600.00

Component Description:

Structural analysis, installment #2

Amount:

\$2,250.00

Component Description:

Structural analysis,

installment #1

Amount: \$2,250.00

Component Description:

Structural analysis \$5,500.00

Amount:

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost
Outside Professional Services	\$116,952.00	\$112,350.00	Justinication	\$36,543.50	Justinication
Additional Field Engineering Service, 17 Days	\$34,000.00	\$34,000.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A

Attorney Fees \$5,26 - Prepare and File FCC Form 2100 (main),	0.00 \$5,000.00	N/A	N/A	N/A
Construction Permit Application				
Prepare \$2,05 request for Special Temporary Authorization	0.00 \$1,500.00	N/A	\$1,500.00	N/A
Prepare \$1,58 engineering section of FCC Form 2100 (main), License to Cover Application	0.00 \$1,500.00) N/A	N/A	N/A
Prepare \$3,15 engineering section of FCC Form 2100 (main), Construction Permit Application	5.00 \$3,000.00	N/A	\$3,000.00	N/A
Perform \$7,36 engineering study for new channel assignment and antenna development	0.00 \$7,000.00	N/A	\$7,000.00	N/A
Prepare and \$2,63 or review reimbursement form	0.00 \$2,500.00	N/A	\$2,500.00	N/A

Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Project management of the transition	\$48,032.00	\$45,600.00	N/A	\$22,543.50	N/A
Sub-total	\$116,952.00	\$112,350.00	N/A	\$36,543.50	N/A
Total for all systems	\$1,967,488.30	\$1,962,338.60	N/A	\$1,631,228.92	N/A

Components

Actual Information Description	File Name
Additional Field Engineering Service, 17 Days	Information not provided.
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.
ASR modification (prepare FCC Form 854)	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.

Prepare request for Special Temporary Authorization	Component Description: Amount:	Prepare STA \$1,500.00
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description:	Prepare engineering section of Construction Permit Application
	Amount:	\$3,000.00
	Component Description:	Vendor has issued a revised invoice.
	Amount:	(\$3,000.00)
	Component Description:	Prepare engineering section of FCC Form 2100, item 4 from invoice summary.
	Amount:	\$3,000.00

Perform engineering study for new channel assignment and antenna development

Component Description: Perform

engineering study for new channel assignment, item 3

from invoice

Amount: summary \$7,000.00

Component Description: Vendor has issued

a revised invoice.

Amount: (\$7,000.00)

Component Description: Perform

engineering study for new channel assignment and

antenna development

Amount: \$7,000.00

Prepare and or review reimbursement form

Component Description: Per KGA invoice

918-46 and related

Service Order Agreement for these services.

Amount: \$2,500.00

Component Description: Prepare

reimbursement form, item 2 from invoice summary.

Amount: \$2,500.00

Component Description: Vendor has issued

a revised invoice.

Amount: (\$2,500.00)

Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	
Project management of the		
transition		
	Component Description:	Project
		management
		services
	Amount:	\$250.00
	Component Description:	Project
		Management for
		Structural Analysis
		and Tower
		Modifications.
		Services from June
		30, 2018 through
		July 27, 2018.
	Amount:	\$375.00
	Component Description:	Project
		management
		services
	Amount:	\$179.00
	Component Description:	Project
		management
		services 09.29.18
		through 10.26.18
	Amount:	\$600.00
	Component Description:	Project
		management
		services April 2019
	Amount:	\$45.50
	Component Description:	Project
		management
		20miless 4 27 10

services 4.27.19

through 5.31.19

Amount: \$300.00

management services 3.30.19 through 4.26.19

Amount: \$150.00

Component Description: Project

management services March

2019

Amount: \$214.50

Component Description: Project

management

services

Amount: \$1,967.00

Component Description: Project

management

services

Amount: \$4,467.00

Component Description: Project

management services 3.2.19 through 3.29.19

Amount: \$150.00

Component Description: Project

management services \$1,364.00

Amount: \$1,364.00

Component Description: Project

management services

Amount: \$3,660.00

management

services

Amount: \$150.00

Component Description: Project

management

services

Amount: \$237.00

Component Description: Project

management

services

Amount: \$1,869.00

Component Description: Project

management

services

Amount: \$1,422.00

Component Description: Project

Management for

Structural Analysis

and Tower

Modifications.
Services from July

1, 2017 through

July 28, 2017.

Amount: \$1,000.00

Component Description: Prepare FCC

Schedule 387, item

5 from invoice summary.

Amount: \$300.00

management services February

2019

Amount: \$123.50

Component Description: Project

management services 12.1.18 through 1.31.19

Amount: \$450.00

Component Description: Vendor has issued

a revised invoice.

Amount: (\$300.00)

Component Description: Vendor has issued

a revised invoice.

Amount: (\$1,000.00)

Component Description: Project

Management for Structural Analysis

and Tower
Modifications
including

consultants Kessler and Gehman Associates. Services from October 27, 2017 through December

31, 2017. \$300.00

Project

Amount:

Component Description:

management services, item 1 from invoice

summary

Amount: \$525.00

management services 10.27.18 through 11.30.18

\$700.00

Component Description: Project

Amount:

Management for Structural Analysis

and Tower Modifications. Services from January 1, 2018 through January

26, 2018.

Amount: \$750.00

Component Description: Project

management

services

Amount: \$150.00

Component Description: Project

management services 5/26/18 through 6/29/18 including Form 387 transition plan progress report

Amount: \$270.00

Component Description: Project

management services 7.28.18 through 9.28.18

Amount: \$1,575.00

management services 6.1.19

through 6.28.19

Amount: \$75.00

Component Description: Project

management

services 2.1.19

through 3.1.19

Amount: \$225.00

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

			Estimated		
Description	Predetermined Cost Estimate	Estimated Cost	Cost	Actual Cost	Actual Cost Justification
Other Expenses	\$117,050.00	\$116,500.00		\$30,133.22	
MVPD Notification of Channel Change	\$2,000.00	\$2,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	\$3,500.00	\$3,500.00	N/A	N/A	N/A
Non-zoning permits	\$25,000.00	\$25,000.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$2,560.00	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$25,000.00	\$25,000.00	N/A	\$25,000.00	N/A
Equipment Storage	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	\$25,000.00	\$25,000.00	N/A	\$2,573.22	N/A
Sub-total	\$117,050.00	\$116,500.00	N/A	\$30,133.22	N/A
Total for all systems	\$1,967,488.30	\$1,962,338.60	N/A	\$1,631,228.92	N/A

Components

Actual Information Description	File Name	
MVPD Notification of Channel Change	Information not provided.	
Develop and air announcement of upcoming channel change	Information not provided.	
Non-zoning permits	Information not provided.	
DTV Medical Facility Notification	Component Description: Amount:	Notification of medical facilities \$2,560.00
Disposal Costs (for equipment and other waste, net of any salvage value)	Component Description: Amount:	Transmitter site work for removal of filters, combiners, RF System, waveguide, dummy loads with quote. \$25,000.00
Equipment Storage	Information not provided.	
Equipment Delivery and Handling Charges	Component Description: Amount:	Transmitter freight \$2,573.22

Cost Information

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$1,967,488.30	\$1,962,338.60	\$1,631,228.92

Reimbursem	entestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Elizabeth Ryder General Counsel

08/24/2020

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Elizabeth Ryder General Counsel

08/24/2020

Attachments