

(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

166331 Service: DTV **KVSN-DT** Channel: 27 (UHF) Facility Call Sign:

ID:

File 0000028340

Number:

FRN: 0001529627 Date 07/15

> Submitted: /2020

#### **Applicant** Information

#### **Applicant Name, Type, and Contact Information**

Applicant	Address	Phone	Email	Applicant Type
ENTRAVISION HOLDINGS, LLC Doing Business As: ENTRAVISION HOLDINGS, LLC	Mark Boelke SUITE 6000 WEST 2425 OLYMPIC BOULEVARD SANTA MONICA, CA 90404 United States	+1 (310) 447- 3870	mboelke@entravision.com	Limited Liability Company

# Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

#### **Preparer Contact** Information

#### **Preparer Contact Name and Information**

Applicant	Address	Phone	Email
Samuel Hariton Widelity	4031 University Dr Suite 100 Fairfax, VA 22030 United States	+1 (339) 222-8107	sam.hariton@widelity.com

#### Broadcaster Information and Transition Plan

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	The plan is for KVSN to replace the existing Channel 48 system with a new Channel 25 antenna, new 6-1/8" line, and a new transmitter.

#### **Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

# Primary Transmitter

# **Existing Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	Visionary- DT
	Year	2007
	Туре	Inductive Output Tube
	IOT Power Type	Single
	Power Capacity	15 kW

# Primary Transmitter

#### **New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-24
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	16.1 kW
	Justification for New Transmitter	New transmitter is necessary because the existing transmitter is not capable of being retuned as the manufacturer is out of business and parts are no longer available. Capacity adjusted for high altitude

# Primary Transmitter

# **Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V) No	

	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	The new main transmitter will require reconfiguration of the electrical service on site. Based on verbal guidance from local electrical contractors, KVSN-DT estimated the electrical work cost.
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Туре	Heating and Cooling
	Size	10 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
Improvement	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A

N 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	N1/A
Number of Days	N/A

# **Other Transmitter Cost Not Listed**

Primary
Transmitter Information not provided.

#### Interim Transmitter

#### **New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Interim
	Description of Use	N/A
	Change Type	Purchase
	Manufacturer	
	Model	UAXTE-2
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	1 kW
	Justification for New Transmitter	Because KVSN is intending to install the new antenna at the same height and on the same side of the tower as the existing antenna is installed, KVSN will need to install an interim antenna/line /transmitter on a less- optimal side of the tower temporarily

# Interim Transmitter

# **Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	The new interim transmitter will require reconfiguration of the electrical service on site. Based on verbal guidance from local electrical contractors, K50LZ estimated the electrical work cost.
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold	Does the Transmitter Building require an addition, modification, other leashold improvement?	Yes
Improvement	Size	128.0 square feet

Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A
Inside RF System	Is an additional interior RF system required to support this interim transmitter?	No

#### Interim Transmitter

#### **Other Transmitter Cost Not Listed**

Name	Description	
New Interim Transmitter Installation	Installation costs for new interim transmitter	

#### **Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

# **Existing Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna	Class	Full Power
Manufacturer and Type	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	350.0 kW

Manufacturer	
Model	ATW25H4- HTC170- 48H
Year	2007

#### **New Antenna Costs**

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna	Class	Full Power
Manufacturer and Types	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	232.0 kW
	Manufacturer	
		1

Model	TFU-16ETT /VP-R C170
Year	2017
Justification for New Antenna	A new antenna is necessary because the existing antenna cannot be retuned to the new channel and is not capable of broadcasting on channel 25.

#### **Other Antenna Costs**

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	4 1/16 inches inches

Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

#### **Other Antenna Cost Not Listed**

Information not provided.

#### Interim Antenna

#### **New Antenna Costs**

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna	Class	Class A
Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	222.0 kW
	Manufacturer	
	Model	TFU-8WB- 1-R C160
	Year	2017

Justification for New Antenna	Because
	KVSN is
	intending to
	install the
	new
	antenna at
	the same
	height and
	on the
	same side
	of the tower
	as the
	existing
	antenna is
	installed,
	KVSN will
	need to
	install an
	interim
	antenna/line
	/transmitter
	on a less-
	optimal
	side of the
	tower
	temporarily.

#### Interim Antenna

#### **Other Antenna Costs**

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	No

Interim Other Antenna Cost Not Listed

**Antenna** Information not provided.

Transmission <sup>Seffien</sup>	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

# Primary Transmission Line

# **Existing Transmission Line**

on Line Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission	Manufacturer	
Line Manufacturer and Type	Туре	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	312 feet per run

#### **New Transmission Line**

Primary Transmission

n Line Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Туре	Rigid
	Diameter	4 1/16 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	312 feet per run
	Justification for New Transmission Line	KVSN's previous transmission line is not capable of operating on the new channel as the segment lengths are the wrong size. A new transmission line will need to be installed in order to support the new channel.

Primary Other Transmission Line Expenses Not Listed

Transmission loine tion not provided.

#### **New Transmission Line**

# Interim Transmission<sub>s</sub>

Section	Question	Response
New Transmission Line	Use	Interim
Costs	Description of Use	N/A
	Change Type	Purchase New
	Туре	Flexible Air
	Diameter	1 5/8 inches
	Segment Length	N/A
	Other Segment Length	
	Number of parallel runs	1
	Length	312 feet per run
	Justification for New Transmission Line	Because KVSN is intending to install the new antenna at the same height and on the same side of the tower as the existing antenna is installed, KVSN will need to install an interim antenna/line /transmitter on a less- optimal side of the tower temporarily

Interim Other Transmission Line Expenses Not Listed

Transmission loine tion not provided.

# Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

# Primary Tower

# **Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	Terrain Constrained
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	Yes
Existing Tower	Do you have a tower registration number?	Yes
Structure Registration	ASR Number	1257453
Coordinates (NAD83 (	Latitude (NAD83)	38° 44' 41.9" N-
North American Datum of 1983))	Longitude (NAD83)	104° 51' 39.4" W-
	Overall Structure Height	296.91 feet
	Support Structure Height	250.00 feet
	Ground Elevation Above Mean Sea Level (AMSL)	9386.04 feet
		,

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	CHEYENNE PROPAGATION
Date Constructed	07/02/2008

# Primary Tower

#### **Tower Modification Costs**

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Serious Reinforcements needed

# Primary Tower

# **Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	Terrain constrained
Helicopter Services Required	Are helicopter services required?	No

#### Primary Tower

# Other Tower Expenses Not Listed

Name	Description
Structural Analysis	Broadcast Tower Structural Analysis

# Outside Professional

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	712
	Explanation	KVSN-DT does not have sufficient resource capacity and expertise inhouse to handle all of the reimbursement filing by the construction deadline for Phase 8 on March 13, 2020. KVSN- DT will hire an outside firm to ensure a timely and well managed transition
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1

	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A

Justification	N/A
---------------	-----

Outside
Professional Services Expenses Not Listed
Professional Services © pstsided.

# Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD  Notification of a Channel Change?	Yes

Other Expenses Not Listed

**Expenses** Information not provided.

# **Cost Information**

#### **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description Interim Transmitter	Predetermined Cost Estimate \$138,650.96	Estimated Cost \$132,650.96	Estimated Cost Justification	Actual Cost \$10,043.46	Actual Cost Justification
New Interim Transmitter Installation	\$2,750.96	\$2,750.96	Please see KVSN-DT New Interim Transmitter Installation Revision Justification Cover Letter	\$2,750.96	N/A
Other Building Addition Size: 128.0	\$6,000.00	\$6,000.00	N/A	N/A	N/A
Other Electrical Service: The new interim transmitter will require reconfiguration of the electrical service on site. Based on verbal guidance from local electrical contractors, K50LZ estimated the electrical work cost.	\$3,900.00	\$3,900.00	See Justifying Quote KVSN Intermountain Electric quote S2019-0004	\$3,900.00	N/A

UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$126,000.00	\$120,000.00	N/A	\$3,392.50	N/A
Primary Transmitter ULXTE-24	\$1,029,126.05	\$754,088.85		\$688,007.76	
Other Electrical Service: The new main transmitter will require reconfiguration of the electrical service on site. Based on verbal guidance from local electrical contractors, KVSN-DT estimated the electrical work cost.	\$3,500.00	\$3,500.00	See Justifying Quote KVSN Intermountain Electric Proposal S2019-0004	\$0.00	N/A
10 Ton system	\$60,500.00	\$57,500.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	\$684,000.00	\$432,431.73	see Estimated Cost Justification KVSN-110- New 1st Primary Transmitter v1	\$432,431.71	N/A

Transformer 3	\$25,550.00	\$5,081.07	Please see	\$0.00	N/A
phase/480v -			GatesAir		
150 KVA			Quote Q-		
			74089 and		
			GatesAir		
			Change		
			Order Q-		
			78728		
			(includes tax		
			and freight)		
			Decreased		
			by \$3,322.47		
			previously reimbursed		
			under the		
			superseded transmitter		
			category.		
			category.		
UHF - Air	\$255,576.05	\$255,576.05	***System	\$255,576.05	N/A
Cooled Solid			Notice:		
State			Estimate		
Transmitter			adjusted and		
15.6 kW			locked		
			because line		
			has been		
			superseded.		
			***		
Sub-total	\$1,167,777.01	\$886,739.81	N/A	\$698,051.22	N/A
Total for all	\$3,459,220.96	\$2,804,289.84	N/A	\$1,248,266.43	N/A

# Components

Actual Information Description	File Name	
New Interim Transmitter Installation	Component Description: Amount:	New Interim Transmitter \$2,750.96
Other Building Addition Size: 128.0	Information not provided.	

Other Electrical Service: The new interim transmitter will require reconfiguration of the electrical service on site.  Based on verbal guidance from local electrical contractors, K50LZ estimated the electrical work cost.	Component Description: Amount:	Contract Amount \$3,900.00
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	Component Description: Amount:	KVSN-180-New Interim Transmitter \$3,392.50
	Component Description:  Amount:	KVSN-180-New Interim Transmitter \$2,750.96
Other Electrical Service: The new main transmitter will require reconfiguration of the electrical service on site.  Based on verbal guidance from local electrical contractors, KVSN-DT estimated the electrical work cost.	Information not provided.	
10 Ton system	Information not provided.	

UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	Component Description:	For work done by Smith Broadcast which included the de-installation
	Amount:	and transporting \$52,268.24
	Component Description: Amount:	Contract Amount \$64,457.50
	Component Description: Amount:	A. Transmitter \$300,705.97
	Component Description:	Engineering Field Services by Chuck Britt do
	Amount:	turn on \$15,000.00
ransformer 3 phase/480v -		
150 KVA	Component Description:	per RFI transformer included in
	Amount:	transmitter N/A
UHF - Air Cooled Solid State Transmitter 15.6 kW		
	Component Description:	New 1st Primary
		Transmitter \$255,576.05

#### **Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-8WB-1- R C160	\$180,000.00	\$180,000.00		\$0.00	
UHF - Lower Power, Side Mount, Class A, basic slot antenna, 222 kW input, directional,, horizontally polarized	\$180,000.00	\$180,000.00	N/A	N/A	N/A
Primary Antenna TFU-16ETT /VP-R C170	\$305,800.00	\$214,871.24		\$169,738.45	
Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed)	\$9,570.00	\$8,055.00	N/A	\$8,055.00	N/A
Sweep test of existing antenna	\$6,730.00	\$10,000.00	See quote from Chuck Britt	N/A	N/A

UHF - High Power Top Mount (200- 1000 kW), One station antenna, elliptically or circularly polarized	\$289,500.00	\$196,816.24	Please see Estimated Cost Justification KVSN-210- New Primary Antenna v0	\$161,683.45	N/A
Sub-total	\$485,800.00	\$394,871.24	N/A	\$169,738.45	N/A
Total for all systems	\$3,459,220.96	\$2,804,289.84	N/A	\$1,248,266.43	N/A

#### Components

Actual Information Description	File Name	
UHF - Lower Power, Side Mount, Class A, basic slot antenna, 222 kW input, directional,, horizontally polarized	Information not provided.	
Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed)	Component Description:	Other - Elbox complex kit, single channel AT antenna input
	Amount:	\$805.50
	Component Description:	Primary Antenna Elbow Complex
	Amount:	\$3,624.75
	Component Description:	KVSN Elbow Complex New Primary Antenna
	Amount:	\$3,624.75

Sweep test of existing antenna	Information not provided.	
UHF - High Power Top Mount (200-1000 kW), One station antenna, elliptically or circularly polarized	Component Description: Amount:	KVSN-210-New Primary Antenna \$10,972.24
	Component Description:	UHF - High/ Medium Power Top
	Amount:	\$74,089.80
	Component Description: Amount:	Other - Freight and shipping \$2,531.61
	Component Description:	UHF - High /Medium Power Top Mount; Other VPOL components; Other wedding cake adapter for top mount antenna; Other elbow complex kit; Rigid transmission line - copper; Rigid transmission line; etc.

#### **Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

			Estimated		
Description	Predetermined Cost Estimate	Estimated Cost	Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$10,296.00	\$9,672.00		\$950.00	
Flexible Air Transmission Line - dielectric, 1 5 /8"	\$10,296.00	\$9,672.00	N/A	\$950.00	N/A
Primary Transmission Line	\$44,304.00	\$66,319.96		\$60,261.86	
Rigid Transmission Line - copper, 4 1 /16"	\$44,304.00	\$66,319.96	Please see Estimated Cost Justification KVSN-310- New Primary Transmission Line v2	\$60,261.86	N/A
Sub-total	\$54,600.00	\$75,991.96	N/A	\$61,211.86	N/A
Total for all systems	\$3,459,220.96	\$2,804,289.84	N/A	\$1,248,266.43	N/A

#### Components

Actual Information Description	File Name	
Flexible Air Transmission Line - dielectric, 1 5/8"	Component Description:	KVSN-380-New Interim Transmission Line
	Amount:	sweep \$950.00

Rigid Transmission Line - copper, 4 1/16"

Component Description:

Other \$2,961.28

**Component Description:** 

KVSN-310-New

Primary

Transmission Line

Amount:

\$2,743.06

**Component Description:** 

**Component Description:** 

Primary

Amount:

Transmission Line \$19,373.76

KVSN Primary

Transmission Line

**Amount:** \$19,373.76

**Component Description:** 

Amount:

Other

\$15,810.00

Component Description: per RFI

transmission line

moved to transmitter

Amount: N/A

#### **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$1,501,207.95	\$1,207,371.83		\$220,475.45	
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$400,000.00	N/A	\$121,914.00	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$10,463.88	see Estimated Cost Justification KVSN-410- Tower Mapping Existing Primary Tower v0	\$9,078.50	
Serious tower reinforcement /modifications	\$1,052,000.00	\$795,000.00	N/A	\$87,575.00	N/A
Structural Analysis	\$1,907.95	\$1,907.95	Broadcast Tower Structural Analysis	\$1,907.95	N/A
Sub-total	\$1,501,207.95	\$1,207,371.83	N/A	\$220,475.45	N/A
Total for all systems	\$3,459,220.96	\$2,804,289.84	N/A	\$1,248,266.43	N/A

#### Components

Actual Information Description	File Name	
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	Component Description:	Freight for antenna and transmission line components and
anteillas)	Amount:	equipment. \$89,075.00
	Component Description:	Antenna installation, rigging
	Amount:	\$32,839.00
Tower mapping for an undocumented/poorly documented tower and preparation of	Component Description:	Tower mapping and prep of documentation necessary for tower
documentation necessary for tower load study	Amount:	load study \$9,078.50
	Component Description:  Amount:	For site survey performed at KVSN on Cheyenne Mt Colorado Springs, Facility #166331 between 3 and 5 Oct 2018. \$1,385.38
Serious tower reinforcement /modifications	Component Description:	Per Proposal#061917JS10, 50% due upon acceptance. Total contract price:
	Amount:	\$175,150.00 \$87,575.00
Structural Analysis		
	Component Description: Amount:	Broadcast Tower Structural Analysis \$1,907.95

#### **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

			Estimated		
Description	Predetermined Cost Estimate	Estimated Cost	Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$189,506.00	\$179,550.00		\$98,789.45	
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$250.00	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A

_					
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,875.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$2,437.50	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Project management of the transition	\$112,496.00	\$106,800.00	N/A	\$93,226.95	N/A

Total for all systems	\$3,459,220.96	\$2,804,289.84	N/A	\$1,248,266.43	N/A
Sub-total	\$189,506.00	\$179,550.00	N/A	\$98,789.45	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
NEPA Section 106 environmental review, if needed	\$6,310.00	\$6,000.00	N/A	N/A	N/A
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$10,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A

#### Components

Actual Information Description	File Name
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.

Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description:  Amount:	Prepare technical portion of fCC Form 2100, License to Cover App. \$250.00
Prepare request for Special Temporary Authorization	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description:	Preparation of the engineering section of FCC
	Amount:	From 2100 \$875.00
	Component Description:	Preparation of the engineering section of FCC
		From 2100

Perform engineering study for new channel assignment and antenna development  Component Description:  Engineering study work for new channel assignment including antenna development  Amount:  \$437.50  Component Description:  Prep of the engineering section of a 1st Priority Window Application to move from channel 25 to channel 27 \$2,000.00  Address transition timing and coordination issues w/ other stations and wireless  Prepare and or review reimbursement form  Component Description:  Project management of the transition  Component Description:  Project Management Amount:  \$2,452.95  Component Description:  Project Management Amount:  \$1,836.10  Component Description:  Project Management Amount:  \$1,810.85			
Address transition timing and coordination issues w/ other stations and wireless  Prepare and or review reimbursement form  Component Description:  Amount:  Component Description:  Component Description:  Amount:  Component Description:  Component Description:  Amount:  Component Description:  Component Description:  Component Description:  Component Description:  Project Management  Amount:  S1,836.10			
Amount:  Component Description:  Prep of the engineering section of a 1st Priority Window Application to move from channel 25 to channel 27 \$2,000.00  Address transition timing and coordination issues w/ other stations and wireless  Prepare and or review reimbursement form  Project management of the transition  Component Description:  Amount:  Project Management Amount:  \$2,452.95  Component Description:  Project management Amount:  \$1,836.10  Component Description:  Project management Amount:  \$1,836.10	<del>_</del>	Component Description:	
Amount:  Component Description:  Prep of the engineering section of a 1st Priority Window Application to move from channel 25 to channel 27  Amount:  \$2,000.00  Address transition timing and coordination issues w/ other stations and wireless  Prepare and or review reimbursement form  Project management of the transition  Component Description:  Amount:  Project Management Amount:  \$2,452.95  Component Description:  Project Management Amount:  \$1,836.10  Component Description:  Project management S1,836.10  Component Description:  Project Management S1,836.10  Component Description:  Project Management S1,836.10  Project Management S1,610.85			channel
Amount:  Component Description:  Prep of the engineering section of a 1st Priority Window Application to move from channel 25 to channel 27 \$2,000.00  Address transition timing and coordination issues w/ other stations and wireless  Prepare and or review reimbursement form  Component Description:  Project management of the transition  Component Description:  Amount:  Project Management Amount:  \$1,836.10  Component Description:  Project management Amount:  \$1,836.10  Project Management \$1,610.85			assignment
Amount:  Component Description:  Prep of the engineering section of a 1st Priority Window Application to move from channel 25 to channel 27  Amount:  S2,000.00  Address transition timing and coordination issues w/ other stations and wireless  Prepare and or review reimbursement form  Component Description:  Amount:  Project Management than S2,452.95  Component Description:  Project Management Amount:  S1,836.10  Component Description:  Project Management Amount:  S1,610.85  Component Description:  Project Management S1,610.85			including antenna
Component Description:  Prep of the engineering section of a 1st Priority Window Application to move from channel 25 to channel 27  Amount:  \$2,000.00  Address transition timing and coordination issues w/ other stations and wireless  Prepare and or review reimbursement form  Project management of the transition  Component Description:  Amount:  Project Management Amount:  \$1,836.10  Component Description:  Project management Amount:  \$1,610.85  Component Description:  Project Management Project Management St.,610.85  Component Description:  Project Management Project Management St.,610.85			
engineering section of a 1st Priority Window Application to move from channel 25 to channel 27  Amount: \$2,000.00  Address transition timing and coordination issues w/ other stations and wireless  Prepare and or review reimbursement form  Information not provided.  Component Description: Project Management Amount: \$2,452.95  Component Description: Project management Amount: \$1,836.10  Component Description: Project management Amount: \$1,836.10  Component Description: Project management Amount: \$1,610.85		Amount:	\$437.50
engineering section of a 1st Priority Window Application to move from channel 25 to channel 27  Amount: \$2,000.00  Address transition timing and coordination issues w/ other stations and wireless  Prepare and or review reimbursement form  Information not provided.  Component Description: Project Management Amount: \$2,452.95  Component Description: Project management Amount: \$1,836.10  Component Description: Project management Amount: \$1,836.10  Component Description: Project management Amount: \$1,610.85		Component Description	Drop of the
section of a 1st Priority Window Application to move from channel 25 to channel 27  Amount: \$2,000.00  Address transition timing and coordination issues w/ other stations and wireless  Prepare and or review reimbursement form  Project management of the transition  Component Description: Project Management Amount: \$2,452.95  Component Description: Project Management Amount: \$1,836.10  Component Description: Project management Amount: \$1,610.85  Component Description: Project management Amount: \$1,610.85		Component Description.	
Amount:  Component Description:  Project  Amount:  Component Description:  Project  Amount:  Component Description:  Project  Amount:  Amount:  Project  Amount:  Project  Amount:  Project  Management  Amount:  Project  Management  Amount:  Project  Management			
Application to move from channel 25 to channel 27  Amount: \$2,000.00  Address transition timing and coordination issues w/ other stations and wireless  Prepare and or review reimbursement form  Project management of the transition  Component Description: Project Management Amount: \$2,452.95  Component Description: Project management Amount: \$1,836.10  Component Description: Project management Amount: \$1,836.10  Component Description: Project management Amount: \$1,610.85			
Address transition timing and coordination issues w/other stations and wireless  Prepare and or review reimbursement form  Project management of the transition  Component Description:  Amount:  Project Management Amount:  Component Description:  Project Management Management Amount:  Component Description:  Project management Amount:  Component Description:  Project management Amount:  \$1,836.10			•
Address transition timing and coordination issues w/other stations and wireless  Prepare and or review reimbursement form  Project management of the transition  Component Description:  Amount:  Project Management Amount:  Project Management Amount:  Project Management Amount:  Component Description:  Project Management Amount:  Project Management \$1,836.10  Component Description:  Project Management \$1,836.10  Component Description:  Project Management \$1,836.10			• •
Amount:  Amount:  Amount:  Amount:  S2,000.00  Address transition timing and coordination issues w/ other stations and wireless  Prepare and or review reimbursement form  Project management of the transition  Component Description:  Amount:  Project Management Amount:  Component Description:  Project Management Amount:  Component Description:  Project Management Amount:  S1,836.10  Component Description:  Project Management Amount:  S1,836.10  Project Management S1,610.85			
Amount: \$2,000.00  Address transition timing and coordination issues w/ other stations and wireless  Prepare and or review reimbursement form  Project management of the transition  Component Description: Project Management Amount: \$2,452.95  Component Description: Project Management \$1,836.10  Component Description: Project management \$1,836.10  Component Description: Project management \$1,836.10  Component Description: Project management \$1,610.85  Component Description: Project management \$1,610.85			
Address transition timing and coordination issues w/ other stations and wireless  Prepare and or review reimbursement form  Project management of the transition  Component Description: Project Management Amount: \$1,836.10  Component Description: Project management S1,836.10  Component Description: Project management S1,836.10  Component Description: Project management S1,836.10  Component Description: Project management S1,610.85  Component Description: Project management S1,610.85		Amount:	
and coordination issues w/ other stations and wireless  Prepare and or review reimbursement form  Project management of the transition  Component Description:  Amount:  Project Management Amount:  Project Management Amount:  Project Management Amount:  Component Description:  Project Management Amount:  \$1,836.10  Component Description:  Project management Amount:  \$1,610.85  Component Description:  Project Management Amount:			
Prepare and or review reimbursement form  Project management of the transition  Component Description:  Component Description:  Project Management Amount:  Project Management S1,836.10  Component Description:  Project Management Ma		Information not provided.	
Project management of the transition  Component Description:  Amount:  Project Management Management \$2,452.95  Component Description:  Project Management Management Management \$1,836.10  Component Description:  Project Management Management Management \$1,610.85  Component Description:  Project Management Management Management Project Management Mana	and coordination issues w/ other stations and wireless		
Component Description:  Amount:  Component Description:  Project Management \$2,452.95   Component Description:  Amount:  Project Management \$1,836.10   Component Description:  Project management Amount:  \$1,610.85   Component Description: Project Management  Amount:  Project Management		Information not provided.	
Component Description:  Amount:  Component Description:  Project Management  Project Management  Project Management Management			
Amount: \$2,452.95  Component Description: Project Management \$1,836.10  Component Description: Project management Amount: \$1,610.85  Component Description: Project Management	transition	Component Description:	•
Component Description:  Amount:  Project Management \$1,836.10  Component Description: Project management Amount: \$1,610.85  Component Description: Project Management			=
Amount:  Component Description:  Project management Amount:  \$1,836.10  Project management \$1,610.85  Project Management		Amount:	\$2,452.95
Amount:  Component Description:  Amount:  Project management Amount:  \$1,610.85  Component Description:  Project Management		Component Description:	Project
Amount: \$1,836.10  Component Description: Project management Amount: \$1,610.85  Component Description: Project Management			•
Amount: #1,610.85  Component Description: Project Management		Amount:	=
Amount: #1,610.85  Component Description: Project Management			
Amount: \$1,610.85  Component Description: Project Management		Component Description:	Project
Component Description: Project  Management			=
Management		Amount:	\$1,610.85
Management		Component Description:	Proiect
		2 cmp cm z coch phoni	•
		Amount:	=

**Component Description:** 

Amount:

**Project** 

Management \$1,763.45

**Component Description:** 

Project Management

Amount:

\$1,815.05

**Component Description:** 

Project

Amount:

Management \$3,130.75

**Component Description:** 

**Project** 

Amount:

Management \$2,540.60

**Component Description:** 

Project

Amount:

Management

\$2,955.60

**Component Description:** 

**Project** 

Amount:

Management \$4,722.75

**Component Description:** 

**Project** 

Amount:

Management \$5,166.40

**Component Description:** 

Project

Amount:

Management \$2,734.10

**Component Description:** 

**Project** 

Amount:

Management \$2,610.15

**Component Description:** 

Amount:

**Project** 

Management

\$4,609.30

**Component Description:** 

Project Management

Amount:

\$4,050.70

**Component Description:** 

Project

Amount:

Management \$4,087.15

**Project** 

**Component Description:** 

Management

Amount:

\$3,768.75

**Component Description:** 

Project

Amount:

managment

\$1,193.70

**Component Description:** 

**Project** 

Amount:

management \$148.20

**Component Description:** 

**Project** 

Amount:

Management \$2,575.45

**Component Description:** 

Project

Amount:

Management

\$2,302.55

**Component Description:** 

**Project** 

Amount:

Management

\$1,653.00

Component Description:

Amount:

Project

Management \$3,091.65

Р

Project

Amount:

Management

\$1,637.85

**Component Description:** 

**Component Description:** 

Project

Amount:

Management \$2,814.90

**Component Description:** 

**Project** 

Amount:

Management \$2,231.60

Ψ=,=0.100

**Component Description:** 

Project

Amount:

management

\$2,286.95

**Component Description:** 

Project

Amount:

Management \$3,780.65

**Component Description:** 

Project

Amount:

Management \$1,709.10

Component Description:

Project

Amount:

management

\$2,091.70

**Component Description:** 

**Project** 

Amount:

Management

\$3,540.40

**Component Description: Project** Management \$2,472.95 Amount: **Component Description: Project** Management Amount: \$1,482.40 **Component Description: Project** Management Amount: \$1,989.85 **Component Description: Project** management **Amount:** \$778.60 **Component Description: Project** management Amount: \$1,053.15 **Component Description: Project** Management Amount: \$2,190.75 FAA consultant, including Information not provided. cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase ASR modification (prepare Information not provided. FCC Form 854) Information not provided. Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet

NEPA Section 106 environmental review, if needed	Information not provided.
RF Exposure Measurements	Information not provided.

#### **Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$60,330.00	\$59,765.00		\$0.00	
Disposal Costs (for equipment and other waste, net of any salvage value)	\$10,000.00	\$10,000.00	N/A	N/A	N/A
Non-zoning permits	\$2,500.00	\$2,500.00	N/A	N/A	N/A
Local Zoning	\$5,000.00	\$5,000.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
MVPD Notification of Channel Change	\$750.00	\$750.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	\$15,000.00	\$15,000.00	N/A	N/A	N/A

Equipment Storage	\$15,000.00	\$15,000.00	N/A	N/A	N/A
Sub-total	\$60,330.00	\$59,765.00	N/A	\$0.00	N/A
Total for all systems	\$3,459,220.96	\$2,804,289.84	N/A	\$1,248,266.43	N/A

#### Components

Information not provided.

#### **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$3,459,220.96	\$2,804,289.84	\$1,248,266.43

Reimbursem	entestiatus	Response
	The facility has ceased operating on its pre- auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	Yes
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

### Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
  Person signing
  below certifies that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Manuel
Cavazos,
III.
EVP Director of
Technology

07/15/2020

Section Question Response

# Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
  Person signing
  below certifies and
  represents that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Manuel
Cavazos,
III.
EVP Director of
Technology

07/15/2020

Section Question Response

#### Submission of Final Allocation or Accounting Information Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The abovenamed entity acknowledges that all certifications and attached documentation are considered material representations.
- 2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above-named entity, including any discounts, refunds, or rebates.
- 4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Manuel
Cavazos ,
III .
EVP Director of
Technology

07/15/2020

#### **Attachments**