



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **39664** | Service: **DTV** | Call **WCSH** | Channel: **31 (UHF)** |
ID: | Sign:
File **0000028041**
Number:
FRN: **0024376113** | Date **07/02**
Submitted: **/2020**

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|----------------------------------|--|----------------------|------------------------|---------------------------------|
| PACIFIC AND SOUTHERN, LLC | Denise Branson, Sr. Paralegal TEGNA, Inc. 8350 Broad Street, Suite 2000 Tysons, VA 22102 United States | +1 (703) 873-6606 | dbranson@TEGNA. com | Limited Liability Company |

Reimbursement Contact Information

Reimbursement Contact Name and Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|--|--|-----------------------|-----------------------|
| Gary Davis <i>Regional Head of Technology and Operations</i> <i>TEGNA</i> | Gary Davis 8350 Broad Street Suite 2000 Tysons, VA 22102 United States | +1 (404) 873- 9199 | gadavis@tegna. com |

**Broadcaster
Information
and
Transition
Plan**

| Question | Response |
|--|---|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
| Briefly describe transition plan | WCSH will construct it's new assigned facility. this will require a new transmitter, antenna and interim antenna and line during the primary facility construction. |

Transmitters

| Section | Question | Response |
|-------------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

**Primary
Transmitter**

Existing Transmitter Information

| Section | Question | Response |
|---|--|--------------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter Manufacturer and Type | Manufacturer | |
| | Model | CDP3200 P2 |
| | Year | 2001 |
| | Type | Inductive Output Tube |
| | IOT Power Type | Two |
| | Power Capacity | 50 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|---|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Manufacturer | |
| | Model | ULXTE 72 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 47.2 kW |
| | Justification for New Transmitter | Station has in excess of 10% TPO headroom and is eligible for a 1-Step-Up Allowance. Reimbursable TPO is 36.6 kW based on initial 90-day filing CP. This would require a ULXTE-60. A 1-Step-Up is the ULXTE-72 and is therefore reimbursable. |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |

| | | |
|--|---|--|
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | Yes |
| | Size | 3 inches |
| | Length | 100.0 feet |
| | Other Electrical Service | Yes |
| | Description | Additional electrical services required for transmitter installation, including heat exchangers, transformers, cooling pumps, etc. |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Type | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leasehold improvement? | Yes |
| | Size | 100.0 square feet |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary **Other Transmitter Cost Not Listed**
Transmitter Information not provided.

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

**Primary
Antenna**

Existing Antenna Information

| Section | Question | Response |
|---|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna Manufacturer and Type | Class | Full Power |
| | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Type | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 1000.0 kW |

| | |
|--------------|--------------------------|
| Manufacturer | |
| Model | TFU- 28DSC-R 4C150 |
| Year | 2001 |

**Primary
Antenna**

New Antenna Costs

| Section | Question | Response |
|---|--|-----------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna Manufacturer and Types | Class | Full Power |
| | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Type | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 775.0 kW |
| Manufacturer | | |

| | |
|-------------------------------|---|
| Model | TFU-26DSC /VP-R 4C150 |
| Year | 2018 |
| Justification for New Antenna | Station's licensed horizontally polarized, side-mount, main antenna cannot be re-tuned and must be replaced for new channel assignment. |

Primary Antenna

Other Antenna Costs

| Section | Question | Response |
|------------------------------------|---|-------------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | |
| | Type | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | Feed Line Size | 7 3/16 inches inches |

| | | |
|---------------------------------|---|-----|
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

**Primary
Antenna**

Other Antenna Cost Not Listed

| Name | Description |
|-----------------|--------------------|
| Shipping | \$6,800 |

**Interim
Antenna**

New Antenna Costs

| Section | Question | Response |
|--|--|---------------------|
| New Antenna Description | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna Manufacturer and Type | Class | Full Power |
| | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Type | Broadband Slot |
| | Number of Stations Supported | 1 |
| | Number of Panels/Bays | 24 |
| | Lower Limit | 650.00 MHz |
| | Upper Limit | 656.00 MHz |
| | Design power capacity in use | 100.0 % |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 1000.0 kW |
| | Manufacturer | |
| | Model | TFU-24WB- R C160 |
| Year | 2018 | |

| | |
|-------------------------------|--|
| Justification for New Antenna | An interim antenna is necessary to keep station on air during primary antenna replacement & for duration of assigned phase. TFU-24WB cost is equivalent to a single-channel slot interim antenna. A TFU-24WB is required to replicate existing coverage. |
|-------------------------------|--|

Interim Antenna

Other Antenna Costs

| Section | Question | Response |
|---------------------------------|---|--------------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | B |
| | Feed Line Size | 6 1/8 inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

**Interim
Antenna**

Other Antenna Cost Not Listed

| Name | Description |
|----------|-------------|
| Shipping | \$5,400 |

| Transmission Line | Section | Question | Response |
|-------------------|---------|------------------------------------|---|
| | | Transmission Line Related Expenses | Do you have transmission line related expenses? |

Primary Transmission Line
Existing Transmission Line

| Section | Question | Response |
|--|--|-------------------|
| Existing Transmission Line Description | Type of change | Utilize Existing |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission Line Manufacturer and Type | Manufacturer | Dielectric |
| | Type | Rigid |
| | Diameter | 7 3/16 inches |
| | Other Diameter | N/A |
| | Segment Length | 20 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 1400 feet per run |

**Primary
Transmission
Line**

Other Transmission Line Expenses Not Listed

| Name | Description |
|---------------|--|
| TX Line Sweep | Sweep required to verify post-transition channel measures well on existing line. |

**Interim
Transmission
Line**

New Transmission Line

| Section | Question | Response |
|--|-------------------------|----------------------|
| New Transmission Line Costs | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Type | Rigid |
| | Diameter | 6 1/8 inches |
| | Segment Length | Broadband |
| | Other Segment Length | |
| | Number of parallel runs | 1 |
| | Length | 1250 feet per run |

| | |
|---|--|
| Justification for New Transmission Line | Interim transmission line is necessary to keep station on air during primary antenna replacement & for duration of assigned phase. 6-1/8" rigid line is required to provide required power rating for replication ERP. |
|---|--|

Other Transmission Line Expenses Not Listed

**Interim
Transmission
Line**

| Name | Description |
|---------------|--|
| TX Line Sweep | Sweep required to verify new TX line measures well |

Tower Equipment And Rigging Costs

| Section | Question | Response |
|--|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Add Tower

| Section | Question | Response |
|--|---|-------------------|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | No |
| | One or more FM, AM or TV radio broadcaster(s) | N/A |
| | Others Types of Users | N/A |
| | Is tower documented for structural analysis? | No |
| | Is tower compliant with Rev G? | No |
| Existing Tower Structure Registration | Do you have a tower registration number? | Yes |
| | ASR Number | 1055705 |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 43° 51' 30.0" N- |
| | Longitude (NAD83) | 070° 42' 39.0" W- |
| | Overall Structure Height | 1304.77 feet |
| | Support Structure Height | 1304.77 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 1228.33 feet |

| | |
|------------------|--|
| Structure Type | TOWER - Free Standing or Guyed Structure |
| Tower Owner | Pacific and Southern, LLC |
| Date Constructed | 01/01/1984 |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|-----------------------------|--|--|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Major Reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|-------------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

| Name | Description |
|-----------|-------------|
| Insurance | Insurance |

Outside Professional Services Costs

| Section | Question | Response |
|---|--|--|
| Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 850 |
| | Explanation | Fewer PM tasks are needed & OES & 399 work are needed, so the PM total has been reduced to \$150x850hrs (\$127500), a new OES component has been created & funded with part of the \$ removed from PM, & "Prepare & or review reimbursement form" has been increased |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 2 |

| | | |
|--|---|-----|
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting Services | Prepare and file Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 2 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | Yes |
| | FAA Consultation (including preparation of FAA Form 7460) | Yes |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| Address transition timing and coordination issues w/ other stations and wireless providers | Yes | |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | Yes |
| | Additional Field Engineering Service | Yes |
| | Number of Days | 20 |

Justification

It will be necessary to survey the site, plan the equipment, develop specifications for purchasing, & oversee multiple vendor RF projects. Station does not have available personnel or personnel trained in such services.

**Outside
Professional
Services
Costs**

Other Professional Services Expenses Not Listed

| Name | Description |
|----------------------------|--|
| Other Engineering Services | Other Engineering Services related to the DTV Repack |
| Other Legal Services | Other Legal Services related to the DTV Repack |
| Pre filing site review | outside engineering firm to review all sites |

Other Expenses

| Section | Question | Response |
|-------------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | Yes |
| | Non-zoning permits | Yes |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | Yes |
| | FCC License to Cover Application | Yes |
| | FCC Special Temporary Authority Application | Yes |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | Yes |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

**Other
Expenses**

Other Expenses Not Listed

| Name | Description |
|-------------------------------------|------------------------------|
| Internal labor | Local and Corporate Labor |
| Tele-handler forklift rental | Tele-handler forklift rental |
| Insurance | Insurance |

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|-----------------------|--|-----------------------|---------------------------|
| Primary Transmitter ULXTE 72 | \$1,567,800.00 | \$1,494,500.00 | | \$1,416,518.82 | |
| UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW | \$1,473,000.00 | \$1,400,000.00 | N/A | \$1,351,918.83 | N/A |
| Other -- Building Addition Size: 100.0 | <i>\$25,000.00</i> | \$25,000.00 | New pad required for heat exchangers, transformers, pumps, etc. Equipment must also be shielded. | \$0.00 | N/A |
| 3" Rigid Conduit and Wiring (Cost per foot) | \$5,200.00 | \$4,900.00 | N/A | N/A | N/A |

| | | | | | |
|--|--------------------|----------------|--|----------------|-----|
| Other Electrical Service: Additional electrical services required for transmitter installation, including heat exchangers, transformers, cooling pumps, etc. | \$64,600.00 | \$64,600.00 | Additional electrical services required for transmitter installation, including heat exchangers, transformers, cooling pumps, etc. See attached /uploaded PDF file titled "ESM 31737 v1911115jgv1.pdf" | \$64,599.99 | N/A |
| Sub-total | \$1,567,800.00 | \$1,494,500.00 | N/A | \$1,416,518.82 | N/A |
| Total for all systems | \$3,521,007.00 | \$3,421,117.10 | N/A | \$2,559,724.99 | N/A |

Components

| Actual Information | | |
|--|-------------------------------|---|
| Description | File Name | |
| UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW | Component Description: | Gates US0331813 v1911125jgv1 |
| | Amount: | \$589,767.57 |
| | Component Description: | Gates US0336382 v200702pmv1 |
| | Amount: | \$92,475.70 |
| | Component Description: | Gates inv #JW30004554-1 Primary Transmitter 50 pct pmt 1 UL20181205jgv1 |
| | Amount: | \$669,675.56 |

| | | | | | | | | | | | | | |
|--|---|-------------------------------|--------------------------|----------------|-------------|-------------------------------|--------------------------|----------------|-------------|-------------------------------|--------------------------|----------------|-------------|
| Other -- Building Addition Size: 100.0 | Information not provided. | | | | | | | | | | | | |
| 3" Rigid Conduit and Wiring (Cost per foot) | Information not provided. | | | | | | | | | | | | |
| Other Electrical Service: Additional electrical services required for transmitter installation, including heat exchangers, transformers, cooling pumps, etc. | <table border="0"> <tr> <td data-bbox="695 405 1007 439">Component Description:</td> <td data-bbox="1142 405 1294 477">ESM 32202 v191212jgv2</td> </tr> <tr> <td data-bbox="695 486 810 519">Amount:</td> <td data-bbox="1142 486 1278 519">\$21,533.33</td> </tr> <tr> <td data-bbox="695 622 1007 656">Component Description:</td> <td data-bbox="1142 622 1294 694">ESM 33051 v200217jgv1</td> </tr> <tr> <td data-bbox="695 703 810 736">Amount:</td> <td data-bbox="1142 703 1278 736">\$21,533.33</td> </tr> <tr> <td data-bbox="695 840 1007 873">Component Description:</td> <td data-bbox="1142 840 1310 911">ESM 32201 v200109pmv1</td> </tr> <tr> <td data-bbox="695 920 810 954">Amount:</td> <td data-bbox="1142 920 1278 954">\$21,533.33</td> </tr> </table> | Component Description: | ESM 32202 v191212jgv2 | Amount: | \$21,533.33 | Component Description: | ESM 33051 v200217jgv1 | Amount: | \$21,533.33 | Component Description: | ESM 32201 v200109pmv1 | Amount: | \$21,533.33 |
| Component Description: | ESM 32202 v191212jgv2 | | | | | | | | | | | | |
| Amount: | \$21,533.33 | | | | | | | | | | | | |
| Component Description: | ESM 33051 v200217jgv1 | | | | | | | | | | | | |
| Amount: | \$21,533.33 | | | | | | | | | | | | |
| Component Description: | ESM 32201 v200109pmv1 | | | | | | | | | | | | |
| Amount: | \$21,533.33 | | | | | | | | | | | | |

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|---------------------|------------------------------|---------------------|---------------------------|
| Interim Antenna TFU-24WB-R C160 | \$214,720.00 | \$212,280.00 | | \$157,589.94 | |
| Shipping | <i>\$5,400.00</i> | \$5,400.00 | N/A | N/A | N/A |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00 | \$5,000.00 | Per Widelity estimate | N/A | N/A |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$22,000.00 | Per Widelity estimate | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | Per Dielectric quotes | \$2,500.00 | N/A |

| | | | | | |
|--|----------------------------|---------------------|---------------------|---------------------|-----|
| UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 1000 kW input, directional,, horizontally polarized | <i>\$160,480.00</i> | \$160,480.00 | N/A | \$155,089.94 | N/A |
| Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed) | \$13,700.00 | \$13,000.00 | N/A | N/A | N/A |
| Primary Antenna TFU-26DSC /VP-R 4C150 | \$230,442.00 | \$228,002.00 | | \$187,532.10 | |
| Elbow complex, single channel, at antenna input, per 7 3/16. feedline (if needed) | \$13,900.00 | \$13,200.00 | Per Widely estimate | \$9,268.20 | N/A |
| UHF - High Power, Side Mount, basic slot antenna, 775 kW input, directional,, elliptically or circularly polarized | <i>\$95,257.55</i> | \$95,257.55 | N/A | \$79,344.45 | N/A |

| | | | | | |
|--|--------------------|----------------|---|----------------|-----|
| Shipping | \$6,800.00 | \$6,800.00 | N/A | N/A | N/A |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00 | \$5,000.00 | Per Widelity estimate | N/A | N/A |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$22,000.00 | Per Widelity estimate | \$19,575.00 | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | per Widelity estimate | N/A | N/A |
| UHF - High Power, Side Mount, basic slot antenna, 775 kW input, directional,, horizontally polarized | \$79,344.45 | \$79,344.45 | ***System Notice: Estimate adjusted and locked because line has been superseded. ***Per Widelity estimate. | \$79,344.45 | N/A |
| Sub-total | \$445,162.00 | \$440,282.00 | N/A | \$345,122.04 | N/A |
| Total for all systems | \$3,521,007.00 | \$3,421,117.10 | N/A | \$2,559,724.99 | N/A |

Components

| Actual Information | |
|--|--|
| Description | File Name |
| Shipping | Information not provided. |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | Information not provided. |
| Side mount brackets for high power antennas (if not included in antenna base cost) | Information not provided. |
| Sweep test of existing antenna | <p>Component Description: Inv 24619 WCSH Sweep UL20180629jg v1</p> <p>Amount: \$2,500.00</p> |

| | |
|---|---|
| <p>UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 1000 kW input, directional,, horizontally polarized</p> | <p>Component Description: Die MAN01245 v190716jgv1 Amount: \$67,702.50</p> |
| | <p>Component Description: Die MAN01245 v190716jgv1 Amount: \$2,319.97</p> |
| | <p>Component Description: Die MAN00730 v190715jgv1 Amount: \$30,090.00</p> |
| | <p>Component Description: Die MAN00730 v190715jgv1 Amount: \$1,031.10</p> |
| | <p>Component Description: Die MAN00851 v190715jgv1 Amount: \$1,288.87</p> |
| | <p>Component Description: Die MAN00851 v190715jgv1 Amount: \$37,612.50</p> |
| | <p>Component Description: Die 676017 v200317pmv1 Amount: N/A</p> |
| | <p>Component Description: Die 637001 v200317pmv1 Amount: \$15,045.00</p> |
| <p>Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)</p> | <p>Information not provided.</p> |

| | |
|---|---|
| <p>Elbow complex, single channel, at antenna input, per 7 3/16. feedline (if needed)</p> | <p>Component Description: Die MAN01343 v190805pmv1 Amount: \$4,634.10</p> <p>Component Description: Die inv #MAN00849 Elbow complex pmt 1 UL20190220jgv1 Amount: \$4,634.10</p> |
| <p>UHF - High Power, Side Mount, basic slot antenna, 775 kW input, directional,, elliptically or circularly polarized</p> | <p>Component Description: Die MAN01343 v190805pmv1 Amount: \$773.55</p> <p>Component Description: Die MAN01343 v190805pmv1 Amount: \$78,570.90</p> |
| <p>Shipping</p> | <p>Information not provided.</p> |
| <p>Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)</p> | <p>Information not provided.</p> |
| <p>Side mount brackets for high power antennas (if not included in antenna base cost)</p> | <p>Component Description: Die MAN01343 v190805pmv1 Amount: \$9,787.50</p> <p>Component Description: Die inv #MAN00849 Brackets pmt 1 UL20190220jgv1 Amount: \$9,787.50</p> |
| <p>Sweep test of existing antenna</p> | <p>Information not provided.</p> |

UHF - High Power, Side
Mount, basic slot antenna,
775 kW input, directional,,
horizontally polarized

Component Description:

Die inv #MAN00849
Antenna pmt 1
UL20190220jgv1

Amount:

\$78,570.90

Component Description:

Die inv #MAN00849
Fixed flange pmt 1
UL20190220jgv1

Amount:

\$773.55

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|-----------------------|------------------------------|-----------------------|---------------------------|
| Interim Transmission Line | \$296,400.00 | \$282,650.00 | | \$156,928.69 | |
| Rigid Transmission Line - copper, 6 1/8" broadband | \$290,000.00 | \$276,250.00 | N/A | \$151,168.69 | N/A |
| TX Line Sweep | <i>\$6,400.00</i> | \$6,400.00 | N/A | \$5,760.00 | N/A |
| Primary Transmission Line | \$8,518.00 | \$8,518.00 | | \$7,666.20 | |
| TX Line Sweep | <i>\$8,518.00</i> | \$8,518.00 | N/A | \$7,666.20 | N/A |
| Sub-total | \$304,918.00 | \$291,168.00 | N/A | \$164,594.89 | N/A |
| Total for all systems | \$3,521,007.00 | \$3,421,117.10 | N/A | \$2,559,724.99 | N/A |

Components

| Actual Information | |
|--|--|
| Description | File Name |
| Rigid Transmission Line - copper, 6 1/8" broadband | Component Description: Die MAN01245 v190716jgv1 |
| | Amount: \$67,391.10 |
| | Component Description: Die 730017 v200702pmv1 |
| | Amount: \$910.00 |

Component Description: Die 706014
v200629pmv1
Amount: \$3,162.00

Component Description: Die MAN00851
v190715jgv1
Amount: \$37,439.50

Component Description: Die 728030
v200325pmv1
Amount: \$3,093.30

Component Description: Die 705028
v200318pmv1
Amount: \$2,583.15

Component Description: Die MAN00730
v190715jgv1
Amount: \$29,951.60

Component Description: Die 676017
v200407pmv2
Amount: \$1,546.65

Component Description: Die 728030
v200325pmv1
Amount: \$343.70

Component Description: Die 747020
v200603pmv2
Amount: \$5,760.00

Component Description: Die 676017
v200407pmv2
Amount: \$171.85

| | |
|---------------|---|
| | <p>Component Description: Die 637001 v200317pmv1</p> <p>Amount: \$4,575.84</p> |
| TX Line Sweep | <p>Component Description: Die MAN00851 v190715jgv1</p> <p>Amount: \$1,600.00</p> <p>Component Description: Die MAN01245 v190716jgv1</p> <p>Amount: \$2,880.00</p> <p>Component Description: Die MAN00730 v190715jgv1</p> <p>Amount: \$1,280.00</p> <p>Component Description: Die 747020 v200603pmv2</p> <p>Amount: \$640.00</p> |

TX Line Sweep

Component Description: Die MAN01343
v190805pmv1
Amount: \$953.10

Component Description: Die inv #MAN00849
Sweep pmt 1
UL20190220jgv1
Amount: \$2,880.00

Component Description: Die MAN01343
v190805pmv1
Amount: \$2,880.00

Component Description: Die inv #MAN00849
Trans test pmt 1
UL20190220jgv1
Amount: \$953.10

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|-----------------------|---|-----------------------|---------------------------|
| Primary Tower TOWER | \$669,300.00 | \$643,145.10 | | \$529,042.35 | |
| Major tower reinforcement /modifications | \$421,000.00 | \$400,000.00 | N/A | \$304,686.00 | N/A |
| Tall Tower (greater than 500') | \$210,500.00 | \$206,645.10 | Per Widely estimate;see attached invoice and quote | \$206,645.10 | N/A |
| Insurance | <i>\$11,500.00</i> | \$11,500.00 | See attached /uploaded PDF file titled "Tower Eng 3080 v191126jgv1.pdf" | \$9,846.25 | N/A |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$25,000.00 | N/A | \$7,865.00 | N/A |
| Sub-total | \$669,300.00 | \$643,145.10 | N/A | \$529,042.35 | N/A |
| Total for all systems | \$3,521,007.00 | \$3,421,117.10 | N/A | \$2,559,724.99 | N/A |

Components

| Actual Information | |
|--|---|
| Description | File Name |
| Major tower reinforcement /modifications | Component Description: FDH SIN000929 v200127jgv2 Amount: \$134,325.50 |
| | Component Description: FDH SIN000486 v200127jgv2 Amount: \$134,325.50 |
| | Component Description: TEC 3192 v200702pmv1 Amount: \$10,500.00 |
| | Component Description: Tower Eng inv #Final 2776 Structural Analysis UL20190402jgv1 Amount: \$25,535.00 |
| Tall Tower (greater than 500') | Component Description: FDH SIN002481 v200702pmv1 Amount: \$206,645.10 |
| Insurance | Component Description: Tower Eng 3080 v191126jgv1 Amount: \$9,846.25 |

Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study

Component Description:

WCSH TI inv
#0104904-IN
Structural Analysis
UL20180831jg v2

Amount:

\$4,115.00

Component Description:

TEC Final 3137
v191212jgv1

Amount:

\$3,750.00

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--------------------------------------|-----------------------------|---------------------|--|--------------------|---------------------------|
| Outside Professional Services | \$374,450.00 | \$393,250.00 | | \$59,400.16 | |
| Pre filing site review | <i>\$23,000.00</i> | \$23,000.00 | N/A | N/A | N/A |
| Other Legal Services | <i>\$10,000.00</i> | \$10,000.00 | Other Legal Services related to the DTV Repack | \$424.09 | N/A |
| Other Engineering Services | <i>\$11,250.00</i> | \$11,250.00 | Fewer PM tasks are needed & OES & 399 work are needed, so the PM total has been reduced to \$150x850hrs (\$127500), a new OES component has been created & funded with part of the \$ removed from PM, & "Prepare & or review reimbursement form" has been increased | \$1,087.50 | N/A |

| | | | | | |
|--|---------------------------|-------------|--|-----|-----|
| Additional Field Engineering Service, 20 Days | <i>\$50,000.00</i> | \$50,000.00 | \$2,500 per site visit including expenses x 20 days. It is necessary to survey the site, plan the equipment, develop specifications for purchasing, & oversee multiple vendor RF projects. Station does not have available personnel trained in such services. | N/A | N/A |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$80,000.00 | Per Widality estimate | N/A | N/A |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | Per Widality estimate | N/A | N/A |

| | | | | | |
|--|------------|-------------|--|------------|-----|
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | Per Widely estimate | N/A | N/A |
| Prepare and or review reimbursement form | \$2,630.00 | \$13,750.00 | Fewer PM tasks are needed & OES & 399 work are needed, so the PM total has been reduced to \$150x850hrs (\$127500), a new OES component has been created & funded with part of the \$ removed from PM, & "Prepare & or review reimbursement form" has been increased | \$9,032.50 | N/A |

| | | | | | |
|---|--------------|--------------|--|-------------|-----|
| Project management of the transition | \$134,300.00 | \$150,000.00 | It will be necessary to schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399s. Station does not have available personnel or personnel trained in project management for such complex projects. | \$48,856.07 | N/A |
| RF Exposure Measurements | \$21,050.00 | \$20,000.00 | Per Widely estimate | N/A | N/A |
| ASR modification (prepare FCC Form 854) | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$7,360.00 | \$7,000.00 | Per Widely estimate | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | Per Widely estimate | N/A | N/A |

| | | | | | |
|--|----------------|----------------|------------------------|----------------|-----|
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | Per Widely estimate | N/A | N/A |
| Prepare request for Special Temporary Authorization | \$4,100.00 | \$3,000.00 | Per Widely estimate | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | per Widely estimate | N/A | N/A |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Sub-total | \$374,450.00 | \$393,250.00 | N/A | \$59,400.16 | N/A |
| Total for all systems | \$3,521,007.00 | \$3,421,117.10 | N/A | \$2,559,724.99 | N/A |

Components

| Actual Information | |
|------------------------|---------------------------|
| Description | File Name |
| Pre filing site review | Information not provided. |

Other Legal Services

Component Description: Covington
60801032
v190715jgv2
Amount: \$70.43

Component Description: Covington
60801032
v190530jgv2
Amount: \$70.43

Component Description: Covington
60805585
v190513pmv1
Amount: \$34.53

Component Description: Covington
60801029
v190513pmv1
Amount: \$164.44

Component Description: Covington inv
#60796723 Various
Legal
UL20181024jgv1
Amount: \$174.42

Component Description: Covington
60801029
v190712jgv2
Amount: \$144.71

| | |
|--|---|
| Other Engineering Services | <p>Component Description: Osborn inv #29834 Other Eng Srvcs UL20190325jgv1</p> <p>Amount: \$1,087.50</p> <p>Component Description: Osborn 35807 v191219jgv1</p> <p>Amount: \$4,110.00</p> |
| Additional Field Engineering Service, 20 Days | Information not provided. |
| Comprehensive coverage verification via field study, if needed | Information not provided. |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | Information not provided. |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Information not provided. |
| Perform engineering study for new channel assignment and antenna development | Information not provided. |
| Prepare and or review reimbursement form | <p>Component Description: Osborn 35393 v191219jgv1</p> <p>Amount: \$1,400.00</p> <p>Component Description: Osborn 31149 v191219jgv1</p> <p>Amount: \$525.00</p> |

Component Description: Osborn 36184
v191219jgv1
Amount: \$400.00

Component Description: Osborn 30002
v191219jgv1
Amount: \$422.50

Component Description: Osborn 34998
v191219jgv1
Amount: \$605.00

Component Description: Osborn 32965
v190617pmv1
Amount: \$550.00

Component Description: Osborn 36535
v200522jgv3
Amount: \$410.00

Component Description: Osborn 33663
v190815jgv2
Amount: N/A

Component Description: Osborn 35807
v191219jgv1
Amount: \$635.00

Component Description: Osborn 32198
v191219jgv1
Amount: \$525.00

Component Description: Osborn 36540
v200507jgv2
Amount: N/A

Component Description: Osborn inv #28991
Amend 399 Form
UL20190325jgv1
Amount: \$3,200.00

Component Description: Osborn 33848
v191219jgv1
Amount: \$405.00

Component Description: Osborn 34578
v190813jgv1
Amount: \$995.00

Project management of
the transition

Component Description: Osborn 35393
v191219jgv1
Amount: \$2,449.00

Component Description: Osborn 32824
v190614pmv1
Amount: \$1,575.00

Component Description: Osborn 33663
v190815jgv2
Amount: \$1,425.00

Component Description: Osborn 31786
v191219jgv1
Amount: \$1,350.00

Component Description: Osborn 30002
v191219jgv1
Amount: \$1,050.00

Component Description: Osborn 32965
v190617pmv1
Amount: \$675.00

Component Description: Osborn 32198
v191219jgv1
Amount: \$1,275.00

Component Description: Osborn 34998
v191219jgv1
Amount: \$1,801.00

Component Description: Osborn 30480
v191219jgv1
Amount: \$1,500.00

Component Description: Osborn inv #28581
Proj mgt thru
180330
UL20190325jgv1
Amount: \$375.00

Component Description: Osborn 34578
v190813jgv1
Amount: \$1,425.00

Component Description: Osborn 36535
v200513jgv2
Amount: N/A

Component Description: Osborn inv #29834
Proj mgt 180526-
180629
UL20190325jgv1
Amount: \$1,800.00

Component Description: Osborn 36184
v191219jgv1
Amount: \$2,025.00

Component Description: Osborn 36540
v200507jgv2
Amount: N/A

Component Description: Osborn 33848
v191219jgv1
Amount: \$1,800.00

Component Description: Osborn inv #26020
Prof srvcs 170608 -
170728
UL20181107jg v1
Amount: \$19,453.07

Component Description: Osborn 36562
V200424pmv1
Amount: \$1,185.00

Component Description: Osborn 36535
v200522jgv3
Amount: \$2,593.00

Component Description: Osborn 35807
v191219jgv1
Amount: \$2,865.00

Component Description: Osborn 31604
v191219jgv1
Amount: \$975.00

Component Description: Osborn 31149
v191219jgv1
Amount: \$1,425.00

Component Description: Osborn 33848
v200507jgv2
Amount: \$1,800.00

| | |
|--|---|
| | <p>Component Description: Inv 29205 WCSH Proj Mgt 180428-180525 UL20180706jg v1</p> <p>Amount: \$1,425.00</p> <p>Component Description: Osborn inv #28991 Proj mgt 180331-180427 UL20190325jgv1</p> <p>Amount: \$1,275.00</p> |
| RF Exposure Measurements | Information not provided. |
| ASR modification (prepare FCC Form 854) | Information not provided. |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Information not provided. |
| Prepare request for Special Temporary Authorization | Information not provided. |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. |

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|-----------------------------|---------------------|--|--------------------|---------------------------|
| Other Expenses | \$159,377.00 | \$158,772.00 | | \$45,046.73 | |
| Insurance | <i>\$11,500.00</i> | \$11,500.00 | Insurance coverage. Please see the attached /uploaded PDF file titled "WCSH - TEC Services Agreement (9-19-2019 TEC signed).pdf" | N/A | N/A |
| Tele-handler forklift rental | <i>\$7,735.00</i> | \$7,735.00 | See attached / uploaded PDF file titled "WD Matthews PS107127 v191219jgv1.pdf" | \$7,735.00 | N/A |
| Internal labor | <i>\$24,052.00</i> | \$24,052.00 | N/A | N/A | N/A |
| MVPD Notification of Channel Change | <i>\$6,000.00</i> | \$6,000.00 | Execute communication plan to the MVPD's about the up coming changes and testing dates. | N/A | N/A |
| Develop and air announcement of upcoming channel change | <i>\$6,000.00</i> | \$6,000.00 | 40 hours at \$150 per hour to shoot, edit, and post spot for audience awareness. | \$3,270.00 | N/A |

| | | | | | |
|--|--------------------|--------------|---|-------------|-----|
| Equipment Storage | <i>\$15,000.00</i> | \$15,000.00 | Six months of storage per Dielectric rate card for 2 flatbeds of equipment. | N/A | N/A |
| Equipment Delivery and Handling Charges | <i>\$25,000.00</i> | \$25,000.00 | N/A | \$19,692.93 | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | <i>\$25,000.00</i> | \$25,000.00 | N/A | \$11,398.80 | N/A |
| Non-zoning permits | <i>\$25,000.00</i> | \$25,000.00 | N/A | N/A | N/A |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 minor change CP application | \$1,110.00 | \$1,070.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | Per Widely estimate | \$2,950.00 | N/A |
| Local Zoning | <i>\$900.00</i> | \$900.00 | 3 cents per hundred for construction permit. | N/A | N/A |
| Sub-total | \$159,377.00 | \$158,772.00 | N/A | \$45,046.73 | N/A |

| | | | | | |
|------------------------------|----------------|----------------|-----|----------------|-----|
| Total for all systems | \$3,521,007.00 | \$3,421,117.10 | N/A | \$2,559,724.99 | N/A |
|------------------------------|----------------|----------------|-----|----------------|-----|

Components

| Actual Information | |
|---|---|
| Description | File Name |
| Insurance | Information not provided. |
| Tele-handler forklift rental | <p>Component Description: WD Matthews PS107127 v191219jgv1</p> <p>Amount: \$4,042.50</p> <p>Component Description: WD Matthews PS108365 v200324pmv2</p> <p>Amount: \$3,692.50</p> |
| Internal labor | Information not provided. |
| MVPD Notification of Channel Change | Information not provided. |
| Develop and air announcement of upcoming channel change | <p>Component Description: 2C Media inv #203806 Creation of channel change announcement UL20181016jgv1</p> <p>Amount: \$3,270.00</p> |
| Equipment Storage | Information not provided. |

Equipment Delivery and
Handling Charges

Component Description: Gates US0336382
v200702pmv1
Amount: \$19,692.93

Component Description: WD Matthews
PS108365
v200218pmv1
Amount: N/A

| | |
|--|--|
| Disposal Costs (for equipment and other waste, net of any salvage value) | Component Description: Pine Tree 2354482 v191219pmv1 Amount: \$145.60 |
| | Component Description: Pine Tree 2391971 v200122jgv1 Amount: \$524.72 |
| | Component Description: Pine Tree 2387663 v200107pmv1 Amount: \$469.12 |
| | Component Description: Pine Tree 2424428 v200629pmv1 Amount: \$462.96 |
| | Component Description: Pine Tree 2373227 v200214pmv2b Amount: \$156.00 |
| | Component Description: N Pride inv #7910 Transmitter Demo UL20190402jgv1 Amount: \$9,500.00 |
| | Component Description: Pine Tree 2324400 v191219pmv1 Amount: \$140.40 |
| Non-zoning permits | Information not provided. |
| FCC Filing Fees - Special Temporary Authorization request | Information not provided. |
| FCC Filing Fees - Form 2100 license to cover application | Information not provided. |

| | |
|---|--|
| FCC Filing Fees - Form 2100 minor change CP application | Information not provided. |
| DTV Medical Facility Notification | Component Description: RF Notif 1399 v200416pmv1 Amount: \$2,950.00 |
| Local Zoning | Information not provided. |

Cost Information **Grand Total**

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|------------------------------|------------------------------------|-----------------------|--------------------|
| Total for all systems | \$3,521,007.00 | \$3,421,117.10 | \$2,559,724.99 |

Reimbursement Status

| Question | Response |
|--|-----------------|
| The facility has ceased operating on its pre-auction channel. | Yes |
| Construction of final facilities or all necessary modifications are complete. | No |
| All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|---|---|----------|
| | <p>Submission of Estimated Expenses Statements</p> | <p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p> | |
| | | <ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Jeffrey C
Gehman**
*Engineering
Associate*

07/02/2020

| Certification | Section | Question | Response |
|---------------|--|--|----------|
| | <p>Submission of Actual Cost Documentation Statements</p> | <p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p> | |
| | | <ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. | |

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Jeffrey C
Gehman**
*Engineering
Associate*

07/02/2020

Attachments