

(REFERENCE COPY - Not for submission)

## FCC Form 399: Reimbursement Request

65944 Service: DTV Call **WMPB** Channel: 22 (UHF) Facility Sign:

ID:

File 0000027906

Number:

FRN: 0003857380 Date 07/14

> Submitted: /2020

#### **Applicant** Information

#### **Applicant Name, Type, and Contact Information**

Applicant	Address	Phone	Email	Applicant Type
MARYLAND PUBLIC BROADCASTING COMMISSION Doing Business As: MARYLAND PUBLIC TELEVISION	Larry D. Unger, President & CEO 11767 OWINGS MILLS BOULEVARD OWINGS MILLS, MD 21117 United States	+1 (410) 356- 5600	lunger@mpt. org	Government Entity

## Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

#### **Preparer** Contact Information

#### **Preparer Contact Name and Information**

Applicant	Address	Phone	Email
Samuel Hariton Widelity Inc.	Samuel Hariton 4031 University Dr Suite 100 Fairfax, VA 22030 United States	+1 (339) 222-8107	sam.hariton@widelity.com

#### Broadcaster Information and Transition Plan

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Current transmission system consists of a transmitter feeding a transmission line which connects to an antenna on the tower. Work includes connecting new repack channel main/aux transmitters to current broadband line and antenna.

### **Transmitters**

S Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

## Auxiliary Transmitter

## **Add Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Used in case of failure of the main
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	TDU2- 5K00LV
	Year	2003
	Туре	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power Capacity	5.0 kW

## Auxiliary Transmitter

#### **New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	MPTV-PRLX- U4
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	6.5 kW
	Justification for New Transmitter	Current transmitter is not supported for a channel change. See attached Transmitter Replace justification letter from manufacturer. An increase of power is part a multi- station agreement provided to the FCC to accommodate moving WETA to channel 31.

## Auxiliary Transmitter

### **Other Transmitter Costs**

Section	Question	Response
Section	Question	Response

Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	Electrical contractor to connect transmitter into existing electrical panel and wire heat exchanger into transmitter. Includes material and labor.
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

## Auxiliary Transmitter

#### **Other Transmitter Cost Not Listed**

Name	Description
Coolant	The coolant used for the transmitter heat exchanger is not included in the transmitter price
Motorized Switch	Switches which transmitter will feed the mask filter. This is not an upgrade as station uses a motorized switch. Current switch can't be utilized and have station remain on-air.
Bag Filter	Bag type water filtration for heat exchanger system. Current pre-repack cooling system has this filtering.
Remote Control Interface	License required to interface transmitter into current remote control system
Rigid Coax Line	Rigid interconnection coax lines from transmitter to filter to antenna switch.

## Primary Transmitter

## **Existing Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	TDU2- 5K00LV
	Year	2003
	Туре	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power Capacity	5.0 kW

## Primary Transmitter

#### **New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	MPTV-PRLX- U4
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	6.5 kW
	Justification for New Transmitter	Current transmitter is not supported for a channel change. See attached Transmitter Replace justification letter from manufacturer. An increase of power is part a multi- station agreement provided to the FCC to accommodate moving WETA to channel 31.

## Primary Transmitter

### **Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No

	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	Electrical contractor to connect transmitter into existin electrical panel and wire heat exchanger into transmitter Includes material and labor.
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

### Primary Transmitter

#### **Other Transmitter Cost Not Listed**

Name	Description
Primary Transmitter Installation	Primary transmitter install and materials
12-Pole Mask Filter	Sharp tuned mask filter to further protect adjacent channel Class A WMJF-CD, Ch. 23 and WMPT, Ch 21. Part of a multi-party resolution provided to the FCC to accommodate moving WETA to channel 31.
Coolant	The coolant used for the transmitter heat exchanger is not included in the transmitter price
Site Design and Survey	Incorporates all aspects of the transmitter room design, including power distribution requirements, equipment placement, RF system layout, plumbing, and remote control.
Bag Filter	Bag type water filtration for heat exchanger system. Current pre-repack cooling system has this filtering.
Remote Control Interface	License required to interface transmitter into current remote control system
Motorized Switch	Electric actuated switch to switch main /auxiliary transmitters into antenna. Current transmitter has this capability but switch cannot be moved as it is in pre-repack service.
Rigid Coax Line	Rigid interconnection coax lines from transmitter to filter to antenna switch.

#### **Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	No

Transmission	n <sup>Sertien</sup>	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

#### Primary Transmiss

### **Existing Transmission Line**

ransmissio	n Section	Question	Response
	Existing Transmission Line Description	Type of change	Utilize Existing
		Use	Primary (Main)
		Description of Use	N/A
		Ownership	Owned
		Owner	N/A
	Existing Transmission Line Manufacturer and Type	Site	N/A
		Is the existing transmission line shared with another station or stations?	No
		Is Transmission Line in operating condition?	Yes
		Manufacturer	Dielectric
		Туре	Rigid
		Diameter	Other
		Other Diameter	7 inches
		Segment Length	Broadband
		Other Segment Length	N/A
		Number of parallel runs	1
		Length	1000 feet per run

#### **Primary**

## Other Transmission Line Expenses Not Listed

Transmission	Name	Description	
	Primary Transmission Line - Tune Elbows	Primary Transmission Line - Tune Elbows	

Tower
Equipment
And
Rigging
Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	No

### Outside Professional

Section	Question	Response
ervices Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	200
	Explanation	Applicant has limited internal resources to oversee installing and commissioning this repack project. It will rely on outside services to manage all work required.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A

	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	Yes
	Number of Days	1

Justification	Electrical
	sweep to
	evaluate
	suitability of
	antenna and
	line on repack
	channel. 6400
	Sweep and
	tower climber
	to optimize Ant
	/line for repack
	channel. 6400
	plus 3000.

#### Outside Professional

## Other Professional Services Expenses Not Listed

I Services Costs	Description
Progress Reporting	Prepare and file 10 required progress reports on FCC Form 2100, Schedule 387 on a quarterly basis with the FCC.

## Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	No
	Does this relocation require MVPD  Notification of a Channel Change?	Yes

Other Expenses Not Listed

**Expenses** Information not provided.

## **Cost Information**

#### **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter MPTV- PRLX-U4	\$428,007.78	\$414,507.78		\$207,528.78	
Rigid Coax Line	\$2,600.00	\$2,600.00	Rigid interconnection coax lines from transmitter to filter to antenna switch.	\$1,300.00	N/A
Motorized Switch	\$18,110.00	\$18,110.00	Electric actuated switch to switch main /auxiliary transmitters into antenna. Current transmitter has this capability but switch cannot be moved as it is in pre-repack service.	\$9,055.00	N/A
Remote Control Interface	\$2,205.00	\$2,205.00	License required to interface transmitter into current remote control system	\$0.00	N/A

Bag Filter	\$6,975.00	\$6,975.00	Bag type water filtration for heat exchanger system. Current pre- repack cooling system has this filtering.	\$3,487.50	N/A
Site Design and Survey	\$17,673.10	\$17,673.10	see Estimated Cost Justification WMPB-110- 1st Primary Transmitter - Transmitter Site Survey and Design v0	\$17,673.10	N/A
Coolant	\$1,000.00	\$1,000.00	The coolant used for the transmitter heat exchanger is not included in the transmitter price	\$0.00	N/A
12-Pole Mask Filter	\$91,463.00	\$91,463.00	Sharp tuned mask filter to further protect adjacent channel Class A WMJF-CD, Ch. 23 and WMPT, Ch 21. Part of a multiparty resolution provided to the FCC to accommodate moving WETA to channel 31.	\$45,731.50	N/A

Primary Transmitter Installation	\$281.68	\$281.68	WMPB Blue Mountain Delivery Invoice #20813 Budget Revision Justification Letter	\$281.68	N/A
Other Electrical Service: Electrical contractor to connect transmitter into existing electrical panel and wire heat exchanger into transmitter. Includes material and labor.	\$14,200.00	\$14,200.00	Electrical contractor to connect transmitter into existing electrical panel and wire heat exchanger into transmitter. Includes material and labor. See attached electrical quote	\$0.00	N/A
UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW	\$273,500.00	\$260,000.00	Current transmitter is not supported for a channel change. See attached Transmitter Replace justification letter from manufacturer. An increase of power is part a multi-station agreement provided to the FCC to accommodate moving WETA to channel 31.	\$130,000.00	N/A

Auxiliary Transmitter MPTV- PRLX-U4	\$316,905.00	\$272,255.00		\$127,425.00	
Remote Control Interface	\$2,205.00	\$2,205.00	License required to interface transmitter into current remote control system	\$0.00	N/A
Motorized Switch	\$16,425.00	\$16,425.00	Switches which transmitter will feed the mask filter. This is not an upgrade as station uses a motorized switch. Current switch can't be utilized and have station remain on-air.	\$0.00	N/A
Other Electrical Service: Electrical contractor to connect transmitter into existing electrical panel and wire heat exchanger into transmitter. Includes material and labor.	\$14,200.00	\$14,200.00	Electrical contractor to connect transmitter into existing electrical panel and wire heat exchanger into transmitter. Includes material and labor. See attached electrical quote	\$0.00	N/A

Coolant	\$1,000.00	\$1,000.00	The coolant used for the transmitter heat exchanger is not included in the transmitter price	\$0.00	N/A
UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW	\$273,500.00	\$228,850.00	Current transmitter is not supported for a channel change. See attached Transmitter Replace justification letter from manufacturer. An increase of power is part a multi-station agreement provided to the FCC to accommodate moving WETA to channel 31.	\$122,637.50	N/A
Rigid Coax Line	\$2,600.00	\$2,600.00	Rigid interconnection coax lines from transmitter to filter to antenna switch.	\$1,300.00	N/A
Bag Filter	\$6,975.00	\$6,975.00	N/A	\$3,487.50	N/A
Sub-total	\$744,912.78	\$686,762.78	N/A	\$334,953.78	N/A
Total for all systems	\$905,192.78	\$840,582.78	N/A	\$369,702.33	N/A

### Components

<b>Actual Information</b>	
Description	File Name

Rigid Coax Line	Component Descriptions	20' pagy postions
	Component Description:	20' coax sections primary line 2.4 on
		main 50 % deposit
	Amount:	\$1,300.00
Motorized Switch		
	Component Description:	Motorized switch
		for main. 50%
		deposit. line 2.6
	Amount:	\$9,055.00
Remote Control Interface	Information not provided.	
Bag Filter		
	Component Description:	bag filter for Main
		xmtr. 50 %
		deposit upon ordering. line 2.3
	Amount:	\$3,487.50
Site Design and Survey		
	Component Description:	SYS-DES-SS-
		PARLX-UL
	Amount:	\$15,300.00
	Component Description:	Sweep of antenna
		system WMPB
	<b>A</b>	Baltimore
	Amount:	\$2,373.10
Coolant	Information not provided.	
12-Pole Mask Filter		
	<b>Component Description:</b>	12 pole design.
		Item 2.5 on quote
	Amount	50% deposit
	Amount:	\$45,731.50

Primary Transmitter Installation	Component Description:	5 Gallons DISTILLED- please note the current price
	Amount:	\$281.68
Other Electrical Service: Electrical contractor to connect transmitter into existing electrical panel and wire heat exchanger into transmitter. Includes material and labor.	Information not provided.	
UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW	Component Description:  Amount:	50% deposit for Lines 1,2 and 3 on invoice. 11447. System components with installation and check out & proof \$130,000.00
Remote Control Interface	Information not provided.	
Motorized Switch	Information not provided.	
Other Electrical Service: Electrical contractor to connect transmitter into existing electrical panel and wire heat exchanger into transmitter. Includes material and labor.	Information not provided.	
material and labor.		

JHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5		
<w< td=""><td>Component Description:</td><td>Motorized Switch</td></w<>	Component Description:	Motorized Switch
		line2.5 on quote.
		50% deposit
	Amount:	\$8,212.50
	Component Description:	lines 1-1.17 on
	-	quote. for auxiliary
		unit. 50% deposit
	Amount:	\$114,425.00
Rigid Coax Line		
	Component Description:	20' coax section
		for auxiliary line
		2.4 on quote 50%
		deposit
	Amount:	\$1,300.00
Bag Filter		
	Component Description:	line 2.3 on quote
		for auxiliary unit
		bag filter 50%
		deposit
	Amount:	\$3,487.50

## **Cost** Antennas

**Information** Information not provided.

## **Cost Information**

#### **Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$450.00	\$450.00		\$450.00	
Primary Transmission Line - Tune Elbows	\$450.00	\$450.00	Please see WMPB Transmission Line - Tune Elbows Budget Justification Cover Letter	\$450.00	N/A
Sub-total	\$450.00	\$450.00	N/A	\$450.00	N/A
Total for all systems	\$905,192.78	\$840,582.78	N/A	\$369,702.33	N/A

### Components

Actual Information Description	File Name	
Primary Transmission Line - Tune Elbows	Component Description:	Tune elbows in the TV transmission line as part of the TV
	Amount:	Re-Pack \$450.00

#### **Tower Equipment and Rigging Costs**

Cost Information

**Information** Information not provided.

## Cost Information

#### **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$108,960.00	\$107,050.00		\$21,388.55	
Progress Reporting	\$35,000.00	\$35,000.00	Prepare and file 10 required progress reports on FCC Form 2100, Schedule 387 on a quarterly basis with the FCC.	\$551.75	N/A
Additional Field Engineering Service, 1 Days	\$15,800.00	\$15,800.00	Electrical sweep to evaluate suitability of antenna and line on repack channel. \$6400 Sweep and tower climber to optimize Ant /line for repack channel. \$6400 plus \$3000.	\$3,000.00	N/A

Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$5,000.00	Fees related to multi-party resolution agreement with Maryland Public TV, WETA and HME Equity Fund II, LLC. Involved several stations moving channels to accommodate WETA moving from ch 14 to 31.	\$168.50	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	\$168.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$285.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$0.00	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$0.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$0.00	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$0.00	N/A
Project management of the transition	\$31,600.00	\$30,000.00	N/A	\$17,215.30	N/A
Sub-total	\$108,960.00	\$107,050.00	N/A	\$21,388.55	N/A
Total for all systems	\$905,192.78	\$840,582.78	N/A	\$369,702.33	N/A

### Components

<b>Actual Information</b>	
Description	File Name

Progress Reporting		
	Component Description:	Additional items for
		other locations and other MPT issues.
	Amount:	\$89.25
	Component Description:	Legal fees
		associated with the
		Repacking Project
	Amount:	\$104.50
	O Dointin	Land Free
	Component Description:	Legal Fees associated with
		Progress Reporting
		for Repacking
		Project
	Amount:	\$31.50
	Component Description:	Progress Reporting
	Component Description.	for Repacking
		Project for WMPB
	Amount:	\$142.50
	Component Description:	Legal fees
	Component Description.	associated with the
		repacking project
	Amount:	\$79.50
		1 16
	Component Description:	Legal fees associated with the
		repacking project
	Amount:	\$104.50
dditional Field		
	Component Description:	sweep of existing
ingineering Service, 1	- Component Description.	omoup or existing
		antenna system at
ingineering Service, 1 Days		antenna system at WMPB

Attorney Fees - Negotiation of lease and other matters for shared locations	Component Description: Amount:	reimbursement for just the owings mill location WMPB. \$126.00
	Component Description: Amount:	Professional Services \$42.50
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Component Description: Amount:	Legal fees associated with the repacking project \$168.00
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	Legal fees for filing form 399/2100 Page 7 of invoice \$285.00
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Perform engineering study for new channel assignment and antenna development	Information not provided.	
Prepare and or review reimbursement form	Information not provided.	
Project management of the transition	Component Description: Amount:	Project Management \$2,162.85

Component Description: Project

Management \$1,892.40

**Amount:** \$1,89

. ,

**Component Description:** 

Project Management

Amount:

\$763.05

**Component Description:** 

Project

Amount:

Management \$1,388.00

**Component Description:** 

Project

Management

**Amount:** 

**Amount:** 

\$66.20

**Component Description:** 

Project

Management

\$2,416.60

**Component Description:** 

Project

Management

Amount:

Amount:

\$162.90

**Component Description:** 

Project

Management

\$2,280.15

**Component Description:** 

Project

Amount:

**Amount:** 

Management

\$1,466.55

**Component Description:** 

**Project** 

Management

\$146.10

Component Description: Project

Management

**Amount:** \$1,765.90

Component Description: Project

Management

**Amount:** \$2,704.60

## **Cost Information**

#### **Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$50,870.00	\$46,320.00		\$12,910.00	
MVPD Notification of Channel Change	\$1,000.00	\$1,000.00	Notification will need to be made to MVPD's as required. Applicant to explore using an outside firm to determine which facilities will need to be notified and send the appropriate notification letters.	\$0.00	N/A
Equipment Delivery and Handling Charges	\$18,320.00	\$18,320.00	Transmitter shipping and offloading. See transmitter quote options.	\$9,160.00	N/A

Disposal Costs (for	\$20,000.00	\$20,000.00	Applicant will be	\$0.00	N/A
equipment			required to		
and other			dispose of		
waste, net			the current		
of any			transmission		
salvage			line and		
value)			transmitter		
valuo)			and heavy		
			oil filled high		
			voltage		
			power		
			supplies.		
			These		
			cannot be		
			disposed of		
			in a typical		
			landfill.		
DTV	\$11,550.00	\$7,000.00	N/A	\$3,750.00	N/A
Medical					
Facility					
Notification					
Sub-total	\$50,870.00	\$46,320.00	N/A	\$12,910.00	N/A
Total for	\$905,192.78	\$840,582.78	N/A	\$369,702.33	N/A
all systems					

### Components

Actual Information Description	File Name
MVPD Notification of Channel Change	Information not provided.

Handling Charges	Component Description:	line 2.1 auxiliary
		transmitter syste transporation 50
		deposit
	Amount:	\$2,330.00
	Component Description:	Transmitter syste
		transportation.
	Amount:	50% deposit \$2,330.00
	Amount.	Ψ2,030.00
	Component Description:	line 2.2 on auxilia
		offloading 50%
	Amount:	deposit \$2,250.00
	Amount.	Ψ2,230.00
	Component Description:	Offloading 50%
		deposit
	Amount:	\$2,250.00
Disposal Costs (for	Information not provided.	
equipment and other waste, net of any salvage value)		
DTV Medical Facility		
Notification	Component Description:	Medical
		Notification Mailir
	Amount:	\$3,750.00

## Cost Information

#### **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$905,192.78	\$840,582.78	\$369,702.33

Reimbursem	envestiarus	Response
	The facility has ceased operating on its pre- auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

## Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
  Person signing
  below certifies that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Carl R Wolfe Director, Transmission and Distribution

07/14/2020

Section Question Response

# Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
  Person signing
  below certifies and
  represents that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- **5.** The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Carl R Wolfe
Director,
Transmission
and
Distribution

07/14/2020

#### **Attachments**