

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 37099 Service: DTV Call KWHB Channel: 16 (UHF)

ID:

Sign:

File **0000025207**

Number:

FRN: **0005935499** Date **07/13**

Submitted: /2020

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|--|-----------------------------|----------------------|--------------------|
| CHRISTIAN TELEVSION CORPORATION, INC. Doing Business As: CHRISTIAN TELEVSION CORPORATION, INC. | Stephanie O'Neal PO BOX 6922 CLEARWATER, FL 33758 United States | +1 (727) 535- 5622 | soneal@ctntv. net | Not-for- Profit |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|-----------|---------|-------|-------|
| | | | |

The Preparer is same as the reimbursement contact.

Broadcaster Information and Transition Plan Question Response

| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
|--|--|
| Briefly describe transition plan | Install new transmitter, antenna, and transmission line. |

| Transmitters | Section | Question | Response |
|--------------|------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|--|-------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | Ultimatte |
| | Year | 2001 |
| | Туре | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power Capacity | 4 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|---|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Manufacturer | |
| | Model | THU9EVO- |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 6.5 kW |
| | Justification for New Transmitter | Current transmitter can not be retuned |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|------------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | Yes |
| | Power | 150 kVA |
| | Rigid Conduit and Wiring | Yes |
| | Size | 1.5 inches |
| | Length | 35.0 feet |
| | Other Electrical Service | No |
| | Description | N/A |

| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
|---|--|-----|
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Transmitter

Other Transmitter Cost Not Listed

Transmitter Information not provided.

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Add Antenna Information

| Section | Question | Response |
|------------------------------|---|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this antenna currently shared with any other stations? | No |
| | Is this antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 50.0 kW |

| Manufacturer | |
|--------------|-----------------------------|
| Model | TFU- 24DSC-R- C170 DC |
| Year | 2004 |

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|--------------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | No |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Types | Mounting | Top Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 18.0 kW |
| | Manufacturer | |

| Model | TFU16-GTH /VP-R O4 |
|-------------------------------|-----------------------|
| Year | 2018 |
| Justification for New Antenna | UPGRADED ANTENNA |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|---------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | Feed Line Size | 3 1/8 inches inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Other Antenna Cost Not Listed

| Name | Description |
|----------------|------------------------------------|
| MOUNTING PLATE | Mounting plate for base of antenna |

| Transmission Seffien | Question | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Interim Transmission

New Transmission Line

| n Line Section | Question | Response |
|-----------------------|---|----------------------|
| New Transmission Line | Use | Interim |
| Costs | Description of Use | N/A |
| | Change Type | Purchase New |
| | Туре | Flexible Foam |
| | Diameter | 1 5/8 inches |
| | Segment Length | N/A |
| | Other Segment Length | |
| | Number of parallel runs | 1 |
| | Length | 150 feet per run |
| | Justification for New Transmission Line | Interim Operation |

Interim

Other Transmission Line Expenses Not Listed

| Transmission | Name | Description |
|--------------|-----------------|--|
| | Connectors Etc. | 1-5/8 connectors, bullets, standoffs etc |

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|--|---|----------------------|
| Existing Tower Description | Type of change | Move Equipment |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | No |
| | One or more FM, AM or TV radio broadcaster(s) | N/A |
| | Others Types of Users | N/A |
| | Is tower documented for structural analysis? | Yes |
| | Is tower compliant with Rev G? | No |
| Existing Tower Structure | Do you have a tower registration number? | No |
| Registration | ASR Number | |
| Coordinates (NAD83 (North American Datum of | Latitude (NAD83) | 36° 02' 35.3" N- |
| 1983)) | Longitude (NAD83) | 095° 57' 12.0" W- |
| | Overall Structure Height | 1838.89 fee |
| | Support Structure Height | 1838.89 fee |
| | Ground Elevation Above Mean Sea Level (AMSL) | 709.97 feet |

| Structure Type | TOWER - Free Standing or Guyed Structure |
|------------------|--|
| Tower Owner | TULSA TOWER JOINT VENTURE |
| Date Constructed | 09/01/1984 |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

Information not provided.

Outside Professional

| Section | Question | Response |
|--|--|--|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 650 |
| | Explanation | LeSEA doesn't have sufficient staff to deal with the issues related to invoice filing and dealing with the FCC rejections. |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting Services | Prepare and file Form FCC Construction Permit Application | Yes |

| For Auxiliary Facility | No |
|--|-------------------------|
| For Main Facility | Yes |
| Prepare and file Form FCC License to Cover Application | Yes |
| For Auxiliary Facility | No |
| For Main Facility | Yes |
| Prepare request for Special Temporary Authority | Yes |
| Quantity | 1 |
| NEPA Section 106 environmental review | No |
| Environmental Assessment | No |
| ASR Modification | No |
| FAA Consultation (including preparation of FAA Form 7460) | No |
| Negotiation of Lease and other Matter for Shared Locations | Yes |
| Prepare or Review FCC Form 399 for Reimbursement | Yes |
| Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| Comprehensive coverage verification via field study | Yes |
| RF exposure measurements | No |
| Additional Field Engineering Service | Yes |
| Number of Days | 1 |
| Justification | Project Coordination |
| | |

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

RF Field Engineering

Services

| Antenna Replacement | Expenses to remove and replace antennas | |
|---------------------|---|--|
| Consultant | Planning, consulting, cooridination | |

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | No |
| | Non-zoning permits | No |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | No |
| | FCC Special Temporary Authority Application | No |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | No |
| | Does this relocation require Equipment Storage? | No |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | No |

Other Expenses

Other Expenses Not Listed

| Name | Description |
|-----------------|---|
| Travel Expenses | Travel and lodging expenses for being on site |

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|--|--------------|------------------------------|
| Primary Transmitter THU9EVO-4 | \$304,050.00 | \$296,481.86 | | \$239,583.65 | |
| UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW | \$273,500.00 | \$267,181.86 | Upgraded 6.5KW transmitter. 2Fellas Moving Company Invoice 70318 | \$239,583.65 | N/A |
| 1.5" Rigid Conduit and Wiring | \$5,000.00 | \$5,000.00 | N/A | \$0.00 | N/A |
| Transformer 3 phase /480v - 150 KVA | \$25,550.00 | \$24,300.00 | N/A | \$0.00 | N/A |
| Sub-total | \$304,050.00 | \$296,481.86 | N/A | \$239,583.65 | N/A |
| Total for all systems | \$1,098,777.20 | \$925,820.51 | N/A | \$691,818.78 | N/A |

Components

| Actual Information | |
|---------------------------|-----------|
| Description | File Name |

UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 **Component Description:** Satellite, kW Transmitter Equipment \$2,300.00 Amount: **Component Description:** Moving Services for 07/03/18 at **ORU Cancer** Treatment Center, Tulsa, OK **Amount:** \$890.00 **Component Description:** Electrical Work at CityPlex Towers Amount: \$8,082.00 **Component Description:** 70% of quoted 4.9 kW transmitter cost Amount: \$159,818.15 **Component Description:** 30% of quoted 4.9 kW transmitter costs **Amount:** \$68,493.50 1.5" Rigid Conduit and Wiring Information not provided. Transformer 3 phase/480v -Information not provided. 150 KVA

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|----------------|--|--------------|------------------------------|
| Primary Antenna TFU16-GTH /VP-R O4 | \$327,003.20 | \$241,902.90 | | \$213,979.50 | |
| MOUNTING PLATE | \$23,173.20 | \$23,173.20 | N/A | \$23,173.20 | N/A |
| Elbow complex, single channel, at antenna input, per 3 1 /8. feedline (if needed) | \$7,600.00 | \$7,400.00 | N/A | \$0.00 | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,497.77 | N/A | \$6,497.77 | N/A |
| UHF - High Power Top Mount (200- 1000 kW), One station antenna, elliptically or circularly polarized | \$289,500.00 | \$204,831.93 | Per Estimated Cost Justification KWHB-210- New Primary Antenna - High Power Top Mount v0 | \$184,308.53 | N/A |
| Sub-total | \$327,003.20 | \$241,902.90 | N/A | \$213,979.50 | N/A |
| Total for all systems | \$1,098,777.20 | \$925,820.51 | N/A | \$691,818.78 | N/A |

Components

| Actual Information Description | File Name | |
|--|---------------------------------|--|
| MOUNTING PLATE | Component Description: Amount: | Fabricate antenna wall mounting bracket pedestal \$1,300.00 |
| | Component Description: Amount: | Fabricate antenna wall mounting bracket pedestal \$21,873.20 |
| Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed) | Information not provided. | |
| Sweep test of existing antenna | Component Description: Amount: | Primary antenna sweep test \$2,977.77 |
| | Component Description: Amount: | Primary antenna sweep test \$3,520.00 |

UHF - High Power Top Mount (200-1000 kW), One station antenna, elliptically or circularly polarized

Component Description: down payment on

invoice

Amount: \$80,433.94

Component Description: UHF-HIGH

POWER TOP MOUNT (200-1000KW) TV ANT TFU 16GTH /VP-R 04 KWHB

Amount: \$8,599.85

Component Description: remaining

approved amount of invoice- we will

pay for the upgrade \$95,274,74

Amount: \$95,274.74

Component Description: Fabricate

antenna wall mounting bracket

pedestal

Amount: \$21,873.20

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|---|--------------|------------------------------|
| Interim Transmission Line | \$4,404.00 | \$4,751.75 | | \$3,947.75 | |
| Connectors Etc. | \$804.00 | \$804.00 | N/A | \$0.00 | N/A |
| Flexible Foam Transmission Line - dielectric, 1 5 /8" | \$3,600.00 | \$3,947.75 | Per Estimated Cost Justification KWHB-380- Interim Transmission Line v0 | \$3,947.75 | N/A |
| Sub-total | \$4,404.00 | \$4,751.75 | N/A | \$3,947.75 | N/A |
| Total for all systems | \$1,098,777.20 | \$925,820.51 | N/A | \$691,818.78 | N/A |

Components

| Actual Information Description | File Name |
|--------------------------------|---------------------------|
| Connectors Etc. | Information not provided. |

Flexible Foam Transmission Line - dielectric, 1 5/8"

Component Description: KWHB-380-Interim

Transmission Line

- 1 5/8"

Amount: \$1,386.49

Component Description: Primary

transmission line

Amount: \$1,167.04

Component Description: Primary

transmission line

Amount: \$1,394.22

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--------------------------------------|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Primary Tower TOWER | \$210,500.00 | \$155,600.00 | | \$144,390.00 | |
| Tall Tower (greater than 500') | \$210,500.00 | \$155,600.00 | N/A | \$144,390.00 | N/A |
| Sub-total | \$210,500.00 | \$155,600.00 | N/A | \$144,390.00 | N/A |
| Total for all systems | \$1,098,777.20 | \$925,820.51 | N/A | \$691,818.78 | N/A |

Components

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

| Tall | Γower | (greate | r than |
|-------|-------|---------|--------|
| 500') | | | |

Component Description: JOB

COMPLETION -BROKEN ARROW, OK RIG TOWER REMOVE (1) DIELECTRIC

Amount: \$25,745.00

Component Description: RIG TOWER

REMOVE (1)

DIELECTRIC TFU-24DSC-R C170 DC ANTENNA SIDE MOUNTED

\$25,745.00

Component Description: Tower Rigging

Amount:

Services-

Helicopter Lift

Amount: \$23,825.00

Component Description: Tower Rigging

Services-

Helicopter Lift

Amount: \$69,075.00

Component Description: deposit on needed

tower services

Amount: \$23,825.00

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| | | | Estimated | | |
|--|-----------------------------|----------------|-----------------------|-------------|------------------------------|
| Description | Predetermined Cost Estimate | Estimated Cost | Cost Justification | Actual Cost | Actual Cost Justification |
| Outside Professional Services | \$235,770.00 | \$217,810.00 | | \$86,342.88 | |
| Additional Field Engineering Service, 1 Days | \$8,000.00 | \$8,000.00 | Preplannin | \$2,394.73 | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | \$242.00 | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | N/A | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | \$1,486.00 | N/A |

| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | \$140.00 | N/A |
|--|--------------|-------------|---|-------------|-----|
| Project management of the transition | \$102,700.00 | \$97,500.00 | Widelity quote plus additional hours per DTVPros invoices | \$80,190.15 | N/A |
| Consultant | \$8,000.00 | \$8,000.00 | N/A | \$1,250.00 | N/A |
| Antenna Replacement | \$0.00 | \$0.00 | 0 | N/A | N/A |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$80,000.00 | N/A | \$0.00 | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$3,680.00 | \$420.00 | Please see KWHB Attorney - Other Matters and Attorney - STA Budget Justification Cover Letter | \$420.00 | N/A |
| Attorney Fees - Negotiation of lease and other matters for shared locations | \$4,210.00 | \$140.00 | Please see KWHB Attorney - Other Matters and Attorney - STA Budget Justification Cover Letter | \$140.00 | N/A |

| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
|---|----------------|--------------|-----|--------------|-----|
| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | \$80.00 | N/A |
| Sub-total | \$235,770.00 | \$217,810.00 | N/A | \$86,342.88 | N/A |
| Total for all systems | \$1,098,777.20 | \$925,820.51 | N/A | \$691,818.78 | N/A |

Components

| Actual Information Description | File Name | |
|---|--------------------------------|---|
| Additional Field Engineering Service, 1 Days | Component Description: Amount: | 1 day/8 hours at \$150 an hour \$1,200.00 |
| | Component Description: | Professional Services through 9 /29/18 |
| | Amount: | \$1,194.73 |

| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Component Description: | KWHB-550- Attorney - Construction Permit Application (Main) |
|--|--------------------------------|---|
| | Amount: | \$81.00 |
| | Component Description: Amount: | Prof. Services Rendered \$80.00 |
| | Component Description: Amount: | Prof. Services Rendered \$81.00 |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Information not provided. | |
| Perform engineering study for new channel assignment and antenna development | Component Description: Amount: | Professional Engineering Services \$1,486.00 |
| Address transition timing and coordination issues w/ other stations and wireless | Component Description: Amount: | Prof. Services Rendered \$140.00 |
| Project management of the transition | Component Description: Amount: | Project Management \$1,932.30 |

Component Description:

Project

Amount:

Management \$2,993.75

Component Description:

Project Management

Amount:

\$2,083.60

Component Description:

KWHB-510-

Project

Amount:

Management \$2,550.00

Component Description:

Project

Amount:

Management \$3,801.40

Component Description:

Project

Amount:

Amount:

Amount:

Management \$3,048.05

Component Description: Project

Management

Amount: \$2,656.80

Component Description:

Project

Management

\$2,781.85

Component Description:

Project

Amount:

\$3,332.10

Management

Component Description:

Project

Management

\$3,363.80

Component Description:

Project Management

Amount:

\$1,783.60

Component Description:

Project

Amount:

Management \$1,985.45

Component Description:

Project

Amount:

Management \$965.65

Component Description:

Project Management

Amount:

\$5,174.40

Component Description:

Project

Management

Amount:

Amount:

Amount:

\$3,455.85

Component Description:

Project

Management

\$4,893.00

Component Description:

Project

Management

\$3,060.20

Component Description:

Project

Amount:

Management

\$3,240.00

Component Description:

Project

Amount:

Management

\$2,710.35

Component Description:

Project

Amount:

Management \$4,088.65

Component Description:

Project

Amount:

Management \$2,954.50

Component Description:

Project

Amount:

Management \$3,112.80

Component Description:

Project

Management

Amount:

Amount:

\$2,239.65

Component Description:

Project

Management

\$1,983.80

Component Description:

Project

Management

Amount:

\$5,056.40

Component Description:

Project

Management

\$2,199.30

Component Description:

Project

Amount:

Amount:

Management \$2,208.95

Component Description:

Project

Management

Amount: \$3,773.95

| Consultant | | |
|--|---------------------------|--------------------------------|
| | Component Description: | Loss Area |
| | | Analysis for |
| | | proposed KWHB- DT in Tulsa, |
| | | Oklahoma |
| | Amount: | \$1,250.00 |
| Antenna Replacement | Information not provided. | |
| Comprehensive coverage verification via field study, if | Information not provided. | |
| needed | | |
| Attorney Fees - Prepare and File request for Special | | |
| Temporary Authorization | Component Description: | KWHB-550- |
| , , | | Attorney Fees - Special |
| | | Temporary |
| | | Authorization |
| | Amount: | \$420.00 |
| Attorney Fees - Negotiation | | |
| of lease and other matters | Component Description: | Prof. Services |
| for shared locations | | Rendered |
| | Amount: | \$140.00 |
| Attorney Fees -Prepare and | Information not provided. | |
| File FCC Form 2100 (main), License to Cover Application | | |
| Prepare and or review | | |
| reimbursement form | Component Description: | Prof. Services |
| | , | Rendered |
| | Amount: | \$80.00 |

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|---|--------------|------------------------------|
| Other Expenses | \$17,050.00 | \$9,274.00 | | \$3,575.00 | |
| Travel Expenses | \$0.00 | \$0.00 | expenses to be included with work performed | \$0.00 | N/A |
| Develop and air announcement of upcoming channel change | \$2,500.00 | \$2,500.00 | N/A | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$3,000.00 | \$3,000.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$3,774.00 | N/A | \$3,575.00 | N/A |
| Sub-total | \$17,050.00 | \$9,274.00 | N/A | \$3,575.00 | N/A |
| Total for all systems | \$1,098,777.20 | \$925,820.51 | N/A | \$691,818.78 | N/A |

Components

| Actual Information Description | File Name |
|--------------------------------|---------------------------|
| Travel Expenses | Information not provided. |

| Develop and air announcement of upcoming channel change | Information not provided. | |
|--|---------------------------|---|
| Disposal Costs (for equipment and other waste, net of any salvage value) | Information not provided. | |
| DTV Medical Facility Notification | Component Description: | Notification of Medical Facilities \$3,575.00 |

Cost Information

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|--------------|
| Total for all systems | \$1,098,777.20 | \$925,820.51 | \$691,818.78 |

| Reimbursem | envestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Robert D'Andrea President

07/13/2020

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Robert D'Andrea

President

07/13/2020

Attachments