

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 74167 Service: DTV Call WVEC Channel:

ID: Sign:

11 (High VHF) File **0000028089**

Number:

FRN: **0004336020** Date **07/14**

Submitted: /2020

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|-----------------------------|---|----------------------|------------------------|-------------------|
| WVEC TELEVISION, INC. | Denise Branson, Sr. Paralegal TEGNA Inc. 8350 Broad Street, Suite 2000 Tysons, VA 22102 United States | +1 (703) 873-6606 | dbranson@TEGNA. com | Corporation |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|---|--|-----------------------|-----------------------|
| Gary Davis Regional Head of Technology and Operations TEGNA | Gary Davis 8350 Broad Street Suite 2000 Tysons, VA 22102 United States | +1 (404) 873- 9199 | gadavis@tegna. com |

Broadcaster Information and Transition Plan

| Question | Response |
|--|--|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
| Briefly describe transition plan | WVEC will be transitioning from channel 13 to channel 11 which requires a new primary antenna, transmitter and transmission line as well as an interim antenna and line. |

Transmitters

| Section | Question | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Auxiliary Transmitter

Add Transmitter Information

| Section | Question | Response |
|-----------------------------------|--|-------------------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Auxiliary (Backup) |
| | Description of Use | Backup full power transmitter |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | PTCD20P2I |
| | Year | 1994 |
| | Туре | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power Capacity | 8 kW |

Auxiliary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|---|
| New Transmitter | Use | Auxiliary (Backup) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Manufacturer | |
| | Model | VAXTE-12R44 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power capacity | 9.6 kW |
| | Justification for New Transmitter | Old transmitter cannot be retuned per manufacturers notification. |

Auxiliary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|------------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | Yes |
| | Size | 3 inches |
| | Length | 100.0 feet |
| | Other Electrical Service | Yes |
| | | |

| | Description | Additional electrical services required for transmitter installation. |
|---|--|---|
| HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | Туре | Heating and Cooling |
| | Size | 5 tons |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Auxiliary Transmitter **Other Transmitter Cost Not Listed**

Transmitter Information not provided.

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|---|--|-------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter Manufacturer and Type | Manufacturer | |
| | Model | PTCD20P2I |
| | Year | 1994 |
| | Туре | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power Capacity | 8 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|---|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Manufacturer | |
| | Model | VAXTE-12 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power capacity | 9.6 kW |
| | Justification for New Transmitter | Old transmitters not re-tuneble per manufacturer's notification. |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|------------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | Yes |
| | Size | 3 inches |
| | Length | 100.0 feet |
| | Other Electrical Service | Yes |
| | | 1 |

| | Description | Additional electrical services required for transmitter installation. |
|---|--|---|
| HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | Туре | Heating and Cooling |
| | Size | 5 tons |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Transmitte **Other Transmitter Cost Not Listed**

Transmitter Information not provided.

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Add Antenna Information

| Section | Question | Response |
|---|---|---------------------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Auxiliary (Backup) |
| | Description of Use | Full Power Backup Antenna |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this antenna currently shared with any other stations? | No |
| | Is this antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna Manufacturer and Type | Class | Full Power |
| | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |

| ERP: (Effective Radiated Power) | 35.0 kW |
|---------------------------------|------------------|
| Manufacturer | |
| Model | THP-C2-4- 1-R |
| Year | 2017 |

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|---------------------------------|
| New Antenna Description | Use | Auxiliary (Backup) |
| | Description of Use | Full Power backup antenna |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Types | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 60.0 kW |
| | Manufacturer | |

| Model | TLS-V8BB- |
|-------------------------------|---|
| Year | 2019 |
| Justification for New Antenna | Old antenna cannot be re-tuned |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|--|----------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Broadband or Single Channel? | N/A |
| | Feed Line Size | N/A |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of No pattern scatter analysis for a side mount high or medium power antenna? | |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Other Antenna Cost Not Listed

| Name | Description |
|-----------------|-----------------|
| Reducer | Reducer |
| Shipping | \$5,400 |
| Flex Line | Flex Line |
| XFMR | XFMR |
| Trans Test 6-75 | Trans Test 6-75 |

Existing Antenna Information

| Section | Question | Response |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | No |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Top Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Circular |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 35.0 kW |

| Manufa | cturer | |
|--------|--------|-----------|
| Model | | TCL-12A13 |
| Year | | 1999 |

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|--------------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | No |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Types | Mounting | Top Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Circular |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 35.0 kW |
| | Manufacturer | |
| | | 1 |

| Model | THV-12A11 /VP-R O4 (SP) |
|-------------------------------|--|
| Year | 2019 |
| Justification for New Antenna | Station's licensed circularly polarized, top-mount, main antenna cannot be re-tuned and must be replaced for new channel assignment. |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|---------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | Feed Line Size | 6 1/8 inches inches |

| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | |
|--------------------------|---|-----|
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Other Antenna Cost Not Listed

| Name | Description |
|--------------------|---|
| Shipping | \$6,800 |
| Misc Antenna Items | Misc Antenna Items: Items 3 and 5-8 on attached Dielectric Quote 800056CMZ-3 |
| New Top Plate | Existing top-plate and/or bolt pattern may not work for new top-mount antenna |

| Transmission Seffien | Question | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary Transmission

Add Transmission Line

| Line Section | Question | Response |
|--|--|----------------------|
| Existing Transmission Line Description | Type of change | Utilize Existing |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmission currently shared with any other stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission Line Manufacturer and Type | Manufacturer | Dielectric |
| | Туре | Rigid |
| | Diameter | 4 1/16 inches |
| | Other Diameter | N/A |
| | Segment Length | 20 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 1300 feet per run |

Primary Transmissio

Other Transmission Line Expenses Not Listed

| on Line | Description | |
|---------------|--|--|
| TX Line Sweep | Sweep required to verify post-transition channel measures well on existing line. | |

Auxiliary Transmission

Add Transmission Line

| Section | Question | Response |
|--|--|---|
| Existing Transmission Line Description | Type of change | Utilize Existing |
| | Use | Auxiliary (Backup) |
| | Description of Use | Used for maintenand a and primary facility repair |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmission currently shared with any other stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission | Manufacturer | Dielectric |
| Line Manufacturer and Type | Туре | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | 20 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 1250 feet per run |

Auxiliary Transmis

Other Transmission Line Expenses Not Listed

| Transmission | Naine | Description |
|--------------|---------------|--|
| | TX Line Sweep | Sweep required to verify post-transition channel measures well on existing line. |

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|---|---|----------------------|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | No |
| | One or more FM, AM or TV radio broadcaster(s) | N/A |
| | Others Types of Users | N/A |
| | Is tower documented for structural analysis? | No |
| | Is tower compliant with Rev G? | No |
| Existing Tower Structure | Do you have a tower registration number? | Yes |
| Registration | ASR Number | 1043102 |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 36° 49' 00.0" N- |
| | Longitude (NAD83) | 076° 28' 05.0" W- |
| | Overall Structure Height | 1225.05 feet |
| | Support Structure Height | 1095.79 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 23.95 feet |

| Structure Type | TOWER - Free Standing or Guyed Structure |
|------------------|--|
| Tower Owner | WVEC TELEVISION INC |
| Date Constructed | 06/24/1999 |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|--|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Major Reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

| Name | Description |
|-------------|-------------|
| Weather Day | Weather Day |

Outside Professional

| Section | Question | Response |
|--|--|--|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 750 |
| | Explanation | It will be necessary to schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399s. Station does not have available personnel or personnel trained in project management for such complex projects. |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |

| | Quantity | 2 |
|---------------------------------------|--|-----|
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 2 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | Yes |
| | FAA Consultation (including preparation of FAA Form 7460) | Yes |
| | Negotiation of Lease and other Matter for Shared Locations | Yes |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | Yes |
| | Additional Field Engineering Service | Yes |
| | | |

| Number of Days | 20 |
|----------------|--|
| Justification | \$2,500 per site visit including expenses x 20 days. It is necessary to survey the site, plan the equipment, develop specifications for purchasing, & oversee multiple vendor RF projects. Station does not have available personnel trained in such services. |

Outside Professional

Other Professional Services Expenses Not Listed

| Services Costs | Description |
|----------------------------|---|
| Pre filing site review | Outside engineering firm to review all sites before filling. |
| Other Engineering Services | Fewer Proj Mgt "PM" tasks are req'd & Other Engineering Services "OES" are req'd, so the PM total was reduced to 750 hrs (\$112,500.00 at \$150/hr), a new OES comp was created & funded with \$ from PM. See attachment titled "KGA quote to WVEC for OES.pdf" |
| Other Legal Services | Other Legal Services related to the DTV Repack |

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | Yes |
| | Is Remediation needed? | Yes |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | Yes |
| | Non-zoning permits | Yes |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | Yes |
| | FCC License to Cover Application | Yes |
| | FCC Special Temporary Authority Application | Yes |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | Yes |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses

Other Expenses Not Listed

| Name | Description | |
|--|--|--|
| Internal labor | Local and Corporate labor Costs | |
| Transmitter and RF Component Decommissioning | Transmitter and RF Component Decommissioning | |

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|--|--------------|------------------------------|
| Primary Transmitter VAXTE-12 | \$390,590.43 | \$410,271.83 | | \$304,322.77 | |
| Other HVAC Service Type: H Size:5 (Other) | \$25,000.00 | \$25,000.00 | Additional HVAC is required for operation of new air- cooled solid-state transmitter while still operating with main air-cooled transmitter during testing period. | N/A | N/A |
| Other Electrical Service: Additional electrical services required for transmitter installation. | \$28,890.43 | \$28,890.43 | Additional electrical services required for transmitter installation. | \$25,838.43 | N/A |
| High VHF - Air Cooled Solid State Transmitter 6.5 . 12.5 kW | \$331,500.00 | \$351,481.40 | Per Gates AIR Quote. Includes TAX | \$278,484.34 | N/A |

| 3" Rigid Conduit and Wiring (Cost per foot) | \$5,200.00 | \$4,900.00 | N/A | N/A | N/A |
|---|--------------|--------------|--|--------------|-----|
| Auxiliary Transmitter VAXTE- 12R44 | \$390,590.42 | \$410,271.82 | | \$280,810.10 | |
| Other HVAC Service Type: H Size:5 (Other) | \$25,000.00 | \$25,000.00 | Additional HVAC is required for operation of new air- cooled solid-state transmitter while still operating with main air-cooled transmitter during testing period. | N/A | N/A |
| Other Electrical Service: Additional electrical services required for transmitter installation. | \$28,890.42 | \$28,890.42 | Additional electrical services required for transmitter installation. | \$25,838.42 | N/A |
| High VHF - Air Cooled Solid State Transmitter 6.5 . 12.5 kW | \$331,500.00 | \$351,481.40 | Per Gates Air quote. Includes TAX | \$254,971.68 | N/A |
| 3" Rigid Conduit and Wiring (Cost per | \$5,200.00 | \$4,900.00 | N/A | N/A | N/A |

| Sub-total | \$781,180.85 | \$820,543.65 | N/A | \$585,132.87 | N/A |
|-----------------------------|----------------|----------------|-----|----------------|-----|
| Total for all systems | \$2,827,387.18 | \$2,861,090.98 | N/A | \$1,660,775.16 | N/A |

Components

| Actual Information Description | File Name | |
|--|---------------------------------|--|
| Other HVAC Service Type: H Size:5 (Other) | Information not provided. | |
| Other Electrical Service: Additional electrical services required for transmitter installation. | Component Description: Amount: | Taber 698-01 v200617pmv1 \$24,946.00 |
| | Component Description: Amount: | Evertz 303089 v200624pmv1 \$892.43 |
| | Component Description: Amount: | DVG 123070 v200207pmv1 \$3,052.00 |
| High VHF - Air Cooled Solid State Transmitter 6.5 . 12.5 kW | Component Description: Amount: | Gates US0331558 v191126jgv1 \$134,112.94 |
| | Component Description: Amount: | Gates inv #JW30004556-1 Primary Transmitter 50 pct pmt 1 UL20181207jgv1 \$144,371.40 |
| 3" Rigid Conduit and Wiring (Cost per foot) | Information not provided. | |

| Other HVAC Service Type: H Size:5 (Other) | Information not provided. | |
|---|---------------------------|--|
| Other Electrical Service: Additional electrical services required for transmitter installation. | Component Description: | Evertz 303089 v200624pmv1 \$892.42 |
| | Amount. | 4002.12 |
| | Component Description: | Taber 698-01 |
| | Amount: | v200617pmv1 \$24,946.00 |
| | | |
| | Component Description: | DVG 123070 |
| | | v200207pmv1 |
| | Amount: | \$3,052.00 |
| High VHF - Air Cooled | | |
| Solid State Transmitter 6.5 . 12.5 kW | Component Description: | Gates US0331557 |
| | A | v191126jgv1 |
| | Amount: | \$110,600.28 |
| | Component Description: | Gates inv |
| | | #JW30004555-1 |
| | | Aux Transmitter 50 |
| | | pct pmt 1 |
| | Amount: | UL20181207jgv1 \$144,371.40 |
| | Amount. | φ144,37 1.4U |
| 3" Rigid Conduit and Wiring (Cost per foot) | Information not provided. | |

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|---|--------------|------------------------------|
| Primary Antenna THV-12A11 /VP-R O4 (SP) | \$454,650.00 | \$452,318.00 | | \$379,225.00 | |
| Misc Antenna Items | \$29,820.00 | \$29,820.00 | Misc Antenna Items: Items 3 and 5-8 on attached Dielectric Quote 800056CMZ-3; see attached / uploaded PDF file titled, "Die 768018 v200713pmv1" | \$25,949.00 | N/A |
| Shipping | \$6,800.00 | \$6,800.00 | N/A | N/A | N/A |
| New Top Plate | \$25,000.00 | \$25,000.00 | Existing top- plate and/or bolt pattern may not work for new top- mount antenna | \$23,190.00 | N/A |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | \$12,300.00 | \$10,298.00 | N/A | \$10,298.00 | N/A |

| High VHF - High Power Top Mount One Station elliptically or circularly polarized | \$374,000.00 | \$374,000.00 | Per Widelity Estimate | \$313,388.00 | N/A |
|--|--------------|--------------|--|--------------|-----|
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | \$6,400.00 | N/A |
| Auxiliary Antenna TLS-V8BB- R | \$318,643.00 | \$124,211.00 | | \$114,940.00 | |
| Trans Test 6-75 | \$2,118.00 | \$2,118.00 | See attached PDF titled "Die MAN01456 v191007jgv1. pdf" | \$2,118.00 | N/A |
| XFMR | \$6,370.00 | \$6,370.00 | See attached PDF titled "Die MAN01456 v191007jgv1. pdf";See attached / uploaded PDF file titled "Die 768018 v200713pmv1" | \$4,114.00 | N/A |
| Flex Line | \$6,700.00 | \$6,700.00 | See attached PDF titled "Die MAN01456 v191007jgv1. pdf" | \$6,700.00 | N/A |

| | | | station. | | |
|--|--------------|-------------|---|-------------|-----|
| High-VHF, One station antenna side mount, horizontally polarized | \$189,500.00 | \$8,235.00 | 399 did not depict correct antenna model for existing AUX antenna. Station requested that the 399 be corrected. This is an update to reflect the correct antenna make and model for the existing pre-auction AUX antenna previously utilized by the | \$8,235.00 | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | See attached PDF titled "Die MAN01456 v191007jgv1. pdf" | \$6,400.00 | N/A |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$10,313.00 | See attached PDF titled "Die MAN01456 v191007jgv1. pdf" | \$10,313.00 | N/A |
| Reducer | \$4,560.00 | \$4,560.00 | See attached PDF titled "Die MAN01456 v191007jgv1. pdf";See attached / uploaded PDF file titled "Die 768018 v200713pmv1" | \$2,945.00 | N/A |

| | \$2,827,387.18 | \$2,861,090.98 | N/A | \$1,660,775.16 | N/A |
|---|----------------------|----------------|---|----------------|-----|
| Sub-total | \$773,293.00 | \$576,529.00 | N/A | \$494,165.00 | N/A |
| polarized | | | superseded. ***See attached PDF titled "Die MAN01456 v191007jgv1. pdf" | | |
| High VHF - High Power Side Mount One Station horizontally | \$7 4 ,115.00 | \$74,115.00 | ***System Notice: Estimate adjusted and locked because line has been | \$74,115.00 | N/A |

| Actual Information Description | File Name | |
|--------------------------------|------------------------|-------------------------------------|
| Misc Antenna Items | | |
| | Component Description: | Die 776003 v200622pmv1 |
| | Amount: | \$171.90 |
| | Component Description: | Die MAN00916 |
| | | Reducer 45 pct pmt 1 v190531jgv1 |
| | Amount: | \$598.50 |
| | Component Description: | Die MAN00916 TL |
| | | Flg 45 pct pmt 1 v190531jgv1 |
| | Amount: | \$773.55 |

Component Description: Die MAN00916

Xfrmr 45 pct pmt 1

v190531jgv1

Amount: \$836.10

Component Description: Die MAN00916

Test Transition 45

pct pmt 1 v190531jgv1

Amount: \$953.10

Component Description: Die MAN00916

Feed-thru 45 pct pmt 1 v190531jgv1

Amount: \$6,773.85

Component Description: Die 669002

v200217pmv1

Amount: \$1,505.30

Component Description: Die MAN01198

v190809pmv1

Amount: \$773.55

Component Description: Die MAN01198

v190809pmv1

Amount: \$953.10

Component Description: Die MAN01198

v190809pmv1

Amount: \$6,773.85

Component Description: Die MAN01198

v190809pmv1

Amount: \$598.50

Component Description: Die MAN01198

v190809pmv1

Amount: \$836.10

Component Description: Die 768018

v200622pmv1

Amount: \$1,615.00

Component Description: Die 768018

v200622pmv1

Amount: \$2,256.00

Component Description: Die 669002

v200217pmv1

Amount: N/A

Component Description: Die 768018

v200713pmv1

Amount: \$1,615.00

Component Description: Die 768018

v200713pmv1

Amount: \$2,256.00

Component Description: Die 615015

v200217pmv1

Amount: \$530.60

Shipping Information not provided.

| New Top Plate | | |
|---|-------------------------------|----------------------------------|
| | Component Description: | Die MAN00916 Top Plate 45 pct |
| | | pmt 1 v190531jgv1 |
| | Amount: | \$10,435.50 |
| | Component Description: | Die 684010 |
| | | v200217pmv1 |
| | Amount: | \$2,319.00 |
| | Component Description: | Die MAN01198 |
| | | v190809pmv1 |
| | Amount: | \$10,435.50 |
| Elbow complex, single | | |
| channel, at antenna input, per 6 1/8. feedline (if | Component Description: | Die MAN00916 |
| needed) | | Elbow complex 45 pct pmt 1 |
| | | v190531jgv1 |
| | Amount: | \$4,634.10 |
| | Component Description: | Die MAN01198 |
| | | v190809pmv1 |
| | Amount: | \$4,634.10 |
| | Component Description: | Die 669002 |
| | | v200217pmv1 |
| | Amount: | \$1,029.80 |
| | Component Description: | Die 684010 |
| | | v200217pmv1 |
| | Amount: | N/A |

High VHF - High Power Top Mount One Station **Component Description:** Die MAN00916 elliptically or circularly Antenna 45 pct polarized pmt 1 v190531jgv1 \$141,024.60 Amount: **Component Description:** Die MAN01198 v190809pmv1 Amount: \$141,024.60 **Component Description:** Die 533002 v190809pmv1 **Amount:** \$31,338.80 Sweep test of existing antenna **Component Description:** Die 789004 v200623pmv1 Amount: \$640.00 **Component Description:** Die MAN00916 Sweep 45 pct pmt 1 v190531jgv1 **Amount:** \$2,880.00 **Component Description:** Die MAN01198 v190809pmv1 \$2,880.00 Amount:

| Trans Test 6-75 | | |
|-----------------|--|--------------------|
| | Component Description: | Die MAN01456 |
| | | Aux ant trans test |
| | | 45 pct pmt 1 |
| | | v191007jgv1 |
| | Amount: | \$953.10 |
| | Component Description: | Die MAN01543 |
| | | v200204pmv1 |
| | Amount: | \$953.10 |
| | Component Description: | Die 729003 |
| | | v200623pmv1 |
| | Amount: | \$211.80 |
| XFMR | | |
| | Component Description: | Die 729003 |
| | | v200623pmv1 |
| | Amount: | \$185.80 |
| | Component Description: | Die MAN01456 |
| | parameter parame | Aux ant XFMR 45 |
| | | pct pmt 1 |
| | | v191007jgv1 |
| | Amount: | \$836.10 |
| | Component Description: | Die MAN01543 |
| | | v200204pmv1 |
| | Amount: | \$836.10 |
| | Component Description: | Die 768018 |
| | | v200622pmv1 |
| | Amount: | \$2,256.00 |
| | Component Description: | Die 768018 |
| | | v200713pmv1 |
| | Amount: | \$2,256.00 |

| Flex Line | | |
|-----------|--|--------------------------------------|
| | Component Description: | Die MAN01456 Aux ant flex line 45 |
| | | pct pmt 1 |
| | Amount: | v191007jgv1 \$3,015.00 |
| | Amount: | \$3,015.00 |
| | Component Description: | Die MAN01543 |
| | | v200204pmv1 |
| | Amount: | \$3,015.00 |
| | Component Description: | Die 729003 |
| | | v200623pmv1 |
| | Amount: | \$670.00 |
| Reducer | | |
| | Component Description: | Die MAN01456 |
| | | Aux ant reducer 45 |
| | | pct pmt 1 v191007jgv1 |
| | Amount: | \$598.50 |
| | Component Description | Die MAN01543 |
| | Component Description: | v200204pmv1 |
| | Amount: | \$598.50 |
| | Component Description: | Die 768018 |
| | production production in the contract of the c | v200622pmv1 |
| | Amount: | \$1,615.00 |
| | Component Description: | Die 729003 |
| | | v200623pmv1 |
| | Amount: | \$133.00 |
| | Component Description: | Die 768018 |
| | | v200713pmv1 |
| | Amount: | \$1,615.00 |

| nigh power antennas (if not ncluded in antenna base cost) | Component Description: | Die MAN01456 Aux ant side mt bkts 45 pct pmt 1 |
|---|---------------------------|--|
| | Amount: | v191007jgv1 \$4,640.85 |
| | Component Description: | Die MAN01543 v200204pmv1 |
| | Amount: | \$4,640.85 |
| | Component Description: | Die 729003 v200623pmv1 |
| | Amount: | \$1,031.30 |
| Sweep test of existing antenna | | D. M |
| | Component Description: | Die MAN01456 Aux ant sweep 45 pct pmt 1 |
| | Amount: | v191007jgv1 \$2,880.00 |
| | Component Description: | Die MAN01543 |
| | Amount: | v200204pmv1 \$2,880.00 |
| | Component Description: | Die 761006 |
| | Amount: | v200623pmv1 \$640.00 |
| High-VHF, One station | | |
| antenna side mount, horizontally polarized | Component Description: | Die 729003 v200623pmv1 |
| | Amount: | \$8,235.00 |
| Shipping | Information not provided. | |

High VHF - High Power Side Mount One Station horizontally polarized

Component Description: Die MAN01456

Aux ant 45 pct pmt

1 v191007jgv1

Amount: \$37,057.50

Component Description: Die MAN01543

v200204pmv1

Amount: \$37,057.50

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Primary Transmission Line | Predetermined Cost Estimate \$6,400.00 | Estimated Cost \$6,400.00 | Estimated Cost Justification | Actual Cost \$1,990.98 | Actual Cost Justification |
|---------------------------------------|--|---------------------------------|--|---------------------------|------------------------------|
| TX Line Sweep | \$6,400.00 | \$6,400.00 | Sweep required to verify post-transition channel measures well on existing line. | \$1,990.98 | N/A |
| Auxiliary Transmission Line | \$6,400.00 | \$6,400.00 | | \$1,990.98 | |
| TX Line Sweep | \$6,400.00 | \$6,400.00 | Sweep required to verify post-transition channel measures well on existing line. | \$1,990.98 | N/A |
| Sub-total | \$12,800.00 | \$12,800.00 | N/A | \$3,981.96 | N/A |
| Total for all systems | \$2,827,387.18 | \$2,861,090.98 | N/A | \$1,660,775.16 | N/A |

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

| TX Line Sweep | | |
|---------------|------------------------|------------------|
| | Component Description: | Modern inv #2098 |
| | | Line sweep Main |
| | | UL20181221jgv1 |
| | Amount: | \$1,990.98 |
| TX Line Sweep | | |
| | Component Description: | Modern inv #2098 |
| | | Line sweep Aux |
| | | UL20181221jgv1 |
| | Amount: | \$1,990.98 |

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Co |
|--|-----------------------------|-------------------|--|--------------|-----------|
| Primary Tower TOWER | \$667,800.33 | \$875,310.33 | | \$482,482.33 | |
| Weather Day | \$10,000.33 | \$10,000.33 | See attached / uploaded PDF file titled, "TCI 9091 v200706pmv1" | \$10,000.33 | N/A |
| Major tower reinforcement /modifications | \$421,000.00 | \$640,310.00 | See attached / uploaded PDF file titled, "Turris TE- 6877 v200624pmv1". See attached / uploaded PDF files titled, "TCI 9043 v200624pmv1" & "TCI 9090 v200624pmv1". | \$438,150.00 | N/A |
| Tall Tower (greater than 500') | \$210,500.00 | \$200,000.00 | N/A | \$24,512.00 | N/A |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$25,000.00 | N/A | \$9,820.00 | N/A |
| Sub-total | \$667,800.33 | \$875,310.33 | N/A | \$482,482.33 | N/A |

| Total for all | \$2,827,387.18 | \$2,861,090.98 | N/A | \$1,660,775.16 | N/A |
|---------------|----------------|----------------|-----|----------------|-----|
| systems | | | | | |

| Actual Information Description | File Name | |
|--|--------------------------------|---|
| Weather Day | Component Description: Amount: | TCI 9091 v200706pmv1 \$10,000.33 |
| Major tower reinforcement /modifications | Component Description: Amount: | TCI 9058 v200714pmv2 \$4,520.00 |
| | Component Description: Amount: | Turris TE-6877 v200624pmv1 \$202,160.00 |
| | Component Description: Amount: | TCI 9043 v200624pmv1 \$130,089.00 |
| | Component Description: Amount: | TCI 9090 v200624pmv1 \$86,726.00 |
| | Component Description: Amount: | TCI 8751-A v191015pmv1 \$216,815.00 |

| 500') | Component Description: | Taber 699-01 v200617pmv1 |
|---|-------------------------------|-----------------------------|
| | Amount: | \$24,512.00 |
| | Component Description: | FDH SIN001258 |
| | Amount: | v200624pmv1 \$146,555.00 |
| Fower mapping for an | | |
| indocumented/poorly locumented tower and | Component Description: | TCI 8356 |
| preparation of | | v200316pmv1 |
| locumentation necessary or tower load study | Amount: | \$4,910.00 |
| | Component Description: | TCI 8420 |
| | | v200316pmv1 |
| | Amount: | \$4,910.00 |

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual C |
|---|--------------------------------|-------------------|---|-------------|----------|
| Outside Professional Services | \$385,610.00 | \$371,250.00 | | \$51,677.63 | |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | \$675.00 | N/A |
| Other Legal Services | \$10,000.00 | \$10,000.00 | Other Legal Services related to the DTV Repack | \$424.09 | N/A |
| Other Engineering Services | \$37,500.00 | \$37,500.00 | Fewer Project Management "PM" tasks are required & Other Engineering Services "OES" are required, therefore the PM total has been reduced to 750 hrs (\$112,500.00 at \$150/hr), & a new OES category has been created & funded with the money removed from PM. | \$1,677.50 | N/A |

| Pre filing site review | \$19,500.00 | \$19,500.00 | N/A | N/A | N/A |
|--|-------------|-------------|--|-----|-----|
| Additional Field Engineering Service, 20 Days | \$50,000.00 | \$50,000.00 | \$2,500 per site visit including expenses x 20 days. It is necessary to survey the site, plan the equipment, develop specifications for purchasing, & oversee multiple vendor RF projects. Station does not have available personnel trained in such services. | N/A | N/A |
| RF Exposure Measurements | \$21,050.00 | \$20,000.00 | N/A | N/A | N/A |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$80,000.00 | Per Widelity estimate | N/A | N/A |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| ASR modification (prepare FCC Form 854) | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |

| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$7,360.00 | \$7,000.00 | N/A | N/A | N/A |
|--|------------|------------|-----|------------|-----|
| Attorney Fees - Negotiation of lease and other matters for shared locations | \$4,210.00 | \$4,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Prepare request for Special Temporary Authorization | \$4,100.00 | \$3,000.00 | N/A | \$1,500.00 | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | \$2,650.00 | N/A |

| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | N/A | N/A |
|--|----------------|----------------|--|----------------|-----|
| Prepare and or review reimbursement form | \$2,630.00 | \$14,200.00 | Fewer PM tasks are needed & 399 work is needed, so the PM total has been reduced to \$150x672hrs (\$100800), & "Prepare & or review reimbursement form" has been increased with part of the \$ removed from PM | \$10,925.00 | N/A |
| Project management of the transition | \$118,500.00 | \$100,800.00 | N/A | \$33,826.04 | N/A |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Sub-total | \$385,610.00 | \$371,250.00 | N/A | \$51,677.63 | N/A |
| Total for all systems | \$2,827,387.18 | \$2,861,090.98 | N/A | \$1,660,775.16 | N/A |
| | | | | | |

| Actual Information | |
|---------------------------|-----------|
| Description | File Name |

| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Component Description: Amount: | Osborn 38967 v200714pmv1 \$675.00 |
|--|--------------------------------|---|
| Other Legal Services | | |
| | Component Description: | Covington |
| | | 60805585 |
| | A | v190513pmv1 |
| | Amount: | \$34.53 |
| | Component Description: | Covington |
| | | 60801032 |
| | Amount: | v190715jgv2 \$70.43 |
| | Company and Docominations | Coving stem inv |
| | Component Description: | Covington inv #60796723 Various Legal |
| | | UL20181024jgv1 |
| | Amount: | \$174.42 |
| | Component Description: | Covington |
| | | 60801029 |
| | Amount: | v190513pmv1 \$164.44 |
| | 7 | ψ. Ο |
| | Component Description: | Covington |
| | | 60801029 |
| | Amount: | v190712jgv2 \$144.71 |
| | Amount. | ψιττ./ Ι |
| | Component Description: | Covington |
| | | 60801032 |
| | Amazzat | v190530jgv2 |
| | Amount: | \$70.43 |

| Other Engineering Services | | |
|--|---------------------------|---|
| | Component Description: | Osborn 38967 |
| | | v200714pmv1 |
| | Amount: | \$977.50 |
| | Component Description: | Osborn inv #29769 Engineering Srvcs UL20181126jg v1 |
| | Amount: | \$700.00 |
| Pre filing site review | Information not provided. | |
| Additional Field Engineering Service, 20 Days | Information not provided. | |
| RF Exposure Measurements | Information not provided. | |
| Comprehensive coverage verification via field study, if needed | Information not provided. | |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | Information not provided. | |
| ASR modification (prepare FCC Form 854) | Information not provided. | |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. | |
| Attorney Fees - Negotiation of lease and other matters for shared locations | Information not provided. | |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. | |

| section of FCC Form 2100 (main), Construction Permit Application Component Description: Amount: Osborn 32201 v200203jgv1 \$2,650.00 Perform engineering study for new channel assignment and antenna | and File FCC Form 2100 (main), Construction Permit Application | Information not provided. | |
|---|---|---------------------------|--------------|
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application Perform engineering study for new channel assignment and antenna development Prepare and or review reimbursement form Component Description: Component Descri | Special Temporary | Component Description: | |
| section of FCC Form 2100 (main), Construction Permit Application Amount: Component Description: Amount: S2,650.00 Perform engineering study for new channel assignment and antenna development Prepare and or review reimbursement form Component Description: Compone | | Amount: | \$1,500.00 |
| Permit Application Amount: \$2,650.00 Perform engineering study for new channel assignment and antenna development Prepare and or review reimbursement form Component Description: Component Desc | Prepare engineering section of FCC Form 2100 | Component Description: | Osborn 32201 |
| Perform engineering study for new channel assignment and antenna development Prepare and or review reimbursement form Component Description: Component Description: Osborn 33666 v190618pmv1 Amount: Solution: Component Description: Osborn 36187 v200203jgv1 Amount: Solution: Component Description: Osborn 35396 v200203jgv1 Amount: Solution: Component Description: Osborn 35396 v200203jgv1 Amount: Solution: Component Description: Osborn 31608 v200224jgv2 Amount: Component Description: Osborn 30000 v200203jgv1 | | | |
| for new channel assignment and antenna development Prepare and or review reimbursement form Component Description: Componen | . S.m., ipphodion | Amount: | \$2,650.00 |
| Component Description: | Perform engineering study for new channel assignment and antenna development | Information not provided. | |
| Amount: \$612.50 Component Description: Osborn 36187 v200203jgv1 Amount: \$100.00 Component Description: Osborn 35396 v200203jgv1 Amount: \$495.00 Component Description: Osborn 31608 v200224jgv2 Amount: \$250.00 Component Description: Osborn 30000 v200203jgv1 | | Component Description: | |
| V200203jgv1 \$100.00 | | Amount: | |
| Amount: \$100.00 Component Description: Osborn 35396 v200203jgv1 Amount: \$495.00 Component Description: Osborn 31608 v200224jgv2 Amount: \$250.00 Component Description: Osborn 30000 v200203jgv1 | | Component Description: | Osborn 36187 |
| V200203jgv1 \$495.00 | | Amount: | •• |
| Amount: \$495.00 Component Description: Osborn 31608 v200224jgv2 Amount: \$250.00 Component Description: Osborn 30000 v200203jgv1 | | Component Description: | Osborn 35396 |
| Amount: v200224jgv2 \$250.00 \$250.00 Component Description: Osborn 30000 v200203jgv1 | | Amount: | •• |
| Amount: v200224jgv2 \$250.00 \$250.00 Component Description: Osborn 30000 v200203jgv1 | | Component Description | Osborn 31608 |
| Component Description: Osborn 30000 v200203jgv1 | | Component Description. | |
| v200203jgv1 | | Amount: | \$250.00 |
| | | Component Description: | Osborn 30000 |
| | | | 0000001 1 |

v200203jgv1

Amount: \$272.50

Component Description: Osborn 34581

v190810jgv1

Amount: \$1,107.50

Component Description: Osborn 35001

v200429jgv2

Amount: \$530.00

Component Description: Osborn 35810

v200430jgv2

Amount: \$690.00

Component Description: Osborn 38967

v200714pmv1

Amount: \$610.00

Component Description: Osborn 38581

v200714pmv1

Amount: \$700.00

Component Description: Osborn inv #28994

Amend 399 Form UL20190326jgv1

Amount: \$3,200.00

Component Description: Osborn 36538

v200424pmv1

Amount: \$885.00

Component Description: Osborn 32201

v200203jgv1

Amount: \$1,175.00

Project management of the transition

Component Description:

Osborn 32968 v190617pmv1

Amount:

\$525.00

Component Description:

Osborn 33666 v190618pmv1

Amount:

\$825.00

Component Description:

Osborn 36187 v200203jgv1

Amount:

\$445.00

Component Description:

Osborn 35396 v200203jgv1

Amount:

\$869.00

Component Description:

Osborn 32201 v200203jgv1

Amount:

\$300.00

Component Description:

Osborn 31608 v200224jgv2

Amount:

\$450.00

Component Description:

Osborn 30000 v200203jgv1 \$450.00

Amount:

Component Description:

v200203jgv1

Osborn 31789

Amount:

\$300.00

Component Description:

Osborn 33852 v200203jgv1

Amount:

\$450.00

v190810jgv1

Amount: \$525.00

Component Description: Osborn 35001

v200429jgv2

Amount: \$853.00

Component Description: Osborn 35810

v200430jgv2

Amount: \$682.00

Component Description: Osborn 32201

v200203jgv1

Amount: \$75.00

Component Description: Osborn 32828

v190613pmv1

Amount: \$525.00

Component Description: Osborn 36567

v200424pmv1

Amount: \$632.00

Component Description: Osborn 38967

v200714pmv1

Amount: \$510.00

Component Description: Osborn 38967

v200714pmv1

Amount: \$2,291.00

Component Description: Osborn 38581

v200714pmv1

Amount: \$300.00

v200714pmv1

Amount: \$1,788.00

Component Description: Osborn 30483

v200203jgv1

Amount: \$525.00

Component Description: Osborn 30685

v200224jgv2

Amount: \$825.00

Component Description: Osborn 36538

v200424pmv1

Amount: \$1,185.00

Component Description: Osborn inv #29769

Form 387 2018 Q2

UL20181126jg v1

Amount: \$337.50

Component Description: Osborn inv #26016

Prof srvcs 170530 -

170728

UL20181107jg v1

Amount: \$14,408.54

Component Description: Inv 29210 WVEC

Proj Mgt 180428-

180525

UL20180706jg v1

Amount: \$1,275.00

Component Description: Osborn inv #28994

Proj mgt 180331-

180427

UL20190326jgv1

Amount: \$150.00

v200424pmv1

Amount: \$300.00

Component Description: Osborn inv #29769

Prof srvcs 180526 -

170629

UL20181126jg v1

Amount: \$1,575.00

Component Description: Osborn inv #28584

Proj mgt thru

180330

UL20190326jgv1

Amount: \$450.00

Address transition timing and coordination issues w/ other stations and wireless

Information not provided.

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual (|
|--|-----------------------------|-------------------|---|-------------|----------|
| Other Expenses | \$206,703.00 | \$204,658.00 | | \$43,335.37 | |
| Transmitter and RF Component Decommissioning | \$36,000.00 | \$36,000.00 | See attached / uploaded PDF file titled, "Q Comm QC19- 194 v200624pmv1". | \$0.00 | N/A |
| Internal labor | \$22,228.00 | \$22,228.00 | N/A | N/A | N/A |
| MVPD Notification of Channel Change | \$6,000.00 | \$6,000.00 | promotional campaign for MVPD notification | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$6,000.00 | \$6,000.00 | 40 hours at \$150 per hour to shoot,write, produce and edit local informational spot. | \$3,270.00 | N/A |
| Equipment Storage | \$18,595.00 | \$18,595.00 | Flat bed trailer storage for 39.5 weeks per Dielectric. | \$18,595.00 | N/A |
| Equipment Delivery and Handling Charges | \$25,000.00 | \$25,000.00 | N/A | \$21,470.37 | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Non-zoning permits | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |

| Local Zoning | \$750.00 | \$750.00 | 3 cents per hundred on construction for permit. | N/A | N/ <i>F</i> |
|---|----------------|----------------|--|----------------|-------------|
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | N/A | N/A | N/ <i>F</i> |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 minor change CP application | \$1,110.00 | \$1,070.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | N/A | N/A |
| AM Pattern Disturbance Remedy | \$21,050.00 | \$20,000.00 | N/A | N/A | N/A |
| AM Pattern Disturbance Impact study | \$7,890.00 | \$7,500.00 | N/A | N/A | N/A |
| Sub-total | \$206,703.00 | \$204,658.00 | N/A | \$43,335.37 | N/A |
| Total for all systems | \$2,827,387.18 | \$2,861,090.98 | N/A | \$1,660,775.16 | N/A |

| Actual Information Description | File Name | |
|--|--------------------------------|---|
| Transmitter and RF Component Decommissioning | Component Description: Amount: | Q Comm QC19-194 v200624pmv1 \$36,000.00 |
| Internal labor | Information not provided. | |

| MVPD Notification of Channel Change | Information not provided. | |
|---|---------------------------|---|
| Develop and air announcement of upcoming channel change | Component Description: | 2C Media inv #203806 Creation of channel change announcement |
| | Amount: | UL20181016jgv1 \$3,270.00 |
| Equipment Storage | | |
| | Component Description: | Die 772008 v200617pmv1 |
| | Amount: | \$17,425.00 |
| | Component Description: | Die 833013 |
| | | v200713pmv1 |
| | Amount: | \$1,170.00 |

| Equipment Delivery and | | |
|--|---------------------------|---------------|
| Handling Charges | Component Description: | Die 772008 |
| | Amount | v200617pmv1 |
| | Amount: | \$9,692.48 |
| | Component Description: | Evertz 303089 |
| | Amount | v200624pmv1 |
| | Amount: | \$85.00 |
| | Component Description: | Die 775020 |
| | | v200622pmv1 |
| | Amount: | \$2,959.01 |
| | Component Description: | Die 833013 |
| | | v200713pmv1 |
| | Amount: | \$2,767.50 |
| | Component Description: | Die 768018 |
| | | v200713pmv1 |
| | Amount: | \$2,234.57 |
| | Component Description: | Die 779010 |
| | | v200623pmv1 |
| | Amount: | \$3,731.81 |
| | Component Description: | Die 768018 |
| | | v200622pmv1 |
| | Amount: | \$2,234.57 |
| Disposal Costs (for equipment and other waste, net of any salvage value) | Information not provided. | |
| Non-zoning permits | Information not provided. | |
| Local Zoning | Information not provided. | |
| | | |

| FCC Filing Fees - Special Temporary Authorization request | Information not provided. |
|---|---------------------------|
| FCC Filing Fees - Form 2100 license to cover application | Information not provided. |
| FCC Filing Fees - Form 2100 minor change CP application | Information not provided. |
| DTV Medical Facility Notification | Information not provided. |
| AM Pattern Disturbance Remedy | Information not provided. |
| AM Pattern Disturbance Impact study | Information not provided. |

Cost Information

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|----------------|
| Total for all systems | \$2,827,387.18 | \$2,861,090.98 | \$1,660,775.16 |

| Reimbursem | enrestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | Yes |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Jeffrey C Gehman Engineering Associate

07/14/2020

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Jeffrey C Gehman Engineering Associate

07/14/2020

Attachments