



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **83929** | Service: **DTV** | Call **WHD** | Channel: **34 (UHF)** |  
ID: | Sign:  
File **0000028620**  
Number:  
FRN: **0002710192** | Date **08/12**  
Submitted: **/2020**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>SCRIPPS BROADCASTING HOLDINGS LLC</b> Doing Business As: SCRIPPS MEDIA, INC.	David Giles 312 Walnut Street 28th Floor Cincinnati, OH 45202 United States	+1 (513) 977-3000	DAVE. GILES@SCRIPPS.COM	Limited Liability Company

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>Ray Thurber</b> <i>SCRIPPS BROADCASTING HOLDINGS LLC</i>	312 WALNUT STREET 28TH FLOOR CINCINNATI, OH 45202 United States	+1 (248) 827-9202	ray. thurber@scripps.com

**Broadcaster  
Information  
and  
Transition  
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	Current transmission system consists of a main/aux transmitter feeding a transmission line which connects to an antenna on the tower. Work includes installing new transmission line, attaching to antenna and connecting to new repack channel transmitters.

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Auxiliary  
Transmitter****Add Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Used in case of failure of main transmitter
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	CST-II
	Year	2013
	Type	Inductive Output Tube
	IOT Power Type	Single
	Power Capacity	20.0 kW

**Auxiliary  
Transmitter****New Transmitter Costs**

Section	Question	Response
<b>New Transmitter</b>	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	TRN-5XU- 2916D-L
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	20.0 kW
	Justification for New Transmitter	Current transmitter manufacturer is no longer in business. See attached narrative and justification

**Auxiliary  
Transmitter****Other Transmitter Costs**

Section	Question	Response
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A

	Other Electrical Service	Yes
	Description	Provide new sub panel and wire into transmitter. Also, wire pumps and heat exchanger to transmitter. Cost based on past experience.
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Auxiliary Transmitter**      **Other Transmitter Cost Not Listed**  
Information not provided.

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	CST-II
	Year	2000
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	80.0 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	TRN-5XU-8916D-L
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	60 kW
	Justification for New Transmitter	Current transmitter manufacturer is no longer in business. See previously submitted narrative and justification.

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	4 inches

	Length	100.0 feet
	Other Electrical Service	No
	Description	N/A
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	15 tons
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	Yes
	Size	900.0 square feet
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary  
Transmitter**

**Other Transmitter Cost Not Listed**

Information not provided.



**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Other
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	Custom - Customer Assembled
	ERP: (Effective Radiated Power)	700.0 kW

Manufacturer	
Model	TUA-SP4- 12/48H-1-S- R
Year	2009

Primary  
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	1000.0 kW
	Manufacturer	

Model	TFU-27JSC /VP-R P220
Year	2018
Justification for New Antenna	Current antenna was assembled by licensee and actual performance on repack channel is unlikely. Upgrade for new antenna is for elliptical polarization. Upgrade cost was deducted from quote. NOTE: Bottom of quote shows both discount and upgrade deduction.

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A

	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	8 3/16 inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

## Primary Antenna

### Other Antenna Cost Not Listed

Name	Description
<b>Custom Mounting Brackets</b>	Due to WHDT being in a high-wind area (i. e. Florida), stronger mounting brackets are required. This was overlooked on the original proposal. See change order 3 Jan 2019

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary**  
**Transmission Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Rigid
	Diameter	8 3/16 inches
	Other Diameter	N/A
	Segment Length	Other
	Other Segment Length	19.33 feet
	Number of parallel runs	1
	Length	1700 feet per run



**Primary** **New Transmission Line**  
**Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	8 3/16 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1700 feet per run
	Justification for New Transmission Line	See previously submitted narrative and justification. Also see attached quote which includes discounted price.

**Primary** **Other Transmission Line Expenses Not Listed**  
**Transmission Line**

Name	Description
------	-------------

---

**Minor changes**

Minor changes in line cost. These were discovered after installation planning. See Invoice MAN00694 line items 4 and 22 from Dielectric.

---

**Tower Equipment And Rigging Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Move Equipment
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1028084
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	26° 34' 30.7" N-
	Longitude (NAD83)	080° 14' 31.1" W-
	Overall Structure Height	1532.13 feet
	Support Structure Height	1528.85 feet
	Ground Elevation Above Mean Sea Level (AMSL)	17.06 feet

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	WFLX, LLC
Date Constructed	10/06/2015

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
20436	WRMF	FM
39736	WFLX	DTV

**Primary  
Tower**

**Tower Rigging Costs**

Section	Question	Response
<b>Tower Rigging Costs</b>	Complex Tower	N/A
<b>Helicopter Services Required</b>	Are helicopter services required?	No

**Primary  
Tower**

**Other Tower Expenses Not Listed**

Information not provided.

**Outside  
Professional**

Section	Question	Response
<b>Services Costs Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	595
	Explanation	reimbursement filing, expense tracking, vendor coordination, progress reporting, budget creation, budget review, budget tracking, daisy- chain monitoring and all other activities necessary
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A

	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
<b>RF Field Engineering Services</b>	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

**Outside  
Professional**

**Other Professional Services Expenses Not Listed**

<b>Services Costs</b>	
<b>Name</b>	<b>Description</b>
<b>Engineering Support for CP Extension</b>	Engineering - CP Extension Request
<b>Legal for CP Extension</b>	Legal work relating to request for extension of CP
<b>Power Engineering</b>	Engineering plan to change generator and transfer switch for 380 vac service. Preparation of electrical plan for transmitter room.
<b>Progress Reporting</b>	Prepare and file 6 required progress reports on FCC Form 2100, Schedule 387 on a quarterly basis with the FCC.
<b>Progress Reporting - Legal</b>	Review and/or file FCC Form 2100, Schedule 387
<b>RF Consulting Services</b>	Coverage and population counts for alternate site locations
<b>Site Candidate Identification Selection Negotiation</b>	Site Identification Selection and Initial Negotiation Services for potential alternate sites
<b>Reviewing and Preparing Form 399</b>	Legal work to prosecute Form 399 filings

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	No
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	No
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes



<b>Other Expenses</b>	<b>Other Expenses Not Listed</b> Information not provided.
-----------------------	---

## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter TRN-5XU-8916D-L	\$1,992,559.52	\$1,980,537.41		\$1,826,823.40	
Other -- Building Addition Size: 900.0	<i>\$100,459.52</i>	\$100,459.52	See previously submitted narrative and justification. Also, see attached estimate for construction in the West Palm Beach, FL area. Use of small factory was used based on a commercial structure that will need to meet commercial code requirements.	\$16,470.00	N/A
15 Ton system	\$55,800.00	\$40,000.00	N/A	\$15,120.00	N/A
4" Rigid Conduit and Wiring (Cost per foot)	\$10,100.00	\$9,600.00	N/A	\$0.00	N/A

Switchgear - industrial 800 amp	\$38,200.00	\$35,000.00	See attached quote for electrical panel from Knight Electric.	\$0.00	N/A
UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW	\$1,788,000.00	\$1,795,477.89	see Estimated Cost Justification WHDT-110- 1st Primary Transmitter - UHF Liquid Cooled Solid State, 52-61 kW v1	\$1,795,233.40	invoices
<b>Auxiliary Transmitter TRN-5XU- 2916D-L</b>	<b>\$699,000.00</b>	<b>\$615,000.00</b>		<b>\$597,900.00</b>	
UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	\$684,000.00	\$600,000.00	N/A	\$590,000.00	N/A
Other Electrical Service: Provide new sub panel and wire into transmitter. Also, wire pumps and heat exchanger to transmitter. Cost based on past experience.	<b>\$15,000.00</b>	\$15,000.00	See attached narrative and justification	\$7,900.00	N/A

<b>Sub-total</b>	\$2,691,559.52	\$2,595,537.41	N/A	\$2,424,723.40	N/A
<b>Total for all systems</b>	\$4,076,475.37	\$3,667,858.96	N/A	\$3,034,288.07	N/A

## Components

Actual Information	
Description	File Name
Other -- Building Addition Size: 900.0	<p><b>Component Description:</b> line item 5 - space planning and transmitter room engineering total cost: \$16,470.00 50 percent of total cost: \$8,235.00</p> <p><b>Amount:</b> \$8,235.00</p> <p><b>Component Description:</b> Line item 5 -Space planning and building layout drawings for cooling system, transmission line, etc. See invoice detail. Final payment.</p> <p><b>Amount:</b> \$8,235.00</p>

15 Ton system	<div data-bbox="711 174 1362 327"> <p><b>Component Description:</b> Line Item 4 - Air Filtration unit final payment</p> <p><b>Amount:</b> \$1,710.00</p> </div> <div data-bbox="711 434 1375 748"> <p><b>Component Description:</b> Invoice item 4 - Air Filtration part of the HVAC expense item. Amount requested reflects 50% down payment.</p> <p><b>Amount:</b> \$1,710.00</p> </div> <div data-bbox="711 855 1369 1084"> <p><b>Component Description:</b> line item 3 - 12 ton HVAC total cost: \$11,700.00 50 percent of total cost: \$5,850.00</p> <p><b>Amount:</b> \$5,850.00</p> </div> <div data-bbox="711 1191 1353 1339"> <p><b>Component Description:</b> Line item 3 - AC Compressor final payment</p> <p><b>Amount:</b> \$5,850.00</p> </div>
4" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
Switchgear - industrial 800 amp	Information not provided.

UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW	<div> <b>Component Description:</b> WHDT-110-1st Primary Transmitter - UHF Liquid Cooled Solid State, 52-61 kW         </div> <div> <b>Amount:</b> \$10,173.40         </div>
	<div> <b>Component Description:</b> Line Item 1 - Final Payment for main transmitter.         </div> <div> <b>Amount:</b> \$892,530.00         </div>
	<div> <b>Component Description:</b> line item 1 - 60kW main transmitter total cost: \$1,785,060.00 50 percent of total cost: \$892,530.00         </div> <div> <b>Amount:</b> \$892,530.00         </div>
UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	<div> <b>Component Description:</b> Line Item 2 - Final payment for Aux transmitter         </div> <div> <b>Amount:</b> \$295,000.00         </div> <div> <b>Component Description:</b> line item 2 - 20kW backup transmitter total cost: \$590,000.00 50 percent of total cost: \$295,000.00         </div> <div> <b>Amount:</b> \$295,000.00         </div>

Other Electrical Service: Provide new sub panel and wire into transmitter. Also, wire pumps and heat exchanger to transmitter. Cost based on past experience.	<b>Component Description:</b>	line item 7 - step-down power transformer total cost: \$7,900.00 50 percent of total cost: \$3,950.00
	<b>Amount:</b>	\$3,950.00
	<b>Component Description:</b>	Line item 7 - Step down transformer. Final payment.
	<b>Amount:</b>	\$3,950.00

## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Antenna TFU-27JSC /VP-R P220</b>	<b>\$214,360.00</b>	<b>\$208,820.00</b>		<b>\$168,498.00</b>	
Custom Mounting Brackets	<i>\$21,600.00</i>	\$21,600.00	Due to WHDT being in a high-wind area (i.e. Florida), stronger mounting brackets are required. This was overlooked on the original proposal. See change order 3 Jan 2019	N/A	N/A
Elbow complex, single channel, at antenna input, per 8 3/16. feedline (if needed)	\$15,250.00	\$10,040.00	See attached quote with discount included.	\$9,036.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$5,760.00	N/A



UHF - High Power, Side Mount, basic slot antenna, 1000 kW input, directional,, elliptically or circularly polarized	<b>\$170,780.00</b>	\$170,780.00	Current antenna was assembled by licensee and actual performance on repack channel is unlikely. Upgrade for new antenna is for elliptical polarization. Upgrade cost was deducted from quote. NOTE: Bottom of quote shows both discount and upgrade deduction.	\$153,702.00	line item 1 - main antenna total cost: \$170,780.00 45 percent of total cost: \$76,851.00.
<b>Sub-total</b>	\$214,360.00	\$208,820.00	N/A	\$168,498.00	N/A
<b>Total for all systems</b>	\$4,076,475.37	\$3,667,858.96	N/A	\$3,034,288.07	N/A

## Components

Actual Information	
Description	File Name
Custom Mounting Brackets	Information not provided.

<p>Elbow complex, single channel, at antenna input, per 8 3/16. feedline (if needed)</p>	<table><tr><td data-bbox="715 118 1114 768"><b>Component Description:</b></td><td data-bbox="1153 118 1414 768">Line item 3, 45% due prior to shipment. NOTE: See explanation of cost variance shown after invoice for non-reimbursable item. We will not resubmit this same invoice in the future in order to claim the unreimbursed balance.</td></tr><tr><td data-bbox="715 768 1114 835"><b>Amount:</b></td><td data-bbox="1153 768 1414 835">\$4,518.00</td></tr><tr><td data-bbox="715 835 1114 1104"><b>Component Description:</b></td><td data-bbox="1153 835 1414 1104">item 3 - elbow complex total cost: \$10,040.00 45 percent of total cost: \$4,518.00</td></tr><tr><td data-bbox="715 1104 1114 1193"><b>Amount:</b></td><td data-bbox="1153 1104 1414 1193">\$4,518.00</td></tr></table>	<b>Component Description:</b>	Line item 3, 45% due prior to shipment. NOTE: See explanation of cost variance shown after invoice for non-reimbursable item. We will not resubmit this same invoice in the future in order to claim the unreimbursed balance.	<b>Amount:</b>	\$4,518.00	<b>Component Description:</b>	item 3 - elbow complex total cost: \$10,040.00 45 percent of total cost: \$4,518.00	<b>Amount:</b>	\$4,518.00
<b>Component Description:</b>	Line item 3, 45% due prior to shipment. NOTE: See explanation of cost variance shown after invoice for non-reimbursable item. We will not resubmit this same invoice in the future in order to claim the unreimbursed balance.								
<b>Amount:</b>	\$4,518.00								
<b>Component Description:</b>	item 3 - elbow complex total cost: \$10,040.00 45 percent of total cost: \$4,518.00								
<b>Amount:</b>	\$4,518.00								

Sweep test of existing antenna	<div data-bbox="715 174 1375 763"> <p><b>Component Description:</b> Line item 23, 45% due prior to shipment. NOTE: See explanation of cost variance shown after invoice for non-reimbursable item. We will not resubmit this same invoice in the future in order to claim the unreimbursed balance.</p> </div> <div data-bbox="715 775 1273 808"> <p><b>Amount:</b> \$2,880.00</p> </div> <div data-bbox="715 913 1375 1104"> <p><b>Component Description:</b> line item 22 - sweep total cost of item 22: \$6,400.00 45 percent of total cost: \$2,880.00</p> </div> <div data-bbox="715 1115 1273 1149"> <p><b>Amount:</b> \$2,880.00</p> </div>
--------------------------------	--

<p>UHF - High Power, Side Mount, basic slot antenna, 1000 kW input, directional,, elliptically or circularly polarized</p>	<table> <tr> <td data-bbox="699 94 1098 761"> <p><b>Component Description:</b></p> </td><td data-bbox="1098 94 1428 761"> <p>Line item 1, 45% due prior to shipment. NOTE: See explanation of cost variance shown after invoice for non-reimbursable item. We will not resubmit this same invoice in the future in order to claim the unreimbursed balance.</p> </td></tr> <tr> <td data-bbox="699 761 1098 851"> <p><b>Amount:</b></p> </td><td data-bbox="1098 761 1428 851"> <p>\$76,851.00</p> </td></tr> <tr> <td data-bbox="699 851 1098 1097"> <p><b>Component Description:</b></p> </td><td data-bbox="1098 851 1428 1097"> <p>line item 1 - main antenna total cost: \$170,780.00 45 percent of total cost: \$76,851.00</p> </td></tr> <tr> <td data-bbox="699 1097 1098 1202"> <p><b>Amount:</b></p> </td><td data-bbox="1098 1097 1428 1202"> <p>\$76,851.00</p> </td></tr> </table>	<p><b>Component Description:</b></p>	<p>Line item 1, 45% due prior to shipment. NOTE: See explanation of cost variance shown after invoice for non-reimbursable item. We will not resubmit this same invoice in the future in order to claim the unreimbursed balance.</p>	<p><b>Amount:</b></p>	<p>\$76,851.00</p>	<p><b>Component Description:</b></p>	<p>line item 1 - main antenna total cost: \$170,780.00 45 percent of total cost: \$76,851.00</p>	<p><b>Amount:</b></p>	<p>\$76,851.00</p>
<p><b>Component Description:</b></p>	<p>Line item 1, 45% due prior to shipment. NOTE: See explanation of cost variance shown after invoice for non-reimbursable item. We will not resubmit this same invoice in the future in order to claim the unreimbursed balance.</p>								
<p><b>Amount:</b></p>	<p>\$76,851.00</p>								
<p><b>Component Description:</b></p>	<p>line item 1 - main antenna total cost: \$170,780.00 45 percent of total cost: \$76,851.00</p>								
<p><b>Amount:</b></p>	<p>\$76,851.00</p>								

Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$595,212.00	\$381,627.20		\$339,309.72	
Minor changes	<i>\$5,312.00</i>	\$5,312.00	Minor changes in line cost. These were discovered after installation planning. See Invoice MAN00694 line items 4 and 22 from Dielectric.	\$2,390.40	N/A
Rigid Transmission Line - copper, 8 3 /16"	\$589,900.00	\$376,315.20	See attached quote that includes discount.	\$336,919.32	N/A
Sub-total	\$595,212.00	\$381,627.20	N/A	\$339,309.72	N/A
Total for all systems	\$4,076,475.37	\$3,667,858.96	N/A	\$3,034,288.07	N/A

Components

Actual Information Description	File Name
--------------------------------	-----------

Minor changes	<div data-bbox="715 174 1375 806"> <div> <b>Component Description:</b> <p>Line item 22, 45% due prior to shipment. NOTE: See explanation of cost variance shown after invoice for non-reimbursable item. We will not resubmit this same invoice in the future in order to claim the unreimbursed balance.</p> </div> <div> <b>Amount:</b> <p>\$2,390.40</p> </div> </div>
Rigid Transmission Line - copper, 8 3/16"	<div data-bbox="715 945 1375 1576"> <div> <b>Component Description:</b> <p>Line item 4, 45% due prior to shipment. NOTE: See explanation of cost variance shown after invoice for non-reimbursable item. We will not resubmit this same invoice in the future in order to claim the unreimbursed balance.</p> </div> <div> <b>Amount:</b> <p>\$167,577.48</p> </div> </div> <div data-bbox="715 1684 1366 1957"> <div> <b>Component Description:</b> <p>line item 4 - transmission line total cost: \$376,315.20 45 percent of total cost: \$169,341.84</p> </div> <div> <b>Amount:</b> <p>\$169,341.84</p> </div> </div>

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower GTOWER	\$210,500.00	\$200,000.00		\$6,500.00	
Tall Tower (greater than 500')	\$210,500.00	\$200,000.00	N/A	\$6,500.00	N/A
Sub-total	\$210,500.00	\$200,000.00	N/A	\$6,500.00	N/A
Total for all systems	\$4,076,475.37	\$3,667,858.96	N/A	\$3,034,288.07	N/A

Components

Actual Information	
Description	File Name
Tall Tower (greater than 500')	<div>Component Description: Tower Analysis 1235' Guyed Structure</div> <div>Amount: \$6,500.00</div>

**Cost  
Information**

**Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$294,066.75</b>	<b>\$217,697.25</b>		<b>\$95,256.95</b>	
Project management of the transition	\$94,010.00	\$99,675.00	Widely Strategic Support	\$32,388.13	N/A
Reviewing and Preparing Form 399	<b>\$19,771.25</b>	\$19,771.25	See Narrative April 2019	\$19,771.25	See April 2019 Narrative and PWSF Invoice entries.
Site Candidate Identification Selection Negotiation	<b>\$4,100.00</b>	\$4,100.00	See attached April 2019 Narrative and Tower Engineering Professionals Invoices.	\$4,099.82	See April 2019 Narrative and Tower Engineering Professionals Invoices.
RF Consulting Services	<b>\$4,106.25</b>	\$4,106.25	See Narrative April 2019 and MSW Invoice	\$750.00	See attached Narrative April 2019 and MSW Invoice 7009.
Progress Reporting - Legal	<b>\$467.00</b>	\$467.00	See Narrative April 2019 and PWSF Invoice entries.	\$467.00	See Narrative April 2019 and PWSF Invoice entries



Progress Reporting	<b>\$21,000.00</b>	\$21,000.00	Prepare and file 6 required progress reports on FCC Form 2100, Schedule 387 on a quarterly basis with the FCC.	\$132.50	N/A
Legal for CP Extension	<b>\$5,274.75</b>	\$5,274.75	See Narrative April 2019 and PWSP Invoice entries	\$5,274.75	See attached Narrative April 2019 and PWSF invoice.
Engineering Support for CP Extension	<b>\$397.50</b>	\$397.50	See Narrative April 2019 and MSW Invoice	\$397.50	See Narrative and MSW Invoice 7047.
RF Exposure Measurements	\$21,050.00	\$5,000.00	N/A	\$0.00	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$20,000.00	N/A	\$2,650.00	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$3,150.00	N/A	\$3,150.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	\$0.00	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$2,973.00	N/A	\$2,973.50	Please see detailed entries in attached invoiced identified with Preparing and Filing FCC CP application
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$0.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,545.00	per Estimated Cost Justification WHDT-530- RF Eng - Construction Permit Application (Main) v0	\$3,545.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$4,730.00	N/A	\$2,400.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	\$0.00	N/A

Prepare and or review reimbursement form	\$2,630.00	\$6,757.50	Actual cost of budget preparation and entering into 399 form.	\$6,757.50	see itemized invoice 6876. See also invoice 7047
Power Engineering	\$10,500.00	\$10,500.00	Design of replacement electrical mains for new transmitters.	\$10,500.00	N/A
<b>Sub-total</b>	\$294,066.75	\$217,697.25	N/A	\$95,256.95	N/A
<b>Total for all systems</b>	\$4,076,475.37	\$3,667,858.96	N/A	\$3,034,288.07	N/A

## Components

Actual Information	
Description	File Name
Project management of the transition	
	<b>Component Description:</b> Project Management
	<b>Amount:</b> \$3,164.55
	<b>Component Description:</b> Project Management
	<b>Amount:</b> \$3,472.45
	<b>Component Description:</b> Repack Engineering
	<b>Amount:</b> \$458.33
	<b>Component Description:</b> FCC Repack
	<b>Amount:</b> \$375.00
	<b>Component Description:</b> WHDT Status Call
	<b>Amount:</b> \$150.00

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,478.90

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,257.70

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$93.55

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$1,600.20

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$64.95

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,212.05

<b>Component Description:</b>	WHDT-510- Project Management
<b>Amount:</b>	\$150.00

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$3,207.60

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,617.20

	<b>Component Description:</b>	Project Management
	<b>Amount:</b>	\$276.55
	<b>Component Description:</b>	Project Management
	<b>Amount:</b>	\$3,512.20
	<b>Component Description:</b>	Project Management
	<b>Amount:</b>	\$789.55
	<b>Component Description:</b>	Project Management
	<b>Amount:</b>	\$2,490.95
	<b>Component Description:</b>	Project Management
	<b>Amount:</b>	\$3,016.40
Reviewing and Preparing Form 399	<b>Component Description:</b>	Legal work necessary to prosecute Form 399 to payment
	<b>Amount:</b>	\$19,771.25

Site Candidate Identification Selection Negotiation	<b>Component Description:</b>	Site Selection and Initial Negotiations. See April 2019 Narrative
	<b>Amount:</b>	\$1,599.84
	<b>Component Description:</b>	Site Candidate Identification. See April 2019 Narrative
	<b>Amount:</b>	\$2,499.98
RF Consulting Services	<b>Component Description:</b>	Repack Engineering
	<b>Amount:</b>	\$750.00
	<b>Component Description:</b>	Coverage and population counts in connection with potential alternate tower sites.
	<b>Amount:</b>	\$4,106.25
Progress Reporting - Legal	<b>Component Description:</b>	Legal fees for review and submission of required FCC progress reporting.
	<b>Amount:</b>	\$467.00
Progress Reporting	<b>Component Description:</b>	Actual cost of preparing and filing required FCC Progress Report
	<b>Amount:</b>	\$132.50

Legal for CP Extension	<b>Component Description:</b>  <b>Amount:</b>	Legal fees for submitting required CP extension request. \$5,274.75
Engineering Support for CP Extension	<b>Component Description:</b>  <b>Amount:</b>	Actual cost of engineering support of CP extension filing. \$397.50
RF Exposure Measurements	Information not provided.	
Comprehensive coverage verification via field study, if needed	<b>Component Description:</b> <b>Amount:</b>	Interference Study \$2,650.00
Attorney Fees - Negotiation of lease and other matters for shared locations	<b>Component Description:</b>  <b>Amount:</b>	Legal fees for addressing shared location matters \$3,150.00
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<b>Component Description:</b>  <b>Amount:</b>	Legal Fees for Preparing and Filing FCC CP Application \$2,973.50
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	

<p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p>	<table> <tr> <td data-bbox="713 174 1023 210"><b>Component Description:</b></td><td data-bbox="1157 174 1374 327">WHDT-530-RF Eng - Construction Permit Application (Main)</td></tr> <tr> <td data-bbox="713 338 823 365"><b>Amount:</b></td><td data-bbox="1157 338 1273 365">\$1,425.00</td></tr> <tr> <td data-bbox="713 477 1023 512"><b>Component Description:</b></td><td data-bbox="1157 477 1374 665">Prepare Form 2100 &amp; Exhibits for filing CP application with FCC</td></tr> <tr> <td data-bbox="713 676 823 703"><b>Amount:</b></td><td data-bbox="1157 676 1273 703">\$2,120.00</td></tr> </table>	<b>Component Description:</b>	WHDT-530-RF Eng - Construction Permit Application (Main)	<b>Amount:</b>	\$1,425.00	<b>Component Description:</b>	Prepare Form 2100 & Exhibits for filing CP application with FCC	<b>Amount:</b>	\$2,120.00
<b>Component Description:</b>	WHDT-530-RF Eng - Construction Permit Application (Main)								
<b>Amount:</b>	\$1,425.00								
<b>Component Description:</b>	Prepare Form 2100 & Exhibits for filing CP application with FCC								
<b>Amount:</b>	\$2,120.00								
<p>Perform engineering study for new channel assignment and antenna development</p>	<table> <tr> <td data-bbox="713 844 1023 880"><b>Component Description:</b></td><td data-bbox="1157 844 1366 996">WHDT - Preparation of STA and ERP/tpo Calculations</td></tr> <tr> <td data-bbox="713 1008 823 1034"><b>Amount:</b></td><td data-bbox="1157 1008 1273 1034">\$2,400.00</td></tr> <tr> <td data-bbox="713 1146 1023 1182"><b>Component Description:</b></td><td data-bbox="1157 1146 1342 1256">Previously paid. Ignore or delete this entry</td></tr> <tr> <td data-bbox="713 1267 823 1294"><b>Amount:</b></td><td data-bbox="1157 1267 1203 1294">N/A</td></tr> </table>	<b>Component Description:</b>	WHDT - Preparation of STA and ERP/tpo Calculations	<b>Amount:</b>	\$2,400.00	<b>Component Description:</b>	Previously paid. Ignore or delete this entry	<b>Amount:</b>	N/A
<b>Component Description:</b>	WHDT - Preparation of STA and ERP/tpo Calculations								
<b>Amount:</b>	\$2,400.00								
<b>Component Description:</b>	Previously paid. Ignore or delete this entry								
<b>Amount:</b>	N/A								
<p>Address transition timing and coordination issues w/ other stations and wireless</p>	<p>Information not provided.</p>								
<p>Prepare and or review reimbursement form</p>	<table> <tr> <td data-bbox="713 1590 1023 1626"><b>Component Description:</b></td><td data-bbox="1157 1590 1374 1702">Actual cost of 399 budget preparation and filing.</td></tr> <tr> <td data-bbox="713 1713 823 1740"><b>Amount:</b></td><td data-bbox="1157 1713 1273 1740">\$1,987.50</td></tr> <tr> <td data-bbox="713 1852 1023 1888"><b>Component Description:</b></td><td data-bbox="1157 1852 1358 1919">Form 399 budget preparation</td></tr> <tr> <td data-bbox="713 1930 823 1957"><b>Amount:</b></td><td data-bbox="1157 1930 1273 1957">\$4,770.00</td></tr> </table>	<b>Component Description:</b>	Actual cost of 399 budget preparation and filing.	<b>Amount:</b>	\$1,987.50	<b>Component Description:</b>	Form 399 budget preparation	<b>Amount:</b>	\$4,770.00
<b>Component Description:</b>	Actual cost of 399 budget preparation and filing.								
<b>Amount:</b>	\$1,987.50								
<b>Component Description:</b>	Form 399 budget preparation								
<b>Amount:</b>	\$4,770.00								



Power Engineering	<div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> Line item 6 - Eng 2  \$5,250.00 </div> </div> <div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> line item 6 - ENG-2 total cost:  \$10,500.00 50 percent of total cost: \$5,250.00  \$5,250.00 </div> </div>
-------------------	---

Cost  
Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$70,777.10	\$64,177.10		\$0.00	
MVPD Notification of Channel Change	<i>\$2,000.00</i>	\$2,000.00	Notification will need to be made to MVPD's as required. Applicant to explore using an outside firm to determine which facilities will need to be notified and send the appropriate notification letters.	\$0.00	N/A
Develop and air announcement of upcoming channel change	<i>\$500.00</i>	\$500.00	N/A	\$0.00	N/A
Equipment Storage	<i>\$8,000.00</i>	\$8,000.00	leased storage space estimate	\$0.00	N/A

Equipment Delivery and Handling Charges	<b>\$40,282.10</b>	\$40,282.10	See attached quote for delivery of 2 transmitters and estimating \$10,000 for 1,700 ft. of 8" transmission line and antenna.	\$0.00	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<b>\$5,000.00</b>	\$5,000.00	Applicant will be required to dispose of the current transmission line and transmitters. The exact costs are not known at this time.	\$0.00	N/A
Non-zoning permits	<b>\$2,000.00</b>	\$2,000.00	Estimated permit cost to modify unused portion of building to accommodate new transmitters .	\$0.00	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	\$0.00	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	\$0.00	N/A
DTV Medical Facility Notification	\$11,550.00	\$5,000.00	N/A	\$0.00	N/A
<b>Sub-total</b>	<b>\$70,777.10</b>	<b>\$64,177.10</b>	N/A	\$0.00	N/A

<b>Total for all systems</b>	\$4,076,475.37	\$3,667,858.96	N/A	\$3,034,288.07	N/A
------------------------------	----------------	----------------	-----	----------------	-----

## Components

Information not provided.

**Cost  
Information****Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$4,076,475.37	\$3,667,858.96	\$3,034,288.07

**Reimbursement Status**

Question	Response
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

	<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
	<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Sravan Reddy , Reddy .</b>  <i>Senior Director, General Accounting</i></p> <p>08/12/2020</p>



Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Sravan Reddy , Reddy .</b>  <i>Senior Director, General Accounting</i></p> <p>08/12/2020</p>

## Attachments