

Federal Communications Commission

## (REFERENCE COPY - Not for submission)

## FCC Form 399: Reimbursement Request

Facility	16817	Service: DTV	Call	WTVS	Channel: 20 (UHF)
ID:			Sign:		
File	000002	7891			
Number:					
FRN: <b>00</b>	02770360	Date	08/10		
		Submitted:	/2020		

#### Applicant Name, Type, and Contact Information

#### Applicant Information

Applicant	Address	Phone	Email	Applicant Type
DETROIT EDUCATIONAL TELEVISION FOUNDATION Doing Business As: WTVS	John Mark RILEY BROADCASTCAST CENTER 1 CLOVER COURT WIXOM, MI 48393 United States	+1 (248) 305- 3788	jmark@dptv. org	Not-for- Profit

#### Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer	Preparer Contact Name and Information				
Contact Information	Applicant	Address	Phone	Email	
	<b>John Mark</b> VP Engineering Detroit Educational Television Foundation	John Mark 1 Clover Court Wixom, MI 48393 United States	+1 (248) 305- 3760	jmark@dptv. org	

Broadcaster	Question	Response
Information and Transition Plan	Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
	Briefly describe transition plan	3 stations Install and operate from a new side mount Broadband Antenna installed before implementation of Phase 3 due to WMYD early transition. Install new transmitter filters coax and antenna to operate on post transition assigned frequency of channel 20

Transmitters	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary	xisting Transmitter Information			
Transmitter	Section	Question	Response	
	Existing Transmitter Description	Type of change	Purchase New	
		Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is this transmitter currently shared with another station?	No	
		another station? Is this transmitter currently in operating condition?	Yes	
	Existing Transmitter	Manufacturer		
	Manufacturer and Type	Model	Visionary DT Dual HP25SDW	
		Year	1999	
		Туре	Inductive Output Tube	
		IOT Power Type	Two	
		Power Capacity	60 kW	

## **Existing Transmitter Information**

Primary	New Transmitter Costs		
Transmitter	Section	Question	Response
	New Transmitter Us	Use	Primary (Main)
		Change Type	Purchase New
		Is this a request for upgraded equipment?	Yes
		Manufacturer	
	Model Transmitter Type Solid State Cooling Solid State Power capacity	Model	ULXTE-60
		Transmitter Type	Solid State
		Solid State Cooling	Liquid Cooled
		Solid State Power capacity	38 kW
		Justification for New Transmitter	Current Transmitter Manufacture no longer in business Parts unavailable SS transmitter lower cost than IOT See Attached

Primary	Other Transmitter Costs				
Transmitter	Section	Question	Response		
	Electrical ServiceService Entrance (3 phases 800A 208V)Switchgear (industrial 800 amp)Transformer (480V)PowerRigid Conduit and Wiring	No			
		Switchgear (industrial 800 amp)	Yes		
		Transformer (480V)	Yes		
		Power	150 kVA		
		Rigid Conduit and Wiring	Yes		

	Size	2 inches
	Length	200.0 feet
	Other Electrical Service	Yes
	Description	Generator replacement Electrical installation for Transmitter
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Туре	Cooling Only
	Size	10 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	Yes
	Size	1500.0 square feet
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

# Primary Other Transmitter Cost Not Listed Name

tter	Name	Description
	10 ton Heating and cooling unit	antenna combiner room heating and cooling
	Transmitter Installation Costs	Transmitter Installation Costs
	Transmitter Electrical Installation	Engineering, planning, and installation labor for transmitter electrical components as required due to the repack
	Internal Transmission Line	Internal Transmission Line

HVAC ice shield	protection for external portion of HVAC
electrical Sub panel	power distribution for new combiner room

Antennas Section		Question	Response
Antenna Related Exper	ated Expenses	Do you have antenna related expenses?	Yes

Primary	Existing Antenna Information			
Antenna Section Existing Antenna Description	Section	Question	Response	
	Type of change	Purchase New		
		Antenna Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is the existing antenna shared with another station or stations?	No	
		Is the existing antenna directional?	No	
	Is antenna in operating condition?	Yes		
	Is antenna located on or in close proximity to an antenna farm?	No		
	Existing Antenna Manufacturer and Type	Class	Full Power	
		Mounting	Top Mount	
	Antenna position in stack	Bottom		
	Polarization	Horizontal		
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels	N/A	
		Design power capacity in use	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	600.0 kW	

Manufacturer	
Model	TFU- 18GBH-R04
Year	1999

Primary	New Antenna Costs		
Antenna	Section	Question	Response
New Antenna Description	Use	Primary (Main)	
		Description of Use	N/A
		Change Type	Purchase New
		Is this a request for upgraded equipment?	Yes
		Ownership	Owned
		Owner	N/A
		Is antenna shared?	No
		Is antenna directional?	No
New Antenna Manufacturer and Types	Will antenna be located on or in close proximity to an antenna farm?	No	
	Class	Full Power	
	Mounting	Top Mount	
	Antenna position in stack	Not in Stack	
		Polarization	Elliptical
	Туре	Slotted Coaxial	
	Number of Stations Supported	N/A	
		Number of Panels/Bays	N/A
		Lower Limit	N/A
		Upper Limit	N/A
		Design power capacity in use	N/A
		Other Antenna Type	N/A
		ERP: (Effective Radiated Power)	345.0 kW
		Manufacturer	
			1

Model	TFU- 24GTH-VP R 06
Year	2019
Justification for New Antenna	Current antenna does not support new channel Vertical upgrade will be a separate line item or invoice

## Primary Other Antenna Costs

Antenna	Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No	
		Туре	
		Number of channels supported	N/A
		Frequencies of channels supported	N/A
	Elbow Complex	Frequency	N/A
		Do you need a combiner output splitter /switcher for dual feed lines?	N/A
		Do you require the separate purchase of the Elbow Complex?	Yes
		Broadband or Single Channel?	Single Channel
Side Mount Brackets	Feed Line Size	6 1/8 inches inches	
	Do you require the separate purchase of side mount brackets for a high power antenna?	No	

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

# Primary<br/>AntennaOther Antenna Cost Not ListedInformation not provided.

Interim	New Antenna Costs			
Antenna	Section	Question	Response	
New Antenna Desc	New Antenna Description	Use	Interim	
		Description of Use	N/A	
		Change Type	Purchase New	
		Ownership	Leased	
		Owner	American Tower	
		Is antenna shared?	Yes	
		Is antenna directional?	No	
	Will antenna be located on or in close proximity to an antenna farm?	No		
	New Antenna	Class	Full Power	
	Manufacturer and Type	Mounting	Side Mount	
		Antenna position in stack	Not in Stack	
		Polarization	Elliptical	
	Туре	Broadband Slot		
	Number of Stations Supported	3		
		Number of Panels/Bays	24	
		Lower Limit	470.00 MHz	
		Upper Limit	698.00 MHz	
		Design power capacity in use	100.0 %	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	60.0 kW	
		Manufacturer		
		Model	TFU-24WB /VP	

Year	2018
Justification for New Antenna	Candelabra will need extensive upgrades for repack of 3 stations 1 in phase 3 two in phase 8

## Interim Other Antenna Costs

## Antenna

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
	Туре	New
	Number of channels supported	3
	Frequencies of channels supported	RF channe
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	No
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	В
	Feed Line Size	7 3/16 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

# Enter a list of RF channel numbers.

RF Channel Number	
21	
43	
44	

## Interim

#### Other Antenna Cost Not Listed

Antenna

Name	Description
Ice Shield for new Side-Mount Antenna Interim	Ice shield to protect interim antenna
combiner installation	installation of combiner by manufacture

Transmissior	n Seffien	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

ransmissio	Section	Question	Response
	Existing Transmission Line Description	Type of change	Purchase New
		Use	Primary (Main)
		Description of Use	N/A
		Ownership	Owned
		Owner	N/A
		Site	N/A
		Is the existing transmission line shared with another station or stations?	No
		Is Transmission Line in operating condition?	Yes
	Existing Transmission	Manufacturer	
	Line Manufacturer and Type	Туре	Rigid
		Diameter	6 1/8 inches
		Other Diameter	N/A
		Segment Length	20 inches
		Other Segment Length	N/A
		Number of parallel runs	1
		Length	1200 feet per run

## Primary Existing Transmission Line

Primary	New Transmission Line		
Transmissio	n Line Section	Question	Response
	New Transmission Line Costs	Use	Primary (Main)
		Description of Use	N/A
		Change Type	Purchase New
		Is this a request for upgraded equipment?	No
		Туре	Rigid
		Diameter	6 1/8 inches
		Other Diameter	N/A
		Segment Length	19 1/2 inches
		Other Segment Length	N/A
		Number of parallel runs	1
		Length	1200 feet per run
		Justification for New Transmission Line	Cannel reassignment is forbidden channel on current coax

Other Transmission Line Expenses Not Listed Transmission

Interim	New Transmission Line			
Transmissio	n Line Section	Question	Response	
	New Transmission Line	Use	Interim	
	Costs	Description of Use	N/A	
		Change Type	Purchase New	
		Туре	Rigid	
		Diameter	7 3/16 inches	
		Segment Length	Broadband	
		Other Segment Length		
		Number of parallel runs	1	
		Length	995 feet per run	
		Justification for New Transmission Line	no current interim coax cost for coax, 3 elbows and nitrogen generator for pressurization of line	

Other Transmission Line Expenses Not Listed Transmission

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

## **Existing Tower**

Primary	Existing Tower			
Tower	Section	Question	Response	
	Existing Tower	Type of change	Modify Existing	
	Description	Tower Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Leased	
		Is this tower consider Complex?	Candelabra	
		Is this tower currently shared with any other stations?	Yes	
		One or more FM, AM or TV radio broadcaster(s)	Yes	
		Others Types of Users	Yes	
		Is tower documented for structural analysis?	No	
		Is tower compliant with Rev G?	Yes	
	Existing Tower Structure Registration	Do you have a tower registration number?	Yes	
		ASR Number	1003429	
	Coordinates (NAD83 (	Latitude (NAD83)	42° 26' 52.5" N-	
	North American Datum of 1983))	Longitude (NAD83)	083° 10' 23.1" W-	
		Overall Structure Height	1086.93 feet	
		Support Structure Height	1012.13 feet	
		Ground Elevation Above Mean Sea Level (AMSL)	662.07 feet	

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	American Tower, LLC
Date Constructed	06/11/1999

### FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
74211	WMYD	DTV
72123	WWJ-TV	DTV
6056	WRCJ-FM	FM

## Other Types of Users

Users	
T-Mobil	
W232CA	
W268CN	
W224CC	
W292DK	
WHNE-LD	_

Primary	Tower Modification Costs		
Tower	Section	Question	Response

Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

## **Tower Rigging Costs** Primary Tower

Section	Question	Response
Tower Rigging Costs	Complex Tower	Candelabra
Helicopter Services Required	Are helicopter services required?	Yes

### Other Tower Expenses Not Listed

Primary Tower Information not provided.

Outside	Section	Question	Response				
Professional	Services Costs Outside Project Management Services	Do you require outside project management services?       Yes         Number of Hours       690         Explanation       Proje management fees of by too owne         ng       Perform engineering study for new channel       Yes	Yes				
			690				
		Explanation	Project management fees charged by tower owner				
	Outside RF consulting Engineering Services		Yes				
			Yes				
		For Auxiliary Facility	No				
		For Main Facility	Yes				
			Yes				
		For Main Facility Prepare engineering section of Form FCC License to Cover Application For Auxiliary Facility For Main Facility Prepare request for Special Temporary	No				
		For Main Facility	Yes				
			Yes				
		Quantity	2				
			N/A				
		Critical Facility	N/A				
		Terrain-Shielded Facility	Yes 2 N/A N/A N/A N/A				
	Attorney and Other Outside Consulting		Yes				
	Services	For Auxiliary Facility	No				
		For Main Facility	Yes				
			Yes				

	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

# Outside Other Professional Services Expenses Not Listed Professional Services Costs Description

ofessional	Services Costs	Description
	Site Coordination meeting	Coordination meeting of tenants tower owner and all contractors and vendors involved with the deliveries and construction. Travel and Logistical expenses incurred
	RF System Test	RF System Test

Other	Section	Question	Response		
Expenses	AM Pattern Disturbance	Is an Impact Study needed?	No		
		Is Remediation needed?	No		
	Facility Expenses	Name	N/A		
		Other Distributed Transmission System Expenses Not listed	N/A		
		Is an Impact Study needed?       No         Is Remediation needed?       No         Name       N/A         Other Distributed Transmission System       N/A			
			d? No No N/A N/A ssion System N/A I Facility required Yes asting? Yes No Yes No Minor Change No Minor Change No Minor Change No Plication No Minor Change No re paying Yes Plication No Suthority No re Equipment No re Equipment Yes re Equipment Yes		
	Permit and Filing Costs	Local Zoning	Yes		
		Non-zoning permits	No		
		BLM or NFS Coordination	No		
		FCC Construction Permit Minor Change	No		
		FCC License to Cover Application	No		
			No		
	Other Miscellaneous Expenses	Disposal Costs (for equipment and other	Yes		
		Delivery or Handling Charges not otherwise	No		
			Yes		
		Development and Airing of an Announcement regarding an upcoming	Yes		
			N/AN/AN/AN/AYesYesNoNoNoNoYesNoNoNoNoNoYesYesYesYesYesYesYes		

## Other Expenses Not Listed

## Other Expenses

Name	Description
Employee time	Employee's time spent working on paperwork accounting, transmitter work, and supervision
Interim antenna connection	Coax, switches, forward/reverse power meters to interconnect with interim antenna
Interim antenna tower lease	Tower rental space for interim antenna
Lift equipment rental	fork lift and/or crane for lifting heavy equipment
Site Security	Due to high value equipment stored outside additional security measures needed
tower owner permits	Permits for combiner room electrical and construction permits
Internal Labor	Internal Labor related to repack expenses

## Transmitters

### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cc Justificat
Primary Transmitter ULXTE-60	\$1,769,559.37	\$1,239,103.64		\$1,089,041.63	
electrical Sub panel	\$1,700.00	\$1,700.00	American Tower Charge	\$833.34	Х
HVAC ice shield	\$1,500.00	\$1,500.00	American tower charge	\$0.00	N/A
Internal Transmission Line	\$576.00	\$576.00	Please see Primary Transmitter - Internal Transmission Line Revision Justification Cover Letter	\$576.00	N/A
Transmitter Installation Costs	\$1,315.10	\$1,315.10	see Estimated Cost Justification WTVS-110-1st Primary Transmitter - Installation v0	\$1,315.10	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$14,987.00	Please see attached WTVS Transformer Revision Justification Letter	\$7,493.50	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$6,050.00	American tower charge	\$0.00	N/A

UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$1,011,826.27	see Estimated Cost Justification WTVS-110-1st Primary Transmitter - UHF Liquid Cooled Solid State, 35-50 kW v0	\$928,896.76	N/A
10 ton Heating and cooling unit	\$19,219.00	\$19,219.00	see Justifying Quote WTVS Kropf Mechanical Service Company	\$19,219.00	N/A
Transmitter Electrical Installation	\$28,500.00	\$28,500.00	Please see attached WTVS Transmitter Electrical Installation Revision Justification Letter	\$14,250.00	N/A
Other Building Addition Size: 1500.0	\$8,399.27	\$8,399.27	see Estimated Cost Justification WTVS-110-1st Primary Transmitter - Building Addition, 1,500 sq. ft. v0	\$6,524.42	N/A
10 Ton system	\$38,900.00	\$15,864.00	Replace 5 ton unit with 10 ton unit due to increased heat load of transmitter Available wall space will not support 2 5 ton units	\$0.00	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$1,667.00	American tower charge	\$624.84	N/A

Other Electrical Service: Generator replacement Electrical installation for Transmitter	\$127,500.00	\$127,500.00	Electrical costs for 230KW generator and installation replacement due to inadequate power for new transmitter also transmitter electrical installation and decommissioning cost	\$109,308.67	N/A
Sub-total	\$1,769,559.37	\$1,239,103.64	N/A	\$1,089,041.63	N/A
Total for all systems	\$4,187,924.06	\$3,373,240.96	N/A	\$2,628,223.03	N/A

## Components

Actual Information Description	File Name	
electrical Sub panel	Component Description: Amount:	WTVS-110-1st Primary Transmitter - Electrical Sub Panel \$833.34
HVAC ice shield	Information not provided.	
Internal Transmission Line	Component Description: Amount:	Trans Line Assy. \$576.00

Transmitter Installation Costs	Component Description: Amount:	Installation \$727.92
	Component Description: Amount:	Installation \$77.16
	Component Description: Amount:	Installation \$79.80
	Component Description: Amount:	Installation \$26.60
	Component Description: Amount:	OXYGEN IND SZ 300 \$403.62
Transformer 3 phase/480v - 150 KVA	Component Description: Amount:	Transformer \$3,746.75
	Component Description: Amount:	Transmitter Replacement \$3,746.75
Switchgear - industrial 800 amp	Information not provided.	
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	Component Description: Amount:	RIGID TRANSMISSION LINE - COPPER \$618.75
	Component Description: Amount:	A. Transmitter \$316,217.64

Component Description: Amount:	ULXTE-60 Transmitter \$185,777.41
Component Description: Amount:	2nd PROGRESS INVOICE FOR THE TRANSMITTER REPLACEMENT PROJECT \$7,392.79
Component Description:	CONTRACT AMOUNT \$14,350.71
Component Description:	Invoice moved to correct budget
Amount:	category N/A Invoice moved to
Component Description: Amount:	correct budget categories N/A
Component Description: Amount:	Invoice moved to correct budget category N/A
Component Description:	BPME6-UH, BPME 6-1/8" Flanged
Amount: Component Description:	\$7,679.10 Transmitter
Amount:	\$80,602.03

	Component Description: Amount:	OTHER \$40.69
	Component Description:	Invoice moved to correct budget category
	Amount:	N/A
	Component Description:	Invoice moved to correct budget categories per NMI message.
	Amount:	N/A
	Component Description:	Invoice moved to correct budget category
	Amount:	N/A
	Component Description:	ULXTE-60 Transmitter
	Amount:	\$316,217.64
10 ton Heating and cooling unit	Component Description:	Completed the
	Amount:	installation of one \$19,219.00
Transmitter Electrical Installation	Component Description: Amount:	Electric Installation \$7,125.00
	Component Description: Amount:	Electrical Installation \$7,125.00

Other Building Addition Size: 1500.0	Component Description:	CAPITAL CONTRIBUTION - DETROIT - OAK	
	Amount:	PARK \$2,730.82	
	Component Description: Amount:	1/4" MIP X CLOSE \$43.60	
	Component Description: Amount:	25% downpayment on component \$1,250.00	
	Component Description:	WTVS-110-1st Primary Transmitter - Building Addition,	
	Amount:	1,500 sq. ft. \$2,500.00	
10 Ton system	Information not provided.		
2" Rigid Conduit and Wiring (Cost per foot)	Component Description: Amount:	25% deposit for this component \$208.34	
	Component Description: Amount:	Broadcast Repack \$416.50	

Other Electrical Service: Generator replacement Electrical installation for Transmitter	Component Description: Amount:	Remove and replace (1) 150 KW generator \$27,223.00
	Component Description:	Remove and replace (1) 150kw
	Amount:	generator \$81,669.00
	Component Description:	25% deposit on component
	Amount:	\$416.67

#### Antennas

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-24WB /VP	\$268,038.89	\$253,463.22		\$243,771.00	
Elbow complex, broadband, at antenna input, per 7 3/16. feedline (if needed)	\$16,850.00	\$6,000.00	N/A	\$5,260.00	N/A
New combiner, cost per channel (without antenna)	\$84,200.00	\$81,954.33	see Estimated Cost Justification WTVS-280- Interim Antenna - New Combiner v0	\$81,954.33	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$3,333.33	Х

UHF - High Power,	\$120,401.75	\$120,401.75	American Tower cost	\$136,516.20	The actu amount
Side Mount, basic slot antenna, 24 bay,, 60 - 65 kW			estimate and PO #13-1652		reimburse for invoid 46019950 is \$15,00 (not \$97,901.7
input, elliptically or circularly polarized					
combiner installation	\$15,962.33	\$15,962.33	see Estimated Cost Justification WTVS-280- Interim Antenna - Combiner Installation v0	\$15,962.33	а
Ice Shield for new Side- Mount Antenna Interim	\$744.81	\$744.81	Please see American Towers LLC Project Cost Estimation	\$744.81	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A
Primary Antenna TFU- 24GTH-VP- R 06	\$308,530.00	\$293,100.00		\$203,123.24	

Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$11,700.00	N/A	\$10,773.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$5,760.00	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$275,000.00	N/A	\$186,590.24	N/A
Sub-total	\$576,568.89	\$546,563.22	N/A	\$446,894.24	N/A
Total for all systems	\$4,187,924.06	\$3,373,240.96	N/A	\$2,628,223.03	N/A

Actual Information	
Description	File Name

Elbow complex, broadband, at antenna input, per 7 3/16. feedline (if needed)	Component Description:	WTVS-280-Interim Antenna - Elbow Complex,
	Amount:	Broadband, 7 3/16" \$2,760.00
	Component Description:	25% downpayment for compenent \$833.33
	Component Description:	WTVS-280-Interim Antenna - Elbow Complex, Broadband, 7 3/16"
	Amount:	\$1,666.67
New combiner, cost per channel (without antenna)	Component Description:	WTVS-280-Interim Antenna - New
	Amount:	Combiner \$24,454.16
	Component Description:	WTVS-280-Interim Antenna - New Combiner
	Amount:	\$38,333.50
	Component Description:	25% downpayment on component
	Amount:	\$19,166.67
	Component Description:	PARTIAL PAYMENT FOR NEW COMBINER
	Amount:	N/A

Component Description:	WTVS-280-Interim Antenna - Sweep
Amount:	Test \$833.16
Component Description:	WTVS-280-Interim Antenna - Sweep
Amount:	Test \$833.33
Component Description:	WTVS-280-Interim Antenna - Sweep
Amount:	Test \$1,666.84
	Component Description: Amount: Component Description:

UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 60 - 65 kW input, elliptically or circularly polarized	Component Description: Amount:	WTVS-280-Interim Antenna - UHF High Power Side Mount, E-POL \$16,114.45
	Component Description:	CAPITAL CONTRIBUTION - DETROIT - OAK PARK T1 MI / 282678 / ASSET#282678- BT1 / OAA711327 / FID 1003429 / WTVS Channel 20 Phase 8 / MILESTONE 1 / BROADCAST REPACK / TAX ID: 65-0723837 \$97,901.75
	Component Description:	PARTIAL PAYMENT ON UHF HIGH POWER SIDE MOUNT ANTENNA
	Amount:	N/A
	Component Description:	WTVS-280-Interim Antenna - UHF High Power Side Mount, E-POL
	Amount:	\$22,500.00

combiner installation		
	Component Description:	WTVS-280-Interim Antenna - Combiner Installation
	Amount:	\$9,712.50
	Component Description:	WTVS-280-Interim Antenna - Combiner Installation
	Amount:	\$4,166.50
	Component Description:	25% downpayment on component
	Amount:	\$2,083.33
Ice Shield for new Side- Mount Antenna Interim	Component Description:	WTVS-280-Interim
	Amount:	Antenna - Ice Shield \$744.81
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.	
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	Component Description:	WTVS-210-Primary Antenna - Elbow
	Amount:	Complex, 6 1/8" \$5,386.50
	Component Description:	WTVS-210-Primary Antenna - Elbow Complex, 6 1/8"
	Amount:	\$5,386.50

Sweep test of existing antenna	Component Description:	WTVS-210-Primary Antenna - Sweep Test
	Amount:	\$2,046.67
	Component Description:	WTVS-210-Primary Antenna - Sweep Test
	Amount:	\$2,880.00
	Component Description:	25% downpayment on component
	Amount:	\$833.33
UHF - High Power Top Mount (200-1000 kW),		
One station antenna ,	Component Description:	UHF - High Power
elliptically or circularly polarized	Amount:	Top Mount \$93,295.12
	Component Description:	UHF - High Power
		Top Mount
	Amount:	\$93,295.12

#### **Transmission Line**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$331,335.00	\$123,668.30		\$123,668.30	
Rigid Transmission Line - copper, 7 3 /16" broadband	\$331,335.00	\$123,668.30	see Estimated Cost Justification WTVS-380- Interim Transmission Line - Rigid, Copper, 7 3_16 v0	\$123,668.30	N/A
Primary Transmission Line	\$242,400.00	\$230,400.00		\$176,171.62	
Rigid Transmission Line - copper, 6 1/8"	\$242,400.00	\$230,400.00	N/A	\$176,171.62	N/A
Sub-total	\$573,735.00	\$354,068.30	N/A	\$299,839.92	N/A
Total for all systems	\$4,187,924.06	\$3,373,240.96	N/A	\$2,628,223.03	N/A

Actual Information	
Description	File Name

Rigid Transmission Line - copper, 7 3/16" broadband		
sopper, 7 3/10 broadband	Component Description:	WTVS-380-Interim Transmission Line -
		Rigid, Copper, 7 3 /16"
	Amount:	\$44,913.05
	Component Description:	PARTIAL
	Component Description.	PAYMENT FOR
		RIGID
		TRANSMISSION LINE
	Amount:	\$26,251.75
	Component Description:	WTVS-380-Interim Transmission Line -
		Rigid, Copper, 7 3 /16"
	Amount:	\$52,503.50
Rigid Transmission Line -		
copper, 6 1/8"	Component Description:	WTVS-310-Primary
		Transmission Line -
		Rigid, Copper, 6 1 /8"
	Amount:	\$88,085.81
	Component Description:	WTVS-310-Primary
	component Booonprion.	Transmission Line -
		Rigid, Copper, 6 1 /8"
	Amount:	\$88,085.81

## **Tower Equipment and Rigging Costs**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower GTOWER	\$838,027.50	\$807,727.50		\$520,423.30	
Tower Helicopter Lift	\$232,727.50	\$232,727.50	Please see attached Dielectric Change Order 169750 and WTVS PO 13-1727	\$209,463.74	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$400,000.00	N/A	\$292,192.90	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$150,000.00	N/A	\$4,166.66	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,000.00	N/A	\$14,600.00	Please remove \$14,600 entry for Tower Mapping & Structural Engineering as FCC did not like two invoices attached in one request.
Sub-total	\$838,027.50	\$807,727.50	N/A	\$520,423.30	N/A

Total for all	\$4,187,924.06	\$3,373,240.96	N/A	\$2,628,223.03	N/A
systems					

Actual Information Description	File Name	
Tower Helicopter Lift	Component Description: Amount:	Other \$104,731.87
	Component Description: Amount:	Other \$104,731.87

Complex Tower (includes,		
for example, those with candelabras and/or stacked	<b>Component Description:</b>	WTVS-410-
		Existing Primary
antennas)		Tower - Tower
		Rigging, Complex
		Tower
	Amount:	\$28,816.66
	Component Description:	25% downpayme
		on component
	Amount:	\$13,750.00
	Component Description:	WTVS-410-
		Existing Primary
		Tower - Tower
		Rigging, Complex
		Tower
	Amount:	\$106,363.12
	Component Description	WTVS-410-
	Component Description:	
		Existing Primary Tower - Tower
		Rigging, Complex
		Tower
	Amount:	\$27,500.00
		Ψ21,000.00
	Component Description:	Tower Permit
		Drawing Package
	Amount:	\$9,400.00
	Component Description:	WTVS-410-
		Existing Primary
		Tower - Tower
		Rigging, Complex
		Tower

Minor tower reinforcement /modifications	Component Description:	WTVS-410- Existing Primary Tower - Minor Tower Reinforcement
	Amount:	/Modifications \$1,166.66
	Component Description:	WTVS-410- Existing Primary Tower - Minor Tower Reinforcement /Modifications \$2,000.00
	Component Description: Amount:	25% downpayment on component \$1,000.00
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	Component Description: Amount:	TOWER MAPPING & STRUCTURAL ENGINEERING N/A
	Component Description: Amount:	Broadcast structural \$6,333.00
	Component Description:	Broadcast Tower Mapping Detroit OakPark Broadcast
	Amount:	Repack Line 2 \$8,267.00

### **Outside Professional Services**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justificatior
Outside Professional Services	\$182,430.00	\$178,725.00		\$117,547.63	
Project management of the transition	\$109,020.00	\$109,175.00	Quote Widelity Project Management and ATC PO 13-1647 permit filing services	\$101,218.45	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	N/A	\$1,050.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,800.00	see Estimated Cost Justfication WTVS-590- Transition Timing and Coordination v0	\$2,800.00	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$1,707.75	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$903.40	N/A
RF System Test	\$5,000.00	\$5,000.00	Please see American Towers LLC Project Cost Estimation	\$3,333.33	N/A
Site Coordination meeting	\$2,500.00	\$2,500.00	N/A	\$2,500.00	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	\$2,500.00	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	\$300.00	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,360.00	\$7,000.00	N/A	\$827.20	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	\$407.50	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Sub-total	\$182,430.00	\$178,725.00	N/A	\$117,547.63	N/A
Total for all systems	\$4,187,924.06	\$3,373,240.96	N/A	\$2,628,223.03	N/A

Actual Information Description	File Name	
Project management of the transition	Component Description:	CONSULTING WORK WITH STAFF TO CREATE A REPACK FACT SHEET.
	Amount:	\$450.00

Component Description: Amount:	Project Management \$4,429.10
Component Description: Amount:	Project Management \$3,779.45
Component Description: Amount:	Project Management \$8,134.35
Component Description: Amount:	WTVS-510-Project Management \$1,250.00
Component Description: Amount:	Project Management \$2,802.70
Component Description: Amount:	project management \$1,152.50
Component Description: Amount:	Project Management \$4,210.05
Component Description: Amount:	project management \$4,293.90
Component Description: Amount:	Project management \$3,287.90

Component Description: Amount:	Project Management \$4,221.70
Component Description: Amount:	Project Management \$6,305.85
Component Description: Amount:	Project Management \$2,962.90
Component Description: Amount:	Project Management \$3,887.45
Component Description: Amount:	Project Management \$4,170.20
Component Description: Amount:	PO Line 1 - NTP Billable - Project Mgmt \$9,480.00
Component Description: Amount:	Project management \$3,512.30
Component Description: Amount:	Project Management \$2,590.10
Component Description: Amount:	Project Management \$2,411.75

Component Description: Amount:	Project Management \$4,760.70
Component Description: Amount:	WTVS-510-Project Management \$2,500.00
Component Description: Amount:	Project Management \$5,909.75
Component Description: Amount:	Please deny this component N/A
Component Description: Amount:	Project Management \$3,166.55
Component Description: Amount:	Project Management \$2,591.50
Component Description:	25% downpayment for work being done by American Tower
Amount:	\$1,250.00
Component Description: Amount:	Project Management \$4,064.85
Component Description: Amount:	Project Management \$3,642.90

Prepare request for Special Temporary Authorization	Component Description: Amount:	Preparation of STA Application for Operation \$1,050.00
Perform engineering study for new channel assignment and antenna development	Information not provided.	
Address transition timing and coordination issues w/ other stations and wireless	Component Description: Amount:	WTVS-590- Transition Timing and Coordination \$2,500.00
	Component Description: Amount:	Legal Services \$300.00
Prepare and or review reimbursement form	Component Description: Amount:	Legal services to prepare and review reimbursement form in addition to review & filing reports \$1,617.75
	Component Description: Amount:	Legal services \$90.00

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	Television Repacking Services-WTVS \$813.40
	Component Description: Amount:	Television Repacking Services \$90.00
RF System Test		
	Component Description: Amount:	WTVS-590-RF System Test \$3,333.33
Site Coordination meeting		
	Component Description:	WTVS-590-Site Coordination Meeting
	Amount:	\$625.00
	Component Description:	25% downpaymaent for
	Amount:	this component \$625.00
	Component Description:	WTVS-590-Site Coordination Meeting
	Amount:	\$1,250.00

RF Exposure Measurements	Component Description:	25% down
		payment for
		component
	Amount:	\$833.33
	Component Description:	WTVS-580-Field Engineering
		Service - Rf
		Exposure
		Measurements
	Amount:	\$1,666.67
FAA consultant, including cost of preparing FAA Form 7460 (Notice of	Component Description:	FCC repack Review of WTVS
Proposed Construction), if		399
needed for height increase	Amount:	\$75.00
	Component Description:	FCC repack: Analysis of WTVS
		impact
	Amount:	\$225.00
ASR modification (prepare FCC Form 854)	Information not provided.	
Attorney Fees - Prepare and File request for Special		
Temporary Authorization	Component Description:	WTVS-550-
, ,		Attorney - Special
		Temporary Authorization
	Amount:	Section \$827.20
		ΨUZ1.20

Attorney Fees - Negotiation of lease and other matters		
for shared locations	<b>Component Description:</b>	Television
		Repacking
		Services-WTVS
	Amount:	\$90.00
	Component Description:	Invoice for legal
		services
	Amount:	\$90.00
	Component Description:	Legal Services -
		Television
		Repacking Services - WTVS
	Amount:	\$77.50
	Amount.	<i>\\\\</i>
	Component Description:	Television
		Repacking
		Services - WTVS
	Amount:	\$60.00
	Component Description:	Television
	component Description.	Repacking
		Services - WTVS
	Amount:	\$90.00
Attorney Fees -Prepare	Information not provided.	
and File FCC Form 2100 (main), License to Cover		
Application		
Prepare engineering	Information not provided.	
section of FCC Form 2100		
(main), License to Cover Application		
Prepare engineering	Information not provided.	
section of FCC Form 2100		
(main), Construction Permit Application		

### **Other Expenses**

### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification		Actual Cost Justification
Other Expenses	\$247,603.30	\$247,053.30		\$154,476.31	
Internal Labor	\$274.50	\$274.50	Please see WTVS Internal Labor Budget Justification Cover Letter	N/A	N/A
Interim antenna tower lease	\$65,148.39	\$65,148.39	American Tower cost estimate; DPTV WTVS-610- Interim Antenna Tower Lease Budget Increase Justification	\$57,600.00	N/A
Interim antenna connection	\$29,799.31	\$29,799.31	Please see Estimated Cost Justification WTVS-610- Interim Antenna Connection v0	\$29,799.31	N/A
MVPD Notification of Channel Change	\$2,000.00	\$2,000.00	N/A	\$1,250.00	N/A

Total for all	\$4,187,924.06	\$3,373,240.96	N/A	\$2,628,223.03	N/
Sub-total	\$247,603.30	\$247,053.30	N/A	\$154,476.31	N/
Employee time	\$75,081.10	\$75,081.10	See Attachment	\$58,289.50	Pleas remove compor It wa resubm unde outsi profess service repa
Equipment Storage	\$8,000.00	\$8,000.00	Outdoor covered storage for equipment and parts	\$2,880.00	N/J
Disposal Costs (for equipment and other waste, net of any salvage value)	\$25,000.00	\$25,000.00	N/A	\$157.50	N//
Local Zoning	\$10,000.00	\$10,000.00	Permits and inspections	N/A	N//
Site Security	\$5,000.00	\$5,000.00	N/A	N/A	N//
Lift equipment rental	\$10,000.00	\$10,000.00	N/A	N/A	N//
tower owner permits	\$750.00	\$750.00	N/A	\$750.00	N//
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$3,750.00	N//
air announcement of upcoming channel change					
Develop and	\$5,000.00	\$5,000.00	N/A	N/A	N//

ormation not provided. Imponent Description: nount: Imponent Description:	WTVS-610-Interim Antenna Tower Lease \$14,400.00 WTVS-610-Interim Antenna Tower Lease \$28,800.00
nount: Imponent Description:	Antenna Tower Lease \$14,400.00 WTVS-610-Interim Antenna Tower Lease
mponent Description:	WTVS-610-Interim Antenna Tower Lease
nount:	Lease
mponent Description: nount:	25% downpayment on this component \$14,400.00
mponent Description:	18-8 stainless steel hex head screw
nount: mponent Description:	\$66.89 50 Ohm 2 Way N Power Divider from
nount:	500 MHz to 1,000 MHz rated at 10 watts \$151.66
mponent Description: nount:	#2 Acid brush 1/2" x 6" \$105.00
	mponent Description: mponent Description: mponent Description: mponent Description:

Component Description: Amount:	50 Ohm 2 Way N Power Divider From 500 MHz to 1,000 MHz Rated at 10 watts \$583.04
Component Description: Amount:	Hoist block and tackle \$58.29
Component Description: Amount:	Insulator Conductor Adapter 4 1/16" Thin-Stand \$336.84
Component Description: Amount:	Clevis Hanger 1 1 /4 IN. 215LB Max Load \$66.73
Component Description: Amount:	N Male Right Angle to N Male Right Angle Cable Using LMR-400 Coax and Times Connectors \$875.12
Component Description: Amount:	Switch WR1500 H Plane 115 VAC 60000 SER \$20,095.80
Component Description: Amount:	Hot-water hose, medium-pressure \$111.66

	Component Description: Amount:	BPME4M-UH BPME 4-1/16" Flanged \$7,032.75
	Component Description: Amount:	Interim antenna connection \$315.53
MVPD Notification of Channel Change	Component Description: Amount:	WTVS-610-MVPE Notification \$1,250.00
Develop and air announcement of upcoming channel change	Information not provided.	
DTV Medical Facility Notification	Component Description: Amount:	Medical Notificatio
tower owner permits	Component Description: Amount:	Building permit \$750.00
Lift equipment rental	Information not provided.	
Site Security	Information not provided.	
Local Zoning	Information not provided.	
Disposal Costs (for equipment and other waste, net of any salvage value)	Component Description: Amount:	Roll Off Delivery \$98.68
	Component Description:	Equipment use Fo

Equipment Storage		
	<b>Component Description:</b>	WTVS-610-
		Equipment
		Storage
	Amount:	\$1,440.00
	Component Description:	WTVS-610-
		Equipment
		Storage
	Amount:	\$1,440.00
Employee time		
	<b>Component Description:</b>	Project
		Management
	Amount:	\$4,896.97
	Component Description:	review and submit
		form 399
	Amount:	\$18,267.01
	Component Description:	
	Component Description: Amount:	Employee Time \$5,822.18
	Component Description:	In-House Labor
	Amount:	\$23,744.80
	Component Description:	this component
	•	should be removed
	Amount:	\$450.00
	Component Description:	Project
		Management
	Amount:	\$5,558.54

Cost Information	Grand Total			
		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$4,187,924.06	\$3,373,240.96	\$2,628,223.03

Reimbursem	entestiatus	Response
	The facility has ceased operating on its pre- auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	Yes
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		<ol> <li>The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> </ol>	
		2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	
		<b>3.</b> The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	William Carignan <i>Controller</i> 08/10/2020

\_\_\_\_

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol> <li>The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> </ol>	
		2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.	
		3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<ul> <li>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</li> <li>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</li> </ul>	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	William Carignan <i>Controller</i> 08/10/2020

Section	Question	Response
Submission of Final Allocation or Accounting Information Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
	<ol> <li>The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above- named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	
	Submission of Final Allocation or Accounting	Submission of Final Allocation or Accounting Information Statements       WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.         1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above- named entity acknowledges that all certifications and attached documentation are considered material representations.         2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay

	entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	William
5.	The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. The above-named	
4.	The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.	
	entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above- named entity, including any discounts, refunds, or rebates.	

# Attachments