



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **64550** | Service: **DTV** | Call **WQOW** | Channel: **25 (UHF)** |
ID: | Sign:
File **0000027502**
Number:
FRN: **0030885057** | Date **08/04**
Submitted: **/2020**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
WXOW-WQOW LICENSE, LLC	Brady Dreasler	+1 (217) 223-	bdreasler@quincyinc. com	Corporation
Doing Business As: WXOW-WQOW LICENSE, LLC	P.O. BOX 909 QUINCY, IL 62306 United States	5100		

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Tony zumMallen <i>President</i> <i>QCommunications,</i> <i>LLC</i>	Tony zumMallen 705B SE Melody LN #314 Lees Summit, MO 64063 United States	+1 (816) 729- 1177	tony@qcom1. com

**Broadcaster
Information
and
Transition
Plan**

Question		Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.		No
Briefly describe transition plan		Transition from ch15 to ch25 will allow the use of the current antenna however the transmission line will require modifications.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Diamond
	Year	2001
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	16 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	ULXTE-40
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	25.3 kW
	Justification for New Transmitter	Necessary to facilitate the channel reassignment. Existing Transmitter is not tunable per manufacturer.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	Yes
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	300.0 feet
	Other Electrical Service	No

	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	25 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Securirty - Site	This site requires security once the new transmission line and equipment arrive on site to be installed. Estimated length of 4-6 weeks.
Elect for HVAC	Electrical work to install HVAC
Demo old HVAC tx ducts	Repack, removed old HVAC transmitter ducts and replace with blocks
Sales Tax	Sales Tax on equipment per state law
Freight	Freight charges to ship equipment and parts
Plumbing installation for new transmitter	plumber required to install the new transmitter cooling systems
Site Survey - TX	Site survey and report are required to be performed before the new transmitter and components installation plan can be finalized.

Transmitter training	Transmitter training - offsite - 1 week in duration at mfg site.
Transmitter Site Preperation	Site Preparation for Repack Interim and Main Transmitter installation Performing work that is not in the installation SOW on site to prepare for the GatesAir installation crew arrival to ensure there are no delays to the installation crews plans
ARC remote control	Install remote control system
Electrical system modifications to accommodate the new transmitter	Electrician required to provide and install the equipment in preparation of the new transmitters electrical requirements.
Transmitter-Disconnect	Disconnect transmitter and components from existing configuration and move within building to make way for new facilities.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna****Existing Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Retune Existing
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	1
	Number of Panels	32
	Design power capacity in use	50.0 %
	Lower Limit	470.00 MHz

Upper Limit	698.00 MHz
Other Antenna Type	N/A
ERP: (Effective Radiated Power)	200.0 kW
Manufacturer	Dielectric
Model	TUP-SP4-8-1
Year	2000

**Primary
Antenna**

Adjustment to Existing Antenna

Section	Question	Response
Sweep Test of Existing Antenna	Do you need a sweep test of existing antenna?	Yes

**Primary
Antenna**

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim

	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Slot
	Number of Stations Supported	1
	Number of Panels/Bays	8
	Lower Limit	470.00 MHz
	Upper Limit	698.00 MHz
	Design power capacity in use	50.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	100.0 kW
	Manufacturer	
	Model	TFU-8WB
	Year	2017

Justification for New Antenna	6-14-18-ZEROED all Interim facility EST pricing per call with Raphael Sznajder. The 399 tool will not DELETE the TX, ANT or LINE. Deleting returns an error message. WQOW will not be requiring an INTERIM due to an engineering work around.
-------------------------------	--

Interim Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	B
	Feed Line Size	4 1/16 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Interim
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission Line**Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	993 feet per run

Primary
Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Disconnect Interior RF	Disconnect interior transmission line and filters from existing configuration and move within the building to make way for new facilities.
Refurbish Transmission Line	Refurbish instead of replace. Per Resonant Results, Ltd, Field Report.

Primary **Add Transmission Line**
Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmission currently shared with any other stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	993 feet per run

Primary **New Transmission Line**
Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	993 feet per run
	Justification for New Transmission Line	See attached dated 3/16 /20 for justification for new line.

Primary **Other Transmission Line Expenses Not Listed**
Transmission Line

Information not provided.

**Interim
Transmission Line**

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	4 1/16 inches
	Segment Length	19 ½ '
	Other Segment Length	
	Number of parallel runs	1
	Length	975 feet per run
	Justification for New Transmission Line	6-14-18-ZEROED all Interim facility EST pricing per call with Raphael Sznajder. The 399 tool will not DELETE the TX, ANT or LINE. Deleting returns an error message. WQOW will not be requiring an INTERIM due to an engineering work around.

Interim	Other Transmission Line Expenses Not Listed
Transmission Line	Information not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Move Equipment
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	No
	ASR Number	
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	44° 47' 59.0" N-
	Longitude (NAD83)	091° 27' 57.0" W-
	Overall Structure Height	961.00 feet
	Support Structure Height	888.00 feet
	Ground Elevation Above Mean Sea Level (AMSL)	888.00 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	Gray Television Group, Inc.
	Date Constructed	09/25/1956

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Name	Description
STRUCTURAL ENGINEERING	TOWER ANALYSIS

**Outside
Professional Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	614
	Explanation	Scope & significance of project (QMI has multiple stations repacked) require outside management services to augment existing internal personnel to assist turnkey management of and ensure timely and safe execution of channel relocation.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes

RF exposure measurements	No
Additional Field Engineering Service	No
Number of Days	N/A
Justification	N/A

Outside
Professional

Other Professional Services Expenses Not Listed

Services Costs Name	Description
Legal General Repack issues	See uploaded- QMI Repack Invoice Memo for Shared Legal Expenses (Matter 104411 00054) for Form 399
Quarterly reporting	Preparation and submittal of the FCC required quarterly report 387 by attorney.
Vendor Travel Expenses	Reimbursable Vendor Travel expenses for working in the field on behalf of the station for the Repack project - see quote for estimated expenses.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses	Other Expenses Not Listed Information not provided.
-----------------------	---

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-40	\$1,989,140.43	\$1,196,396.02		\$1,026,103.46	
UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	\$684,000.00	\$538,134.28	***System Notice: Estimate adjusted and locked because line has been superseded. ***Actual costs per vendor invoices.	\$538,134.28	Actual costs per invoices from GatesAir.
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$13,700.00	N/A	\$8,546.24	N/A
Security - Site	<i>\$17,500.00</i>	\$17,500.00	This site requires security once the new transmission line and equipment arrive on site to be installed. Estimated length of 4-6 weeks.	N/A	N/A

Plumbing installation for new transmitter	\$14,600.00	\$14,600.00	plumber required to install the new transmitter cooling systems per vendor estimate.	\$14,515.10	N/A
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$294,442.90	Changed power on transmitter, which created this new line. This is the amount remaining on the PO per actual invoices.	\$281,534.14	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$51,178.41	Actual costs per invoices	\$51,178.41	N/A
Transformer 3 phase/480v - 300 KVA	\$36,800.00	\$35,000.00	N/A	\$0.00	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$7,800.00	\$7,500.00	N/A	N/A	N/A
25 Ton system	\$91,500.00	\$87,000.00	N/A	\$34,780.00	N/A
Elect for HVAC	\$4,820.00	\$4,820.00	Electrical work to install HVAC - costs per actual invoices.	\$4,820.00	N/A

Demo old HVAC tx ducts	\$9,440.00	\$9,440.00	Repack, removed old HVAC transmitter ducts and replace with blocks. Costs per actual invoice.	\$9,440.00	N/A
Site Survey - TX	\$20,000.00	\$20,000.00	Site survey and report are required to be performed before the new transmitter and components installation plan can be finalized.	\$7,500.00	N/A
Transmitter Site Preperation	\$6,500.00	\$6,500.00	Site Preparation for RepackMain Transmitter installation Performing work that is not in the installation SOW on site to prepare for the GatesAir installation crew arrival to ensure there are no delays to the installation crews installation pl	\$6,500.00	N/A

Transmitter training	\$3,300.00	\$3,300.00	Transmitter training - offsite - 1 week in duration at mfg site.	N/A	N/A
Electrical system modifications to accommodate the new transmitter	\$50,400.00	\$50,400.00	Electrician required to provide and install the equipment in preparation of the new transmitters electrical requirements. per po20377 and vendor estimate.	\$37,746.53	N/A
ARC remote control	\$9,971.67	\$9,971.67	Costs to install ARC system per actual invoices.	\$0.00	N/A
Transmitter-Disconnect	\$20,000.00	\$20,000.00	Disconnect transmitter and components from existing configuration and move within building to make way for new facilities.	\$18,500.00	N/A
Sales Tax	\$3,549.71	\$3,549.71	N/A	\$3,549.71	N/A
Freight	\$9,359.05	\$9,359.05	N/A	\$9,359.05	N/A
Sub-total	\$1,989,140.43	\$1,196,396.02	N/A	\$1,026,103.46	N/A
Total for all systems	\$3,988,601.43	\$2,316,141.13	N/A	\$1,505,052.86	N/A

Components

Actual Information**Description****File Name**

UHF - Liquid Cooled Solid
State Transmitter 14.2 - 20
kW

Component Description:

WQOW- MAIN TX
-INV TE10004378-
2 LINES A B and
E - see Q59383

Amount:

\$269,067.14

Component Description:

Gates Air third
invoice:
TE10004378-3;
Lines A, B only on
PO 19967. 2-27-
20 zeroed out this
request and put on
new line.

Amount:

N/A

Component Description:

Final Invoice
GatesAir;
US0319031; Lines
A, B, and E
balances PLUS
actual Sales tax
and freight
charges to ship
equipment. PO
19967. 2-25-20
Zeroed out
request and
resubmitted under
new line.

Amount:

N/A

Component Description:

DEP ON MAIN TX
WQOW - A B and
E - see Q59383

Amount:

\$269,067.14

Service entrance 3 phase /800 amp/208 volt	<table> <tr> <td data-bbox="710 174 1023 210">Component Description:</td><td data-bbox="1158 174 1382 286">Gates WQOW - TX quote Q-59383 Electric - D Electric</td></tr> <tr> <td data-bbox="710 297 826 333">Amount:</td><td data-bbox="1158 297 1275 333">\$2,848.75</td></tr> <tr> <td data-bbox="710 434 1023 470">Component Description:</td><td data-bbox="1158 434 1339 591">GatesAir 3rd Invoice TE10004378-3; LINE D only.</td></tr> <tr> <td data-bbox="710 602 826 638">Amount:</td><td data-bbox="1158 602 1275 638">\$2,848.74</td></tr> <tr> <td data-bbox="710 736 1023 772">Component Description:</td><td data-bbox="1158 736 1366 972">WQOW - MAIN TX INV- TE10004378-2 Q- 59383 LINE D Electric- 5-29 - correct amount.</td></tr> <tr> <td data-bbox="710 983 826 1019">Amount:</td><td data-bbox="1158 983 1275 1019">\$2,848.75</td></tr> </table>	Component Description:	Gates WQOW - TX quote Q-59383 Electric - D Electric	Amount:	\$2,848.75	Component Description:	GatesAir 3rd Invoice TE10004378-3; LINE D only.	Amount:	\$2,848.74	Component Description:	WQOW - MAIN TX INV- TE10004378-2 Q- 59383 LINE D Electric- 5-29 - correct amount.	Amount:	\$2,848.75
Component Description:	Gates WQOW - TX quote Q-59383 Electric - D Electric												
Amount:	\$2,848.75												
Component Description:	GatesAir 3rd Invoice TE10004378-3; LINE D only.												
Amount:	\$2,848.74												
Component Description:	WQOW - MAIN TX INV- TE10004378-2 Q- 59383 LINE D Electric- 5-29 - correct amount.												
Amount:	\$2,848.75												
Securirty - Site	Information not provided.												
Plumbing installation for new transmitter	<table> <tr> <td data-bbox="710 1211 1023 1247">Component Description:</td><td data-bbox="1158 1211 1366 1323">WQOW - BERNIE - PLUMBING INV 857757</td></tr> <tr> <td data-bbox="710 1335 826 1370">Amount:</td><td data-bbox="1158 1335 1291 1370">\$14,515.10</td></tr> </table>	Component Description:	WQOW - BERNIE - PLUMBING INV 857757	Amount:	\$14,515.10								
Component Description:	WQOW - BERNIE - PLUMBING INV 857757												
Amount:	\$14,515.10												

UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	<table> <tr> <td data-bbox="702 91 1133 313"> Component Description: </td><td data-bbox="1133 91 1428 313"> Final Gates Air INV US0319031 - PO 19967 - Q- 79019 - PO 20435 </td></tr> <tr> <td data-bbox="702 313 1133 403"> Amount: </td><td data-bbox="1133 313 1428 403"> \$77,007.15 </td></tr> <tr> <td data-bbox="702 403 1133 627"> Component Description: </td><td data-bbox="1133 403 1428 627"> 3rd invoice for transmitter. TE10004378-3, PO 19967 </td></tr> <tr> <td data-bbox="702 627 1133 716"> Amount: </td><td data-bbox="1133 627 1428 716"> \$204,526.99 </td></tr> <tr> <td data-bbox="702 716 1133 1209"> Component Description: </td><td data-bbox="1133 716 1428 1209"> 6-5-20 Zeroed out. Resubmitted under new component line. WQOW - final tx invoice US0319031 - PO 19967; includes. CO Q-79019; PO 20435. See cover letter </td></tr> <tr> <td data-bbox="702 1209 1133 1299"> Amount: </td><td data-bbox="1133 1209 1428 1299"> N/A </td></tr> </table>	Component Description:	Final Gates Air INV US0319031 - PO 19967 - Q- 79019 - PO 20435	Amount:	\$77,007.15	Component Description:	3rd invoice for transmitter. TE10004378-3, PO 19967	Amount:	\$204,526.99	Component Description:	6-5-20 Zeroed out. Resubmitted under new component line. WQOW - final tx invoice US0319031 - PO 19967; includes. CO Q-79019; PO 20435. See cover letter	Amount:	N/A
Component Description:	Final Gates Air INV US0319031 - PO 19967 - Q- 79019 - PO 20435												
Amount:	\$77,007.15												
Component Description:	3rd invoice for transmitter. TE10004378-3, PO 19967												
Amount:	\$204,526.99												
Component Description:	6-5-20 Zeroed out. Resubmitted under new component line. WQOW - final tx invoice US0319031 - PO 19967; includes. CO Q-79019; PO 20435. See cover letter												
Amount:	N/A												

Switchgear - industrial 800 amp	<div> <div> Component Description: Amount: </div> <div> GatesAir 3rd Invoice, TE10004378-3; LINE C ONLY, PO 19967 \$17,059.47 </div> </div> <div> <div> Component Description: Amount: </div> <div> Gates WQOW - quote Q-59383 - RF Access - C inv \$17,059.47 </div> </div> <div> <div> Component Description: Amount: </div> <div> WQOW - MAIN TX INV- TE10004378-2 quote Q-59383 - RF Access - C inv \$17,059.47 </div> </div>
Transformer 3 phase/480v - 300 KVA	Information not provided.
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
25 Ton system	<div> <div> Component Description: Amount: </div> <div> Kurth - Installation of (3) Carrier AC units - INV 100951 - PO 20728 \$34,780.00 </div> </div>
Elect for HVAC	<div> <div> Component Description: Amount: </div> <div> WQOW - NEI - elect for HVAC - INV 132274 - PO 20729 \$4,820.00 </div> </div>

Demo old HVAC tx ducts	Component Description: Costs necessary to remove old HVAC ductwork for repack. Royal - INV 12540 - PO 20538 Amount: \$9,440.00
Site Survey - TX	Component Description: WQOW-SITE SURVEY-INV-QC18-029 Amount: \$7,500.00
Transmitter Site Preperation	Component Description: WQOW- MAIN SITE PREP - INV QC18-056 Amount: \$6,500.00
Transmitter training	Information not provided.
Electrical system modifications to accommodate the new transmitter	Component Description: WQOW- P AND T INV 16136 - ELECTRIC WORK FOR NEW TX- LABOR AND MATERIAL Amount: \$35,723.93 Component Description: WQOW- P AND T - INV 16296 - ELECTRIC INSTALL PROGRESS MATERIAL Amount: \$2,022.60

ARC remote control	<div data-bbox="710 168 1420 414"> <p>Component Description: Revised with cover letter - remote control system. Burk Tech - INV 00068910 - PO 20373</p> <p>Amount: \$9,971.67</p> </div> <div data-bbox="710 548 1420 907"> <p>Component Description: Invoice includes \$213.67 for shipping and handling not included on original quote. INV 00068910 - PO 20373</p> <p>Amount: \$9,971.67</p> </div>
Transmitter-Disconnect	<div data-bbox="710 1041 1420 1198"> <p>Component Description: WQOW- QCOMM- DECOMM INV QC19-010</p> <p>Amount: \$18,500.00</p> </div>
Sales Tax	<div data-bbox="710 1332 1420 1456"> <p>Component Description: Final Gates Air INV US0319031</p> <p>Amount: \$3,549.71</p> </div> <div data-bbox="710 1545 1420 1993"> <p>Component Description: 6-5-20 Zeroed out. Resubmitted under new component line. sales tax for tx equipment. US0319031, PO 19967; change ordr Q-79019, PO 20435</p> <p>Amount: N/A</p> </div>

Freight	<div data-bbox="715 174 1348 286"> <p>Component Description: Final Gates Air INV US0319031</p> <p>Amount: \$9,359.05</p> </div> <div data-bbox="715 398 1377 943"> <p>Component Description: 6-5-20 Zeroed out. Submitted under new line. Freight for shipment of equipment and parts. See cover letter for explanation of charges. US0319031; PO 19967; change order Q-79019 - PO 20435</p> <p>Amount: N/A</p> </div>
---------	--

**Cost
Information**

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-8WB	\$135,490.00	\$8,767.50		\$8,767.50	
UHF - Lower Power Side Mount, One station antenna - medium power (50- 200 kW), horizontally polarized	\$89,400.00	\$0.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$1,050.00	Test antenna. Costs per actual invoice from Resonant.	\$1,050.00	N/A
Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed)	\$10,950.00	\$7,717.50	N/A	\$7,717.50	Per Actual costs: Invoice 242022, PO 20314

Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$0.00	N/A	N/A	N/A
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$0.00	N/A	N/A	N/A
Primary Antenna TUP-SP4-8-1	\$6,730.00	\$6,400.00		\$0.00	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Sub-total	\$142,220.00	\$15,167.50	N/A	\$8,767.50	N/A
Total for all systems	\$3,988,601.43	\$2,316,141.13	N/A	\$1,505,052.86	N/A

Components

Actual Information	
Description	File Name
UHF - Lower Power Side Mount, One station antenna - medium power (50-200 kW), horizontally polarized	Information not provided.

Sweep test of existing antenna	<p>Component Description: Test antenna system for frequency and time domain response. INV RR3171 - PO 19749</p> <p>Amount: \$1,050.00</p>
Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed)	<p>Component Description: Dielectric - Elbow - INV 242022 - PO 20314</p> <p>Amount: \$7,717.50</p>
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.
Sweep test of existing antenna	Information not provided.

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$138,450.00	\$0.00		\$0.00	
Rigid Transmission Line - copper, 4 1/16"	\$138,450.00	\$0.00	N/A	N/A	N/A
Primary Transmission Line	\$12,500.00	\$12,500.00		\$12,500.00	
Disconnect Interior RF	<i>\$12,500.00</i>	\$12,500.00	***System Notice: Estimate adjusted and locked because line has been superseded. ***Disconnect interior RF transmission line and filters from existing configuration and move within the building to make way for new facilities.	\$12,500.00	N/A
Primary Transmission Line	\$200,586.00	\$385,225.00		\$0.00	

Rigid Transmission Line - copper, 6 1/8"	\$200,586.00	\$385,225.00	Per actual invoices from PCI. See cover sheet for more explanations.	\$0.00	N/A
Sub-total	\$351,536.00	\$397,725.00	N/A	\$12,500.00	N/A
Total for all systems	\$3,988,601.43	\$2,316,141.13	N/A	\$1,505,052.86	N/A

Components

Actual Information	
Description	File Name
Rigid Transmission Line - copper, 4 1/16"	Information not provided.
Disconnect Interior RF	<p>Component Description: WQOW-QCOMM-DECOMM INV QC19-010</p> <p>Amount: \$12,500.00</p>

Rigid Transmission Line -
copper, 6 1/8"

Component Description:

See LAST page of
attachment for
further
explanation.
WQOW - PCI -
new line - INV
7381 - PO 20088
(2nd INvoice)
\$183,168.00

Amount:

Component Description:

See LAST page of
attachment for
further
information.
WQOW - PCI -
new line - INV
7267 - PO 20088
(1st invoice)
\$154,102.00

Amount:

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$222,500.00	\$418,134.61		\$343,020.00	
STRUCTURAL ENGINEERING	<i>\$12,000.00</i>	\$12,000.00	Structural engineering to determine if tower will hold interim antenna and new config at current requirements	\$5,750.00	N/A
Tall Tower (greater than 500')	\$210,500.00	\$406,134.61	Actual costs per vendor invoices.	\$337,270.00	N/A
Sub-total	\$222,500.00	\$418,134.61	N/A	\$343,020.00	N/A
Total for all systems	\$3,988,601.43	\$2,316,141.13	N/A	\$1,505,052.86	N/A

Components

Actual Information	
Description	File Name
STRUCTURAL ENGINEERING	<div>Component Description:WQOW-TOWER TECH-INV-17-116</div> <div>Amount:\$5,750.00</div>

Tall Tower (greater than 500')

Component Description:

PCI - Tower work
- INV 7381 - 2nd
invoice - see
cover sheet for
additional info

Amount:

\$183,168.00

Component Description:

PCI - Tower work -
INV 7267 - 1st
invoice - see
cover letter.

Amount:

\$154,102.00

Component Description:

PCI - Tower Work
- INV 7399 - 3rd
invoice - see
cover sheet for
explanation. See
attached daily
reports.

Amount:

\$68,864.61

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$238,810.00	\$228,323.00		\$108,823.69	
Legal General Repack issues	<i>\$10,000.00</i>	\$10,000.00	see exhibit memo - QMI Repack Invoice Memo for Shared Legal Expenses (Matter 104411 00054) for Form 399	\$7,750.51	N/A
Project management of the transition	\$97,012.00	\$92,100.00	N/A	\$78,480.00	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,565.00	Actual total of two invoices from Lohnes & Culver regarding coordination issues.	\$840.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$4,425.00	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$1,970.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$525.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$4,506.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A

Quarterly reporting	\$5,000.00	\$5,000.00	Preparation and submittal of the FCC required quarterly report 387 by PM and attorney.	N/A	N/A
Vendor Travel Expenses	\$13,408.00	\$13,408.00	Reimbursable Vendor Travel expenses for working in the field on behalf of the station for the Repack project - see quote for estimated expenses. QC-17003	\$10,327.18	N/A
Sub-total	\$238,810.00	\$228,323.00	N/A	\$108,823.69	N/A
Total for all systems	\$3,988,601.43	\$2,316,141.13	N/A	\$1,505,052.86	N/A

Components

Actual Information	
Description	File Name
Legal General Repack issues	Component Description: WQOW-BROOKS-JUNE18- INV 3954664
	Amount: \$1,287.00
	Component Description: WQOW-BROOKS-MAY18-INV 3953761
	Amount: \$445.50

Component Description:	Gen Legal June 2020 - Brooks - INV 3984325
Amount:	\$79.50

Component Description:	WQOW - Brooks - Gen Legal period ending January, 2018 - INV 3949059. \$35.36 is WQOW portion of total invoice
Amount:	\$35.36

Component Description:	Brooks Repack Legal Services for period ending Dec '18; INV 3961875
Amount:	\$33.00

Component Description:	1-24-20 WQOW General Repack Legal Services for period ending May 2017. INV 3940170 (revised with cover sheet)
Amount:	\$190.85

Component Description:	Brooks Repack legal services for period ending Sept '18; INV 3958278
Amount:	\$2,013.00

Component Description:	WQOW - Brooks- Gen Legal period ending Dec 2017 - INV 3947925. 440.29 is WQOW portion of total invoice
Amount:	\$40.29

Component Description:	Brooks Repack Legal Services for period ending Dec '17; INV 3947922
Amount:	\$188.00

Component Description:	WQOW - Brooks - Gen Legal February 2018 - INV 3950148. \$28.29 is WQOW portion of total invoice
Amount:	\$28.29

Component Description:	WQOW - Brooks - Gen Legal April 2018 - INV 3952584. \$28.29 is WQOW portion of invoice total
Amount:	\$28.29

Component Description:	WQOW - Brooks - General Legal March 2018 - INV 3951201. \$28.29 is WQOW portion of total invoice
Amount:	\$28.29

Component Description:	General Legal- JUNE17 - WQOW inv
Amount:	\$266.44

Component Description:	General Legal- JULY17-WQOW-inv
Amount:	\$275.00

Component Description:	Brooks Repack Legal Services for period ending July '19; INV 3970201
Amount:	\$52.00

Component Description:	General Legal- NOV17-WQOW-inv
Amount:	\$221.57

Component Description:	WQOW - Brooks - Gen Legal Jan 2020 - INV 3977755
Amount:	\$52.00

Component Description:	WQOW Brooks Gen Legal June '17 INV 3941325
Amount:	\$266.44

Component Description:	WQOW - Brooks - Gen Legal July '17 - INV 3942230 (revised)
Amount:	\$275.00

Component Description:	WQOW - BROOKS - LEGAL OCT 19 - INV 3959630
Amount:	\$363.00

Component Description:	General Legal- MAY17-WQOW
Amount:	\$190.85

Component Description:	WQOW-BROOKS AUG18 INV 3957121
Amount:	\$148.50

Component Description:	General Legal - SEPT-WQOW-inv
Amount:	\$80.57

Component Description:	General Legal - AUG17-WQOW-inv
Amount:	\$117.85

Component Description:	WQOW-BROOKS- MAR18 INV- 3951198
Amount:	\$445.50

Component Description:	WQOW-BROOKS- LEGAL JAN-18- INV 3949056
Amount:	\$297.00

Component Description:	General Legal- OCT17-WQOW-inv
Amount:	\$322.28

	<p>Component Description: WQOW-BROOKS LEGAL INV 3952581-APRIL18</p> <p>Amount: \$297.00</p> <p>Component Description: WQOW-BROOKS - JULY18 INV 3955734</p> <p>Amount: \$495.00</p>
Project management of the transition	<p>Component Description: WQOW-PM- SEPT- DEC-17- INV QC18- 019</p> <p>Amount: \$12,270.00</p> <p>Component Description: WQOW- PM -AUG- NOV18 - INV QC19- 018 - PM TIME</p> <p>Amount: \$22,537.50</p> <p>Component Description: WQOW-PM-INV- QC17-143 - ITEM 4004</p> <p>Amount: \$15,450.00</p> <p>Component Description: WQOW-PM- 1THRU3 18 - INV QC18-048</p> <p>Amount: \$9,562.50</p> <p>Component Description: WQOW - QCOMM PM 4THRU7-18 INV QC18-069</p> <p>Amount: \$18,660.00</p>
Prepare and or review reimbursement form	Information not provided.

<p>Address transition timing and coordination issues w/ other stations and wireless</p>	<table> <tr> <td data-bbox="697 98 1114 728"> <p>Component Description:</p> </td><td data-bbox="1114 98 1426 728"> <p>WQOW - Lohnes - Interference study - INV 201905-0275-08-2-2. NOTE: Vendor name is Lohnes & Culver; since the tool does not allow for special characters, "and" was substituted for "&".</p> </td></tr> <tr> <td data-bbox="697 728 1114 795"> <p>Amount:</p> </td><td data-bbox="1114 728 1426 795"> <p>\$840.00</p> </td></tr> <tr> <td data-bbox="697 795 1114 1267"> <p>Component Description:</p> </td><td data-bbox="1114 795 1426 1267"> <p>WQOW - Lohnes - engineering studies - INV 201806-0275-08-2. Note: Vendor name is Lohnes & Culver, but since the tool does not allow special characters, "and" was substituted for "&".</p> </td></tr> <tr> <td data-bbox="697 1267 1114 1335"> <p>Amount:</p> </td><td data-bbox="1114 1267 1426 1335"> <p>\$1,725.00</p> </td></tr> </table>	<p>Component Description:</p>	<p>WQOW - Lohnes - Interference study - INV 201905-0275-08-2-2. NOTE: Vendor name is Lohnes & Culver; since the tool does not allow for special characters, "and" was substituted for "&".</p>	<p>Amount:</p>	<p>\$840.00</p>	<p>Component Description:</p>	<p>WQOW - Lohnes - engineering studies - INV 201806-0275-08-2. Note: Vendor name is Lohnes & Culver, but since the tool does not allow special characters, "and" was substituted for "&".</p>	<p>Amount:</p>	<p>\$1,725.00</p>
<p>Component Description:</p>	<p>WQOW - Lohnes - Interference study - INV 201905-0275-08-2-2. NOTE: Vendor name is Lohnes & Culver; since the tool does not allow for special characters, "and" was substituted for "&".</p>								
<p>Amount:</p>	<p>\$840.00</p>								
<p>Component Description:</p>	<p>WQOW - Lohnes - engineering studies - INV 201806-0275-08-2. Note: Vendor name is Lohnes & Culver, but since the tool does not allow special characters, "and" was substituted for "&".</p>								
<p>Amount:</p>	<p>\$1,725.00</p>								

Perform engineering study for new channel assignment and antenna development	Component Description:	WQOW - Lohnes - eng services - tx power justification - INV 201905-0275-08-2-1. NOTE: vendor name is Lohnes & Culver. Since the tool does not allow for special characters, "and" was substituted for "&".
	Amount:	\$300.00
	Component Description:	Construction phase assignment waiver - engineering studies. Lohnes INV 201806-0275-08-2
	Amount:	\$1,725.00
	Component Description:	NEW CHANNEL ASSIGN ENGR- LOHNES INV- WQOW
	Amount:	\$2,400.00

<p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p>	<table> <tr> <td data-bbox="703 174 1011 208">Component Description:</td><td data-bbox="1147 174 1370 600">WQOW - Lohnes - Form 2100 - INV 201809-0275-08-2. NOTE: Vendor name is Lohnes & Culver; however, since the tool does not allow special characters, "and" was substituted for "&".</td></tr> <tr> <td data-bbox="703 616 815 649">Amount:</td><td data-bbox="1147 616 1243 649">\$525.00</td></tr> <tr> <td data-bbox="703 752 1011 786">Component Description:</td><td data-bbox="1147 752 1370 864">CP APPLICATION-WQOW - LOHNES ENGR</td></tr> <tr> <td data-bbox="703 875 815 909">Amount:</td><td data-bbox="1147 875 1267 909">\$1,970.00</td></tr> </table>	Component Description:	WQOW - Lohnes - Form 2100 - INV 201809-0275-08-2. NOTE: Vendor name is Lohnes & Culver; however, since the tool does not allow special characters, "and" was substituted for "&".	Amount:	\$525.00	Component Description:	CP APPLICATION-WQOW - LOHNES ENGR	Amount:	\$1,970.00
Component Description:	WQOW - Lohnes - Form 2100 - INV 201809-0275-08-2. NOTE: Vendor name is Lohnes & Culver; however, since the tool does not allow special characters, "and" was substituted for "&".								
Amount:	\$525.00								
Component Description:	CP APPLICATION-WQOW - LOHNES ENGR								
Amount:	\$1,970.00								
<p>Prepare engineering section of FCC Form 2100 (main), License to Cover Application</p>	<table> <tr> <td data-bbox="703 1043 1011 1077">Component Description:</td><td data-bbox="1147 1043 1378 1469">Prepare engineering section of Form 2100 - Lohnes - INV 2001809-0275-08-2 . NOTE: Vendor name is Lohnes & Culver; "and" was substituted for special character "&".</td></tr> <tr> <td data-bbox="703 1485 815 1518">Amount:</td><td data-bbox="1147 1485 1243 1518">\$525.00</td></tr> </table>	Component Description:	Prepare engineering section of Form 2100 - Lohnes - INV 2001809-0275-08-2 . NOTE: Vendor name is Lohnes & Culver; "and" was substituted for special character "&".	Amount:	\$525.00				
Component Description:	Prepare engineering section of Form 2100 - Lohnes - INV 2001809-0275-08-2 . NOTE: Vendor name is Lohnes & Culver; "and" was substituted for special character "&".								
Amount:	\$525.00								

<p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p>	<table> <tr> <td>Component Description:</td><td>LEGAL-MAY17-WQOW</td></tr> <tr> <td>Amount:</td><td>\$453.00</td></tr> <tr> <td>Component Description:</td><td>LEGAL-WQOW-SEPT17</td></tr> <tr> <td>Amount:</td><td>\$423.00</td></tr> <tr> <td>Component Description:</td><td>Legal-WQOW-OCT17-inv</td></tr> <tr> <td>Amount:</td><td>\$329.00</td></tr> <tr> <td>Component Description:</td><td>LEGAL AUGUST17 - WQOW</td></tr> <tr> <td>Amount:</td><td>\$470.00</td></tr> <tr> <td>Component Description:</td><td>LEGAL JUNE17-WQOW</td></tr> <tr> <td>Amount:</td><td>\$359.00</td></tr> <tr> <td>Component Description:</td><td>LEGAL - JULY17 WQOW</td></tr> <tr> <td>Amount:</td><td>\$1,861.00</td></tr> <tr> <td>Component Description:</td><td>LEGAL APRIL17 - WQOW</td></tr> <tr> <td>Amount:</td><td>\$517.00</td></tr> <tr> <td>Component Description:</td><td>Legal-WQOW-NOV17-inv</td></tr> <tr> <td>Amount:</td><td>\$94.00</td></tr> </table>	Component Description:	LEGAL-MAY17-WQOW	Amount:	\$453.00	Component Description:	LEGAL-WQOW-SEPT17	Amount:	\$423.00	Component Description:	Legal-WQOW-OCT17-inv	Amount:	\$329.00	Component Description:	LEGAL AUGUST17 - WQOW	Amount:	\$470.00	Component Description:	LEGAL JUNE17-WQOW	Amount:	\$359.00	Component Description:	LEGAL - JULY17 WQOW	Amount:	\$1,861.00	Component Description:	LEGAL APRIL17 - WQOW	Amount:	\$517.00	Component Description:	Legal-WQOW-NOV17-inv	Amount:	\$94.00
Component Description:	LEGAL-MAY17-WQOW																																
Amount:	\$453.00																																
Component Description:	LEGAL-WQOW-SEPT17																																
Amount:	\$423.00																																
Component Description:	Legal-WQOW-OCT17-inv																																
Amount:	\$329.00																																
Component Description:	LEGAL AUGUST17 - WQOW																																
Amount:	\$470.00																																
Component Description:	LEGAL JUNE17-WQOW																																
Amount:	\$359.00																																
Component Description:	LEGAL - JULY17 WQOW																																
Amount:	\$1,861.00																																
Component Description:	LEGAL APRIL17 - WQOW																																
Amount:	\$517.00																																
Component Description:	Legal-WQOW-NOV17-inv																																
Amount:	\$94.00																																
<p>Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application</p>	<p>Information not provided.</p>																																

Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.												
Comprehensive coverage verification via field study, if needed	Information not provided.												
Quarterly reporting	Information not provided.												
Vendor Travel Expenses	<table> <tr> <td>Component Description:</td><td>WQOW- PM -AUG-NOV18 - INV QC19-018 - PM TRAVEL TIME</td></tr> <tr> <td>Amount:</td><td>\$8,400.00</td></tr> <tr> <td>Component Description:</td><td>WQOW-PM-TRAVEL EXP - INV QC17-143 - ITEMS 1010-1015</td></tr> <tr> <td>Amount:</td><td>\$817.07</td></tr> <tr> <td>Component Description:</td><td>WQOW-PM TRAVEL - INV 1THRU3-18 - INV QC18-048 LINES 1010,1014 AND 1015</td></tr> <tr> <td>Amount:</td><td>\$1,110.11</td></tr> </table>	Component Description:	WQOW- PM -AUG-NOV18 - INV QC19-018 - PM TRAVEL TIME	Amount:	\$8,400.00	Component Description:	WQOW-PM-TRAVEL EXP - INV QC17-143 - ITEMS 1010-1015	Amount:	\$817.07	Component Description:	WQOW-PM TRAVEL - INV 1THRU3-18 - INV QC18-048 LINES 1010,1014 AND 1015	Amount:	\$1,110.11
Component Description:	WQOW- PM -AUG-NOV18 - INV QC19-018 - PM TRAVEL TIME												
Amount:	\$8,400.00												
Component Description:	WQOW-PM-TRAVEL EXP - INV QC17-143 - ITEMS 1010-1015												
Amount:	\$817.07												
Component Description:	WQOW-PM TRAVEL - INV 1THRU3-18 - INV QC18-048 LINES 1010,1014 AND 1015												
Amount:	\$1,110.11												

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$60,995.00	\$60,395.00		\$5,838.21	
MVPD Notification of Channel Change	<i>\$5,000.00</i>	\$5,000.00	Required FCC notification.	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$2,950.00	N/A
Equipment Delivery and Handling Charges	<i>\$8,000.00</i>	\$8,000.00	Transport, forklift rental and handling fees from staging area to transmitter site.	\$1,000.00	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$10,000.00</i>	\$10,000.00	Rent 40 yard dumpster with multiple pickups. Estimated 6-months on site. Potential hazardous waste management issues.	\$1,888.21	N/A

Equipment Storage	\$10,000.00	\$10,000.00	Expecting multiple staggered equipment deliveries from different vendors and need to store and stage new equipment prior to installation date. Anticipate from 6-24 months of storage time.	\$0.00	N/A
Develop and air announcement of upcoming channel change	\$15,000.00	\$15,000.00	Required FCC announcements and good will public relations must we upheld. The production airing and disseminating of these announcements are fundamental to our operations.	N/A	N/A
Sub-total	\$60,995.00	\$60,395.00	N/A	\$5,838.21	N/A
Total for all systems	\$3,988,601.43	\$2,316,141.13	N/A	\$1,505,052.86	N/A

Components

Actual Information	
Description	File Name
MVPD Notification of Channel Change	Information not provided.

DTV Medical Facility Notification	<div> <div>Component Description:</div> <div>WQOW-RF NOTE-MEDICAL - INV 1059</div> </div> <div> <div>Amount:</div> <div>\$2,950.00</div> </div>
Equipment Delivery and Handling Charges	<div> <div>Component Description:</div> <div>Equipment delivery from storage to site - Casey's Garage - INV 1016</div> </div> <div> <div>Amount:</div> <div>\$1,000.00</div> </div>
	<div> <div>Component Description:</div> <div>Equipment delivery - Casey's Garage - INV 1015</div> </div> <div> <div>Amount:</div> <div>\$650.00</div> </div>
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.

Disposal Costs (for equipment and other waste, net of any salvage value)	<div> <div> Component Description: Amount: </div> <div> Roll off dumpster to collect debris from installation activities. INV 1574 \$311.23 </div> </div> <div> <div> Component Description: Amount: </div> <div> Roll off dumpster to collect debris from installation activities. INV 1603 \$152.98 </div> </div> <div> <div> Component Description: Amount: </div> <div> Roll off dumpster for June 2019 to collect debris from installation activities. \$693.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> dumpster rental for December 18, 2018. Advanced INV M40002312417 \$731.00 </div> </div>
Equipment Storage	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.

**Cost
Information**

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$3,988,601.43	\$2,316,141.13	\$1,505,052.86

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	Yes
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**BRADY
DREASLER**
*CORPORATE
DIRECTOR
OF
ENGINEERING*

08/04/2020

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>BRADY DREASLER CORPORATE DIRECTOR OF ENGINEERING</p> <p>08/04/2020</p>

Attachments