



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **81503** | Service: **DTV** | Call **WMOW** | Channel:  
ID: | Sign:  
**13 (High VHF)** | File **0000027497**  
Number:  
FRN: **0030884985** | Date **08/04**  
Submitted: **/2020**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>WAOW-WYOW License, LLC</b> Doing Business As: WAOW-WYOW License, LLC	P.O. Box 909 Quincy, IL 62306 United States	+1 (217) 223-5100	bdreasler@quincyinc.com	Limited Liability Company

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>Tony zumMallen</b> <i>QCommunications</i>	Tony zumMallen 705B SE Melody LN #314 Lees Summit, MO 64063 United States	+1 (816) 729-1177	tony@qcom1.com

**Broadcaster  
Information  
and  
Transition  
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Transition from ch12 to ch13 and will require a new antenna as show by system analysis. A new transmitter and systems will also be required along with interim systems for use in the transition.

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	Platinum
	Year	1990
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	4 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	VAXTE-2R44
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	1.6 kW
	Justification for New Transmitter	Existing transmitter is not tunable per transmitter manufacturer, GatesAir.

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	200.0 feet
	Other Electrical Service	No

	Description	N/A
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	25 tons
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter**

**Other Transmitter Cost Not Listed**

Name	Description
<b>Security - Site</b>	This site requires security once the new transmission line and equipment arrive on site to be installed. Estimated length of 4-6 weeks.
<b>Transmitter- Training</b>	Transmitter training - offsite - 1 week in duration at mfg site.
<b>Remote Control System</b>	Install ARC system
<b>Site Survey - TX</b>	Site survey and report are required to be performed before the new transmitter and components installation plan can be finalized.
<b>Disconnect existing Transmitter</b>	Disconnect transmitter and components from existing configuration and move within building to make way for new facilities.
<b>Sales Tax</b>	Sales tax collected by vendors as part of the repack



**Interim  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Interim
	Description of Use	N/A
	Change Type	Purchase
	Manufacturer	
	Model	VAXTE-1-R-44
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	1.1 kW
	Justification for New Transmitter	Interim facility is required to avoid prolonged period of station silence during transition, and station currently has no aux facility to use for interim operation. Extended silent period during transition to new channel is unreasonable.

**Interim  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
---------	----------	----------

<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	200.0 feet
	Other Electrical Service	No
	Description	N/A
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A
<b>Inside RF System</b>	Is an additional interior RF system required to support this interim transmitter?	Yes

**Interim  
Transmitter**

#### **Other Transmitter Cost Not Listed**

Information not provided.



**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Other
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	Panel
	ERP: (Effective Radiated Power)	4.0 kW
	Manufacturer	

Model	DRV-3-4- HO
Year	2011

---

## Primary Antenna

### New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	1
	Number of Panels/Bays	12
	Lower Limit	470.00 MHz
	Upper Limit	698.00 MHz
	Design power capacity in use	80.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	3.2 kW
	Manufacturer	
	Model	DRV-3-4-HO

Year	2017
Justification for New Antenna	Channel reassignment requires new antenna.

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Broadband
	Feed Line Size	3 1/8 inches inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary  
Antenna**

**Other Antenna Cost Not Listed**  
Information not provided.

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary**  
**Transmission Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Flexible Foam
	Diameter	1 5/8 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	260 feet per run



**Primary  
Transmission Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Flexible Foam
	Diameter	1 5/8 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	275 feet per run
	Justification for New Transmission Line	Required for new channel assignment operations.

**Primary  
Transmission Line**

**Other Transmission Line Expenses Not Listed**

Name	Description
<b>Coax Switch</b>	provide antenna switching from main to interim transmitter during cut-over.
<b>Disconnect existing Interior RF components</b>	Disconnect interior RF transmission line and filters from existing configuration and move within the building to make way for new facilities.

**Tower  
Equipment  
And  
Rigging  
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary  
Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	No
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1051793
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	45° 34' 23.4" N-
	Longitude (NAD83)	088° 52' 58.7" W-
	Overall Structure Height	299.87 feet
	Support Structure Height	279.85 feet
	Ground Elevation Above Mean Sea Level (AMSL)	1823.14 feet

	Structure Type	LTOWER - Lattice Tower
	Tower Owner	Global Tower, LLC. through American Towers, LLC
	Date Constructed	06/08/1998

### Other Types of Users

#### Users

Cellular

### Primary Tower

### Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

### Primary Tower

### Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

### Primary Tower

### Other Tower Expenses Not Listed

Information not provided.

**Outside  
Professional Services Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	394
	Explanation	Scope & significance of project (QMI has multiple stations repacked) require outside management services to augment existing internal personnel to assist turnkey management of and ensure timely and safe execution of channel relocation.
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare request for Special Temporary Authority	Yes
	Quantity	4
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	4
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	Yes

RF exposure measurements	No
Additional Field Engineering Service	No
Number of Days	N/A
Justification	N/A

Outside Professional

Other Professional Services Expenses Not Listed

Services Costs

Name	Description
General Legal	Legal fees for the the day to day legal issues and inquires of the repack project that are not billable under the standard 399 line items for legal questions. This would cover meetings with the station to review PN's, FCC meeting of rules, etc.
Quarterly reporting	Preparation and submittal of the FCC required quarterly report 387 by PM and attorney.
Site Project Management	Project Management - ATC site 375184
Vendor Travel Expenses	Reimbursable Vendor Travel expenses for working in the field on behalf of the station for the Repack project - see quote for estimated expenses.

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

<b>Other Expenses</b>	<b>Other Expenses Not Listed</b>
	Information not provided.



Cost  
Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmitter VAXTE-1-R- 44	\$242,674.33	\$231,074.33		\$6,074.33	
2" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$5,000.00	N/A	\$0.00	N/A
High VHF - Air Cooled Solid State Transmitter 1.1 . 4.4 kW	\$152,500.00	\$145,000.00	N/A	\$0.00	N/A
VHF inside RF system including switching	\$78,900.00	\$75,000.00	N/A	\$0.00	N/A

Other -- Building Addition Size: 220.0	<b>\$6,074.33</b>	\$6,074.33	***System Notice: Estimate adjusted and locked because line has been superseded. ***Existing TX room is 10x10 building. Since this site is a leased site for WMOW to facilitate the interim requires a temporary solution. The solution that Gates Air offers is a transmitter trailer to hold the interim TX.	\$6,074.33	N/A
<b>Primary Transmitter VAXTE-2R44</b>	<b>\$357,951.53</b>	<b>\$343,951.53</b>		<b>\$84,422.61</b>	
High VHF - Air Cooled Solid State Transmitter 1.1 . 4.4 kW	\$152,500.00	\$145,000.00	N/A	\$54,241.86	N/A

Site Survey - TX	<b>\$15,000.00</b>	\$15,000.00	Site survey and report are required to be performed before the new transmitter and components installation plan can be finalized.	\$5,000.00	N/A
Remote Control System	<b>\$9,971.67</b>	\$9,971.67	Remote control system per actual system	\$7,094.42	N/A
Transformer 3 phase /480v - 300 KVA	\$36,800.00	\$35,000.00	N/A	\$8,026.38	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$5,000.00	N/A	N/A	N/A
25 Ton system	\$91,500.00	\$87,000.00	N/A	N/A	N/A
Transmitter- Training	<b>\$3,300.00</b>	\$3,300.00	Transmitter training - offsite - 1 week in duration at mfg site.	N/A	N/A
Sales Tax	<b>\$6,179.86</b>	\$6,179.86	est sales tax per Gates INV TE10004487- 1	\$2,059.95	N/A

Disconnect existing Transmitter	<b>\$20,000.00</b>	\$20,000.00	Disconnect transmitter and components from existing configuration and move within building to make way for new facilities.	\$8,000.00	N/A
Security - Site	<b>\$17,500.00</b>	\$17,500.00	This site requires security once the new transmission line and equipment arrive on site to be installed. Estimated length of 4-6 weeks.	N/A	N/A
<b>Sub-total</b>	\$600,625.86	\$575,025.86	N/A	\$90,496.94	N/A
<b>Total for all systems</b>	\$1,400,685.88	\$1,347,493.88	N/A	\$217,505.65	N/A

## Components

Actual Information	
Description	File Name
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
High VHF - Air Cooled Solid State Transmitter 1.1 . 4.4 kW	Information not provided.
VHF inside RF system including switching	Information not provided.

Other -- Building Addition Size: 220.0	<table> <tr> <td data-bbox="710 174 1013 208"><b>Component Description:</b></td><td data-bbox="1150 174 1362 365">WMOW-GATES-MAIN-TEMP SHELTER-INV-TE10004487-1 Q-73722 ITEM F</td></tr> <tr> <td data-bbox="710 376 815 409"><b>Amount:</b></td><td data-bbox="1150 376 1267 409">\$6,074.33</td></tr> </table>	<b>Component Description:</b>	WMOW-GATES-MAIN-TEMP SHELTER-INV-TE10004487-1 Q-73722 ITEM F	<b>Amount:</b>	\$6,074.33				
<b>Component Description:</b>	WMOW-GATES-MAIN-TEMP SHELTER-INV-TE10004487-1 Q-73722 ITEM F								
<b>Amount:</b>	\$6,074.33								
High VHF - Air Cooled Solid State Transmitter 1.1 . 4.4 kW	<table> <tr> <td data-bbox="710 542 1013 575"><b>Component Description:</b></td><td data-bbox="1150 542 1377 777">Lines A, B, and E on Invoice TE10004487-2. PO 20026, CO Q-81612; CO Q-82159</td></tr> <tr> <td data-bbox="710 788 815 822"><b>Amount:</b></td><td data-bbox="1150 788 1283 822">\$26,875.70</td></tr> <tr> <td data-bbox="710 922 1013 956"><b>Component Description:</b></td><td data-bbox="1150 922 1358 1158">WMOW-GATES-MAIN-TX- INV TE10004487-1 ITEM A,B, AND E -4-2 corrected request amount.</td></tr> <tr> <td data-bbox="710 1169 815 1202"><b>Amount:</b></td><td data-bbox="1150 1169 1283 1202">\$27,366.16</td></tr> </table>	<b>Component Description:</b>	Lines A, B, and E on Invoice TE10004487-2. PO 20026, CO Q-81612; CO Q-82159	<b>Amount:</b>	\$26,875.70	<b>Component Description:</b>	WMOW-GATES-MAIN-TX- INV TE10004487-1 ITEM A,B, AND E -4-2 corrected request amount.	<b>Amount:</b>	\$27,366.16
<b>Component Description:</b>	Lines A, B, and E on Invoice TE10004487-2. PO 20026, CO Q-81612; CO Q-82159								
<b>Amount:</b>	\$26,875.70								
<b>Component Description:</b>	WMOW-GATES-MAIN-TX- INV TE10004487-1 ITEM A,B, AND E -4-2 corrected request amount.								
<b>Amount:</b>	\$27,366.16								
Site Survey - TX	<table> <tr> <td data-bbox="710 1332 1013 1366"><b>Component Description:</b></td><td data-bbox="1150 1332 1369 1406">WMOW-SURVEY-INV-QC18-026</td></tr> <tr> <td data-bbox="710 1417 815 1451"><b>Amount:</b></td><td data-bbox="1150 1417 1267 1451">\$5,000.00</td></tr> </table>	<b>Component Description:</b>	WMOW-SURVEY-INV-QC18-026	<b>Amount:</b>	\$5,000.00				
<b>Component Description:</b>	WMOW-SURVEY-INV-QC18-026								
<b>Amount:</b>	\$5,000.00								

Remote Control System	<p><b>Component Description:</b> See attached cover sheet for justification. Includes \$213.67 in taxes not on original quote. Remote control system. Burk INV 00068909. Attached are invoices from Harris that show the remote control system this station had prior to Repack.</p> <p><b>Amount:</b> \$7,094.42</p>
Transformer 3 phase/480v - 300 KVA	<p><b>Component Description:</b> Line C and D on INV TE10004487-2; PO 20026; Change orders Q-81612 &amp; Q-82159</p> <p><b>Amount:</b> \$4,013.19</p> <p><b>Component Description:</b> WMOW-GATES-MAIN- INV TE10004487-1 - ITEM C AND D</p> <p><b>Amount:</b> \$4,013.19</p>
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
25 Ton system	Information not provided.
Transmitter- Training	Information not provided.
Sales Tax	<p><b>Component Description:</b> WMOW-GATES-SALES TAX -INV TE10004487-1</p> <p><b>Amount:</b> \$2,059.95</p>

Disconnect existing Transmitter	<div> <div> <b>Component Description:</b> </div> <div> Decommission existing transmitter and disconnect RF components. WMOW - QComm - INV QC20-336 - PO 20233 </div> </div> <div> <b>Amount:</b> </div> <div> \$8,000.00 </div>
Security - Site	Information not provided.

## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Antenna DRV-3-4-HO</b>	<b>\$224,480.00</b>	<b>\$222,280.00</b>		<b>\$28,192.70</b>	
High VHF - High Power Side Mount Broadband Panel antenna -- One Station horizontally polarized	<i>\$180,000.00</i>	\$180,000.00	Entered Catalog of Costs dollar amount. The form stated \$0.00 in the Predetermined block for the replacement of the Primary antenna. Not sure why. We tried many options to alleviate the situation and only adding the Catalog cost to the EST column worked.	\$28,192.70	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Elbow complex, broadband, at antenna input, per 3 1/8. feedline (if needed)	\$9,340.00	\$8,880.00	N/A	N/A	N/A



Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
<b>Sub-total</b>	\$224,480.00	\$222,280.00	N/A	\$28,192.70	N/A
<b>Total for all systems</b>	\$1,400,685.88	\$1,347,493.88	N/A	\$217,505.65	N/A

## Components

Actual Information	
Description	File Name
High VHF - High Power Side Mount Broadband Panel antenna --One Station horizontally polarized	<p><b>Component Description:</b> WMOW - Heartland - Antenna - INV 71695 -- PO 20905.</p> <p><b>Amount:</b> \$28,192.70</p>
Sweep test of existing antenna	Information not provided.
Elbow complex, broadband, at antenna input, per 3 1/8. feedline (if needed)	Information not provided.

Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.

Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$22,100.00	\$21,825.00		\$0.00	
Flexible Foam Transmission Line - dielectric, 1 5 /8"	\$6,600.00	\$6,325.00	N/A	N/A	N/A
Coax Switch	<i>\$3,000.00</i>	\$3,000.00	switch from main to interim transmitter.	N/A	N/A
Disconnect existing Interior RF components	<i>\$12,500.00</i>	\$12,500.00	Disconnect interior RF transmission line and filters from existing configuration and move within the building to make way for new facilities.	N/A	N/A
Sub-total	\$22,100.00	\$21,825.00	N/A	\$0.00	N/A
Total for all systems	\$1,400,685.88	\$1,347,493.88	N/A	\$217,505.65	N/A

Components

Information not provided.

Cost  
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower LTOWER	\$254,800.00	\$242,000.00		\$26,180.00	
Short Tower (less than 500')	\$84,200.00	\$80,000.00	N/A	\$26,180.00	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$150,000.00	N/A	N/A	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$12,000.00	N/A	N/A	N/A
Sub-total	\$254,800.00	\$242,000.00	N/A	\$26,180.00	N/A
Total for all systems	\$1,400,685.88	\$1,347,493.88	N/A	\$217,505.65	N/A

Components

Actual Information	
Description	File Name
Short Tower (less than 500')	<div>Component Description: Tower rigging Inv 0005 - PCI - PO 21072</div> <div>Amount: \$26,180.00</div>
Minor tower reinforcement /modifications	Information not provided.

Structural engineering tower load study for well documented tower	Information not provided.
---	---------------------------

## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$237,490.02</b>	<b>\$225,778.02</b>		<b>\$67,386.01</b>	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$1,650.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$2,100.00	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Project management of the transition	\$62,252.00	\$59,100.00	N/A	\$40,455.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$8,200.00	\$6,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$3,459.50	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$14,720.00	\$14,000.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A

General Legal	<b>\$14,836.02</b>	\$14,836.02	General legal consulting for the station to repack	\$14,836.02	N/A
Quarterly reporting	<b>\$5,000.00</b>	\$5,000.00	Preparation and submittal of the FCC required quarterly report 387 by PM and attorney.	N/A	N/A
Vendor Travel Expenses	<b>\$9,612.00</b>	\$9,612.00	Reimbursable Vendor Travel expenses for working in the field on behalf of the station for the Repack project - see quote for estimated expenses. QC-17005	\$4,885.49	N/A
Site Project Management	<b>\$9,480.00</b>	\$9,480.00	Tower Site Project Management per ATC estimate /invoice # 379428	\$0.00	N/A
<b>Sub-total</b>	<b>\$237,490.02</b>	<b>\$225,778.02</b>	<b>N/A</b>	<b>\$67,386.01</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$1,400,685.88</b>	<b>\$1,347,493.88</b>	<b>N/A</b>	<b>\$217,505.65</b>	<b>N/A</b>

## Components

Actual Information  
Description

File Name



Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<div> <div>Component Description:</div> <div>ENGR- CP APPLICATION- WMOW INV</div> </div> <div> <div>Amount:</div> <div>\$1,650.00</div> </div>
Perform engineering study for new channel assignment and antenna development	<div> <div>Component Description:</div> <div>WMOW-NEW CHANNEL ENGR INV</div> </div> <div> <div>Amount:</div> <div>\$2,100.00</div> </div>
Prepare and or review reimbursement form	Information not provided.

Project management of the transition	<b>Component Description:</b> WMOW- QCOMM-PM -JAN-JUNE 19 - <b>Amount:</b> INV QC19-0064 \$13,050.00
	<b>Component Description:</b> WMOW- QCOMM <b>Amount:</b> PM - 4THRU7-18 INV QC18-067 \$2,872.50
	<b>Component Description:</b> WMOW-PM- <b>Amount:</b> 8THRU12-17-INV QC18-021 \$5,332.50
	<b>Component Description:</b> WMOW-PM- <b>Amount:</b> 1THRU3-18 INV- QC18-053 \$3,900.00
	<b>Component Description:</b> WMOW-QCOMM- <b>Amount:</b> PM - INV QC17- 146 ITEM 4004 - MARCH-AUGUST 2017 \$13,162.50
	<b>Component Description:</b> WMOW- PM AUG <b>Amount:</b> THRU DEC 18 - INV QC19-016 \$2,137.50
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.

Prepare request for Special Temporary Authorization	Information not provided.																												
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<table> <tr> <td><b>Component Description:</b></td><td>ATTY FEE-INV AUG17 WMOW</td></tr> <tr> <td><b>Amount:</b></td><td>\$235.00</td></tr> <tr> <td><b>Component Description:</b></td><td>ATTY FEE - WMOW- JUNE17</td></tr> <tr> <td><b>Amount:</b></td><td>\$359.00</td></tr> <tr> <td><b>Component Description:</b></td><td>ATTY-INV APRIL17 WMOW</td></tr> <tr> <td><b>Amount:</b></td><td>\$470.00</td></tr> <tr> <td><b>Component Description:</b></td><td>WMOW-BROOKS- LEGAL-INV- 3949057 -JAN18</td></tr> <tr> <td><b>Amount:</b></td><td>\$49.50</td></tr> <tr> <td><b>Component Description:</b></td><td>ATTY FEE-WMOW- MAY17</td></tr> <tr> <td><b>Amount:</b></td><td>\$547.00</td></tr> <tr> <td><b>Component Description:</b></td><td>ATTY FEE CP- JULY17 WMOW</td></tr> <tr> <td><b>Amount:</b></td><td>\$1,658.00</td></tr> <tr> <td><b>Component Description:</b></td><td>ATTY INV- SEPT17 WMOW</td></tr> <tr> <td><b>Amount:</b></td><td>\$141.00</td></tr> </table>	<b>Component Description:</b>	ATTY FEE-INV AUG17 WMOW	<b>Amount:</b>	\$235.00	<b>Component Description:</b>	ATTY FEE - WMOW- JUNE17	<b>Amount:</b>	\$359.00	<b>Component Description:</b>	ATTY-INV APRIL17 WMOW	<b>Amount:</b>	\$470.00	<b>Component Description:</b>	WMOW-BROOKS- LEGAL-INV- 3949057 -JAN18	<b>Amount:</b>	\$49.50	<b>Component Description:</b>	ATTY FEE-WMOW- MAY17	<b>Amount:</b>	\$547.00	<b>Component Description:</b>	ATTY FEE CP- JULY17 WMOW	<b>Amount:</b>	\$1,658.00	<b>Component Description:</b>	ATTY INV- SEPT17 WMOW	<b>Amount:</b>	\$141.00
<b>Component Description:</b>	ATTY FEE-INV AUG17 WMOW																												
<b>Amount:</b>	\$235.00																												
<b>Component Description:</b>	ATTY FEE - WMOW- JUNE17																												
<b>Amount:</b>	\$359.00																												
<b>Component Description:</b>	ATTY-INV APRIL17 WMOW																												
<b>Amount:</b>	\$470.00																												
<b>Component Description:</b>	WMOW-BROOKS- LEGAL-INV- 3949057 -JAN18																												
<b>Amount:</b>	\$49.50																												
<b>Component Description:</b>	ATTY FEE-WMOW- MAY17																												
<b>Amount:</b>	\$547.00																												
<b>Component Description:</b>	ATTY FEE CP- JULY17 WMOW																												
<b>Amount:</b>	\$1,658.00																												
<b>Component Description:</b>	ATTY INV- SEPT17 WMOW																												
<b>Amount:</b>	\$141.00																												
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.																												

Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.																				
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.																				
Comprehensive coverage verification via field study, if needed	Information not provided.																				
General Legal	<table> <tr> <td><b>Component Description:</b></td><td>Brooks - Gen Legal May 2020, Inv 3982755</td></tr> <tr> <td><b>Amount:</b></td><td>\$260.00</td></tr> <tr> <td><b>Component Description:</b></td><td>General legal June 2020 - Brooks INV 3984326</td></tr> <tr> <td><b>Amount:</b></td><td>\$2,151.50</td></tr> <tr> <td><b>Component Description:</b></td><td>WMOW - Brooks - Gen Legal Jan 2020 - INV 3977756</td></tr> <tr> <td><b>Amount:</b></td><td>\$416.00</td></tr> <tr> <td><b>Component Description:</b></td><td>WMOW General Legal for period ending October, 2017. \$322.28 is WMOW portion of total invoice.</td></tr> <tr> <td><b>Amount:</b></td><td>\$322.29</td></tr> <tr> <td><b>Component Description:</b></td><td>WMOW- BOOKS- APRIL19- INV 3966162</td></tr> <tr> <td><b>Amount:</b></td><td>\$156.00</td></tr> </table>	<b>Component Description:</b>	Brooks - Gen Legal May 2020, Inv 3982755	<b>Amount:</b>	\$260.00	<b>Component Description:</b>	General legal June 2020 - Brooks INV 3984326	<b>Amount:</b>	\$2,151.50	<b>Component Description:</b>	WMOW - Brooks - Gen Legal Jan 2020 - INV 3977756	<b>Amount:</b>	\$416.00	<b>Component Description:</b>	WMOW General Legal for period ending October, 2017. \$322.28 is WMOW portion of total invoice.	<b>Amount:</b>	\$322.29	<b>Component Description:</b>	WMOW- BOOKS- APRIL19- INV 3966162	<b>Amount:</b>	\$156.00
<b>Component Description:</b>	Brooks - Gen Legal May 2020, Inv 3982755																				
<b>Amount:</b>	\$260.00																				
<b>Component Description:</b>	General legal June 2020 - Brooks INV 3984326																				
<b>Amount:</b>	\$2,151.50																				
<b>Component Description:</b>	WMOW - Brooks - Gen Legal Jan 2020 - INV 3977756																				
<b>Amount:</b>	\$416.00																				
<b>Component Description:</b>	WMOW General Legal for period ending October, 2017. \$322.28 is WMOW portion of total invoice.																				
<b>Amount:</b>	\$322.29																				
<b>Component Description:</b>	WMOW- BOOKS- APRIL19- INV 3966162																				
<b>Amount:</b>	\$156.00																				

<b>Component Description:</b>	Gen Legal April 2020 - Brooks - INV 3981496
<b>Amount:</b>	\$4,016.00
<b>Component Description:</b>	WMOW-BROOKS- APRIL18 - INV 3952582
<b>Amount:</b>	\$99.00
<b>Component Description:</b>	WMOW - Brooks - Gen Legal Feb 2020 - INV 3978897
<b>Amount:</b>	\$312.00
<b>Component Description:</b>	WMOW BROOKS - JUNE18 - INV 3954665
<b>Amount:</b>	\$247.50
<b>Component Description:</b>	WMOW General repack legal services for period ending March 31, 2018. \$28.29 is WMOW portion of total invoice
<b>Amount:</b>	\$28.29
<b>Component Description:</b>	Brooks Repack Legal services period ending Oct 2019; INV 3974481
<b>Amount:</b>	\$156.00

<b>Component Description:</b>	WMOW General repack legal services for period ending April 30,2018. \$28.28 is WMOW portion of total invoice
<b>Amount:</b>	\$28.28

<b>Component Description:</b>	WMOW General Repack legal services for period ending Dec 31, 2017. \$40.29 is WMOW portion of total invoice.
<b>Amount:</b>	\$40.29

<b>Component Description:</b>	Brooks Repack Legal Services period ending Nov '17; INV 3946863
<b>Amount:</b>	\$47.00

<b>Component Description:</b>	WMOW General legal for repack for period ending November 30,2017. \$221.57 is WMOW portion of total invoice.
<b>Amount:</b>	\$221.57

<b>Component Description:</b>	WMOW General Repack legal services for period ending January 31, 2018. \$35.35 is WMOW portion of total
<b>Amount:</b>	\$35.35

<b>Component Description:</b>	WMOW portion of invoice total.
<b>Amount:</b>	\$266.44

<b>Component Description:</b>	Brooks Repack Legal Services period ending Dec 2017; 3947923
<b>Amount:</b>	\$188.00

<b>Component Description:</b>	WMOW General repack legal services for period ending February 28, 2018. \$28.29 is WMOW portion of total invoice
<b>Amount:</b>	\$28.29

<b>Component Description:</b>	General Legal for period ending March 31, 2020. Brooks INV 3980277
<b>Amount:</b>	\$3,772.00

<b>Component Description:</b>	WMOW General Legal for period ending August 31, 2017. \$117.86 is WMOW portion of total invoice
<b>Amount:</b>	\$117.86

<b>Component Description:</b>	Brooks Repack Legal Services period ending June 2019; INV 3968513
<b>Amount:</b>	\$156.00

<b>Component Description:</b>	WMOW - BROOKS OCT18 INV 3959631
<b>Amount:</b>	\$148.50

<b>Component Description:</b>	WMOW-BROOKS- MAY18-INV- 3953762
<b>Amount:</b>	\$49.50

<b>Component Description:</b>	WMOW - BROOKS AUG 18 -INV 3957122
<b>Amount:</b>	\$198.00

<b>Component Description:</b>	WMOW Gen Legal for period ending July 31, 2107. \$275 is WMOW portion of total invoice amount
<b>Amount:</b>	\$275.00

<b>Component Description:</b>	WMOW General Repack legal services for period ending May 31, 2017. \$190.86 is WMOW portion of total invoice.
<b>Amount:</b>	\$190.86

<b>Component Description:</b>	Brooks Repack Legal Services period ending Oct, 2017; INV 3945576
<b>Amount:</b>	\$188.00



	<b>Component Description:</b>	WMOW - BROOKS FEB19 INV 3964371
	<b>Amount:</b>	\$52.00
	<b>Component Description:</b>	WMOW-BROOKS- INV-3951199 - MAR18
	<b>Amount:</b>	\$49.50
	<b>Component Description:</b>	WMOW- BROOKS JAN18 INV 3962867
	<b>Amount:</b>	\$260.00
	<b>Component Description:</b>	WMOW- BROOKS - DEC18 INV 3961876
	<b>Amount:</b>	\$49.50
	<b>Component Description:</b>	WMOW - BROOKS - JULY 18 INV 3955735
	<b>Amount:</b>	\$49.50
	<b>Component Description:</b>	Brooks Repack Legal Services period ending July 31, 2019; INV 397020
	<b>Amount:</b>	\$260.00
Quarterly reporting	Information not provided.	

Vendor Travel Expenses	<div><div><b>Component Description:</b></div><div>WMOW-QCOMM- PM-TRAVEL EXP- INV QC17-146 ITEMS 1010-1015</div></div> <div><div><b>Amount:</b></div><div>\$4,885.49</div></div>
Site Project Management	Information not provided.

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$61,190.00</b>	<b>\$60,585.00</b>		<b>\$5,250.00</b>	
MVPD Notification of Channel Change	<i>\$5,000.00</i>	\$5,000.00	Required FCC notification.	N/A	N/A
Equipment Storage	<i>\$10,000.00</i>	\$10,000.00	Expecting multiple staggered equipment deliveries from different vendors and need to store and stage new equipment prior to installation date. Anticipate from 6-24 months of storage time.	\$1,800.00	N/A
Equipment Delivery and Handling Charges	<i>\$8,000.00</i>	\$8,000.00	Transport, forklift rental and handling fees from staging area to transmitter site.	\$1,000.00	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$10,000.00</i>	\$10,000.00	Rent 40 yard dumpster with multiple pickups. Estimated 6-months on site. Potential hazardous waste management issues.	N/A	N/A

FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$2,450.00	N/A
Develop and air announcement of upcoming channel change	<b>\$15,000.00</b>	\$15,000.00	Required FCC announcements and good will public relations must we upheld. The production airing and disseminating of these announcements are fundamental to our operations.	\$0.00	N/A
<b>Sub-total</b>	\$61,190.00	\$60,585.00	N/A	\$5,250.00	N/A
<b>Total for all systems</b>	\$1,400,685.88	\$1,347,493.88	N/A	\$217,505.65	N/A

## Components

Actual Information	
Description	File Name
MVPD Notification of Channel Change	Information not provided.

Equipment Storage	<p><b>Component Description:</b> Storage fees 4/3 thru 7/3/2020. Caseys - INV 1045</p> <p><b>Amount:</b> \$1,800.00</p>
Equipment Delivery and Handling Charges	<p><b>Component Description:</b> forklift fee for 1/9 /2020. Caseys - INV 1042</p> <p><b>Amount:</b> \$500.00</p> <p><b>Component Description:</b> Forklift fee for moving equipment. Caseys - INV 1039</p> <p><b>Amount:</b> \$500.00</p>
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.
DTV Medical Facility Notification	<p><b>Component Description:</b> WMOW - RF NOTifications - Medical notification - INV 1431</p> <p><b>Amount:</b> \$2,450.00</p>

<p>Develop and air announcement of upcoming channel change</p>	<table> <tr> <td data-bbox="703 82 1141 582"> <p><b>Component Description:</b></p> </td><td data-bbox="1141 82 1420 582"> <p>7-24-20 Zeroed out request to submit under DTV Medical Facility Notification mailing - WMOW - RF Notifications - INV 1431</p> </td></tr> <tr> <td data-bbox="703 481 1141 582"> <p><b>Amount:</b></p> </td><td data-bbox="1141 481 1420 582"> <p>N/A</p> </td></tr> </table>	<p><b>Component Description:</b></p>	<p>7-24-20 Zeroed out request to submit under DTV Medical Facility Notification mailing - WMOW - RF Notifications - INV 1431</p>	<p><b>Amount:</b></p>	<p>N/A</p>
<p><b>Component Description:</b></p>	<p>7-24-20 Zeroed out request to submit under DTV Medical Facility Notification mailing - WMOW - RF Notifications - INV 1431</p>				
<p><b>Amount:</b></p>	<p>N/A</p>				

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$1,400,685.88	\$1,347,493.88
			\$217,505.65

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	<b>Submission of Estimated Expenses Statements</b>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	



4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**BRADY  
DREASLER**  
*CORPORATE  
DIRECTOR  
OF  
ENGINEERING*

08/04/2020

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>BRADY DREASLER CORPORATE DIRECTOR OF ENGINEERING</b></p> <p>08/04/2020</p>

## Attachments