

(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility 47904 Service: DTV Call WRC-TV Channel: 48 (UHF)

ID: Sign: File **0000028771** 

Number:

FRN: **0019509470** Date **10/23** 

Submitted: /2020

# Applicant Information

#### **Applicant Name, Type, and Contact Information**

Applicant	Address	Phone	Email	Applicant Type
NBC TELEMUNDO LICENSE LLC	Margaret L. Tobey 300 NEW JERSEY AVE, N.W. SUITE 700 WASHINGTON, DC 20001 United States	+1 (202) 524- 6401	MARGARET. TOBEY@NBCUNI. COM	Limited Liability Company

# Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

#### Preparer Contact Information

#### **Preparer Contact Name and Information**

Applicant	Address	Phone	Email
Margaret L Tobey NBCUniversal, LLC	300 New Jersey Ave. NW Suite 700 Washington, DC 20001 United States	+1 (202) 524- 6401	Margaret.Tobey@nbcuni. com

## Broadcaster Information and Transition Plan

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	Replace old IOT aux with reliable solid state transmitter and tunable filter. Use with broadband aux antenna on old channel while replacing main antenna and transmitter with equipment for new channel. Retune aux filter and transmitter after repack/

## **Transmitters**

s	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

# Auxiliary Transmitter

# **Existing Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Used to remain on air when work done on main transmitter or antenna
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	DCX-2
	Year	2000
	Туре	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	40 kW

# Auxiliary Transmitter

## **New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	THU9-30
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	46 kW
	Justification for New Transmitter	older IOT transmitter no longer supported by manufacturer

# Auxiliary Transmitter

## **Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
		<u> </u>

	Description	Cost to disconnect power from old transmitter and connect to new transmitter.
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Auxiliary
Transmitter Unformation not provided.

Other Transmitter Cost Not Listed

# Primary Transmitter

# **Existing Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	DCXP-2
	Year	2012
	Туре	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	53 kW

# Primary Transmitter

## **New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	THU9-60
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	88.5 kW
	Justification for New Transmitter	It is less expensive to buy new Solid State, than to re- tune existing Comark IOT.

# Primary Transmitter

## **Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
		'

	Other Electrical Service	Yes
	Description	Actual electrical connectivity from main building distribution to transmitter.
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

# Primary Transmitter

# **Other Transmitter Cost Not Listed**

Name	Description
Electrical disconnection	Remove electric connection from old main transmitter
Installation Costs	Installation and testing of THU9-36

#### **Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

#### Auxiliary Antenna

## **Add Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Retune Existing
	Antenna Use	Auxiliary (Backup)
	Description of Use	Used to maintain coverage when main antenna or transmitter is unavilable
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this antenna currently shared with any other stations?	No
	Is this antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna	Class	Full Power
Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Broadband Panel
	Number of Stations Supported	1

Number of Panels	36
Design power capacity in use	50.0 %
Lower Limit	470.00 MHz
Upper Limit	698.00 MHz
Other Antenna Type	N/A
ERP: (Effective Radiated Power)	291.0 kW
Manufacturer	RFS
Model	PHP36L
Year	2011

#### Auxiliary Antenna

# **Adjustment to Existing Antenna**

Section	Question	Response
Sweep Test of Existing Antenna	Do you need a sweep test of existing antenna?	No

# Auxiliary Antenna

#### **Other Antenna Costs**

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	

## Auxiliary Antenna

Other Antenna Cost Not Listed

Information not provided.

# **Existing Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna	Class	Full Power
Manufacturer and Type	Mounting	Top Mount
	Antenna position in stack	Тор
	Polarization	Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	813.0 kW

Manufacturer	
Model	TFU- 26GTH-R 04
Year	2000

## **New Antenna Costs**

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna	Class	Full Power
Manufacturer and Types	Mounting	Top Mount
	Antenna position in stack	Тор
	Polarization	Elliptical
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	624.0 kW
	Manufacturer	

Model	TFU-23JTH /VP-R O6
Year	2019
Justification for New Antenna	Existing antenna is single channel (48) and will not work on new channel (34).

## **Other Antenna Costs**

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	7 3/16 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	No

# **Other Antenna Cost Not Listed**

Information not provided.

Transmission <sup>Seffien</sup>	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

# Primary Transmission Line

# **Existing Transmission Line**

n Line Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission	Manufacturer	
Line Manufacturer and Type	Туре	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	625 feet per run

# Primary Transmission

## **New Transmission Line**

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Туре	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	625 feet per run
	Justification for New Transmission Line	Old line is insufficient for new antenna

# Primary Transmi

# Other Transmission Line Expenses Not Listed

nsmissio	n <sub>Naine</sub>	Description
	Feed Through Complex	Feed Thru complex to get the line into the antenna from tower
	Antenna Adapter Section	Test adapter section 3' long

# Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

# Primary Tower

# **Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Move Equipment
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	Yes
Existing Tower Structure	Do you have a tower registration number?	Yes
Registration	ASR Number	1036610
Coordinates (NAD83 ( North American Datum of	Latitude (NAD83)	38° 56′ 24.0" N-
1983))	Longitude (NAD83)	077° 04' 53.0" W-
	Overall Structure Height	662.07 feet
	Support Structure Height	524.93 feet
	Ground Elevation Above Mean Sea Level (AMSL)	386.81 feet

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	NBC Subsidiary (WRC-TV) LLC
Date Constructed	10/29/1998

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
168063	WIAV-CD	DTV
73200	WKYS	FM
69532	WFDC-DT	DTV
38437	WMDO-CD	DTV
54712	WMMJ	FM

#### Primary Tower

# **Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	Other
Helicopter Services Required	Are helicopter services required?	No

#### Primary Tower

# Other Tower Expenses Not Listed

Information not provided.

Outside Professional

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	1040
	Explanation	Project oversight of transmitter install, electrical connectivity, tower work, and antenna installation. Additional time will be spent tracking financial and legal process and coordinating with other broadcasters.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	No
	Prepare engineering section of Form FCC Construction Permit Application	No
	For Auxiliary Facility	N/A
	For Main Facility	N/A
	Prepare engineering section of Form FCC License to Cover Application	No
	For Auxiliary Facility	N/A
	For Main Facility	N/A
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A

	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	Yes
	Number of Days	40

Justification	Transmitter
	and RF
	design at
	ground level

Outside
Professional Services Expenses Not Listed
Professional Services ©qstsided.

# Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD  Notification of a Channel Change?	Yes

Other Expenses Not Listed

**Expenses** Information not provided.

## **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

			Estimated		
Description	Predetermined Cost Estimate	Estimated Cost	Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter THU9-60	\$2,879,395.00	\$1,256,808.39		\$1,007,413.39	
UHF - Liquid Cooled Solid State Transmitter 86.8 . 106 kW	\$2,630,000.00	\$1,007,413.39	N/A	\$1,007,413.39	N/A
Other Electrical Service: Actual electrical connectivity from main building distribution to transmitter.	\$83,753.00	\$83,753.00	See attachment "NBC Transmitter Power 2017 8-1- 17.pdf" quote from Power Solution - items "Install" and "Rigging".	N/A	N/A
Installation Costs	\$162,500.00	\$162,500.00	N/A	\$0.00	N/A
Electrical disconnection	\$3,142.00	\$3,142.00	See attachment "NBC Transmitter Power 2017 8-1- 17.pdf" from Power Solutions - "Disconnect main transmitter"	N/A	N/A

Auxiliary Transmitter THU9-30	\$1,485,474.00	\$885,373.38		\$872,899.38	
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$872,899.38	N/A	\$872,899.38	N/A
Other Electrical Service: Cost to disconnect power from old transmitter and connect to new transmitter.	\$12,474.00	\$12,474.00	See attachment "NBC Transmitter Power 2017 8-1- 17.pdf" quote from Power Solutions - "Reconnect /Disconnect auxiliary transmitter"	N/A	N/A
Sub-total	\$4,364,869.00	\$2,142,181.77	N/A	\$1,880,312.77	N/A
Total for all systems	\$5,791,659.00	\$3,385,097.52	N/A	\$2,027,070.01	N/A

# Components

Actual Information Description	File Name	
UHF - Liquid Cooled Solid State Transmitter 86.8 . 106 kW	Component Description: Amount:	WRC Primary Transmitter invoice from R&S. \$1,007,413.39
Other Electrical Service: Actual electrical connectivity from main building distribution to transmitter.	Information not provided.	

Installation Costs		
	<b>Component Description:</b>	Line 1 and Line 2
		of invoice for
		transmitter install
		and testting
	Amount:	\$48,750.00
	Component Description:	Line 1 and Line 2
		of invoice for transmitter install
		and testing
	Amount:	\$16,250.00
	Component Description:	Line 1 and Line 2
		of invoice for
		transmitter install
		and testing
	Amount:	\$97,500.00
Electrical disconnection	Information not provided.	
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW		
otato Tranomittor do do itivi	Component Description:	WRC R&S invoice
		for the Aux
	Amount	Transmitter
	Amount:	\$872,899.38
Other Electrical Service:	Information not provided.	
Cost to disconnect power		
from old transmitter and		
connect to new transmitter.		

#### **Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost
Primary Antenna TFU-23JTH /VP-R O6	\$303,400.00	\$215,392.50		\$0.00	
Elbow complex, single channel, at antenna input, per 7 3/16. feedline (if needed)	\$13,900.00	\$14,632.50	see attached proposal	\$0.00	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna, elliptically or circularly polarized	\$289,500.00	\$200,760.00	N/A	\$0.00	N/A
Auxiliary Antenna PHP36L	\$6,730.00	\$6,400.00		\$0.00	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Sub-total	\$310,130.00	\$221,792.50	N/A	\$0.00	N/A

Total for	\$5,791,659.00	\$3,385,097.52	N/A	\$2,027,070.01	N/A
all					
systems					

# Components

Actual Information Description	File Name	
Elbow complex, single channel, at antenna input, per 7 3/16. feedline (if needed)	Component Description:  Amount:	WRC - Dielectric invoice for Elbow Complex - Refer to line 5 \$6,584.63
	Component Description:	WRC - Dielectric
	Amount:	complex - refer to line 5 \$6,584.63
UHF - High Power Top Mount (200-1000 kW), One station antenna, elliptically or circularly polarized	Component Description:	WRC Dielectric Main Antenna invoice. Refer to
	Amount:	line 1 \$73,878.75
	Component Description:	WRC Dielectric Main Antenna invoice. Refer to
	Amount:	line 1 \$73,878.75
Sweep test of existing antenna	Information not provided.	

#### **Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$223,625.00	\$202,118.25		\$0.00	
Feed Through Complex	\$24,045.00	\$24,045.00	necessary to get line from tower into the top mount antenna	\$0.00	N/A
Rigid Transmission Line - copper, 7 3 /16"	\$181,250.00	\$159,743.25	N/A	\$0.00	N/A
Antenna Adapter Section	\$18,330.00	\$18,330.00	required to sweep line and antenna	\$0.00	N/A
Sub-total	\$223,625.00	\$202,118.25	N/A	\$0.00	N/A
Total for all systems	\$5,791,659.00	\$3,385,097.52	N/A	\$2,027,070.01	N/A

## Components

<b>Actual Information</b>	
Description	File Name

Feed Through Complex		
	Component Description:	WRC - Dielectric
		invoice for Feed
		Thru Complex -
	Amount:	refer to line 4
	Amount:	\$10,820.25
	Component Description:	WRC - Dielectric
		invoice for Feed
		Thru Complex -
		refer to line 4
	Amount:	\$10,820.25
Rigid Transmission Line -		
copper, 7 3/16"	Component Description:	WRC - Dielectric
		invoice for Rigid
		Transmission line
		refer to line 6
	Amount:	\$71,884.46
	Commonant Descriptions	WDC Dialoctria
	Component Description:	WRC - Dielectric
		invoice for Rigid Transmission Line
		ransmission Line - refer to line 6
	Amount:	\$71,884.46
	Amount	ψ7 1,004.40
Antenna Adapter Section	Component Description:	WRC - Dielectric
	Component Description.	invoice for
		Antenna Mounting
		Adapter - refer to
		line 3
	Amount:	\$8,248.50
	Component Description:	WRC - Dielectric
		invoice for
		Antenna Mounting
		Adapter - refer to
	Amount:	line 3 \$8,248.50
	A ma a const.	60 J 10 E L)

# **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Auxiliary Tower LTOWER	\$0.00	\$0.00		\$0.00	
Primary Tower TOWER	\$421,000.00	\$400,000.00		\$0.00	
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$400,000.00	N/A	N/A	N/A
Sub-total	\$421,000.00	\$400,000.00	N/A	\$0.00	N/A
Total for all systems	\$5,791,659.00	\$3,385,097.52	N/A	\$2,027,070.01	N/A

## Components

Information not provided.

## **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

			Estimated		
Description	Predetermined Cost Estimate	Estimated Cost	Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$356,665.00	\$312,250.00		\$146,757.24	
Additional Field Engineering Service, 40 Days	\$70,000.00	\$70,000.00	N/A	\$35,074.81	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$50,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$453.60	N/A

Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$1,532.16	N/A
Project management of the transition	\$164,320.00	\$156,000.00	N/A	\$109,696.67	N/A
Sub-total	\$356,665.00	\$312,250.00	N/A	\$146,757.24	N/A
Total for all systems	\$5,791,659.00	\$3,385,097.52	N/A	\$2,027,070.01	N/A

# Components

<b>Actual Information</b>	
Description	File Name

Additional Field		
Engineering Service, 40	Component Description:	Structural
Days	, and the second second	Engineering
		Services
	A ma a compte	
	Amount:	\$11,750.00
	Component Description:	Repack
		Engineering Site
		Survey, see
		attached site
		survey report for
		supporting
		documentation and
		cover letter for
		justification.
	Amount:	\$5,074.81
	Component Description:	Engineering
		inspection and
		analysis
	Amount:	\$11,750.00
	, and and	<b>411,700.00</b>
	Component Description:	Additional
	Component Description.	Structural
		Engineering
		Services
	Amount:	\$3,000.00
	Component Description:	Deposit on
		upcoming review of
		tower rigging plan.
	Amount:	\$3,500.00
	Component Description:	Engineering Site
		Survey
	Amount:	\$30,475.00
		, oo, o.oo

Information not provided.

RF Exposure Measurements

Comprehensive coverage verification via field study, if needed	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	See lines 1 & 2 o invoice, less 10% vendor discount. \$415.80
	Component Description:  Amount:	See line 1 of invoice, less 10% vendor discount. \$37.80
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	φ57.00

Prepare and or review reimbursement form **Component Description:** Review of Form 399 \$43.65 **Amount: Component Description:** Review of Form 399. **Amount:** \$43.65 **Component Description:** See lines 2-6 of invoice, less 10% vendor discount. **Amount:** \$1,331.46 **Component Description:** See line 3 of invoice, less 10% vendor discount. **Amount:** \$113.40 Project management of the transition **Component Description: Project** Management Services \$348.95 Amount: **Component Description:** WRC AFF **Consulting January** 2019 - Project Management

Services

Amount: \$1,061.33

**Component Description:** October 2018

Project

Management

\$7,170.00 Amount:

Component Description: Project

Management

Invoice

**Amount:** \$150.00

Component Description: Project

Management

Amount:

\$900.00

Component Description: Point B project

management services for the month of February 2019. See line

item.

**Amount:** \$1,621.52

Component Description: Point B Project

Management

January 2019

**Amount:** \$5,277.50

Component Description: June 2018 Project

Management

**Amount:** \$1,200.00

**Component Description:** Project

management

**Amount:** \$8,250.00

Component Description: August 2018

Project

Management

**Amount:** \$2,670.32

Component Description: August 2018

Project

Management

**Amount:** \$6,085.00

Component Description: Project

Management

**Amount:** \$4,777.60

Component Description: Project

Management

Invoice

**Amount:** \$5,250.00

Component Description: WRC - Point B

invoice April 2020

**Amount:** \$3,002.00

**Component Description:** WRC Point B

invoice for project management work

in January 2020

**Amount:** \$1,106.00

Component Description: WRC Point B

invoice for project management work in November 2019

**Amount:** \$1,027.00

Component Description: WRC Point B

invoice Feb 2020

**Amount:** \$4,324.00

Component Description: WRC Point B

invoice March 2020

**Amount:** \$4,032.94

Component Description: Project

Management

Services

**Amount:** \$1,072.50

Component Description: Project

Management

Services

**Amount:** \$2,145.00

Component Description: June 2018 Project

Management

**Amount:** \$5,400.00

Component Description: Project

Management

**Amount:** \$3,234.00

Component Description: July 2018 Project

Management

**Amount:** \$8,725.00

Component Description: WRC Point B

invoice for project management work

in July 2019

**Amount:** \$24,154.74

Component Description: April Project

Management

**Amount:** \$6,150.00

Component Description: Project

management and

travel expenses

**Amount:** \$10,042.20

Component Description: September 2018

Project

Management

**Amount:** \$4,135.00

Component Description: Structural

assessment project

management

**Amount:** \$349.60

Component Description: WRC Point B

invoice for project management work in September 2019

**Amount:** \$1,343.00

Component Description: Project

Management

**Amount:** \$6,335.00

Component Description: Mar-Apr 2018

Project

Management

**Amount:** \$375.00

Component Description: WRC Point B

invoice for project management work in August 2019

**Amount:** \$10,214.77

Component Description: Project

Management

Services

**Amount:** \$750.00

Component Description: Project

Management

Services

**Amount:** \$975.00

Component Description: October 2018

Project

Management

**Amount:** \$2,404.85

Component Description: September 2018

Project

Management

**Amount:** \$300.00

Component Description: Coordination with

Vertical Tower
Systems on
antenna

replacement cost

estimate

**Amount:** \$374.30

Component Description: Project

Management

Services

**Amount:** \$1,365.00

Component Description: WRC Point B

invoice for project management work in December 2019

**Amount:** \$1,468.46

## **Cost Information**

### **Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$115,370.00	\$106,755.00		\$0.00	
MVPD Notification of Channel Change	\$10,000.00	\$10,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	\$15,000.00	\$15,000.00	N/A	N/A	N/A
Equipment Storage	\$15,000.00	\$15,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	\$12,500.00	\$12,500.00	This covers shipping for required items specified in the R&S main and auxiliary transmitter quotes where shipping is not included the RF system (including mask filter) and 400VAC transformers for two transmitters.	N/A	N/A

Total for all systems	\$5,791,659.00	\$3,385,097.52	N/A	\$2,027,070.01	N/A
Sub-total	\$115,370.00	\$106,755.00	N/A	\$0.00	N/A
DTV Medical Facility Notification	\$11,550.00	\$2,950.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
Local Zoning	\$15,000.00	\$15,000.00	N/A	N/A	N/A
Non-zoning permits	\$15,000.00	\$15,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$20,790.00	\$20,790.00	See attachment "NBC Transmitter Power 2017 8-1-17.pdf" quote from Power Solutions - "Demolition"	N/A	N/A

### Components

Information not provided.

# Cost Information

### **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$5,791,659.00	\$3,385,097.52	\$2,027,070.01

Reimbursem	envestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

### Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
  Person signing
  below certifies that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Margaret
L. Tobey
Assistant
Secretary

10/23/2020

#### **Attachments**