



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **68581** | Service: **DTV** | Call **KTVD** | Channel: **31 (UHF)** |  
ID: | Sign:  
File **0000027983**  
Number:  
FRN: **0001887363** | Date **09/29**  
Submitted: **/2020**

## Applicant Information

### Applicant Name, Type, and Contact Information

| Applicant                              | Address   | Phone             | Email             | Applicant Type |
|--|---|-------------------|-------------------|----------------|
| <b>MULTIMEDIA HOLDINGS CORPORATION</b> | Law Department<br>TEGNA Inc.<br>8350 Broad<br>Street, Suite<br>2000<br>Tysons, VA<br>22107<br>United States | +1 (703) 873-6600 | lawdept@tegna.com | Corporation    |

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

## Preparer Contact Information

### Preparer Contact Name and Information

| Applicant  | Address  | Phone             | Email             |
|--|--|-------------------|-------------------|
| <b>Gary Davis</b><br><i>Regional Head of Technology and Operations</i><br><i>TEGNA</i> | Gary Davis<br>8350 Broad<br>Street<br>Suite 2000<br>Tysons, VA<br>22102<br>United States | +1 (404) 873-9199 | gadavis@tegna.com |

**Broadcaster  
Information  
and  
Transition  
Plan**

| Question   | Response   |
|--|--|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No   |
| Briefly describe transition plan   | KTVD will be moving to channel 31 from channel 19. It plans to repurpose the current broadband antenna and transmission line. It requires a new combiner port and a new transmitter. It would cost more to re-tune the existing TX than to purchase a new. |

**Transmitters**

| Section                      | Question                                  | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes      |

**Auxiliary  
Transmitter****Existing Transmitter Information**

| Section   | Question   | Response                           |
|---|--|------------------------------------|
| <b>Existing Transmitter<br/>Description</b>           | Type of change   | Purchase<br>New                    |
|   | Use  | Auxiliary<br>(Backup)              |
|   | Description of Use   | Low Power<br>Backup<br>transmitter |
|   | Ownership  | Owned                              |
|   | Owner  | N/A                                |
|   | Site   | N/A                                |
|   | Is this transmitter currently shared with another station? | No                                 |
|   | Is this transmitter currently in operating condition?      | Yes                                |
| <b>Existing Transmitter<br/>Manufacturer and Type</b> | Manufacturer   |                                    |
|   | Model  | Ranger                             |
|   | Year   | 2003                               |
|   | Type   | Solid State                        |
|   | Solid State Cooling  | Air Cooled                         |
|   | Solid State Power Capacity                                 | 1 kW                               |

**Auxiliary  
Transmitter**

**New Transmitter Costs**

| Section         | Question                                  | Response   |
|-----------------|---|--|
| New Transmitter | Use                                       | Auxiliary<br>(Backup)                            |
|                 | Change Type                               | Purchase<br>New                                  |
|                 | Is this a request for upgraded equipment? | No   |
|                 | Manufacturer                              |  |
|                 | Model                                     | UAXTE<br>2R37                                    |
|                 | Transmitter Type                          | Solid State                                      |
|                 | Solid State Cooling                       | Air Cooled                                       |
|                 | Solid State Power capacity                | 1.2 kW   |
|                 | Justification for New Transmitter         | The old<br>transmitter<br>cannot be<br>re-tuned. |

**Auxiliary  
Transmitter**

**Other Transmitter Costs**

| Section            | Question                              | Response   |
|--------------------|---------------------------------------|------------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No         |
|                    | Switchgear (industrial 800 amp)       | No         |
|                    | Transformer (480V)                    | No         |
|                    | Power                                 | N/A        |
|                    | Rigid Conduit and Wiring              | Yes        |
|                    | Size                                  | 2 inches   |
|                    | Length                                | 100.0 feet |
|                    | Other Electrical Service              | Yes        |
|                    |                                       |            |

|  |   |   |
|--|---|---|
|  | Description   | Additional electrical services required for transmitter installation. |
| <b>HVAC Service</b>  | Does the replacement transmitter require HVAC Service?  | No  |
|  | Type  | N/A   |
|  | Size  | N/A   |
|  | Other Size  | N/A   |
| <b>Transmitter Building Addition/Modification or Leasehold Improvement</b> | Does the Transmitter Building require an addition, modification, other leasehold improvement? | No  |
|  | Size  | N/A   |
| <b>Channel 14 Costs</b>  | Is an RF Consulting Engineer needed?  | N/A   |
|  | Is a channel 14 Mask Filer needed?  | N/A   |
|  | Is additional field engineering time needed?  | N/A   |
|  | Number of Days  | N/A   |

**Auxiliary Transmitter**      **Other Transmitter Cost Not Listed**  
Information not provided.

**Primary  
Transmitter**

**Existing Transmitter Information**

| Section   | Question   | Response                 |
|---|--|--------------------------|
| <b>Existing Transmitter<br/>Description</b>           | Type of change   | Purchase<br>New          |
|   | Use  | Primary<br>(Main)        |
|   | Description of Use   | N/A                      |
|   | Ownership  | Owned                    |
|   | Owner  | N/A                      |
|   | Site   | N/A                      |
|   | Is this transmitter currently shared with another station? | No                       |
|   | Is this transmitter currently in operating condition?      | Yes                      |
| <b>Existing Transmitter<br/>Manufacturer and Type</b> | Manufacturer   |                          |
|   | Model  | PWR 60 P2                |
|   | Year   | 2007                     |
|   | Type   | Inductive<br>Output Tube |
|   | IOT Power Type   | Two                      |
|   | Power Capacity   | 60 kW                    |

**Primary  
Transmitter**

**New Transmitter Costs**

| Section         | Question                                  | Response   |
|-----------------|---|--|
| New Transmitter | Use                                       | Primary (Main)   |
|                 | Change Type                               | Purchase New   |
|                 | Is this a request for upgraded equipment? | Yes  |
|                 | Manufacturer                              |  |
|                 | Model                                     | ULXT 60  |
|                 | Transmitter Type                          | Solid State  |
|                 | Solid State Cooling                       | Liquid Cooled  |
|                 | Solid State Power capacity                | 51 kW  |
|                 | Justification for New Transmitter         | It will cost more to re-tune the old transmitter with interim transmitter lease pricing than purchasing a new one. |

**Primary  
Transmitter**

**Other Transmitter Costs**

| Section            | Question                              | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No       |
|                    | Switchgear (industrial 800 amp)       | No       |
|                    | Transformer (480V)                    | No       |
|                    | Power                                 | N/A      |
|                    | Rigid Conduit and Wiring              | Yes      |
|                    | Size                                  | 3 inches |
|                    |                                       |          |

|  |   |  |
|--|---|--|
|  | Length  | 100.0 feet   |
|  | Other Electrical Service  | Yes  |
|  | Description   | Additional electrical services required for transmitter installation, including heat exchangers, transformers, cooling pumps, etc. |
| <b>HVAC Service</b>  | Does the replacement transmitter require HVAC Service?  | No   |
|  | Type  | N/A  |
|  | Size  | N/A  |
|  | Other Size  | N/A  |
| <b>Transmitter Building Addition/Modification or Leasehold Improvement</b> | Does the Transmitter Building require an addition, modification, other leasehold improvement? | Yes  |
|  | Size  | 100.0 square feet  |
| <b>Channel 14 Costs</b>  | Is an RF Consulting Engineer needed?  | N/A  |
|  | Is a channel 14 Mask Filer needed?  | N/A  |
|  | Is additional field engineering time needed?  | N/A  |
|  | Number of Days  | N/A  |

**Primary Transmitter**

**Other Transmitter Cost Not Listed**

| Name                         | Description                  |
|------------------------------|------------------------------|
| Transmitter installation     | Transmitter installation     |
| Combiner Install and Testing | Combiner Install and Testing |



**Antennas**

| Section                  | Question                              | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes      |

**Primary  
Antenna****Existing Antenna Information**

| Section                                   | Question   | Response           |
|---|--|--------------------|
| Existing Antenna<br>Description           | Type of change   | Retune<br>Existing |
|   | Antenna Use  | Primary<br>(Main)  |
|   | Description of Use   | N/A                |
|   | Ownership  | Owned              |
|   | Owner  | N/A                |
|   | Site   | N/A                |
|   | Is the existing antenna shared with another station or stations? | Yes                |
|   | Is the existing antenna directional?                             | Yes                |
|   | Is antenna in operating condition?                               | Yes                |
|   | Is antenna located on or in close proximity to an antenna farm?  | No                 |
| Existing Antenna<br>Manufacturer and Type | Class  | Full Power         |
|   | Mounting   | Top Mount          |
|   | Antenna position in stack  | Top                |
|   | Polarization   | Horizontal         |
|   | Type   | Broadband<br>Panel |
|   | Number of Stations Supported                                     | 2                  |
|   | Number of Panels   | 48                 |
|   | Design power capacity in use                                     | 50.0 %             |
|   | Lower Limit  | 470.00 MHz         |

|  |                         |
|--|-------------------------|
| Upper Limit                              | 860.00 MHz              |
| Other Antenna Type                       | N/A                     |
| ERP: (Effective Radiated Power)<br>..... | 1000.0 kW               |
| Manufacturer                             | Dielectric              |
| Model                                    | TUC-C4SP-<br>12/48U-4-T |
| Year                                     | 2008                    |

**Facility ID's and Call Signs of  
all stations with whom the  
antenna is shared.**

| Facility ID | Call Sign |
|-------------|-----------|
| 47903       | KCNC-TV   |

### Primary Antenna

#### Adjustment to Existing Antenna

| Section                        | Question                                      | Response |
|--------------------------------|---|----------|
| Sweep Test of Existing Antenna | Do you need a sweep test of existing antenna? | Yes      |

### Primary Antenna

#### Other Antenna Costs

| Section                     | Question                                     | Response          |
|-----------------------------|--|-------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | Yes               |
|                             | Type   | Additional Module |
|                             | Number of channels supported                 | 3                 |
|                             | Frequencies of channels supported            | RF channel        |
|                             | Frequency                                    | N/A               |

**Enter a list of RF channel  
numbers.**

| RF Channel Number |
|-------------------|
| 19                |
| 31                |
| 35                |

## Primary Antenna

### Other Antenna Cost Not Listed

| Name        | Description                               |
|-------------|---|
| Mask Filter | New mask filter required for new channel. |

## Auxiliary Antenna

### Existing Antenna Information

| Section                                | Question   | Response           |
|--|--|--------------------|
| Existing Antenna Description           | Type of change   | Retune Existing    |
|  | Antenna Use  | Auxiliary (Backup) |
|  | Description of Use   | AUX Antenna        |
|  | Ownership  | Owned              |
|  | Owner  | N/A                |
|  | Site   | N/A                |
|  | Is the existing antenna shared with another station or stations? | Yes                |
|  | Is the existing antenna directional?                             | Yes                |
|  | Is antenna in operating condition?                               | Yes                |
|  | Is antenna located on or in close proximity to an antenna farm?  | No                 |
| Existing Antenna Manufacturer and Type | Class  | Full Power         |
|  | Mounting   | Side Mount         |
|  | Antenna position in stack  | Not in Stack       |
|  |  |                    |

|                                 |                   |
|---------------------------------|-------------------|
| Polarization                    | Horizontal        |
| Type                            | Broadband Panel   |
| Number of Stations Supported    | 2                 |
| Number of Panels                | 36                |
| Design power capacity in use    | 50.0 %            |
| Lower Limit                     | 470.00 MHz        |
| Upper Limit                     | 860.00 MHz        |
| Other Antenna Type              | N/A               |
| ERP: (Effective Radiated Power) | 987.0 kW          |
| Manufacturer                    | Dielectric        |
| Model                           | TUA-C3-12 /36-1-S |
| Year                            | 2008              |

**Facility ID's and Call Signs of all stations with whom the antenna is shared.**

| Facility ID | Call Sign |
|-------------|-----------|
| 47903       | KCNC-TV   |

### Auxiliary Antenna

#### Adjustment to Existing Antenna

| Section                        | Question                                      | Response |
|--------------------------------|---|----------|
| Sweep Test of Existing Antenna | Do you need a sweep test of existing antenna? | Yes      |

### Auxiliary Antenna

#### Other Antenna Costs

| Section                     | Question                                     | Response |
|-----------------------------|--|----------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | Yes      |

|  |                                   |                   |
|--|-----------------------------------|-------------------|
|  | Type                              | Additional Module |
|  | Number of channels supported      | 3                 |
|  | Frequencies of channels supported | RF channel        |
|  | Frequency                         | N/A               |

Enter a list of RF channel numbers.

| RF Channel Number |
|-------------------|
| 19                |
| 31                |
| 35                |

Auxiliary Antenna

Other Antenna Cost Not Listed

| Name        | Description                               |
|-------------|---|
| Mask Filter | New mask filter required for new channel. |

**Transmission Line**

| Section                            | Question  | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes      |

**Primary Transmission Line****Existing Transmission Line**

| Section  | Question   | Response          |
|--|--|-------------------|
| Existing Transmission Line Description           | Type of change   | Utilize Existing  |
|  | Use  | Primary (Main)    |
|  | Description of Use   | N/A               |
|  | Ownership  | Owned             |
|  | Owner  | N/A               |
|  | Site   | N/A               |
|  | Is the existing transmission line shared with another station or stations? | Yes               |
|  | Is Transmission Line in operating condition?                               | Yes               |
| Existing Transmission Line Manufacturer and Type | Manufacturer   | Dielectric        |
|  | Type   | Rigid             |
|  | Diameter   | 8 3/16 inches     |
|  | Other Diameter   | N/A               |
|  | Segment Length   | Broadband         |
|  | Other Segment Length   | N/A               |
|  | Number of parallel runs  | 2                 |
|  | Length   | 1000 feet per run |

**Facility ID's and Call Signs of all stations with whom the transmission line is shared.**

| Facility ID | Call Sign |
|-------------|-----------|
| 47903       | KCNC-TV   |

Primary Transmission Line

Other Transmission Line Expenses Not Listed

| Name                | Description  |
|---------------------|--|
| Miscellaneous Parts | Miscellaneous Parts  |
| TX Line Sweep       | Sweep required to verify post-transition channel measures well on existing line. |
| Switch              | Switch   |

Auxiliary Transmission Line

Existing Transmission Line

| Section  | Question   | Response           |
|--|--|--------------------|
| Existing Transmission Line Description           | Type of change   | Utilize Existing   |
|  | Use  | Auxiliary (Backup) |
|  | Description of Use   | AUX Line           |
|  | Ownership  | Owned              |
|  | Owner  | N/A                |
|  | Site   | N/A                |
|  | Is the existing transmission line shared with another station or stations? | Yes                |
|  | Is Transmission Line in operating condition?                               | Yes                |
| Existing Transmission Line Manufacturer and Type | Manufacturer   | Dielectric         |
|  | Type   | Rigid              |
|  | Diameter   | 8 3/16 inches      |
|  | Other Diameter   | N/A                |
|  | Segment Length   | Broadband          |
|  |  |                    |

|  |                         |                      |
|--|-------------------------|----------------------|
|  | Other Segment Length    | N/A                  |
|  | Number of parallel runs | 2                    |
|  | Length                  | 1000 feet<br>per run |

**Facility ID's and Call Signs of  
all stations with whom the  
transmission line is shared.**

| Facility ID | Call Sign |
|-------------|-----------|
| 47903       | KCNC-TV   |

**Auxiliary  
Transmission Line**

**Other Transmission Line Expenses Not Listed**

| Name          | Description   |
|---------------|---|
| TX Line Sweep | Sweep required to verify post-transition<br>channel measures well on existing line. |



**Tower Equipment And Rigging Costs**

| Section                                  | Question  | Response |
|--|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

**Primary Tower**

**Existing Tower**

| Section   | Question  | Response          |
|---|---|-------------------|
| Existing Tower Description                          | Type of change  | Modify Existing   |
|   | Tower Use   | Primary (Main)    |
|   | Description of Use                                      | N/A               |
|   | Ownership   | Owned             |
|   | Is this tower consider Complex?                         | No                |
|   | Is this tower currently shared with any other stations? | Yes               |
|   | One or more FM, AM or TV radio broadcaster(s)           | Yes               |
|   | Others Types of Users                                   | No                |
|   | Is tower documented for structural analysis?            | No                |
|   | Is tower compliant with Rev G?                          | Unknown           |
| Existing Tower Structure Registration               | Do you have a tower registration number?                | Yes               |
|   | ASR Number  | 1058328           |
| Coordinates (NAD83 ( North American Datum of 1983)) | Latitude (NAD83)  | 39° 43' 50.6" N-  |
|   | Longitude (NAD83)                                       | 105° 13' 55.6" W- |
|   | Overall Structure Height                                | 734.24 feet       |
|   | Support Structure Height                                | 620.40 feet       |
|   | Ground Elevation Above Mean Sea Level (AMSL)            | 7115.40 feet      |

|  |                  |  |
|--|------------------|--|
|  | Structure Type   | TOWER - Free Standing or Guyed Structure |
|  | Tower Owner      | LAKE CEDAR GROUP, L. L.C.                |
|  | Date Constructed | 06/01/2009                               |

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 47903       | KCNC-TV   | DTV     |

## Primary Tower

### Tower Modification Costs

| Section              | Question   | Response   |
|----------------------|--|--|
| Engineering Study    | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed:     | Minor Reinforcements needed                            |

## Primary Tower

### Tower Rigging Costs

| Section                      | Question                          | Response |
|------------------------------|-----------------------------------|----------|
| Tower Rigging Costs          | Complex Tower                     | N/A      |
| Helicopter Services Required | Are helicopter services required? | No       |

**Primary  
Tower**

**Other Tower Expenses Not Listed**

Information not provided.

**Outside  
Professional Services Costs**

| Section   | Question   | Response  |
|---|--|---|
| <b>Outside Project Management Services</b>        | Do you require outside project management services?                          | Yes   |
|   | Number of Hours  | 200   |
|   | Explanation  | Fewer PM tasks are needed & OES & 399 work are needed, so the PM total has been reduced to \$150x200hrs (\$30000), a new OES component has been created & funded with part of the \$ removed from PM, & "Prepare & or review reimbursement form" has been increased |
| <b>Outside RF consulting Engineering Services</b> | Perform engineering study for new channel assignment and antenna development | Yes   |
|   | Prepare engineering section of Form FCC Construction Permit Application      | Yes   |
|   | For Auxiliary Facility   | Yes   |
|   | For Main Facility  | Yes   |
|   | Prepare engineering section of Form FCC License to Cover Application         | Yes   |
|   | For Auxiliary Facility   | Yes   |
|   | For Main Facility  | Yes   |
|   | Prepare request for Special Temporary Authority                              | Yes   |

|   |  |     |
|---|--|-----|
|   | Quantity   | 2   |
|   | Do you have Distributed Transmission System engineering services?                          | N/A |
|   | Critical Facility  | N/A |
|   | Terrain-Shielded Facility  | N/A |
| <b>Attorney and Other Outside Consulting Services</b> | Prepare and file Form FCC Construction Permit Application                                  | Yes |
|   | For Auxiliary Facility   | Yes |
|   | For Main Facility  | Yes |
|   | Prepare and file Form FCC License to Cover Application                                     | Yes |
|   | For Auxiliary Facility   | Yes |
|   | For Main Facility  | Yes |
|   | Prepare request for Special Temporary Authority  | Yes |
|   | Quantity   | 2   |
|   | NEPA Section 106 environmental review  | No  |
|   | Environmental Assessment   | No  |
|   | ASR Modification   | Yes |
|   | FAA Consultation (including preparation of FAA Form 7460)                                  | Yes |
|   | Negotiation of Lease and other Matter for Shared Locations                                 | No  |
|   | Prepare or Review FCC Form 399 for Reimbursement   | Yes |
|   | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| <b>RF Field Engineering Services</b>                  | Comprehensive coverage verification via field study  | Yes |
|   | RF exposure measurements   | Yes |
|   | Additional Field Engineering Service   | Yes |

|                |  |
|----------------|--|
| Number of Days | 10   |
| Justification  | \$2,500 per site visit including expenses x 10 days. It is necessary to survey the site, plan the equipment, develop specifications for purchasing, & oversee multiple vendor RF projects. Station does not have available personnel trained in such services. |

**Outside Professional Services Costs**

**Other Professional Services Expenses Not Listed**

| Name                              | Description  |
|-----------------------------------|--|
| <b>Other Legal Services</b>       | Other Legal Services related to the DTV Repack   |
| <b>Pre filing site review</b>     | outside engineering to review all facilities   |
| <b>Other Engineering Services</b> | Fewer PM tasks are needed & OES & 399 work are needed, so the PM total has been reduced to \$150x200hrs(\$30000), a new OES component has been created & funded with part of the \$ removed from PM, & "Prepare & or review reimbursement form" has been increased |

## Other Expenses

| Section                             | Question   | Response |
|-------------------------------------|--|----------|
| <b>AM Pattern Disturbance</b>       | Is an Impact Study needed?   | No       |
|                                     | Is Remediation needed?   | No       |
| <b>Facility Expenses</b>            | Name   | N/A      |
|                                     | Other Distributed Transmission System Expenses Not listed  | N/A      |
|                                     | Name   | N/A      |
|                                     | Is Notification of a Medical Facility required as a result of DTV broadcasting?                                      | Yes      |
| <b>Permit and Filing Costs</b>      | Local Zoning   | Yes      |
|                                     | Non-zoning permits   | Yes      |
|                                     | BLM or NFS Coordination  | No       |
|                                     | FCC Construction Permit Minor Change   | No       |
|                                     | FCC License to Cover Application   | Yes      |
|                                     | FCC Special Temporary Authority Application  | Yes      |
| <b>Other Miscellaneous Expenses</b> | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?        | Yes      |
|                                     | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes      |
|                                     | Does this relocation require Equipment Storage?  | Yes      |
|                                     | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?     | Yes      |
|                                     | Does this relocation require MVPD Notification of a Channel Change?  | Yes      |

|                       |                                  |
|-----------------------|----------------------------------|
| <b>Other Expenses</b> | <b>Other Expenses Not Listed</b> |
|                       | Information not provided.        |



## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                            | Predetermined Cost Estimate | Estimated Cost        | Estimated Cost Justification   | Actual Cost           | Actual Cost Justification |
|--|-----------------------------|-----------------------|--|-----------------------|---------------------------|
| <b>Primary Transmitter ULXT 60</b>     | <b>\$1,365,674.02</b>       | <b>\$1,365,374.02</b> |  | <b>\$1,265,575.17</b> |                           |
| Combiner Install and Testing           | <i>\$18,475.00</i>          | \$18,475.00           | Combiner Install & Testing; See attached / uploaded PDF file titled, "Majestic HN-630001222 v200310pmv1" | \$18,475.00           | N/A                       |
| Transmitter installation               | <i>\$18,345.45</i>          | \$18,345.45           | Transmitter installation   | \$18,345.45           | N/A                       |
| Other -- Building Addition Size: 100.0 | <i>\$25,000.00</i>          | \$25,000.00           | New pad required for heat exchangers, transformers, pumps, etc. Equipment must also be shielded.         | \$301.42              | N/A                       |

|  |                       |                     |   |                    |   |
|--|-----------------------|---------------------|---|--------------------|---|
| Other Electrical Service: Additional electrical services required for transmitter installation, including heat exchangers, transformers, cooling pumps, etc. | <b>\$122,153.30</b>   | \$122,153.30        | See Encore Electric Quote. The total is 50 cents higher than originally thought due to the "cents" being lopped off on the vendor's quote.            | \$121,891.33       | N/A   |
| 3" Rigid Conduit and Wiring (Cost per foot)  | \$5,200.00            | \$4,900.00          | N/A   | N/A                | N/A   |
| UHF - Liquid Cooled Solid State Transmitter 51 kW  | <b>\$1,176,500.27</b> | \$1,176,500.27      | See attached GatesAir quotes and invoices. Also, see Dielectric LLC quotes and invoices. Also, Majestic Rigging and Transportation invoices & quotes. | \$1,106,561.97     | The Actual Cost exceeds the Estimated Cost due in part to the inclusion of the Combiner & RF System in this category, as well as sales tax. |
| <b>Auxiliary Transmitter UAXTE 2R37</b>  | <b>\$153,600.00</b>   | <b>\$124,332.10</b> |   | <b>\$96,832.10</b> |   |
| Other Electrical Service: Additional electrical services required for transmitter installation.  | <b>\$25,000.00</b>    | \$25,000.00         | Additional electrical services required for transmitter installation.   | N/A                | N/A   |

|   |                |                |  |                |     |
|---|----------------|----------------|--|----------------|-----|
| 2" Rigid<br>Conduit and<br>Wiring (Cost<br>per foot)            | \$2,600.00     | \$2,500.00     | N/A  | N/A            | N/A |
| UHF - Air<br>Cooled Solid<br>State<br>Transmitter 1<br>- 2.5 kW | \$126,000.00   | \$96,832.10    | See attached<br>GatesAir<br>invoices<br>GO10004858-<br>1 and<br>US0322514,<br>with<br>corresponding<br>Quotes and<br>Change<br>Orders. | \$96,832.10    | N/A |
| <b>Sub-total</b>  | \$1,519,274.02 | \$1,489,706.12 | N/A  | \$1,362,407.27 | N/A |
| <b>Total for all<br/>systems</b>                                | \$2,649,601.21 | \$2,637,421.83 | N/A  | \$1,669,325.30 | N/A |

## Components

| Actual Information              |  |
|---------------------------------|--|
| Description                     | File Name  |
| Combiner Install and<br>Testing | <b>Component Description:</b> H and D 47443<br>v190628jgv1   |
|                                 | <b>Amount:</b> \$16,465.00   |
|                                 | <b>Component Description:</b> Majestic HN-<br>630001222<br>v200310pmv1                                 |
|                                 | <b>Amount:</b> \$2,010.00  |
| Transmitter installation        | <b>Component Description:</b> Gates inv<br>#US0321815 Stage<br>1 Filter line install<br>UL20190416jgv1 |
|                                 | <b>Amount:</b> \$18,345.45   |

|  |  |
|--|--|
| Other -- Building Addition<br>Size: 100.0  | <div> <div> <b>Component Description:</b> </div> <div> Inv 148630459<br/> KTVD Equipment<br/> rental<br/> UL20180601jgv1 </div> </div> <div> <b>Amount:</b> </div> <div> \$301.42 </div>   |
| Other Electrical Service:<br>Additional electrical<br>services required for<br>transmitter installation,<br>including heat exchangers,<br>transformers, cooling<br>pumps, etc. | <div> <div> <b>Component Description:</b> </div> <div> Gates US0328257<br/> v191007pmv1 </div> </div> <div> <b>Amount:</b> </div> <div> \$28,916.10 </div> <div> <div> <b>Component Description:</b> </div> <div> KTVD Encore Elec<br/> inv #43123<br/> Electrical work<br/> UL20180806jg v2 </div> </div> <div> <b>Amount:</b> </div> <div> \$92,949.50 </div> <div> <div> <b>Component Description:</b> </div> <div> Amazon 31165<br/> v190611pmv1 </div> </div> <div> <b>Amount:</b> </div> <div> \$25.73 </div> <div> <div> <b>Component Description:</b> </div> <div> Amazon 30622<br/> v190611pmv1 </div> </div> <div> <b>Amount:</b> </div> <div> \$262.00 </div> |
| 3" Rigid Conduit and<br>Wiring (Cost per foot)   | Information not provided.  |
| UHF - Liquid Cooled Solid<br>State Transmitter 51 kW   | <div> <div> <b>Component Description:</b> </div> <div> Majestic 630000097<br/> v190530pmv1 </div> </div> <div> <b>Amount:</b> </div> <div> \$1,760.00 </div> <div> <div> <b>Component Description:</b> </div> <div> Die 325036<br/> v190820pmv2 </div> </div> <div> <b>Amount:</b> </div> <div> \$250.00 </div>  |

|                               |                                 |
|-------------------------------|---------------------------------|
| <b>Component Description:</b> | Majestic 1203232<br>v190923pmv1 |
| <b>Amount:</b>                | \$2,050.00                      |

|                               |                                 |
|-------------------------------|---------------------------------|
| <b>Component Description:</b> | Majestic 1203333<br>v190923pmv1 |
| <b>Amount:</b>                | \$1,642.50                      |

|                               |                           |
|-------------------------------|---------------------------|
| <b>Component Description:</b> | Die 235024<br>v191219pmv5 |
| <b>Amount:</b>                | \$13,184.24               |

|                               |                           |
|-------------------------------|---------------------------|
| <b>Component Description:</b> | Die 323010<br>v191025pmv4 |
| <b>Amount:</b>                | \$14,028.00               |

|                               |   |
|-------------------------------|---|
| <b>Component Description:</b> | Transmitter<br>/Components-<br>GatesAir |
| <b>Amount:</b>                | \$422,226.60                            |

|                               |                             |
|-------------------------------|-----------------------------|
| <b>Component Description:</b> | Amazon 31900<br>v190530pmv1 |
| <b>Amount:</b>                | \$52.56                     |

|                               |                           |
|-------------------------------|---------------------------|
| <b>Component Description:</b> | Die 323010<br>v190712pmv1 |
| <b>Amount:</b>                | \$1,402.80                |

|                               |                           |
|-------------------------------|---------------------------|
| <b>Component Description:</b> | Die 332003<br>v190712pmv1 |
| <b>Amount:</b>                | \$280.00                  |

|                               |                           |
|-------------------------------|---------------------------|
| <b>Component Description:</b> | Die 235024<br>v191025pmv4 |
| <b>Amount:</b>                | \$6,592.12                |

|                               |                                      |
|-------------------------------|--------------------------------------|
| <b>Component Description:</b> | Majestic HN-630000622<br>v190923pmv1 |
| <b>Amount:</b>                | N/A                                  |

|                               |                           |
|-------------------------------|---------------------------|
| <b>Component Description:</b> | Die 323010<br>v190712pmv1 |
| <b>Amount:</b>                | \$127.20                  |

|                               |                                      |
|-------------------------------|--------------------------------------|
| <b>Component Description:</b> | Majestic HN-630000252<br>v190923pmv1 |
| <b>Amount:</b>                | N/A                                  |

|                               |                        |
|-------------------------------|------------------------|
| <b>Component Description:</b> | Deposit on Transmitter |
| <b>Amount:</b>                | \$144,324.64           |

|                               |                           |
|-------------------------------|---------------------------|
| <b>Component Description:</b> | Die 332003<br>v190712pmv1 |
| <b>Amount:</b>                | \$104.64                  |

|                               |  |
|-------------------------------|--|
| <b>Component Description:</b> | Inv US0307626<br>KTVD ULXT-60 TX<br>change order<br>UL20180515jgv1 |
| <b>Amount:</b>                | \$23,246.71  |

|                               |   |
|-------------------------------|---|
| <b>Component Description:</b> | Gates inv<br>#US0320664<br>Various transmitter<br>parts<br>UL20190416jgv1 |
| <b>Amount:</b>                | \$3,017.61  |

|                               |                                      |
|-------------------------------|--------------------------------------|
| <b>Component Description:</b> | Majestic HN-630000532<br>v190923pmv1 |
| <b>Amount:</b>                | N/A                                  |

|                               |                           |
|-------------------------------|---------------------------|
| <b>Component Description:</b> | Die 323010<br>v190712pmv1 |
| <b>Amount:</b>                | \$27.60                   |

|                               |                           |
|-------------------------------|---------------------------|
| <b>Component Description:</b> | Die 323010<br>v191025pmv4 |
| <b>Amount:</b>                | \$1,272.00                |

|                               |                           |
|-------------------------------|---------------------------|
| <b>Component Description:</b> | Die 323010<br>v190712pmv1 |
| <b>Amount:</b>                | \$350.00                  |

|                               |                           |
|-------------------------------|---------------------------|
| <b>Component Description:</b> | Die 323010<br>v190712pmv1 |
| <b>Amount:</b>                | \$3.60                    |

|                               |                           |
|-------------------------------|---------------------------|
| <b>Component Description:</b> | Die 332003<br>v190712pmv1 |
| <b>Amount:</b>                | \$125.00                  |

|                               |                           |
|-------------------------------|---------------------------|
| <b>Component Description:</b> | Die 323010<br>v191025pmv4 |
| <b>Amount:</b>                | \$276.00                  |

|                               |                           |
|-------------------------------|---------------------------|
| <b>Component Description:</b> | Die 323010<br>v191025pmv4 |
| <b>Amount:</b>                | \$36.00                   |

|                               |                           |
|-------------------------------|---------------------------|
| <b>Component Description:</b> | Die 242072<br>v190712pmv1 |
| <b>Amount:</b>                | \$7,325.00                |

|                               |   |
|-------------------------------|---|
| <b>Component Description:</b> | Inv MAN00269<br>KTVD Combiner<br>and RF System 45<br>percent down<br>payment<br>UL20180424jg v1 |
| <b>Amount:</b>                | \$92,291.63   |

|                               |   |
|-------------------------------|---|
| <b>Component Description:</b> | Inv US0307804<br>KTVD ULXT-60 TX<br>balance due<br>UL20180515jgv2 |
| <b>Amount:</b>                | \$456,327.97  |

|                               |                            |
|-------------------------------|----------------------------|
| <b>Component Description:</b> | Die 235024<br>v1900820pmv2 |
| <b>Amount:</b>                | N/A                        |

|                               |                           |
|-------------------------------|---------------------------|
| <b>Component Description:</b> | Die 325036<br>v190712pmv1 |
| <b>Amount:</b>                | \$25.00                   |

|                               |                           |
|-------------------------------|---------------------------|
| <b>Component Description:</b> | Die 323010<br>v190712pmv1 |
| <b>Amount:</b>                | \$67.20                   |

|                               |  |
|-------------------------------|--|
| <b>Component Description:</b> | Inv GO10004699-1<br>KTVD ULXT-60<br>transmitter 50<br>percent down<br>payment<br>UL20180424jg v1 |
| <b>Amount:</b>                | \$390,798.01   |

|                               |   |
|-------------------------------|---|
| <b>Component Description:</b> | Gates inv<br>#US0320805<br>Various transmitter<br>parts<br>UL20190416jgv1 |
| <b>Amount:</b>                | \$2,042.67  |



|                               |                           |
|-------------------------------|---------------------------|
| <b>Component Description:</b> | Die 235024<br>v191025pmv4 |
| <b>Amount:</b>                | \$6,592.12                |

|                               |   |
|-------------------------------|---|
| <b>Component Description:</b> | Inv MAN00386<br>KTVD Combiner<br>and RF System 45<br>percent payment 2<br>UL20180424jg v1 |
| <b>Amount:</b>                | \$92,291.63   |

|                               |                           |
|-------------------------------|---------------------------|
| <b>Component Description:</b> | Die 323010<br>v190917pmv3 |
| <b>Amount:</b>                | \$3,500.00                |

|                               |                           |
|-------------------------------|---------------------------|
| <b>Component Description:</b> | Die 323010<br>v191025pmv4 |
| <b>Amount:</b>                | \$672.00                  |

|                               |                           |
|-------------------------------|---------------------------|
| <b>Component Description:</b> | Die 242072<br>v190820pmv2 |
| <b>Amount:</b>                | \$7,325.00                |

|                               |                           |
|-------------------------------|---------------------------|
| <b>Component Description:</b> | Die 332003<br>v190820pmv2 |
| <b>Amount:</b>                | \$1,250.00                |

|                               |                           |
|-------------------------------|---------------------------|
| <b>Component Description:</b> | Die 332003<br>v190820pmv2 |
| <b>Amount:</b>                | \$2,800.00                |

|                               |                           |
|-------------------------------|---------------------------|
| <b>Component Description:</b> | Die 323010<br>v190712pmv1 |
| <b>Amount:</b>                | \$274.05                  |

|  |   |  |
|--|---|--|
| Other Electrical Service:<br>Additional electrical<br>services required for<br>transmitter installation. | Information not provided.                           |  |
| 2" Rigid Conduit and<br>Wiring (Cost per foot)   | Information not provided.                           |  |
| UHF - Air Cooled Solid<br>State Transmitter 1 - 2.5<br>kW  | <b>Component Description:</b><br><br><b>Amount:</b> | Gates US0321035<br>v190918pmv1<br>\$984.13   |
|  | <b>Component Description:</b><br><br><b>Amount:</b> | Gates US0322514<br>v190918pmv2<br>\$23,717.32                                      |
|  | <b>Component Description:</b><br><br><b>Amount:</b> | Gates US0321036<br>v190918pmv1<br>\$86.12  |
|  | <b>Component Description:</b><br><br><b>Amount:</b> | Gates inv<br>#GO10004858-1<br>Aux TX 50 pct pmt<br>1 UL20181030jgv1<br>\$44,168.95 |
|  | <b>Component Description:</b><br><br><b>Amount:</b> | Gates US0317124<br>v190918pmv1<br>\$27,875.58                                      |

## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined Cost Estimate | Estimated Cost      | Estimated Cost Justification  | Actual Cost        | Actual Cost Justification |
|--|-----------------------------|---------------------|---|--------------------|---------------------------|
| <b>Primary Antenna TUC-C4SP-12/48U-4-T</b>                                   | <b>\$183,130.00</b>         | <b>\$179,796.26</b> |   | <b>\$99,003.54</b> |                           |
| Mask Filter  | <i>\$73,250.00</i>          | \$73,250.00         | New mask filter required for new post-transition channel. See attached Dielectric quote.  | N/A                | N/A                       |
| Elbow complex, broadband, at antenna input, per 8 3/16. feedline (if needed) | \$18,950.00                 | \$18,000.00         | N/A   | \$16,857.30        | N/A                       |
| Adding a module to existing combiner (without antenna)                       | \$84,200.00                 | \$82,146.26         | 3-channel manifold combiner required in order to repurpose existing broadband antenna and broadband transmission line. See attached Dielectric quote. | \$82,146.24        | N/A                       |

|  |                       |                       |  |                       |            |
|--|-----------------------|-----------------------|--|-----------------------|------------|
| Sweep test of existing antenna   | \$6,730.00            | \$6,400.00            | N/A  | N/A                   | N/A        |
| <b>Auxiliary Antenna TUA-C3-12 /36-1-S</b>                                   | <b>\$134,880.00</b>   | <b>\$129,427.75</b>   |  | <b>\$14,106.50</b>    |            |
| Mask Filter  | <b>\$25,000.00</b>    | \$25,000.00           | N/A  | N/A                   | N/A        |
| Adding a module to existing combiner (without antenna)                       | \$84,200.00           | \$80,027.75           | 3-channel manifold combiner required in order to repurpose existing broadband antenna and broadband transmission line. See attached Dielelctric quote. | \$14,106.50           | N/A        |
| Sweep test of existing antenna   | \$6,730.00            | \$6,400.00            | N/A  | N/A                   | N/A        |
| Elbow complex, broadband, at antenna input, per 8 3/16. feedline (if needed) | \$18,950.00           | \$18,000.00           | N/A  | N/A                   | N/A        |
| <b>Sub-total</b>   | <b>\$318,010.00</b>   | <b>\$309,224.01</b>   | <b>N/A</b>   | <b>\$113,110.04</b>   | <b>N/A</b> |
| <b>Total for all systems</b>   | <b>\$2,649,601.21</b> | <b>\$2,637,421.83</b> | <b>N/A</b>   | <b>\$1,669,325.30</b> | <b>N/A</b> |

## Components

| Actual Information |           |
|--------------------|-----------|
| Description        | File Name |

|  |                               |  |
|--|-------------------------------|--|
| Mask Filter  | Information not provided.     |  |
| Elbow complex, broadband, at antenna input, per 8 3/16. feedline (if needed) | <b>Component Description:</b> | Die 499005<br>v190610pmv1  |
|  | <b>Amount:</b>                | \$4,085.00   |
|  | <b>Component Description:</b> | Die ST563025<br>v190930pmv1                                      |
|  | <b>Amount:</b>                | \$78.40  |
|  | <b>Component Description:</b> | Die ST499005<br>v190617jgv1                                      |
|  | <b>Amount:</b>                | \$339.46   |
|  | <b>Component Description:</b> | Gates US0325614<br>v200413pmv1                                   |
|  | <b>Amount:</b>                | \$8,241.44   |
|  | <b>Component Description:</b> | Die 563025<br>v190930pmv1  |
|  | <b>Amount:</b>                | \$1,960.00   |
|  | <b>Component Description:</b> | Die inv<br>#US0320792 Swivel<br>Hanger and tax<br>UL20190405jgv1 |
|  | <b>Amount:</b>                | \$2,153.00   |

|  |  |
|--|--|
| Adding a module to existing combiner (without antenna) | <b>Component Description:</b> Die MAN01016<br>v190806pmv1<br><b>Amount:</b> \$37,673.12  |
|  | <b>Component Description:</b> Die MAN01015<br>v190806pmv1<br><b>Amount:</b> \$37,673.12  |
|  | <b>Component Description:</b> Die 445002<br>v190503jgv2<br><b>Amount:</b> \$6,800.00   |
|  | <b>Component Description:</b> Die 235024<br>v190604pmv1<br><b>Amount:</b> N/A  |
| Sweep test of existing antenna                         | Information not provided.  |
| Mask Filter  | Information not provided.  |
| Adding a module to existing combiner (without antenna) | <b>Component Description:</b> Die 235024<br>v190604pmv1<br><b>Amount:</b> \$65,921.25  |
|  | <b>Component Description:</b> Electron D<br>201812007<br>v190507jgv2<br><b>Amount:</b> \$14,106.50   |
|  | <b>Component Description:</b> Electron D inv<br>#201812007<br>Manifold Aux<br>Combiner Install<br>UL20190402jgv1<br><b>Amount:</b> \$14,106.50 |

|  |                           |
|--|---------------------------|
| Sweep test of existing antenna   | Information not provided. |
| Elbow complex, broadband, at antenna input, per 8 3/16. feedline (if needed) | Information not provided. |

Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                 | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification                                      | Actual Cost    | Actual Cost Justification |
|-----------------------------|-----------------------------|----------------|---|----------------|---------------------------|
| Primary Transmission Line   | \$13,219.76                 | \$13,219.76    |   | \$6,819.76     |                           |
| TX Line Sweep               | <i>\$6,400.00</i>           | \$6,400.00     | N/A   | N/A            | N/A                       |
| Miscellaneous Parts         | <i>\$669.76</i>             | \$669.76       | N/A   | \$669.76       | N/A                       |
| Switch                      | <i>\$6,150.00</i>           | \$6,150.00     | See attached / uploaded PDF file titled, "Die 760040 v200608pmv1" | \$6,150.00     | N/A                       |
| Auxiliary Transmission Line | \$6,400.00                  | \$6,400.00     |   | \$0.00         |                           |
| TX Line Sweep               | <i>\$6,400.00</i>           | \$6,400.00     | N/A   | N/A            | N/A                       |
| Sub-total                   | \$19,619.76                 | \$19,619.76    | N/A   | \$6,819.76     | N/A                       |
| Total for all systems       | \$2,649,601.21              | \$2,637,421.83 | N/A   | \$1,669,325.30 | N/A                       |

Components

| Actual Information |                           |
|--------------------|---------------------------|
| Description        | File Name                 |
| TX Line Sweep      | Information not provided. |



|                     |  |
|---------------------|--|
| Miscellaneous Parts | <div> <div> <b>Component Description:</b><br/> <b>Amount:</b> </div> <div> Die ST573039<br/> v191007pmv1<br/> \$25.76 </div> </div> <div> <div> <b>Component Description:</b><br/> <b>Amount:</b> </div> <div> Die 573039<br/> v191007pmv1<br/> \$644.00 </div> </div> |
| Switch              | <div> <div> <b>Component Description:</b><br/> <b>Amount:</b> </div> <div> Die 760040<br/> v200608pmv1<br/> \$6,150.00 </div> </div>   |
| TX Line Sweep       | Information not provided.  |

Cost  
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost    | Actual Cost Justification |
|--|-----------------------------|----------------|------------------------------|----------------|---------------------------|
| Primary Tower<br>TOWER   | \$394,800.00                | \$375,000.00   |                              | \$31,372.90    |                           |
| Tall Tower<br>(greater than 500')  | \$210,500.00                | \$200,000.00   | N/A                          | N/A            | N/A                       |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00                 | \$25,000.00    | N/A                          | N/A            | N/A                       |
| Minor tower reinforcement /modifications   | \$158,000.00                | \$150,000.00   | N/A                          | \$31,372.90    | N/A                       |
| Sub-total  | \$394,800.00                | \$375,000.00   | N/A                          | \$31,372.90    | N/A                       |
| Total for all systems  | \$2,649,601.21              | \$2,637,421.83 | N/A                          | \$1,669,325.30 | N/A                       |

Components

| Actual Information             |                           |
|--------------------------------|---------------------------|
| Description                    | File Name                 |
| Tall Tower (greater than 500') | Information not provided. |

|   |                               |                                      |
|---|-------------------------------|--------------------------------------|
| Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study | Information not provided.     |                                      |
| Minor tower reinforcement /modifications  | <b>Component Description:</b> | Majestic HN-630000532<br>v190923pmv1 |
|   |                               | <b>Amount:</b> \$10,357.30           |
|   | <b>Component Description:</b> | Majestic HN-630000252<br>v190923pmv1 |
|   |                               | <b>Amount:</b> \$2,230.80            |
|   | <b>Component Description:</b> | Majestic HN-630000622<br>v190923pmv1 |
|   |                               | <b>Amount:</b> \$18,784.80           |

Cost  
Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                              | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification   | Actual Cost  | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|--|--------------|------------------------------|
| Outside Professional Services            | \$268,980.66                   | \$315,520.17      |  | \$120,743.56 |                              |
| Prepare and or review reimbursement form | \$2,630.00                     | \$30,000.00       | The cost estimate includes the initial 399 amendment, anticipated subsequent 399 amendments, and ongoing Actual Cost invoice prep and submission by KGA. | \$27,166.50  | See invoices                 |

|                            |                    |             |   |             |     |
|----------------------------|--------------------|-------------|---|-------------|-----|
| Other Engineering Services | <b>\$15,825.00</b> | \$15,825.00 | Fewer PM tasks are needed & OES & 399 work are needed, so the PM total has been reduced to \$150x200hrs (\$30000), a new OES component has been created & funded with part of the \$ removed from PM, & "Prepare & or review reimbursement form" has been increased | \$15,825.00 | N/A |
| Pre filing site review     | <b>\$23,500.00</b> | \$23,500.00 | N/A   | N/A         | N/A |
| Other Legal Services       | <b>\$19,260.66</b> | \$19,260.66 | Other Legal Services related to the DTV Repack  | \$12,892.55 | N/A |

|  |                    |             |  |        |     |
|--|--------------------|-------------|--|--------|-----|
| Additional Field Engineering Service, 10 Days  | <b>\$25,000.00</b> | \$25,000.00 | \$2,500 per site visit including expenses x 10 days. It is necessary to survey the site, plan the equipment, develop specifications for purchasing, & oversee multiple vendor RF projects. Station does not have available personnel trained in such services. | N/A    | N/A |
| RF Exposure Measurements   | \$21,050.00        | \$20,000.00 | N/A  | N/A    | N/A |
| Comprehensive coverage verification via field study, if needed   | \$84,200.00        | \$80,000.00 | N/A  | \$0.00 | N/A |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00         | \$2,000.00  | N/A  | N/A    | N/A |
| ASR modification (prepare FCC Form 854)  | \$2,105.00         | \$2,000.00  | N/A  | N/A    | N/A |

|   |            |            |     |            |     |
|---|------------|------------|-----|------------|-----|
| Attorney Fees -<br>Prepare and<br>File request for<br>Special<br>Temporary<br>Authorization   | \$7,360.00 | \$7,000.00 | N/A | N/A        | N/A |
| Attorney Fees -<br>Prepare and<br>File FCC Form<br>2100 (main),<br>License to<br>Cover<br>Application   | \$2,365.00 | \$2,250.00 | N/A | N/A        | N/A |
| Attorney Fees -<br>Aux Antenna,<br>prepare and<br>File Form 2100<br>Construction<br>Permit or<br>License<br>Application                         | \$4,210.00 | \$4,000.00 | N/A | N/A        | N/A |
| Attorney Fees -<br>Prepare and<br>File FCC Form<br>2100 (main),<br>Construction<br>Permit<br>Application  | \$5,260.00 | \$5,000.00 | N/A | N/A        | N/A |
| Prepare<br>request for<br>Special<br>Temporary<br>Authorization   | \$4,100.00 | \$3,000.00 | N/A | \$3,000.00 | N/A |
| RF Consulting<br>Engineer Fees-<br>Aux Antenna:<br>Prepare<br>engineering<br>section of FCC<br>Form 2100,<br>License to<br>Cover<br>Application | \$1,580.00 | \$1,500.00 | N/A | N/A        | N/A |

|   |            |            |  |            |     |
|---|------------|------------|--|------------|-----|
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application                                       | \$1,580.00 | \$1,500.00 | N/A  | \$675.00   | N/A |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | \$2,105.00 | \$2,500.00 | See attached / uploaded PDF file titled "Osborn 33860 v191226jgv1.pdf" | \$2,500.00 | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application                                    | \$3,155.00 | \$3,000.00 | N/A  | N/A        | N/A |
| Perform engineering study for new channel assignment and antenna development  | \$7,360.00 | \$7,000.00 | N/A  | N/A        | N/A |
| Address transition timing and coordination issues w/ other stations and wireless  | \$2,630.00 | \$2,500.00 | N/A  | N/A        | N/A |



|                                      |                |                |   |                |              |
|--------------------------------------|----------------|----------------|---|----------------|--------------|
| Project management of the transition | \$31,600.00    | \$58,684.51    | The cost estimate includes Form 399 submissions including ongoing Actual Cost invoice prep and submission by KGA, and amendments as needed. | \$58,684.51    | See invoices |
| <b>Sub-total</b>                     | \$268,980.66   | \$315,520.17   | N/A   | \$120,743.56   | N/A          |
| <b>Total for all systems</b>         | \$2,649,601.21 | \$2,637,421.83 | N/A   | \$1,669,325.30 | N/A          |

## Components

| Actual Information                       |   |
|--|---|
| Description                              | File Name   |
| Prepare and or review reimbursement form | <div> <div>Component Description:</div> <div>Osborn 38318 v200724pmv1</div> <div>Amount:</div> <div>\$235.00</div> </div> <div> <div>Component Description:</div> <div>Osborn 38978 v200716pmv1</div> <div>Amount:</div> <div>\$605.00</div> </div> <div> <div>Component Description:</div> <div>Osborn 34586 v190730jgv1</div> <div>Amount:</div> <div>\$1,718.00</div> </div> <div> <div>Component Description:</div> <div>Osborn 36544 v200511pmv2</div> <div>Amount:</div> <div>\$1,700.00</div> </div> |

|                               |                             |
|-------------------------------|-----------------------------|
| <b>Component Description:</b> | Osborn 31150<br>v191223jgv1 |
| <b>Amount:</b>                | \$875.00                    |

|                               |                             |
|-------------------------------|-----------------------------|
| <b>Component Description:</b> | Osborn 35815<br>v191226jgv1 |
| <b>Amount:</b>                | \$2,745.00                  |

|                               |                             |
|-------------------------------|-----------------------------|
| <b>Component Description:</b> | Osborn 35006<br>v191226jgv1 |
| <b>Amount:</b>                | \$3,495.00                  |

|                               |                             |
|-------------------------------|-----------------------------|
| <b>Component Description:</b> | Osborn 35401<br>v190114jgv1 |
| <b>Amount:</b>                | \$1,800.00                  |

|                               |                             |
|-------------------------------|-----------------------------|
| <b>Component Description:</b> | Osborn 36192<br>v191226jgv1 |
| <b>Amount:</b>                | \$3,185.00                  |

|                               |                             |
|-------------------------------|-----------------------------|
| <b>Component Description:</b> | Osborn 38616<br>v200824pmv2 |
| <b>Amount:</b>                | \$1,300.00                  |

|                               |   |
|-------------------------------|---|
| <b>Component Description:</b> | Osborn inv #28999<br>Amend 399 Form<br>UL20190301jgv2 |
| <b>Amount:</b>                | \$3,200.00  |

|                               |  |
|-------------------------------|--|
| <b>Component Description:</b> | Osborn inv #29838<br>Actual Cost<br>Invoices<br>UL20190322jgv1 |
| <b>Amount:</b>                | \$437.50   |

|                            |   |
|----------------------------|---|
|                            | <b>Component Description:</b> Osborn 33860<br>v191226jgv1<br><b>Amount:</b> \$1,000.00                            |
|                            | <b>Component Description:</b> Osborn 30011<br>v191223jgv1<br><b>Amount:</b> \$797.50                              |
|                            | <b>Component Description:</b> Osborn 33860<br>v191226jgv1<br><b>Amount:</b> \$2,746.00                            |
|                            | <b>Component Description:</b> Osborn 33860<br>v191226jgv1<br><b>Amount:</b> \$1,327.50                            |
| Other Engineering Services | <b>Component Description:</b> Osborn 31150<br>v191223jgv1<br><b>Amount:</b> \$775.00                              |
|                            | <b>Component Description:</b> Osborn 35401<br>v190114jgv1<br><b>Amount:</b> \$12,435.00                           |
|                            | <b>Component Description:</b> Osborn 38616<br>v200824pmv2<br><b>Amount:</b> \$140.00                              |
|                            | <b>Component Description:</b> Osborn inv #29838<br>Other Eng Srvcs<br>UL20190322jgv1<br><b>Amount:</b> \$2,475.00 |
| Pre filing site review     | Information not provided.   |
| Other Legal Services       |   |

|                               |                                      |
|-------------------------------|--------------------------------------|
| <b>Component Description:</b> | Covington<br>60801029<br>v190712jgv2 |
| <b>Amount:</b>                | \$144.71                             |

|                               |                                      |
|-------------------------------|--------------------------------------|
| <b>Component Description:</b> | Covington<br>60801032<br>v190530jgv2 |
| <b>Amount:</b>                | \$1,958.17                           |

|                               |                                      |
|-------------------------------|--------------------------------------|
| <b>Component Description:</b> | Covington<br>60801032<br>v190508pmv1 |
| <b>Amount:</b>                | \$1,521.69                           |

|                               |   |
|-------------------------------|---|
| <b>Component Description:</b> | Covington inv<br>#60805588 Various<br>legal thru 180531<br>UL20190410jgv1 |
| <b>Amount:</b>                | \$1,756.37  |

|                               |                                      |
|-------------------------------|--------------------------------------|
| <b>Component Description:</b> | Covington<br>60805585<br>v190513pmv1 |
| <b>Amount:</b>                | \$4,655.68                           |

|                               |   |
|-------------------------------|---|
| <b>Component Description:</b> | Covington inv<br>#60808553 Various<br>legal thru 180630<br>UL20190410jgv1 |
| <b>Amount:</b>                | \$235.69  |

|                               |   |
|-------------------------------|---|
| <b>Component Description:</b> | Covington inv<br>#60796723 Various<br>Legal<br>UL20181024jgv1 |
| <b>Amount:</b>                | \$4,141.93  |

|  |   |
|--|---|
|  | <b>Component Description:</b><br>Covington<br>60805585<br>v190508pmv1<br><b>Amount:</b><br>\$4,655.68 |
|  | <b>Component Description:</b><br>Covington<br>60801029<br>v190508pmv1<br><b>Amount:</b><br>\$164.44   |
|  | <b>Component Description:</b><br>Covington<br>60801029<br>v190513pmv1<br><b>Amount:</b><br>\$164.44   |
| Additional Field Engineering Service, 10 Days  | Information not provided.   |
| RF Exposure Measurements   | Information not provided.   |
| Comprehensive coverage verification via field study, if needed   | <b>Component Description:</b><br>Osborn 38637<br>v200716pmv1<br><b>Amount:</b><br>\$1,397.50          |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | Information not provided.   |
| ASR modification (prepare FCC Form 854)  | Information not provided.   |
| Attorney Fees - Prepare and File request for Special Temporary Authorization   | Information not provided.   |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application   | Information not provided.   |

|   |   |
|---|---|
| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application                      | Information not provided.   |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application                                  | Information not provided.   |
| Prepare request for Special Temporary Authorization   | <div> <b>Component Description:</b> Osborn 33860 v191226jgv1<br/> <b>Amount:</b> \$1,500.00 </div> <div> <b>Component Description:</b> Osborn 33860 v191226jgv1<br/> <b>Amount:</b> \$1,500.00 </div> |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application    | Information not provided.   |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application                                       | <div> <b>Component Description:</b> Osborn 33860 v191226jgv1<br/> <b>Amount:</b> \$675.00 </div>  |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | <div> <b>Component Description:</b> Osborn 33860 v191226jgv1<br/> <b>Amount:</b> \$2,500.00 </div>  |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application                                    | Information not provided.   |

|  |   |   |
|--|---|---|
| Perform engineering study for new channel assignment and antenna development     | Information not provided.                       |   |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided.                       |   |
| Project management of the transition   | <b>Component Description:</b><br><b>Amount:</b> | Osborn 32206<br>v191226jgv1<br>\$1,639.02 |
|  | <b>Component Description:</b><br><b>Amount:</b> | Osborn 36544<br>v200511pmv2<br>\$474.00   |
|  | <b>Component Description:</b><br><b>Amount:</b> | Osborn 30011<br>v191223jgv1<br>\$1,350.00 |
|  | <b>Component Description:</b><br><b>Amount:</b> | Osborn 33860<br>v191226jgv1<br>\$300.00   |
|  | <b>Component Description:</b><br><b>Amount:</b> | Osborn 31150<br>v191223jgv1<br>\$2,475.00 |
|  | <b>Component Description:</b><br><b>Amount:</b> | Osborn 31794<br>v191226jgv1<br>\$5,400.00 |
|  | <b>Component Description:</b><br><b>Amount:</b> | Osborn 32836<br>v190613pmv1<br>\$1,200.00 |

|                               |                             |
|-------------------------------|-----------------------------|
| <b>Component Description:</b> | Osborn 34126<br>v191226jgv1 |
| <b>Amount:</b>                | \$2,062.50                  |

|                               |                             |
|-------------------------------|-----------------------------|
| <b>Component Description:</b> | Osborn 30488<br>v191223jgv1 |
| <b>Amount:</b>                | \$675.00                    |

|                               |                             |
|-------------------------------|-----------------------------|
| <b>Component Description:</b> | Osborn 35815<br>v191226jgv1 |
| <b>Amount:</b>                | \$150.00                    |

|                               |                             |
|-------------------------------|-----------------------------|
| <b>Component Description:</b> | Osborn 34596<br>v190730jgv1 |
| <b>Amount:</b>                | \$1,425.00                  |

|                               |                             |
|-------------------------------|-----------------------------|
| <b>Component Description:</b> | Osborn 35006<br>v191226jgv1 |
| <b>Amount:</b>                | \$450.00                    |

|                               |                             |
|-------------------------------|-----------------------------|
| <b>Component Description:</b> | Osborn 31613<br>v191226jgv1 |
| <b>Amount:</b>                | \$1,650.00                  |

|                               |                             |
|-------------------------------|-----------------------------|
| <b>Component Description:</b> | Osborn 30691<br>v191223jgv1 |
| <b>Amount:</b>                | \$1,500.00                  |

|                               |                             |
|-------------------------------|-----------------------------|
| <b>Component Description:</b> | Osborn 36192<br>v191226jgv1 |
| <b>Amount:</b>                | \$2,765.00                  |

|                               |   |
|-------------------------------|---|
| <b>Component Description:</b> | Osborn inv #28999<br>Proj mgt 180331-<br>180427<br>UL20190321jgv1 |
| <b>Amount:</b>                | \$1,725.00  |



|                               |                             |
|-------------------------------|-----------------------------|
| <b>Component Description:</b> | Osborn 33860<br>v191226jgv1 |
| <b>Amount:</b>                | \$150.00                    |

|                               |  |
|-------------------------------|--|
| <b>Component Description:</b> | Osborn inv #26018<br>Proj Mgt 170530-<br>170728<br>UL20181107jg v1 |
| <b>Amount:</b>                | \$20,669.99  |

|                               |                             |
|-------------------------------|-----------------------------|
| <b>Component Description:</b> | Osborn 33860<br>v191226jgv1 |
| <b>Amount:</b>                | \$150.00                    |

|                               |   |
|-------------------------------|---|
| <b>Component Description:</b> | Inv 29216 KTVD<br>Proj Mgt 180428-<br>180525<br>UL20180706jg v1 |
| <b>Amount:</b>                | \$4,350.00  |

|                               |                             |
|-------------------------------|-----------------------------|
| <b>Component Description:</b> | Osborn 33860<br>v191226jgv1 |
| <b>Amount:</b>                | \$4,987.50                  |

|                               |                             |
|-------------------------------|-----------------------------|
| <b>Component Description:</b> | Osborn 33860<br>v191226jgv1 |
| <b>Amount:</b>                | \$300.00                    |

|                               |                             |
|-------------------------------|-----------------------------|
| <b>Component Description:</b> | Osborn 36565<br>V200427pmv1 |
| <b>Amount:</b>                | \$474.00                    |

|                               |   |
|-------------------------------|---|
| <b>Component Description:</b> | Osborn inv #29838<br>Proj mgt 180526-<br>180629<br>UL20190322jgv1 |
| <b>Amount:</b>                | \$2,362.50  |

---

**Cost  
Information**

**Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined Cost Estimate | Estimated Cost      | Estimated Cost Justification   | Actual Cost        | Actual Cost Justification |
|---|-----------------------------|---------------------|--|--------------------|---------------------------|
| <b>Other Expenses</b>                                   | <b>\$128,916.77</b>         | <b>\$128,351.77</b> |  | <b>\$34,871.77</b> |                           |
| MVPD Notification of Channel Change                     | <i>\$6,000.00</i>           | \$6,000.00          | 40 hours at \$150 per hour to shoot, edit . write and produce promotional information.   | \$1,865.00         | N/A                       |
| Develop and air announcement of upcoming channel change | <i>\$6,000.00</i>           | \$6,000.00          | 40 hours at \$150 per hour to shoot, edit . write and produce promotional information.   | \$3,270.00         | N/A                       |
| Equipment Storage                                       | <i>\$25,000.00</i>          | \$25,000.00         | N/A  | N/A                | N/A                       |
| Equipment Delivery and Handling Charges                 | <i>\$29,086.77</i>          | \$29,086.77         | See attached / uploaded PDF files titled, "Johnson L26-138-9 2-16-19 v200310pmv1" and "Johnson C130-110762 v200310pmv1" and "Die ST523007 v200317pmv1". See attached / updated PDF file titled, "Gates US0325634 v200413pmv1". | \$25,986.77        | N/A                       |

|  |                    |                |   |                |     |
|--|--------------------|----------------|---|----------------|-----|
| Disposal Costs (for equipment and other waste, net of any salvage value) | <b>\$25,000.00</b> | \$25,000.00    | N/A                                     | N/A            | N/A |
| Local Zoning   | <b>\$750.00</b>    | \$750.00       | 3 cents per \$100 of construction cost. | N/A            | N/A |
| FCC Filing Fees - Special Temporary Authorization request                | \$195.00           | \$190.00       | N/A                                     | N/A            | N/A |
| Non-zoning permits   | <b>\$25,000.00</b> | \$25,000.00    | N/A                                     | N/A            | N/A |
| FCC Filing Fees - Form 2100 license to cover application                 | \$335.00           | \$325.00       | N/A                                     | N/A            | N/A |
| DTV Medical Facility Notification  | \$11,550.00        | \$11,000.00    | N/A                                     | \$3,750.00     | N/A |
| <b>Sub-total</b>   | \$128,916.77       | \$128,351.77   | N/A                                     | \$34,871.77    | N/A |
| <b>Total for all systems</b>   | \$2,649,601.21     | \$2,637,421.83 | N/A                                     | \$1,669,325.30 | N/A |

## Components

| Actual Information                  |  |
|-------------------------------------|--|
| Description                         | File Name  |
| MVPD Notification of Channel Change | <p><b>Component Description:</b> Osborn 33860 v191226jgv1</p> <p><b>Amount:</b> \$1,865.00</p> |

|   |   |
|---|---|
| Develop and air announcement of upcoming channel change | <div> <div>Component Description:</div> <div>2C Media inv<br/>#203806 Creation of channel change announcement<br/>UL20181016jgv1</div> </div> <div> <div>Amount:</div> <div>\$3,270.00</div> </div>   |
| Equipment Storage                                       | Information not provided.   |
| Equipment Delivery and Handling Charges                 | <div> <div>Component Description:</div> <div>Johnson L26-138-9<br/>2-16-19<br/>v200310pmv1</div> </div> <div> <div>Amount:</div> <div>\$3,155.00</div> </div> <div> <div>Component Description:</div> <div>Gates US0325634<br/>v200413pmv1</div> </div> <div> <div>Amount:</div> <div>\$847.72</div> </div> <div> <div>Component Description:</div> <div>Die 564024<br/>v190930pmv1</div> </div> <div> <div>Amount:</div> <div>\$383.43</div> </div> <div> <div>Component Description:</div> <div>Die 567025<br/>v191007pmv1</div> </div> <div> <div>Amount:</div> <div>\$363.27</div> </div> <div> <div>Component Description:</div> <div>Die 523007<br/>v190807pmv1</div> </div> <div> <div>Amount:</div> <div>\$59.01</div> </div> <div> <div>Component Description:</div> <div>Die 466005<br/>V191219pmv1</div> </div> <div> <div>Amount:</div> <div>\$4,485.00</div> </div> <div> <div>Component Description:</div> <div>Die 459012<br/>V191219pmv1</div> </div> <div> <div>Amount:</div> <div>\$4,104.00</div> </div> |

|  |                               |  |
|--|-------------------------------|--|
|  | <b>Component Description:</b> | Die 452006<br>v190806pmv1              |
|  | <b>Amount:</b>                | \$764.93                               |
|  | <b>Component Description:</b> | Die 235024<br>v191219pmv5              |
|  | <b>Amount:</b>                | \$8,032.50                             |
|  | <b>Component Description:</b> | Die 332003<br>v190820pmv2              |
|  | <b>Amount:</b>                | \$1,046.49                             |
|  | <b>Component Description:</b> | Johnson C130-<br>110762<br>v200310pmv1 |
|  | <b>Amount:</b>                | \$3,100.00                             |
|  | <b>Component Description:</b> | Die 323010<br>v191025pmv4              |
|  | <b>Amount:</b>                | \$2,740.52                             |
|  | <b>Component Description:</b> | Die 235024<br>v191025pmv4              |
|  | <b>Amount:</b>                | \$8,032.50                             |
|  | <b>Component Description:</b> | Die 235024<br>v190604pmv1              |
|  | <b>Amount:</b>                | N/A                                    |
|  | <b>Component Description:</b> | Die ST523007<br>v200317pmv1            |
|  | <b>Amount:</b>                | \$4.90                                 |
| Disposal Costs (for equipment and other waste, net of any salvage value) | Information not provided.     |  |

|   |   |
|---|---|
| Local Zoning  | Information not provided.   |
| FCC Filing Fees - Special Temporary Authorization request | Information not provided.   |
| Non-zoning permits  | Information not provided.   |
| FCC Filing Fees - Form 2100 license to cover application  | Information not provided.   |
| DTV Medical Facility Notification                         | <div> <div> <b>Component Description:</b> </div> <div> RF Notifications inv<br/> #1052 Medical<br/> Notifications<br/> UL20181029jg v1 </div> </div> <div> <div> <b>Amount:</b> </div> <div> \$3,750.00 </div> </div> |

|                         |                              |                                    |                       |
|-------------------------|------------------------------|------------------------------------|-----------------------|
| <b>Cost Information</b> | <b>Grand Total</b>           |                                    |                       |
|                         |                              | <b>Predetermined Cost Estimate</b> | <b>Estimated Cost</b> |
|                         |                              |                                    | <b>Actual Cost</b>    |
|                         | <b>Total for all systems</b> | \$2,649,601.21                     | \$2,637,421.83        |
|                         |                              |                                    | \$1,669,325.30        |

|                             |  |                 |
|-----------------------------|--|-----------------|
| <b>Reimbursement Status</b> | <b>Question</b>  | <b>Response</b> |
|                             | The facility has ceased operating on its pre-auction channel.  | Yes             |
|                             | Construction of final facilities or all necessary modifications are complete.  | No              |
|                             | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No              |

| Certification | Section                                     | Question  | Response |
|---------------|---|---|----------|
|               | Submission of Estimated Expenses Statements | <p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>   |          |
|               |   | <ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol> |          |



4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

|   |  |
|---|--|
| <p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p> |  |
| <p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>   | <p><b>Jeffrey C Gehman</b><br/> <i>Engineering Associate</i></p> <p>09/29/2020</p> |

| Certification | Section  | Question   | Response |
|---------------|--|--|----------|
|               | Submission of Actual Cost Documentation Statements | <p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>   |          |
|               |  | <ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol> |          |

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

|  |  |
|--|--|
| <p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p> |  |
| <p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>  | <p><b>Jeffrey C Gehman</b><br/> <i>Engineering Associate</i></p> <p>09/29/2020</p> |

## Attachments