



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **16539** | Service: **DTV** | Call **WNTZ-TV** | Channel: **15 (UHF)** |  
ID: | Sign:  
File **0000028274**  
Number:  
FRN: **0009961889** | Date **09/14**  
Submitted: **/2020**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>NEXSTAR BROADCASTING, INC.</b>	Elizabeth Ryder 545 E. JOHN CARPENTER FREEWAY SUITE 700 IRVING, TX 75062 United States	+1 (972) 373-8800	eryder@nexstar.tv	Corporation

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>Elizabeth Ryder</b> <i>General Counsel</i> <i>Nexstar Broadcasting, Inc.</i>	Elizabeth Ryder 545 E. John Carpenter Freeway Suite 700 Irving, TX 75062 United States	+1 (972) 373-8800	eryder@nexstar.tv

**Broadcaster  
Information  
and  
Transition  
Plan**

Question		Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.		No
Briefly describe transition plan		Replace transmitter and antenna, using existing line. Acquire interim antenna system during construction and duration of the assigned phase. Map and analyze tower; design and implement modifications if required. See attached.

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	QXD2
	Year	2007
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	30 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	THU9evo-20
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	31 kW
	Justification for New Transmitter	The manufacturer of the existing IOT transmitter advises that the transmitter cannot be re-tuned to the assigned channel. See attached quotes for IOT and upgraded SS at one power step above the required TPO. See R&S quote.

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No

	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	100.0 feet
	Other Electrical Service	No
	Description	N/A
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter**

**Other Transmitter Cost Not Listed**

Name		Description
Additional Interior RF System		Interior RF System Existing Transmitter to Interim Transmission line

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Other
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	Travelling Wave
	ERP: (Effective Radiated Power) .....	1000.0 kW

Manufacturer	
Model	ATW-27H4- HTC3L-48H
Year	2007



## Primary Antenna

### New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	530.0 kW
	Manufacturer	
	Model	TFU-20GTH /VP-R S190

Year	2018
Justification for New Antenna	The existing primary antenna is a single channel travelling wave which cannot accommodate the assigned channel.

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No

<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes
-------------------	--	-----

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Interim  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	1000.0 kW
	Manufacturer	
	Model	TFU-16WB
	Year	2018

	Justification for New Antenna	An interim antenna is necessary to keep station on the air during primary antenna replacement and for the duration of the assigned phase. Station will attempt to rent if renting is available at time of acquisition.
--	-------------------------------	--

**Interim  
Antenna**

**Other Antenna Costs**

Section	Question	Response
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	S
	Feed Line Size	4 1/16 inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for an antenna?	Yes
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Interim  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary Transmission Line****Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Unknown
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1050 feet per run

Primary Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Sweep Tests	Sweep line to confirm acceptable on assigned channel

Interim Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Flexible Air
	Diameter	5 inches
	Segment Length	N/A
	Other Segment Length	
	Number of parallel runs	1
	Length	920 feet per run



Justification for New Transmission Line	An interim transmission line is necessary for the interim antenna to keep station on the air during primary antenna replacement and for the duration of the assigned phase. Station will attempt to rent if renting is available at time of acquisition.
---	--

**Interim Transmission Line**      **Other Transmission Line Expenses Not Listed**

Name	Description
Additional Transmission Line Components	Additional Transmission Line Components

**Tower Equipment And Rigging Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	Yes
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	Yes
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1022744
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	31° 40' 08.6" N-
	Longitude (NAD83)	091° 41' 30.5" W-
	Overall Structure Height	1047.89 feet
	Support Structure Height	1000.64 feet
	Ground Elevation Above Mean Sea Level (AMSL)	55.12 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	Pinnacle Towers LLC
	Date Constructed	08/31/1995

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
82888	KZKR	FM

#### Other Types of Users

Users
2 mwave antenna

#### Primary Tower

#### Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

#### Primary Tower

#### Tower Rigging Costs

Section	Question	Response
---------	----------	----------

<b>Tower Rigging Costs</b>	Complex Tower	Other
<b>Helicopter Services Required</b>	Are helicopter services required?	No

**Primary  
Tower**

**Other Tower Expenses Not Listed**

Information not provided.

**Outside  
Professional**

Section	Question	Response
<b>Services Costs Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	277
	Explanation	Schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399. Station does not have available personnel or personnel trained in project management for such complex projects. Internal accounting and Project management.
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	No

RF exposure measurements	No
Additional Field Engineering Service	Yes
Number of Days	14
Justification	It will be necessary to survey the site, plan the equipment, develop specifications for purchasing, and oversee multiple vendor RF projects. Station does not have available personnel or personnel trained in such services.

**Outside Professional Services Costs**      **Other Professional Services Expenses Not Listed**

Services provided.

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	No
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes



**Other  
Expenses**

**Other Expenses Not Listed**

Name		Description
Equipment rental		Equipment rental
Sales Tax		Sales and use tax on goods and services
Tower rent for temporary equipment		Tower rent for temporary equipment

## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmitter THU9evo-20</b>	<b>\$1,155,950.00</b>	<b>\$944,565.00</b>		<b>\$784,265.00</b>	
Additional Interior RF System	<i>\$140,000.00</i>	\$140,000.00	N/A	N/A	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$5,000.00	N/A	N/A	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$24,900.00	N/A	\$9,600.00	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$37,150.00	N/A	\$37,150.00	N/A
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$737,515.00	See Rohde & Schwarz quote 121706.0 attached and 143637.1 for additional parts	\$737,515.00	N/A
<b>Sub-total</b>	<b>\$1,155,950.00</b>	<b>\$944,565.00</b>	N/A	<b>\$784,265.00</b>	N/A
<b>Total for all systems</b>	<b>\$3,331,226.78</b>	<b>\$2,409,266.26</b>	N/A	<b>\$1,873,305.07</b>	N/A

### Components

Actual Information	
Description	File Name
Additional Interior RF System	Information not provided.
3" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
Transformer 3 phase/480v - 150 KVA	<b>Component Description:</b> Electrical service <b>Amount:</b> \$9,600.00
Switchgear - industrial 800 amp	<b>Component Description:</b> Electrical service <b>Amount:</b> \$37,150.00
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	<b>Component Description:</b> Primary Transmitter, installment #1 <b>Amount:</b> \$182,353.75  <b>Component Description:</b> Primary Transmitter, installment #2 <b>Amount:</b> \$364,707.50  <b>Component Description:</b> Additional transmitter parts <b>Amount:</b> \$8,100.00  <b>Component Description:</b> Primary transmitter, installment #3 <b>Amount:</b> \$182,353.75

## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Antenna TFU-16WB</b>	<b>\$146,635.00</b>	<b>\$146,974.00</b>		<b>\$108,013.60</b>	
Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed)	\$9,570.00	\$10,979.00	See Dielectric quote 700422CMZ-1 attached	\$9,881.10	N/A
UHF - High Power, Side Mount, basic slot antenna, 1000 kW input, directional,, horizontally polarized	<i>\$101,925.00</i>	\$101,925.00	See Dielectric quote 700422CMZ-1	\$91,732.50	N/A
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,120.00	N/A	N/A	N/A

Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,550.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,400.00	N/A
<b>Primary Antenna TFU-20GTH /VP-R S190</b>	<b>\$555,530.00</b>	<b>\$187,000.00</b>		<b>\$168,353.50</b>	
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$16,860.00	10% balance remaining on Antenna, initial two installments reported as Horizontal instead of Elliptical; see Dielectric quote DMS121-3 (less VPOL cost)	\$945.30	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$12,000.00	N/A	\$9,268.20	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,400.00	N/A

UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	\$247,000.00	\$151,740.00	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$151,740.00	N/A
<b>Sub-total</b>	\$702,165.00	\$333,974.00	N/A	\$276,367.10	N/A
<b>Total for all systems</b>	\$3,331,226.78	\$2,409,266.26	N/A	\$1,873,305.07	N/A

## Components

Actual Information	
Description	File Name
Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed)	<b>Component Description:</b>
	Elbow component line 3 of invoice, installment #2
	<b>Amount:</b>
	\$607.95
	<b>Component Description:</b>
	Elbow component - line 2 of invoice
	<b>Amount:</b>
	\$4,332.60
	<b>Component Description:</b>
	Elbow component - line 3 of invoice
	<b>Amount:</b>
	\$607.95
	<b>Component Description:</b>
	Elbow component line 2 of invoice, installment #2
	<b>Amount:</b>
	\$4,332.60

<p>UHF - High Power, Side Mount, basic slot antenna, 1000 kW input, directional,, horizontally polarized</p>	<table> <tr> <td data-bbox="722 174 1029 208"><b>Component Description:</b></td><td data-bbox="1163 174 1370 322">Antenna component, line 1 of invoice, installment #2</td></tr> <tr> <td data-bbox="722 338 831 365"><b>Amount:</b></td><td data-bbox="1163 338 1294 365">\$45,866.25</td></tr> <tr> <td data-bbox="722 477 1029 510"><b>Component Description:</b></td><td data-bbox="1163 477 1378 544">Antenna - line 1 of invoice</td></tr> <tr> <td data-bbox="722 560 831 586"><b>Amount:</b></td><td data-bbox="1163 560 1294 586">\$45,866.25</td></tr> </table>	<b>Component Description:</b>	Antenna component, line 1 of invoice, installment #2	<b>Amount:</b>	\$45,866.25	<b>Component Description:</b>	Antenna - line 1 of invoice	<b>Amount:</b>	\$45,866.25
<b>Component Description:</b>	Antenna component, line 1 of invoice, installment #2								
<b>Amount:</b>	\$45,866.25								
<b>Component Description:</b>	Antenna - line 1 of invoice								
<b>Amount:</b>	\$45,866.25								
<p>Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)</p>	<p>Information not provided.</p>								
<p>Side mount brackets for high power antennas (if not included in antenna base cost)</p>	<p>Information not provided.</p>								
<p>Sweep test of existing antenna</p>	<table> <tr> <td data-bbox="722 1115 1029 1149"><b>Component Description:</b></td><td data-bbox="1163 1115 1347 1182">Interim antenna sweep test</td></tr> <tr> <td data-bbox="722 1198 831 1225"><b>Amount:</b></td><td data-bbox="1163 1198 1281 1225">\$6,400.00</td></tr> </table>	<b>Component Description:</b>	Interim antenna sweep test	<b>Amount:</b>	\$6,400.00				
<b>Component Description:</b>	Interim antenna sweep test								
<b>Amount:</b>	\$6,400.00								
<p>UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized</p>	<table> <tr> <td data-bbox="722 1368 1029 1402"><b>Component Description:</b></td><td data-bbox="1163 1368 1331 1435">Main antenna, installment #3</td></tr> <tr> <td data-bbox="722 1451 831 1478"><b>Amount:</b></td><td data-bbox="1163 1451 1262 1478">\$945.30</td></tr> </table>	<b>Component Description:</b>	Main antenna, installment #3	<b>Amount:</b>	\$945.30				
<b>Component Description:</b>	Main antenna, installment #3								
<b>Amount:</b>	\$945.30								
<p>Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)</p>	<table> <tr> <td data-bbox="722 1619 1029 1653"><b>Component Description:</b></td><td data-bbox="1163 1619 1347 1731">Elbow complex, installment #2, line 2 of invoice</td></tr> <tr> <td data-bbox="722 1747 831 1774"><b>Amount:</b></td><td data-bbox="1163 1747 1281 1774">\$4,634.10</td></tr> <tr> <td data-bbox="722 1881 1029 1915"><b>Component Description:</b></td><td data-bbox="1163 1881 1347 1993">Elbow complex, installment #1, line 2 of invoice</td></tr> <tr> <td data-bbox="722 2009 831 2036"><b>Amount:</b></td><td data-bbox="1163 2009 1281 2036">\$4,634.10</td></tr> </table>	<b>Component Description:</b>	Elbow complex, installment #2, line 2 of invoice	<b>Amount:</b>	\$4,634.10	<b>Component Description:</b>	Elbow complex, installment #1, line 2 of invoice	<b>Amount:</b>	\$4,634.10
<b>Component Description:</b>	Elbow complex, installment #2, line 2 of invoice								
<b>Amount:</b>	\$4,634.10								
<b>Component Description:</b>	Elbow complex, installment #1, line 2 of invoice								
<b>Amount:</b>	\$4,634.10								

Sweep test of existing antenna	<div> <div>Component Description:</div> <div>Sweep test</div> </div> <div> <div>Amount:</div> <div>\$6,400.00</div> </div>
UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	<div> <div>Component Description:</div> <div>UHF High Power Top Mount, installment #1, line 1 of invoice</div> </div> <div> <div>Amount:</div> <div>\$75,870.00</div> </div> <div> <div>Component Description:</div> <div>UHF High Power Top Mount, installment #2, line 1 of invoice</div> </div> <div> <div>Amount:</div> <div>\$75,870.00</div> </div>



Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$97,637.78	\$68,987.26		\$68,838.82	
Flexible Air Transmission Line - dielectric, 5"	\$96,600.00	\$67,949.48	See Dielectric quote 700422CMZ-1	\$67,801.04	N/A
Additional Transmission Line Components	\$1,037.78	\$1,037.78	See change orders in order confirmation 1631002	\$1,037.78	N/A
Primary Transmission Line	\$6,400.00	\$6,400.00		\$0.00	
Sweep Tests	\$6,400.00	\$6,400.00	N/A	N/A	N/A
Sub-total	\$104,037.78	\$75,387.26	N/A	\$68,838.82	N/A
Total for all systems	\$3,331,226.78	\$2,409,266.26	N/A	\$1,873,305.07	N/A

Components

Actual Information	
Description	File Name

Flexible Air Transmission Line - dielectric, 5"	<div> <b>Component Description:</b> Transmission line, installment #1, lines 3-10 of invoice </div> <div> <b>Amount:</b> \$3,323.25 </div>
	<div> <b>Component Description:</b> Transmission line, installment #2, lines 3-10 of invoice </div> <div> <b>Amount:</b> \$3,323.25 </div>
	<div> <b>Component Description:</b> Flexible transmission line - line 4 of invoice </div> <div> <b>Amount:</b> \$30,577.27 </div>
	<div> <b>Component Description:</b> Transmission line, installment #2 </div> <div> <b>Amount:</b> \$30,577.27 </div>
Additional Transmission Line Components	<div> <b>Component Description:</b> Flexline angle adapter </div> <div> <b>Amount:</b> \$54.62 </div> <div> <b>Component Description:</b> Flexline angle adapter </div> <div> <b>Amount:</b> \$983.16 </div>
Sweep Tests	Information not provided.

Cost  
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$868,300.00	\$557,469.00		\$552,200.00	
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,600.00	N/A	\$20,331.00	N/A
Major tower reinforcement /modifications	\$421,000.00	\$194,505.00	See Crown Castle quotes	\$194,505.00	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$337,364.00	See attached Crown Castle Installation Quote	\$337,364.00	N/A
Sub-total	\$868,300.00	\$557,469.00	N/A	\$552,200.00	N/A
Total for all systems	\$3,331,226.78	\$2,409,266.26	N/A	\$1,873,305.07	N/A

Components

Actual Information	
Description	File Name

<p>Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study</p>	<table> <tr> <td data-bbox="710 174 1023 208"><b>Component Description:</b></td><td data-bbox="1157 174 1310 241">Geotechnical report</td></tr> <tr> <td data-bbox="710 253 823 286"><b>Amount:</b></td><td data-bbox="1157 253 1275 286">\$6,800.00</td></tr> <tr> <td data-bbox="710 394 1023 427"><b>Component Description:</b></td><td data-bbox="1157 394 1370 427">Structural analysis</td></tr> <tr> <td data-bbox="710 432 823 465"><b>Amount:</b></td><td data-bbox="1157 432 1275 465">\$9,281.00</td></tr> <tr> <td data-bbox="710 573 1023 607"><b>Component Description:</b></td><td data-bbox="1157 573 1374 607">Structural Analysis</td></tr> <tr> <td data-bbox="710 611 823 645"><b>Amount:</b></td><td data-bbox="1157 611 1275 645">\$4,250.00</td></tr> </table>	<b>Component Description:</b>	Geotechnical report	<b>Amount:</b>	\$6,800.00	<b>Component Description:</b>	Structural analysis	<b>Amount:</b>	\$9,281.00	<b>Component Description:</b>	Structural Analysis	<b>Amount:</b>	\$4,250.00
<b>Component Description:</b>	Geotechnical report												
<b>Amount:</b>	\$6,800.00												
<b>Component Description:</b>	Structural analysis												
<b>Amount:</b>	\$9,281.00												
<b>Component Description:</b>	Structural Analysis												
<b>Amount:</b>	\$4,250.00												
<p>Major tower reinforcement /modifications</p>	<table> <tr> <td data-bbox="710 777 1023 810"><b>Component Description:</b></td><td data-bbox="1157 777 1297 889">Tower Modification Design</td></tr> <tr> <td data-bbox="710 900 823 934"><b>Amount:</b></td><td data-bbox="1157 900 1275 934">\$6,700.00</td></tr> <tr> <td data-bbox="710 1041 1023 1075"><b>Component Description:</b></td><td data-bbox="1157 1041 1310 1108">Tower modifications</td></tr> <tr> <td data-bbox="710 1120 823 1153"><b>Amount:</b></td><td data-bbox="1157 1120 1303 1153">\$187,805.00</td></tr> </table>	<b>Component Description:</b>	Tower Modification Design	<b>Amount:</b>	\$6,700.00	<b>Component Description:</b>	Tower modifications	<b>Amount:</b>	\$187,805.00				
<b>Component Description:</b>	Tower Modification Design												
<b>Amount:</b>	\$6,700.00												
<b>Component Description:</b>	Tower modifications												
<b>Amount:</b>	\$187,805.00												
<p>Complex Tower (includes, for example, those with candelabras and/or stacked antennas)</p>	<table> <tr> <td data-bbox="710 1290 1023 1323"><b>Component Description:</b></td><td data-bbox="1157 1290 1319 1402">Antenna installation, installment #2</td></tr> <tr> <td data-bbox="710 1413 823 1447"><b>Amount:</b></td><td data-bbox="1157 1413 1303 1447">\$236,154.80</td></tr> <tr> <td data-bbox="710 1554 1023 1588"><b>Component Description:</b></td><td data-bbox="1157 1554 1356 1711">Interim antenna and transmission installation, installment #1</td></tr> <tr> <td data-bbox="710 1715 823 1749"><b>Amount:</b></td><td data-bbox="1157 1715 1303 1749">\$101,209.20</td></tr> </table>	<b>Component Description:</b>	Antenna installation, installment #2	<b>Amount:</b>	\$236,154.80	<b>Component Description:</b>	Interim antenna and transmission installation, installment #1	<b>Amount:</b>	\$101,209.20				
<b>Component Description:</b>	Antenna installation, installment #2												
<b>Amount:</b>	\$236,154.80												
<b>Component Description:</b>	Interim antenna and transmission installation, installment #1												
<b>Amount:</b>	\$101,209.20												

## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$110,896.00</b>	<b>\$108,293.00</b>		<b>\$39,450.50</b>	
Additional Field Engineering Service, 14 Days	<i>\$28,000.00</i>	\$28,000.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,050.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,050.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,585.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,095.00	N/A	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,120.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,535.00	N/A	\$1,500.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,535.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,070.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,170.00	N/A	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,560.00	N/A	N/A	N/A

Prepare and or review reimbursement form	\$2,630.00	\$2,560.00	N/A	N/A	N/A
Project management of the transition	\$43,766.00	\$42,658.00	N/A	\$37,950.50	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,305.00	N/A	N/A	N/A
<b>Sub-total</b>	\$110,896.00	\$108,293.00	N/A	\$39,450.50	N/A
<b>Total for all systems</b>	\$3,331,226.78	\$2,409,266.26	N/A	\$1,873,305.07	N/A

## Components

Actual Information	
Description	File Name
Additional Field Engineering Service, 14 Days	Information not provided.
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.
ASR modification (prepare FCC Form 854)	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.

Prepare request for Special Temporary Authorization	<p><b>Component Description:</b></p> <p>Prepare request for Special Temporary Authorization- Item 4 of attached invoice summary</p> <p><b>Amount:</b></p> <p>\$1,500.00</p>
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.
Perform engineering study for new channel assignment and antenna development	Information not provided.
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.
Prepare and or review reimbursement form	Information not provided.
Project management of the transition	<p><b>Component Description:</b></p> <p>Project Management for Structural Analysis and Tower Modifications. Services from October 27, 2017 through December 31, 2017.</p> <p><b>Amount:</b></p> <p>\$1,725.00</p>



<b>Component Description:</b>	Project Management for Structural Analysis and Tower Modifications. Services from October 27, 2017 through December 31, 2017.
<b>Amount:</b>	\$2,775.00

<b>Component Description:</b>	Project management services Sep 2018
<b>Amount:</b>	\$150.00

<b>Component Description:</b>	Project management services Jul 2018
<b>Amount:</b>	\$250.00

<b>Component Description:</b>	Project management services Jun 2018
<b>Amount:</b>	\$425.00

<b>Component Description:</b>	Project Management for Structural Analysis and Tower Modifications. Services from March 31, 2018 through April 27, 2018.
<b>Amount:</b>	\$1,500.00

<b>Component Description:</b>	Project management services Nov 2018
<b>Amount:</b>	\$25.00

<b>Component Description:</b>	Project management services 2.1.19 through 3.1.19
<b>Amount:</b>	\$150.00

<b>Component Description:</b>	Project management services May 2019
<b>Amount:</b>	\$90.00

<b>Component Description:</b>	Project management services June 2019
<b>Amount:</b>	\$100.00

<b>Component Description:</b>	Project management services March 2019
<b>Amount:</b>	\$221.00

<b>Component Description:</b>	Project management services 4.27.19 through 5.31.19
<b>Amount:</b>	\$75.00

<b>Component Description:</b>	Project management services July 2019
<b>Amount:</b>	\$325.00

<b>Component Description:</b>	Project management services
<b>Amount:</b>	\$2,072.50

<b>Component Description:</b>	Project management services January 2019
<b>Amount:</b>	\$65.00

<b>Component Description:</b>	Project management services 3.2.19 through 3.29.19
<b>Amount:</b>	\$150.00

<b>Component Description:</b>	Project management services May 2019
<b>Amount:</b>	\$520.00

<b>Component Description:</b>	Project Management for Structural Analysis and Tower Modifications May 26, 2018 through June 29, 2018 including invoice from consultants Kessler and Gehman Associates for June 2018 progress report preparation.
<b>Amount:</b>	\$750.00

<b>Component Description:</b>	Project management services 3.30.19 to 4.26.19
<b>Amount:</b>	\$1,150.00

<b>Component Description:</b>	Project management services 9.29.18 through 10.26.18
<b>Amount:</b>	\$525.00

<b>Component Description:</b>	Project Management with associated consultant fee Kessler and Gehman Associates with their supporting invoice
<b>Amount:</b>	\$13,500.00

<b>Component Description:</b>	Project management services 1.1.19 through 1.31.19 Items 1, 2 and 3 of the invoice summary
<b>Amount:</b>	\$675.00

<b>Component Description:</b>	Project management services February 2019
<b>Amount:</b>	\$123.50

<b>Component Description:</b>	Project Management for Structural Analysis and Tower Modifications. Services from January 1, 2018 through January 26, 2018.
<b>Amount:</b>	\$225.00

<b>Component Description:</b>	Project management services Aug 2018
<b>Amount:</b>	\$75.00

<b>Component Description:</b>	Project management services April 2019
<b>Amount:</b>	\$78.00

<b>Component Description:</b>	Project Management for Structural Analysis and Tower Modifications for services June 30, 2018 through July 27, 2018.
<b>Amount:</b>	\$300.00

<b>Component Description:</b>	Project management services June 2019
<b>Amount:</b>	\$422.50

<b>Component Description:</b>	Project Management for Structural Analysis and Tower Modifications. Services from January 1, 2018 through January 26, 2018.
<b>Amount:</b>	\$1,050.00

<b>Component Description:</b>	Project Management for Structural Analysis and Tower Modifications including consultants Kessler and Gehman Associates.
<b>Amount:</b>	\$750.00

<b>Component Description:</b>	Project management services 7.28.18 through 9.28.18
<b>Amount:</b>	\$1,150.00

<b>Component Description:</b>	Project management services March 2019
<b>Amount:</b>	\$80.00

<b>Component Description:</b>	Project management services 10.27.18 through 12.31.18
<b>Amount:</b>	\$1,925.00

<b>Component Description:</b>	Project management period 8.26.17 to 9.29.17
<b>Amount:</b>	\$804.04

<b>Component Description:</b>	Project management services various
<b>Amount:</b>	\$3,748.96

Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
--	---------------------------

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$389,878.00</b>	<b>\$389,578.00</b>		<b>\$119,683.65</b>	
Equipment Delivery and Handling Charges	<i>\$26,243.00</i>	\$26,243.00	See attached freight and shipping invoices	\$26,242.33	N/A
Tower rent for temporary equipment	<i>\$32,500.00</i>	\$32,500.00	See Crown Castle First Amendment to Antenna Site Lease Schedule	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$1,500.00</i>	\$1,500.00	N/A	N/A	N/A
Equipment Storage	<i>\$25,000.00</i>	\$25,000.00	N/A	\$2,400.00	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$25,000.00</i>	\$25,000.00	N/A	\$13,716.00	N/A
Non-zoning permits	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,250.00	N/A	\$1,856.00	N/A



Equipment rental	<b>\$5,000.00</b>	\$5,000.00	Estimated rental costs for equipment needed during transmitter installation	\$0.00	N/A
Sales Tax	<b>\$236,085.00</b>	\$236,085.00	Sales and use tax at LA state rate, where the transmitter is located, 10.5%	\$75,469.32	N/A
MVPD Notification of Channel Change	<b>\$2,000.00</b>	\$2,000.00	N/A	N/A	N/A
<b>Sub-total</b>	<b>\$389,878.00</b>	<b>\$389,578.00</b>	N/A	<b>\$119,683.65</b>	N/A
<b>Total for all systems</b>	<b>\$3,331,226.78</b>	<b>\$2,409,266.26</b>	N/A	<b>\$1,873,305.07</b>	N/A

## Components

**Actual Information**  
**Description**

**File Name**

Equipment Delivery and Handling Charges	<div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> Interim antenna freight and shipping  \$14,715.00 </div> </div> <div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> Main antenna shipping, items 1 and 2 from invoice  \$10,352.33 </div> </div> <div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> Shipping for electrical gear  \$1,175.00 </div> </div>
---	--

Tower rent for temporary equipment	<b>Component Description:</b> Tower rent for temporary equipment Mar 2019	
	<b>Amount:</b> \$6,500.00	
	<b>Component Description:</b> Tower rent for temporary equipment May 2019	
	<b>Amount:</b> \$6,500.00	
	<b>Component Description:</b> Tower rent for temporary equipment Apr 2019	
	<b>Amount:</b> \$6,500.00	
	<b>Component Description:</b> Tower rent for temporary equipment Jun 2019	
	<b>Amount:</b> \$6,500.00	
	<b>Component Description:</b> Tower rent for temporary equipment Jul 2019	
	<b>Amount:</b> \$6,500.00	
Develop and air announcement of upcoming channel change	Information not provided.	
Equipment Storage	<b>Component Description:</b> Main antenna storage cost	
	<b>Amount:</b> \$2,400.00	

Disposal Costs (for equipment and other waste, net of any salvage value)	<b>Component Description:</b> <b>Amount:</b>	Disposal costs. \$13,000.00
	<b>Component Description:</b> <b>Amount:</b>	Disposal costs \$513.00
	<b>Component Description:</b> <b>Amount:</b>	Disposal costs \$203.00
Non-zoning permits	Information not provided.	
DTV Medical Facility Notification	<b>Component Description:</b> <b>Amount:</b>	Notification of Medical Facilities \$1,856.00
Equipment rental	Information not provided.	
Sales Tax	<b>Component Description:</b> <b>Amount:</b>	Sales tax on transmitter parts \$845.63
	<b>Component Description:</b> <b>Amount:</b>	Sales tax on electrical \$5,487.42
	<b>Component Description:</b> <b>Amount:</b>	Sales tax on transmitter \$69,136.27
MVPD Notification of Channel Change	Information not provided.	

**Cost  
Information**

**Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$3,331,226.78	\$2,409,266.26	\$1,873,305.07

**Reimbursement Status**

Question	Response
The facility has ceased operating on its pre-auction channel.	Yes
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Elizabeth Ryder</b> <i>General Counsel</i></p> <p>09/14/2020</p>



Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Elizabeth Ryder</b> <i>General Counsel</i></p> <p>09/14/2020</p>

## Attachments