

(REFERENCE COPY - Not for submission)

### FCC Form 399: Reimbursement Request

Facility 54011 Service: DTV Call KLJB Channel: 30 (UHF)

Sign:

File **0000028435** 

Number:

ID:

FRN: **0004284899** Date **09/10** 

Submitted: /2020

# Applicant Information

#### **Applicant Name, Type, and Contact Information**

Applicant	Address	Phone	Email	Applicant Type
MISSION BROADCASTING, INC. Doing Business As: MISSION BROADCASTING, INC.	901 INDIANA AVE SUITE 375 WICHITA FALLS, TX 76301 United States	+1 (940) 228- 7861	MISSIONBROADCASTING@GMAIL.	Corporation

## Reimbursement Contact Name and Information Reimbursement Contact Information

[Confidential]	Applicant	Address	Phone	Email
	[Confidential]			

#### Preparer Contact Information

#### **Preparer Contact Name and Information**

Applicant	Address	Phone	Email
Greg Best Consulting Engineer Greg Best Consulting Inc.	16100 Outlook Avenue Stilwell, KS 66085 United States	+1 (816) 792- 2913	gbconsulting54@gmail. com

#### Broadcaster Information and Transition Plan

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	Replace transmitter. Install new combiner for new channel and use existing antenna and transmission line. See Transition plan attachment.

#### **Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

### Primary Transmitter

### **Existing Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
Existing Transmitter Manufacturer and Type	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
	Manufacturer	
	Model	Millennium DCX
	Year	2005
	Туре	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	50 kW

### Primary Transmitter

#### **New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	THU9EVO- 30
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	46 kW
	Justification for New Transmitter	The purchase price of a new solid state transmitter is less than a comparable replacement IOT based on a Proposal from Comark for an MSDC IOT. See attached proposal for solid state transmitter.

#### Primary Transmitter

#### **Other Transmitter Costs**

Section Question	Response
------------------	----------

Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	100.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Туре	Heating and Cooling
	Size	20 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

### Primary Transmitter

### Other Transmitter Cost Not Listed

Name	Description
Transmitter installation	Transmitter installation and test services.
Interface line	Cut piece of transmission line to mate xmtr with combiner.

#### **Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

#### Primary Antenna

#### **Existing Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Retune Existing
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Owner	American Tower
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna	Class	Full Power
Manufacturer and Type	Mounting	Top Mount
	Antenna position in stack	Тор
	Polarization	Horizontal
	Туре	Broadband Panel
	Number of Stations Supported	2
	Number of Panels	56
	Design power capacity in use	50.0 %

Lower Limit	470.00 MHz
Upper Limit	605.00 MHz
Other Antenna Type	N/A
ERP: (Effective Radiated Power)	1000.0 kW
Manufacturer	DIELECTRIC
Model	TUF-O4-14 /56H-1-T
Year	2008

# Facility ID's and Call Signs of all stations with whom the antenna is shared.

Facility ID	Call Sign
6885	KWQC-TV

#### Primary Antenna

#### **Adjustment to Existing Antenna**

Section	Question	Response
Sweep Test of Existing Antenna	Do you need a sweep test of existing antenna?	

#### Primary Antenna

#### **Other Antenna Costs**

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
	Туре	New
	Number of channels supported	2
	Frequencies of channels supported	RF channel
	Frequency	N/A

# Enter a list of RF channel numbers.

RF Channel Number	
23	
30	

#### Primary Antenna

#### **Other Antenna Cost Not Listed**

Information not provided.

Transmission Seffien	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

# Primary Existing Transmission Line Transmission Line

Section Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	Yes
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
	Туре	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1100 feet per run

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

Facility ID	Call Sign
5468	WQPT-TV

#### Other Transmission Line Expenses Not Listed

### Primary Transmission

on Line	Description	
Sweep Tests	Sweep tests to ensure good performance on the assigned channel	

#### Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	No

#### Outside Professional

Sec	ction	Question	Response
al Services Costs Outside Project Management Services		Do you require outside project management services?	Yes
		Number of Hours	300
		Explanation	Schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399. Station does not have available personnel or personnel trained in project management for such complex projects. Project management services needed.
	Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes	
	For Auxiliary Facility	No	
		For Main Facility	Yes

	and the second s
Prepare engineering section of Form FCC License to Cover Application	Yes
For Auxiliary Facility	No
For Main Facility	Yes
Prepare request for Special Temporary Authority	No
Quantity	N/A
Do you have Distributed Transmission System engineering services?	N/A
Critical Facility	N/A
Terrain-Shielded Facility	N/A
Prepare and file Form FCC Construction Permit Application	Yes
For Auxiliary Facility	No
For Main Facility	Yes
Prepare and file Form FCC License to Cover Application	Yes
For Auxiliary Facility	No
For Main Facility	Yes
Prepare request for Special Temporary Authority	No
Quantity	N/A
NEPA Section 106 environmental review	No
Environmental Assessment	No
ASR Modification	No
FAA Consultation (including preparation of FAA Form 7460)	No
Negotiation of Lease and other Matter for Shared Locations	Yes
Prepare or Review FCC Form 399 for Reimbursement	Yes
Address transition timing and coordination	Yes

Attorney and Other Outside Consulting

Services

	issues w/ other stations and wireless providers	
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside
Professional Services Expenses Not Listed
Professional Services ©qstsided.

# Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD  Notification of a Channel Change?	Yes

# Other Expenses

### Other Expenses Not Listed

Name	Description
Sales Tax	Sales and use tax on goods and services
Generator Move	Generator and fuel move to be compliant with lease terms

# **Cost Information**

#### **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter THU9EVO-30	\$1,790,665.00	\$1,713,665.00		\$1,343,535.62	
Interface line	\$965.00	\$965.00	Special length of line to interface transmitter and combiner.	\$960.23	N/A
20 Ton system	\$115,500.00	\$115,500.00	N/A	\$54,372.00	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$4,900.00	N/A	N/A	N/A
Transformer 3 phase /480v - 300 KVA	\$36,800.00	\$35,000.00	N/A	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$1,400,000.00	N/A	\$1,167,671.89	N/A
Transmitter installation	\$121,000.00	\$121,000.00	See transmitter installation quote.	\$120,531.50	N/A

Sub-total	\$1,790,665.00	\$1,713,665.00	N/A	\$1,343,535.62	N/A
Total for all systems	\$2,163,270.00	\$2,101,590.00	N/A	\$1,510,484.96	N/A

#### Components

•		
Actual Information Description	File Name	
Interface line	Component Description:  Amount:	Special length of transmission line to mate transmitter with combiner. \$960.23
20 Ton system		
	Component Description: Amount:	FINAL INVOICE FOR PROJECT. \$27,186.00
	Component Description: Amount:	First invoice for HVAC work. \$27,186.00
3" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	
Transformer 3 phase/480v - 300 KVA	Information not provided.	
Switchgear - industrial 800 amp	Information not provided.	
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	Component Description: Amount:	First invoice for xmtr. \$274,812.50
	Component Description:	Initial invoice for transmitter
	Amount:	installation and test. N/A

**Component Description:** Final transmitter invoice. Amount: \$892,859.39 **Component Description:** Please ignore this reimbursement request. These expenses are covered elsewhere in the cost category. **Amount:** N/A Transmitter installation **Component Description:** Final invoice for Land Comm transmitter and electric installation service. **Amount:** \$60,265.75 **Component Description:** Initial invoice for Land Comm transmitter install services. **Amount:** \$60,265.75

# **Cost** Information

#### **Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna TUF-O4-14 /56H-1-T	\$90,930.00	\$90,930.00		\$74,647.88	
New combiner, cost per channel (without antenna)	\$84,200.00	\$84,200.00	N/A	\$74,647.88	N/A
Sweep test of existing antenna	\$6,730.00	\$6,730.00	N/A	N/A	N/A
Sub-total	\$90,930.00	\$90,930.00	N/A	\$74,647.88	N/A
Total for all systems	\$2,163,270.00	\$2,101,590.00	N/A	\$1,510,484.96	N/A

### Components

Actual Information Description	File Name	
New combiner, cost per channel (without antenna)	Component Description: Amount:	Combiner second invoice. \$49,765.26
	Component Description: Amount:	Combiner first invoice. \$24,882.62

	Component Description:  Amount:	Please reject this invoice as this item is covered in the transmitter cost category.  N/A
Sweep test of existing antenna	Information not provided.	

# **Cost** Information

#### **Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$6,400.00	\$6,400.00		\$0.00	
Sweep Tests	\$6,400.00	\$6,400.00	N/A	N/A	N/A
Sub-total	\$6,400.00	\$6,400.00	N/A	\$0.00	N/A
Total for all systems	\$2,163,270.00	\$2,101,590.00	N/A	\$1,510,484.96	N/A

#### Components

Information not provided.

#### **Tower Equipment and Rigging Costs**

Cost

**Information** Information not provided.

#### Cost Information

#### **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Co
Outside Professional Services	\$76,590.00	\$92,460.00		\$57,620.46	
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,210.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$3,000.00	N/A
Perform	\$7,360.00	\$7,000.00	N/A	\$5,750.00	N/A

Sub-total	\$76,590.00	\$92,460.00	N/A	\$57,620.46	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$800.00	N/A
Project management of the transition	\$47,400.00	\$55,000.00	Engineering to close out project and review all reimbursable expense required more project management costs.	\$37,120.46	N/A
Prepare and or review reimbursement form	\$2,630.00	\$10,000.00	Internal resources were insufficient so outside resources were used to prepare the 399 forms.	\$8,431.25	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$4,500.00	Due to MBG business structure changes filing for the repack, and coordination with other facilities, KLJB costs were higher.	\$2,518.75	Attorney was providing transition reporting and also required coordination with new project manager /engineer.
study for new channel assignment and antenna development	\$2,630.00	\$4,500.00	Due to MBG	\$2,518.75	Attorney

engineering

### Components

Actual Information Description	File Name	
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description:  Amount:	See cover letter item 4 - Prepare engineering section of FCC form 2100, Construction Permit Application services provided by consultant Kessler and Gehman Associates. \$3,000.00
Perform engineering study for new channel assignment and antenna development		

Component Description: See cover letter

item 3 - Perform engineering study for new channel assignment and

antenna development services provided by consultant Kessler and Gehman

Associates.

**Amount:** \$5,750.00

Address transition timing and coordination issues w/ other stations and wireless

Component Description: Transition

procedures for

repack.

**Amount:** \$81.25

Component Description: Transition report

and coordination of

transition plan

creation.

**Amount:** \$243.75

Component Description: Preparation of

transition report and coordination with other counsel.

**Amount:** \$406.25

Component Description: Coordination of

various repack procedures with

client.

**Amount:** \$1,056.25

Component Description: Address transition

plan issues and planning for reimbursement.

**Amount:** \$568.75

Component Description: Transition report

review.

**Amount:** \$81.25

Component Description: Transition plan

coordination. Other

items on this invoice are not reimbursable so please just reimburse the indicated amount.

**Amount:** \$162.50

Component Description: New Cores

account and reimbursement

setup.

**Amount:** \$1,056.25

Prepare and or review reimbursement form

Component Description: Identification of 399

items for

reimbursement and reimbursement

rules for processing.

**Amount:** \$1,137.50

**Component Description:** Preparation of 399

form information.

**Amount:** \$243.75

Component Description: Change in licensee

required research for new 1876

identity.

**Amount:** \$731.25

Component Description: Change in licensee

structure required research for new 1876 form and to start new 1876 credentials all over.

**Amount:** \$4,550.00

Component Description: See cover letter

item 2 - Prepare and or review reimbursement form services provided by consultant Kessler

and Gehman Associates.

**Amount:** \$2,500.00

Project management of the transition

**Component Description:** Project

management activities including progress reports.

**Amount:** \$5,700.00

**Component Description:** Project

management

activities for August.

**Amount:** \$1,837.50

Component Description: Project

management
services for
schedule 387
progress report
preparation by
consultants Kessler
and Gehman
Associates for

2018 Q2 and 2018

Q4.

**Amount:** \$300.00

Component Description: Project

management and engineering to choose equipment and services, and for site visit for combiner planning.

**Amount:** \$11,269.46

Component Description: Project

management for structural analysis

and tower modification services 5.26.18 through 6.29.18 and consulting services by Kessler and Gehman

Associates May

2018.

**Amount:** \$460.00

Component Description: Project

management services provided by consultants Kessler and Gehman Associates.

**Amount:** \$550.00

Component Description: See cover letter

item 1, 5-8 - project

management services

**Amount:** \$5,784.00

Component Description: Project

management tasks

including

equipment review and selection.

**Amount:** \$1,050.00

Component Description: Project

management activities for test and transition reporting.

**Amount:** \$4,000.00

Component Description: Project

Management and site trip to do station equipment planning. Direct expenses itemized.

**Amount:** \$7,544.50

Component Description: Project

management including scheduling of resources for testing.

**Amount:** \$2,625.00

Prepare engineering section of FCC Form 2100 (main), License to Cover Application

Component Description: Preparation and

submittal of license to cover application.

**Amount:** \$800.00

# **Cost Information**

#### **Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$198,685.00	\$198,135.00		\$34,681.00	
Generator Move	\$10,800.00	\$10,800.00	N/A	\$10,200.00	N/A
Sales Tax	\$119,000.00	\$119,000.00	N/A	\$0.00	N/A
MVPD Notification of Channel Change	\$3,500.00	\$3,500.00	N/A	\$2,865.00	N/A
Develop and air announcement of upcoming channel change	\$3,500.00	\$3,500.00	N/A	N/A	N/A
Equipment Storage	\$10,000.00	\$10,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	\$10,000.00	\$10,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$20,000.00	\$20,000.00	N/A	\$16,630.00	N/A
Non-zoning permits	\$10,000.00	\$10,000.00	N/A	N/A	N/A
FCC Filing Fees - Form	\$335.00	\$335.00	N/A	\$0.00	N/A

2100 license to cover application

DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$4,986.00	N/A
Sub-total	\$198,685.00	\$198,135.00	N/A	\$34,681.00	N/A
Total for all systems	\$2,163,270.00	\$2,101,590.00	N/A	\$1,510,484.96	N/A

#### Components

Components		
Actual Information Description	File Name	
Generator Move		
	Component Description:	Relocation of generator per lease terms.
	Amount:	\$10,200.00
Sales Tax	Information not provided.	
MVPD Notification of Channel Change	Component Description: Amount:	Notifications to MVPD operations. \$2,865.00
Develop and air announcement of upcoming channel change	Information not provided.	
Equipment Storage	Information not provided.	
Equipment Delivery and Handling Charges	Information not provided.	
Disposal Costs (for equipment and other waste, net of any salvage value)		

	Component Description:  Amount:	Removal and disposal of all transmitter room equipment to be compliant with lease terms. \$16,630.00
Non-zoning permits	Information not provided.	
FCC Filing Fees - Form 2100 license to cover application	Information not provided.	
DTV Medical Facility Notification	Component Description:	Notifications provided to Medical facilities.
	Amount:	\$4,986.00

# Cost Information

#### **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$2,163,270.00	\$2,101,590.00	\$1,510,484.96

Reimbursem	entestiatus	Response
-	The facility has ceased operating on its pre- auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	Yes
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

# Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
  Person signing
  below certifies and
  represents that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- **4.** The above-named entity acknowledges the submission of the information herein

- creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.
- 8. The above-named entity acknowledges that overpayments or payments in error

must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Sharon Moser Controller

09/10/2020

Section Question Response

#### Submission of Final Allocation or Accounting Information Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The abovenamed entity acknowledges that all certifications and attached documentation are considered material representations.
- The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above-

named entity, including any discounts, refunds, or rebates.

- 4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Sharon Moser Controller

09/10/2020

#### **Attachments**