

Federal Communications Commission

## (REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

| Facility <b>3157</b><br>ID:<br>File <b>00</b><br>Number: | 0<br>0002 | Service: <b>DTV</b><br>8768 | Call<br>Sign:  | WPAN | Channel: <b>21 (UHF)</b> |
|--|-----------|-----------------------------|----------------|------|--------------------------|
| FRN: <b>0019006</b>                                      | 501       | Date<br>Submitted:          | 09/21<br>/2020 |      |                          |

#### Applicant Name, Type, and Contact Information

# Applicant Information

| Applicant  | Address   | Phone                       | Email                    | Applicant<br>Type               |
|--|---|-----------------------------|--------------------------|---------------------------------|
| B&C<br>COMMUNICATIONS,<br>LLC<br>Doing Business As:<br>B&C<br>COMMUNICATIONS,<br>LLC | William Smith,<br>Manager<br>155 MIDDLE<br>PLANTATION<br>LANE<br>GULF<br>BREEZE, FL<br>32561<br>United States | +1<br>(716)<br>310-<br>3711 | BILLSMEDIA@GMAIL.<br>COM | Limited<br>Liability<br>Company |

#### Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

# Preparer Ontact Name and Information

| Contact<br>Information | Applicant   | Address   | Phone                 | Email             |
|------------------------|---|---|-----------------------|-------------------|
|                        | <b>Tony L. zumMallen</b><br>President<br>QCommunications, LLC | Tony zumMallen<br>705B SE Melody LN<br>Lees Summit, MO 64063<br>United States | +1 (816) 729-<br>1177 | tony@qcomm.<br>tv |

| Broadcaster                              | Question   | Response                              |
|--|--|---------------------------------------|
| Information<br>and<br>Transition<br>Plan | Will the station be sharing equipment with<br>another broadcast television station or<br>stations (e.g., a shared antenna, co-location<br>on a tower, use of the same transmitter<br>room, multiple transmitters feeding a<br>combiner, etc.)? If yes, enter the facility ID's<br>of the other stations and click 'prefill' to<br>download those stations' licensing<br>information. | No                                    |
|  | Briefly describe transition plan   | See attached Transition Plan Exhibit. |

| Transmitters | Section                         | Question                                  | Response |
|--------------|---------------------------------|---|----------|
|              | Transmitter Related<br>Expenses | Do you have transmitter related expenses? | Yes      |

| Primary    | Existing Transmitter Information    |  |                   |  |  |
|------------|-------------------------------------|--|-------------------|--|--|
| ransmitter | Section                             | Question   | Response          |  |  |
|            | Existing Transmitter<br>Description | Type of change   | Purchase<br>New   |  |  |
|            |                                     | Use  | Primary<br>(Main) |  |  |
|            |                                     | Description of Use   | N/A               |  |  |
|            |                                     | Ownership  | Owned             |  |  |
|            |                                     | Owner  | N/A               |  |  |
|            |                                     | Site   | N/A               |  |  |
|            |                                     | Is this transmitter currently shared with another station? | No                |  |  |
|            |                                     | Is this transmitter currently in operating condition?      | Yes               |  |  |
|            | Existing Transmitter                | Manufacturer   |                   |  |  |
|            | Manufacturer and Type               | Model  | NV8604e           |  |  |
|            |                                     | Year   | 2008              |  |  |
|            |                                     | Туре   | Solid State       |  |  |
|            |                                     | Solid State Cooling  | Liquid<br>Cooled  |  |  |
|            |                                     | Solid State Power Capacity                                 | 3.6 kW            |  |  |

# **Existing Transmitter Information**

| Primary     | New Transmitter Costs |   |  |  |
|-------------|-----------------------|---|--|--|
| Transmitter | Section               | Question                                  | Response   |  |
|             | New Transmitter       | Use                                       | Primary<br>(Main)  |  |
|             |                       | Change Type                               | Purchase<br>New  |  |
|             |                       | Is this a request for upgraded equipment? | No   |  |
|             |                       | Manufacturer                              |  |  |
|             |                       | Model                                     | ULXTE-20   |  |
|             |                       | Transmitter Type                          | Solid State  |  |
|             |                       | Solid State Cooling                       | Liquid<br>Cooled   |  |
|             |                       | Solid State Power capacity                | 12.9 kW  |  |
|             |                       | Justification for New Transmitter         | 3-9-2020-<br>CH21- ERP<br>of 620kW<br>see<br>attached- 3-<br>9-power<br>budget<br>showing -<br>TPO -11.82<br>kW. The<br>ULXTE-20-<br>12.9kW is<br>the min<br>available<br>transmitter.<br>OLD power<br>budget for<br>Ch. 31-was<br>84 kw ERP<br>which<br>required 7<br>kw. |  |

| Electrical Service  | Service Entrance (3 phases 800A 208V)  | Yes                       |
|---|--|---------------------------|
|   | Switchgear (industrial 800 amp)  | Yes                       |
|   | Transformer (480V)   | Yes                       |
|   | Power  | 150 kVA                   |
|   | Rigid Conduit and Wiring   | Yes                       |
|   | Size   | 2 inches                  |
|   | Length   | 200.0 feet                |
|   | Other Electrical Service   | No                        |
|   | Description  | N/A                       |
| HVAC Service  | Does the replacement transmitter require HVAC Service?                                       | Yes                       |
|   | Туре   | Heating<br>and<br>Cooling |
|   | Size   | 10 tons                   |
|   | Other Size   | N/A                       |
| Transmitter Building<br>Addition/Modification or<br>Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No                        |
|   | Size   | N/A                       |
| Channel 14 Costs  | Is an RF Consulting Engineer needed?   | N/A                       |
|   | Is a channel 14 Mask Filer needed?   | N/A                       |
|   | Is additional field engineering time needed?   | N/A                       |
|   | Number of Days   | N/A                       |

| Primary     | Other Transmitter Cost Not Listed | <b>Description</b><br>Site Survey - required to perform the  |
|-------------|-----------------------------------|--|
| Transmitter | Name                              | Description  |
|             | Site Survey                       | Site Survey - required to perform the<br>engineering and design of new equipment<br>at new ch21 site |

| Transmitter Site Preparation | Site prep for installation of the main               |
|------------------------------|--|
|                              | transmitter and RF components not part of Gates SOW. |
|                              |  |

| Antennas Section |               | Question                              | Response |
|------------------|---------------|---------------------------------------|----------|
| Antenna Rela     | ated Expenses | Do you have antenna related expenses? | Yes      |

| Primary<br>Antenna | Existing Antenna Information    |  |                   |  |  |  |
|--------------------|---------------------------------|--|-------------------|--|--|--|
|                    | Section                         | Question   | Response          |  |  |  |
|                    | Existing Antenna<br>Description | Type of change   | Purchase<br>New   |  |  |  |
|                    |                                 | Antenna Use  | Primary<br>(Main) |  |  |  |
|                    |                                 | Description of Use   | N/A               |  |  |  |
|                    |                                 | Ownership  | Owned             |  |  |  |
|                    |                                 | Owner  | N/A               |  |  |  |
|                    |                                 | Site   | N/A               |  |  |  |
|                    |                                 | Is the existing antenna shared with another station or stations? | No                |  |  |  |
|                    |                                 | Is the existing antenna directional?                             | Yes               |  |  |  |
|                    |                                 | Is antenna in operating condition?                               | Yes               |  |  |  |
|                    |                                 | Is antenna located on or in close proximity to an antenna farm?  | No                |  |  |  |
|                    | Existing Antenna                | Class  | Full Power        |  |  |  |
|                    | Manufacturer and Type           | Mounting   | Side Mount        |  |  |  |
|                    |                                 | Antenna position in stack  | Not in Stack      |  |  |  |
|                    |                                 | Polarization   | Horizontal        |  |  |  |
|                    |                                 | Туре   | Other             |  |  |  |
|                    |                                 | Number of Stations Supported                                     | N/A               |  |  |  |
|                    |                                 | Number of Panels   | N/A               |  |  |  |
|                    |                                 | Design power capacity in use                                     | N/A               |  |  |  |
|                    |                                 | Lower Limit  | N/A               |  |  |  |
|                    |                                 | Upper Limit  | N/A               |  |  |  |
|                    |                                 | Other Antenna Type   | Broadband<br>Slot |  |  |  |
|                    |                                 | ERP: (Effective Radiated Power)                                  | 33.5 kW           |  |  |  |

| Manufacturer |                     |
|--------------|---------------------|
| Model        | CS-2030-<br>5771-14 |
| Year         | 2008                |

| Primary<br>Antenna | New Antenna Costs                     |  |                   |  |  |  |
|--------------------|---------------------------------------|--|-------------------|--|--|--|
|                    | Section                               | Question   | Response          |  |  |  |
|                    | New Antenna Description               | Use  | Primary<br>(Main) |  |  |  |
|                    |                                       | Description of Use   | N/A               |  |  |  |
|                    |                                       | Change Type  | Purchase<br>New   |  |  |  |
|                    |                                       | Is this a request for upgraded equipment?                            | No                |  |  |  |
|                    |                                       | Ownership  | Owned             |  |  |  |
|                    |                                       | Owner  | N/A               |  |  |  |
|                    |                                       | Is antenna shared?   | No                |  |  |  |
|                    |                                       | Is antenna directional?  | Yes               |  |  |  |
|                    |                                       | Will antenna be located on or in close proximity to an antenna farm? | No                |  |  |  |
|                    | New Antenna<br>Manufacturer and Types | Class  | Full Power        |  |  |  |
|                    |                                       | Mounting   | Side Mount        |  |  |  |
|                    |                                       | Antenna position in stack  | Not in Stack      |  |  |  |
|                    |                                       | Polarization   | Horizontal        |  |  |  |
|                    |                                       | Туре   | Broadband<br>Slot |  |  |  |
|                    |                                       | Number of Stations Supported   | 1                 |  |  |  |
|                    |                                       | Number of Panels/Bays  | 24                |  |  |  |
|                    |                                       | Lower Limit  | 512.00 MHz        |  |  |  |
|                    |                                       | Upper Limit  | 518.00 MHz        |  |  |  |
|                    |                                       | Design power capacity in use   | 90.0 %            |  |  |  |
|                    |                                       | Other Antenna Type   | N/A               |  |  |  |
|                    |                                       | ERP: (Effective Radiated Power)                                      | 620.0 kW          |  |  |  |
|                    |                                       | Manufacturer   |                   |  |  |  |
|                    |                                       |  | 1                 |  |  |  |

| Model                         | ALP24M3-<br>HSBx-21  |
|-------------------------------|--|
| Year                          | 2020   |
| Justification for New Antenna | ch 21<br>requires<br>new<br>antenna<br>model form<br>ch 31 see<br>the<br>attached 3-<br>9-<br>WPAN_ERI-<br>ALP24m3 -<br>power<br>budget file |

# Primary Other Antenna Costs

| Antenna | Section                        | Question  | Response                  |
|---------|--------------------------------|---|---------------------------|
|         | Combiner for Shared<br>Antenna | Do you need a Combiner for a Shared Antenna?  |                           |
|         |                                | Туре  |                           |
|         |                                | Number of channels supported  | N/A                       |
|         |                                | Frequencies of channels supported   | N/A                       |
|         |                                | Frequency   | N/A                       |
|         |                                | Do you need a combiner output splitter /switcher for dual feed lines?                 | N/A                       |
|         | Elbow Complex                  | Do you require the separate purchase of the Elbow Complex?                            | Yes                       |
|         |                                | Broadband or Single Channel?  | Broadband                 |
|         |                                | Feed Line Size  | 6 1/8<br>inches<br>inches |
|         | Side Mount Brackets            | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes                       |

| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No  |
|--------------------------|---|-----|
| Sweep Test               | Do you require the sweep testing of transmission line and antenna?  | Yes |

# Primary<br/>AntennaOther Antenna Cost Not ListedInformation not provided.

| Transmissior | n Seffien                             | Question  | Response |
|--------------|---------------------------------------|---|----------|
|              | Transmission Line<br>Related Expenses | Do you have transmission line related expenses? | Yes      |

| Primary          | Existing Transmission Line                                  |  |                     |  |  |  |
|------------------|---|--|---------------------|--|--|--|
| Transmissio      | n Line<br>Section   | Question   | Response            |  |  |  |
| Line Description | Existing Transmission<br>Line Description                   | Type of change   | Purchase<br>New     |  |  |  |
|                  |   | Use  | Primary<br>(Main)   |  |  |  |
|                  |   | Description of Use   | N/A                 |  |  |  |
|                  |   | Ownership  | Owned               |  |  |  |
|                  |   | Owner  | N/A                 |  |  |  |
|                  |   | Site   | N/A                 |  |  |  |
|                  | Is the existing transmission I another station or stations? | Is the existing transmission line shared with another station or stations? | No                  |  |  |  |
|                  |   | Is Transmission Line in operating condition?                               | Yes                 |  |  |  |
|                  | Existing Transmission                                       | Manufacturer   |                     |  |  |  |
|                  |   | Туре   | Flexible<br>Foam    |  |  |  |
|                  |   | Diameter   | 1 5/8<br>inches     |  |  |  |
|                  |   | Other Diameter   | N/A                 |  |  |  |
|                  |   | Segment Length   | N/A                 |  |  |  |
|                  |   | Other Segment Length   | N/A                 |  |  |  |
|                  |   | Number of parallel runs  | 1                   |  |  |  |
|                  |   | Length   | 790 feet<br>per run |  |  |  |

# New Transmission Line Transmission Line

| Transmission Line |                  | Question                                  | Response  |
|-------------------|------------------|---|---|
|                   | New Transmission | Use                                       | Primary (Main)  |
|                   | Line Costs       | Description of Use                        | N/A   |
|                   |                  | Change Type                               | Purchase New  |
|                   |                  | Is this a request for upgraded equipment? | No  |
|                   |                  | Туре                                      | Rigid   |
|                   |                  | Diameter                                  | 6 1/8 inches  |
|                   |                  | Other Diameter                            | N/A   |
|                   |                  | Segment Length                            | 19 1/2 inches   |
|                   |                  | Other Segment Length                      | N/A   |
|                   |                  | Number of parallel runs                   | 1   |
|                   |                  | Length                                    | 1270 feet per run   |
|                   |                  | Justification for New Transmission Line   | ch21 requires<br>new line at new<br>site. see the<br>attached power<br>budget for line<br>details. 3-9-<br>WPAN_ERI-<br>ALP24M3-HSBx-<br>21_TPO20200226<br>and quote WPAN<br>ERI 20200218-<br>051RevA ALP24<br>wMACX675 Line<br>Installed |

Other Transmission Line Expenses Not Listed Transmission

| Tower                                | Section                                     | Question  | Response |
|--------------------------------------|---|---|----------|
| Equipment<br>And<br>Rigging<br>Costs | Tower Equipment or<br>Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

| Primary | Add | Towe |
|---------|-----|------|
|---------|-----|------|

| • |   | ••• |   |   |   | , |
|---|---|-----|---|---|---|---|
| T | C | )\  | N | e | r |   |

er

| Section                           | Question  | Response                                       |
|-----------------------------------|---|--|
| Existing Tower<br>Description     | Type of change  | Modify Existing                                |
|                                   | Tower Use   | Primary (Main)                                 |
|                                   | Description of Use                                      | N/A  |
|                                   | Ownership   | Owned  |
|                                   | Is this tower consider Complex?                         | No   |
|                                   | Is this tower currently shared with any other stations? | No   |
|                                   | One or more FM, AM or TV radio<br>broadcaster(s)        | N/A  |
|                                   | Others Types of Users                                   | N/A  |
|                                   | Is tower documented for structural analysis?            | Yes  |
|                                   | Is tower compliant with Rev G?                          | No   |
| Existing Tower                    | Do you have a tower registration number?                | Yes  |
| Structure<br>Registration         | ASR Number  | 1054512  |
| Coordinates (NAD83 (              | Latitude (NAD83)  | 30° 42' 21.0" N-                               |
| North American<br>Datum of 1983)) | Longitude (NAD83)                                       | 087° 24' 12.0" V                               |
|                                   | Overall Structure Height                                | 1414.02 feet                                   |
|                                   | Support Structure Height                                | 1328.72 feet                                   |
|                                   | Ground Elevation Above Mean Sea Level (AMSL)            | 134.51 feet                                    |
|                                   | Structure Type  | TOWER - Free<br>Standing or<br>Guyed Structure |

| Tower Owner      | B&C<br>Communications,<br>LLC |
|------------------|-------------------------------|
| Date Constructed | 01/01/1997                    |

# Tower Modification Costs

# Primary Tower

| Section              | Question   | Response                                |
|----------------------|--|---|
| Engineering Study    | Please what type of engineering study is required, if any: | Study needed<br>for documented<br>tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed:     | Serious<br>Reinforcements<br>needed     |

# Primary Tower Section

| Section                         | Question                          | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs             | Complex Tower                     | N/A      |
| Helicopter Services<br>Required | Are helicopter services required? | No       |

| Primary<br>Tower | Other Tower Expenses Not Listed    |   |  |
|------------------|------------------------------------|---|--|
|                  | Name                               | Description   |  |
|                  | Engineering Services - Land survey | 3 separate visits to site to determine<br>existing conditions, land survey,<br>underground utilities, stake new tower<br>centerline, new tower "as built" of base |  |
|                  | Reinforcing Analysis and Design    | Includes analysis and design of required<br>tower reinforcements/modifications based<br>on the previous ERI study   |  |
|                  | Angle Brackets                     | Angle support brackets to reattach line to tower.   |  |

| Tower Lighting | Tower Lighting due to height change. See |
|----------------|--|
|                | letter attached to INV WPAN-37457F       |

| Outside<br>Professional | Section  | Question   | Response   |
|-------------------------|--|--|--|
|                         | Services Costs<br>Outside Project<br>Management Services | Do you require outside project management services?                          | Yes  |
|                         |  | Number of Hours  | 900  |
|                         |  | Explanation  | Scope and<br>significance<br>of project<br>require<br>outside<br>management<br>services to<br>augment<br>existing<br>internal<br>personnel to<br>assist<br>turnkey<br>management<br>of and<br>ensure<br>timely and<br>safe<br>execution of<br>channel<br>relocation. |
|                         | Outside RF consulting<br>Engineering Services            | Perform engineering study for new channel assignment and antenna development | Yes  |
|                         |  | Prepare engineering section of Form FCC<br>Construction Permit Application   | Yes  |
|                         |  | For Auxiliary Facility   | No   |
|                         |  | For Main Facility  | Yes  |
|                         |  | Prepare engineering section of Form FCC<br>License to Cover Application      | Yes  |
|                         |  | For Auxiliary Facility   | No   |
|                         |  | For Main Facility  | Yes  |
|                         |  | Prepare request for Special Temporary<br>Authority                           | Yes  |
|                         |  | Quantity   | 4  |

|  | Do you have Distributed Transmission<br>System engineering services?                             | N/A |
|--|--|-----|
|  | Critical Facility  | N/A |
|  | Terrain-Shielded Facility  | N/A |
| Attorney and Other<br>Outside Consulting | Prepare and file Form FCC Construction<br>Permit Application                                     | Yes |
| Services                                 | For Auxiliary Facility   | No  |
|  | For Main Facility  | Yes |
|  | Prepare and file Form FCC License to<br>Cover Application  | Yes |
|  | For Auxiliary Facility   | No  |
|  | For Main Facility  | Yes |
|  | Prepare request for Special Temporary<br>Authority   | Yes |
|  | Quantity   | 4   |
|  | NEPA Section 106 environmental review  | No  |
|  | Environmental Assessment   | No  |
|  | ASR Modification   | Yes |
|  | FAA Consultation (including preparation of FAA Form 7460)  | Yes |
|  | Negotiation of Lease and other Matter for Shared Locations                                       | Yes |
|  | Prepare or Review FCC Form 399 for Reimbursement   | Yes |
|  | Address transition timing and coordination<br>issues w/ other stations and wireless<br>providers | Yes |
| RF Field Engineering<br>Services         | Comprehensive coverage verification via field study  | Yes |
|  | RF exposure measurements   | No  |
|  | Additional Field Engineering Service   | Yes |
|  | Number of Days   | 10  |

| Justification | the new       |
|---------------|---------------|
|               | ch21 site     |
|               | requires      |
|               | additional    |
|               | field         |
|               | engineering   |
|               | prior to and  |
|               | during the    |
|               | repack        |
|               | system        |
|               | installation  |
|               | due to the    |
|               | unknown       |
|               | nature of the |
|               | new sites     |
|               | existing      |
|               | building and  |
|               | other         |
|               | tenants       |
|               | facilities to |
|               | ensure        |
|               | proper        |
|               | engineering   |
|               | and designs   |
|               | are imposed   |

# Outside Other Professional Services Expenses Not Listed

| Professional | Services Costs                 | Description  |  |
|--------------|--------------------------------|--|--|
|              | General Legal                  | General Legal services related to Repack activities  |  |
|              | Geotechnical Survey and Report | Geotech survey, report, and associated borings.  |  |
|              | Vendor travel expenses         | Reimbursable Vendor Travel expenses for<br>working in the field on behalf of the station<br>for the Repack project |  |
|              | Consulting and Permit costs    | Consulting Services for tower permitting for Repack.   |  |

| Other<br>Expenses | Section                         | Question   | Response |
|-------------------|---------------------------------|--|----------|
|                   | AM Pattern Disturbance          | Is an Impact Study needed?   | No       |
|                   |                                 | Is Remediation needed?   | No       |
|                   | Facility Expenses               | Name   | N/A      |
|                   |                                 | Other Distributed Transmission System<br>Expenses Not listed   | N/A      |
|                   |                                 | Name   | N/A      |
|                   |                                 | Is Notification of a Medical Facility required as a result of DTV broadcasting?  | Yes      |
|                   | Permit and Filing Costs         | Local Zoning   | No       |
|                   |                                 | Non-zoning permits   | No       |
|                   |                                 | BLM or NFS Coordination  | No       |
|                   |                                 | FCC Construction Permit Minor Change   | Yes      |
|                   |                                 | FCC License to Cover Application   | Yes      |
|                   |                                 | FCC Special Temporary Authority<br>Application   | Yes      |
|                   | Other Miscellaneous<br>Expenses | Does this relocation require paying<br>Disposal Costs (for equipment and other<br>waste, net of any salvage value)?        | Yes      |
|                   |                                 | Does this relocation require Equipment<br>Delivery or Handling Charges not otherwise<br>included in individual item costs? | Yes      |
|                   |                                 | Does this relocation require Equipment Storage?  | No       |
|                   |                                 | Does this relocation require the<br>Development and Airing of an<br>Announcement regarding an upcoming<br>channel change?  | Yes      |
|                   |                                 | Does this relocation require MVPD<br>Notification of a Channel Change?   | Yes      |

#### **Other Expenses Not Listed**

| Other<br>Expenses | Other Expenses Not Listed   |  |  |
|-------------------|---|--|--|
|                   | Name  | Description  |  |
|                   | Disconnect and decommission existing transmission and RF components | Disconnect transmitter and RF components<br>from existing configuration to make way for<br>new facilities.                               |  |
|                   | Portapotty  | Portapotty for installation activities   |  |
|                   | Site Security   | Site security to provide protection overnight<br>for indoor and outdoor equipment during<br>installation activities at an unmanned site. |  |
|                   | Clear brush   | Clear trees and brush to accommodate guy wire installation   |  |

## Transmitters

## Cost Information

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification   | Actual Cost  | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|--|--------------|------------------------------|
| Primary<br>Transmitter<br>ULXTE-20                      | \$658,050.00                   | \$625,275.00      |  | \$466,736.10 |                              |
| Transmitter<br>Site<br>Preparation                      | \$5,700.00                     | \$5,700.00        | Site prep<br>for<br>installation<br>of the main<br>transmitter<br>and RF<br>components<br>not part of<br>Gates SOW.  | N/A          | N/A                          |
| 10 Ton<br>system  | \$60,500.00                    | \$27,725.00       | Purchase<br>and<br>installation<br>of (2) 5-ton<br>American St<br>20 SEER<br>variable<br>speed heat<br>pum, air<br>handlers,<br>with<br>associated<br>duct runs,<br>controllers,<br>switches,<br>permits per<br>attached<br>Climatech<br>quote | N/A          | N/A                          |
| 2" Rigid<br>Conduit and<br>Wiring<br>(Cost per<br>foot) | \$5,200.00                     | \$5,200.00        | N/A  | N/A          | N/A                          |

| Transformer<br>3 phase<br>/480v - 150<br>KVA                           | \$25,550.00         | \$25,550.00    | N/A   | N/A            | N/A |
|--|---------------------|----------------|---|----------------|-----|
| Switchgear<br>- industrial<br>800 amp                                  | \$38,200.00         | \$38,200.00    | N/A   | N/A            | N/A |
| Service<br>entrance 3<br>phase/800<br>amp/208<br>volt                  | \$14,400.00         | \$14,400.00    | N/A   | N/A            | N/A |
| UHF -<br>Liquid<br>Cooled<br>Solid State<br>Transmitter<br>8.2 - 13 kW | \$494,500.00        | \$494,500.00   | N/A   | \$466,736.10   | N/A |
| Site Survey  | \$1 <i>4,000.00</i> | \$14,000.00    | Site survey<br>and report<br>are required<br>to be<br>performed<br>before the<br>new<br>transmitter<br>and<br>components<br>installation<br>plan can be<br>finalized. | N/A            | N/A |
| Sub-total  | \$658,050.00        | \$625,275.00   | N/A   | \$466,736.10   | N/A |
| Total for all systems  | \$2,907,173.23      | \$3,368,092.23 | N/A   | \$2,854,065.22 | N/A |

| Actual Information<br>Description | File Name                 |
|-----------------------------------|---------------------------|
| Transmitter Site Preparation      | Information not provided. |
| 10 Ton system                     | Information not provided. |

| 2" Rigid Conduit and Wiring<br>(Cost per foot)                | Information not provided. |   |
|---|---------------------------|---|
| Transformer 3 phase/480v -<br>150 KVA                         | Information not provided. |   |
| Switchgear - industrial 800<br>amp                            | Information not provided. |   |
| Service entrance 3 phase<br>/800 amp/208 volt                 | Information not provided. |   |
| UHF - Liquid Cooled Solid<br>State Transmitter 8.2 - 13<br>kW | Component Description:    | Freight for RF<br>components -<br>Gates INV<br>US0339845  |
|   | Amount:                   | \$340.69  |
|   | Component Description:    | Third and final<br>invoice for<br>transmitter.<br>Includes sales tax<br>& Freight. Gates<br>INV US0339470<br>\$176,398.57 |
|   | Amount.                   | \$170,390.37  |
|   | Component Description:    | Gates Air - 1st<br>transmitter invoice<br># JW30004736-1 -<br>Q-86562   |
|   | Amount:                   | \$144,998.42  |
|   | Component Description:    | 2nd invoice for<br>transmitter.<br>GatesAir<br>JW30004736-2   |
|   | Amount:                   | \$144,998.42  |
| Site Survey   | Information not provided. |   |

#### Antennas

#### Cost Information

|  |                                |                   | Estimated   |             |                              |
|--|--------------------------------|-------------------|---|-------------|------------------------------|
| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Cost<br>Justification   | Actual Cost | Actual Cost<br>Justification |
| Primary<br>Antenna<br>ALP24M3-<br>HSBx-21  | \$114,558.61                   | \$114,228.61      |   | \$76,603.61 |                              |
| Side mount<br>brackets<br>for high<br>power<br>antennas<br>(if not<br>included in<br>antenna<br>base cost)                                     | \$23,150.00                    | \$23,150.00       | N/A   | N/A         | N/A                          |
| Elbow<br>complex,<br>broadband,<br>at antenna<br>input, per 6<br>1/8.<br>feedline (if<br>needed)   | \$13,700.00                    | \$13,700.00       | N/A   | N/A         | N/A                          |
| Sweep test<br>of existing<br>antenna   | \$6,730.00                     | \$6,400.00        | N/A   | \$5,625.00  | N/A                          |
| UHF - High<br>Power,<br>Side<br>Mount,<br>basic slot<br>antenna,<br>24 bay,,<br>620 kW<br>input,<br>directional,,<br>horizontally<br>polarized | \$70,978.61                    | \$70,978.61       | per<br>attached<br>proposal -<br>3-9- WPAN<br>ERI<br>20200218-<br>051RevA<br>ALP24<br>wMACX675<br>Line<br>Installed | \$70,978.61 | N/A                          |

| Sub-total                   | \$114,558.61   | \$114,228.61   | N/A | \$76,603.61    | N/A |
|-----------------------------|----------------|----------------|-----|----------------|-----|
| Total for<br>all<br>systems | \$2,907,173.23 | \$3,368,092.23 | N/A | \$2,854,065.22 | N/A |

| Actual Information<br>Description   | File Name                         |  |
|---|-----------------------------------|--|
| Side mount brackets for high<br>power antennas (if not<br>included in antenna base<br>cost)                               | Information not provided.         |  |
| Elbow complex, broadband,<br>at antenna input, per 6 1/8.<br>feedline (if needed)   | Information not provided.         |  |
| Sweep test of existing antenna  | Component Description:            | WPAN - ERI -<br>Sweep - INV<br>WPAN-64000A                   |
|   | Amount:<br>Component Description: | \$2,500.00<br>WPAN - SWEEP<br>TEST LINE 028 -                |
|   | Amount:                           | INV WPAN-64000<br>\$3,125.00                                 |
| UHF - High Power, Side<br>Mount, basic slot antenna,<br>24 bay,, 620 kW input,<br>directional,, horizontally<br>polarized | Component Description:            | Antenna portion<br>of invoice -<br>WPAN - ERI -<br>INV WPAN- |
|   | Amount:                           | 64000A<br>\$35,489.30  |
|   | Component Description:            | WPAN-ERI<br>ANTENNA LINE<br>001                              |
|   | Amount:                           | \$35,489.31  |

### **Transmission Line**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                                       | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification   | Actual Cost    | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|--|----------------|------------------------------|
| Primary<br>Transmission<br>Line                   | \$256,540.00                   | \$199,500.00      |  | \$175,166.30   |                              |
| Rigid<br>Transmission<br>Line -<br>copper, 6 1/8" | \$256,540.00                   | \$199,500.00      | per<br>attacehd<br>proposal -<br>3-9-WPAN<br>ERI<br>20200218-<br>051RevA<br>ALP24<br>wMACX675<br>Line<br>Installed<br>plus<br>estimated<br>freight | \$175,166.30   | N/A                          |
| Sub-total   | \$256,540.00                   | \$199,500.00      | N/A  | \$175,166.30   | N/A                          |
| Total for all systems                             | \$2,907,173.23                 | \$3,368,092.23    | N/A  | \$2,854,065.22 | N/A                          |

| Actual Information |           |
|--------------------|-----------|
| Description        | File Name |

| Rigid Transmission Line -<br>copper, 6 1/8" |                               |                   |
|---|-------------------------------|-------------------|
| copper, o no                                | <b>Component Description:</b> | WPAN - ERI -      |
|   |                               | Transmission line |
|   |                               | & dryer - INV     |
|   |                               | WPAN-64000A       |
|   | Amount:                       | \$87,583.15       |
|   |                               |                   |
|   | Component Description:        | WPAN - TX LINE    |
|   |                               | AND DRYER -       |
|   |                               | LINES 002-026     |
|   |                               | INV WPAN-64000    |
|   | Amount:                       | \$87,583.15       |
|   |                               |                   |

## **Tower Equipment and Rigging Costs**

#### Cost Information

| Description<br>Primary<br>Tower<br>TOWER   | Predetermined<br>Cost Estimate<br>\$1,459,021.10 | Estimated<br>Cost<br>\$2,057,330.10 | Estimated<br>Cost<br>Justification   | Actual Cost<br>\$1,917,337.69 | Actual Cost<br>Justificatior |
|--|--|-------------------------------------|--|-------------------------------|------------------------------|
| Tower<br>Lighting  | \$136,696.10                                     | \$136,696.10                        | Tower lighting<br>- includes<br>sales tax. Per<br>ERI invoice<br>WPAN-37457F   | \$136,696.10                  | N/A                          |
| Reinforcing<br>Analysis and<br>Design  | \$5,250.00                                       | \$5,250.00                          | Per actual<br>costs charged<br>on ERI invoice<br>#54843  | \$5,250.00                    | N/A                          |
| Structural<br>engineering<br>tower load<br>study for well<br>documented<br>tower | \$12,600.00                                      | \$29,975.00                         | Two TAs<br>needed to<br>determine<br>refurbished<br>versus<br>replaced. The<br>2nd TA was<br>able to<br>determine the<br>tower can be<br>refurbished if<br>shortened and<br>all tenents<br>removed and<br>with<br>substantial<br>reinforcements<br>of tower and<br>foundation<br>work. see ERI<br>20200213-002 | \$29,975.00                   | N/A                          |

| Tall Tower<br>(greater than<br>500')\$210,500.00\$291,175.00per ERI<br>Proposal<br>2020218-05,<br>line item 029 -<br>TV Services.<br>see attached\$262,057.49N/AEngineering<br>Services -<br>Land survey\$29,280.00\$29,280.00Per proposal<br>from<br>Electronics<br>Research, Inc<br>#20200103-684 for<br>\$29280.00N/AN/AAngle<br>Brackets\$12,695.00\$12,695.00Per ERI<br>change order<br>37457D.1<br>attached to<br>invice WPAN.\$12,695.00N/ASerious<br>tower<br>reinforcement<br>/modifications\$1,052,000.00\$1,552,259.00Per ERI<br>Proposal<br>2020213-<br>002_ine item<br>002 - TV\$1,470,664.10N/ASub-total\$1,459,021.10\$2,057,330.10N/A\$1,917,337.69N/ATotal for all<br>systems\$2,907,173.23\$3,368,092.23N/A\$2,854,065.22N/A  |                        |                |                |   |                |     |
|---|------------------------|----------------|----------------|---|----------------|-----|
| Services -<br>Land surveyImage:<br>Services -<br>Land surveyImage:<br>Services -<br>Services -<br>Ser   | (greater than          | \$210,500.00   | \$291,175.00   | Proposal<br>20200218-05,<br>line item 029 -<br>TV Services.   | \$262,057.49   | N/A |
| BracketsImage: State of the stat | Services -             | \$29,280.00    | \$29,280.00    | from<br>Electronics<br>Research, Inc<br>#20200103-<br>684 for   | N/A            | N/A |
| tower<br>reinforcement<br>/modificationsProposal<br>20200213-<br>002, line item<br>002 - TV<br>Services. see<br>attached<br>WPAN-399-<br>Tower mod<br>summary-Final<br>3-9-2020<br>includes<br>foundation<br>repairProposal<br>20200213-<br>wer wed<br>summary-Final<br>3-9-2020<br>includes<br>foundation<br>repairSub-total\$1,459,021.10\$2,057,330.10N/A\$1,917,337.69N/ATotal for all\$2,907,173.23\$3,368,092.23N/A\$2,854,065.22N/A  | -                      | \$12,695.00    | \$12,695.00    | change order<br>37457D.1<br>attached to<br>invoice WPAN-  | \$12,695.00    | N/A |
| Total for all         \$2,907,173.23         \$3,368,092.23         N/A         \$2,854,065.22         N/A  | tower<br>reinforcement | \$1,052,000.00 | \$1,552,259.00 | Proposal<br>20200213-<br>002, line item<br>002 - TV<br>Services. see<br>attached<br>WPAN-399-<br>Tower mod<br>summary-Final<br>3-9-2020<br>includes<br>foundation | \$1,470,664.10 | N/A |
|   | Sub-total              | \$1,459,021.10 | \$2,057,330.10 | N/A   | \$1,917,337.69 | N/A |
|   |                        | \$2,907,173.23 | \$3,368,092.23 | N/A   | \$2,854,065.22 | N/A |

| Actual Information |           |
|--------------------|-----------|
| Description        | File Name |

| Fower Lighting                             |                        |   |
|--|------------------------|---|
|  | Component Description: | Tower light change<br>due to height. WPAN<br>- ERI - INV WPAN-              |
|  | Amount:                | 37457F<br>\$136,696.10  |
| Reinforcing Analysis and                   |                        |   |
| Design                                     | Component Description: | ERI - reinforcing<br>analysis and design -                                  |
|  | Amount:                | INV 54843<br>\$5,250.00   |
| Structural engineering                     |                        |   |
| tower load study for well documented tower | Component Description: | 2nd invoice Tower<br>reinforcing analysis<br>& design. ERI<br>invoice WPAN- |
|  | Amount:                | 37457C-1<br>\$3,250.00  |
|  | Component Description: | 1st invoice<br>engineering climbing<br>inspection of tower -                |
|  | Amount:                | ERI INV WPAN-3000<br>\$11,737.50  |
|  | Component Description: | Tower: Reinforcing<br>analysis and design.<br>ERI INV WPAN-                 |
|  | Amount:                | 37457C<br>\$3,250.00  |
|  | Component Description: | 2nd invoice<br>engineering tower<br>climbing inspection -                   |
|  | Amount:                | ERI WPAN-54187<br>\$11,737.50   |

| Component Description:<br>Amount: | Installation of line &<br>antenna - WPAN -<br>ERI - INV WPAN-<br>64000A<br>\$116,470.00   |
|-----------------------------------|---|
| Component Description:<br>Amount: | WPAN - ERI<br>INSTALLATION OF<br>LINE AND<br>ANTENNA - LINE<br>029 - INV WPAN-<br>64000 - ROUNDED<br>DOWN 1 PENNY<br>\$145,587.49 |
| Information not provided.         |   |
| Component Description:<br>Amount: | Angle support<br>brackets - ERI - INV<br>WPAN-56218<br>\$12,695.00  |
|                                   | Amount:   Component Description:   Amount:   Information not provided.   Component Description:                                   |

| Serious tower                   |                        |  |
|---------------------------------|------------------------|--|
| reinforcement<br>/modifications | Component Description: | WPAN- ERI -<br>TOWER<br>REFURBISHMENT<br>LINE 001,002,003<br>MATERIAL, |
|                                 |                        | FOUNDATION INV<br>WPAN-54000   |
|                                 | Amount:                | \$776,129.50   |
|                                 | Component Description: | Weather Days -<br>tower work - ERI INV                                 |
|                                 |                        | 56335  |
|                                 | Amount:                | \$13,000.00  |
|                                 | Component Description: | WPAN Tower Work:   |
|                                 |                        | ERI reinforcement,<br>foundation, tv install<br>- INV WPAN-54000A      |
|                                 | Amount:                | \$681,534.60   |

## **Outside Professional Services**

#### Cost Information

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated Cost<br>Justification  | Actual Cost  | Actual C<br>Justifica |
|--|--------------------------------|-------------------|--|--------------|-----------------------|
| Outside<br>Professional<br>Services  | \$345,513.52                   | \$302,368.52      |  | \$181,941.37 |                       |
| Consulting and<br>Permit costs   | \$12,743.52                    | \$12,743.52       | Consulting and<br>permitting costs<br>for WPAN<br>tower site                             | \$12,743.52  | N/,                   |
| Vendor travel expenses   | \$14,000.00                    | \$14,000.00       | estimated<br>vendor travel<br>for the project  | N/A          | N/,                   |
| Geotechnical<br>Survey and<br>Report                                       | \$9,500.00                     | \$9,500.00        | Per ERI<br>Proposals<br>2019717-126<br>and 20190913-<br>739 attached to<br>invoice 54838 | \$9,500.00   | N/,                   |
| General Legal  | \$4,050.00                     | \$4,050.00        | General Legal<br>services related<br>to Repack   | \$4,050.00   | N/,                   |
| Additional Field<br>Engineering<br>Service, 10<br>Days                     | \$22,500.00                    | \$22,500.00       | estimated<br>amount for 10<br>days of field<br>engineering                               | N/A          | N/,                   |
| Comprehensive<br>coverage<br>verification via<br>field study, if<br>needed | \$84,200.00                    | \$42,000.00       | N/A  | N/A          | N/,                   |
| ASR<br>modification<br>(prepare FCC<br>Form 854)                           | \$2,105.00                     | \$2,105.00        | N/A  | N/A          | N/,                   |

| Attorney Fees -<br>Prepare and<br>File request for<br>Special<br>Temporary<br>Authorization              | \$14,720.00 | \$14,720.00 | N/A | N/A        | N/ |
|--|-------------|-------------|-----|------------|----|
| Attorney Fees -<br>Negotiation of<br>lease and other<br>matters for<br>shared<br>locations               | \$4,210.00  | \$4,000.00  | N/A | \$1,140.00 | N  |
| Attorney Fees -<br>Prepare and<br>File FCC Form<br>2100 (main),<br>License to<br>Cover<br>Application    | \$2,365.00  | \$2,250.00  | N/A | \$0.00     | N  |
| Attorney Fees -<br>Prepare and<br>File FCC Form<br>2100 (main),<br>Construction<br>Permit<br>Application | \$5,260.00  | \$5,000.00  | N/A | \$4,860.00 | N  |
| Prepare<br>request for<br>Special<br>Temporary<br>Authorization  | \$8,200.00  | \$8,200.00  | N/A | N/A        | N  |
| Prepare<br>engineering<br>section of FCC<br>Form 2100<br>(main), License<br>to Cover<br>Application      | \$1,580.00  | \$1,500.00  | N/A | \$0.00     | N/ |

| Prepare<br>engineering<br>section of FCC<br>Form 2100<br>(main),<br>Construction<br>Permit<br>Application   | \$3,155.00 | \$3,000.00 | N/A  | \$2,975.00 | N  |
|---|------------|------------|--|------------|--|
| Perform<br>engineering<br>study for new<br>channel<br>assignment<br>and antenna<br>development  | \$7,360.00 | \$7,000.00 | N/A  | \$6,000.00 | Ν  |
| Address<br>transition<br>timing and<br>coordination<br>issues w/ other<br>stations and<br>wireless  | \$2,630.00 | \$2,500.00 | N/A  | \$0.00     | N  |
| Prepare and or<br>review<br>reimbursement<br>form   | \$2,630.00 | \$3,100.00 | Estimated Cost<br>Justification<br>WPAN-590-<br>Prepare and_or<br>Review<br>Reimbursement<br>Form v4 | \$3,100.00 | Only a<br>fo<br>reimbur<br>of the s<br>but du<br>entry b<br>ado<br>require<br>letter<br>dele<br>ameno<br>submi |
| FAA<br>consultant,<br>including cost<br>of preparing<br>FAA Form<br>7460 (Notice of<br>Proposed<br>Construction),<br>if needed for<br>height increase | \$2,105.00 | \$2,000.00 | N/A  | \$210.00   | Ν  |

| Project<br>management of<br>the transition | \$142,200.00   | \$142,200.00   | estimated<br>based upon<br>catalog rate per<br>hour | \$137,362.85   | N/ı |
|--|----------------|----------------|---|----------------|-----|
| Sub-total                                  | \$345,513.52   | \$302,368.52   | N/A   | \$181,941.37   | N// |
| Total for all systems                      | \$2,907,173.23 | \$3,368,092.23 | N/A   | \$2,854,065.22 | N// |

### Components

| Actual Information<br>Description | File Name                         |   |
|-----------------------------------|-----------------------------------|---|
| Consulting and Permit costs       | Component Description:<br>Amount: | Permitting and<br>consulting services<br>for WPAN Tower<br>site - AFF - INV<br>2020243<br>\$12,743.52     |
| Vendor travel expenses            | Information not provided.         |   |
| Geotechnical Survey and<br>Report | Component Description:            | ERI prop 20190717-<br>129 and 20190913-<br>739. Geotech<br>survey and<br>associated borings.<br>INV 54838 |
|                                   | Amount:                           | \$9,500.00  |

|   | Component Description:    | Current amount du<br>only. Legal Service<br>- Jeffrey Timmons<br>INV 02763  |
|---|---------------------------|---|
|   | Amount:                   | \$780.00  |
|   | Component Description:    | Current amount du<br>only. Legal Service<br>- Jeffrey Timmons -<br>INV 2741 |
|   | Amount:                   | \$3,270.00  |
| Additional Field<br>Engineering Service, 10<br>Days                                   | Information not provided. |   |
| Comprehensive coverage verification via field study, if needed                        | Information not provided. |   |
| ASR modification (prepare FCC Form 854)   | Information not provided. |   |
| Attorney Fees - Prepare<br>and File request for<br>Special Temporary<br>Authorization | Information not provided. |   |

| Attorney Fees -<br>Negotiation of lease and<br>other matters for shared<br>locations            | Component Description:            | WPAN-550-<br>Attorney - Negotiate<br>Lease and Other<br>Matters  |
|---|-----------------------------------|--|
|   | Amount:                           | \$210.00   |
|   | Component Description:            | Calls with client and<br>conference call with<br>Widelity re: repack<br>reimbursement<br>issues                |
|   | Amount:                           | \$270.00   |
|   | Component Description:<br>Amount: | Legal Services<br>\$660.00   |
| Attorney Fees -Prepare<br>and File FCC Form 2100<br>(main), License to Cover<br>Application     | Information not provided.         |  |
| Attorney Fees - Prepare<br>and File FCC Form 2100<br>(main), Construction<br>Permit Application | Component Description:            | Legal invoice for<br>Ch. 31 construction<br>permit application<br>work (replaces prior<br>invoices submitted). |
|   | Amount:                           | \$4,860.00   |
| Prepare request for<br>Special Temporary<br>Authorization                                       | Information not provided.         |  |
| Prepare engineering<br>section of FCC Form 2100<br>(main), License to Cover<br>Application      | Information not provided.         |  |

| Prepare engineering<br>section of FCC Form 2100<br>(main), Construction<br>Permit Application | Component Description:<br>Amount: | CP Application<br>Modification<br>\$1,240.00                    |
|---|-----------------------------------|---|
|   | Component Description:<br>Amount: | FCC Form 2100<br>Construction Perm<br>Application<br>\$1,735.00 |
| Perform engineering study<br>for new channel<br>assignment and antenna<br>development         | Component Description:            | New Channel<br>Assignment &<br>Antenna<br>Development           |
|   | Amount:                           | \$2,400.00  |
|   | Component Description:            | Alternate Channel<br>Analysis                                   |
|   | Amount:                           | \$3,600.00  |
| Address transition timing<br>and coordination issues w/<br>other stations and wireless        | Information not provided.         |   |
| Prepare and or review reimbursement form  | Component Description:            | Upload invoice to   |
|   | Amount:                           | Widelity site<br>\$60.00  |
|   | Component Description:<br>Amount: | Legal Services<br>\$90.00                                       |
|   | Component Description:<br>Amount: | Legal Services<br>\$180.00                                      |
|   | Component Description:<br>Amount: | Legal Services<br>\$30.00                                       |

|                                      | Component Description: | Legal invoice for                         |
|--------------------------------------|------------------------|---|
|                                      | Component Description. | cost estimates                            |
|                                      |                        | /reimbursements                           |
|                                      |                        | work. Request                             |
|                                      |                        | reimburse \$2500                          |
|                                      |                        | approved in                               |
|                                      |                        | allotment, vendor<br>wrote off/credit for |
|                                      |                        | \$1250 per retainer.                      |
|                                      | Amount:                | \$2,500.00                                |
|                                      |                        | <i><b>4</b>2,000,000</i>                  |
|                                      | Component Description: | Legal Services                            |
|                                      | Amount:                | \$150.00                                  |
|                                      |                        |   |
|                                      | Component Description: | Legal invoice for                         |
|                                      |                        | cost estimates                            |
|                                      |                        | /reimbursements<br>work. Request          |
|                                      |                        | reimburse \$2500                          |
|                                      |                        | approved in                               |
|                                      |                        | allotment, vendor                         |
|                                      |                        | wrote off/credit for                      |
|                                      |                        | \$1250 per retainer;                      |
|                                      |                        | adds cover letter to                      |
|                                      |                        | previously                                |
|                                      | Amount:                | submission.                               |
|                                      | Amount:                | \$2,500.00                                |
|                                      | Component Description: | Legal Services                            |
|                                      | Amount:                | \$120.00                                  |
| FAA consultant, including            |                        |   |
| cost of preparing FAA                | Component Description: | Legal invoice for                         |
| Form 7460 (Notice of                 |                        | Ch. 31 FAA filing                         |
| Proposed Construction), if           |                        | work (replaces prior                      |
| needed for height increase           |                        | invoices submitted).                      |
|                                      | Amount:                | \$210.00                                  |
| Project management of the transition |                        |   |
|                                      |                        |   |
|                                      |                        |   |
|                                      |                        |   |

| Component Description:<br>Amount: | Technical and Field<br>project<br>management - July<br>2019 -<br>\$2,196.20                      |
|-----------------------------------|--|
| Component Description:<br>Amount: | Tech and field PM<br>April 2020<br>\$10,175.20   |
| Component Description:<br>Amount: | Tech and Field Proj<br>mgmt Jan 2020<br>\$24,000.20  |
| Component Description:<br>Amount: | Provide Project<br>Management to<br>station for repack -<br>QComm INV QC20-<br>272<br>\$1,698.50 |
| Component Description:<br>Amount: | Technical and field<br>PM Aug 2019<br>QC20-370<br>\$7,094.20                                     |
| Component Description:<br>Amount: | Field and Tech Proj<br>mgmt - June 2020<br>\$14,046.20   |
| Component Description:<br>Amount: | 8-3-20 QComm -<br>PM hours for June<br>2020 - QC20-354<br>\$466.10                               |

| Component Description:<br>Amount: | Project<br>Management -<br>paperwork July<br>2020 - INV QC20-<br>432<br>\$742.60 |
|-----------------------------------|--|
| Component Description:<br>Amount: | Technical and field<br>proj mgmt - May<br>2020<br>\$14,172.60                    |
| Component Description:<br>Amount: | Technical and field<br>proj mgmt Oct 2019<br>\$1,027.00                          |
| Component Description:<br>Amount: | Tech and field PM<br>March 2020 -<br>\$17,143.00                                 |
| Component Description:<br>Amount: | Tech and Field proj<br>mgmt September<br>2019<br>\$6,399.00                      |
| Component Description:<br>Amount: | May 2020 PM<br>Hours - QComm -<br>INV QC20-330<br>\$450.30                       |
| Component Description:<br>Amount: | Tech & field proj<br>mgmt July 2020<br>\$10,886.20                               |

| Component Description:            | Widelity April<br>project<br>management - INV<br>B&C-WPAN-037.<br>NOTE: INVOICE<br>NUMBER IS B&C-<br>WPAN-037. "And"<br>was substituted for<br>"&" in the invoice<br>number.<br>\$2,233.35 |
|-----------------------------------|--|
| Component Description:<br>Amount: | Field and Tech proj<br>mgmt - Feb 2020<br>\$18,154.20  |
| Component Description:<br>Amount: | Tech & field Proj<br>mgmt Dec 2019<br>\$4,345.00   |
| Component Description:<br>Amount: | Technical and field<br>proj mgmt - Nov<br>2019<br>\$2,133.00   |
| Amount:                           | \$2,133.00   |

### **Other Expenses**

### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated Cost<br>Justification   | Actual Cost | Actual C<br>Justifica |
|---|--------------------------------|-------------------|---|-------------|-----------------------|
| Other<br>Expenses   | \$73,490.00                    | \$69,390.00       |   | \$36,280.15 |                       |
| Site Security   | \$21,600.00                    | \$21,600.00       | Overnight site<br>security to<br>protect indoor<br>and outdoor<br>equipment<br>during<br>installation<br>activities at an<br>unmanned site. | \$21,600.00 | N/A                   |
| Clear brush   | \$9,650.00                     | \$9,650.00        | Clear trees and<br>brush from guy<br>paths per ERI<br>invoice 56411   | \$9,650.00  | N/A                   |
| Portapotty  | \$300.00                       | \$300.00          | Actual costs per<br>XTreme Inv<br>1032150767743,<br>1032150767744   | \$300.00    | N/A                   |
| Disconnect<br>and<br>decommission<br>existing<br>transmission<br>and RF<br>components | \$14,000.00                    | \$14,000.00       | estimated<br>amount to<br>disconnect and<br>decommission tx<br>and rf<br>components   | N/A         | N/A                   |
| MVPD<br>Notification of<br>Channel<br>Change  | \$1,000.00                     | \$1,000.00        | Prepare and<br>send notices to<br>MVPDs.  | \$0.00      | N/A                   |
| Develop and<br>air<br>announcement<br>of upcoming<br>channel<br>change                | \$250.00                       | \$250.00          | Voice talent to<br>tape<br>announcement.  | \$0.00      | N/A                   |

| Equipment<br>Delivery and<br>Handling<br>Charges  | \$8,500.00     | \$8,500.00     | N/A | N/A            | N/A |
|---|----------------|----------------|-----|----------------|-----|
| FCC Filing<br>Fees - Form<br>2100 license<br>to cover<br>application                    | \$335.00       | \$325.00       | N/A | \$0.00         | N/A |
| FCC Filing<br>Fees - Special<br>Temporary<br>Authorization<br>request                   | \$195.00       | \$195.00       | N/A | N/A            | N/A |
| Disposal<br>Costs (for<br>equipment and<br>other waste,<br>net of any<br>salvage value) | \$5,000.00     | \$5,000.00     | N/A | \$980.15       | N/A |
| DTV Medical<br>Facility<br>Notification   | \$11,550.00    | \$7,500.00     | N/A | \$3,750.00     | N/A |
| FCC Filing<br>Fees - Form<br>2100 minor<br>change CP<br>application                     | \$1,110.00     | \$1,070.00     | N/A | \$0.00         | N/A |
| Sub-total   | \$73,490.00    | \$69,390.00    | N/A | \$36,280.15    | N/A |
| Total for all systems   | \$2,907,173.23 | \$3,368,092.23 | N/A | \$2,854,065.22 | N/A |

# Components

| Actual Information |           |
|--------------------|-----------|
| Description        | File Name |

#### Site Security

| Site Security | Component Description:<br>Amount: | Site security from 8<br>/4/20 to 8/10/20.<br>\$3,780.00              |
|---------------|-----------------------------------|--|
|               | Component Description:            | Security services<br>for 8/18/20 through<br>8/24/20.                 |
|               | Amount:                           | \$3,780.00   |
|               | Component Description:            | Week #6 - final site<br>security invoice-<br>Severance - INV<br>1295 |
|               | Amount:                           | \$2,700.00   |
|               | Component Description:            | Site Security -<br>week 5 -<br>Severance INV<br>1293                 |
|               | Amount:                           | \$3,780.00   |
|               | Component Description:            | Site security week<br>4 - Severance - INV<br>1290                    |
|               | Amount:                           | \$3,780.00   |
|               | Component Description:            | Security services<br>for 8/11/20 through<br>8/17/20.                 |
| Clear brush   | Amount:                           | \$3,780.00   |
|               | Component Description:            | Clear trees & brush<br>from guy paths -<br>ERI - INV 56411           |
|               | Amount:                           | \$9,650.00   |

| Portapotty   | Component Description:    | Portapotty for or<br>month with 2<br>cleanings/week.<br>INV<br>1032150767743 |
|--|---------------------------|--|
|  | Amount:                   | \$150.00   |
|  | Component Description:    | Portapotty for<br>September 2020<br>\$150.00                                 |
|  |                           | <b>\$100.00</b>  |
| Disconnect and<br>decommission existing<br>transmission and RF<br>components | Information not provided. |  |
| MVPD Notification of<br>Channel Change                                       | Information not provided. |  |
| Develop and air<br>announcement of<br>upcoming channel change                | Information not provided. |  |
| Equipment Delivery and<br>Handling Charges                                   | Information not provided. |  |
| FCC Filing Fees - Form<br>2100 license to cover<br>application               | Information not provided. |  |
| FCC Filing Fees - Special<br>Temporary Authorization<br>request              | Information not provided. |  |
| Disposal Costs (for<br>equipment and other<br>waste, net of any salvage      | Component Description:    | Dumpster - ERI<br>INV 56354  |
| value)   | Amount:                   | \$980.15   |

|   | Component Description:    | Medical<br>Notifications -<br>WPAN - RF<br>Notifications - IN\<br>1488 |
|---|---------------------------|--|
|   | Amount:                   | \$3,750.00   |
| FCC Filing Fees - Form<br>2100 minor change CP<br>application | Information not provided. |  |

| Cost<br>Information | Grand Total           |                                |                |                |
|---------------------|-----------------------|--------------------------------|----------------|----------------|
|                     |                       | Predetermined<br>Cost Estimate | Estimated Cost | Actual Cost    |
|                     | Total for all systems | \$2,907,173.23                 | \$3,368,092.23 | \$2,854,065.22 |

| Reimbursem | entestiatus  | Response |
|------------|--|----------|
|            | The facility has ceased operating on its pre-<br>auction channel.  | Yes      |
|            | Construction of final facilities or all necessary modifications are complete.  | No       |
|            | All receipts for reimbursement have been<br>submitted no further costs are expected to<br>be incurred. Note this will lock the Form 399<br>from further editing and begin close-out<br>procedures with the Fund Administrator. | No       |

| Certification | Section  | Question  | Response |
|---------------|--|---|----------|
|               | Submission of Estimated<br>Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS<br>FORM ARE PUNISHABLE BY FINE AND<br>/OR IMPRISONMENT (U.S. CODE, TITLE<br>18, SECTION 1001), AND/OR<br>REVOCATION OF ANY STATION<br>LICENSE OR CONSTRUCTION PERMIT<br>(U.S. CODE, TITLE 47, SECTION 312(a)<br>(1), AND/OR FORFEITURE (U.S. CODE,<br>TITLE 47, SECTION 503), AND ANY<br>FALSE STATEMENTS COULD SUBJECT<br>THIS ENTITY TO LIABILITY UNDER THE<br>FALSE CLAIMS ACT. |          |
|               |  | <ol> <li>The Authorized<br/>Person signing<br/>below certifies that he<br/>/she is authorized to<br/>submit this TV<br/>Broadcaster<br/>Relocation Fund<br/>Reimbursement<br/>Form on behalf of<br/>the above-named<br/>entity.</li> <li>The above-named</li> </ol>   |          |
|               |  | entity acknowledges<br>that all certifications<br>and attached<br>documentation are<br>considered material<br>representations.  |          |
|               |  | 3. The above-named<br>entity acknowledges<br>the submission of the<br>information herein<br>creates no obligation<br>on the part of the<br>government to pay<br>any amount.   |          |
|               |  |   |          |

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| 8. The above-named<br>entity certifies that it<br>is in full compliance<br>with all statutes,<br>rules, regulations<br>and governmental<br>requirements for<br>which compliance is<br>a pre-requisite for<br>obtaining the<br>payments herein<br>requested. |   |
|---|---|
| I declare, under penalty of perjury, that I am<br>an authorized representative of the above-<br>named applicant for the Authorization(s)<br>specified above.  | William<br>Smith<br>President<br>09/21/2020 |

\_\_\_\_

| Certification | Section  | Question   | Response |
|---------------|--|--|----------|
|               | Submission of Actual<br>Cost Documentation<br>Statements | WILLFUL FALSE, FRAUDULENT, OR<br>FICTITIOUS STATEMENTS ON THIS<br>FORM ARE PUNISHABLE BY FINE AND<br>/OR IMPRISIONMENT (U.S. CODE, TITLE<br>18, SECTION 1001), AND/OR<br>REVOCATION OF ANY STATION<br>LICENSE OR CONSTRUCTION PERMIT<br>(U.S. CODE, TITLE 47, SECTION 312(a)<br>(1), AND/OR FORFEITURE (U.S. CODE,<br>TITLE 47, SECTION 503), AND ANY<br>FALSE AND/OR FRAUDULENT<br>STATEMENTS COULD SUBJECT THIS<br>ENTITY TO LIABILITY UNDER THE<br>FALSE CLAIMS ACT (U.S. CODE, TITLE<br>31, SECTIONS 3729-3733). |          |
|               |  | <ol> <li>The Authorized<br/>Person signing<br/>below certifies and<br/>represents that he<br/>/she is authorized to<br/>submit this TV<br/>Broadcaster<br/>Relocation Fund<br/>Reimbursement<br/>Form on behalf of<br/>the above-named<br/>entity.</li> </ol>  |          |
|               |  | 2. The above-named<br>entity certifies that<br>the statements in this<br>form and attached<br>documentation are<br>true, complete, and<br>correct.   |          |
|               |  | 3. The above-named<br>entity acknowledges<br>that all certifications<br>and attached<br>documentation are<br>considered material<br>representations.   |          |
|               |  |  |          |

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

| 8.            | The above-named<br>entity acknowledges<br>that overpayments or<br>payments in error<br>must be promptly<br>refunded to the<br>Commission.   |  |
|---------------|---|--|
| 9.            | The above-named<br>entity certifies that it<br>is in full compliance<br>with all statutes,<br>rules, regulations<br>and governmental<br>requirements for<br>which compliance is<br>a prerequisite for<br>obtaining the<br>payments herein<br>requested. |  |
| an au<br>name | are, under penalty of perjury, that I am<br>thorized representative of the above-<br>d applicant for the Authorization(s)<br>ied above.   | Willliam<br>Smith<br>President<br>09/21/2020 |

## Attachments