

Federal Communications Commission

ications sion	(REFERENCE COPY - Not for submission) FCC Form 399: Reimbursement Request						
	Facility <b>1</b> 9	91262	Service: DCA	Call Sign:	WMJF-CD	Channel:	
	23 (UHF)	File	00000286	0			
		Numbe	er:				
	FRN: <b>00223</b>	14215	Date Submitted:	10/13 /2020			

# Applicant Name, Type, and Contact Information

## Information

Applicant	Address	Phone	Email	Applicant Type
HME EQUITY FUND II, LLC Doing Business As: HME EQUITY FUND II, LLC	Seth Ellis 509 West Colonial Drive Suite 100 ORLANDO, FL 32804 United States	+1 (407) 906- 2484	sellis@assurancemezz. com	Limited Liability Company

#### Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

# Preparer Ontact Name and Information

Contact Information	Applicant	Address	Phone	Email
	Davina Sashkin Fletcher, Heald & Hildreth, PLC	Davina Sashkin Fletcher, Heald & Hildreth, PLC 1300 N. 17th Street, Suite 1100 Arlington, VA 22209 United States	+1 (703) 812- 0400	sashkin@fhhlaw. com

Broadcaster	Question	Response
Information and Transition Plan	Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
	Briefly describe transition plan	Build according to FCC transition plan.

Transmitters	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary	Existing Transmitter Information				
Transmitter	Section	Question	Response		
	Existing Transmitter Description	Type of change	Purchase New		
		Use	Primary (Main)		
		Description of Use	N/A		
		Ownership	Owned		
		Owner	N/A		
		Site	N/A		
		Is this transmitter currently shared with another station?	No		
		Is this transmitter currently in operating condition?	Yes		
	Existing Transmitter	Manufacturer			
	Manufacturer and Type	Model	TMU9-570		
		Year	2013		
		Туре	Solid State		
		Solid State Cooling	Air Cooled		
		Solid State Power Capacity	.6 kW		

**Existing Transmitter Information** 

Primary	New Transmitter Costs					
Transmitter	Section	Question	Response			
	New Transmitter	Use	Primary (Main)			
		Change Type	Purchase New			
		Is this a request for upgraded equipment?	Yes			
		Manufacturer				
		Model	TMU9-4 Evo			
		Transmitter Type	Solid State			
		Solid State Cooling	Air Cooled			
		Solid State Power capacity	1.5 kW			
		Justification for New Transmitter	Can't use current Transmitter so need to purchase a new one, need more power per construction permit approved by FCC			

#### Other Transmitter Costs

Primary Transmitter	Other Transmitter Costs				
	Section	Question	Response		
	Electrical Service	Service Entrance (3 phases 800A 208V)	Yes		
		Switchgear (industrial 800 amp)	No		
		Transformer (480V)	No		
		Power	N/A		
		Rigid Conduit and Wiring	Yes		
		Size	3 inches		

	Length	100.0 feet
	Other Electrical Service	Yes
	Description	Will need some electrical work to get it up and running, will submit quote from an electrician.
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Туре	Cooling Only
	Size	Other
	Other Size	2 tons
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter	Other Transmitter Cost Not Listed			
	Name	Description		
	Removal	Cost to just remove the transmitter from building Transmitter Removal Quote # 102		
	Installation	Cost to Install Transmitter Transmitter Install Quote # 101		

Antennas Section		Question	Response
Antenna Rela	ated Expenses	Do you have antenna related expenses?	Yes

Primary Antenna	Existing Antenna Information			
	Section	Question	Response	
	Existing Antenna Description	Type of change	Purchase New	
		Antenna Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is the existing antenna shared with another station or stations?	No	
		Is the existing antenna directional?	Yes	
		Is antenna in operating condition?	Yes	
		Is antenna located on or in close proximity to an antenna farm?	No	
	Existing Antenna Manufacturer and Type	Class	Class A	
		Mounting	Side Mount	
		Antenna position in stack	Not in Stack	
		Polarization	Horizontal	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels	N/A	
		Design power capacity in use	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	5.0 kW	

Manufacturer	
Model	PSILP8BH- 39
Year	2014

Primary Antenna	New Antenna Costs			
	Section	Question	Response	
	New Antenna Description	Use	Primary (Main)	
		Description of Use	N/A	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	Yes	
		Ownership	Owned	
		Owner	N/A	
		Is antenna shared?	No	
		Is antenna directional?	Yes	
		Will antenna be located on or in close proximity to an antenna farm?	No	
	New Antenna Manufacturer and Types	Class	Class A	
		Mounting	Side Mount	
		Antenna position in stack	Not in Stack	
		Polarization	Elliptical	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels/Bays	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Design power capacity in use	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	15.0 kW	
		Manufacturer		
			1	

Model	TLP-8VP-R P300-SP
Year	2020
Justification for New Antenna	Higher power antenna is necessary for modification application parameters (filed in 1st priority window).

# Primary Other Antenna Costs

Antenna	Section	Question	Response
	Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
		Туре	
		Number of channels supported	N/A
		Frequencies of channels supported	N/A
		Frequency	N/A
		Do you need a combiner output splitter /switcher for dual feed lines?	N/A
	Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
		Broadband or Single Channel?	N/A
		Feed Line Size	N/A
	Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
	Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No

Sweep Test	Do you require the sweep testing of
	transmission line and antenna?

Primary Antenna	Other Antenna Cost Not Listed		
	Name	Description	
	Labor to install Antenna and Disposal Cost	Labor to install Antenna and then remove the old one. This will include travel.	
	Pipe and Mounting Pieces	Materials and Labor to fabricate custom tower leg transition mounts. Mounts needed to hold a 3 and a half inch OD pipe off the angle tower leg	

Transmissior	n Seffien	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmissio	Existing Transmission Line			
	on Line Section	Question	Response	
	Existing Transmission Line Description	Type of change	Purchase New	
		Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is the existing transmission line shared with another station or stations?	No	
		Is Transmission Line in operating condition?	Yes	
	Existing Transmission Line Manufacturer and Type	Manufacturer		
		Туре	Flexible Foam	
		Diameter	7/8 inches	
		Other Diameter	N/A	
		Segment Length	N/A	
		Other Segment Length	N/A	
		Number of parallel runs	1	
		Length	250 feet per run	

**Existing Transmission Line** 

Primary	New Transmission Line			
Transmissio	n Line Section	Question	Response	
	New Transmission Line Costs	Use	Primary (Main)	
		Description of Use	N/A	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	Yes	
		Туре	Flexible Foam	
		Diameter	7/8 inches	
		Other Diameter	N/A	
		Segment Length	N/A	
		Other Segment Length	N/A	
		Number of parallel runs	1	
		Length	250 feet per run	
		Justification for New Transmission Line	Sweep test results will determine need.	

Other Transmission Line Expenses Not Listed Transmission

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

mary	Existing	Tower

Primary	Existing Tower					
Tower	Section	Question	Response			
	Existing Tower Description	Type of change	Modify Existing			
		Tower Use	Modify Existing Primary (Main) N/A Leased Located on Building No N/A N/A N/A Yes N/A Yes Yes 1037283 1037283 39° 24' 10.4" N- 076° 36' 10.9" W- 279.85 feet			
		Description of Use	N/A			
		Ownership	Leased			
		Is this tower consider Complex?				
		Is this tower currently shared with any other stations?	No			
		One or more FM, AM or TV radio broadcaster(s)	N/A			
		Others Types of Users	N/A			
		Is tower documented for structural analysis?	Yes			
		Tower UsePrimary (Main)Description of UseN/AOwnershipLeasedIs this tower consider Complex?Located of BuildingIs this tower currently shared with any other stations?NoOne or more FM, AM or TV radio broadcaster(s)N/AOthers Types of UsersN/AIs tower documented for structural analysis?YesIs tower compliant with Rev G?YesDo you have a tower registration number?YesASR Number1037283Latitude (NAD83)39° 24' 10.4" N-Coreall Structure Height279.85 fe				
	Existing Tower Structure	Do you have a tower registration number?	Yes			
	Registration	ASR Number	1037283			
	Coordinates (NAD83 ( North American Datum of	Latitude (NAD83)				
	1983))	Longitude (NAD83)	Modify Existing Primary (Main) N/A Leased Located on Building N/A N/A N/A N/A N/A Sis? Yes Yes Yes Yes Yes Yes 1037283 39° 24' 10.4" N-			
		Overall Structure Height	279.85 feet			
		Support Structure Height	189.96 feet			

Ground Elevation Above Mean Sea Level (AMSL)	477.03 feet
Structure Type	BTWR - Building with Tower
Tower Owner	Towson City Center, LLC
Date Constructed	06/25/2013

# Primary Tower Modification Costs

## Tower

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	No reinforcements needed

# Primary Tower Rigging Costs

Tower	Section	Question	Response
	Tower Rigging Costs	Complex Tower	Located on Building
	Helicopter Services Required	Are helicopter services required?	No

# Primary Other Tower Expenses Not Listed

**Tower** Information not provided.

Outside	Section	Question	Response
Professional	Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
		Number of Hours	600
		Explanation	Applicant has no internal resources capable of overseeing, identifying, purchasing, installing and commissioning this repack project. It will rely solely on outside services to manage all work required.
	Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
		Prepare engineering section of Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare engineering section of Form FCC License to Cover Application	Yes
		For Auxiliary Facility	No
		For Main Facility	<ul> <li>600</li> <li>Applicant has no internal resources capable of overseeing, identifying, purchasing, installing and commissioning this repack project. It will rely solely on outside services to manage all work required.</li> <li>Yes</li> <li>Yes</li> <li>Yes</li> <li>Yes</li> <li>Yes</li> <li>Yes</li> </ul>
		Prepare request for Special Temporary Authority	No
		Quantity	N/A
		Do you have Distributed Transmission System engineering services?	N/A
		Critical Facility	N/A

	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Other Professional Services Expenses Not Listed

Professional	Services Costs	Description
	Other Transition- Related Professional Service Costs	Project Management of the transition. Preparation and review of reimbursement form.
	Quarterly Transition Reports	Quarterly Transition Reports

Other	Section	Question	Response	
Expenses	AM Pattern Disturbance	Is an Impact Study needed?	No	
		Is Remediation needed?	No	
	Facility Expenses	Name	N/A	
		Other Distributed Transmission System Expenses Not listed	N/A	
		Name	N/A	
		Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes	
	Permit and Filing Costs	Local Zoning	Yes	
		Non-zoning permits	Yes	
		BLM or NFS Coordination	No	
		FCC Construction Permit Minor Change	No	
		FCC License to Cover Application	No	
		FCC Special Temporary Authority Application	No	
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes	
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes	
		Does this relocation require Equipment Storage?	Yes	
			Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
		Does this relocation require MVPD Notification of a Channel Change?	Yes	

## Other Expenses Not Listed

Other Expenses	Other Expenses Not Listed		
	Name	Description	
	Other Miscellaneous Expenses	Other Miscellaneous Expenses	
	Travel to Antenna Site	Travel to antenna site to walk the site to see if they can get the antenna on the roof without a crane	

### Transmitters

#### Cost Information

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter TMU9-4 Evo	\$164,050.00	\$91,070.00		\$54,020.00	
Installation	\$11,950.00	\$11,950.00	Cost to install the new transmitter Transmitter Install Quote 101 attached.	N/A	N/A
Removal	\$3,000.00	\$3,000.00	Removal only of old Transmitter. Transmitter Removal Quote 102 attached.	N/A	N/A
Other HVAC Service Type: C Size:2 (Other)	\$2,000.00	\$2,000.00	No quote yet but Licensee is going with a wall unit instead.	N/A	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$4,900.00	N/A	N/A	N/A
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$13,700.00	N/A	N/A	N/A

	\$164,050.00	\$91,070.00	the other costs in separate lines. N/A	\$54,020.00	N/A
electrician. UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$126,000.00	\$54,020.00	Please see document entitled " Updated Narrative for Transmitter Change WMJF- CD" for the cost justification and the quotes as supporting documentation. This amount is only for the transmitter itself. Per Geoffrey put	\$54,020.00	N/A
Electrical Service: Will need some electrical work to get it up and running, will submit quote from an electrician		\$1,500.00	Waiting on Quotes to submit	N/A	N/A

Actual Information Description	File Name
Installation	Information not provided.
Removal	Information not provided.

Other HVAC Service Type: C Size:2 (Other)	Information not provided.
3" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
Service entrance 3 phase /800 amp/208 volt	Information not provided.
Other Electrical Service: Will need some electrical work to get it up and running, will submit quote from an electrician.	Information not provided.

UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	Component Description:	Balance of Transmitter equipment invoice. Prorated portion of upgrade taken out of requested reimbursement - please see attached explanation
	Amount:	attached to invoice \$5,402.00
	Component Description:	Requesting amount of invoice less prorated portion of upgrade. Invoice has cover letter attached explaining the reimbursement amount. \$32,412.00
	Component Description:	This is the first of 3 invoices for the transmitter. There is a cover letter attached to the invoice to explain reimbursement. Quote # 276446.0 has already been submitted with transmitter change narrative.
	Amount:	\$16,206.00

#### Antennas

#### Cost Information

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna TLP-8VP-R P300-SP	\$51,080.00	\$72,950.00		\$72,520.42	
Labor to install Antenna and Disposal Cost	\$15,000.00	\$15,000.00	See attached narrative	\$14,800.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	Quote for this was originally provided in 2017 and since then prices have gone up and the new standard for a sweep test is \$6400 and this is still below the predetermined amount. See line #6 on quote # 900237CMZ-2 from Dielectric	\$6,400.00	N/A

UHF - Lower Power Side Mount, Class A One Station antenna basic	\$26,300.00	\$48,500.00	See document entitled "Narrative for Antenna Estimate Change WMJF-CD" for cost justification and details on corresponding quotes.	\$48,270.42	N/A
Pipe and Mounting Pieces	\$3,050.00	\$3,050.00	See Narrative	\$3,050.00	N/A
Sub-total	\$51,080.00	\$72,950.00	N/A	\$72,520.42	N/A
Total for all systems	\$829,853.75	\$516,086.75	N/A	\$205,203.58	N/A

Actual Information Description	File Name	
Labor to install Antenna and Disposal Cost	Component Description:	Labor to install the Antenna for WMJF per proposal
	Amount:	WMJF 35-20-001 \$14,800.00

Sweep test of existing		
antenna	Component Description:	Requesting just 1 /2 of the sweep test on this invoice. Please see email attached from vendor stating why their invoices don't foot and that the FCC is fine with their billing process & narrative for why we are requesting less than invoice total
	Amount:	\$3,200.00
	Component Description:	Requesting just 1 /2 of the sweep test on this invoice. Please see email attached from vendor stating why their invoices don't foot and that the FCC is fine with their billing process & narrative for why we are requesting less than invoice total \$3,200.00

JHF - Lower Power Side Mount, Class A One Station	Component Description:	There is a letter
antenna basic	component Description.	attached with the
		invoice stating why
		we are requesting
		less
	Amount:	\$21,591.00
	Component Description:	Sales tax on
	component Description.	Antenna at 6
		percent,
		requesting less
		because the Vpol
		is not
		reimbursable.
		Sales tax not
		reimbursable
		\$219.36 (3656 x .
		06) See attached
		Cover Letter
	Amount:	\$2,590.92
	Component Description:	There is a letter
		attached with the
		invoice stating why
		we are requesting
		less
	Amount:	\$21,591.00
	Component Description:	Freight charge for
		delivering the
		antenna.
	Amount:	\$2,497.50
Pipe and Mounting Pieces		
	Component Description:	Custom mounts,
		plates, bolts and
		piping to mount
		the Antenna legs
	Amount:	\$3,050.00
		+ - , <b></b>

#### **Transmission Line**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$2,750.00	\$4,000.00		\$0.00	
Flexible Foam Transmission Line - dielectric, 7/8"	\$2,750.00	\$4,000.00	N/A	N/A	N/A
Sub-total	\$2,750.00	\$4,000.00	N/A	\$0.00	N/A
Total for all systems	\$829,853.75	\$516,086.75	N/A	\$205,203.58	N/A

#### Components

Information not provided.

#### **Tower Equipment and Rigging Costs**

#### Cost Information

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower BTWR	\$433,600.00	\$162,000.00		\$0.00	
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$150,000.00	Crane required to install antenna, transmitter and HVAC. Phone quote min \$50,000 per day for crane rental and crew, and assuming 2 non- contiguous days (only able to shut down street /building on Sundays). Additional \$50,000 sought to cover tower crew.	N/A	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$12,000.00	N/A	N/A	N/A
Sub-total	\$433,600.00	\$162,000.00	N/A	\$0.00	N/A

Total for all	\$829,853.75	\$516,086.75	N/A	\$205,203.58	N/A
systems					

Information not provided.

#### **Outside Professional Services**

#### Cost Information

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual C Justifica
Outside Professional Services	\$132,310.00	\$141,200.00		\$57,796.41	
Quarterly Transition Reports	\$8,450.00	\$8,450.00	see attached quote for preparation and filing of reports by counsel and technical consultant	\$1,502.50	N/A
Other Transition- Related Professional Service Costs	\$2,500.00	\$2,500.00	Prepare and/or review reimbursement form	\$0.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$2,625.00	The actu hours c the engineer studies came in little high than original estimate
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,000.00	N/A

Prepare and or review reimbursement form	\$2,630.00	\$6,500.00	Originally when the estimate was put in was put in based off of what the cost catalog had as that was the best estimate at the time. As they went thru to complete the form there were a lot of revisions for transmitter&antenna costs that got revised	\$6,496.62	N/A
Project management of the transition	\$94,800.00	\$90,000.00	Project management expenses.	\$38,536.16	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N//
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$1,298.13	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A

Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$15,000.00	Attorneys fees for negotiation of Unable to Construct Channel Resolution Agreement with WETA and MPT, preparation and filing and related CP modification and updated 399.	\$5,338.00	N/A
Sub-total	\$132,310.00	\$141,200.00	N/A	\$57,796.41	N/A
Total for all systems	\$829,853.75	\$516,086.75	N/A	\$205,203.58	N/A

Actual Information Description	File Name	
Quarterly Transition Reports		
	Component Description:	Attorney Fees for preparing quarterly transition reports.
	Amount:	\$1,027.50
	Component Description:	Quarterly Transition report work.
	Amount:	\$1,027.50
	Component Description:	Attorney fees for preparing quarterly transition reports for WMJF-CD for the Baltimore station. The fees are all the ones denoted with the letter A next to them. \$475.00
	Amount:	\$475.00

Other Transition- Related Professional Service Costs	Component Description: Amount:	Entered in this section in error N/A
Perform engineering study for new channel assignment and antenna development	Component Description:	Engineering work on new channel assignment and antenna development. No longer over amount allocated other vendor on hold for clarification
	Amount:	\$500.00
	Component Description:	Engineering study on new channel assignment and antenna development No longer over amount allocated other vendor on hold for clarification \$2,125.00
	Component Description: Amount:	Removing for the time being need clarification from vendor and don't want to hold up other expenses N/A
	Component Description:	Removing for the time being need clarification from vendor and don't want to hold up
	Amount:	other expenses N/A

	Component Description: Amount:	Removing for the time being need clarification from vendor and don't want to hold up other expenses N/A
	Component Description: Amount:	Removing for the time being need clarification from vendor and don't want to hold up other expenses N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	Engineering work to complete the construction permit application section of form 2100 \$2,000.00
Prepare and or review reimbursement form	Component Description:	Form 399 Fees are all the ones w/the letter E. This cost is more than the form has but there was not enough info to put an amount other than the one in the cost catalog. The detailed invoice has all the break out on what all the time was spent on. \$6,496.62
Project management of the transition		

Component Description: Amount:	Engineering monthly project transition work for 28Oct19 thru 8Apr20 \$12,162.50
Component Description:	Only requesting a partial amount for line totals \$2660, \$650, and \$630 for supervising the install of the antenna and transmitter, working on HVAC consultation and Working on the Antenna Sweep. Balance of bill under Delivery cost \$3,940.00
Component Description: Amount:	Supervised install of Antenna and Transmitter, Site Cleanup and Junk removal \$1,890.00

Component Description:	Project Management services, invoice has been revised to include the needed items. Deducting the Smith and Fischer part from this reimbursement for now. As requested a narrative is attached to this invoice.
Amount:	\$15,750.00
Component Description:	Project Management Services. Invoice has been revised to include an invoice # and project manager name. Narrative is also attached. \$3,293.66
Component Description:	Project management services. A narrative letter is attached explaining the breakout of the invoice. Expense receipts are attached to the invoice. Also this company does not use specific invoice numbers so I just did a description \$3,293.66

	Component Description:	Repack project management services - research and coordination with engineering, attorney's and vendors. \$1,500.00
	Component Description:	Transition Project Management services, receipts for expenses attached to invoice. This company does not use invoice #'s so just did a description. \$18,150.00
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description:	Attorney fees for preparing and filing FCC Form 2100 (main), construction permit application for WMJF-CD for the Baltimore station. The fees are all the ones denoted with the letter D next to them. \$1,298.13
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	

Attorney Fees - Negotiation of lease and other matters for shared locations	Component Description:	Various Attorney fees for other matters for WMJF- CD for the Baltimore station. The fees are all the ones denoted with the letter B next to them.
	Amount:	\$5,338.00

## **Other Expenses**

## Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$46,063.75	\$44,866.75		\$20,866.75	
Travel to Antenna Site	\$2,208.75	\$2,208.75	Legacy EE traveled to Antenna site to meet engineer to walk site to see if they could get the antenna on top of the building without a crane. See attached" Updated Narrative for Antenna Estimate Change WMJF-CD dated 13Oct20" This should be under Antenna	\$2,208.75	N/A
Non-zoning permits	\$2,000.00	\$2,000.00	N/A	N/A	N/A

	DTV Medical Facility Notification	\$11,550.00	\$10,353.00	Adjusting cost to the current market rate for this service, original amount was put in over 2 years ago. Attached is INV- 002398 & EST- 001750	\$10,353.00	N/A
--	---	-------------	-------------	---	-------------	-----

Local Zoning	\$2,000.00	\$2,000.00	N/A	N/A	N/A
Equipment Storage	\$2,500.00	\$2,500.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	\$2,500.00	\$2,500.00	N/A	N/A	N/A
MVPD Notification of Channel Change	\$5,000.00	\$5,000.00	N/A	N/A	N/A
Other Miscellaneous Expenses	\$5,000.00	\$5,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$5,000.00	\$5,000.00	N/A	N/A	N/A

Equipment Delivery and Handling Charges	\$8,305.00	\$8,305.00	Please find attached the document entitled "Narrative for Equipment Delivery	\$8,305.00	N/A
			and Handling Charges" to request more funds.		
Sub-total Total for all	\$46,063.75 \$829,853.75	\$44,866.75 \$516,086.75	N/A N/A	\$20,866.75 \$205,203.58	N/A N/A
systems					

## Components

Actual Information Description	File Name	
Travel to Antenna Site	Component Description:	Travel to Antenna site to see if they could get antenna on top of building
	Amount:	without having to get a crane. \$2,208.75
Non-zoning permits	Information not provided.	
DTV Medical Facility Notification	Component Description:	Service fee to do the Notification of Medical Facilities
	Amount:	for Baltimore. \$10,353.00
Local Zoning	Information not provided.	
Equipment Storage	Information not provided.	

Develop and air announcement of upcoming channel change	Information not provided.	
MVPD Notification of Channel Change	Information not provided.	
Other Miscellaneous Expenses	Information not provided.	
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.	
Equipment Delivery and		
Handling Charges	Component Description:	This invoice is for all the work involved in delivery and handling of the antenna and transmitter.
	Amount:	\$5,900.00
	Component Description:	A partial amount of \$2,405 (Line totals \$1105,\$1300)is the amount being requested for this reimbursement line as it pertains to hiring, transporting,
		actual movers for the equipment. The balance of the invoice will be submitted under Project
		Management.

Cost	Grand Total					
Information		Predetermined Cost Estimate	Estimated Cost	Actual Cost		
То	Total for all systems	\$829,853.75	\$516,086.75	\$205,203.58		

Reimbursem	entestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		<ol> <li>The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>The above-named</li> </ol>	
		entity acknowledges that all certifications and attached documentation are considered material representations.	
		3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	ANN OLSEN Consultant 10/13/2020

\_\_\_\_

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol> <li>The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> </ol>	
		2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.	
		3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8.	The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.	
9.	The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.	
an au	are, under penalty of perjury, that I am thorized representative of the above- d applicant for the Authorization(s) ied above.	Ann Olsen Consultant 10/13/2020

## Attachments