



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **71297** | Service: **DTV** | Call **WCSC-TV** | Channel: **19 (UHF)** |
ID: | Sign:
File **0000024799**
Number:
FRN: **0018223693** | Date **11/30**
Submitted: **/2020**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
GRAY TELEVISION LICENSEE, LLC Doing Business As: WCSC	4370 PEACHTREE ROAD, NE ATLANTA, GA 30319 United States	+1 (843) 402-5555	allfccfms@gray. tv	Limited Liability Company

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

Broadcaster Information and Transition Plan

Question	Response
----------	----------

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	Install interim antenna and connect to existing line Install new 7" EIA tx line and connect to existing antenna Will require new combiner for WCSC and WGWG. WGWG is not repacked.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Auxiliary Transmitter

Add Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Retune Existing
	Use	Auxiliary (Backup)
	Ownership	Owned
	Owner	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	Harris
	Model	UAX-2000AT
	Year	2012

	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	2.5 kW

**Auxiliary
Transmitter**

Retuning Transmitter Costs

Section	Question	Response
New IOT Tubes	Number of Tubes (including accessories) needed	N/A
New Mask Filter	Power	3 kW
	Other Power	N/A
New Exciter	Is a new exciter needed?	No

**Auxiliary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A

	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Auxiliary
Transmitter**

Other Transmitter Cost Not Listed

Information not provided.

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Power CD
	Year	2014
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	60 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	ULXTE-50
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	30.1 kW
	Justification for New Transmitter	The cost of rental main transmitter coupled with the cost to retune the existing main transmitter is more expensive than the purchase of a comparable solid state transmitter. Quotes attached.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No

	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	Electrical panel, conduit and wire
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	Yes
	Size	200.0 square feet
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Information not provided.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna****Existing Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Retune Existing
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	2
	Number of Panels	10
	Design power capacity in use	40.0 %
	Lower Limit	470.00 MHz

Upper Limit	690.00 MHz
Other Antenna Type	N/A
ERP: (Effective Radiated Power)	1000.0 kW
Manufacturer	Dielectric
Model	TUP-C3-10-1
Year	2003

Facility ID's and Call Signs of all stations with whom the antenna is shared.

Facility ID	Call Sign
21536	WGWG

Primary Antenna

Adjustment to Existing Antenna

Section	Question	Response
Sweep Test of Existing Antenna	Do you need a sweep test of existing antenna?	Yes

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	2
	Frequencies of channels supported	RF channel
	Frequency	N/A

Enter a list of RF channel numbers.

RF Channel Number
34
19

Primary
Antenna

Other Antenna Cost Not Listed

Name	Description
Combiner installation	Installation of new combiner.

Interim
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	Yes
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Slot
	Number of Stations Supported	2
	Number of Panels/Bays	16
	Lower Limit	470.00 MHz

Upper Limit	686.00 MHz
Design power capacity in use	40.0 %
Other Antenna Type	N/A
ERP: (Effective Radiated Power)	1000.0 kW
Manufacturer	
Model	TFU-WB16
Year	2019
Justification for New Antenna	Interim antenna for use while new transmission line is installed and connected to existing panel antenna.

Interim Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A

Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary
Transmission Line**

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	Yes
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1920 feet per run

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

Facility ID	Call Sign
21536	WGWG

Primary
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1920 feet per run

	Justification for New Transmission Line	Existing line is not true broadband but has selected cut sections to make the line work on current digital channel 47 and analog channel 5. Will not work on channel 19. Sweep data and comments attached. Existing line to serve as interim.
--	---	---

Primary Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Nitrogen	Tanks to pressurize new line
Primary Transmission Line - Other Expenses	Other costs associated with transmission line

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1051231
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	32° 55' 29.0" N-
	Longitude (NAD83)	079° 41' 57.0" W-
	Overall Structure Height	1999.98 feet
	Support Structure Height	1999.98 feet
	Ground Elevation Above Mean Sea Level (AMSL)	16.08 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	WCSC, LLC
	Date Constructed	10/07/2009

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
60950	WSCI	FM
60039	WIWF	FM
61005	WITV	DTV
21536	WGWG	DTV

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A

Helicopter Services Required	Are helicopter services required?	No
---	-----------------------------------	----

**Primary
Tower**

Other Tower Expenses Not Listed
Information not provided.

**Outside
Professional**

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	595
	Explanation	WCSC-TV requires the aid of outside project management services in order to fulfill the requirements of the repack transition.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes

	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	No
	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	Yes
	Number of Days	1
	Justification	RF system analysis

Outside Professional Services Costs **Other Professional Services Expenses Not Listed**

If provided, please provide details.

**Other
Expenses**

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name		Description
Security		Site Security to deter copper theft
Internal Corporate Project Management		Raycom Media Corp Project management

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-50	\$1,048,823.58	\$1,072,882.89		\$995,941.64	
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$974,759.31	Quote attached	\$968,689.06	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	\$429.00	N/A
Transformer 3 phase /480v - 300 KVA	\$36,800.00	\$35,000.00	N/A	\$0.00	N/A
Other Electrical Service: Electrical panel, conduit and wire	\$24,331.58	\$24,331.58	Heat Exchanger disconnect panels, new 480v disconnect, new 400 amp distribution panel. Quote attached Invoices received	\$24,331.58	a

Other -- Building Addition Size: 200.0	\$2,492.00	\$2,492.00	minor ductwork demolition to allow for new RF system installation. Invoice attached	\$2,492.00	N/A
Auxiliary Transmitter UAX-2000AT	\$109,355.00	\$12,254.02		\$12,254.02	
3 kW mask filter	\$4,155.00	\$0.00	included in retune quote attached	\$0.00	N/A
UHF and VHF - minor banding issues	\$105,200.00	\$12,254.02	GateAir Invoice US0315882	\$12,254.02	N/A
Sub-total	\$1,158,178.58	\$1,085,136.91	N/A	\$1,008,195.66	N/A
Total for all systems	\$2,729,179.77	\$2,205,106.76	N/A	\$1,524,813.54	N/A

Components

Actual Information
Description

File Name

UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	<table> <tr> <td data-bbox="722 174 1029 208">Component Description:</td><td data-bbox="1163 174 1366 286">15% of Liquid Cooled Solid State Transmitter</td></tr> <tr> <td data-bbox="722 297 831 331">Amount:</td><td data-bbox="1163 297 1310 331">\$143,653.36</td></tr> <tr> <td data-bbox="722 432 1029 465">Component Description:</td><td data-bbox="1163 432 1377 589">1/3 of Liquid Cooled Solid state transmitter due prior to shipment</td></tr> <tr> <td data-bbox="722 600 831 633">Amount:</td><td data-bbox="1163 600 1310 633">\$319,229.69</td></tr> <tr> <td data-bbox="722 734 1029 768">Component Description:</td><td data-bbox="1163 734 1294 801">UXLTE-50 Transmitter</td></tr> <tr> <td data-bbox="722 813 831 846">Amount:</td><td data-bbox="1163 813 1310 846">\$408,330.08</td></tr> <tr> <td data-bbox="722 947 1029 981">Component Description:</td><td data-bbox="1163 947 1334 1025">ULXTE-50 Per quote</td></tr> <tr> <td data-bbox="722 1037 831 1070">Amount:</td><td data-bbox="1163 1037 1294 1070">\$97,475.93</td></tr> </table>	Component Description:	15% of Liquid Cooled Solid State Transmitter	Amount:	\$143,653.36	Component Description:	1/3 of Liquid Cooled Solid state transmitter due prior to shipment	Amount:	\$319,229.69	Component Description:	UXLTE-50 Transmitter	Amount:	\$408,330.08	Component Description:	ULXTE-50 Per quote	Amount:	\$97,475.93
Component Description:	15% of Liquid Cooled Solid State Transmitter																
Amount:	\$143,653.36																
Component Description:	1/3 of Liquid Cooled Solid state transmitter due prior to shipment																
Amount:	\$319,229.69																
Component Description:	UXLTE-50 Transmitter																
Amount:	\$408,330.08																
Component Description:	ULXTE-50 Per quote																
Amount:	\$97,475.93																
Switchgear - industrial 800 amp	<table> <tr> <td data-bbox="722 1205 1029 1238">Component Description:</td><td data-bbox="1163 1205 1318 1238">Copper Strap</td></tr> <tr> <td data-bbox="722 1249 831 1283">Amount:</td><td data-bbox="1163 1249 1259 1283">\$429.00</td></tr> </table>	Component Description:	Copper Strap	Amount:	\$429.00												
Component Description:	Copper Strap																
Amount:	\$429.00																
Transformer 3 phase/480v - 300 KVA	Information not provided.																

Other Electrical Service: Electrical panel, conduit and wire	<table> <tr> <td data-bbox="721 174 1027 208">Component Description:</td><td data-bbox="1163 174 1334 286">Union, Cast Copper, 1-1/2" Tube, CXC</td></tr> <tr> <td data-bbox="721 297 831 331">Amount:</td><td data-bbox="1163 297 1259 331">\$219.05</td></tr> <tr> <td data-bbox="721 432 1027 465">Component Description:</td><td data-bbox="1163 432 1369 544">Installed new Channel 2 Tower Transmitter Panel</td></tr> <tr> <td data-bbox="721 555 831 589">Amount:</td><td data-bbox="1163 555 1294 589">\$23,922.00</td></tr> <tr> <td data-bbox="721 689 1027 723">Component Description:</td><td data-bbox="1163 689 1345 768">Clevis Hanger Adjustable Pipe</td></tr> <tr> <td data-bbox="721 779 831 813">Amount:</td><td data-bbox="1163 779 1259 813">\$190.53</td></tr> </table>	Component Description:	Union, Cast Copper, 1-1/2" Tube, CXC	Amount:	\$219.05	Component Description:	Installed new Channel 2 Tower Transmitter Panel	Amount:	\$23,922.00	Component Description:	Clevis Hanger Adjustable Pipe	Amount:	\$190.53
Component Description:	Union, Cast Copper, 1-1/2" Tube, CXC												
Amount:	\$219.05												
Component Description:	Installed new Channel 2 Tower Transmitter Panel												
Amount:	\$23,922.00												
Component Description:	Clevis Hanger Adjustable Pipe												
Amount:	\$190.53												
Other -- Building Addition Size: 200.0	<table> <tr> <td data-bbox="721 943 1027 976">Component Description:</td><td data-bbox="1163 943 1286 976">Duct Work</td></tr> <tr> <td data-bbox="721 987 831 1021">Amount:</td><td data-bbox="1163 987 1278 1021">\$2,492.00</td></tr> </table>	Component Description:	Duct Work	Amount:	\$2,492.00								
Component Description:	Duct Work												
Amount:	\$2,492.00												
3 kW mask filter	Information not provided.												
UHF and VHF - minor banding issues	<table> <tr> <td data-bbox="721 1234 1027 1267">Component Description:</td><td data-bbox="1163 1234 1369 1469">Channel Change, Quote GA-00020216 11,092.44 Low Pass Filter, Quote Q-77296</td></tr> <tr> <td data-bbox="721 1480 831 1514">Amount:</td><td data-bbox="1163 1480 1278 1514">\$9,480.91</td></tr> <tr> <td data-bbox="721 1615 1027 1648">Component Description:</td><td data-bbox="1163 1615 1358 1727">Channel Change UAX-2000 per quote</td></tr> <tr> <td data-bbox="721 1738 831 1771">Amount:</td><td data-bbox="1163 1738 1278 1771">\$1,109.24</td></tr> <tr> <td data-bbox="721 1872 1027 1906">Component Description:</td><td data-bbox="1163 1872 1369 1951">15% of channel change and proof</td></tr> <tr> <td data-bbox="721 1962 831 1995">Amount:</td><td data-bbox="1163 1962 1278 1995">\$1,663.87</td></tr> </table>	Component Description:	Channel Change, Quote GA-00020216 11,092.44 Low Pass Filter, Quote Q-77296	Amount:	\$9,480.91	Component Description:	Channel Change UAX-2000 per quote	Amount:	\$1,109.24	Component Description:	15% of channel change and proof	Amount:	\$1,663.87
Component Description:	Channel Change, Quote GA-00020216 11,092.44 Low Pass Filter, Quote Q-77296												
Amount:	\$9,480.91												
Component Description:	Channel Change UAX-2000 per quote												
Amount:	\$1,109.24												
Component Description:	15% of channel change and proof												
Amount:	\$1,663.87												

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-WB16	\$130,120.70	\$129,790.70		\$115,242.78	
UHF - High Power, Side Mount, basic slot antenna, 16 bay,, 1000 kW input, directional,, horizontally polarized	<i>\$123,390.70</i>	\$123,390.70	Quote 63001 attached	\$112,242.78	Quote: 123,390.7 Invoice Total: 111,290.92
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$3,000.00	Quote attached
Primary Antenna TUP-C3-10-1	\$105,930.00	\$21,400.00		\$1,730.00	
Combiner installation	<i>\$15,000.00</i>	\$15,000.00	N/A	\$1,730.00	N/A
New combiner, cost per channel (without antenna)	\$84,200.00	\$0.00	Included in TX line quote 67003 attached	\$0.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$0.00	N/A
Sub-total	\$236,050.70	\$151,190.70	N/A	\$116,972.78	N/A

Total for all systems	\$2,729,179.77	\$2,205,106.76	N/A	\$1,524,813.54	N/A
------------------------------	----------------	----------------	-----	----------------	-----

Components

Actual Information	
Description	File Name
UHF - High Power, Side Mount, basic slot antenna, 16 bay,, 1000 kW input, directional,, horizontally polarized	Component Description: interim antenna Amount: \$30,847.68
	Component Description: T/L 6-75 EIA Length up to 5' fixed flg 1 end/ swivel flg 1 end Amount: \$951.86
	Component Description: interim antenna Amount: \$61,695.35
	Component Description: 10% Balance Due Amount: \$18,747.89
Sweep test of existing antenna	Component Description: RF sweep testing of two coax transmission lines Amount: \$3,000.00

Combiner installation	Component Description: Amount: Connect coax output of WGWG-TV transmitter into WCSC-TVs new 2-station RF combiner \$1,730.00 Component Description: Amount: Electrical Testing \$7,362.25
New combiner, cost per channel (without antenna)	Information not provided.
Sweep test of existing antenna	Component Description: Amount: Engineering Services \$2,709.04

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$640,326.75	\$415,235.75		\$70,072.79	
Nitrogen	<i>\$767.22</i>	\$767.22	see Estimated Cost Justification WCSC-310-Primary Transmission Line - Nitrogen v0	\$767.22	N/A
Primary Transmission Line - Other Expenses	<i>\$199.53</i>	\$199.53	Please see WCSC Primary Transmission Line - Other Expenses Budget Justification Letter	\$199.53	N/A
Rigid Transmission Line - copper, 7 3/16" broadband	\$639,360.00	\$414,269.00	Quote 67003: 390,816.00 C/O: 2/8/18: 10,015.00 cut sections C/O: 1/23/18: 13,438.00 cut sections Net: 414,269	\$69,106.04	N/A
Sub-total	\$640,326.75	\$415,235.75	N/A	\$70,072.79	N/A
Total for all systems	\$2,729,179.77	\$2,205,106.76	N/A	\$1,524,813.54	N/A

Components

Actual Information		
Description	File Name	
Nitrogen	Component Description:	Nitrogen industrial 300
	Amount:	\$199.31
	Component Description:	Nitrogen Industrial 300
	Amount:	\$234.62
	Component Description:	WCSC-310-Primary Transmission Line - Nitrogen
	Amount:	\$133.98
	Component Description:	Nitrogen Industrial 300
	Amount:	\$199.31
Primary Transmission Line - Other Expenses	Component Description:	Other
	Amount:	\$48.85
	Component Description:	Gas
	Amount:	\$150.68
Rigid Transmission Line - copper, 7 3/16" broadband	Component Description:	Elbow, Anchor, Flange quote with change orders attached
	Amount:	\$8,795.40

Component Description:	Rigid Transmission Line
Amount:	\$21,229.11

Component Description:	Reducer, Flange, etc
Amount:	\$4,271.33

Component Description:	Interim Antenna
Amount:	N/A

Component Description:	Invoice moved to correct budget category.
Amount:	N/A

Component Description:	Rigid Transmission Line 10% Balance Due
Amount:	\$39,081.53

Component Description:	Invoice moved to correct budget category.
Amount:	N/A

Component Description:	Rigid Transmission Line
Amount:	\$14,769.15

Component Description:	Interim Antenna
Amount:	N/A

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$394,800.00	\$261,100.00		\$193,100.00	
Minor tower reinforcement /modifications	\$158,000.00	\$12,500.00	Please see Tower & Communication Services, Inc. proposal dated 4-29-20	N/A	N/A
Tall Tower (greater than 500')	\$210,500.00	\$230,000.00	Per Tower King II proposal C-18-001 (uploaded to LMS)	\$180,000.00	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$18,600.00	Per invoices received	\$13,100.00	There is no pre-determined cost that is more than the invoice
Sub-total	\$394,800.00	\$261,100.00	N/A	\$193,100.00	N/A
Total for all systems	\$2,729,179.77	\$2,205,106.76	N/A	\$1,524,813.54	N/A

Components

Actual Information	
Description	File Name
Minor tower reinforcement /modifications	Information not provided.

Tall Tower (greater than 500')	<table> <tr> <td data-bbox="713 174 1023 210">Component Description:</td><td data-bbox="1158 174 1326 286">Completion of Phase 1a of WCSC</td></tr> <tr> <td data-bbox="713 297 828 333">Amount:</td><td data-bbox="1158 297 1307 333">\$130,000.00</td></tr> <tr> <td data-bbox="713 434 1023 470">Component Description:</td><td data-bbox="1158 434 1342 546">Down payment /mobilization for WCSC</td></tr> <tr> <td data-bbox="713 557 828 593">Amount:</td><td data-bbox="1158 557 1294 593">\$50,000.00</td></tr> </table>	Component Description:	Completion of Phase 1a of WCSC	Amount:	\$130,000.00	Component Description:	Down payment /mobilization for WCSC	Amount:	\$50,000.00				
Component Description:	Completion of Phase 1a of WCSC												
Amount:	\$130,000.00												
Component Description:	Down payment /mobilization for WCSC												
Amount:	\$50,000.00												
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	<table> <tr> <td data-bbox="713 725 1023 761">Component Description:</td><td data-bbox="1158 725 1362 882">Tower Service - Mapping of WCSC Facility ID # 71297</td></tr> <tr> <td data-bbox="713 893 828 929">Amount:</td><td data-bbox="1158 893 1278 929">\$5,500.00</td></tr> <tr> <td data-bbox="713 1028 1023 1064">Component Description:</td><td data-bbox="1158 1028 1374 1140">WCSC's portion of tower mapping services</td></tr> <tr> <td data-bbox="713 1151 828 1187">Amount:</td><td data-bbox="1158 1151 1278 1187">\$5,500.00</td></tr> <tr> <td data-bbox="713 1285 1023 1321">Component Description:</td><td data-bbox="1158 1285 1278 1397">Feasibility Structural Analysis</td></tr> <tr> <td data-bbox="713 1408 828 1444">Amount:</td><td data-bbox="1158 1408 1278 1444">\$7,600.00</td></tr> </table>	Component Description:	Tower Service - Mapping of WCSC Facility ID # 71297	Amount:	\$5,500.00	Component Description:	WCSC's portion of tower mapping services	Amount:	\$5,500.00	Component Description:	Feasibility Structural Analysis	Amount:	\$7,600.00
Component Description:	Tower Service - Mapping of WCSC Facility ID # 71297												
Amount:	\$5,500.00												
Component Description:	WCSC's portion of tower mapping services												
Amount:	\$5,500.00												
Component Description:	Feasibility Structural Analysis												
Amount:	\$7,600.00												

Cost
Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$203,660.00	\$204,079.66		\$79,591.46	
Additional Field Engineering Service, 1 Days	\$0.00	\$0.00	not required	\$0.00	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	\$0.00	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	\$868.73	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	\$0.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$0.00	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	\$0.00	N/A

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$0.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$0.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,654.66	The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$7,654.66	Estimate cost to be added.
Project management of the transition	\$94,010.00	\$99,675.00	Please see the attached Widely quote.	\$71,068.07	N/A
Sub-total	\$203,660.00	\$204,079.66	N/A	\$79,591.46	N/A
Total for all systems	\$2,729,179.77	\$2,205,106.76	N/A	\$1,524,813.54	N/A

Components

Actual Information	
Description	File Name
Additional Field Engineering Service, 1 Days	Information not provided.
Comprehensive coverage verification via field study, if needed	Information not provided.

Attorney Fees - Prepare and File request for Special Temporary Authorization	Component Description: Professional legal services Amount: \$868.73
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare request for Special Temporary Authorization	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.

Perform engineering study for new channel assignment and antenna development		
	Component Description:	Engineering study work new channel and antenna development
	Amount:	\$125.00
	Component Description:	WCSC-530-RF Eng - Engineering Study for New Channel Assignment
	Amount:	\$5,279.66
Project management of the transition		
	Component Description:	Engineering study and preparation of engineering portion of FCC Form 2100
	Amount:	\$2,250.00
	Component Description:	Project Management
	Amount:	\$3,628.30
	Component Description:	Project management
	Amount:	\$4,861.55
	Component Description:	Project Management
	Amount:	\$2,147.65
	Component Description:	Project Management
	Amount:	\$2,950.55
	Component Description:	
	Amount:	

Component Description:	Project Management
Amount:	\$1,515.65

Component Description:	Project Management
Amount:	\$2,734.60

Component Description:	Project Management
Amount:	\$2,081.25

Component Description:	Project Management
Amount:	\$2,965.95

Component Description:	Project Management
Amount:	\$174.53

Component Description:	Project Management
Amount:	\$3,097.45

Component Description:	Project Management
Amount:	\$112.93

Component Description:	Project Management
Amount:	\$74.43

Component Description:	Project Management
Amount:	\$2,064.80

Component Description:	Project Management
Amount:	\$3,081.15

Component Description:	Project Management
Amount:	\$3,474.10

Component Description:	Project Management
Amount:	\$66.73

Component Description:	Project Management
Amount:	\$1,979.65

Component Description:	Project Management
Amount:	\$385.01

Component Description:	Project Management
Amount:	\$2,212.45

Component Description:	Project Management
Amount:	\$3,583.85

Component Description:	Project Management
Amount:	\$3,960.35

Component Description:	Project Management
Amount:	\$2,447.25

Component Description:	Project Management
Amount:	\$25.66

Component Description:	Project Management
Amount:	\$2,491.20

Component Description:	Project Management LMS 387 Q1 Progress Report - Robert E Thurber, 15 mins @ \$154.00/hr
Amount:	\$77.00

Component Description:	Project Management
Amount:	\$3,320.65

Component Description:	Project Management
Amount:	\$2,430.70

Component Description:	Project Management
Amount:	\$3,240.75

Component Description:	Project Management
Amount:	\$2,540.90

Component Description:	Project Management
Amount:	\$2,531.70

Component Description:	Project Management
Amount:	\$2,269.50

Component Description:	Project Management
Amount:	\$2,403.80

Component Description:	Project Management
Amount:	\$136.03

Cost
Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$96,163.74	\$88,363.74		\$56,880.85	
Security	<i>\$7,072.00</i>	\$7,072.00	Hours and cost verification attached with initial quote	\$7,072.00	N/A
Internal Corporate Project Management	<i>\$35,000.00</i>	\$35,000.00	Estimated internal labor cost Detailed spreadsheet will be attached for each invoice	\$26,367.11	N/A
MVPD Notification of Channel Change	<i>\$0.00</i>	\$0.00	N/A	\$0.00	N/A
Develop and air announcement of upcoming channel change	<i>\$2,850.00</i>	\$2,850.00	estimate for on air rescan announcement production. Quote attached	\$0.00	N/A
Equipment Storage	<i>\$20,000.00</i>	\$20,000.00	Estimate for Dielectric on site antenna storage Dielectric letter attached	\$0.00	N/A
Equipment Delivery and Handling Charges	<i>\$18,369.92</i>	\$18,369.92	On site forklift rental Per invoice received	\$18,369.92	N/A

DTV Medical Facility Notification	\$11,550.00	\$3,750.00	Group quote attached	\$3,750.00	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$1,321.82	\$1,321.82	Please see WCSC-TV Disposal Costs Budget Revision Justification Letter	\$1,321.82	N/A
Sub-total	\$96,163.74	\$88,363.74	N/A	\$56,880.85	N/A
Total for all systems	\$2,729,179.77	\$2,205,106.76	N/A	\$1,524,813.54	N/A

Components

Actual Information	
Description	File Name
Security	Component Description: Security Amount: \$2,992.00 Component Description: Security Amount: \$4,080.00
Internal Corporate Project Management	Component Description: Internal Project Management See attachment for details Amount: \$26,367.11
MVPD Notification of Channel Change	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.
Equipment Storage	Information not provided.

Equipment Delivery and Handling Charges	Component Description:	Shooting Boom Forklift
	Amount:	\$5,463.00
	Component Description:	Shooting Boom Forklift Rental
	Amount:	\$4,772.33
	Component Description:	Shooting Boom Forklift
	Amount:	\$3,040.34
	Component Description:	Diesel
	Amount:	\$80.93
	Component Description:	Shooting Boom Forklift
	Amount:	\$5,013.32
DTV Medical Facility Notification	Component Description:	Medical Notifiaction
	Amount:	\$3,750.00
Disposal Costs (for equipment and other waste, net of any salvage value)	Component Description:	RECOVERY FEE
	Amount:	\$1,321.82

Cost Information	Grand Total			
		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$2,729,179.77	\$2,205,106.76	\$1,524,813.54

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

Robert J. Folliard , III
.
Assistant Secretary

11/30/2020

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.	Robert J. Folliard , III . <i>Assistant Secretary</i> 11/30/2020

Attachments