



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **31870** | Service: **DTV** | Call **KYAZ** | Channel: **25 (UHF)**  
ID: | Sign:  
File **0000028371**  
Number:  
FRN: **0019682483** | Date **11/11**  
Submitted: **/2020**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>HC2 STATION GROUP, INC.</b>	RENEE ILHARDT 450 PARK AVENUE NEW YORK, NY 10022 United States	+1 (212) 339-5835	RILHARDT@HC2BROADCASTING.COM	Corporation

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

**Broadcaster  
Information  
and  
Transition  
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	Site owner will install an interim antenna for shared use by two stations currently sharing an antenna to continue operation while the shared Main antenna atop the tower is replaced and configured to support three stations.

**Transmitters**

Section	Question	Response
<b>Transmitter Related Expenses</b>	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter****Existing Transmitter Information**

<b>Section</b>	<b>Question</b>	<b>Response</b>
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	HP60TDP
	Year	2008
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	40 kW

**Primary Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	THU9EVO-36
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	55 kW
	Justification for New Transmitter	The existing IOT transmitter is no longer supported by the manufacturer and cannot be retuned to the new channel. A solid state transmitter costs less than the only available IOT transmitter.

**Primary Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes

	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	1100.0 feet
	Other Electrical Service	No
	Description	N/A
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	5 tons
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	Yes
	Size	1500.0 square feet
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filter needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter**

**Other Transmitter Cost Not Listed**

<b>Name</b>	<b>Description</b>
<b>Route new main transmitter to existing Mask Filter</b>	Route new main transmitter to existing Mask Filter
<b>Ice shield for HVAC equipment.</b>	Ice protection for new outdoor HVAC equipment outside the combiner room. The total estimated area is 300 sq. ft.
<b>Other Costs</b>	Other Costs

---

**Electrical sub panels**

New HVAC electrical subpanels for new AC units required for the repack combiner area fed from the existing 480 VAC main panel. This equipment is required to provide existing power to new HVAC units.

---

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Other
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	Cavity Slot
	ERP: (Effective Radiated Power)	1000.0 kW
	Manufacturer	



---

Model	RD32A-4255EDS65
Year	2008

---

**Facility ID's and Call Signs of all stations with whom the antenna is shared.**

Facility ID	Call Sign
28324	KTBU

---

**Primary  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	Yes
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Types</b>	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	645.0 kW
	Manufacturer	
	Model	PEPL42C
Year	2018	

Justification for New Antenna	Current shared antenna will not work for the new assigned channels. New 14 bay Broadband antenna, with 56 elements total, required to accommodate the new repack frequencies. This antenna will be a four-sided assembly mast.
-------------------------------	--

**Primary Antenna**

**Other Antenna Costs**

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	3
	Frequencies of channels supported	RF channel
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	No
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Broadband
	Feed Line Size	6 1/8 inches inches

<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Enter a list of RF channel numbers.**

RF Channel Number
33
21
25

**Primary Antenna**

**Other Antenna Cost Not Listed**

Name	Description
Transmission line run to shared Combiner room	Transmission line run to shared Combiner room

**Interim  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Leased
	Owner	American Tower Corporation
	Is antenna shared?	Yes
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
<b>New Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW
	Manufacturer	
	Model	TFU-24WB- C160

Year	2018
Justification for New Antenna	The main antenna on top needs to be replaced; due to the complexity of the work, an interim antenna will need to be installed to keep the station on the air.

**Interim Antenna**

**Other Antenna Costs**

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	B
	Feed Line Size	7 3/16 inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for an antenna?	Yes
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No

<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes
-------------------	--	-----

**Interim  
Antenna**

**Other Antenna Cost Not Listed**

<b>Name</b>	<b>Description</b>
<b>Combiner Installation</b>	Combiner installation cost for three 3 or 6 modules, 2 per channel constant impedance waveguide modules and three directional filter modules, for 3 repacked frequency transmitters.

**Transmission  
Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes



**Primary  
Transmission  
Line**      **Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Owner	KTBU-TV
	Site	N/A
	Is the existing transmission line shared with another station or stations?	Yes
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	20 feet per run

**Facility ID's and Call Signs of  
all stations with whom the  
transmission line is shared.**

Facility ID	Call Sign
28324	KTBU

**Primary  
Transmission  
Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	2
	Length	2100 feet per run
	Justification for New Transmission Line	New broadband transmission line is required to run multiple shared channels for a master antenna.

**Primary  
Transmission  
Line**

**Other Transmission Line Expenses Not Listed**

Name	Description
<b>Interim Antenna Connection to New Transmitter</b>	Temporary connection to interim antenna with new transmitter is required to remove current equipment and make space for second transmitter on shared space.

**Tower Equipment And Rigging Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary Tower**

**Existing Tower**

Section	Question	Response
<b>Existing Tower Description</b>	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	Candelabra
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Yes
<b>Existing Tower Structure Registration</b>	Do you have a tower registration number?	Yes
	ASR Number	1059622
<b>Coordinates (NAD83 ( North American Datum of 1983))</b>	Latitude (NAD83)	29° 33' 45.2" N-
	Longitude (NAD83)	095° 30' 35.9" W-
	Overall Structure Height	1974.06 feet
	Support Structure Height	1844.14 feet
	Ground Elevation Above Mean Sea Level (AMSL)	74.15 feet

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	American Towers, LLC.
Date Constructed	08/30/2000

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
11969	KBXX	FM
53847	KXLN-DT	DTV
51569	KTXH	DTV
69531	KZJL	DTV
13200	KUVM-CD	DTV
22204	KRIV	DTV
11971	KMJQ	FM
9625	KQBT	FM
28324	KTBU	DTV

**Other Types of Users**

Users
FM translator
LPTV
Wireless

**Primary Tower**

**Tower Modification Costs**

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for tower with candelabra
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

**Primary Tower**

**Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	Candelabra
Helicopter Services Required	Are helicopter services required?	No

**Primary Tower**

**Other Tower Expenses Not Listed**

Name	Description
Construction project management	17.5 hours on modification project management and 42.5 hours for RF installation project management.
Ground, Building A and E Permit Drawing Package.	Basic drawing package for municipality permitting.
Tower permit drawing package	Basic drawing package for municipality permitting.

**Outside Professional Services Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	350
	Explanation	Project management fee for the transition of broadcasters. Scheduling and management of the timelines and schedules occurring during the repack. Overseeing all work carried out in KYAZ space in the transmitter building.
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1

	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
Address transition timing and coordination issues w/ other stations and wireless providers	Yes	
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A

Justification
---------------

N/A
-----

**Outside  
Professional  
Services  
Costs**

**Other Professional Services Expenses Not Listed**

<b>Name</b>	<b>Description</b>
<b>Migratory Bird Assessment Permitting, if needed</b>	Migratory Bird Assessment Permitting, if needed.
<b>Other Costs</b>	Other Costs
<b>RF System test</b>	Testing of the combiner to ensure that each channel in use by a station is tuned for optimal performance.
<b>Site Coordination Meeting</b>	Site coordination meetings with all broadcasters, contractors and vendors involved with site deliveries and construction. This cost is for travel and logistics expenses accrued.
<b>Internal Expenses</b>	Internal travel Expenses



**Other Expenses**

<b>Section</b>	<b>Question</b>	<b>Response</b>
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other  
Expenses**

**Other Expenses Not Listed**

<b>Name</b>	<b>Description</b>
<b>ATC one time tower rental during market repack period.</b>	ATC has 5 customers at the Missouri City site being repacked, with 3 repacked broadcasters on top of the candelabra. The interim Main side mount antenna will allow broadcasters to minimize their OTA disruption while maintaining their coverage contours.
<b>Other Costs</b>	Other Costs
<b>Access Road Upgrades</b>	The access road to the site will undergo many stresses from delivery of heavy equipment and reconfiguration of utilities at the site. Initial upgrades will reduce the need for repairs and maintain traffic flow.
<b>Compound Fencing</b>	Facilitating construction operations in the compound area will require removal, reinstallation, and sometimes replacement of fencing to provide necessary access to heavy machinery.
<b>Grading</b>	Due to the very soft soil at the site and the need for movement of heavy equipment, grading is required to avoid having the equipment sink into the soil
<b>Site Security</b>	Site security for installation and storage of Transmission line and materials for 12 hours per day for 30 days. The materials are at a high risk of theft due to the material makeup, such as copper, brass and aluminum.

**Cost Information**

**Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmitter THU9EVO-36</b>	<b>\$2,967,561.40</b>	<b>\$1,066,033.66</b>		<b>\$987,820.00</b>	
Electrical sub panels	<i>\$20,000.00</i>	\$20,000.00	N/A	N/A	N/A
Other Costs	<i>\$9,250.00</i>	\$9,250.00	See quote from American Towers for Preparing Form 854, total of line 10 and 11.	\$6,937.50	N/A
Ice shield for HVAC equipment.	<i>\$8,000.00</i>	\$8,000.00	N/A	N/A	N/A
Route new main transmitter to existing Mask Filter	<i>\$18,811.40</i>	\$18,811.40	N/A	\$18,811.40	N/A
Other -- Building Addition Size: 1500.0	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A
5 Ton system	\$20,250.00	\$2,901.91	Final design only required a smaller HVAC unit per ATC. see attached quote from ATC.	\$2,901.91	N/A

2" Rigid Conduit and Wiring (Cost per foot)	\$28,600.00	\$6,250.00	See quote from American Towers for Preparing Form 854, line 7.	\$5,617.59	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$20,000.00	N/A	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$45,375.00	See quote from American Towers for Preparing Form 854, total of line 6 on ATC quote and Marsand invoice cost.	\$43,106.25	N/A
UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW	\$1,788,000.00	\$887,507.34	Updated estimated cost.	\$887,507.34	N/A
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$4,438.26	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$4,438.26	N/A

10 Ton system	\$38,900.00	\$18,499.75	***System Notice: Estimate adjusted and locked because line has been superseded. ***See quote from American Towers for Preparing Form 854, line 8.	\$18,499.75	N/A
<b>Sub-total</b>	\$2,967,561.40	\$1,066,033.66	N/A	\$987,820.00	N/A
<b>Total for all systems</b>	\$6,388,489.90	\$2,845,394.10	N/A	\$2,428,604.66	N/A

### Components

Actual Information	
Description	File Name
Electrical sub panels	Information not provided.
Other Costs	<p><b>Component Description:</b> Transmitter related cost, line 10 and 11 on quote. #460208938</p> <p><b>Amount:</b> \$4,625.00</p> <p><b>Component Description:</b> Transmitter related cost, line 10 and 11 on quote. #460203509</p> <p><b>Amount:</b> \$2,312.50</p>
Ice shield for HVAC equipment.	Information not provided.

Route new main transmitter to existing Mask Filter	<p><b>Component Description:</b> Transmitter related cost. #6972</p> <p><b>Amount:</b> \$18,811.40</p>
Other -- Building Addition Size: 1500.0	Information not provided.
5 Ton system	<p><b>Component Description:</b> Line item 7 and 9 in updated quote. #460227121</p> <p><b>Amount:</b> \$2,901.91</p>
2" Rigid Conduit and Wiring (Cost per foot)	<p><b>Component Description:</b> Line item 6 in updated quote. #460227121</p> <p><b>Amount:</b> \$930.09</p> <p><b>Component Description:</b> Transmitter related cost, line 7 on quote. #460208938</p> <p><b>Amount:</b> \$3,125.00</p> <p><b>Component Description:</b> Transmitter related cost, line 7 on quote. #460203509</p> <p><b>Amount:</b> \$1,562.50</p>
Transformer 3 phase/480v - 150 KVA	Information not provided.

Switchgear - industrial 800  
amp

**Component Description:** Transmitter related  
cost, line 6 on  
quote. #460203509  
**Amount:** \$2,268.75

**Component Description:** Transmitter related  
cost. #6972  
**Amount:** \$36,300.00

**Component Description:** Transmitter related  
cost, line 6 on  
quote. #460208938  
**Amount:** \$4,537.50

UHF - Liquid Cooled Solid  
State Transmitter 52 - 61  
kW

**Component Description:** Electrical materials  
and installation.  
#6993  
**Amount:** \$25,000.00

**Component Description:** Transmitter related  
cost. #033119-  
HOU2  
**Amount:** \$1,080.00

**Component Description:** 25% transmitter  
cost, upgrade  
excluded.  
#9500085909  
**Amount:** \$196,837.50

**Component Description:** Removal and  
cleanup.  
#03302020-HOU-  
REPACK1  
**Amount:** \$400.00

**Component Description:** Transmitter related  
cost. #043019-  
HOU2  
**Amount:** \$1,440.00

**Component Description:** Transmitter related  
cost. #013119-  
HOU1  
**Amount:** \$1,400.00

**Component Description:** 75% transmitter  
cost plus tax,  
upgrade cost  
excluded.  
#9500094092  
**Amount:** \$655,209.84

**Component Description:** Transmitter related  
cost. #9500097403  
**Amount:** \$5,460.00

**Component Description:** Transmitter related  
cost. #9500092933  
**Amount:** \$4,438.26

**Component Description:** Transmitter related  
cost. #022819-  
HOU2  
**Amount:** \$680.00

---



UHF - Liquid Cooled Solid  
State Transmitter 21 - 31  
kW

**Component Description:** 25%  
downpayment,  
upgrade amount  
excluded.  
#9500085909  
**Amount:** \$196,837.50

**Component Description:** Transmitter related  
cost. #9500092933  
**Amount:** \$4,438.26

**Component Description:** 75% balance of the  
project.  
#9500094092  
**Amount:** \$655,209.84

10 Ton system

**Component Description:** Transmitter related  
cost, line 8 on  
quote. #460208938  
**Amount:** \$12,333.00

**Component Description:** Transmitter related  
cost, line 8 on  
quote. #460203509  
**Amount:** \$6,166.75

**Cost Information**

**Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Antenna TFU-24WB-C160</b>	<b>\$204,297.96</b>	<b>\$198,967.96</b>		<b>\$149,234.96</b>	
Combiner Installation	<i>\$8,333.00</i>	\$8,333.00	N/A	\$0.00	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$20,000.00	N/A	N/A	N/A
Elbow complex, broadband, at antenna input, per 7 3 /16. feedline (if needed)	\$16,850.00	\$15,000.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
UHF - High Power, Side Mount, basic slot antenna, 1000 kW input, directional,, horizontally polarized	<i>\$149,234.96</i>	\$149,234.96	Total of the project increased, see updated quote from ATC. See quote from American Towers for Preparing Form 854, total of line 1 and 5.	\$149,234.96	N/A

Primary Antenna PEPL42C	\$434,523.02	\$323,165.26		\$323,165.26	
Transmission line run to shared Combiner room	<i>\$23,543.02</i>	\$23,543.02	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$23,543.02	N/A
Elbow complex, broadband, at antenna input, per 6 1 /8. feedline (if needed)	\$13,700.00	\$11,999.12	6" input complex used per ATC. Please see attached quote from ATC.	\$11,999.12	N/A
New combiner, cost per channel (without antenna)	\$84,200.00	\$83,982.03	Total of the project increased, see updated quote from ATC. ***System Notice: Estimate adjusted and locked because line has been superseded. ***See quote from American Towers for Preparing Form 854, total of line 13 and 16.	\$83,982.03	N/A

Sweep test of existing antenna	\$6,730.00	\$13,214.23	Total of the project increased, see updated quote from ATC. ***System Notice: Estimate adjusted and locked because line has been superseded. ***See quote from American Towers for Preparing Form 854, total of line 14 and 33.	\$13,214.23	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$176,026.86	Total of the project increased, see updated quote from ATC. ***System Notice: Estimate adjusted and locked because line has been superseded. ***See quote from American Towers for Preparing Form 854, line 12.	\$176,026.86	N/A

Elbow complex, broadband, at antenna input, per 7 3 /16. feedline (if needed)	\$16,850.00	\$14,400.00	***System Notice: Estimate adjusted and locked because line has been superseded. ***See quote from American Towers for Preparing Form 854, total of line 2 and 15.	\$14,400.00	N/A
<b>Sub-total</b>	\$638,820.98	\$522,133.22	N/A	\$472,400.22	N/A
<b>Total for all systems</b>	\$6,388,489.90	\$2,845,394.10	N/A	\$2,428,604.66	N/A

## Components

Actual Information	
Description	File Name
Combiner Installation	Information not provided.
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.
Elbow complex, broadband, at antenna input, per 7 3/16. feedline (if needed)	Information not provided.
Sweep test of existing antenna	Information not provided.

<p>UHF - High Power, Side Mount, basic slot antenna, 1000 kW input, directional,, horizontally polarized</p>	<p><b>Component Description:</b> Antenna related cost, line 1 &amp; 5 on the quote. #460208938</p> <p><b>Amount:</b> \$63,300.00</p>
	<p><b>Component Description:</b> Line item 1 and 5 in updated quote. #460227121</p> <p><b>Amount:</b> \$54,284.96</p>
	<p><b>Component Description:</b> Antenna related cost, line item 1 &amp; 5 on quote. #460203509</p> <p><b>Amount:</b> \$31,650.00</p>
<p>Transmission line run to shared Combiner room</p>	<p><b>Component Description:</b> Antenna related cost. #6972</p> <p><b>Amount:</b> \$23,543.02</p>
<p>Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)</p>	<p><b>Component Description:</b> Line item 2 and 13 in updated quote. #460227121</p> <p><b>Amount:</b> \$11,999.12</p>

<p>New combiner, cost per channel (without antenna)</p>	<p><b>Component Description:</b> Antenna related cost, line 13 and 16 on quote. #460203509</p> <p><b>Amount:</b> \$15,583.25</p> <p><b>Component Description:</b> Antenna related cost, line 13 and 16 on quote. #460208938</p> <p><b>Amount:</b> \$31,166.50</p> <p><b>Component Description:</b> Line item 11 and 14 in updated quote. #460227121</p> <p><b>Amount:</b> \$37,232.28</p>
<p>Sweep test of existing antenna</p>	<p><b>Component Description:</b> Antenna related cost, line 14 and 33 on quote. #460203509</p> <p><b>Amount:</b> \$2,916.75</p> <p><b>Component Description:</b> Line item 12 and 25 in updated quote. #460227121</p> <p><b>Amount:</b> \$4,464.48</p> <p><b>Component Description:</b> Antenna related cost, line 14 and 33 on quote. #460208938</p> <p><b>Amount:</b> \$5,833.00</p>

<p>UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized</p>	<p><b>Component Description:</b> Antenna related cost, line 12 on quote. #460208938</p> <p><b>Amount:</b> \$74,960.00</p> <p><b>Component Description:</b> Antenna related cost, line 12 on quote. #460203509</p> <p><b>Amount:</b> \$37,480.00</p> <p><b>Component Description:</b> Line item 10 in updated quote. #460227121</p> <p><b>Amount:</b> \$63,586.86</p>
<p>Elbow complex, broadband, at antenna input, per 7 3/16. feedline (if needed)</p>	<p><b>Component Description:</b> Antenna related cost, line 2 and 15 on quote. #460203509</p> <p><b>Amount:</b> \$4,800.00</p> <p><b>Component Description:</b> Antenna related cost, line 2 and 15 on quote. #460208938</p> <p><b>Amount:</b> \$9,600.00</p>



**Cost Information**

**Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmission Line</b>	<b>\$1,466,951.24</b>	<b>\$550,473.78</b>		<b>\$482,122.54</b>	
Interim Antenna Connection to New Transmitter	<i>\$68,351.24</i>	\$68,351.24	N/A	\$0.00	N/A
Rigid Transmission Line - copper, 7 3/16" broadband	\$1,398,600.00	\$482,122.54	Total of the project increased, see updated quote from ATC. See quote from American Towers for Preparing Form 854, line 17.	\$482,122.54	N/A
<b>Sub-total</b>	<b>\$1,466,951.24</b>	<b>\$550,473.78</b>	N/A	<b>\$482,122.54</b>	N/A
<b>Total for all systems</b>	<b>\$6,388,489.90</b>	<b>\$2,845,394.10</b>	N/A	<b>\$2,428,604.66</b>	N/A

**Components**

Actual Information	
Description	File Name
Interim Antenna Connection to New Transmitter	Information not provided.

Rigid Transmission Line -  
copper, 7 3/16" broadband

**Component Description:** Transmission line  
related cost, line  
17 on quote.  
#460203509  
**Amount:** \$71,400.00

**Component Description:** Transmission line  
related cost, line  
17 on quote.  
#460208938  
**Amount:** \$142,800.00

**Component Description:** Line item 3 and 15  
in updated quote.  
#460227121  
**Amount:** \$244,379.53

**Component Description:** Transmission line  
related cost. #7121  
**Amount:** \$23,543.01

**Cost Information**

**Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Tower GTOWER</b>	<b>\$878,900.00</b>	<b>\$317,547.92</b>		<b>\$296,112.24</b>	
Construction project management	<i>\$7,500.00</i>	\$7,500.00	N/A	N/A	N/A
Ground, Building A and E Permit Drawing Package.	<i>\$4,700.00</i>	\$4,700.00	N/A	N/A	N/A
Tower permit drawing package	<i>\$4,700.00</i>	\$4,700.00	N/A	N/A	N/A
Major tower reinforcement /modifications	\$421,000.00	\$90,000.00	See quote from American Towers for Preparing Form 854, total of line 3 and 20.	\$85,464.32	N/A
Structural engineering tower load study for a documented tower with candelabra	\$20,000.00	\$13,204.59	Total of the project increased, see updated quote from ATC. See quote from American Towers for Preparing Form 854, total of line 18 and 19.	\$13,204.59	N/A

Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$197,443.33	Total of the project increased, see updated quote from ATC. See quote from American Towers for Preparing Form 854, total of line 4 and 21.	\$197,443.33	N/A
<b>Sub-total</b>	\$878,900.00	\$317,547.92	N/A	\$296,112.24	N/A
<b>Total for all systems</b>	\$6,388,489.90	\$2,845,394.10	N/A	\$2,428,604.66	N/A

### Components

Actual Information	
Description	File Name
Construction project management	Information not provided.
Ground, Building A and E Permit Drawing Package.	Information not provided.
Tower permit drawing package	Information not provided.

<p>Major tower reinforcement /modifications</p>	<p><b>Component Description:</b> Tower related cost, line 3 and 20 on quote. #460203509</p> <p><b>Amount:</b> \$22,500.00</p> <p><b>Component Description:</b> Tower related cost, line 3 and 20 on quote. #460208938</p> <p><b>Amount:</b> \$45,000.00</p> <p><b>Component Description:</b> Line item 18 in updated quote. #460227121</p> <p><b>Amount:</b> \$17,964.32</p>
<p>Structural engineering tower load study for a documented tower with candelabra</p>	<p><b>Component Description:</b> Line item 16 and 17 in updated quote. #460227121</p> <p><b>Amount:</b> \$4,888.59</p> <p><b>Component Description:</b> Tower related cost, line 18 and 19 on quote. #460208938</p> <p><b>Amount:</b> \$5,544.00</p> <p><b>Component Description:</b> Tower related cost, line 19 on quote. #460203509</p> <p><b>Amount:</b> \$2,772.00</p>

Complex Tower (includes, for example, those with candelabras and/or stacked antennas)

**Component Description:**

Tower related cost, line 4 and 21 on quote.

#460208938

**Amount:**

\$50,000.00

**Component Description:**

Tower related cost, line 4 and 21 on quote.

#460203509

**Amount:**

\$25,000.00

**Component Description:**

Line item 4 and 19 in updated quote.

#460227121

**Amount:**

\$122,443.33

**Cost Information**

**Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$234,053.17</b>	<b>\$194,357.41</b>		<b>\$70,882.30</b>	
Migratory Bird Assessment Permitting, if needed	<i>\$438.00</i>	\$438.00	N/A	N/A	N/A
RF Exposure Measurements	\$21,050.00	\$3,750.00	See quote from American Towers for Preparing Form 854, line 30.	\$2,812.50	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$167.00	See quote from American Towers for Preparing Form 854, line 29.	\$124.75	N/A

Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$5,000.00	N/A	N/A	N/A
NEPA Section 106 environmental review, if needed	\$6,310.00	\$1,350.00	See quote from American Towers for Preparing Form 854, line 28.	\$1,012.50	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A



RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A

Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$5,982.24	Total of the project increased, see updated quote from ATC. See quote from American Towers for Preparing Form 854, line 27.	\$5,982.24	N/A
Project management of the transition	\$55,300.00	\$53,000.00	N/A	\$52,467.64	N/A
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	See quote from American Towers for Preparing Form 854, line 26.	\$1,875.00	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Internal Expenses	<b><i>\$1,170.17</i></b>	\$1,170.17	N/A	\$1,170.17	N/A
Site Coordination Meeting	<b><i>\$1,250.00</i></b>	\$1,250.00	See quote from American Towers for Preparing Form 854, line 31.	\$937.50	N/A

RF System test	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
Other Costs	<i>\$6,000.00</i>	\$6,000.00	See quote from American Towers for Preparing Form 854, line 37.	\$4,500.00	N/A
<b>Sub-total</b>	\$234,053.17	\$194,357.41	N/A	\$70,882.30	N/A
<b>Total for all systems</b>	\$6,388,489.90	\$2,845,394.10	N/A	\$2,428,604.66	N/A

### Components

Actual Information	
Description	File Name
Migratory Bird Assessment Permitting, if needed	Information not provided.
RF Exposure Measurements	<p><b>Component Description:</b> Line 30 on quote. #460203509</p> <p><b>Amount:</b> \$937.50</p> <p><b>Component Description:</b> Line 30 on quote. #460208938</p> <p><b>Amount:</b> \$1,875.00</p>
Comprehensive coverage verification via field study, if needed	Information not provided.
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.

<p>ASR modification (prepare FCC Form 854)</p>	<p><b>Component Description:</b> Line 29 on quote. #460203509</p> <p><b>Amount:</b> \$41.75</p> <p><b>Component Description:</b> Line 29 on quote. #460208938</p> <p><b>Amount:</b> \$83.00</p>
<p>Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet</p>	<p>Information not provided.</p>
<p>NEPA Section 106 environmental review, if needed</p>	<p><b>Component Description:</b> Line 28 on quote. #460208938</p> <p><b>Amount:</b> \$675.00</p> <p><b>Component Description:</b> Line 28 on quote. #460203509</p> <p><b>Amount:</b> \$337.50</p>
<p>Attorney Fees - Prepare and File request for Special Temporary Authorization</p>	<p>Information not provided.</p>
<p>Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application</p>	<p>Information not provided.</p>
<p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p>	<p>Information not provided.</p>
<p>Prepare request for Special Temporary Authorization</p>	<p>Information not provided.</p>
<p>RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application</p>	<p>Information not provided.</p>

<p>Prepare engineering section of FCC Form 2100 (main), License to Cover Application</p>	<p>Information not provided.</p>																			
<p>RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application</p>	<p>Information not provided.</p>																			
<p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p>	<p>Information not provided.</p>																			
<p>Perform engineering study for new channel assignment and antenna development</p>	<table> <tr> <td data-bbox="719 757 1027 790"><b>Component Description:</b></td> <td data-bbox="1161 757 1337 831">Line item 24 in updated quote.</td> </tr> <tr> <td data-bbox="719 831 831 864"><b>Amount:</b></td> <td data-bbox="1161 831 1305 864">#460227121</td> </tr> <tr> <td data-bbox="719 864 831 898"><b>Amount:</b></td> <td data-bbox="1161 864 1278 898">\$2,232.24</td> </tr> <tr> <td data-bbox="719 1014 1027 1048"><b>Component Description:</b></td> <td data-bbox="1161 1014 1366 1088">Line 27 on quote.</td> </tr> <tr> <td data-bbox="719 1088 831 1122"><b>Amount:</b></td> <td data-bbox="1161 1088 1305 1122">#460203509</td> </tr> <tr> <td data-bbox="719 1122 831 1155"><b>Amount:</b></td> <td data-bbox="1161 1122 1278 1155">\$1,250.00</td> </tr> <tr> <td data-bbox="719 1234 1027 1267"><b>Component Description:</b></td> <td data-bbox="1161 1234 1366 1308">Line 27 on quote.</td> </tr> <tr> <td data-bbox="719 1308 831 1344"><b>Amount:</b></td> <td data-bbox="1161 1308 1305 1344">#460208938</td> </tr> <tr> <td data-bbox="719 1344 831 1377"><b>Amount:</b></td> <td data-bbox="1161 1344 1278 1377">\$2,500.00</td> </tr> </table>		<b>Component Description:</b>	Line item 24 in updated quote.	<b>Amount:</b>	#460227121	<b>Amount:</b>	\$2,232.24	<b>Component Description:</b>	Line 27 on quote.	<b>Amount:</b>	#460203509	<b>Amount:</b>	\$1,250.00	<b>Component Description:</b>	Line 27 on quote.	<b>Amount:</b>	#460208938	<b>Amount:</b>	\$2,500.00
<b>Component Description:</b>	Line item 24 in updated quote.																			
<b>Amount:</b>	#460227121																			
<b>Amount:</b>	\$2,232.24																			
<b>Component Description:</b>	Line 27 on quote.																			
<b>Amount:</b>	#460203509																			
<b>Amount:</b>	\$1,250.00																			
<b>Component Description:</b>	Line 27 on quote.																			
<b>Amount:</b>	#460208938																			
<b>Amount:</b>	\$2,500.00																			
<p>Project management of the transition</p>	<table> <tr> <td data-bbox="719 1485 1027 1518"><b>Component Description:</b></td> <td data-bbox="1161 1485 1342 1559">Legal services costs. #481539</td> </tr> <tr> <td data-bbox="719 1559 831 1592"><b>Amount:</b></td> <td data-bbox="1161 1559 1262 1592">\$166.00</td> </tr> <tr> <td data-bbox="719 1704 1027 1738"><b>Component Description:</b></td> <td data-bbox="1161 1704 1370 1935">Portion of general repack matter invoice attributable to this station - divided by 15 stations.</td> </tr> <tr> <td data-bbox="719 1935 831 1971"><b>Amount:</b></td> <td data-bbox="1161 1935 1262 1971">#471659</td> </tr> <tr> <td data-bbox="719 1971 831 2004"><b>Amount:</b></td> <td data-bbox="1161 1971 1278 2004">\$1,206.00</td> </tr> </table>		<b>Component Description:</b>	Legal services costs. #481539	<b>Amount:</b>	\$166.00	<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 15 stations.	<b>Amount:</b>	#471659	<b>Amount:</b>	\$1,206.00								
<b>Component Description:</b>	Legal services costs. #481539																			
<b>Amount:</b>	\$166.00																			
<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 15 stations.																			
<b>Amount:</b>	#471659																			
<b>Amount:</b>	\$1,206.00																			

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 23 stations.  
#475948  
**Amount:** \$419.80

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 23 stations.  
#1146  
**Amount:** \$888.15

**Component Description:** Legal services cost. #2020-KYAZ  
**Amount:** \$488.50

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 10 stations.  
#473121  
**Amount:** \$2,044.14

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 27 stations.  
#119  
**Amount:** \$271.70

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 27 stations.  
#115  
**Amount:** \$467.12

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 15 stations.  
#1104  
**Amount:** \$1,359.73

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 23 stations.  
#475011  
**Amount:** \$1,023.40

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 18 stations.  
#472568  
**Amount:** \$821.47

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 10 stations.  
#1140  
**Amount:** \$1,503.60

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 20 stations.  
#473857  
**Amount:** \$1,198.13

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 23 stations.  
#1150  
**Amount:** \$630.93

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 27 stations.  
#130  
**Amount:** \$450.81



**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 15 stations.  
#1112  
**Amount:** \$521.40

**Component Description:** Line 24 and 25 on quote.  
#460203509  
**Amount:** \$4,245.00

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 15 stations.  
#1104  
**Amount:** \$644.80

**Component Description:** Line item 22 and 23 in updated quote.  
#460227121  
**Amount:** \$7,952.71

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 23 stations.  
#1163  
**Amount:** \$607.03

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 15 stations.  
#1118  
**Amount:** \$1,609.03

**Component Description:** Legal services cost. #475973  
**Amount:** \$100.00

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 20 stations.  
#145  
**Amount:** \$745.25

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 10 stations.  
#1134  
**Amount:** \$1,678.60

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 10 stations.  
#173  
**Amount:** \$691.50

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 23 stations.  
#473451  
**Amount:** \$1,054.24

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 23 stations.  
#1158  
**Amount:** \$723.06

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 20 stations.  
#1144  
**Amount:** \$796.10

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 15 stations.  
#1112  
**Amount:** \$1,881.13

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 23 stations.  
#474784  
**Amount:** \$374.23

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 10 stations.  
#1129  
**Amount:** \$1,758.65

**Component Description:** Legal services cost. #474790  
**Amount:** \$1,429.00

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 23 stations.  
#1165  
**Amount:** \$497.50

**Component Description:** Line 24 and 25 on quote.  
#460208938  
**Amount:** \$8,490.00

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 23 stations.  
#474243  
**Amount:** \$1,304.02

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 15 stations.  
#1096  
**Amount:** \$714.93

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 15 stations.  
#472232  
**Amount:** \$901.10

**Component Description:** Legal services cost. #475036  
**Amount:** \$104.00

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 10 stations.  
#1122  
**Amount:** \$1,979.10

	<p><b>Component Description:</b> Portion of general repack matter invoice attributable to this station - divided by 23 stations. #475439</p> <p><b>Amount:</b> \$268.86</p> <p><b>Component Description:</b> Portion of general repack matter invoice attributable to this station - divided by 15 stations. #1116</p> <p><b>Amount:</b> \$1,254.03</p> <p><b>Component Description:</b> Portion of general repack matter invoice attributable to this station - divided by 14 stations. #159</p> <p><b>Amount:</b> \$443.75</p>
<p>Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application</p>	<p>Information not provided.</p>
<p>Address transition timing and coordination issues w/ other stations and wireless</p>	<p><b>Component Description:</b> Line 26 on quote. #460208938</p> <p><b>Amount:</b> \$1,250.00</p> <p><b>Component Description:</b> Line 26 on quote. #460203509</p> <p><b>Amount:</b> \$625.00</p>

Prepare and or review reimbursement form	Information not provided.
Internal Expenses	<p><b>Component Description:</b> Internal travel expenses - JA.</p> <p><b>Amount:</b> \$1,170.17</p>
Site Coordination Meeting	<p><b>Component Description:</b> Line 31 on quote. #460203509</p> <p><b>Amount:</b> \$312.50</p> <p><b>Component Description:</b> Line 31 on quote. #460208938</p> <p><b>Amount:</b> \$625.00</p>
RF System test	Information not provided.
Other Costs	<p><b>Component Description:</b> Line 37 on quote. #460203509</p> <p><b>Amount:</b> \$1,500.00</p> <p><b>Component Description:</b> Line 37 on quote. #460208938</p> <p><b>Amount:</b> \$3,000.00</p>

**Cost Information**

**Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$202,203.11</b>	<b>\$194,848.11</b>		<b>\$119,267.36</b>	
Site Security	<i>\$6,000.00</i>	\$6,000.00	N/A	N/A	N/A
Grading	<i>\$1,000.00</i>	\$1,000.00	N/A	N/A	N/A
Compound Fencing	<i>\$1,875.00</i>	\$1,875.00	N/A	N/A	N/A
Access Road Upgrades	<i>\$2,500.00</i>	\$2,500.00	N/A	N/A	N/A
Other Costs	<i>\$50,527.38</i>	\$50,527.38	Total of the project increased, see updated quote from ATC. See quote from American Towers for Preparing Form 854, total of line 9,22,23,38,39,40.	\$50,527.38	N/A
ATC one time tower rental during market repack period.	<i>\$57,600.00</i>	\$57,600.00	N/A	N/A	N/A
MVPD Notification of Channel Change	<i>\$1,000.00</i>	\$1,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$1,000.00</i>	\$1,000.00	N/A	\$0.00	N/A



Equipment Storage	<b><i>\$2,000.00</i></b>	\$2,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<b><i>\$3,333.00</i></b>	\$3,333.00	See quote from American Towers for Preparing Form 854, line 36.	\$2,499.75	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<b><i>\$58,713.50</i></b>	\$58,713.50	Updated cost of estimated amount per FCC requirement.	\$58,713.50	N/A
Non-zoning permits	<b><i>\$2,714.23</i></b>	\$2,714.23	Total of the project increased, see updated quote from ATC. See quote from American Towers for Preparing Form 854, total of line 32 and 35.	\$2,714.23	N/A
Local Zoning	<b><i>\$750.00</i></b>	\$750.00	See quote from American Towers for Preparing Form 854, line 34.	\$562.50	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A

DTV Medical Facility Notification	\$11,550.00	\$4,250.00	N/A	\$4,250.00	N/A
<b>Sub-total</b>	\$202,203.11	\$194,848.11	N/A	\$119,267.36	N/A
<b>Total for all systems</b>	\$6,388,489.90	\$2,845,394.10	N/A	\$2,428,604.66	N/A

## Components

Actual Information	
Description	File Name
Site Security	Information not provided.
Grading	Information not provided.
Compound Fencing	Information not provided.
Access Road Upgrades	Information not provided.
Other Costs	<p><b>Component Description:</b> Line 9,22,23,38,39,40 on quote. #460208938</p> <p><b>Amount:</b> \$19,887.50</p> <p><b>Component Description:</b> Line item 8,20,27,28 in updated quote. #460227121</p> <p><b>Amount:</b> \$20,696.13</p> <p><b>Component Description:</b> Line 9,22,23,38,39,40 on quote. #460203509</p> <p><b>Amount:</b> \$9,943.75</p>
ATC one time tower rental during market repack period.	Information not provided.
MVPD Notification of Channel Change	Information not provided.

Develop and air announcement of upcoming channel change	Information not provided.	
Equipment Storage	Information not provided.	
Equipment Delivery and Handling Charges	<b>Component Description:</b> <b>Amount:</b>	Line 36 on quote. #460208938 \$1,666.50
	<b>Component Description:</b> <b>Amount:</b>	Line 36 on quote. #460203509 \$833.25
Disposal Costs (for equipment and other waste, net of any salvage value)	<b>Component Description:</b> <b>Amount:</b>	Disposal cost. #7121 \$31,833.50
	<b>Component Description:</b> <b>Amount:</b>	Disposal cost. #6972 \$26,880.00
Non-zoning permits	<b>Component Description:</b> <b>Amount:</b>	Line 32 and 35 on quote. #460208938 \$719.00
	<b>Component Description:</b> <b>Amount:</b>	Line item 21 and 26 in updated quote. #460227121 \$1,636.23
	<b>Component Description:</b> <b>Amount:</b>	Line 32 and 35 on quote. #460203509 \$359.00

Local Zoning	<p><b>Component Description:</b> Line 34 on quote. #460203509</p> <p><b>Amount:</b> \$187.50</p> <p><b>Component Description:</b> Line 34 on quote. #460208938</p> <p><b>Amount:</b> \$375.00</p>
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.
DTV Medical Facility Notification	<p><b>Component Description:</b> Medical notification. #1072</p> <p><b>Amount:</b> \$4,250.00</p>

**Cost Information** **Grand Total**

	<b>Predetermined Cost Estimate</b>	<b>Estimated Cost</b>	<b>Actual Cost</b>
<b>Total for all systems</b>	\$6,388,489.90	\$2,845,394.10	\$2,428,604.66

**Reimbursement Status**

<b>Question</b>	<b>Response</b>
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	<p><b>Submission of Estimated Expenses Statements</b></p>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Henry  
Turner**  
*COO*

11/11/2020



Certification	Section	Question	Response
	<b>Submission of Actual Cost Documentation Statements</b>	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Henry  
Turner**  
*COO*

11/11/2020

## Attachments