

Federal Communications Commission

## (REFERENCE COPY - Not for submission)

## FCC Form 399: Reimbursement Request

| Facility<br>ID:<br>File | 000002   | Service: DTV | Call<br>Sign: | WHTN | Channel: 16 (UHF) |
|-------------------------|----------|--------------|---------------|------|-------------------|
| Number:                 | 000002   |              |               |      |                   |
| FRN: <b>00</b>          | 05936414 | Date         | 01/20         |      |                   |
|                         |          | Submitted:   | /2021         |      |                   |

# Applicant Name, Type, and Contact Information

## Information

| Applicant   | Address   | Phone                    | Email                | Applicant<br>Type  |
|---|---|--------------------------|----------------------|--------------------|
| CHRISTIAN TELEVISION<br>NETWORK, INC.<br>Doing Business As: CHRISTIAN<br>TELEVISION NETWORK, INC. | P.O. Box<br>6922<br>Clearwater,<br>FL 33758<br>United<br>States | +1 (727)<br>535-<br>5622 | soneal@ctntv.<br>net | Not-for-<br>Profit |

#### Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

| Preparer               | Preparer Contact Name and Information                           |   |                      |                             |
|------------------------|---|---|----------------------|-----------------------------|
| Contact<br>Information | Applicant   | Address   | Phone                | Email                       |
| Information            | Joseph C. Chautin III<br>Hardy, Carey, Chautin &<br>Balkin, LLP | 1080 West Causeway<br>Approach<br>Mandeville, LA 70471<br>United States | +1 (985)<br>629-0777 | jchautin@hardycarey.<br>com |

| Broadcaster                              | Question   | Response  |
|--|--|---|
| Information<br>and<br>Transition<br>Plan | Will the station be sharing equipment with<br>another broadcast television station or<br>stations (e.g., a shared antenna, co-location<br>on a tower, use of the same transmitter<br>room, multiple transmitters feeding a<br>combiner, etc.)? If yes, enter the facility ID's<br>of the other stations and click 'prefill' to<br>download those stations' licensing<br>information. | No  |
|  | Briefly describe transition plan   | WHTN will install temp low power antenna<br>& line. Then, existing xmtr will feed temp LP<br>antenna thru mask filter. Then, new<br>transmitter installation begins. Then,<br>existing xmtr (unsupported) & antenna to be<br>replaced |

| Transmitters | Section                         | Question                                  | Response |
|--------------|---------------------------------|---|----------|
|              | Transmitter Related<br>Expenses | Do you have transmitter related expenses? | Yes      |

| Primary     | Existing Transmitter Information              |  |                          |  |
|-------------|---|--|--------------------------|--|
| Transmitter | Section                                       | Question   | Response                 |  |
|             | Existing Transmitter<br>Description           | Type of change   | Purchase<br>New          |  |
|             |   | Use  | Primary<br>(Main)        |  |
|             |   | Description of Use   | N/A                      |  |
|             |   | Ownership  | Owned                    |  |
|             |   | Owner  | N/A                      |  |
|             |   | Site   | N/A                      |  |
|             |   | Is this transmitter currently shared with another station? | No                       |  |
|             |   | Is this transmitter currently in operating condition?      | Yes                      |  |
|             | Existing Transmitter<br>Manufacturer and Type | Manufacturer   |                          |  |
|             |   | Model  | Quantum                  |  |
|             |   | Year   | 2006                     |  |
|             |   | Туре   | Inductive<br>Output Tube |  |
|             |   | IOT Power Type   | Single                   |  |
|             |   | Power Capacity   | 29 kW                    |  |

## **Existing Transmitter Information**

| Primary     | New Transmitter Costs                     |   |   |  |
|-------------|---|---|---|--|
| Transmitter | Section                                   | Question                                  | Response  |  |
|             | New Transmitter     Use       Change Type | Use                                       | Primary<br>(Main)   |  |
|             |   | Change Type                               | Purchase<br>New   |  |
|             |   | Is this a request for upgraded equipment? | Yes   |  |
|             |   | Manufacturer                              |   |  |
|             |   | Model                                     | HPTV-PRLX-<br>U16   |  |
|             |   | Transmitter Type                          | Solid State   |  |
|             |   | Solid State Cooling                       | Liquid Cooled   |  |
|             |   | Solid State Power capacity                | 27.5 kW   |  |
|             |   | Justification for New Transmitter         | Manufacturer<br>no longer in<br>business.<br>Existing<br>transmitter<br>channel<br>change not<br>supported. |  |

| Primary<br>Transmitter | Other Transmitter Costs | ther Transmitter Costs                |          |  |  |  |
|------------------------|-------------------------|---------------------------------------|----------|--|--|--|
|                        | Section                 | Question                              | Response |  |  |  |
|                        | Electrical Service      | Service Entrance (3 phases 800A 208V) | No       |  |  |  |
|                        |                         | Switchgear (industrial 800 amp)       | No       |  |  |  |
|                        |                         | Transformer (480V)                    | No       |  |  |  |
|                        |                         | Power                                 | N/A      |  |  |  |
|                        |                         | Rigid Conduit and Wiring              | No       |  |  |  |
|                        |                         | Size                                  | N/A      |  |  |  |
|                        |                         | Length                                | N/A      |  |  |  |
|                        |                         |                                       |          |  |  |  |

|   | Other Electrical Service   | No  |
|---|--|-----|
|   | Description  | N/A |
| HVAC Service  | Does the replacement transmitter require HVAC Service?                                       | No  |
|   | Туре   | N/A |
|   | Size   | N/A |
|   | Other Size   | N/A |
| Transmitter Building<br>Addition/Modification or<br>Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No  |
|   | Size   | N/A |
| Channel 14 Costs  | Is an RF Consulting Engineer needed?   | N/A |
|   | Is a channel 14 Mask Filer needed?   | N/A |
|   | Is additional field engineering time needed?   | N/A |
|   | Number of Days   | N/A |

| Primary     | Other Transmitter Cost Not Listed |
|-------------|-----------------------------------|
| Transmitter | Name                              |

| er | Name                       | Description                     |
|----|----------------------------|---------------------------------|
|    | Transmitter Installation   | Transmitter Installation Costs  |
|    | Internal Transmission Line | Internal Transmission Line cost |

| Antennas Section |               | Question                              | Response |
|------------------|---------------|---------------------------------------|----------|
| Antenna Rela     | ated Expenses | Do you have antenna related expenses? | Yes      |

| Primary<br>Antenna | Existing Antenna Information    |  |                    |  |  |
|--------------------|---------------------------------|--|--------------------|--|--|
|                    | Section                         | Question   | Response           |  |  |
|                    | Existing Antenna<br>Description | Type of change   | Purchase<br>New    |  |  |
|                    |                                 | Antenna Use  | Primary<br>(Main)  |  |  |
|                    |                                 | Description of Use   | N/A                |  |  |
|                    |                                 | Ownership  | Owned              |  |  |
|                    |                                 | Owner  | N/A                |  |  |
|                    |                                 | Site   | N/A                |  |  |
|                    |                                 | Is the existing antenna shared with another station or stations? | No                 |  |  |
|                    |                                 | Is the existing antenna directional?                             | No                 |  |  |
|                    |                                 | Is antenna in operating condition?                               | Yes                |  |  |
|                    |                                 | Is antenna located on or in close proximity to an antenna farm?  | No                 |  |  |
|                    | Existing Antenna                | Class  | Full Power         |  |  |
|                    | Manufacturer and Type           | Mounting   | Top Mount          |  |  |
|                    |                                 | Antenna position in stack  | Not in Stack       |  |  |
|                    |                                 | Polarization   | Horizontal         |  |  |
|                    |                                 | Туре   | Slotted<br>Coaxial |  |  |
|                    |                                 | Number of Stations Supported                                     | N/A                |  |  |
|                    |                                 | Number of Panels   | N/A                |  |  |
|                    |                                 | Design power capacity in use                                     | N/A                |  |  |
|                    |                                 | Lower Limit  | N/A                |  |  |
|                    |                                 | Upper Limit  | N/A                |  |  |
|                    |                                 | Other Antenna Type   | N/A                |  |  |
|                    |                                 | ERP: (Effective Radiated Power)                                  | 1000.0 kW          |  |  |

|   | Manufacturer |                       |
|---|--------------|-----------------------|
|   | Model        | ATW27H3H-<br>TC3U-39H |
| - | Year         | 2002                  |

| Primary | New Antenna Costs       |  |                    |  |
|---------|-------------------------|--|--------------------|--|
| Antenna | Section                 | Question   | Response           |  |
|         | New Antenna Description | Use  | Primary<br>(Main)  |  |
|         |                         | Description of Use   | N/A                |  |
|         |                         | Change Type  | Purchase<br>New    |  |
|         |                         | Is this a request for upgraded equipment?                            | No                 |  |
|         |                         | Ownership  | Owned              |  |
|         |                         | Owner  | N/A                |  |
|         |                         | Is antenna shared?   | No                 |  |
|         |                         | Is antenna directional?  | Yes                |  |
|         |                         | Will antenna be located on or in close proximity to an antenna farm? | No                 |  |
|         | New Antenna             | Class  | Full Power         |  |
|         | Manufacturer and Types  | Mounting   | Top Mount          |  |
|         |                         | Antenna position in stack  | Not in Stack       |  |
|         |                         | Polarization   | Horizontal         |  |
|         |                         | Туре   | Slotted<br>Coaxial |  |
|         |                         | Number of Stations Supported   | N/A                |  |
|         |                         | Number of Panels/Bays  | N/A                |  |
|         |                         | Lower Limit  | N/A                |  |
|         |                         | Upper Limit  | N/A                |  |
|         |                         | Design power capacity in use   | N/A                |  |
|         |                         | Other Antenna Type   | N/A                |  |
|         |                         | ERP: (Effective Radiated Power)                                      | 900.0 kW           |  |
|         |                         | Manufacturer   |                    |  |
|         |                         |  |                    |  |

| Model                         | TFU-<br>21ETT-R<br>C200                              |
|-------------------------------|--|
| Year                          | 2017   |
| Justification for New Antenna | Existing<br>antenna<br>cannot be<br>re-<br>channeled |

| Primary<br>Antenna | Other Antenna Costs            |   |                           |  |
|--------------------|--------------------------------|---|---------------------------|--|
|                    | Section                        | Question  | Response                  |  |
|                    | Combiner for Shared<br>Antenna | Do you need a Combiner for a Shared Antenna?  |                           |  |
|                    |                                | Туре  |                           |  |
|                    |                                | Number of channels supported  | N/A                       |  |
|                    |                                | Frequencies of channels supported   | N/A                       |  |
|                    |                                | Frequency   | N/A                       |  |
|                    |                                | Do you need a combiner output splitter /switcher for dual feed lines?                                       | N/A                       |  |
|                    | Elbow Complex                  | Do you require the separate purchase of the Elbow Complex?  | Yes                       |  |
|                    |                                | Broadband or Single Channel?  | Single<br>Channel         |  |
|                    |                                | Feed Line Size  | 6 1/8<br>inches<br>inches |  |
|                    | Side Mount Brackets            | Do you require the separate purchase of side mount brackets for a high power antenna?                       |                           |  |
|                    | Pattern Scatter Analysis       | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No                        |  |
|                    | Sweep Test                     | Do you require the sweep testing of transmission line and antenna?  | Yes                       |  |

PrimaryOther Antenna Cost Not ListedAntennaInformation not provided.

| Interim<br>Antenna | New Antenna Costs       |  |                    |  |
|--------------------|-------------------------|--|--------------------|--|
|                    | Section                 | Question   | Response           |  |
|                    | New Antenna Description | Use  | Interim            |  |
|                    |                         | Description of Use   | N/A                |  |
|                    |                         | Change Type  | Purchase<br>New    |  |
|                    |                         | Ownership  | Owned              |  |
|                    |                         | Owner  | N/A                |  |
|                    |                         | Is antenna shared?   | No                 |  |
|                    |                         | Is antenna directional?  | Yes                |  |
|                    |                         | Will antenna be located on or in close proximity to an antenna farm? | No                 |  |
|                    | New Antenna             | Class  | Class A            |  |
|                    | Manufacturer and Type   | Mounting   | Side Mount         |  |
|                    |                         | Antenna position in stack  | Not in Stack       |  |
|                    |                         | Polarization   | Horizontal         |  |
|                    |                         | Туре   | Slotted<br>Coaxial |  |
|                    |                         | Number of Stations Supported   | N/A                |  |
|                    |                         | Number of Panels/Bays  | N/A                |  |
|                    |                         | Lower Limit  | N/A                |  |
|                    |                         | Upper Limit  | N/A                |  |
|                    |                         | Design power capacity in use   | N/A                |  |
|                    |                         | Other Antenna Type   | N/A                |  |
|                    |                         | ERP: (Effective Radiated Power)                                      | 24.0 kW            |  |
|                    |                         | Manufacturer   |                    |  |
|                    |                         | Model  | 75010402           |  |
|                    |                         | Year   | 2019               |  |
|                    |                         |  |                    |  |

| air during<br>repack | Justification for New Antenna | - |
|----------------------|-------------------------------|---|
|----------------------|-------------------------------|---|

| Interim<br>Antenna | Other Antenna Costs      |   |          |  |
|--------------------|--------------------------|---|----------|--|
|                    | Section                  | Question  | Response |  |
|                    | Elbow Complex            | Do you require the separate purchase of the Elbow Complex?  | No       |  |
|                    |                          | Broadband or Single Channel?  | N/A      |  |
|                    |                          | Feed Line Size  | N/A      |  |
|                    | Side Mount Brackets      | Do you require the separate purchase of side mount brackets for an antenna?                                       | No       |  |
|                    | Pattern Scatter Analysis | Do you require separate purchase of<br>pattern scatter analysis for a side mount<br>high or medium power antenna? | No       |  |
|                    | Sweep Test               | Do you require the sweep testing of transmission line and antenna?  | No       |  |

# Interim Other Antenna Cost Not Listed

Antenna Information not provided.

| Transmissior | n Seffien                             | Question  | Response |
|--------------|---------------------------------------|---|----------|
|              | Transmission Line<br>Related Expenses | Do you have transmission line related expenses? | Yes      |

| Primary     | Existing Transmission Line                |  |                     |  |  |
|-------------|---|--|---------------------|--|--|
| Transmissio | on Line<br>Section                        | Question   | Response            |  |  |
|             | Existing Transmission<br>Line Description | Type of change   | Purchase<br>New     |  |  |
|             |   | Use  | Primary<br>(Main)   |  |  |
|             |   | Description of Use   | N/A                 |  |  |
|             |   | Ownership  | Owned               |  |  |
|             |   | Owner  | N/A                 |  |  |
|             |   | Site   | N/A                 |  |  |
|             |   | Is the existing transmission line shared with another station or stations? | No                  |  |  |
|             |   | Is Transmission Line in operating condition?                               | Yes                 |  |  |
|             | Existing Transmission                     | Manufacturer   |                     |  |  |
|             | Line Manufacturer and<br>Type             | Туре   | Waveguide           |  |  |
|             |   | Diameter   | N/A                 |  |  |
|             |   | Other Diameter   | N/A                 |  |  |
|             |   | Segment Length   | N/A                 |  |  |
|             |   | Other Segment Length   | N/A                 |  |  |
|             |   | Number of parallel runs  | 1                   |  |  |
|             |   | Length   | 900 feet<br>per run |  |  |

**Existing Transmission Line** 

| Primary<br>Transmissio | New Transmission Line          |   |   |
|------------------------|--------------------------------|---|---|
|                        | New Transmission Line<br>Costs | Question                                  | Response  |
|                        |                                | Use                                       | Primary<br>(Main)   |
|                        |                                | Description of Use                        | N/A   |
|                        |                                | Change Type                               | Purchase<br>New   |
|                        |                                | Is this a request for upgraded equipment? | No  |
|                        |                                | Туре                                      | Rigid   |
|                        |                                | Diameter                                  | 7 3/16<br>inches  |
|                        |                                | Other Diameter                            | N/A   |
|                        |                                | Segment Length                            | 19 1/2<br>inches  |
|                        |                                | Other Segment Length                      | N/A   |
|                        |                                | Number of parallel runs                   | 1   |
|                        |                                | Length                                    | 936 feet<br>per run   |
|                        |                                | Justification for New Transmission Line   | Existing<br>line cannot<br>be utilized<br>on repack<br>channel. |

Other Transmission Line Expenses Not Listed Transmission

| Interim     | New Transmission Line |   |  |  |
|-------------|-----------------------|---|--|--|
| Transmissio | n Line<br>Section     | Question                                | Response   |  |
|             | New Transmission Line | Use                                     | Interim  |  |
|             | Costs                 | Description of Use                      | N/A  |  |
|             |                       | Change Type                             | Purchase<br>New  |  |
|             |                       | Туре                                    | Flexible Air   |  |
|             |                       | Diameter                                | 1 5/8 inches   |  |
|             |                       | Segment Length                          | N/A  |  |
|             |                       | Other Segment Length                    |  |  |
|             |                       | Number of parallel runs                 | 1  |  |
|             |                       | Length                                  | 725 feet per<br>run  |  |
|             |                       | Justification for New Transmission Line | Interim<br>transmission<br>line required<br>to keep<br>WHTN on<br>air during<br>repack |  |

## Interim Other Transmission Line Expenses Not Listed

Transmission net provided.

## Interim New Transmission Line

| Transmission geit | tion                | Question           | Response        |
|-------------------|---------------------|--------------------|-----------------|
|                   | New<br>Transmission | Use                | Interim         |
|                   | e Costs             | Description of Use | N/A             |
|                   |                     | Change Type        | Purchase<br>New |
|                   |                     | Туре               | Flexible Air    |
|                   |                     |                    |                 |

| Diameter                                | Other inches   | 2 1/4<br>inches |
|---|--|-----------------|
| Segment Length                          | N/A  | 1               |
| Other Segment Length                    |  |                 |
| Number of parallel runs                 | 1  |                 |
| Length                                  | 740 feet per<br>run  |                 |
| Justification for New Transmission Line | Interim<br>transmission<br>line required<br>to keep<br>WHTN on<br>air during<br>repack | -               |

Interim Other Transmission Line Expenses Not Listed

Transmission home tion not provided.

| Tower                                | Section                                     | Question  | Response |
|--------------------------------------|---|---|----------|
| Equipment<br>And<br>Rigging<br>Costs | Tower Equipment or<br>Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

Response

Modify Existing

Primary (Main)

N/A

No

No

N/A

N/A

Owned

| Primary | Existing Tower                |   |  |
|---------|-------------------------------|---|--|
| Tower   | Section                       | Question  |  |
|         | Existing Tower<br>Description | Type of change  |  |
|         |                               | Tower Use   |  |
|         |                               | Description of Use                                      |  |
|         |                               | Ownership   |  |
|         |                               | Is this tower consider Complex?                         |  |
|         |                               | Is this tower currently shared with any other stations? |  |
|         |                               | One or more FM, AM or TV radio<br>broadcaster(s)        |  |
|         |                               | Others Types of Users                                   |  |
|         |                               | Is tower documented for structural analysis?            |  |

|   | Is tower documented for structural analysis? | Yes                  |
|---|--|----------------------|
|   | Is tower compliant with Rev G?               | No                   |
| Existing Tower Structure                                  | Do you have a tower registration number?     | Yes                  |
| Registration  | ASR Number                                   | 1043940              |
| Coordinates (NAD83 (<br>North American Datum<br>of 1983)) | Latitude (NAD83)                             | 36° 04' 58.0"<br>N-  |
|   | Longitude (NAD83)                            | 086° 25'<br>52.0" W- |
|   | Overall Structure Height                     | 877.94 feet          |
|   | Support Structure Height                     | 820.20 feet          |
|   | Ground Elevation Above Mean Sea Level (AMSL) | 570.86 feet          |
|   |  |                      |

| Structure Type   | TOWER -<br>Free<br>Standing or<br>Guyed<br>Structure |
|------------------|--|
| Tower Owner      | CHRISTIAN<br>TELEVISION<br>NETWORK<br>INC            |
| Date Constructed | 12/01/1983   |

# Primary Tower Modification Costs

# Tower

Tower

| Section              | Question   | Response                                   |
|----------------------|--|--|
| Engineering Study    | Please what type of engineering study is required, if any: | Study needed<br>for<br>documented<br>tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed:     | No<br>reinforcements<br>needed             |

# Primary Tower Rigging Costs

SectionQuestionResponseTower Rigging CostsComplex TowerN/AHelicopter Services<br/>RequiredAre helicopter services required?Yes

# Primary Other Tower Expenses Not Listed

**Tower** Information not provided.

| Outside      | Section  | Question   | Response  |
|--------------|--|--|---|
| Professional | Services Costs<br>Outside Project<br>Management Services | Do you require outside project management services?                        | Yes   |
|              |  | Number of Hours  | 611   |
|              |  | Explanation  | Project<br>management<br>(Invoice<br>processing,<br>progress<br>reporting,<br>daisy chain<br>monitoring<br>and analysis,<br>program<br>management,<br>and site visits<br>as required) |
|              | Outside RF consulting<br>Engineering Services            | -  | Yes   |
|              |  | Prepare engineering section of Form FCC<br>Construction Permit Application | Yes   |
|              |  | For Auxiliary Facility   | No  |
|              |  | For Main Facility  | Yes   |
|              |  | Prepare engineering section of Form FCC<br>License to Cover Application    | Yes   |
|              |  | For Auxiliary Facility   | No  |
|              |  | For Main Facility  | Yes   |
|              |  | Prepare request for Special Temporary<br>Authority                         | Yes   |
|              |  | Quantity   | 1   |
|              |  | Do you have Distributed Transmission<br>System engineering services?       | N/A   |
|              |  | Critical Facility  | N/A   |
|              |  | Terrain-Shielded Facility  | N/A   |

| Attorney and Other<br>Outside Consulting<br>Services | Prepare and file Form FCC Construction<br>Permit Application                                     | Yes   |
|--|--|---|
|  | For Auxiliary Facility   | No  |
|  | For Main Facility  | Yes   |
|  | Prepare and file Form FCC License to Cover Application   | Yes   |
|  | For Auxiliary Facility   | No  |
|  | For Main Facility  | Yes   |
|  | Prepare request for Special Temporary<br>Authority   | Yes   |
|  | Quantity   | 1   |
|  | NEPA Section 106 environmental review  | No  |
|  | Environmental Assessment   | No  |
|  | ASR Modification   | No  |
|  | FAA Consultation (including preparation of FAA Form 7460)  | No  |
|  | Negotiation of Lease and other Matter for Shared Locations                                       | No  |
|  | Prepare or Review FCC Form 399 for Reimbursement   | Yes   |
|  | Address transition timing and coordination<br>issues w/ other stations and wireless<br>providers | Yes   |
| RF Field Engineering<br>Services                     | Comprehensive coverage verification via field study  | No  |
|  | RF exposure measurements   | No  |
|  | Additional Field Engineering Service   | Yes   |
|  | Number of Days   | 2   |
|  | Justification  | optimization<br>of new<br>transmission<br>line to<br>operated on<br>new channel |

# Outside Other Professional Services Expenses Not Listed Professional Services Costs Description

| Attorney - Other Matters | Legal Services |
|--------------------------|----------------|

| Other<br>Expenses | Section                         | Question   | Response |
|-------------------|---------------------------------|--|----------|
|                   | AM Pattern Disturbance          | Is an Impact Study needed?   | No       |
|                   |                                 | Is Remediation needed?   | No       |
|                   | Facility Expenses               | Name   | N/A      |
|                   |                                 | Other Distributed Transmission System<br>Expenses Not listed   | N/A      |
|                   |                                 | Name   | N/A      |
|                   |                                 | Is Notification of a Medical Facility required as a result of DTV broadcasting?  | Yes      |
|                   | Permit and Filing Costs         | Local Zoning   | No       |
|                   |                                 | Non-zoning permits   | No       |
|                   |                                 | BLM or NFS Coordination  | No       |
|                   |                                 | FCC Construction Permit Minor Change   | No       |
|                   |                                 | FCC License to Cover Application   | No       |
|                   |                                 | FCC Special Temporary Authority<br>Application   | Yes      |
|                   | Other Miscellaneous<br>Expenses | Does this relocation require paying<br>Disposal Costs (for equipment and other<br>waste, net of any salvage value)?        | Yes      |
|                   |                                 | Does this relocation require Equipment<br>Delivery or Handling Charges not otherwise<br>included in individual item costs? | Yes      |
|                   |                                 | Does this relocation require Equipment Storage?  | No       |
|                   |                                 | Does this relocation require the<br>Development and Airing of an<br>Announcement regarding an upcoming<br>channel change?  | Yes      |
|                   |                                 | Does this relocation require MVPD<br>Notification of a Channel Change?   | Yes      |

# Other Expenses Not Listed

**Expenses** Information not provided.

## Transmitters

## Cost Information

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification   | Actual Cost  | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|--|--------------|------------------------------|
| Primary<br>Transmitter<br>HPTV-PRLX-<br>U16                        | \$951,290.26                   | \$861,250.26      |  | \$714,796.26 |                              |
| UHF - Liquid<br>Cooled Solid<br>State<br>Transmitter<br>21 - 31 kW | \$947,000.00                   | \$856,960.00      | WHTN-110-<br>1st Primary<br>Transmitter -<br>UHF - Liquid<br>Cooled Solid<br>State<br>Transmitter<br>21 - 31 kW<br>Verified<br>Budget<br>Increase<br>Justification<br>v1 | \$710,776.00 | N/A                          |
| Transmitter<br>Installation  | \$2,760.00                     | \$2,760.00        | see<br>Estimated<br>Cost<br>Justification<br>WHTN-110-<br>1st Primary<br>Transmitter -<br>Transmitter<br>Installation v0   | \$2,490.00   | N/A                          |
| Internal<br>Transmission<br>Line                                   | \$1,530.26                     | \$1,530.26        | Please see<br>WHTN<br>Primary<br>Transmitter -<br>Internal<br>Transmission<br>Line<br>Revision<br>Justification<br>Cover Letter  | \$1,530.26   | N/A                          |
| Sub-total  | \$951,290.26                   | \$861,250.26      | N/A  | \$714,796.26 | N/A                          |

| Total for all | \$1,996,629.55 | \$2,012,277.55 | N/A | \$1,618,689.50 | N/A |
|---------------|----------------|----------------|-----|----------------|-----|
| systems       |                |                |     |                |     |

## Components

| Actual Information<br>Description                         | File Name                         |   |
|---|-----------------------------------|---|
| UHF - Liquid Cooled Solid<br>State Transmitter 21 - 31 kW | Component Description:<br>Amount: | WHTN, SYSTEM<br>PRLX U16 D16<br>\$347,193.00                              |
|   | Component Description:<br>Amount: | WHTN, SYSTEM<br>PRLX U16 D16<br>\$34,719.30                               |
|   | Component Description:<br>Amount: | Labor 10/21 - 10<br>/22<br>\$360.00                                       |
|   | Component Description:<br>Amount: | WHTN, SYSTEM<br>PRLX U16 D16<br>\$312,473.70                              |
|   | Component Description:            | Invoice moved to<br>correct budget<br>category per NMI<br>message.<br>N/A |
|   | Amount:<br>Component Description: | N/A<br>Invoice moved to<br>correct budget<br>category per NMI             |
|   | Amount:                           | message.<br>N/A   |

| Component Description:<br>Amount: | Invoice moved to<br>correct budget<br>category per NMI<br>message.<br>N/A                  |
|-----------------------------------|--|
| Component Description:<br>Amount: | Invoice moved to<br>Internal<br>Transmission Line<br>category<br>N/A                       |
| Component Description:<br>Amount: | Labor 12-20-2019<br>\$120.00   |
| Component Description:<br>Amount: | Labor 1-06-2020<br>\$570.00  |
| Component Description:<br>Amount: | Labor<br>\$480.00  |
| Component Description:<br>Amount: | Invoice submitted<br>to the wrong<br>station-<br>Resubmitted in<br>correct station.<br>N/A |
| Component Description:            | Invoice moved to<br>correct budget<br>category per NMI<br>message.                         |
| Amount:                           | N/A  |

|                          | Component Description:            | "Removal of<br>Transmitters,<br>Beam Power<br>Supplies, Heat<br>Exchangers and<br>any other<br>associated<br>/designated<br>equipment."<br>\$16,030.00 |
|--------------------------|-----------------------------------|--|
|                          | Component Description:            | Invoice moved to<br>correct budget<br>category per NMI<br>message.   |
|                          | Amount:                           | N/A  |
| Transmitter Installation | Component Description:<br>Amount: | Labor<br>\$120.00  |
|                          | Component Description:<br>Amount: | Labor<br>\$480.00  |
|                          | Component Description:<br>Amount: | LABOR 11-4<br>THROUGH 11-6-<br>2019  |
|                          | Anount.                           | \$360.00   |
|                          | Component Description:<br>Amount: | Labor<br>\$570.00  |
|                          | Component Description:<br>Amount: | Labor<br>\$480.00  |
|                          | Component Description:<br>Amount: | Labor - transmitter<br>installation<br>\$480.00  |

| Internal Transmission Line |                        |                  |
|----------------------------|------------------------|------------------|
|                            | Component Description: | 4-1/16-inch,     |
|                            |                        | 50ohm, 90 degree |
|                            |                        | miter elbow,     |
|                            |                        | captivated inner |
|                            |                        | conductor        |
|                            | Amount:                | \$1,530.26       |
|                            |                        |                  |
|                            |                        |                  |

#### Antennas

## Cost Information

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification  | Actual Cost  | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|---|--------------|------------------------------|
| Interim<br>Antenna<br>75010402  | \$26,300.00                    | \$8,658.50        |   | \$8,658.50   |                              |
| UHF -<br>Lower<br>Power<br>Side<br>Mount,<br>Class A<br>One<br>Station<br>antenna<br>basic                    | \$26,300.00                    | \$8,658.50        | Please see<br>attached<br>DTVPros<br>Quote<br>JEHQ1633.<br>Estimated<br>cost<br>includes<br>shipping<br>per<br>DTVPros<br>Invoice 305 | \$8,658.50   | N/A                          |
| Primary<br>Antenna<br>TFU-21ETT-<br>R C200  | \$266,030.00                   | \$210,402.79      |   | \$210,402.79 |                              |
| Sweep test<br>of existing<br>antenna  | \$6,730.00                     | \$6,400.00        | N/A   | \$6,400.00   | N/A                          |
| UHF - High<br>Power Top<br>Mount<br>(200-1000<br>kW), One<br>station<br>antenna,<br>horizontally<br>polarized | \$247,000.00                   | \$190,939.69      | see<br>Estimated<br>Cost<br>Justification<br>WHTN-210-<br>Primary<br>Antenna -<br>UHF High<br>Power Top<br>Mount, H-<br>POL v0        | \$190,939.69 | N/A                          |

| Elbow<br>complex,<br>single<br>channel, at<br>antenna<br>input, per 6<br>1/8. | \$12,300.00    | \$13,063.10    | see<br>Estimated<br>Cost<br>Justification<br>WHTN-210-<br>Primary<br>Antenna - | \$13,063.10    | N/A |
|---|----------------|----------------|--|----------------|-----|
| feedline (if<br>needed)   |                |                | Elbow<br>Complex v0  |                |     |
| Sub-total   | \$292,330.00   | \$219,061.29   | N/A  | \$219,061.29   | N/A |
| Total for<br>all<br>systems   | \$1,996,629.55 | \$2,012,277.55 | N/A  | \$1,618,689.50 | N/A |

## Components

| Actual Information<br>Description                                     | File Name                         |   |
|---|-----------------------------------|---|
| UHF - Lower Power Side<br>Mount, Class A One Station<br>antenna basic | Component Description:<br>Amount: | UHF - Low power<br>side mount interim<br>\$8,658.50 |
| Sweep test of existing antenna  | Component Description:            | WHTN-210-<br>Primary Antenna<br>- Sweep Test        |
|   | Amount:                           | \$640.00  |
|   | Component Description:            | WHTN-210-<br>Primary Antenna<br>- Sweep Test        |
|   | Amount:                           | \$2,880.00  |
|   | Component Description:            | WHTN-210-<br>Primary Antenna                        |
|   | Amount:                           | - Sweep Test<br>\$2,880.00                          |

| UHF - High Power Top<br>Mount (200-1000 kW), One<br>station antenna, horizontally<br>polarized | Component Description: | UHF - HIGH<br>POWER TOP<br>MOUNT (200- |
|--|------------------------|--|
|  | Amount:                | 1000 KW)<br>\$24,150.89                |
|  | Component Description: | UHF - HIGH<br>POWER TOP<br>MOUNT (200- |
|  | Amount:                | 1000 KW)<br>\$83,394.40                |
|  | Component Description: | UHF - HIGH<br>POWER TOP<br>MOUNT (200- |
|  | Amount:                | 1000 KW)<br>\$83,394.40                |
| Elbow complex, single<br>channel, at antenna input,<br>per 6 1/8. feedline (if needed)         | Component Description: | WHTN-210-<br>Primary Antenna           |
|  | Amount:                | - Elbow Complex<br>\$1,571.90          |
|  | Component Description: | WHTN-210-<br>Primary Antenna           |
|  | Amount:                | - Elbow Complex<br>\$5,745.60          |
|  | Component Description: | WHTN-210-<br>Primary Antenna           |
|  | Amount:                | - Elbow Complex<br>\$5,745.60          |

## **Transmission Line**

## Cost Information

|  | Predetermined  | Estimated      | Estimated<br>Cost   |                | Actual Cost   |
|--|----------------|----------------|---|----------------|---------------|
| Description  | Cost Estimate  | Cost           | Justification   | Actual Cost    | Justification |
| Interim<br>Transmission<br>Line  | \$23,925.00    | \$17,792.72    |   | \$17,792.72    |               |
| Flexible Air<br>Transmission<br>Line -<br>dielectric, 1 5<br>/8"             | \$23,925.00    | \$17,792.72    | Please see<br>attached<br>DTVPros<br>Quote<br>JEHQ1633.<br>Estimated<br>cost includes<br>shipping per<br>DTVPros<br>Invoice 305 | \$17,792.72    | N/A           |
| Interim<br>Transmission<br>Line  | \$8,276.29     | \$8,276.29     |   | \$8,276.29     |               |
| Flexible Air<br>Transmission<br>Line - 2 1/4"<br>1 parallel<br>runs 740 feet | \$8,276.29     | \$8,276.29     | Please see<br>DTVPros<br>quote<br>JEHQ1701  | \$8,276.29     | N/A           |
| Primary<br>Transmission<br>Line  | \$271,440.00   | \$257,616.99   |   | \$257,616.99   |               |
| Rigid<br>Transmission<br>Line -<br>copper, 7 3<br>/16"                       | \$271,440.00   | \$257,616.99   | see<br>Estimated<br>Cost<br>Justification<br>WHTN-310-<br>Primary<br>Transmission<br>Line v0                                    | \$257,616.99   | N/A           |
| Sub-total  | \$303,641.29   | \$283,686.00   | N/A   | \$283,686.00   | N/A           |
| Total for all systems  | \$1,996,629.55 | \$2,012,277.55 | N/A   | \$1,618,689.50 | N/A           |

## Components

| Actual Information<br>Description                                      | File Name                         |  |
|--|-----------------------------------|--|
| Flexible Air Transmission<br>Line - dielectric, 1 5/8"                 | Component Description:<br>Amount: | WHTN-380-Interim<br>Transmission Line<br>\$17,792.72                           |
| Flexible Air Transmission<br>Line - 2 1/4" 1 parallel runs<br>740 feet | Component Description:<br>Amount: | HCA214-50J - 2-1<br>/4" air-dielectric<br>coaxial cable, per ft.<br>\$8,276.29 |
| Rigid Transmission Line -<br>copper, 7 3/16"                           | Component Description:<br>Amount: | RIGID<br>TRANSMISSION<br>LINE - COPPER<br>\$90,530.01                          |
|  | Component Description:            | RIGID<br>TRANSMISSION<br>LINE - COPPER   |
|  | Amount:                           | \$83,543.49  |
|  | Component Description:<br>Amount: | Rigid Transmission<br>Line -Copper<br>\$83,543.49                              |

## **Tower Equipment and Rigging Costs**

## Cost Information

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification   | Actual Cost    | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|--|----------------|------------------------------|
| Primary<br>Tower<br>TOWER   | \$262,030.00                   | \$457,910.00      |  | \$299,375.00   |                              |
| Tower<br>Helicopter<br>Lift   | \$38,930.00                    | \$38,930.00       | Please see<br>WHTN<br>Helicopter<br>Lift<br>Category<br>Revision<br>Justification<br>Cover Letter  | \$38,930.00    | N/A                          |
| Structural<br>engineering<br>tower load<br>study for<br>well<br>documented<br>tower | \$12,600.00                    | \$16,680.00       | see<br>Estimated<br>Cost<br>Justification<br>WHTN-410-<br>Existing<br>Primary<br>Tower -<br>Structural<br>Analysis v0                      | \$11,840.00    | N/A                          |
| Tall Tower<br>(greater<br>than 500')  | \$210,500.00                   | \$402,300.00      | per<br>Estimated<br>Cost<br>Justification<br>WHTN-410-<br>Existing<br>Primary<br>Tower -<br>Tower<br>Rigging,<br>Tall Tower<br>(_ 500') v0 | \$248,605.00   | N/A                          |
| Sub-total   | \$262,030.00                   | \$457,910.00      | N/A  | \$299,375.00   | N/A                          |
| Total for all systems   | \$1,996,629.55                 | \$2,012,277.55    | N/A  | \$1,618,689.50 | N/A                          |

# Components

| Actual Information<br>Description                                       | File Name                         |  |
|---|-----------------------------------|--|
| Tower Helicopter Lift   | Component Description:<br>Amount: | Change Order #2<br>\$38,930.00                   |
| Structural engineering tower<br>load study for well<br>documented tower | Component Description:<br>Amount: | STNLSA STNL<br>Structural Analysis<br>\$3,500.00 |
|   | Component Description:            | Rigorous<br>Structural Tower<br>Evaluation       |
|   | Amount:<br>Component Description: | \$3,500.00<br>STNLCN STNL                        |
|   | Amount:                           | Construction Srvcs<br>\$4,840.00                 |

| Tall Tower (greater than |                        |  |
|--------------------------|------------------------|--|
|                          |                        |  |
| 500')                    | Component Description: | Vendor Credit  |
|                          | Amount:                | (\$123,503.00)   |
|                          |                        |  |
|                          | Component Description: | Tower Serivce - T  |
|                          | Amount:                | \$56,030.00  |
|                          |                        |  |
|                          | Component Description: | Weather Days   |
|                          | Amount:                | \$28,000.00  |
|                          | Component Description: | Weather Days   |
|                          | Amount:                | \$48,000.00  |
|                          | Component Description: | Customer Deposit<br>for WHTN TV<br>Repack Interim<br>System installatio<br>and removal, and<br>Top Mount<br>Antenna<br>Replacement<br>Services<br>\$123,503.00 |
|                          |                        |  |
|                          | Component Description: | Weather days   |
|                          | Amount:                | \$16,000.00  |
|                          | Component Description: | 25% Deposit due  |
|                          |                        | upon signed  |
|                          |                        | contract   |
|                          |                        |  |

### **Outside Professional Services**

### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description<br>Outside<br>Professional  | Predetermined<br>Cost Estimate<br>\$131,693.00 | Estimated<br>Cost<br>\$135,270.00 | Estimated<br>Cost<br>Justification   | Actual Cost<br>\$97,270.95 | Actual Cost<br>Justification |
|---|--|-----------------------------------|--|----------------------------|------------------------------|
| Services<br>Project<br>management<br>of the transition                                      | \$96,538.00                                    | \$102,075.00                      | Please see<br>the<br>attached<br>Widelity<br>quote and<br>the<br>DTVPros<br>Quote<br>JEHQ1293-<br>02 | \$90,943.45                | N/A                          |
| Attorney -<br>Other Matters   | \$445.00                                       | \$445.00                          | see<br>Estimated<br>Cost<br>Justification<br>WHTN-550-<br>Attorney -<br>Other<br>Matters v1          | \$445.00                   | N/A                          |
| Additional<br>Field<br>Engineering<br>Service, 2<br>Days                                    | \$4,000.00                                     | \$4,000.00                        | N/A  | N/A                        | N/A                          |
| Attorney Fees<br>- Prepare and<br>File request<br>for Special<br>Temporary<br>Authorization | \$3,680.00                                     | \$3,500.00                        | N/A  | \$837.00                   | N/A                          |

| Attorney Fees -<br>Prepare and<br>File FCC Form<br>2100 (main),<br>License to<br>Cover<br>Application     | \$2,365.00 | \$2,250.00 | N/A | N/A        | N/A |
|---|------------|------------|-----|------------|-----|
| Attorney Fees<br>- Prepare and<br>File FCC Form<br>2100 (main),<br>Construction<br>Permit<br>Application  | \$5,260.00 | \$5,000.00 | N/A | \$390.00   | N/A |
| Prepare<br>request for<br>Special<br>Temporary<br>Authorization   | \$2,050.00 | \$1,500.00 | N/A | \$1,000.00 | N/A |
| Prepare<br>engineering<br>section of FCC<br>Form 2100<br>(main),<br>License to<br>Cover<br>Application    | \$1,580.00 | \$1,500.00 | N/A | N/A        | N/A |
| Prepare<br>engineering<br>section of FCC<br>Form 2100<br>(main),<br>Construction<br>Permit<br>Application | \$3,155.00 | \$3,000.00 | N/A | \$2,000.00 | N/A |
| Perform<br>engineering<br>study for new<br>channel<br>assignment<br>and antenna<br>development            | \$7,360.00 | \$7,000.00 | N/A | \$1,187.50 | N/A |

| Address<br>transition<br>timing and<br>coordination<br>issues w/<br>other stations<br>and wireless | \$2,630.00     | \$2,500.00     | N/A | N/A            | N/A |
|--|----------------|----------------|-----|----------------|-----|
| Prepare and<br>or review<br>reimbursement<br>form  | \$2,630.00     | \$2,500.00     | N/A | \$468.00       | N/A |
| Sub-total  | \$131,693.00   | \$135,270.00   | N/A | \$97,270.95    | N/A |
| Total for all systems  | \$1,996,629.55 | \$2,012,277.55 | N/A | \$1,618,689.50 | N/A |

# Components

| Actual Information<br>Description    | File Name                         |                                     |
|--------------------------------------|-----------------------------------|-------------------------------------|
| Project management of the transition | Component Description:<br>Amount: | Project<br>Management<br>\$1,871.90 |
|                                      | Component Description:<br>Amount: | Project<br>Management<br>\$1,607.40 |
|                                      | Component Description:<br>Amount: | Project<br>Management<br>\$4,477.20 |
|                                      | Component Description:<br>Amount: | Project<br>Management<br>\$3,035.40 |
|                                      | Component Description:<br>Amount: | Project<br>Management<br>\$164.00   |

**Component Description:** Project Management \$3,187.80 Amount: **Component Description:** Project Management Amount: \$3,518.60 **Component Description:** Project Management Amount: \$8,786.25 **Component Description:** Project Management Amount: \$4,955.50 **Component Description:** Project Management Amount: \$3,338.90 **Component Description:** Project Management Amount: \$3,384.65 **Component Description:** Project Management Amount: \$2,499.15 Project **Component Description:** Management \$1,231.60 Amount: **Component Description:** Project Management Amount: \$2,151.95

**Component Description:** Project Management \$1,508.10 Amount: **Component Description:** Project Management Amount: \$1,120.70 **Component Description:** Project Management Amount: \$4,248.30 **Component Description:** Project Management Amount: \$1,594.55 **Component Description:** Project Management Amount: \$3,909.25 **Component Description:** Project management Amount: \$2,348.80 **Component Description:** Project Management Amount: \$6,052.70 **Component Description:** Project Management \$2,701.40 Amount: **Component Description:** Project Management Amount: \$1,575.90

| Component Description:<br>Amount: | Project<br>Management<br>\$1,682.70 |
|-----------------------------------|-------------------------------------|
| Component Description:<br>Amount: | Project<br>Management<br>\$1,505.60 |
| Component Description:<br>Amount: | Project<br>management<br>\$2,384.60 |
| Component Description:<br>Amount: | Project<br>Management<br>\$3,502.85 |
| Component Description:<br>Amount: | Project<br>Management<br>\$2,692.55 |
| Component Description:<br>Amount: | Project<br>management<br>\$3,496.95 |
| Component Description:<br>Amount: | Project<br>Management<br>\$1,512.10 |
| Component Description:<br>Amount: | Project<br>Management<br>\$3,873.00 |
| Component Description:<br>Amount: | Project<br>Management<br>\$1,023.10 |

| Attorney - Other Matters  |                                   |  |
|---|-----------------------------------|--|
|   | Component Description:            | WHTN-550-<br>Attorney - Other<br>Matters                               |
|   | Amount:                           | \$78.00  |
|   | Component Description:            | Review memo from<br>C. Mavros<br>\$208.00                              |
|   | Amount.                           | ¥200.00  |
|   | Component Description:            | Check deadline<br>and load/partially<br>complete 10 week<br>transition |
|   | Amount:                           | \$81.00  |
|   | Component Description:<br>Amount: | Legal services<br>\$78.00  |
| Additional Field<br>Engineering Service, 2<br>Days  | Information not provided.         |  |
| Attorney Fees - Prepare<br>and File request for<br>Special Temporary<br>Authorization       | Component Description:            | WHTN-550-<br>Attorney - Special<br>Temporary                           |
|   | Amount:                           | Authorization<br>\$837.00  |
| Attorney Fees -Prepare<br>and File FCC Form 2100<br>(main), License to Cover<br>Application | Information not provided.         |  |
| Attorney Fees - Prepare   |                                   |  |

| Special Temporary<br>Authorization  | Component Description:<br>Amount: | Prepare STA on<br>FCC form 2100<br>\$1,000.00                                |
|---|-----------------------------------|--|
|   |                                   | <i><b>↓</b></i> ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,                         |
| Prepare engineering<br>section of FCC Form 2100<br>(main), License to Cover<br>Application    | Information not provided.         |  |
| Prepare engineering<br>section of FCC Form 2100<br>(main), Construction<br>Permit Application | Component Description:            | WHTN-530-RF En<br>- Construction<br>Permit Application<br>(Main)             |
|   | Amount:                           | \$2,000.00   |
| Perform engineering study<br>for new channel<br>assignment and antenna                        | Component Description:            | Engineering study<br>work for new  |
| development   |                                   | channel<br>assignment and<br>antenna   |
|   | Amount:                           | development.<br>\$312.50   |
|   | Component Description:            | 1. Engineering<br>study work for new<br>channel<br>assignment and<br>antenna |
|   | Amount:                           | development.<br>\$875.00   |
| Address transition timing<br>and coordination issues w/<br>other stations and wireless        | Information not provided.         |  |

| Prepare and or review reimbursement form | Component Description:<br>Amount: | Legal services<br>\$260.00                             |
|--|-----------------------------------|--|
|  | Component Description:            | WHTN-590-<br>Prepare and/or<br>Review<br>Reimbursement |
|  | Amount:                           | Form<br>\$208.00                                       |

### **Other Expenses**

### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification   | Actual Cost | Actual Cost<br>Justificatior |
|---|--------------------------------|-------------------|--|-------------|------------------------------|
| Other<br>Expenses   | \$55,645.00                    | \$55,100.00       |  | \$4,500.00  |                              |
| Develop and<br>air<br>announcement<br>of upcoming<br>channel<br>change                  | \$400.00                       | \$400.00          | N/A  | N/A         | N/A                          |
| Equipment<br>Delivery and<br>Handling<br>Charges  | \$25,000.00                    | \$25,000.00       | N/A  | N/A         | N/A                          |
| Disposal<br>Costs (for<br>equipment and<br>other waste,<br>net of any<br>salvage value) | \$17,000.00                    | \$17,000.00       | see<br>Justifying<br>Quote<br>WHTN<br>Chivers<br>Transmitter<br>Removal<br>and<br>Installation<br>LLC Quote<br>2019-013<br>Amended | N/A         | N/A                          |
| FCC Filing<br>Fees - Special<br>Temporary<br>Authorization<br>request                   | \$195.00                       | \$200.00          | Per<br>Estimated<br>Cost<br>Justification<br>WHTN-610-<br>FCC Filing<br>Fee -<br>Special<br>Temporary<br>Authorization<br>v0       | \$200.00    | N/A                          |

| MVPD<br>Notification of<br>Channel<br>Change | \$1,500.00     | \$1,500.00     | N/A | \$1,500.00     | N/A |
|--|----------------|----------------|-----|----------------|-----|
| DTV Medical<br>Facility<br>Notification      | \$11,550.00    | \$11,000.00    | N/A | \$2,800.00     | N/A |
| Sub-total                                    | \$55,645.00    | \$55,100.00    | N/A | \$4,500.00     | N/A |
| Total for all systems                        | \$1,996,629.55 | \$2,012,277.55 | N/A | \$1,618,689.50 | N/A |

# Components

| Actual Information<br>Description  | File Name                         |   |
|--|-----------------------------------|---|
| Develop and air<br>announcement of upcoming<br>channel change                  | Information not provided.         |   |
| Equipment Delivery and<br>Handling Charges                                     | Information not provided.         |   |
| Disposal Costs (for<br>equipment and other waste,<br>net of any salvage value) | Information not provided.         |   |
| FCC Filing Fees - Special<br>Temporary Authorization<br>request                | Component Description:<br>Amount: | WHTN-610-FCC<br>Filing Fee -<br>Special<br>Temporary<br>Authorization<br>\$200.00   |
| MVPD Notification of<br>Channel Change   | Component Description:            | "Prepare letters to<br>MVPDs. Research<br>and contact all<br>relevant MVPD<br>entities impacted<br>by station move"<br>\$1,500.00 |

| DTV Medical Facility<br>Notification | Component Description: | "Mailing: Print and<br>mail a two page,<br>black and white<br>generically<br>addressed letter<br>with a specifically<br>addressed" |
|--------------------------------------|------------------------|--|
|                                      | Amount:                | \$2,800.00   |

| Cost<br>Information | Grand Total           |                                |                |                |
|---------------------|-----------------------|--------------------------------|----------------|----------------|
|                     |                       | Predetermined<br>Cost Estimate | Estimated Cost | Actual Cost    |
|                     | Total for all systems | \$1,996,629.55                 | \$2,012,277.55 | \$1,618,689.50 |

| Reimbursem | entestiatus  | Response |
|------------|--|----------|
|            | The facility has ceased operating on its pre-<br>auction channel.  | Yes      |
|            | Construction of final facilities or all necessary modifications are complete.  | Yes      |
|            | All receipts for reimbursement have been<br>submitted no further costs are expected to<br>be incurred. Note this will lock the Form 399<br>from further editing and begin close-out<br>procedures with the Fund Administrator. | No       |

| Certification | Section  | Question  | Response |
|---------------|--|---|----------|
|               | Submission of Estimated<br>Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS<br>FORM ARE PUNISHABLE BY FINE AND<br>/OR IMPRISONMENT (U.S. CODE, TITLE<br>18, SECTION 1001), AND/OR<br>REVOCATION OF ANY STATION<br>LICENSE OR CONSTRUCTION PERMIT<br>(U.S. CODE, TITLE 47, SECTION 312(a)<br>(1), AND/OR FORFEITURE (U.S. CODE,<br>TITLE 47, SECTION 503), AND ANY<br>FALSE STATEMENTS COULD SUBJECT<br>THIS ENTITY TO LIABILITY UNDER THE<br>FALSE CLAIMS ACT. |          |
|               |  | <ol> <li>The Authorized<br/>Person signing<br/>below certifies that he<br/>/she is authorized to<br/>submit this TV<br/>Broadcaster<br/>Relocation Fund<br/>Reimbursement<br/>Form on behalf of<br/>the above-named<br/>entity.</li> <li>The above-named</li> </ol>   |          |
|               |  | entity acknowledges<br>that all certifications<br>and attached<br>documentation are<br>considered material<br>representations.  |          |
|               |  | 3. The above-named<br>entity acknowledges<br>the submission of the<br>information herein<br>creates no obligation<br>on the part of the<br>government to pay<br>any amount.   |          |
|               |  |   |          |

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| 8.            | The above-named<br>entity certifies that it<br>is in full compliance<br>with all statutes,<br>rules, regulations<br>and governmental<br>requirements for<br>which compliance is<br>a pre-requisite for<br>obtaining the<br>payments herein<br>requested. |  |
|---------------|--|--|
| an au<br>name | are, under penalty of perjury, that I am<br>thorized representative of the above-<br>d applicant for the Authorization(s)<br>ied above.  | CHRIS L<br>MAVROS<br>D.E.,<br>Christian<br>Television<br>Network<br>01/20/2021 |

| Certification | Section  | Question   | Response |
|---------------|--|--|----------|
|               | Submission of Actual<br>Cost Documentation<br>Statements | WILLFUL FALSE, FRAUDULENT, OR<br>FICTITIOUS STATEMENTS ON THIS<br>FORM ARE PUNISHABLE BY FINE AND<br>/OR IMPRISIONMENT (U.S. CODE, TITLE<br>18, SECTION 1001), AND/OR<br>REVOCATION OF ANY STATION<br>LICENSE OR CONSTRUCTION PERMIT<br>(U.S. CODE, TITLE 47, SECTION 312(a)<br>(1), AND/OR FORFEITURE (U.S. CODE,<br>TITLE 47, SECTION 503), AND ANY<br>FALSE AND/OR FRAUDULENT<br>STATEMENTS COULD SUBJECT THIS<br>ENTITY TO LIABILITY UNDER THE<br>FALSE CLAIMS ACT (U.S. CODE, TITLE<br>31, SECTIONS 3729-3733). |          |
|               |  | <ol> <li>The Authorized<br/>Person signing<br/>below certifies and<br/>represents that he<br/>/she is authorized to<br/>submit this TV<br/>Broadcaster<br/>Relocation Fund<br/>Reimbursement<br/>Form on behalf of<br/>the above-named<br/>entity.</li> </ol>  |          |
|               |  | 2. The above-named<br>entity certifies that<br>the statements in this<br>form and attached<br>documentation are<br>true, complete, and<br>correct.   |          |
|               |  | 3. The above-named<br>entity acknowledges<br>that all certifications<br>and attached<br>documentation are<br>considered material<br>representations.   |          |
|               |  |  |          |

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

| 8. The above-named<br>entity acknowledges<br>that overpayments or<br>payments in error<br>must be promptly<br>refunded to the<br>Commission.   |  |
|--|--|
| 9. The above-named<br>entity certifies that it<br>is in full compliance<br>with all statutes,<br>rules, regulations<br>and governmental<br>requirements for<br>which compliance is<br>a prerequisite for<br>obtaining the<br>payments herein<br>requested. |  |
| I declare, under penalty of perjury, that I am<br>an authorized representative of the above-<br>named applicant for the Authorization(s)<br>specified above.   | CHRIS L<br>MAVROS<br>D.E.,<br>Christian<br>Television<br>Network |

| Section   | Question  | Response   |
|---|---|--|
| Submission of Final<br>Allocation or Accounting<br>Information Statements | WILLFUL FALSE STATEMENTS ON THIS<br>FORM ARE PUNISHABLE BY FINE AND<br>/OR IMPRISONMENT (U.S. CODE, TITLE<br>18, SECTION 1001), AND/OR<br>REVOCATION OF ANY STATION<br>LICENSE OR CONSTRUCTION PERMIT<br>(U.S. CODE, TITLE 47, SECTION 312(a)<br>(1), AND/OR FORFEITURE (U.S. CODE,<br>TITLE 47, SECTION 503), AND ANY<br>FALSE STATEMENTS COULD SUBJECT<br>THIS ENTITY TO LIABILITY UNDER THE<br>FALSE CLAIMS ACT.   |  |
|   | <ol> <li>The Authorized<br/>Person signing<br/>below certifies and<br/>represents that he<br/>/she is authorized to<br/>submit this TV<br/>Broadcaster<br/>Relocation Fund<br/>Reimbursement<br/>Form on behalf of<br/>the above-named<br/>entity. The above-<br/>named entity<br/>acknowledges that<br/>all certifications and<br/>attached<br/>documentation are<br/>considered material<br/>representations.</li> <li>The above-named<br/>entity acknowledges<br/>the submission of the<br/>information herein<br/>creates no obligation<br/>on the part of the<br/>government to pay<br/>any amount.</li> </ol> |  |
|   | Submission of Final<br>Allocation or Accounting   | Submission of Final<br>Allocation or Accounting<br>Information Statements       WILLFUL FALSE STATEMENTS ON THIS<br>FORM ARE PUNISHABLE BY FINE AND<br>/OR IMPRISONMENT (U.S. CODE, TITLE<br>18, SECTION 1001), AND/OR<br>REVOCATION OF ANY STATION<br>LICENSE OR CONSTRUCTION PERMIT<br>(U.S. CODE, TITLE 47, SECTION 312(a)<br>(1), AND/OR FORFEITURE (U.S. CODE,<br>TITLE 47, SECTION 503), AND ANY<br>FALSE STATEMENTS COULD SUBJECT<br>THIS ENTITY TO LIABILITY UNDER THE<br>FALSE CLAIMS ACT.         1. The Authorized<br>Person signing<br>below certifies and<br>represents that he<br>/she is authorized to<br>submit this TV<br>Broadcaster<br>Relocation Fund<br>Reimbursement<br>Form on behalf of<br>the above-named<br>entity. The above-<br>named entity<br>acknowledges that<br>all certifications and<br>attached<br>documentation are<br>considered material<br>representations.         2. The above-named<br>entity acknowledges<br>the submission of the<br>information herein<br>creates no obligation<br>on the part of the<br>government to pay |

| <ul> <li>3. The above-named<br/>entity certifies that all<br/>costs identified as<br/>"actual costs" herein<br/>accurately represent<br/>the costs actually<br/>paid by the above-<br/>named entity,<br/>including any<br/>discounts, refunds,<br/>or rebates.</li> <li>4. The above-named</li> </ul> |  |
|---|--|
| 4. The above-hamed<br>entity certifies that all<br>payments from the<br>TV Broadcaster<br>Relocation Fund<br>(Fund) received by<br>the entity listed on<br>this form will be used<br>only for expenses<br>that are eligible for<br>reimbursement from<br>the Fund.                                    |  |
| 5. The above-named<br>entity acknowledges<br>that overpayments or<br>payments in error<br>must be promptly<br>refunded to the<br>Commission.  |  |
| 6. The above-named<br>entity certifies that it<br>is in full compliance<br>with all statutes,<br>rules, regulations<br>and governmental<br>requirements for<br>which compliance is<br>a pre-requisite for<br>obtaining the<br>payments herein<br>requested.   |  |
| I declare, under penalty of perjury, that I am<br>an authorized representative of the above-<br>named applicant for the Authorization(s)<br>specified above.  | CHRIS L<br>MAVROS<br>D.E.,<br>Christian<br>Television<br>Network |
|   | 01/20/2021   |

Attachments