

(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility 14867 Service: DTV Call KCBA Channel:

ID: Sign:

**11 (High VHF)** File **0000028197** 

Number:

FRN: **0032551129** Date **01/19** 

Submitted: /2021

# Applicant Information

#### **Applicant Name, Type, and Contact Information**

Applicant	Address	Phone	Email	Applicant Type
SEAL ROCK BROADCASTERS, L.L.C. Doing Business As: SEAL ROCK BROADCASTERS, L.L.C.	Lance Anderson 67 GARDEN COURT MONTEREY, CA 93940 United States	+1 (206) 669- 8842	LANCE_333@MSN. COM	Limited Liability Company

# Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

#### Preparer Contact Information

#### **Preparer Contact Name and Information**

n	Applicant	Address	Phone	Email
n	James Winston Partner Rubin, Winston, Diercks, Harris & Cooke, LLP	James Winston 1201 Connecticut Ave., NW Suite 200 Washington, DC 20036	+1 (202) 861-0870	jwinston@rwdhc. com
		United States		

## Broadcaster Information and Transition Plan

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Because of structural limitations, the plan is for KCBA is to retune the existing channel 13 antenna system into a channel 11 antenna system. A new transmitter will be necessary. Due to space limitations, an interim transmitter in a temporary shelter.

# **Transmitters**

rs	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

# Primary Transmitter

# **Existing Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	Harris
	Year	2006
	Туре	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	3.52 kW

# Primary Transmitter

## **New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	TMV9-5
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	3.6 kW
	Justification for New Transmitter	The existing transmitter cannot be returned. This is the smallest size transmitter which generates the minimum TPO for the retuned antenna.

# Primary Transmitter

# **Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A

	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	The new mai transmitter we require reconfiguration of the electrical service on site. Based of verbal guidance from local electrical contractors, KCBA estimated the electrical works.
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Туре	Cooling Only
	Size	10 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

# Primary Transmitter

## **Other Transmitter Cost Not Listed**

Name	Description
Primary Transmitter-Demolition	Primary Transmitter-Demolition
Site Survey	Site Survey required for repack

## Interim Transmitter

## **New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Interim
	Description of Use	N/A
	Change Type	Purchase
	Manufacturer	
	Model	TMV9-3
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	2.2 kW
	Justification for New Transmitter	The current shelter is too small to hold both the existing transmitter and the new proposed transmitter. It is more cost effective to construct a temporary shelter for an interim transmitter than to expand the footprint of the existing permanent building

# Interim Transmitter

## **Other Transmitter Costs**

Section	Question	Response
00011011	Quodilon	Mooponoo

Electrical Service	Service Entrance (3 phases 800A 208V)	Yes
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	60.0 feet
	Other Electrical Service	Yes
	Description	The new interim transmitter will require reconfiguration of the electrical service on site. Based on verbal guidance from local electrical contractors, WUNI estimated the electrical work cost.
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Туре	Heating and Cooling
	Size	10 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold	Does the Transmitter Building require an addition, modification, other leashold improvement?	Yes
Improvement	Size	238.0 square feet
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A

	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A
Inside RF System	Is an additional interior RF system required to support this interim transmitter?	No

# Interim Transmitter

## **Other Transmitter Cost Not Listed**

Name	Description
Additional icebridge and Line	KCBA will need to install 60 ft of 3 inch flex line with an ice bridge to connect the transmission line from the interim transmitter in the interim shelter to the main transmission line at the base of the tower.

#### **Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

# **Existing Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna  Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Other
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	VHF Dipole
	ERP: (Effective Radiated Power)	19.75 kW
	Manufacturer	

Model	ADDP2- V12 HSCX2-13
Year	2006

## **New Antenna Costs**

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna	Class	Full Power
Manufacturer and Types	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Other
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	VHF Panel
	ERP: (Effective Radiated Power)	19.75 kW
	Manufacturer	
	Model	K523057

Year	2019
Justification for New Antenna	Existing antenna cannot be retuned.

#### **Other Antenna Costs**

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	3 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Other Antenna Cost Not Listed** 

Information not provided.

Transmission <sup>Seffien</sup>	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

# Primary Transmission Line

# **Existing Transmission Line**

n Line Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission	Manufacturer	
Line Manufacturer and Type	Туре	Flexible Foam
	Diameter	Other
	Other Diameter	3 inches
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	380 feet per run

# Primary

## **New Transmission Line**

Transmissio	n Line Section	Question	Response
	New Transmission Line Costs	Use	Primary (Main)
		Description of Use	N/A
		Change Type	Purchase New
		Is this a request for upgraded equipment?	No
		Туре	Flexible Air
		Diameter	1 5/8 inches
		Other Diameter	N/A
		Segment Length	N/A
		Other Segment Length	N/A
		Number of parallel runs	1
	Length	340 feet per run	
	Justification for New Transmission Line	New line required for new antenna.	

Primary Other Transmission Line Expenses Not Listed

Transmission loine tion not provided.

# Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

# Primary Tower

# **Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure	Do you have a tower registration number?	Yes
Registration	ASR Number	1013158
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	36° 45′ 22.0″ N-
	Longitude (NAD83)	121° 30' 10.0" W-
	Overall Structure Height	354.98 feet
	Support Structure Height	349.73 feet
	Ground Elevation Above Mean Sea Level (AMSL)	3065.91 fee

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	Vertical Bridge S3 Assets, LLC
Date Constructed	02/01/1981

# Primary Tower

#### **Tower Modification Costs**

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	No study needed
Tower Reinforcements	Please select whether tower reinforcements are needed:	No reinforcements needed

## Primary Tower

# **Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

## Primary Tower

# Other Tower Expenses Not Listed

Name	Description	
Tower Structural Analysis	Tower Structural Analysis	

# Outside Professional

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	595
	Explanation	KCBA does not have sufficient resource capacity and expertise in house to handle all of the reimbursement filing by the construction deadline for Phase 9 on May 1, 2020. KCBA will hire an outside firm to ensure a timely and well managed transition.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1

	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A

Justification	N/A
---------------	-----

Outside
Professional Services Expenses Not Listed
Professional Services © pstsided.

# Other Expenses

Section	Question	Response	
AM Pattern Disturbance	Is an Impact Study needed?	No	
	Is Remediation needed?	No	
Facility Expenses	Name	N/A	
	Other Distributed Transmission System Expenses Not listed	N/A	
	Name	N/A	
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	No	
Permit and Filing Costs	Local Zoning	Yes	
	Non-zoning permits	Yes	
	BLM or NFS Coordination	No	
	FCC Construction Permit Minor Change	No	
	FCC License to Cover Application	Yes	
	FCC Special Temporary Authority Application	Yes	
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes	
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes	
	Does this relocation require Equipment Storage?	Yes	
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes	
	Does this relocation require MVPD  Notification of a Channel Change?	Yes	

# Other Expenses

# Other Expenses Not Listed

Name	Description
Antenna and Transmission Line Inspection	Inspection of the existing Antenna and Transmission line

# **Cost Information**

## **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmitter TMV9-3	\$365,960.00	\$361,052.93		\$170,940.49	
Other Building Addition Size: 238.0	\$12,000.00	\$12,000.00	N/A	N/A	N/A
10 Ton system	\$60,500.00	\$57,500.00	N/A	N/A	N/A
Other Electrical Service: The new interim transmitter will require reconfiguration of the electrical service on site. Based on verbal guidance from local electrical contractors, WUNI estimated the electrical work cost.	\$25,000.00	\$25,000.00	N/A	\$15,887.57	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$1,560.00	\$1,500.00	N/A	N/A	N/A
Transformer 3 phase/480v - 300 KVA	\$36,800.00	\$35,000.00	N/A	N/A	N/A

Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
High VHF - Air Cooled Solid State Transmitter 1.1 . 4.4 kW	\$152,500.00	\$155,052.93	see Estimated Cost Justification KCBA-180- Interim Transmitter High VHF v0	\$155,052.92	N/A
Additional icebridge and Line	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$13,700.00	N/A	N/A	N/A
Primary Transmitter TMV9-5	\$221,525.00	\$261,177.65		\$215,065.22	
Site Survey	\$1,925.00	\$1,925.00	Please see DTVPros quote JEHQ1774, plus actual shipping as described on invoice 397-1, divided between	\$1,925.00	N/A

Primary Transmitter- Demolition	\$3,200.00	\$3,200.00	Please see DTVPros quote JEHQ1774, plus actual shipping as described on invoice 397-1, divided between categories as described on the attached cost breakdown	\$3,200.00	N/A
10 Ton system	\$38,900.00	\$37,000.00	N/A	N/A	N/A
Other Electrical Service: The new main transmitter will require reconfiguration of the electrical service on site. Based on verbal guidance from local electrical contractors, KCBA estimated the electrical work cost.	\$25,000.00	\$25,000.00	N/A	\$15,887.57	N/A
High VHF - Air Cooled Solid State Transmitter 1.1 . 4.4 kW	\$152,500.00	\$194,052.65	see Estimated Cost Justification KCBA-110- 1st Primary Transmitter - High VHF	\$194,052.65	N/A

Sub-total	\$587,485.00	\$622,230.58	N/A	\$386,005.71	N/A
Total for all systems	\$1,170,251.24	\$1,200,007.12	N/A	\$549,943.65	N/A

# Components

Actual Information Description	File Name	
Other Building Addition Size: 238.0	Information not provided.	
10 Ton system	Information not provided.	
Other Electrical Service: The new interim transmitter will require reconfiguration of the electrical service on site.  Based on verbal guidance from local electrical contractors, WUNI estimated the electrical work cost.	Component Description:  Amount:	KCBA-180- Interim Transmitter - Other Electrical Services \$15,887.57
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	
Transformer 3 phase/480v - 300 KVA	Information not provided.	
Switchgear - industrial 800 amp	Information not provided.	
High VHF - Air Cooled Solid State Transmitter 1.1 . 4.4 kW	Component Description: Amount:	TMV9-3 2,200W VHF ATSC - 1.1 \$52,673.40
	Component Description: Amount:	TMV9-3 2,200W VHF \$51,189.76
	Component Description: Amount:	TMV9-3 2, 200W VHF ATSC - 1.1 \$51,189.76

Additional icebridge and Line	Information not provided.	
Service entrance 3 phase /800 amp/208 volt	Information not provided.	
Site Survey	Component Description:  Amount:	KCBA-110-1st Primary Transmitter - Site Survey \$1,925.00
Primary Transmitter- Demolition	Component Description:  Amount:	KCBA-110-1st Primary Transmitter - Demolition
10 Ton system	Information not provided.	\$3,200.00
Other Electrical Service: The new main transmitter will require reconfiguration of the electrical service on site.  Based on verbal guidance from local electrical contractors, KCBA estimated the electrical work cost.	Component Description: Amount:	Main Power for New Transmitter Equipment \$15,887.57

High VHF - Air Cooled Solid State Transmitter 1.1 . 4.4 kW

**Component Description:** 2.1 TMV9-5 3,600

W

**Amount:** \$90,037.26

Component Description: N/A

Amount: N/A

**Component Description:** 2.1 TMV9-5 3,600

W VHF ATSC

**Amount:** \$90,037.26

**Component Description:** 2.1 TMV9-5 3,600

W VHF ATSC

**Amount:** \$13,978.13

# **Cost** Information

#### **Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna K523057	\$50,501.65	\$40,955.29		\$34,370.29	
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$14,948.64	Please see Estimated Cost Justification KCBA-210- Primary Antenna - Side Mount Brackets V0	\$14,948.64	N/A
Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed)	\$7,600.00	\$6,585.00	N/A	N/A	N/A
High VHF - High Power Side Mount One Station horizontally polarized	\$13,021.65	\$13,021.65	Please see attached DTVPros quote JEHQ1621- 02	\$13,021.65	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,400.00	N/A
Sub-total	\$50,501.65	\$40,955.29	N/A	\$34,370.29	N/A
Total for all systems	\$1,170,251.24	\$1,200,007.12	N/A	\$549,943.65	N/A

# Components

Actual Information Description	File Name	
Side mount brackets for high power antennas (if not included in antenna base cost)	Component Description:  Amount:	SHIPPING CHARGES - RFS FOR INVOICE 397 ITEMS 3-17 01-22-20 (ITEMS 1 - 2 FROM KATHREIN NOT INCLUDED) \$2,108.64
	Component Description:  Amount:	KCBA-210- Primary Antenna - Side Mount Brackets \$12,840.00
Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed)	Information not provided.	
High VHF - High Power Side Mount One Station horizontally polarized	Component Description: Amount:	2x2 K52 30 57 VHF-TV Band III \$13,021.65
Sweep test of existing antenna	Component Description: Amount:	KCBA-210- Primary Antenna - Sweep Test \$6,400.00

# **Cost** Information

#### **Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$11,220.00	\$13,204.26		\$13,204.26	
Flexible Air Transmission Line - dielectric, 1 5 /8"	\$11,220.00	\$13,204.26	Please see Estimated Cost Justification KCBA-310- Primary Transmission Line V0	\$13,204.26	N/A
Sub-total	\$11,220.00	\$13,204.26	N/A	\$13,204.26	N/A
Total for all systems	\$1,170,251.24	\$1,200,007.12	N/A	\$549,943.65	N/A

## Components

Actual Information Description	File Name	
Flexible Air Transmission Line - dielectric, 1 5/8"	Component Description:  Amount:	KCBA-310- Primary Transmission Line - 1 5/8" \$3,349.60
	Component Description:	KCBA-310- Primary Transmission Line - 1 5/8"
	Amount:	- 1 5/8° \$9,854.66

# **Cost Information**

# **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$88,450.00	\$26,379.90		\$26,379.90	
Tower Structural Analysis	\$4,250.00	\$4,250.00	Please see DTVPros quote JEHQ1774, plus actual shipping as described on invoice 397-1, divided between categories as described on the attached cost breakdown	\$4,250.00	N/A
Short Tower (less than 500')	\$84,200.00	\$22,129.90	Please see DTVPros quote JEHQ1774, plus actual shipping as described on invoice 397-1, divided between categories as described on the attached cost breakdown	\$22,129.90	N/A

Sub-total	\$88,450.00	\$26,379.90	N/A	\$26,379.90	N/A
Total for all systems	\$1,170,251.24	\$1,200,007.12	N/A	\$549,943.65	N/A

# Components

Actual Information Description	File Name	
Tower Structural Analysis		
	Component Description:  Amount:	KCBA-410-Tower Structural Analysis \$4,250.00
Short Tower (less than 500')	Component Description: Amount:	KCBA-410-Tower Rigging \$22,129.90

### **Cost Information**

#### **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cos Justificatio
Outside Professional Services	\$166,810.00	\$161,397.50		\$77,558.90	
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$10,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$3,465.00	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$4,372.50	Please see KCBA RF Eng - STA Budget Justification Letter	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$5,985.00	Please see Estimated Cost Justification KCBA-590- Prepare and Review Reimbursement Form v0	\$5,985.00	N/A
Project management of the transition	\$94,010.00	\$89,250.00	N/A	\$65,408.90	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
NEPA Section 106 environmental review, if needed	\$6,310.00	\$6,000.00	N/A	N/A	N/A

Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$540.00	Please see KCBA Attorney STA Budget Justification cover letter	\$540.00	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	\$2,160.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Sub-total	\$166,810.00	\$161,397.50	N/A	\$77,558.90	N/A
Total for all systems	\$1,170,251.24	\$1,200,007.12	N/A	\$549,943.65	N/A

### Components

Actual Information Description	File Name
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	Information not provided.

Attorney Fees - Prepare and File FCC Form 2100 **Component Description:** Prep of (main), Construction Construction Permit Permit Application and Special **Temporary** Authority applications. Filed w/ FCC. Conv. w/ J. Snelson. \$540.00 Amount: **Component Description:** Legal Services Amount: \$2,250.00 **Component Description:** Legal services: prepare FCC Form 2100, Sch. 387, Form 1876 and **CORES** registration Amount: \$2,340.00 **Component Description:** KCBA-550-Attorney - Construction **Permit Application** (main) Amount: \$675.00 Prepare request for Information not provided. **Special Temporary** Authorization Prepare engineering Information not provided. section of FCC Form 2100 (main), License to Cover Application Prepare engineering Information not provided. section of FCC Form 2100 (main), Construction Permit Application Information not provided. Perform engineering study for new channel assignment and antenna development

Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	
Prepare and or review reimbursement form	Component Description:	Correspondence with G.
	Amount:	\$5,985.00
Project management of the		
transition	Component Description: Amount:	Project Manageme \$3,188.55
	Component Description: Amount:	Project Management \$2,899.15
	Component Description:	Project
	Amount:	Management \$4,957.10
	Component Description:	Project
	Amount:	Management \$5,909.35
	Component Description:	Project
	Amount:	Management \$1,225.00
	Component Description:	Project
	Amount:	Management \$978.75
	Component Description:	Project
		Management

Component Description: Project

Management

**Amount:** \$1,867.90

Component Description: Project

Management

**Amount:** \$1,490.00

Component Description: Project

Management

**Amount:** \$60.00

Component Description: Project

Management

**Amount:** \$431.25

Component Description: Project

Management

**Amount:** \$1,022.50

**Component Description:** P

Amount:

Project management

\$348.75

Component Description: Project

management

**Amount:** \$2,655.10

Component Description: Project

management

**Amount:** \$1,633.90

Component Description: Project

management

**Amount:** \$285.00

Component Description: Project

Management

**Amount:** \$2,204.80

Component Description: Project Management

**Amount:** \$2,565.45

Component Description: Project

Management

**Amount:** \$3,942.65

Component Description: Project

Management

**Amount:** \$729.00

Component Description: Project

Management

**Amount:** \$1,310.00

Component Description: Project

Management

**Amount:** \$2,419.85

Component Description: Project Management

**Amount:** \$3,635.35

**Component Description:** Project

Management

**Amount:** \$5,107.50

Component Description: Project

Management

**Amount:** \$180.00

**Component Description:** 

Project

Amount:

management \$5,365.80

**Component Description:** 

Project

Amount:

Management

\$232.50

**Component Description:** 

Project

Amount:

Amount:

Amount:

Management \$600.00

Project

**Component Description:** 

Management

\$1,796.25

**Component Description:** 

Project

Management

\$1,573.75

**Component Description:** 

Amount:

Amount:

**Project Management** 

\$3,403.70

**Component Description:** 

Project

Management

\$1,338.75

RF Exposure Measurements Information not provided.

NEPA Section 106 environmental review, if needed Information not provided.

Attorney Fees - Prepare and File request for Special Temporary Authorization

**Component Description:** 

KCBA-550-Attorney

- STA

Amount:

\$540.00

Attorney Fees -Negotiation of lease and **Component Description:** KCBA-550-Attorney other matters for shared Fees Lease locations Negotiation Amount: \$450.00 **Component Description:** KCBA-550-Attorney Fees Lease Negotiation Amount: \$1,710.00 Attorney Fees -Prepare Information not provided. and File FCC Form 2100 (main), License to Cover Application

## **Cost Information**

#### **Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$71,454.59	\$71,439.59		\$12,424.59	
Antenna and Transmission Line Inspection	\$12, <b>424</b> .59	\$12,424.59	Please see the attached invoice # 20081918 from H.C. Jeffries Tower Co., Inc.	\$12,424.59	N/A
MVPD Notification of Channel Change	\$1,000.00	\$1,000.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
Local Zoning	\$5,000.00	\$5,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	\$15,000.00	\$15,000.00	N/A	N/A	N/A
Equipment Storage	\$10,000.00	\$10,000.00	N/A	N/A	N/A

Equipment Delivery and Handling Charges	\$15,000.00	\$15,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$10,000.00	\$10,000.00	N/A	N/A	N/A
Non-zoning permits	\$2,500.00	\$2,500.00	N/A	N/A	N/A
Sub-total	\$71,454.59	\$71,439.59	N/A	\$12,424.59	N/A
Total for all systems	\$1,170,251.24	\$1,200,007.12	N/A	\$549,943.65	N/A

### Components

Actual Information Description	File Name	
Antenna and Transmission Line Inspection	Component Description: Amount:	Invoice resubmitted N/A
	Component Description: Amount:	Inspection \$12,424.59
MVPD Notification of Channel Change	Information not provided.	
FCC Filing Fees - Special Temporary Authorization request	Information not provided.	
FCC Filing Fees - Form 2100 license to cover application	Information not provided.	
Local Zoning	Information not provided.	
Develop and air announcement of upcoming channel change	Information not provided.	

Equipment Storage	Information not provided.
Equipment Delivery and Handling Charges	Information not provided.
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
Non-zoning permits	Information not provided.

# Cost Information

#### **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$1,170,251.24	\$1,200,007.12	\$549,943.65

Reimbursem	envestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

### Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
  Person signing
  below certifies that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Kim Meyenberg , Meyenberg . Programming Manager

01/19/2021

Section Question Response

# Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
  Person signing
  below certifies and
  represents that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Kim Meyenberg , Meyenberg . Programming Manager

01/19/2021

#### **Attachments**