

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 56079 Service: DTV Call KFXV Channel: 16 (UHF)

Sign:

File **0000028132**

Number:

ID:

FRN: **0001529627** Date **12/16**

Submitted: /2020

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|------------------------------|---|----------------------|-----------------------------|---------------------------------|
| ENTRAVISION HOLDINGS, LLC | Mark Boelke 2425 OLYMPIC BOULEVARD SUITE 6000 West SANTA MONICA, CA 90404 United States | +1 (410) 447-3870 | mboelke@entravision. com | Limited Liability Company |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|-------------------------------|---|-------------------|--------------------------|
| Sam Hariton Widelity, Inc. | Sam Hariton 4031 University Drive Suite 100 Fairfax, VA 22030 United States | +1 (339) 222-8107 | sam.hariton@widelity.com |

Broadcaster Information and Transition Plan

| Question | Response |
|--|---|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
| Briefly describe transition plan | New upgraded transmitter to replace existing Comark Paragon transmitter. Discussed and verbally approved by Cindy Cavell. This is updated application bringing all previously unknown issues/factors to fruition. |

Transmitters

| s | Section | Question | Response |
|---|---------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|--|--------------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | Paragon |
| | Year | 2005 |
| | Туре | Inductive Output Tube |
| | IOT Power Type | Single |
| | Power Capacity | 25 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|--|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Manufacturer | |
| | Model | ULXTE-40 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 25.3 kW |
| | Justification for New Transmitter | New transmitter required for operation on repack channel |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|-----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | Yes |
| | Power | 150 kVA |
| | Rigid Conduit and Wiring | Yes |
| | Size | 3 inches |
| | Length | 50.0 feet |
| | Other Electrical Service | Yes |

| | Description | installation of transformer, power panels, and other electrical services |
|---|--|--|
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|---------------------|--|
| RF Plumbing Filters | 8 pole filter and line installation from transmitter to feedline input |

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Existing Antenna Information

| Section | Question | Response |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 1000.0 kW |
| | | |

| Manufacturer | |
|--------------|----------------------|
| Model | ATW20H4- HSPX-38H |
| Year | 2005 |

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|--------------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Types | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 618.0 kW |
| | Manufacturer | |
| | | |

| Model | ATW15H4- ESPX-16H |
|-------------------------------|--|
| Year | 2017 |
| Justification for New Antenna | Can not retune or use existing due to frequency change |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|---------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | Feed Line Size | 6 1/8 inches inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Other Antenna Cost Not Listed

Information not provided.

| Transmission | Section . | Question | Response |
|--------------|---------------------------------------|---|----------|
| | Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary Transmission Line

Existing Transmission Line

| on Line Section | Question | Response |
|--|--|----------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission Line Manufacturer and Type | Manufacturer | |
| | Туре | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | 20 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 1350 feet per run |

Primary Transmissio

New Transmission Line

| n Line Section | Question | Response |
|-----------------------|---|--|
| New Transmission Line | Use | Primary (Main) |
| Costs | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Туре | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | 19 3/4 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 1350 feet per run |
| | Justification for New Transmission Line | ERI recommended for channel frequency |

Primary

Other Transmission Line Expenses Not Listed

Transmission dimention not provided.

Tower Equipment And Rigging Costs

| | Section | Question | Response |
|---|---|---|----------|
| j | Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|---|---|----------------------|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster (s) | Yes |
| | Others Types of Users | No |
| | Is tower documented for structural analysis? | Yes |
| | Is tower compliant with Rev G? | No |
| Existing Tower Structure Registration | Do you have a tower registration number? | Yes |
| | ASR Number | 1046272 |
| Coordinates (NAD83 (North American Datum of | Latitude (NAD83) | 26° 07' 15.0 N- |
| 1983)) | Longitude (NAD83) | 097° 49' 19.0" W- |
| | Overall Structure Height | 1244.08 fee |
| | Support Structure Height | 1200.12 fee |
| | Ground Elevation Above Mean Sea Level (AMSL) | 51.84 feet |

| Structure Type | TOWER - Free Standing or Guyed Structure |
|------------------|--|
| Tower Owner | MBTV Texas Valley LLC |
| Date Constructed | 10/01/1985 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 6662 | KGBT-FM | FM |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|---|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Major Reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

| Name | Description |
|----------------------------------|--------------------------------------|
| Reinforcing Analysis II | Second Reinforcement of Load Case II |
| GEO Tech Report-Tower inspection | Field GEO foundation testing |
| Reinforcing Analysis I | First Reinforcement of Load Case I |
| Structural Anaysis I | Initial SA beginning of project |

Outside Professional Services Costs

| Section | Question | Response |
|---|--|--|
| Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 595 |
| | Explanation | reimbursement filing, expense tracking, vendor coordination, progress reporting, budget creation, budget review, budget tracking, daisychain monitoring and all other activities |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |

| | Terrain-Shielded Facility | | |
|---------------------------------------|--|-----|--|
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes | |
| Services | For Auxiliary Facility | No | |
| | For Main Facility | Yes | |
| | Prepare and file Form FCC License to Cover Application | Yes | |
| | For Auxiliary Facility | No | |
| | For Main Facility | Yes | |
| | Prepare request for Special Temporary Authority | No | |
| | Quantity | N/A | |
| | NEPA Section 106 environmental review | No | |
| | Environmental Assessment | No | |
| | ASR Modification | No | |
| | FAA Consultation (including preparation of FAA Form 7460) | No | |
| | Negotiation of Lease and other Matter for Shared Locations | No | |
| | Prepare or Review FCC Form 399 for Reimbursement | No | |
| | Address transition timing and coordination issues w/ other stations and wireless providers | No | |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes | |
| | RF exposure measurements | No | |
| | Additional Field Engineering Service | No | |
| | Number of Days | N/A | |
| | Justification | N/A | |

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

| Name | Description | |
|--------------------------|---|--|
| Comark Facility Planning | Manufacturer visit to prepare preliminary drawings for transmitter installation | |

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | No |
| | Non-zoning permits | No |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | Yes |
| | FCC License to Cover Application | Yes |
| | FCC Special Temporary Authority Application | No |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | No |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | No |
| | Does this relocation require Equipment Storage? | No |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses

Other Expenses Not Listed

| Manage | Decembries |
|--------|-------------|
| Name | Description |

| Egui | pment | Rental |
|------|-------|--------|

Equipment Rental

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|----------------|--|--------------|------------------------------|
| Primary Transmitter ULXTE-40 | \$1,036,135.00 | \$899,941.01 | | \$853,256.00 | |
| RF Plumbing Filters | \$44,185.00 | \$44,185.00 | N/A | \$0.00 | N/A |
| 3" Rigid Conduit and Wiring (Cost per foot) | \$2,600.00 | \$2,500.00 | N/A | \$0.00 | N/A |
| Transformer 3 phase /480v - 150 KVA | \$25,550.00 | \$7,856.63 | please see attached GatesAir Quote Q- 83178. | \$7,856.62 | N/A |
| Other Electrical Service: installation of transformer, power panels, and other electrical services | \$16,800.00 | \$16,800.00 | Please see KFXV Other Electrical Service - installation of transformer, power panels, and other electrical services Budget Revision Justification Letter | \$16,800.00 | N/A |

| UHF - | \$947,000.00 | \$828,599.38 | please see | \$828,599.38 | N/A |
|-----------------------|----------------|----------------|---------------|----------------|-----|
| Liquid | | | Estimated | | |
| Cooled | | | Cost | | |
| Solid State | | | Justification | | |
| Transmitter | | | KMBH-110- | | |
| 21 - 31 kW | | | 1st Primary | | |
| | | | Transmitter | | |
| | | | - UHF | | |
| | | | Liquid | | |
| | | | Cooled | | |
| | | | Solid State, | | |
| | | | 21-31 kW v1 | | |
| Sub-total | \$1,036,135.00 | \$899,941.01 | N/A | \$853,256.00 | N/A |
| Total for all systems | \$2,435,412.98 | \$2,226,455.75 | N/A | \$1,843,024.26 | N/A |

Components

| Actual Information Description | File Name | |
|---|---------------------------------|--|
| RF Plumbing Filters | Information not provided. | |
| 3" Rigid Conduit and Wiring (Cost per foot) | Information not provided. | |
| Transformer 3 phase/480v - 150 KVA | Component Description: Amount: | KMBH-110-1st Primary Transmitter - 3 Phase, 480 Volt, 150 KVA Transformer \$3,928.31 |
| | Component Description: | KMBH-110-1st Primary Transmitter - 3 Phase, 480 Volt, 150 KVA Transformer |
| | Amount: | \$3,928.31 |

Other Electrical Service: installation of transformer, **Component Description: ELECTRICAL NEW** power panels, and other **TRANSFORMERS** electrical services **Amount:** \$11,122.00 **Component Description:** A/C/Power Panel Amount: \$5,678.00 UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW **Component Description:** "ULXTE-40 Transmitter per Quote Q-83178" Amount: \$13,731.24 **Component Description:** A. Transmitter Amount: \$410,229.05 **Component Description:** "ULXTE-40 Transmitter per Quote Q-83178" \$404,639.09 Amount:

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| | Predetermined | Estimated | Estimated Cost | | Actual Cost |
|--|---------------|--------------|--|--------------|---------------|
| Description | Cost Estimate | Cost | Justification | Actual Cost | Justification |
| Primary Antenna ATW15H4- ESPX-16H | \$188,300.15 | \$174,291.41 | | \$159,291.41 | |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$11,897.35 | see Estimated Cost Justification KFXV-210- Primary Antenna - Side Mount Brackets v0 | \$11,897.35 | N/A |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | \$12,300.00 | \$10,023.91 | see Estimated Cost Justification KFXV-210- Primary Antenna - Elbow Complex v0 | \$10,023.91 | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,250.00 | N/A | \$6,250.00 | N/A |
| UHF - High Power, Side Mount, basic slot antenna, 618 kW input, directional,, elliptically or circularly polarized | \$146,120.15 | \$146,120.15 | Please see Electronics Research, Inc. proposal 20190930- 899, plus proportional freight on invoice KMBH- 55483 | \$131,120.15 | N/A |

| Sub-total | \$188,300.15 | \$174,291.41 | N/A | \$159,291.41 | N/A |
|-----------------------|----------------|----------------|-----|----------------|-----|
| Total for all systems | \$2,435,412.98 | \$2,226,455.75 | N/A | \$1,843,024.26 | N/A |

Components

| Actual Information Description | File Name | |
|--|--------------------------------|--|
| Side mount brackets for high power antennas (if not included in antenna base cost) | Component Description: Amount: | KFXV-210-Primary Antenna - Side Mount Brackets \$3,491.40 |
| | Component Description: | KFXV-210-Primary Antenna - Side Mount Brackets |
| | Amount: | \$3,491.40 |
| | Component Description: | KFXV-210-Primary Antenna - Side Mount Brackets |
| | Amount: | \$1,423.15 |
| | Component Description: | KFXV-210-Primary Antenna - Side |
| | Amount: | Mount Brackets \$3,491.40 |

Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)

Component Description: KFXV-210-Primary

Antenna - Elbow Complex, 6 1/8"

Amount: \$2,948.82

Component Description: KFXV-210-Primary

Antenna - Elbow Complex, 6 1/8"

Amount: \$2,948.82

Component Description: KFXV-210-Primary

Antenna - Elbow Complex, 6 1/8"

Amount: \$1,177.45

Component Description: KFXV-210-Primary

Antenna - Elbow Complex, 6 1/8"

Amount: \$2,948.82

| nt Description: nt Description: | KFXV-210-Primary Antenna - Sweep Test \$1,875.00 KFXV-210-Primary Antenna - Sweep Test |
|------------------------------------|--|
| · | Antenna - Sweep Test \$1,875.00 KFXV-210-Primary Antenna - Sweep |
| nt Description: | Test \$1,875.00 KFXV-210-Primary Antenna - Sweep |
| nt Description: | \$1,875.00 KFXV-210-Primary Antenna - Sweep |
| nt Description: | KFXV-210-Primary Antenna - Sweep |
| nt Description: | Antenna - Sweep |
| nt Description: | Antenna - Sweep |
| | |
| | Test |
| | 1000 |
| | \$1,875.00 |
| | |
| nt Description: | KFXV-210-Primary |
| • | Antenna - Sweep |
| | Test |
| | \$625.00 |
| | |
| nt Description: | KFXV-210-Primary |
| | Antenna - Sweep |
| | Test |
| | \$1,875.00 |
| | ent Description: ent Description: |

UHF - High Power, Side Mount, basic slot antenna, 618 kW input, directional,, elliptically or circularly polarized

Component Description: ANTENNA

ATW15H4-ESPX-

16H

Amount: \$38,519.10

Component Description: ANTENNA

ATW15H4-ESPX-

16H

Amount: \$38,519.10

Component Description: ANTENNA

ATW15H4-ESPX-

16H

Amount: \$15,562.85

Component Description: ANTENNA

ATW15H4-ESPX-

16H

Amount: \$38,519.10

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|---|----------------|------------------------------|
| Primary Transmission Line | \$272,700.00 | \$210,435.00 | | \$167,147.69 | |
| Rigid Transmission Line - copper, 6 1/8" | \$272,700.00 | \$210,435.00 | ERI has bundled transmission line installation and tower structural work costs into one proposal. Copy attached Please see ERI proposal 20180415-689 Rev B | \$167,147.69 | N/A |
| Sub-total | \$272,700.00 | \$210,435.00 | N/A | \$167,147.69 | N/A |
| Total for all systems | \$2,435,412.98 | \$2,226,455.75 | N/A | \$1,843,024.26 | N/A |

Components

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

Rigid Transmission Line - copper, 6 1/8"

Component Description: KFXV-310-Primary

Transmission Line - 6 1/8" Rigid Copper

Amount: \$18,687.27

Component Description: KFXV-310-Primary

Transmission Line -

6 1/8" Rigid Copper

Amount: \$46,141.74

Component Description: KFXV-310-Primary

Transmission Line - 6 1/8" Rigid Copper

Amount: \$46,141.74

Component Description: UNEQUAL ELBOW

Amount: \$10,035.20

Component Description: KFXV-310-Primary

Transmission Line -

6 1/8" Rigid Copper

Amount: \$46,141.74

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost |
|--|-----------------------------|-------------------|------------------------------|--------------|
| Primary Tower TOWER | \$695,765.96 | \$705,931.46 | | \$578,894.39 |
| GEO Tech Report-Tower inspection | \$20,700.00 | \$20,700.00 | N/A | \$10,350.00 |
| Structural Anaysis I | \$6,650.00 | \$6,650.00 | N/A | \$3,325.00 |
| Reinforcing Analysis II | \$3,500.00 | \$3,500.00 | N/A | \$3,500.00 |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$26,300.00 | N/A | \$415.68 |

| Reinforcing Analysis I | \$7,115.96 | \$7,115.96 | Proposal 20180412-677 plus freight charge not part of the original proposal | \$7,115.96 |
|--------------------------------------|--------------|--------------|--|--------------|
| Tall Tower (greater than 500') | \$210,500.00 | \$317,985.50 | see Estimated Cost Justification KFXV-410- Existing Primary Tower - Tower Rigging, Tall Tower v1 | \$285,217.75 |

| Major tower reinforcement /modifications | \$421,000.00 | \$323,680.00 | Please see Estimated Cost Justification KFXV-410- Existing Primary Tower - Major Tower Reinforcement_Modifications v0 | \$268,970.0C |
|--|----------------|----------------|---|---------------|
| Sub-total | \$695,765.96 | \$705,931.46 | N/A | \$578,894.39 |
| Total for all systems | \$2,435,412.98 | \$2,226,455.75 | N/A | \$1,843,024.2 |

Components

| Actual Information Description | File Name | |
|---|--|--|
| GEO Tech Report-Tower inspection | Component Description: Amount: | INVOICE \$10,350.00 |
| Structural Anaysis I | Component Description: Amount: | Total Paid Invoice for Structural Analysis 1. 50% pd Jun 2017 Balance pd Jun2018 ach \$3,325.00 |
| Reinforcing Analysis II | Component Description: | ERI FINAL TOWER LOADING FOR FINAL EQUIPMENT LOADING |
| Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study | Amount: Component Description: Amount: | \$3,500.00 Tower work to replace several bolts for integrity testing by ERI for tower study \$415.68 |

Reinforcing Analysis I

Component Description:

Amount:

Reinforcing Analysis

\$3,564.96

Component Description:

Reinforcing analysis

and design.

1st Payment

Amount: \$3,551.00

Component Description: TOWER AND

BOLT ANALYSES.

Amount: \$3,564.96

Tall Tower (greater than 500')

Component Description: Re: LaFeria Tower

KMHB in LaFeria, Texas: 25% due upon completion of

job

Amount: \$63,112.50

Component Description: Re: LaFeria Tower

KMHB in LaFeria,

Texas:

Amount: \$126,225.00

Component Description: For station KMBH:

Per PO RPKR-KMBH-19-1H: 50%

deposit

Amount: \$32,767.75

Component Description: Rig tower with Gin

Pole, remove top mount TV antenna, side mount TV antenna, associated

antenna, associated transmission lines to each. Install new TV antenna and transmission line.

Amount: \$63,112.50

Component Description: "For station KMBH:

Per PO RPKR-KMBH-19-1D: Balance due for temporary guying a guyed tower and

replacing"

Amount: \$32,767.75

Major tower reinforcement /modifications

Component Description: For Station KMBH:

> 25% due upon completion of 75%

of work for

structural repairs and modifications

\$71,420.00 Amount:

For Station KMBH: **Component Description:**

> 12.50% due for structural repairs and modifications

including

replacement of several ladder

sections

Amount: \$35,710.00

Component Description: LaFeria Tower Amount:

\$65,535.00

Component Description: For Station KMBH:

> 50% deposit for structural repairs

Amount: \$142,840.00

Component Description: LaFeria Tower

Amount: \$65,536.00

Component Description: Re: LaFeria Tower

KMBH LaFeria,

\$19,000.00 Amount:

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Outside Professional Services | \$215,280.00 | \$209,225.00 | | \$72,697.90 | |
| Comark Facility Planning | \$15,300.00 | \$15,300.00 | N/A | \$15,300.00 | N/A |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$80,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |

| Prepare request for Special Temporary Authorization | \$2,050.00 | \$750.00 | Please see KFXV RF Consulting Engineering Services - Prepare request for Special Temporary Authority Budget Justification Cover Letter | \$750.00 | N/A |
|--|----------------|----------------|--|----------------|-----|
| Project management of the transition | \$94,010.00 | \$99,675.00 | Please see attached Widelity Strategic Support Quote | \$51,647.90 | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | \$500.00 | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | \$2,750.00 | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$1,750.00 | Please see attached justification letter and du Treil invoice 243750 | \$1,750.00 | N/A |
| Sub-total | \$215,280.00 | \$209,225.00 | N/A | \$72,697.90 | N/A |
| Total for all systems | \$2,435,412.98 | \$2,226,455.75 | N/A | \$1,843,024.26 | N/A |

Components

| Actual Information Description | File Name | |
|---|--------------------------------|---|
| Comark Facility Planning | Component Description: | Invoice for Hitachi /Comark for site design and installation design visit |
| | Amount: | \$15,300.00 |
| Comprehensive coverage verification via field study, if needed | Information not provided. | |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Information not provided. | |
| Prepare request for Special Temporary Authorization | Component Description: | Prepare tech. portion of STA on Form 2100 Professional |
| | Amount: | Services \$750.00 |
| Project management of the transition | Component Description: | Project |
| | Amount: | Management \$2,625.45 |
| | Component Description: Amount: | Project Management \$6,352.60 |
| | Component Description: Amount: | Project Management \$4,002.85 |

Component Description:

Amount:

Project Management

\$5,411.85

Component Description:

Amount:

Project Management

\$7,742.65

Component Description:

Project

Amount:

Management \$2,550.70

Component Description:

Amount:

Project Management

\$5,692.25

Component Description:

Project Management

Amount:

\$2,146.40

Component Description:

Amount:

Project Management

\$4,150.75

Component Description:

Project

Amount:

Management \$6,522.70

Component Description:

Project

Amount:

Management \$633.75

Component Description:

Project

Amount:

Management \$3,815.95

Prepare engineering section of FCC Form 2100 (main), License to Cover Application

Component Description:

Amount:

Lic App. \$500.00

| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Component Description: Amount: | Professional Services \$2,750.00 |
|---|--------------------------------|--|
| Perform engineering study for new channel assignment and antenna development | Component Description: | Professional Services |
| | Amount: | \$1,750.00 |

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|---|-------------|------------------------------|
| Other Expenses | \$27,231.87 | \$26,631.87 | | \$11,736.87 | |
| Equipment Rental | \$11,736.87 | \$11,736.87 | Please see KFXV Equipment Rental Budget Revision Justification Letter | \$11,736.87 | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 minor change CP application | \$1,110.00 | \$1,070.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$500.00 | \$500.00 | N/A | N/A | N/A |
| MVPD Notification of Channel Change | \$2,000.00 | \$2,000.00 | N/A | N/A | N/A |
| Sub-total | \$27,231.87 | \$26,631.87 | N/A | \$11,736.87 | N/A |

| Total for all | \$2,435,412.98 | \$2,226,455.75 | N/A | \$1,843,024.26 | N/A |
|---------------|----------------|----------------|-----|----------------|-----|
| systems | | | | | |

Components

| Actual Information Description | File Name | |
|--|--------------------------------|--|
| Equipment Rental | Component Description: Amount: | FORKLIFT VARIABLE REACH \$4,222.87 |
| | Component Description: Amount: | FORKLIFT VARIABLE REACH \$3,757.00 |
| | Component Description: Amount: | FORKLIFT \$3,757.00 |
| DTV Medical Facility Notification | Information not provided. | |
| FCC Filing Fees - Form 2100 minor change CP application | Information not provided. | |
| FCC Filing Fees - Form 2100 license to cover application | Information not provided. | |
| Develop and air announcement of upcoming channel change | Information not provided. | |
| MVPD Notification of Channel Change | Information not provided. | |

Cost Information

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|----------------|
| Total for all systems | \$2,435,412.98 | \$2,226,455.75 | \$1,843,024.26 |

| Reimbursem | eAt Status | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | Yes |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a)(1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing below
 certifies that he/she is
 authorized to submit
 this TV Broadcaster
 Relocation Fund
 Reimbursement Form
 on behalf of the
 above-named entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Manuel Cavazos , III

EVP-Director of Technology

12/16/2020

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND/OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a)(1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- The Authorized
 Person signing below
 certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement Form
 on behalf of the
 above-named entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.
- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Manuel Cavazos , III

EVP -Director of Technology

12/16/2020

Attachments