

(REFERENCE COPY - Not for submission)

#### FCC Form 399: Reimbursement Request

12896 Service: DTV KITU-TV Channel: 29 (UHF) Facility Call Sign:

0000028181

Number:

ID:

File

FRN: 0005077441 Date 02/03

> Submitted: /2021

#### **Applicant** Information

#### **Applicant Name, Type, and Contact Information**

Applicant	Address	Phone	Email	Applicant Type
COMMUNITY EDUCATIONAL TELEVISION, INC.	PO BOX 721800 HOUSTON, TX 77272 United States	+1 (202) 544- 5171	cmmay@maylawoffices. com	Not-for- Profit

### Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

#### **Preparer** Contact Information

#### **Preparer Contact Name and Information**

**Applicant Address Phone Email** 

The Preparer is same as the reimbursement contact.

**Broadcaster** Information and **Transition** Plan

Question Response

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Reduce TPO to 50% and remove 1/2 of the xmitter system. Install new SS xmitter system. Add AUX antenna & line to the tower & feed it with a reduced signal from the current xmitter. Remove & replace antenna. Test.

## Transmitters Section Question Response Transmitter Related Expenses Do you have transmitter related expenses? Yes

#### Primary Transmitter

#### **Existing Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	DCX 2
	Year	2005
	Туре	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	50 kW

#### Primary Transmitter

#### **New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	HPTV- PRLX-U30
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	50 kW
	Justification for New Transmitter	see attachment

#### Primary Transmitter

#### **Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	disconnects, labor other equipment

HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

#### Primary Transmitter

#### **Other Transmitter Cost Not Listed**

Name	Description
install	xmitter install

#### **Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

#### **Existing Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna	Class	Full Power
Manufacturer and Type	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW

Manufacturer	
Model	ATW25H3- HTC1U-34H
Year	2005

#### **New Antenna Costs**

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna	Class	Full Power
Manufacturer and Types	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	920.0 kW
	Manufacturer	

Model	ATW22H3- HTC1-29H
Year	2017
Justification for New Antenna	The old antenna is too far off in frequency to be retuned.

#### **Other Antenna Costs**

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Other Antenna Cost Not Listed** 

Information not provided.

#### Interim Antenna

#### **New Antenna Costs**

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna	Class	Full Power
Manufacturer and Type	Mounting	Side Moun
	Antenna position in stack	Not in Stac
	Polarization	Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	240.0 kW
	Manufacturer	
	Model	RD-12RFS (A)-500626 SM

Year	2017
Justification for New Antenna	MAINTAIN A SIGNAL WHILE ANTENNA & LINE ARE CHANGED.

#### Interim Antenna

#### **Other Antenna Costs**

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	No

#### Interim Antenna

**Other Antenna Cost Not Listed** 

Information not provided.

Transmission <sup>Seffien</sup>	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

## Primary Transmission Line

#### **Existing Transmission Line**

n Line Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission	Manufacturer	
Line Manufacturer and Type	Туре	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	Other
	Other Segment Length	19.547 feet
	Number of parallel runs	1
	Length	1300 feet per run

## Primary Transmission

#### **New Transmission Line**

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Туре	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1300 feet per run
	Justification for New Transmission Line	flange reflection in

#### Other Transmission Line Expenses Not Listed

Transmission	Naine	Description
	sweep new	Sweep new line.

#### Interim

#### **New Transmission Line**

Transmission Line	Section Section	Question	Response
	New Transmission Line	Use	Interim
	Costs	Description of Use	N/A
		Change Type	Purchase New
		Туре	Flexible Air
		Diameter	3 inches
		Segment Length	N/A
		Other Segment Length	
		Number of parallel runs	1
		Length	500 feet per run
		Justification for New Transmission Line	Remain on the air while antenna and line are replaced.

#### Interim

#### Other Transmission Line Expenses Not Listed

Transmission	naine Naine	Description	
	system test	Sweep of new interim line / antenna	

# Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

#### Primary Tower

#### **Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower	Do you have a tower registration number?	Yes
Structure Registration	ASR Number	1047397
Coordinates (NAD83 ( North American Datum	Latitude (NAD83)	30° 10' 42.0" N-
of 1983))	Longitude (NAD83)	093° 54' 27.0" W-
	Overall Structure Height	1056.42 feet
	Support Structure Height	1000.64 feet
	Ground Elevation Above Mean Sea Level (AMSL)	22.97 feet

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	COMMUNITY EDUCATION TV
Date Constructed	05/21/1986

#### Primary Tower

#### **Tower Modification Costs**

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

#### Primary Tower

#### **Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	Other
Helicopter Services Required	Are helicopter services required?	No

#### Primary Tower

#### Other Tower Expenses Not Listed

Information not provided.

#### Outside Professional

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	No
	Number of Hours	N/A
	Explanation	N/A
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes

Prepare request for Special Temporary Authority	Yes
Quantity	2
NEPA Section 106 environmental review	No
Environmental Assessment	No
ASR Modification	No
FAA Consultation (including preparation of FAA Form 7460)	No
Negotiation of Lease and other Matter for Shared Locations	No
Prepare or Review FCC Form 399 for Reimbursement	Yes
Address transition timing and coordination issues w/ other stations and wireless providers	No
Comprehensive coverage verification via field study	No
RF exposure measurements	No
Additional Field Engineering Service	No
Number of Days	N/A
Justification	N/A
	Authority  Quantity  NEPA Section 106 environmental review  Environmental Assessment  ASR Modification  FAA Consultation (including preparation of FAA Form 7460)  Negotiation of Lease and other Matter for Shared Locations  Prepare or Review FCC Form 399 for Reimbursement  Address transition timing and coordination issues w/ other stations and wireless providers  Comprehensive coverage verification via field study  RF exposure measurements  Additional Field Engineering Service  Number of Days

Outside
Professional Services Expenses Not Listed
Professional Services © Opstsided.

## Other Expenses

Section	Question	Response	
AM Pattern Disturbance	Is an Impact Study needed?	No	
	Is Remediation needed?	No	
Facility Expenses	Name	N/A	
	Other Distributed Transmission System Expenses Not listed	N/A	
	Name	N/A	
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes	
Permit and Filing Costs	Local Zoning	No	
	Non-zoning permits	No	
	BLM or NFS Coordination	No	
	FCC Construction Permit Minor Change	No	
	FCC License to Cover Application	No	
	FCC Special Temporary Authority Application	Yes	
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No	
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes	
	Does this relocation require Equipment Storage?	No	
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	No	
	Does this relocation require MVPD  Notification of a Channel Change?	No	

## Other Expenses

#### Other Expenses Not Listed

Name	Description	
road repair	repair road to transmitter	

## **Cost Information**

#### **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter HPTV-PRLX- U30	\$1,636,000.00	\$1,269,667.00		\$1,215,267.00	
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$1,106,667.00	N/A	\$1,106,667.00	N/A
Other Electrical Service: disconnects, labor other equipment	\$128,000.00	\$128,000.00	N/A	\$73,600.00	N/A
install	\$35,000.00	\$35,000.00	N/A	\$35,000.00	N/A
Sub-total	\$1,636,000.00	\$1,269,667.00	N/A	\$1,215,267.00	N/A
Total for all systems	\$3,344,830.00	\$2,728,552.00	N/A	\$2,406,988.70	N/A

#### Components

<b>Actual Information</b>	
Description	File Name

UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	Component Description: Amount:	30% due after 60 days \$332,000.10
	Component Description: Amount:	final payment for xmitter \$55,333.35
	Component Description: Amount:	30% due prior to shipping \$332,000.10
	Component Description: Amount:	35 % deposit on xmitter \$387,333.45
	Component Description: Amount:	35% deposit for U30 xmitter \$387,333.45
Other Electrical Service: disconnects, labor other equipment	Component Description: Amount:	balance. \$600.00
	Component Description: Amount:	electrical for xmitter. \$73,000.00
install	Component Description: Amount:	xmitter install \$35,000.00

## **Cost Information**

#### **Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna RD-12RFS (A)-500626- SM	\$212,650.00	\$70,000.00		\$28,645.00	
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$10,000.00	N/A	\$0.00	N/A
UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized	\$189,500.00	\$60,000.00	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$28,645.00	N/A
Primary Antenna ATW22H3- HTC1-29H	\$266,030.00	\$234,300.00		\$227,310.10	
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$10,000.00	N/A	\$6,452.00	N/A

Sweep test of existing antenna	\$6,730.00	\$6,300.00	N/A	\$3,600.00	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	\$247,000.00	\$218,000.00	N/A	\$217,258.10	N/A
Sub-total	\$478,680.00	\$304,300.00	N/A	\$255,955.10	N/A
Total for all systems	\$3,344,830.00	\$2,728,552.00	N/A	\$2,406,988.70	N/A

#### Components

Actual Information Description	File Name
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.

UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized

**Component Description:** 

Amount:

aux antenna \$28,645.00

**Component Description:** 

Final payment antenna plus freight.

Amount:

\$6,044.82

**Component Description:** 

45% payment 8 weeks after order.

Amount:

\$12,890.25

**Component Description:** 

Amount:

interim antenna

\$28,645.00

**Component Description:** 

antenna plus freight

Amount:

\$31,832.50

**Component Description:** 

Amount:

antenna \$28,645.00

**Component Description:** 

45% deposit on

Amount:

antenna \$12,890.25

Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)

**Component Description:** 

final balance on elbow complex

Amount:

\$3,226.00

**Component Description:** 

50% elbow complex

Amount:

\$3,226.00

Sweep test of existing antenna		0
	Component Description:	Sweep test of existing line
	Amount:	\$3,600.00
UHF - High Power Top Mount (200-1000 kW), One		
station antenna, horizontally polarized	Component Description: Amount:	50% main antenna \$106,935.52
	Component Description:	Balance due on
		antenna

## **Cost** Information

#### **Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$35,500.00	\$33,000.00		\$21,479.83	
system test	\$6,000.00	\$6,000.00	Sweep new interim antenna and line	\$6,000.00	q
Flexible Air Transmission Line - dielectric, 3"	\$29,500.00	\$27,000.00	N/A	\$15,479.83	q
Primary Transmission Line	\$269,100.00	\$255,500.00		\$165,314.50	
sweep new	\$6,500.00	\$6,500.00	Sweep new main coax.	\$6,250.00	N/A
Rigid Transmission Line - copper, 6 1/8"	\$262,600.00	\$249,000.00	N/A	\$159,064.50	N/A
Sub-total	\$304,600.00	\$288,500.00	N/A	\$186,794.33	N/A
Total for all systems	\$3,344,830.00	\$2,728,552.00	N/A	\$2,406,988.70	N/A

#### Components

Actual Information		
Description	File Name	

system test **Component Description:** sweep aux \$6,000.00 Amount: **Component Description:** Final payment on system sweep Amount: \$600.00 **Component Description:** payment, system test Amount: \$2,700.00 **Component Description:** 45% deposit, system test Amount: \$2,700.00 **Component Description:** aux system sweep Amount: \$6,000.00 **Component Description:** System sweep Amount: \$6,000.00

**Component Description:** system test **Amount:** \$6,000.00

Flexible Air Transmission		
Line - dielectric, 3"	Component Description: Amount:	line plus freight \$15,479.83
	Component Description:	45% payment on line and hangers
	Amount:	\$5,567.44
	Component Description:	45% deposit line and hangers
	Amount:	\$5,502.84
	Component Description:	3" flex, misc parts and freight.
	Amount:	\$15,479.83
	Component Description: Amount:	line plus freight \$15,479.83
	Component Description:	final payment for line and misc.
	Amount:	\$1,229.23
	Component Description:	line, hangers and misc
	Amount:	\$12,292.33
sweep new	Component Description:	balance on new
		coax system sweep.
	Amount:	\$3,125.00
	Component Description:	50% deposit system sweep
	Amount:	new coax \$3,125.00

Rigid Transmission Line copper, 6 1/8"

**Component Description:** 50% deposit for

coax

Amount: \$67,793.25

**Component Description:** field cuts Amount:

\$16,521.61

**Component Description:** freight Amount: \$3,056.47

**Component Description:** Balance due on

main coax plus

freight.

Amount: \$71,693.17

## **Cost** Information

#### **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description Primary	Predetermined Cost Estimate \$854,600.00	Estimated Cost \$808,000.00	Estimated Cost Justification	Actual Cost \$730,976.17	Actual Cost Justification
Tower TOWER	<b>*</b>	<b>,</b>		<b>4.00,0.</b> 0	
Major tower reinforcement /modifications	\$421,000.00	\$400,000.00	N/A	\$389,603.17	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$400,000.00	N/A	\$333,923.00	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$8,000.00	N/A	\$7,450.00	N/A
Sub-total	\$854,600.00	\$808,000.00	N/A	\$730,976.17	N/A
Total for all systems	\$3,344,830.00	\$2,728,552.00	N/A	\$2,406,988.70	N/A

#### Components

<b>Actual Information</b>	
Description	File Name

Major tower reinforcement /modifications

Component Description: site work & gravel

for antenna replacement.

**Amount:** \$3,249.24

Component Description: Deposit

**Amount:** \$50,731.00

Component Description: final balance on

tower

modifications.

**Amount:** \$119,035.28

**Component Description:** Tower

modifications, #

8021701T

**Amount:** \$44,215.00

**Component Description:** Tower

modifications

**Amount:** \$61,930.15

**Component Description:** 50% deposit

**Amount:** \$110,442.50

Complex Tower (includes, for example, those with candelabras and/or stacked antennas)

Component Description: payment antenna

and line install

**Amount:** \$50,000.00

Component Description: progress payment,

antenna # 8021701T

**Amount:** \$56,488.00

Component Description: Progress payment,

antenna # 8021701 & 8021702T

**Amount:** \$50,000.00

Component Description: Progress Billing

#8021701T

**Amount:** \$25,000.00

Component Description: Deposit

**Amount:** \$60,800.00

Component Description: void

Amount: N/A

Component Description: antenna

replacement

**Amount:** \$15,000.00

Component Description: transmission line

install

**Amount:** \$76,635.00

Structural engineering tower load study for well documented tower

Component Description: structural analysis

**Amount:** \$3,950.00

Component Description: structural

reinforcement

analysis

**Amount:** \$3,500.00

# **Cost Information**

### **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description Outside Professional Services	Predetermined Cost Estimate \$41,705.00	Estimated Cost \$38,250.00	Estimated Cost Justification	Actual Cost \$3,050.00	Actual Cost Justification
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A

Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	N/A	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$1,750.00	N/A

Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$1,300.00	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,000.00	N/A	N/A	N/A
Sub-total	\$41,705.00	\$38,250.00	N/A	\$3,050.00	N/A
Total for all systems	\$3,344,830.00	\$2,728,552.00	N/A	\$2,406,988.70	N/A

### Components

Actual Information Description	File Name
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare request for Special Temporary Authorization	Information not provided.
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	Information not provided.

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	engineering for 2100 portion of CP \$1,750.00
Perform engineering study for new channel assignment and antenna development	Component Description:	further interference study for CP
	Amount:	\$650.00
	Component Description:	interference study for CP
	Amount:	\$650.00
Prepare and or review reimbursement form	Information not provided.	

# **Cost Information**

### **Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$29,245.00	\$19,835.00		\$14,946.10	
road repair	\$15,000.00	\$15,000.00	road repair to xmitter	\$12,850.10	N/A
Equipment Delivery and Handling Charges	\$2,500.00	\$2,500.00	forklift to offload equipment	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$2,145.00	N/A	\$2,096.00	N/A
Sub-total	\$29,245.00	\$19,835.00	N/A	\$14,946.10	N/A
Total for all systems	\$3,344,830.00	\$2,728,552.00	N/A	\$2,406,988.70	N/A

### Components

Actual Information	
Description	File Name

road repair		
	<b>Component Description:</b>	matt rental
	Amount:	\$1,580.00
	Component Description:	matt pickup, roac
	Amount:	repair. \$1,080.00
	Component Description:	repair
	Amount:	\$385.00
	Component Description:	road repair
	Amount:	\$9,805.10
Equipment Delivery and Handling Charges	Information not provided.	
FCC Filing Fees - Special Temporary Authorization request	Information not provided.	
DTV Medical Facility Notification		
rvotinoation	<b>Component Description:</b>	Toatal payment
	Amount:	\$2,096.00

# Cost Information

### **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$3,344,830.00	\$2,728,552.00	\$2,406,988.70

Reimbursem	envestiarus	Response
	The facility has ceased operating on its pre- auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	Yes
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

## Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
  Person signing
  below certifies that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Steve Hastings Network RF Manager

02/03/2021

Section Question Response

#### Submission of Final Allocation or Accounting Information Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The abovenamed entity acknowledges that all certifications and attached documentation are considered material representations.
- 2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above-named entity, including any discounts, refunds, or rebates.
- 4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Steve Hastings Network RF Manager

02/03/2021

### **Attachments**