

Applicant

Preparer

Federal Communications Commission

## (REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

| Facility<br>ID:<br>File<br>Number: | 81507<br>000002 |                    | Call<br>Sign:  | KPXJ | Channel: 32 (UHF) |
|------------------------------------|-----------------|--------------------|----------------|------|-------------------|
| FRN: <b>002</b>                    | 0203246         | Date<br>Submitted: | 02/15<br>/2021 |      |                   |

### Applicant Name, Type, and Contact Information

| Information | Applicant   | Address  | Phone                 | Email                 | Applicant T             |
|-------------|---|--|-----------------------|-----------------------|-------------------------|
|             | <b>KTBS, LLC</b><br>Doing Business As:<br>KTBS, LLC | PO Box 44227<br>SHREVEPORT, LA<br>71134<br>United States | +1 (318) 861-<br>5800 | dcassidy@ktbs.<br>com | Limited Liat<br>Company |

#### Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

### Preparer Contact Name and Information

| Contact<br>Information | Applicant                        | Address   | Phone             | Email                  |
|------------------------|----------------------------------|---|-------------------|------------------------|
|                        | Samuel Hariton<br>Widelity, Inc. | Sam Hariton<br>4031 University Drive<br>Suite 100<br>Fairfax, VA 22030<br>United States | +1 (339) 222-8107 | sam.hariton@widelity.c |

| Broadcaster        | Question | Response |
|--------------------|----------|----------|
| Information<br>and |          |          |
| Transition         |          |          |
| Plan               |          |          |

| Will the station be sharing equipment with another<br>broadcast television station or stations (e.g., a<br>shared antenna, co-location on a tower, use of the<br>same transmitter room, multiple transmitters<br>feeding a combiner, etc.)? If yes, enter the facility<br>ID's of the other stations and click 'prefill' to<br>download those stations' licensing information. | No   |
|--|--|
| Briefly describe transition plan   | KPXJ is planning a direct like-for-like swap of<br>equipment. KPXJ's new equipment will inclu<br>upgraded equipment to add VPOL capability<br>Narrative for details. |

| Transmitters | Section                         | Question                                  | Response |
|--------------|---------------------------------|---|----------|
|              | Transmitter Related<br>Expenses | Do you have transmitter related expenses? | Yes      |

| Auxiliary   | Add Transmitter Informat          | ion  |              |  |  |  |
|-------------|-----------------------------------|--|--------------|--|--|--|
| Transmitter | Section                           | Question   | Response     |  |  |  |
|             | Existing Transmitter              | Type of change   | Purchase N   |  |  |  |
|             | Description                       | Use  | Auxiliary (B |  |  |  |
|             |                                   | Description of Use   | Backup & Ir  |  |  |  |
|             |                                   | Ownership  | Owned        |  |  |  |
|             |                                   | Owner  | N/A          |  |  |  |
|             |                                   | Site   | N/A          |  |  |  |
|             |                                   | Is this transmitter currently shared with another station? | No           |  |  |  |
|             |                                   | Is this transmitter currently in operating condition?      | Yes          |  |  |  |
|             | Existing Transmitter Manufacturer |  |              |  |  |  |
|             | Manufacturer and Type             | Model  | ULXTD-60     |  |  |  |
|             |                                   | Year   | 2016         |  |  |  |
|             |                                   | Туре   | Solid State  |  |  |  |
|             |                                   | Solid State Cooling  | Liquid Cool  |  |  |  |
|             |                                   | Solid State Power Capacity                                 | 34.6 kW      |  |  |  |

| Auxiliary   | New Transmitter Costs |   |  |
|-------------|-----------------------|---|--|
| Transmitter | Section               | Question                                  | Response   |
|             | New Transmitter       | Use                                       | Auxiliary (B   |
|             |                       | Change Type                               | Purchase N   |
|             |                       | Is this a request for upgraded equipment? | Yes  |
|             |                       | Manufacturer                              |  |
|             |                       | Model                                     | ULXTE-72   |
|             |                       | Transmitter Type                          | Solid State  |
|             |                       | Solid State Cooling                       | Liquid Cool  |
|             |                       | Solid State Power capacity                | 47.2 kW  |
|             |                       | Justification for New Transmitter         | A replacem<br>transmitter<br>necessary t<br>maintain KF<br>current<br>redundancy |

## Other Transmitter Costs

Auxiliary Transmitter

| Section            | Question                              | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No       |
|                    | Switchgear (industrial 800 amp)       | No       |
|                    | Transformer (480V)                    | Yes      |
|                    | Power                                 | 300 kVA  |
|                    | Rigid Conduit and Wiring              | No       |
|                    | Size                                  | N/A      |
|                    | Length                                | N/A      |
|                    | Other Electrical Service              | Yes      |

|  | Description  | The new au<br>transmitter<br>require<br>reconfigura<br>the electrica<br>service on s<br>The electric<br>work cost h<br>been estima<br>based on va<br>guidance fra<br>local electri<br>contractors. |
|--|--|--|
| HVAC Service                                     | Does the replacement transmitter require HVAC Service?                                       | No   |
|  | Туре   | N/A  |
|  | Size   | N/A  |
|  | Other Size   | N/A  |
| Transmitter Building<br>Addition/Modification or | Does the Transmitter Building require an addition, modification, other leashold improvement? | No   |
| Leasehold Improvement                            | Size   | N/A  |
| Channel 14 Costs                                 | Is an RF Consulting Engineer needed?   | N/A  |
|  | Is a channel 14 Mask Filer needed?   | N/A  |
|  | Is additional field engineering time needed?   | N/A  |
|  | Number of Days   | N/A  |

Other Transmitter Cost Not Listed

Auxiliary Transmitter

Information not provided.

| Primary     | Existing Transmitter Infor | rmation   |                     |  |  |  |
|-------------|----------------------------|---|---------------------|--|--|--|
| Transmitter | Section                    | Question  | Response            |  |  |  |
|             | Existing Transmitter       | Type of change  | Purchase N          |  |  |  |
|             | Description                | Use   | Primary (Ma         |  |  |  |
|             |                            | Description of Use  | N/A                 |  |  |  |
|             |                            | Ownership   | Owned               |  |  |  |
|             |                            | Owner   | N/A                 |  |  |  |
|             |                            | Site<br>Is this transmitter currently shared with another<br>station? | N/A                 |  |  |  |
|             |                            |   | No                  |  |  |  |
|             |                            | Is this transmitter currently in operating condition?                 | Yes                 |  |  |  |
|             | Existing Transmitter       | Manufacturer  |                     |  |  |  |
|             | Manufacturer and Type      | facturer and Type<br>Model  | DCXP-2 Pa           |  |  |  |
|             |                            | Year  | 2005                |  |  |  |
|             |                            | Туре  | Inductive O<br>Tube |  |  |  |
|             |                            | IOT Power Type  | Тwo                 |  |  |  |
|             |                            | Power Capacity  | 50 kW               |  |  |  |

| Primary<br>Transmitter | New Transmitter Costs |   |  |  |
|------------------------|-----------------------|---|--|--|
|                        | Section               | Question                                  | Response   |  |
|                        | New Transmitter       | Use                                       | Primary (Ma  |  |
|                        |                       | Change Type                               | Purchase N   |  |
|                        |                       | Is this a request for upgraded equipment? | Yes  |  |
|                        |                       | Manufacturer                              |  |  |
|                        |                       | Model                                     | ULXTED-12  |  |
|                        |                       | Transmitter Type                          | Solid State  |  |
|                        |                       | Solid State Cooling                       | Liquid Cool  |  |
|                        |                       | Solid State Power capacity                | 76.0 kW  |  |
|                        |                       | Justification for New Transmitter         | The existing<br>transmitter<br>capable of I<br>retuned, ho<br>doing so wo<br>require<br>disconnecti<br>transmitter<br>have it retu-<br>site. The re<br>process wa<br>quoted to ta<br>to 20 weeks<br>during this 1<br>the transmit<br>would be<br>unavailable |  |

| Primary<br>Transmitter | Other Transmitter Costs |                                       |          |  |
|------------------------|-------------------------|---------------------------------------|----------|--|
|                        | Section                 | Question                              | Response |  |
|                        | Electrical Service      | Service Entrance (3 phases 800A 208V) | No       |  |
|                        |                         | Switchgear (industrial 800 amp)       | No       |  |
|                        |                         | Transformer (480V)                    | Yes      |  |
|                        |                         | Power                                 | 300 kVA  |  |

### Other Transmitter Costs

|  | Rigid Conduit and Wiring   | No   |
|--|--|--|
|  | Size   | N/A  |
|  | Length   | N/A  |
|  | Other Electrical Service   | Yes  |
|  | Description  | The new matransmitter<br>require<br>reconfigura<br>the electrica<br>service on s<br>The electric<br>work cost h<br>been estima<br>based on va<br>guidance fra<br>local electri<br>contractors. |
| HVAC Service                                     | Does the replacement transmitter require HVAC Service?                                       | Yes  |
|  | Туре   | Cooling On   |
|  | Size   | 5 tons   |
|  | Other Size   | N/A  |
| Transmitter Building<br>Addition/Modification or | Does the Transmitter Building require an addition, modification, other leashold improvement? | No   |
| Leasehold Improvement                            | Size   | N/A  |
| Channel 14 Costs                                 | Is an RF Consulting Engineer needed?   | N/A  |
|  | Is a channel 14 Mask Filer needed?   | N/A  |
|  | Is additional field engineering time needed?   | N/A  |
|  | Number of Days   | N/A  |

| Primary     | Other Transmitter Cost Not Listed |             |
|-------------|-----------------------------------|-------------|
| Transmitter | Name                              | Description |

| Building Reconfiguration    | The existing building will need to be reconfig<br>(walls removed/added) to allow for the new<br>transmitter combiner configuration |
|-----------------------------|--|
| Relocating Ground equipment | Relocating existing equipment for other stat make room for new transmitter   |
| Combiner 5 ton HVAC         | The Combiner will need its own dedicated C only HVAC   |

| Antennas Section | Question                  |                              | Response |
|------------------|---------------------------|------------------------------|----------|
| Antenna Related  | <b>Expenses</b> Do you ha | ve antenna related expenses? | Yes      |

| Primary | Existing Antenna Information    |  |              |  |
|---------|---------------------------------|--|--------------|--|
| Antenna | Section                         | Question   | Response     |  |
|         | Existing Antenna<br>Description | Type of change   | Purchase N   |  |
|         | Description                     | Antenna Use  | Primary (Ma  |  |
|         |                                 | Description of Use   | N/A          |  |
|         |                                 | Ownership  | Owned        |  |
|         |                                 | Owner  | N/A          |  |
|         |                                 | Site   | N/A          |  |
|         |                                 | Is the existing antenna shared with another station or stations? | No           |  |
|         |                                 | Is the existing antenna directional?                             | Yes          |  |
|         |                                 | Is antenna in operating condition?                               | Yes          |  |
|         |                                 | Is antenna located on or in close proximity to an antenna farm?  | Yes          |  |
|         | Existing Antenna                | Class  | Full Power   |  |
|         | Manufacturer and Type           | Mounting   | Side Mount   |  |
|         |                                 | Antenna position in stack  | Not in Stacl |  |
|         |                                 | Polarization   | Horizontal   |  |
|         |                                 | Туре   | Slotted Coa  |  |
|         |                                 | Number of Stations Supported                                     | N/A          |  |
|         |                                 | Number of Panels   | N/A          |  |
|         |                                 | Design power capacity in use                                     | N/A          |  |
|         |                                 | Lower Limit  | N/A          |  |
|         |                                 | Upper Limit  | N/A          |  |
|         |                                 | Other Antenna Type   | N/A          |  |
|         |                                 | ERP: (Effective Radiated Power)                                  | 1000.0 kW    |  |
|         |                                 | Manufacturer   |              |  |
|         |                                 |  |              |  |

|           | Model | TFU-30DS<br>S20000 |
|-----------|-------|--------------------|
| Year 2006 | Year  | 2006               |

| Section       Question       Response         New Antenna Description       Use       N/A         Description of Use       N/A         Change Type       Purchase         Is this a request for upgraded equipment?       Yes         Ownership       Ownerd         Ownership       Ownerd         Is antenna bared?       N/A         Is antenna bared?       N/A         Is antenna bared?       Yes         Will antenna be located on or in close proximity to<br>an antenna farm?       Yes         Manufacturer and Types       Class       Full Power         Polarization       Side Mourt       Side Mourt         Type       Soleted Co       N/A         Upper Limit       N/A       N/A         Upper Limit       N/A       N/A         Upper Limit       N/A       N/A         ERP: (Effective Radiated Power)       100.0 M/A       N/A   | Primary | New Antenna Costs       |   |                     |  |  |
|--|---------|-------------------------|---|---------------------|--|--|
| New Antenna<br>Manufacturer and Type       NA         Class       Owner         Nourting       Yes         Row Antenna<br>Manufacturer and Types       Class         Class       Full Power         Noting       Side Mourting         Noting       Side Mourting         Noting       Side Mourting         Noting       Side Mourting         Number of Stations Supported       NA         Number of Panels/Bays       NA         Quere Limit       NA         Description all code and power       NA         Statemana directional?       Yes         Side Mourting       Side Mourting         Antenna position in stack       Not in Stations         Polarization       Side Mourting         Number of Panels/Bays       NA         Upper Limit       NA         Design power capacity in use       NA         Other Antenna Type       NA         Manufacturer       NA         Manufacturer       NA  |         | Section                 | Question                                  | Response            |  |  |
| Change Type       Purchase         Is this a request for upgraded equipment?       Yes         Ownership       Owned         Ownership       No         Is antenna shared?       No         Is antenna directional?       Yes         Will antenna be located on or in close proximity to<br>an antenna farm?       Yes         Manufacturer and Type       Class       Full Power         Manufacturer and Type       Side Mourt       Side Mourt         Polarization       Side Mourt       Side Mourt         Polarization       Side Mourt       Not in Star         Polarization       Side Mourt       Not in Star         Number of Stations Supported       N/A       NA         Upper Limit       N/A       N/A         Other Antenna Type       N/A       N/A         ERP: (Effective Radiated Power)       N/A       N/A         Manufacturer       N/A       N/A       N/A  |         | New Antenna Description | Use                                       | Primary (Ma         |  |  |
| Is this a request for upgraded equipment?       Yes         Ownership       Owner         Is antenna shared?       No         Is antenna be located on or in close proximity to<br>an antenna farm?       Yes         New Antenna<br>Manufacturer and Types       Class       Full Power         Mounting       Side Mour       Side Mour         Polarization       Sile Itol       Sile Itol         Type       Number of Stations Supported       NA         Number of Stations Supported       NA       NA         Upper Limit       NA       NA         Other Antenna Type       NA       NA         Mumber of Panels/Bays       NA       NA         Manufacturer       NA       NA         Manufacturer       MA       MA         Manufacturer       NA       MA         Manufacturer       NA       MA         Manufacturer       MA       MA         Manufacturer       NA       MA         Manufacturer       MA       MA |         |                         | Description of Use                        | N/A                 |  |  |
| Ownership       Owner         Owner       N/A         Santenna shared?       No         Is antenna directional?       Yes         Will antenna be located on or in close proximity to<br>an antenna farm?       Yes         New Antenna<br>Manufacturer and Types       Class       Full Power         Mounting       Side Mourt         Antenna position in stack       Not in State         Polarization       Elliptical         Type       Slotted Co         Number of Stations Supported       N/A         Lower Limit       N/A         Upper Limit       N/A         Other Antenna Type       N/A         ERP: (Effective Radiated Power)       N/A         Manufacturer       M/A   |         |                         | Change Type                               | Purchase N          |  |  |
| No       No         Is antenna shared?       No         Is antenna directional?       Yes         Will antenna be located on or in close proximity to<br>an antenna farm?       Yes         New Antenna<br>Manufacturer and Types       Class       Full Power         Mounting       Side Mourt         Antenna position in stack       Not in Stack         Polarization       Elliptical         Type       Slotted Cc         Number of Stations Supported       NA         Lower Limit       NA         Upper Limit       NA         Design power capacity in use       NA         Cher Antenna Type       NA         Rew Limit       NA         Manufacturer       NA  |         |                         | Is this a request for upgraded equipment? | Yes                 |  |  |
| Is antenna shared?       No         Is antenna directional?       Yes         Will antenna be located on or in close proximity to<br>an antenna farm?       Yes         New Antenna<br>Manufacturer and Types       Class       Full Power         Mounting       Side Mour         Antenna position in stack       Not in Stack         Polarization       Elliptical         Type       Slotted Co         Number of Stations Supported       N/A         Upper Limit       N/A         Design power capacity in use       N/A         Cher Antenna Type       Slotted Co         Other Antenna Type       N/A         ERP: (Effective Radiated Power)       N/A         Manufacturer       Mountian         Mountiant       Slotted Co         Mumber of Panels/Bays       N/A         Design power capacity in use       N/A         Cher Antenna Type       N/A         Manufacturer       Slotted Co         Manufacturer       N/A  |         |                         | Ownership                                 | Owned               |  |  |
| Is antenna directional?       Yes         Will antenna be located on or in close proximity to an antenna farm?       Yes         New Antenna Manufacturer and Types       Class       Full Power         Mounting       Side Mour       Not in State         Antenna position in stack       Not in State       Follerization         Polarization       Fulliptical       Type         Number of Stations Supported       N/A       N/A         Lower Limit       N/A       N/A         Design power capacity in use       N/A       N/A         Cher Antenna Type       N/A       N/A         Manufacturer       N/A       N/A   |         |                         | Owner                                     | N/A                 |  |  |
| Will antenna be located on or in close proximity on an antenna farm?       Yes         New Antenna Manufacturer and Types       Class       Full Power         Mounting       Side Mourd       Side Mourd         Antenna position in stack       Not in Stack       Illiptical         Polarization       Slotted Cond       N/A         Type       Norder of Stations Supported       N/A         Number of Panels/Bays       N/A       N/A         Design power capacity in use       N/A       N/A         Cher Antenna Type       N/A       N/A         Munfacturer       N/A       N/A         Design power capacity in use       N/A       N/A         Munfacturer       N/A       N/A       N/A         Munfacturer       N/A       N/A       N/A  |         |                         | Is antenna shared?                        | No                  |  |  |
| an antenna farm?       Full Power         Manufacturer and Types       Class       Full Power         Mounting       Side Mour         Antenna position in stack       Not in Stack         Polarization       Elliptical         Type       Slotted Cor         Number of Stations Supported       N/A         Lower Limit       N/A         Upper Limit       N/A         Other Antenna Type       N/A         ERP: (Effective Radiated Power)       1000.0 kW         Manufacturer       Typustop         Mounting       Type         Mounter       Type         Type       N/A         Design power capacity in use       N/A         ERP: (Effective Radiated Power)       1000.0 kW         Manufacturer       Type         Mouel       Type   |         |                         | Is antenna directional?                   | Yes                 |  |  |
| Manufacturer and Types       Mounting       Side Mour         Mounting       Antenna position in stack       Not in State         Polarization       Elliptical         Type       Slotted Co         Number of Stations Supported       N/A         Lower Limit       N/A         Other Antenna Type       N/A         Other Antenna Type       N/A         ERP: (Effective Radiated Power)       1000.0 kW         Manufacturer       TU-3005  |         |                         |   | Yes                 |  |  |
| MountingSide MourAntenna position in stackNot in StatPolarizationEllipticalTypeSlotted CoNumber of Stations SupportedN/ANumber of Panels/BaysN/ALower LimitN/AUpper LimitN/ADesign power capacity in useN/AChrer Antenna TypeN/AERP: (Effective Radiated Power)1000.0 kWManufacturerTFU-3005   |         |                         | Class                                     | Full Power          |  |  |
| PolarizationEllipticalTypeSlotted ColNumber of Stations SupportedN/ANumber of Panels/BaysN/ALower LimitN/AUpper LimitN/ADesign power capacity in useN/AOther Antenna TypeN/AERP: (Effective Radiated Power)1000.0 kWManufacturerTFU-3005   |         |                         | Mounting                                  | Side Mount          |  |  |
| TypeSlotted ComponentNumber of Stations SupportedN/ANumber of Panels/BaysN/ALower LimitN/AUpper LimitN/ADesign power capacity in useN/AOther Antenna TypeN/AERP: (Effective Radiated Power)1000.0 kWManufacturerTFU-30DS   |         |                         | Antenna position in stack                 | Not in Stacl        |  |  |
| Number of Stations Supported       N/A         Number of Panels/Bays       N/A         Lower Limit       N/A         Upper Limit       N/A         Design power capacity in use       N/A         Other Antenna Type       N/A         ERP: (Effective Radiated Power)       1000.0 kW         Manufacturer       TFU-30DS   |         |                         | Polarization                              | Elliptical          |  |  |
| Number of Panels/Bays       N/A         Lower Limit       N/A         Upper Limit       N/A         Design power capacity in use       N/A         Other Antenna Type       N/A         ERP: (Effective Radiated Power)       1000.0 kW         Manufacturer       TFU-3005  |         |                         | Туре                                      | Slotted Coa         |  |  |
| Lower Limit N/A<br>Upper Limit N/A<br>Design power capacity in use N/A<br>Other Antenna Type N/A<br>ERP: (Effective Radiated Power) 1000.0 kW<br>Manufacturer TFU-30DS   |         |                         | Number of Stations Supported              | N/A                 |  |  |
| Upper Limit       N/A         Design power capacity in use       N/A         Other Antenna Type       N/A         ERP: (Effective Radiated Power)       1000.0 kW         Manufacturer       TFU-30DS  |         |                         | Number of Panels/Bays                     | N/A                 |  |  |
| Design power capacity in use       N/A         Other Antenna Type       N/A         ERP: (Effective Radiated Power)       1000.0 kW         Manufacturer       Model   |         |                         | Lower Limit                               | N/A                 |  |  |
| Other Antenna Type     N/A       ERP: (Effective Radiated Power)     1000.0 kW       Manufacturer     TFU-30DS   |         |                         | Upper Limit                               | N/A                 |  |  |
| ERP: (Effective Radiated Power)       1000.0 kW         Manufacturer       Model   |         |                         | Design power capacity in use              | N/A                 |  |  |
| Manufacturer TFU-30DS  |         |                         | Other Antenna Type                        | N/A                 |  |  |
| Model TFU-30DS   |         |                         | ERP: (Effective Radiated Power)           | 1000.0 kW           |  |  |
|  |         |                         | Manufacturer                              |                     |  |  |
|  |         |                         | Model                                     | TFU-30DS(<br>R S200 |  |  |
| Year 2017  |         |                         | Year                                      | 2017                |  |  |

| Justification for New Antenna | A New ante    |
|-------------------------------|---------------|
|                               | necessary     |
|                               | because the   |
|                               | existing ant  |
|                               | cannot sup    |
|                               | the new cha   |
|                               | Additionally  |
|                               | KPXJ need     |
|                               | replace the   |
|                               | used bottor   |
|                               | stack anten   |
|                               | the top of th |
|                               | tower due t   |
|                               | structural    |
|                               | limitations.  |

## Primary Antenna

### **Other Antenna Costs**

| Section                  | Question  | Response               |
|--------------------------|---|------------------------|
| Combiner for Shared      | Do you need a Combiner for a Shared Antenna?  |                        |
| Antenna                  | Туре  |                        |
|                          | Number of channels supported  | N/A                    |
|                          | Frequencies of channels supported   | N/A                    |
|                          | Frequency   | N/A                    |
|                          | Do you need a combiner output splitter/switcher for dual feed lines?  | N/A                    |
| Elbow Complex            | Do you require the separate purchase of the Elbow Complex?  | Yes                    |
|                          | Broadband or Single Channel?  | Single Chai            |
|                          | Feed Line Size  | 6 1/8 inche:<br>inches |
| Side Mount Brackets      | Do you require the separate purchase of side mount brackets for a high power antenna?                             | Yes                    |
| Pattern Scatter Analysis | Do you require separate purchase of pattern<br>scatter analysis for a side mount high or medium<br>power antenna? | Yes                    |
| Sweep Test               | Do you require the sweep testing of transmission line and antenna?  | Yes                    |

PrimaryOther Antenna Cost Not ListedAntennaInformation not provided.

| Interim | New Antenna Costs                    |  |              |
|---------|--------------------------------------|--|--------------|
| Antenna | Section                              | Question   | Response     |
|         | New Antenna Description              | Use  | Interim      |
|         |                                      | Description of Use   | N/A          |
|         |                                      | Change Type  | Purchase N   |
|         |                                      | Ownership  | Owned        |
|         |                                      | Owner  | N/A          |
|         |                                      | Is antenna shared?   | Yes          |
|         |                                      | Is antenna directional?  | No           |
|         |                                      | Will antenna be located on or in close proximity to an antenna farm? | Yes          |
|         | New Antenna<br>Manufacturer and Type | Class  | Full Power   |
|         |                                      | Mounting   | Side Mount   |
|         |                                      | Antenna position in stack  | Not in Stacl |
|         |                                      | Polarization   | Horizontal   |
|         |                                      | Туре   | Broadband    |
|         |                                      | Number of Stations Supported   | 2            |
|         |                                      | Number of Panels/Bays  | 24           |
|         |                                      | Lower Limit  | 512.00 MH;   |
|         |                                      | Upper Limit  | 584.00 MH;   |
|         |                                      | Design power capacity in use   | 50.0 %       |
|         |                                      | Other Antenna Type   | N/A          |
|         |                                      | ERP: (Effective Radiated Power)                                      | 800.0 kW     |
|         |                                      | Manufacturer   |              |
|         |                                      | Model  | TFU-24WB     |
|         |                                      | Year   | 2017         |
|         |                                      |  |              |

| Justification for New Antenna | This broad   |
|-------------------------------|--------------|
|                               | antenna w    |
|                               | KTBS's ch    |
|                               | 28, as wel   |
|                               | KPXJ's pro   |
|                               | transition   |
|                               | 21 and po    |
|                               | transition   |
|                               | 32. This w   |
|                               | drastically  |
|                               | the risk of  |
|                               | or risk of k |
|                               | not being    |
|                               | transition   |
|                               | channels     |
|                               | schedule.    |

# Interim

#### Other Antenna Costs

Antenna

| Section                  | Question  | Response     |
|--------------------------|---|--------------|
| Combiner for Shared      | Do you need a Combiner for a Shared Antenna?  | Yes          |
| Antenna                  | Туре  | New          |
|                          | Number of channels supported  | 3            |
|                          | Frequencies of channels supported   | RF channel   |
|                          | Frequency   | N/A          |
|                          | Do you need a combiner output splitter/switcher for dual feed lines?  | No           |
| Elbow Complex            | Do you require the separate purchase of the Elbow Complex?  | Yes          |
|                          | Broadband or Single Channel?  | В            |
|                          | Feed Line Size  | 6 1/8 inches |
| Side Mount Brackets      | Do you require the separate purchase of side mount brackets for an antenna?                                       | Yes          |
| Pattern Scatter Analysis | Do you require separate purchase of pattern<br>scatter analysis for a side mount high or medium<br>power antenna? | Yes          |
| Sweep Test               | Do you require the sweep testing of transmission line and antenna?  | Yes          |

# Enter a list of RF channel numbers.

| RF Channel Number |  |
|-------------------|--|
| 21                |  |
| 28                |  |
| 32                |  |

# InterimOther Antenna Cost Not ListedAntennaInformation not provided.

| Transmission | Section                               | Question  | Response |
|--------------|---------------------------------------|---|----------|
| Line         | Transmission Line<br>Related Expenses | Do you have transmission line related expenses? | Yes      |

| Primary              | Existing Transmission Line                             |  |              |
|----------------------|--|--|--------------|
| Transmission<br>Line | Section  | Question   | Response     |
| Lino                 | Existing Transmission                                  | Type of change   | Purchase N   |
|                      | Line Description                                       | Use  | Primary (Ma  |
|                      |  | Description of Use   | N/A          |
|                      |  | Ownership  | Owned        |
|                      |  | Owner  | N/A          |
|                      |  | Site   | N/A          |
|                      |  | Is the existing transmission line shared with another station or stations? | No           |
|                      |  | Is Transmission Line in operating condition?                               | Yes          |
|                      | Existing Transmission<br>Line Manufacturer and<br>Type | Manufacturer   |              |
|                      |  | Туре   | Rigid        |
|                      |  | Diameter   | 4 1/16 inche |
|                      |  | Other Diameter   | N/A          |
|                      |  | Segment Length   | 20 inches    |
|                      |  | Other Segment Length   | N/A          |
|                      |  | Number of parallel runs  | 1            |
|                      |  | Length   | 1731 feet p  |

| Primary              | New Transmission Line |   |  |
|----------------------|-----------------------|---|--|
| Transmission<br>Line | Section               | Question                                  | Response   |
|                      | New Transmission Line | Use                                       | Primary (Ma  |
|                      | Costs                 | Description of Use                        | N/A  |
|                      |                       | Change Type                               | Purchase N   |
|                      |                       | Is this a request for upgraded equipment? | Yes  |
|                      |                       | Туре                                      | Rigid  |
|                      |                       | Diameter                                  | 8 3/16 inche   |
|                      |                       | Other Diameter                            | N/A  |
|                      |                       | Segment Length                            | 19 1/2 inche   |
|                      |                       | Other Segment Length                      | N/A  |
|                      |                       | Number of parallel runs                   | 1  |
|                      |                       | Length                                    | 1760 feet p  |
|                      |                       | Justification for New Transmission Line   | The existing<br>is not capal<br>supporting<br>new channe<br>Additionally<br>new main<br>antenna wil<br>installed in<br>different loc<br>than the exi<br>main anten |

Primary Transmission Line Expenses Not Listed Information not provided. Line

| Interim              | New Transmission Line |   |   |
|----------------------|-----------------------|---|---|
| Transmission<br>Line | Section               | Question                                | Response  |
| LIIIE                | New Transmission Line | Use                                     | Interim   |
|                      | Costs                 | Description of Use                      | N/A   |
|                      |                       | Change Type                             | Purchase N  |
|                      |                       | Туре                                    | Rigid   |
|                      |                       | Diameter                                | 6 1/8 inche:  |
|                      |                       | Segment Length                          | Broadband   |
|                      |                       | Other Segment Length                    |   |
|                      |                       | Number of parallel runs                 | 1   |
|                      |                       | Length                                  | 1560 feet p   |
|                      |                       | Justification for New Transmission Line | The interim<br>needed to<br>connect the<br>combiner sy<br>on the grou<br>with the new<br>interim ante<br>The Line ne<br>support two<br>stations of p<br>as well as t<br>broadband<br>allow all cha<br>combination<br>operate on<br>same line. |

Interim Other Transmission Line Expenses Not Listed Transmission Information not provided. Line

| Tower                             | Section                                     | Question  | Response |
|-----------------------------------|---|---|----------|
| Equipment<br>And Rigging<br>Costs | Tower Equipment or<br>Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

| Primary<br>Tower | Existing Tower  |   |   |  |
|------------------|---|---|---|--|
|                  | Section   | Question  | Response  |  |
|                  | Existing Tower  | Type of change  | Modify Exis   |  |
|                  | Description   | Tower Use   | Primary (Ma   |  |
|                  |   | Description of Use                                      | N/A   |  |
|                  |   | Ownership   | Owned   |  |
|                  |   | Is this tower consider Complex?                         | Terrain<br>Constrained                                      |  |
|                  |   | Is this tower currently shared with any other stations? | Yes   |  |
|                  |   | One or more FM, AM or TV radio broadcaster(s)           | Yes   |  |
|                  |   | Others Types of Users                                   | No  |  |
|                  |   | Is tower documented for structural analysis?            | Yes   |  |
|                  |   | Is tower compliant with Rev G?                          | No  |  |
|                  | Existing Tower Structure<br>Registration                  | Do you have a tower registration number?                | Yes   |  |
|                  |   | ASR Number  | 1020877   |  |
|                  | Coordinates (NAD83 (<br>North American Datum of<br>1983)) | Latitude (NAD83)  | 32° 41' 08.5  |  |
|                  |   | Longitude (NAD83)                                       | 093° 56' 00   |  |
|                  |   | Overall Structure Height                                | 1825.77 fe€   |  |
|                  |   | Support Structure Height                                | 1822.48 fee   |  |
|                  |   | Ground Elevation Above Mean Sea Level (AMSL)            | 249.01 feet   |  |
|                  |   | Structure Type  | GTOWER -<br>Guyed Stru<br>Used for<br>Communica<br>Purposes |  |

| Tower Owner      | KTBS, LLC  |
|------------------|------------|
| Date Constructed | 06/25/2013 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 1304        | KRMD-FM   | FM      |
| 35652       | KTBS-TV   | DTV     |

### Primary Tower

Tower

### **Tower Modification Costs**

| Section              | Question   | Response                        |
|----------------------|--|---------------------------------|
| Engineering Study    | Please what type of engineering study is required, if any: | Study need                      |
| Tower Reinforcements | Please select whether tower reinforcements are needed:     | Serious<br>Reinforcem<br>needed |

# Primary Tower Rigging Costs

| Section                         | Question                          | Response              |
|---------------------------------|-----------------------------------|-----------------------|
| Tower Rigging Costs             | Complex Tower                     | Terrain<br>constraine |
| Helicopter Services<br>Required | Are helicopter services required? | No                    |

| Primary | Other Tower Expenses Not Listed |  |  |
|---------|---------------------------------|--|--|
| Tower   | Name                            | Description  |  |
|         | Field Verifications             | Field Verification for Actual mechanicals for existing antennas prior to antenna ordering. |  |

| Project<br>Management Services<br>Costs         Do you require outside project management<br>services?         Yes           Number of Hours         2562           Explanation         See attack<br>Narrative           Outside RF consulting<br>Engineering Services         Perform engineering study for new channel<br>assignment and antenna development         Yes           Prepare engineering section of Form FCC<br>Construction Permit Application         Yes           For Auxiliary Facility         Yes           Prepare engineering section of Form FCC<br>License to Cover Application         Yes           Prepare engineering section of Form FCC<br>License to Cover Application         Yes           Prepare engineering section of Form FCC<br>License to Cover Application         Yes           Prepare request for Special Temporary Authority         Yes           Quantity         2           Do you have Distributed Transmission System<br>engineering services?         N/A           Attorney and Other<br>Outside Consulting<br>Services         Prepare and file Form FCC Construction Permit<br>Application         Yes           For Auxiliary Facility         No         No         Yes           For Auxiliary Facility         No         Yes           Prepare and file Form FCC License to Cover<br>Application         Yes           For Auxiliary Facility         No         Yes           For Auxiliary Facil  | Outside  | Section            | Question  | Response                 |
|---|----------|--------------------|---|--------------------------|
| Explanation         See attach<br>Narrative           Outside RF consulting<br>Engineering Services         Perform engineering study for new channel<br>assignment and antenna development         Yes           Prepare engineering section of Form FCC<br>Construction Permit Application         Yes           For Auxiliary Facility         Yes           Prepare engineering section of Form FCC<br>License to Cover Application         Yes           For Main Facility         Yes           Prepare engineering section of Form FCC<br>License to Cover Application         Yes           For Auxiliary Facility         Yes           Prepare engineering section of Form FCC<br>License to Cover Application         Yes           For Auxiliary Facility         Yes           Prepare request for Special Temporary Authority         Yes           Quantity         2           Do you have Distributed Transmission System<br>engineering services?         N/A           Attorney and Other<br>Outside Consulting<br>Services         Prepare and file Form FCC Construction Permit<br>Application         Yes           For Auxiliary Facility         No         Yes           For Auxiliary Facility         No         Yes   | Services | -                  |   | Yes                      |
| Outside RF consulting<br>Engineering ServicesPerform engineering study for new channel<br>assignment and antenna developmentYesPrepare engineering section of Form FCC<br>Construction Permit ApplicationYesFor Auxiliary FacilityYesPrepare engineering section of Form FCC<br>License to Cover ApplicationYesPrepare request for Special Temporary AuthorityYesQuantity2Do you have Distributed Transmission System<br>engineering services?N/AAttorney and Other<br>Outside Consulting<br>ServicesPrepare and file Form FCC Construction Permit<br>ApplicationYesFor Auxiliary FacilityYesYesPrepare and file Form FCC License to Cover<br>ApplicationYesPrepare and file Form FCC License to Cover<br>ApplicationYes <th></th> <th></th> <td>Number of Hours</td> <td>2562</td> |          |                    | Number of Hours                                 | 2562                     |
| Engineering Services       assignment and antenna development       Yes         Prepare engineering section of Form FCC       Yes         For Auxiliary Facility       Yes         For Auxiliary Facility       Yes         Prepare engineering section of Form FCC       Yes         Iconstruction Permit Application       Yes         Prepare engineering section of Form FCC       Yes         Icons to Cover Application       Yes         Prepare engineering section of Form FCC       Yes         Icons to Cover Application       Yes         Prepare engineering section of Form FCC       Yes         Icons to Cover Application       Yes         Prepare request for Special Temporary Authority       Yes         Quantity       2         Do you have Distributed Transmission System<br>engineering services?       N/A         Attorney and Other<br>Outside Consutting<br>Services       Prepare and file Form FCC Construction Permit<br>Application       Yes         For Auxiliary Facility       No       No       Yes         Prepare and file Form FCC License to Cover       Yes       Yes         Prepare and file Form FCC License to Cover       Yes       Yes         For Auxiliary Facility       No       Yes       Yes  |          |                    | Explanation                                     | See attache<br>Narrative |
| Construction Permit Application       Yes         For Auxiliary Facility       Yes         For Main Facility       Yes         Prepare engineering section of Form FCC<br>License to Cover Application       Yes         For Auxiliary Facility       Yes         For Auxiliary Facility       Yes         For Auxiliary Facility       Yes         For Auxiliary Facility       Yes         Prepare request for Special Temporary Authority       Yes         Quantity       2         Do you have Distributed Transmission System<br>engineering services?       N/A         Attorney and Other<br>Outside Consulting<br>Services       Prepare and file Form FCC Construction Permit<br>Application       Yes         For Auxiliary Facility       Ne       Yes         For Auxiliary Facility       Yes         For Auxiliary Facility       No         For Auxiliary Facility       Yes         For Auxiliary Facility       Yes         Prepare and file Form FCC License to Cover<br>Application       Yes         Prepare and file Form FCC License to Cover<br>Application       Yes         Prepare and file Form FCC License to Cover<br>Application       Yes         Prepare and file Form FCC License to Cover<br>Application       Yes         For Auxiliary Facility       No   |          | -                  |   | Yes                      |
| For Main Facility       Yes         Prepare engineering section of Form FCC<br>License to Cover Application       Yes         For Auxiliary Facility       Yes         For Main Facility       Yes         Prepare request for Special Temporary Authority       Yes         Quantity       2         Do you have Distributed Transmission System<br>engineering services?       N/A         Critical Facility       N/A         Terrain-Shielded Facility       N/A         Prepare and file Form FCC Construction Permit<br>Application       Yes         For Auxiliary Facility       No         For Auxiliary Facility       No         For Auxiliary Facility       No   |          |                    |   | Yes                      |
| Prepare engineering section of Form FCC       Yes         Prepare engineering section of Form FCC       Yes         For Auxiliary Facility       Yes         For Main Facility       Yes         Quantity       2         Do you have Distributed Transmission System<br>engineering services?       N/A         Critical Facility       N/A         Terrain-Shielded Facility       N/A         Attorney and Other<br>Outside Consulting<br>Services       Prepare and file Form FCC Construction Permit<br>Application       Yes         For Auxiliary Facility       No       Yes         Prepare and file Form FCC License to Cover<br>Application       Yes         Prepare and file Form FCC License to Cover<br>Application       Yes         For Auxiliary Facility       No  |          |                    | For Auxiliary Facility                          | Yes                      |
| License to Cover ApplicationYesFor Auxiliary FacilityYesFor Main FacilityYesPrepare request for Special Temporary AuthorityYesQuantity2Do you have Distributed Transmission System<br>engineering services?N/ACritical FacilityN/AAttorney and Other<br>Outside Consulting<br>ServicesPrepare and file Form FCC Construction Permit<br>ApplicationYesFor Auxiliary FacilityNoFor Auxiliary FacilityYesPrepare and file Form FCC License to Cover<br>ApplicationYesPrepare and file Form FCC License to Cover<br>ApplicationYesFor Auxiliary FacilityNo  |          |                    | For Main Facility                               | Yes                      |
| For Main FacilityYesPrepare request for Special Temporary AuthorityYesQuantity2Do you have Distributed Transmission System<br>engineering services?N/ACritical FacilityN/ATerrain-Shielded FacilityN/AAttorney and Other<br>Outside Consulting<br>ServicesPrepare and file Form FCC Construction Permit<br>ApplicationYesFor Auxiliary FacilityNoFor Auxiliary FacilityYesPrepare and file Form FCC License to Cover<br>ApplicationYesFor Auxiliary FacilityYesPrepare and file Form FCC License to Cover<br>ApplicationYesPrepare and file Form FCC License to Cover<br>ApplicationYes   |          |                    |   | Yes                      |
| Prepare request for Special Temporary AuthorityYesQuantity2Do you have Distributed Transmission System<br>engineering services?N/ACritical FacilityN/ATerrain-Shielded FacilityN/AAttorney and Other<br>Outside Consulting<br>ServicesPrepare and file Form FCC Construction Permit<br>ApplicationYesFor Auxiliary FacilityNoFor Auxiliary FacilityYesPrepare and file Form FCC License to Cover<br>ApplicationYesFor Auxiliary FacilityNo  |          |                    | For Auxiliary Facility                          | Yes                      |
| Quantity2Do you have Distributed Transmission System<br>engineering services?N/ACritical FacilityN/ATerrain-Shielded FacilityN/AAttorney and Other<br>Outside Consulting<br>ServicesPrepare and file Form FCC Construction Permit<br>ApplicationYesFor Auxiliary FacilityNoFor Auxiliary FacilityYesPrepare and file Form FCC License to Cover<br>ApplicationYesFor Auxiliary FacilityNoFor Auxiliary FacilityNoFor Auxiliary FacilityNo  |          |                    | For Main Facility                               | Yes                      |
| Do you have Distributed Transmission System<br>engineering services?N/ACritical FacilityN/ATerrain-Shielded FacilityN/AAttorney and Other<br>Outside Consulting<br>ServicesPrepare and file Form FCC Construction Permit<br>ApplicationYesFor Auxiliary FacilityNoFor Main FacilityYesPrepare and file Form FCC License to Cover<br>ApplicationYesFor Auxiliary FacilityNoFor Auxiliary FacilityNoFor Auxiliary FacilityNoFor Auxiliary FacilityNo  |          |                    | Prepare request for Special Temporary Authority | Yes                      |
| engineering services? N/A<br>Critical Facility N/A<br>Terrain-Shielded Facility V/A<br>Attorney and Other<br>Outside Consulting<br>Services Prepare and file Form FCC Construction Permit<br>Application For Auxiliary Facility No<br>For Auxiliary Facility Yes<br>Prepare and file Form FCC License to Cover<br>Application Yes<br>For Auxiliary Facility No  |          |                    | Quantity  | 2                        |
| Attorney and Other<br>Outside Consulting<br>ServicesPrepare and file Form FCC Construction Permit<br>ApplicationYesFor Auxiliary FacilityNoFor Main FacilityYesPrepare and file Form FCC License to Cover<br>ApplicationYesFor Auxiliary FacilityYesPrepare and file Form FCC License to Cover<br>ApplicationYesFor Auxiliary FacilityNo  |          |                    |   | N/A                      |
| Attorney and Other<br>Outside Consulting<br>ServicesPrepare and file Form FCC Construction Permit<br>ApplicationYesFor Auxiliary FacilityNoFor Main FacilityYesPrepare and file Form FCC License to Cover<br>ApplicationYesFor Auxiliary FacilityNo   |          |                    | Critical Facility                               | N/A                      |
| Outside Consulting<br>ServicesApplicationFor Auxiliary FacilityNoFor Main FacilityYesPrepare and file Form FCC License to Cover<br>ApplicationYesFor Auxiliary FacilityNo   |          |                    | Terrain-Shielded Facility                       | N/A                      |
| For Auxiliary FacilityNoFor Main FacilityYesPrepare and file Form FCC License to Cover<br>ApplicationYesFor Auxiliary FacilityNo  |          | Outside Consulting |   | Yes                      |
| Prepare and file Form FCC License to Cover       Yes         Application       For Auxiliary Facility   |          | Services           | For Auxiliary Facility                          | No                       |
| Application       For Auxiliary Facility  |          |                    | For Main Facility                               | Yes                      |
|   |          |                    |   | Yes                      |
| For Main Facility Yes   |          |                    | For Auxiliary Facility                          | No                       |
|   |          |                    | For Main Facility                               | Yes                      |

|                                  | Prepare request for Special Temporary Authority  | Yes   |
|----------------------------------|--|---|
|                                  | Quantity   | 2   |
|                                  | NEPA Section 106 environmental review  | Yes   |
|                                  | Environmental Assessment   | Yes   |
|                                  | ASR Modification   | No  |
|                                  | FAA Consultation (including preparation of FAA Form 7460)                                  | No  |
|                                  | Negotiation of Lease and other Matter for Shared Locations                                 | No  |
|                                  | Prepare or Review FCC Form 399 for<br>Reimbursement  | Yes   |
|                                  | Address transition timing and coordination issues w/ other stations and wireless providers | Yes   |
| RF Field Engineering<br>Services | Comprehensive coverage verification via field study  | Yes   |
|                                  | RF exposure measurements   | Yes   |
|                                  | Additional Field Engineering Service   | Yes   |
|                                  | Number of Days   | 20  |
|                                  | Justification  | Field invest<br>of tower s<br>building st<br>be needed<br>order to d<br>and scope |

| Outside                           | Other Professional Services Expenses Not Listed |                |
|-----------------------------------|---|----------------|
| Professional<br>Services<br>Costs | Name  | Description    |
|                                   | Attorney - Other Matters                        | Legal Services |

| Other    | Section                         | Question   | Response |
|----------|---------------------------------|--|----------|
| Expenses | AM Pattern Disturbance          | Is an Impact Study needed?   | No       |
|          |                                 | Is Remediation needed?   | No       |
|          | Facility Expenses               | Name   | N/A      |
|          |                                 | Other Distributed Transmission System Expenses<br>Not listed   | N/A      |
|          |                                 | Name   | N/A      |
|          |                                 | Is Notification of a Medical Facility required as a result of DTV broadcasting?  | Yes      |
|          | Permit and Filing Costs         | Local Zoning   | Yes      |
|          |                                 | Non-zoning permits   | Yes      |
|          |                                 | BLM or NFS Coordination  | No       |
|          |                                 | FCC Construction Permit Minor Change   | No       |
|          |                                 | FCC License to Cover Application   | Yes      |
|          |                                 | FCC Special Temporary Authority Application  | Yes      |
|          | Other Miscellaneous<br>Expenses | Does this relocation require paying Disposal<br>Costs (for equipment and other waste, net of any<br>salvage value)?        | Yes      |
|          |                                 | Does this relocation require Equipment Delivery<br>or Handling Charges not otherwise included in<br>individual item costs? | Yes      |
|          |                                 | Does this relocation require Equipment Storage?  | Yes      |
|          |                                 | Does this relocation require the Development and<br>Airing of an Announcement regarding an<br>upcoming channel change?     | Yes      |
|          |                                 | Does this relocation require MVPD Notification of a Channel Change?  | Yes      |

| Other<br>Expenses | Other Expenses Not Listed |             |  |
|-------------------|---------------------------|-------------|--|
|                   | Name                      | Description |  |

## Transmitters

### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also becomthe predetermined cost (displayed in italics).

| Description<br>Primary<br>Transmitter<br>ULXTED-120  | Predetermined<br>Cost Estimate<br>\$2,801,942.43 | Estimated<br>Cost<br>\$2,799,142.43 | Estimated<br>Cost<br>Justification                         | Actual Cost<br>\$1,593,193.76 | Actua<br>Justii |
|--|--|-------------------------------------|--|-------------------------------|-----------------|
| Combiner 5 ton<br>HVAC   | \$15,333.33                                      | \$15,333.33                         | See<br>attached<br>TSG Quote<br>"Sec 1 Main<br>TX" line 63 | \$0.00                        | 1               |
| Relocating Ground equipment  | \$20,000.00                                      | \$20,000.00                         | N/A  | \$0.00                        | 1               |
| Building<br>Reconfiguration  | \$20,000.00                                      | \$20,000.00                         | N/A  | \$0.00                        | 1               |
| 5 Ton system   | \$20,250.00                                      | \$19,250.00                         | N/A  | \$0.00                        | 1               |
| Other Electrical<br>Service: The new<br>main transmitter<br>will require<br>reconfiguration of<br>the electrical<br>service on site. The<br>electrical work cost<br>has been estimated<br>based on verbal<br>guidance from local<br>electrical<br>contractors. | \$75,000.00                                      | \$75,000.00                         | N/A  | \$40,250.00                   | 1               |
| Transformer 3<br>phase/480v - 300<br>KVA   | \$36,800.00                                      | \$35,000.00                         | N/A  | \$0.00                        | 1               |

| UHF - Liquid<br>Cooled Solid State<br>Transmitter 76.0 kW   | \$2,614,559.10 | \$2,614,559.10 | see<br>Estimated<br>Cost<br>Justification<br>KPXJ-110-<br>Primary<br>Transmitter<br>- UHF liquid-<br>cooled 76<br>kW v0 | \$1,552,943.76 | 1 |
|---|----------------|----------------|---|----------------|---|
| Auxiliary<br>Transmitter ULXTE-<br>72   | \$1,584,800.00 | \$1,769,583.04 |   | \$0.00         |   |
| Other Electrical<br>Service: The new<br>auxiliary transmitter<br>will require<br>reconfiguration of<br>the electrical<br>service on site. The<br>electrical work cost<br>has been estimated<br>based on verbal<br>guidance from local<br>electrical<br>contractors. | \$75,000.00    | \$75,000.00    | N/A   | \$0.00         | 7 |
| Transformer 3<br>phase/480v - 300<br>KVA  | \$36,800.00    | \$35,000.00    | N/A   | \$0.00         | 1 |
| UHF - Liquid<br>Cooled Solid State<br>Transmitter 35 - 50<br>kW   | \$1,473,000.00 | \$1,659,583.04 | See<br>attached<br>TSG Quote<br>"Sec 2 Aux<br>TX"   | \$0.00         | 1 |
| Sub-total   | \$4,386,742.43 | \$4,568,725.47 | N/A   | \$1,593,193.76 | 1 |
| Total for all<br>systems  | \$8,996,201.78 | \$9,317,742.67 | N/A   | \$5,037,122.84 | 1 |

## Components

| Actual Information Description | File Name                 |
|--------------------------------|---------------------------|
| Combiner 5 ton HVAC            | Information not provided. |

| Relocating Ground equipment   | Information not provided. |   |
|---|---------------------------|---|
| Building Reconfiguration  | Information not provided. |   |
| 5 Ton system  | Information not provided. |   |
| Other Electrical Service: The new<br>main transmitter will require<br>reconfiguration of the electrical<br>service on site. The electrical work<br>cost has been estimated based on | Component Description:    | Remove power and<br>wiring from existing<br>transmitter and<br>reconnect power to |
| verbal guidance from local electrical contractors.  | Amount:                   | equipment<br>\$6,162.47   |
|   | Component Description:    | Material- KPXJ<br>Transmitter Equipm  |
|   | Amount:                   | \$13,074.00   |
|   | Component Description:    | Install wiring for nev<br>KPXJ Transmitter<br>Equipment                           |
|   | Amount:                   | \$11,459.27   |
|   | Component Description:    | Install wiring for nev<br>electrical service for<br>KPXJ transmitter              |
|   | Amount:                   | \$5,510.26  |
|   | Component Description:    | Material-New KPXJ<br>Service  |
|   | Amount:                   | \$4,044.00  |
| Transformer 3 phase/480v - 300<br>KVA   | Information not provided. |   |

| UHF - Liquid Cooled Solid State<br>Transmitter 76.0 kW  | Component Description:            | KPXJ-110-Primary<br>Transmitter - UHF<br>liquid cooled 68.5-7   |
|---|-----------------------------------|---|
|   | Amount:                           | kW<br>\$3,930.12  |
|   | Component Description:            | 50% prepayment deposit on new   |
|   | Amount:                           | transmitter<br>\$828,967.15   |
|   | Component Description:<br>Amount: | "GatesAir Maxiva<br>Series ULXTED-12(<br>High Efficiency<br>Broadband Liquid-<br>Cooled, Solid-State<br>Television Transmit<br>\$720,046.49 |
| Other Electrical Service: The new<br>auxiliary transmitter will require<br>reconfiguration of the electrical<br>service on site. The electrical work<br>cost has been estimated based on<br>verbal guidance from local electrical<br>contractors. | Information not provided.         |   |
| Transformer 3 phase/480v - 300<br>KVA   | Information not provided.         |   |
| UHF - Liquid Cooled Solid State<br>Transmitter 35 - 50 kW   | Information not provided.         |   |

### Antennas

### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also becomthe predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification   | Actual Cost  | Actua<br>Justil |
|---|--------------------------------|-------------------|--|--------------|-----------------|
| Interim Antenna<br>TFU-24WB C160  | \$401,869.30                   | \$584,058.60      |  | \$262,321.36 |                 |
| Pattern scatter<br>analysis for side<br>mount high/med<br>power antennas (if<br>not included in<br>antenna base cost) | \$5,260.00                     | \$5,000.00        | N/A  | N/A          | ٦               |
| Side mount<br>brackets for high<br>power antennas (if<br>not included in<br>antenna base cost)                        | \$23,150.00                    | \$22,000.00       | N/A  | \$0.00       | 1               |
| New combiner,<br>cost per channel<br>(without antenna)  | \$84,200.00                    | \$268,829.30      | Based on<br>Quote.   | \$0.00       | 1               |
| Elbow complex,<br>broadband, at<br>antenna input, per<br>6 1/8. feedline (if<br>needed)                               | \$13,700.00                    | \$13,000.00       | N/A  | N/A          | 1               |
| UHF - High<br>Power, Side<br>Mount, basic slot<br>antenna, 24 bay,,<br>800 kW input,<br>horizontally<br>polarized     | \$268,829.30                   | \$268,829.30      | see<br>Justifying<br>Quote KPXJ-<br>280-Interim<br>Antenna -<br>High Power<br>Side Mount<br>TSG<br>proposal for<br>Job<br>2015865A | \$262,321.36 | 1               |
| Sweep test of existing antenna  | \$6,730.00                     | \$6,400.00        | N/A  | N/A          | 1               |

| Primary Antenna<br>TFU-30DSC/VP-R<br>S200   | \$591,494.22 | \$446,558.78 |  | \$319,199.15 |   |
|---|--------------|--------------|--|--------------|---|
| Pattern scatter<br>analysis for side<br>mount high/med<br>power antennas (if<br>not included in<br>antenna base cost)                 | \$5,260.00   | \$5,000.00   | N/A  | N/A          | 1 |
| Side mount<br>brackets for high<br>power antennas (if<br>not included in<br>antenna base cost)  | \$23,150.00  | \$31,969.11  | see<br>Estimated<br>Cost<br>Justification<br>KPXJ-210-<br>Primary<br>Antenna -<br>Side Mount<br>Brackets -<br>Custom<br>Mount<br>Brackets v0   | \$31,906.19  | 7 |
| Elbow complex,<br>single channel, at<br>antenna input, per<br>6 1/8. feedline (if<br>needed)  | \$12,300.00  | \$11,700.00  | N/A  | N/A          | ٦ |
| Sweep test of existing antenna  | \$6,730.00   | \$6,400.00   | N/A  | N/A          | ٦ |
| UHF - High<br>Power, Side<br>Mount, basic slot<br>antenna, 1000 kW<br>input, directional,,<br>elliptically or<br>circularly polarized | \$254,554.22 | \$254,554.22 | Per<br>Dielectric<br>quote<br>513326JKT<br>Rev 5. Vpol<br>adder is not<br>included<br>here.<br>Previous<br>superseded<br>component<br>has<br>\$136,935.45<br>forwarded<br>for payment. | \$150,357.51 | 7 |

| UHF - High Power<br>Top Mount (200-<br>1000 kW), One<br>station antenna ,<br>elliptically or<br>circularly polarized | \$289,500.00   | \$136,935.45   | ***System<br>Notice:<br>Estimate<br>adjusted<br>and locked<br>because<br>line has<br>been | \$136,935.45   | 1 |
|--|----------------|----------------|---|----------------|---|
| Sub-total  | \$993,363.52   | \$1,030,617.38 | superseded.<br>***<br>N/A   | \$581,520.51   | 1 |
| Total for all systems  | \$8,996,201.78 | \$9,317,742.67 | N/A   | \$5,037,122.84 | ٦ |

## Components

| Actual Information Description  | File Name                 |
|---|---------------------------|
| Pattern scatter analysis for side<br>mount high/med power antennas<br>(if not included in antenna base<br>cost) | Information not provided. |
| Side mount brackets for high<br>power antennas (if not included in<br>antenna base cost)                        | Information not provided. |
| New combiner, cost per channel<br>(without antenna)   | Information not provided. |
| Elbow complex, broadband, at<br>antenna input, per 6 1/8. feedline<br>(if needed)                               | Information not provided. |

| UHF - High Power, Side Mount,<br>basic slot antenna, 24 bay,, 800<br>kW input, horizontally polarized           | Component Description:    | overpayment in inter<br>antenna category du   |
|---|---------------------------|---|
|   | Amount:                   | deductive change or<br>(\$6,507.93)   |
|   | Component Description:    | Pre-shipment depos<br>KPXJ Interim Antenr<br>Purchase                                       |
|   | Amount:                   | \$67,207.32   |
|   | Component Description:    | Interim Antenna<br>Purchase   |
|   | Amount:                   | \$134,414.65  |
|   | Component Description:    | Dielectric 11000000<br>UHF - Broadband Si<br>Mount AUX / Interim<br>TFU-24WB C160 CF<br>51. |
|   | Amount:                   | \$67,207.32   |
| Sweep test of existing antenna  | Information not provided. |   |
| Pattern scatter analysis for side<br>mount high/med power antennas<br>(if not included in antenna base<br>cost) | Information not provided. |   |

| Side mount brookets for high   |                                   |   |
|--|-----------------------------------|---|
| Side mount brackets for high<br>power antennas (if not included in<br>antenna base cost)                                     | Component Description:<br>Amount: | KPXJ-210-Primary<br>Antenna - Side Mou<br>Brackets - Custom<br>Mount Brackets to<br>existing<br>\$20,300.00 |
|  | Component Description:            | KPXJ-210-Primary<br>Antenna - Side Mou<br>Brackets - Custom<br>Mount Brackets to                            |
|  | Amount:                           | existing<br>\$6,766.66  |
|  | Component Description:            | KPXJ-210-Primary<br>Antenna - Side Mou<br>Brackets - Custom<br>Mount Brackets                               |
|  | Amount:                           | \$4,839.53  |
| Elbow complex, single channel, at<br>antenna input, per 6 1/8. feedline<br>(if needed)                                       | Information not provided.         |   |
| Sweep test of existing antenna   | Information not provided.         |   |
| UHF - High Power, Side Mount,<br>basic slot antenna, 1000 kW input,<br>directional,, elliptically or circularly<br>polarized | Component Description:<br>Amount: | KPXJ Additional<br>Materials<br>\$40,488.74   |
|  | Component Description:<br>Amount: | Main Antenna purch<br>\$48,167.71   |
|  | Component Description:            | UHF - High Power S  |

| Component Description:<br>Amount: | This section has bee<br>superceded and the<br>invoice moved.<br>N/A    |
|-----------------------------------|--|
| Component Description:            | This section has bee superseded and the invoice moved.                 |
| Amount:                           | N/A  |
| Component Description:            | Main Antenna Purch   |
| Amount:                           | \$136,935.45   |
|                                   | Amount:<br>Component Description:<br>Amount:<br>Component Description: |

## **Transmission Line**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also becomthe predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification   | Actual Cost  | Actua<br>Justii |
|---|--------------------------------|-------------------|--|--------------|-----------------|
| Interim<br>Transmission Line                                | \$361,920.00                   | \$548,493.77      |  | \$548,493.77 |                 |
| Rigid<br>Transmission Line<br>- copper, 6 1/8"<br>broadband | \$361,920.00                   | \$548,493.77      | per KPXJ-<br>380-Interim<br>Transmission<br>Line - 6 1-8<br>Rigid<br>Copper,<br>Broadband<br>Budget<br>Increase<br>Justification<br>v0   | \$548,493.77 | 7               |
| Primary<br>Transmission Line                                | \$966,240.00                   | \$802,924.84      |  | \$484,351.74 |                 |
| Rigid<br>Transmission Line<br>- copper, 8 3/16"             | \$610,720.00                   | \$565,433.18      | See attached<br>TSG Sec 7<br>Main Coax<br>Price Quote.<br>Previous<br>transmission<br>line category<br>erroneously<br>labelled at a<br>diameter of 6<br>1/8". The<br>correct 8 3<br>/16" line has<br>already been<br>partially<br>reimbursed<br>per the<br>invoice<br>202986.<br>Actual costs<br>will reflect<br>this. | \$246,860.08 | 7               |

| Rigid<br>Transmission Line<br>- copper, 6 1/8" | \$355,520.00                     | \$237,491.66                     | ***System<br>Notice:<br>Estimate<br>adjusted and<br>locked<br>because line<br>has been<br>superseded.<br>***See<br>attached<br>TSG "Sec 7<br>Main Coax" | \$237,491.66                     | Ple<br>re<br>20;<br>fror<br>com |
|--|----------------------------------|----------------------------------|---|----------------------------------|---------------------------------|
|  | ¢4 220 400 00                    | ¢4.254.449.64                    | Main Coax"<br>price quote;  | ¢4,000,045,54                    |                                 |
| Sub-total<br>Total for all                     | \$1,328,160.00<br>\$8,996,201.78 | \$1,351,418.61<br>\$9,317,742.67 | N/A<br>N/A  | \$1,032,845.51<br>\$5,037,122.84 | 1                               |
| systems  |                                  |                                  |   |                                  |                                 |

# Components

| Actual Information Description                        | File Name                         |   |
|---|-----------------------------------|---|
| Rigid Transmission Line - copper,<br>6 1/8" broadband |                                   |   |
|   | Component Description:            | KPXJ-380-Interim<br>Transmission Line - 6<br>/8"" Rigid Copper, |
|   |                                   | Broadband   |
|   | Amount:                           | \$35,806.33   |
|   | Component Description:            | Dielectric 11000000   |
|   |                                   | 1/8" Line and   |
|   |                                   | Connectors: Run is 14   |
|   |                                   | Vertical and 100'<br>Horizontal                                 |
|   | Amount:                           | \$127,789.51  |
|   | Component Description:            | Transmission Line Co  |
|   |                                   | Interim Purchase  |
|   | Amount:                           | \$128,171.86  |
|   | Component Description:            | Transmission Line Co  |
|   |                                   | Interim Purchase  |
|   | Amount:                           | \$256,726.07  |
|   | Component Description:<br>Amount: | Interim Purchase  |

| Rigid Transmission Line - copper,<br>8 3/16" |                               |   |
|--|-------------------------------|---|
| 0 3/ 10                                      | Component Description:        | KPXJ-310-Primary<br>Transmission Line - 8 |
|  |                               | /16"" Rigid Copper                        |
|  | Amount:                       | \$12,750.65                               |
|  | Component Description:        | Dielectric 110000007                      |
|  |                               | TRANSMISSION LINI                         |
|  | Amount:                       | RIGID<br>\$116,209.16                     |
|  | Amount.                       | φ110,203.10                               |
|  | Component Description:        | KPXJ Transmission L                       |
|  |                               | Coax Main                                 |
|  | Amount:                       | \$117,900.27                              |
| Rigid Transmission Line - copper,            |                               |   |
| 6 1/8"                                       | <b>Component Description:</b> | Please reject this invc                   |
|  | Amount:                       | N/A                                       |
|  | Component Description:        | Transmission Line Co                      |
|  |                               | Main                                      |
|  | Amount:                       | \$237,491.66                              |

## **Tower Equipment and Rigging Costs**

### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

|   | Predetermined                   | Estimated              |  |
|---|---------------------------------|------------------------|--|
| Description<br>Primary<br>Tower<br>GTOWER   | Cost Estimate<br>\$1,490,600.00 | Cost<br>\$1,598,823.88 | Estimated Cost Justification   |
| Structural<br>engineering<br>tower load<br>study for well<br>documented<br>tower                              | \$12,600.00                     | \$13,820.00            | Invoices total this amount.  |
| Complex<br>Tower<br>(includes, for<br>example,<br>those with<br>candelabras<br>and/or<br>stacked<br>antennas) | \$421,000.00                    | \$322,815.00           | TCI proposals TCI-17-149E, TCI-18-<br>025B, and JRTarver Quote Q-7015.<br>Please see<br>KPXJ_TowerRigging_CostEstimate_cover<br>letter for more information. |
| Field<br>Verifications  | \$5,000.00                      | \$5,000.00             | N/A  |
| Serious<br>tower<br>reinforcement<br>/modifications   | \$1,052,000.00                  | \$1,257,188.88         | KPXJ-410-Existing Primary Tower -<br>Serious Tower Reinforcement and<br>modifications Verified Budget Increase<br>Justification v1                           |
| Sub-total   | \$1,490,600.00                  | \$1,598,823.88         | N/A  |
| Total for all systems   | \$8,996,201.78                  | \$9,317,742.67         | N/A  |

#### Components

Actual Information Description File Name

| Structural engineering tower load<br>study for well documented tower | Component Description:            | Analysis prepared fo<br>one (1) additional Lo<br>Case to determine<br>conformance with the<br>ANSI/TIA?EIA Stanc<br>222-G with basic wir<br>speeds required for 1<br>tower location.<br>\$1,800.00 |
|--|-----------------------------------|--|
|  | Component Description:<br>Amount: | Tower Analysis<br>\$8,420.00   |
|  | Component Description:            | Analysis prepared fo<br>one additional Load<br>Case to determine<br>conformance with th<br>ANSI/TIA?EIA Stanc<br>222-G<br>\$1,800.00   |
|  | Component Description:<br>Amount: | Second Tower Analy<br>\$1,800.00   |

| Complex Tower (includes, for                             |                           |   |
|--|---------------------------|---|
| example, those with candelabras and/or stacked antennas) | Component Description:    | 2. Existing Primary<br>Tower, Complex Tow<br>Tower Equipment ar<br>Rigging, Repack<br>Antenna Installation,<br>Mobilization 25%,                            |
|  | Amount:                   | \$56,922.50   |
|  | Component Description:    | KPXJ-410-Existing<br>Primary Tower -<br>Complex Tower, Tov<br>Equipment and Rigg  |
|  | Amount:                   | \$22,769.00   |
|  | Component Description:    | Repack Antenna<br>Installation  |
|  | Amount:                   | \$109,291.20  |
|  | Component Description:    | Antenna Services:<br>Engineering, materia<br>labor services, proje-<br>management and<br>insurance to preform<br>specified antenna<br>installation services |
|  | Amount:                   | \$14,875.00   |
|  | Component Description:    | Clearing lane for TV<br>tower crew @ Chanr<br>3 TV tower  |
|  | Amount:                   | \$1,000.00  |
|  | Component Description:    | KPXJ-410-Existing<br>Primary Tower -<br>Complex Tower, Tov  |
|  | Amount:                   | Equipment and Rigg<br>\$38,707.30   |
| Field Verifications                                      | Information not provided. |   |
| Serious tower reinforcement                              |                           |   |

| Component Description:<br>Amount: | 3" x 3" X 1/4" Angle<br>15' Long, Freight for<br>complete order<br>\$4,540.00   |
|-----------------------------------|---|
| Component Description:<br>Amount: | 70'-8" Ladder with<br>Platform<br>\$19,532.00   |
| Component Description:<br>Amount: | Job# 39945<br>\$443.83  |
| Component Description:<br>Amount: | Job# 39946-<br>manufactured a two<br>piece custom ladder<br>overall length<br>galvanized to specs<br>\$4,252.95   |
| Component Description:            | Engineering, materia<br>labor services, proje-<br>management and<br>insurance to preform<br>complex tower<br>modifications on the<br>1,693-ft guyed Kline<br>Tower<br>\$102,154.00                        |
| Component Description:            | Tower Modification:<br>Engineering, materia<br>labor services, proje-<br>management and<br>insurance to preform<br>complex tower<br>modifications on the<br>1,693-ft guyed Kline<br>Tower<br>\$286,635.00 |

| Component Description:<br>Amount: | Tower Modifications<br>\$550,339.20                   |
|-----------------------------------|---|
| Component Description:<br>Amount: | Tower modification<br>\$28,800.00                     |
| Component Description:<br>Amount: | Tower Consultants,<br>tower mods<br>\$31,400.00       |
| Component Description:<br>Amount: | Cleanup work area<br>around concrete slał<br>\$400.00 |
| Component Description:            | Tower Modification,<br>repack antenna                 |
| Amount:                           | installation<br>\$271,391.80                          |

#### **Outside Professional Services**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated Cost<br>Justification  | Actual Cost  | Actua<br>Justi |
|--|--------------------------------|-------------------|--|--------------|----------------|
| Outside<br>Professional<br>Services  | \$609,532.25                   | \$581,243.75      |  | \$277,296.95 |                |
| Prepare and or<br>review<br>reimbursement<br>form                          | \$2,630.00                     | \$2,750.00        | see Estimated<br>Cost<br>Justification<br>KPXJ-590-<br>Prepare and<br>Review<br>Reimbursement<br>Form v0 | \$2,750.00   | 1              |
| Project<br>management of<br>the transition                                 | \$404,796.00                   | \$384,300.00      | N/A  | \$261,828.20 | 1              |
| Attorney - Other<br>Matters  | \$2,531.25                     | \$2,531.25        | Please see<br>Estimated Cost<br>Justification<br>KPXJ-550-<br>Attorney -<br>Other Matters<br>v1          | \$2,531.25   | 1              |
| Additional Field<br>Engineering<br>Service, 20 Days                        | \$40,000.00                    | \$40,000.00       | N/A  | N/A          | 1              |
| RF Exposure<br>Measurements  | \$21,050.00                    | \$20,000.00       | N/A  | N/A          | 1              |
| Comprehensive<br>coverage<br>verification via<br>field study, if<br>needed | \$84,200.00                    | \$80,000.00       | N/A  | N/A          | 1              |

| Environmental<br>Assessment, if<br>triggered by<br>NEPA Section<br>106 review or for<br>certain<br>structures over<br>450 feet | \$10,520.00 | \$10,000.00 | N/A  | N/A        | 1 |
|--|-------------|-------------|--|------------|---|
| NEPA Section<br>106<br>environmental<br>review, if needed  | \$6,310.00  | \$6,000.00  | N/A  | N/A        | 1 |
| Attorney Fees -<br>Prepare and File<br>request for<br>Special<br>Temporary<br>Authorization                                    | \$7,360.00  | \$7,000.00  | N/A  | \$375.00   | 1 |
| Attorney Fees -<br>Prepare and File<br>FCC Form 2100<br>(main), License<br>to Cover<br>Application                             | \$2,365.00  | \$3,162.50  | see Estimated<br>Cost<br>Justification<br>KPXJ-550-<br>Attorney -<br>Prepare and<br>File License to<br>Cover<br>Application<br>(Main) v0 | \$3,162.50 | 1 |
| Attorney Fees -<br>Prepare and File<br>FCC Form 2100<br>(main),<br>Construction<br>Permit<br>Application                       | \$5,260.00  | \$5,000.00  | N/A  | \$3,500.00 | 1 |
| Prepare request<br>for Special<br>Temporary<br>Authorization   | \$4,100.00  | \$3,000.00  | N/A  | \$0.00     | 1 |
|  |             |             |  |            |   |

| RF Consulting<br>Engineer Fees-<br>Aux Antenna:<br>Prepare<br>engineering<br>section of FCC<br>Form 2100,<br>License to Cover<br>Application | \$1,580.00 | \$1,500.00 | N/A | \$0.00     | 1 |
|--|------------|------------|-----|------------|---|
| epare<br>gineering<br>ction of FCC<br>rm 2100<br>ain), License<br>Cover<br>plication   | \$1,580.00 | \$1,500.00 | N/A | \$750.00   | 1 |
| F Consulting<br>ngineer Fees-<br>ux Antenna:<br>epare<br>gineering<br>ction of FCC<br>orm 2100,<br>onstruction<br>ermit<br>oplication        | \$2,105.00 | \$2,000.00 | N/A | N/A        | 1 |
| Prepare<br>ngineering<br>ection of FCC<br>form 2100<br>main),<br>Construction<br>Permit<br>Application                                       | \$3,155.00 | \$3,000.00 | N/A | \$1,750.00 | 1 |
| Perform<br>engineering<br>study for new<br>channel<br>assignment and<br>antenna<br>development   | \$7,360.00 | \$7,000.00 | N/A | \$650.00   | 1 |

| Address<br>transition timing<br>and coordination<br>issues w/ other<br>stations and<br>wireless | \$2,630.00     | \$2,500.00     | N/A | N/A            | 1 |
|---|----------------|----------------|-----|----------------|---|
| Sub-total   | \$609,532.25   | \$581,243.75   | N/A | \$277,296.95   | 1 |
| Total for all systems   | \$8,996,201.78 | \$9,317,742.67 | N/A | \$5,037,122.84 | 1 |

# Components

| Actual Information Description           | File Name              |  |
|--|------------------------|--|
| Prepare and or review reimbursement form | Component Description: | Legal Services                           |
|  | Amount:                | \$125.00                                 |
|  | Component Description: | Legal Services                           |
|  | Amount:                | \$125.00                                 |
|  | Component Description: | Attorney fees for Pul                    |
|  |                        | Notice Reminder and<br>Filings           |
|  | Amount:                | \$250.00                                 |
|  | Component Description: | Attorney Fees                            |
|  |                        | Associated with<br>Reimbursements        |
|  | Amount:                | \$625.00                                 |
|  | Component Description: | Attorney fees for                        |
|  |                        | discussing Channel<br>Reassignment, Core |
|  |                        | Registration and For                     |
|  |                        | 1876                                     |
|  | Amount:                | \$1,625.00                               |
| Project management of the transition     |                        |  |

Component Description: Amount:

Component Description: Amount: Project Management \$3,039.85

Project Management \$375.00

Project Management \$3,418.70

Project Management \$3,335.90

Project Management \$6,537.05

Project Management \$2,036.65

Project Management \$9,713.35

Project Management \$3,531.30

Project Management \$11,105.80

Project Management \$10,947.90

KPXJ Repack Ch 32 \$6,921.00

Component Description: Amount:

Component Description: Amount: Project Management \$11,164.40

Project Management \$9,761.20

Project Management \$6,706.05

Project Management \$6,219.95

Project Management \$9,220.65

KPXJ Repack Ch 32 \$6,099.15

Project Management \$11,077.75

Project Management \$9,731.35

Project Management \$1,286.25

Legal Services \$125.00

Legal services \$1,625.00

**Component Description:** 

Amount:

Component Description: Amount:

Component Description: Amount:

Component Description: Amount:

Component Description: Amount:

**Component Description:** 

Amount:

Component Description: Amount:

Component Description: Amount:

**Component Description:** 

Amount:

Project Management \$4,733.85

FCC 387 Quarterly reports \$225.00

Project Management \$4,314.50

Legal services \$1,375.00

Project management \$3,810.05

Project Management \$11,198.70

Follow up re KPXJ transition status repoi \$125.00

KPXJ Repack Ch 32 \$6,427.70

Project Management \$4,428.70

KPXJ seeks reimbursement Widel services provided & charged during December 2018 \$4,418.30

Component Description: Amount:

Component Description: Amount: Project Management \$6,790.40

Project Management \$3,592.65

Professional services \$35,486.65

Project Management \$9,061.70

Project Management \$7,204.95

Project Management \$3,918.65

Project Management \$2,770.15

Project management \$2,770.15

Project Management \$15,321.85

| Attorney - Other Matters   |                                   |   |
|--|-----------------------------------|---|
|  | Component Description:<br>Amount: | KPXJ-550-Attorney -<br>Other Matters<br>\$500.00                        |
|  | Component Description:<br>Amount: | Legal services<br>\$750.00  |
|  | Component Description:<br>Amount: | Professional Services<br>\$125.00                                       |
|  | Component Description:<br>Amount: | Legal Services<br>\$906.25  |
|  | Component Description:<br>Amount: | T.C. w/ G. Sirven, D.<br>Cassidy re<br>reimbursement issues<br>\$250.00 |
| Additional Field Engineering<br>Service, 20 Days   | Information not provided.         |   |
| RF Exposure Measurements   | Information not provided.         |   |
| Comprehensive coverage<br>verification via field study, if<br>needed   | Information not provided.         |   |
| Environmental Assessment, if<br>triggered by NEPA Section 106<br>review or for certain structures<br>over 450 feet | Information not provided.         |   |
| NEPA Section 106 environmental review, if needed   | Information not provided.         |   |

| Attorney Fees - Prepare and File<br>request for Special Temporary<br>Authorization  | Component Description:<br>Amount: | Exchange e-mails re<br>documentation of fee<br>payment for KTBS S1<br>required to allow KPX<br>transition constructior<br>\$375.00 |
|---|-----------------------------------|--|
| Attorney Fees -Prepare and File<br>FCC Form 2100 (main), License<br>to Cover Application                                      | Component Description:<br>Amount: | Attorney Fees for<br>Regarding Channel<br>Change<br>\$525.00   |
|   | Component Description:<br>Amount: | Attorney fees to assis<br>with Post Auction Rep<br>\$950.00  |
|   | Component Description:<br>Amount: | KPXJ-550-Attorney -<br>Prepare and File Lice<br>to Cover Application<br>(Main)<br>\$1,687.50                                       |
| Attorney Fees - Prepare and File<br>FCC Form 2100 (main),<br>Construction Permit Application                                  | Component Description:<br>Amount: | Attorney Fees associa<br>with Construction Per<br>\$3,500.00   |
| Prepare request for Special<br>Temporary Authorization  | Information not provided.         |  |
| RF Consulting Engineer Fees-<br>Aux Antenna: Prepare<br>engineering section of FCC Form<br>2100, License to Cover Application | Information not provided.         |  |

| Prepare engineering section of<br>FCC Form 2100 (main), License<br>to Cover Application   | Component Description:            | Assistance with<br>engineering portion o<br>license application for |
|---|-----------------------------------|---|
|   | Amount:                           | KPXJ-DT<br>\$375.00   |
|   | Component Description:            | Attorney Fees<br>Associated with FCC<br>Form 399                    |
|   | Amount:                           | \$375.00  |
| RF Consulting Engineer Fees-<br>Aux Antenna: Prepare<br>engineering section of FCC Form<br>2100, Construction Permit<br>Application | Information not provided.         |   |
| Prepare engineering section of<br>FCC Form 2100 (main),<br>Construction Permit Application  | Component Description:<br>Amount: | Engineering Work for<br>Construction Permit<br>\$1,750.00           |
| Perform engineering study for<br>new channel assignment and<br>antenna development  | Component Description:<br>Amount: | Engineering RF Analy<br>\$650.00                                    |
| Address transition timing and coordination issues w/ other stations and wireless  | Information not provided.         |   |

# **Other Expenses**

## Cost Information

Where no predetermined cost estimate is available, any estimate provided will also becomthe predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification   | Actual Cost | Actua<br>Justii |
|---|--------------------------------|-------------------|--|-------------|-----------------|
| Other Expenses  | \$187,803.58                   | \$186,913.58      |  | \$55,192.33 |                 |
| Equipment Storage   | \$20,000.00                    | \$20,000.00       | N/A  | N/A         | 1               |
| FCC Filing Fees -<br>Special Temporary<br>Authorization<br>request                | \$195.00                       | \$190.00          | N/A  | N/A         | 1               |
| DTV Medical<br>Facility Notification  | \$11,550.00                    | \$11,000.00       | N/A  | \$750.00    | 1               |
| Road Repairs  | \$53,723.58                    | \$53,723.58       | Please see<br>Technical<br>Services<br>Group, Inc.<br>estimate<br>2015865R | \$53,723.58 | 1               |
| MVPD Notification of Channel Change   | \$2,000.00                     | \$2,000.00        | N/A  | \$625.00    | 1               |
| Develop and air<br>announcement of<br>upcoming channel<br>change                  | \$15,000.00                    | \$15,000.00       | N/A  | \$93.75     | 1               |
| Equipment Delivery<br>and Handling<br>Charges                                     | \$20,000.00                    | \$20,000.00       | See<br>attached<br>TSG "Sec<br>11 Other<br>Expenses"<br>quote, Item<br>11; | N/A         | ٦               |
| Disposal Costs (for<br>equipment and<br>other waste, net of<br>any salvage value) | \$50,000.00                    | \$50,000.00       | See<br>attached<br>TSG "Sec<br>11 Other<br>Expenses"<br>quote, item<br>9;  | \$0.00      | 1               |

| Non-zoning permits   | \$5,000.00     | \$5,000.00     | N/A | \$0.00         | 1 |
|--|----------------|----------------|-----|----------------|---|
| Local Zoning   | \$10,000.00    | \$10,000.00    | N/A | N/A            | 1 |
| FCC Filing Fees -<br>Form 2100 license<br>to cover application | \$335.00       | \$0.00         | N/A | N/A            | 1 |
| Sub-total  | \$187,803.58   | \$186,913.58   | N/A | \$55,192.33    | 1 |
| Total for all systems  | \$8,996,201.78 | \$9,317,742.67 | N/A | \$5,037,122.84 | ٦ |

# Components

| Actual Information Description                               | File Name                         |   |  |
|--|-----------------------------------|---|--|
| Equipment Storage  | Information not provided.         |   |  |
| FCC Filing Fees - Special<br>Temporary Authorization request | Information not provided.         |   |  |
| DTV Medical Facility Notification                            | Component Description:<br>Amount: | KPXJ-610-Medical<br>Facility Notification<br>\$750.00   |  |
| Road Repairs   | Component Description:<br>Amount: | KPXJ Driveway<br>Restoration<br>\$53,723.58             |  |
| MVPD Notification of Channel<br>Change                       | Component Description:            | T.C. re MVPD<br>addresses for<br>notification of channe |  |
|  | Amount:                           | changes.<br>\$250.00                                    |  |
|  | Component Description:            | Professional Service<br>Rendered                        |  |
|  | Amount:                           | \$375.00  |  |

| Develop and air announcement of upcoming channel change                        | Component Description:<br>Amount: | KPXJ-610-Develop a<br>Air Channel Change<br>Announcement<br>\$93.75 |
|--|-----------------------------------|---|
| Equipment Delivery and Handling<br>Charges                                     | Information not provided.         |   |
| Disposal Costs (for equipment and<br>other waste, net of any salvage<br>value) | Component Description:<br>Amount: | Cleanup work area<br>around concrete slat<br>\$400.00               |
| Non-zoning permits   | Information not provided.         |   |
| Local Zoning   | Information not provided.         |   |
| FCC Filing Fees - Form 2100 license to cover application                       | Information not provided.         |   |

# Grand Total

# Cost Information

|                       | Predetermined<br>Cost Estimate | Estimated Cost | Actual Cost                |
|-----------------------|--------------------------------|----------------|----------------------------|
| Total for all systems | \$8,996,201.78                 | \$9,317,742.67 | \$5,037,122.8 <sup>,</sup> |

| PStatios   | Response  |
|--|---|
| The facility has ceased operating on its pre-<br>auction channel.  | Yes   |
| Construction of final facilities or all necessary modifications are complete.  | No  |
| All receipts for reimbursement have been<br>submitted no further costs are expected to be<br>incurred. Note this will lock the Form 399 from<br>further editing and begin close-out procedures<br>with the Fund Administrator. | No  |
|  | The facility has ceased operating on its pre-<br>auction channel.<br>Construction of final facilities or all necessary<br>modifications are complete.<br>All receipts for reimbursement have been<br>submitted no further costs are expected to be<br>incurred. Note this will lock the Form 399 from<br>further editing and begin close-out procedures |

| Certification | Section   | Question  | Response |
|---------------|---|---|----------|
| Certification | Section<br>Submission of Estimated<br>Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS FORM<br>ARE PUNISHABLE BY FINE AND/OR<br>IMPRISONMENT (U.S. CODE, TITLE 18,<br>SECTION 1001), AND/OR REVOCATION OF<br>ANY STATION LICENSE OR CONSTRUCTION<br>PERMIT (U.S. CODE, TITLE 47, SECTION 312(a)<br>(1), AND/OR FORFEITURE (U.S. CODE, TITLE<br>47, SECTION 503), AND ANY FALSE<br>STATEMENTS COULD SUBJECT THIS ENTITY<br>TO LIABILITY UNDER THE FALSE CLAIMS ACT.  |          |
|               |   | <ol> <li>The Authorized Person<br/>signing below certifies<br/>that he/she is authorized<br/>to submit this TV<br/>Broadcaster Relocation<br/>Fund Reimbursement<br/>Form on behalf of the<br/>above-named entity.</li> <li>The above-named entity<br/>acknowledges that all<br/>certifications and<br/>attached documentation<br/>are considered material<br/>representations.</li> <li>The above-named entity<br/>acknowledges the<br/>submission of the<br/>information herein<br/>creates no obligation on<br/>the part of the<br/>government to pay any<br/>amount.</li> <li>The above-named entity<br/>certifies that the<br/>equipment and services<br/>paid for with money from<br/>the TV Broadcaster<br/>Relocation Fund are<br/>necessary to change<br/>channels (broadcasters)<br/>or to continue to carry</li> </ol> |          |
|               |   | the signal of a<br>broadcaster that changes<br>channels (MVPD).   |          |

|      | 5. The above-named entity<br>certifies that all payments<br>from the TV Broadcaster<br>Relocation Fund (Fund)<br>received by the entity<br>listed on this form will be<br>used only for expenses<br>that are eligible for<br>reimbursement from the<br>Fund.     |  |
|------|--|--|
|      | 6. The above-named entity<br>certifies that it will<br>maintain and provide to<br>the Commission detailed<br>records, including<br>receipts, of all costs<br>eligible for<br>reimbursement actually<br>incurred.   |  |
|      | 7. The above-named entity<br>acknowledges that<br>overpayments or<br>payments in error must<br>be promptly refunded to<br>the Commission.  |  |
|      | <b>3.</b> The above-named entity<br>certifies that it is in full<br>compliance with all<br>statutes, rules,<br>regulations and<br>governmental<br>requirements for which<br>compliance is a pre-<br>requisite for obtaining the<br>payments herein<br>requested. |  |
| auth | clare, under penalty of perjury, that I am an<br>orized representative of the above-named<br>icant for the Authorization(s) specified above.   | Dale E. Ca:<br>Chief Engir<br>02/15/2021 |

| Certification | Section  | Question   | Response |
|---------------|--|--|----------|
| Certification | Submission of Actual<br>Cost Documentation<br>Statements | WILLFUL FALSE, FRAUDULENT, OR<br>FICTITIOUS STATEMENTS ON THIS FORM<br>ARE PUNISHABLE BY FINE AND/OR<br>IMPRISIONMENT (U.S. CODE, TITLE 18,<br>SECTION 1001), AND/OR REVOCATION OF<br>ANY STATION LICENSE OR CONSTRUCTION<br>PERMIT (U.S. CODE, TITLE 47, SECTION 312(a)<br>(1), AND/OR FORFEITURE (U.S. CODE, TITLE<br>47, SECTION 503), AND ANY FALSE AND/OR<br>FRAUDULENT STATEMENTS COULD<br>SUBJECT THIS ENTITY TO LIABILITY UNDER<br>THE FALSE CLAIMS ACT (U.S. CODE, TITLE<br>31, SECTIONS 3729-3733).  |          |
|               |  | <ol> <li>The Authorized Person<br/>signing below certifies<br/>and represents that he<br/>/she is authorized to<br/>submit this TV<br/>Broadcaster Relocation<br/>Fund Reimbursement<br/>Form on behalf of the<br/>above-named entity.</li> <li>The above-named entity<br/>certifies that the<br/>statements in this form<br/>and attached<br/>documentation are true,<br/>complete, and correct.</li> <li>The above-named entity<br/>acknowledges that all<br/>certifications and<br/>attached documentation<br/>are considered material<br/>representations.</li> <li>The above-named entity<br/>acknowledges the<br/>submission of the<br/>information herein<br/>creates no obligation on<br/>the part of the<br/>government to pay any<br/>amount.</li> </ol> |          |

- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV /TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information/documents submitted reflect costs actually incurred.
- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

| I declare, under penalty of perjury, that I am an   | Dale E. Ca  |
|---|-------------|
| authorized representative of the above-named        | Chief Engir |
| •   | Chiel Lingh |
| applicant for the Authorization(s) specified above. |             |
|   | 02/15/2021  |

## Attachments