

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 73642 Service: DTV Call WCOV-TV Channel: 22 (UHF)

Sign:

0000026113

Number:

ID:

File

FRN: **0031406812** Date **02/15**

Submitted: /2021

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|----------------------------------|--|----------------------|--------------------|-------------------|
| WOODS COMMUNICATIONS CORPORATION | One WCOV Avenue Montgomery, AL 36111 United States | +1 (334) 288-7020 | kathy@wcov. com | Corporation |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|---|--|-----------------------|--------------------|
| Michael Carroll Chief Engineer Woods Communications | One WCOV Ave Montgomery, AL 36111 United States | +1 (334) 288- 7020 | mikec@wcov. com |

Broadcaster Information and Transition Plan Question Response

| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
|--|---|
| Briefly describe transition plan | Station will install interim antenna, line and transmitter at alternative site. Station will replace side mounted antenna and line. Station will replace main transmitter |

| Transmitters | Section | Question | Response |
|--------------|---------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|--|--------------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | Sigma |
| | Year | 2001 |
| | Туре | Inductive Output Tube |
| | IOT Power Type | Two |
| | Power Capacity | 40 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|--|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Manufacturer | |
| | Model | ULXTE-50 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 31.7 kW |
| | Justification for New Transmitter | Existing transmitter can not be retuned |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|-----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | Yes |
| | Power | 300 kVA |
| | Rigid Conduit and Wiring | Yes |
| | Size | 2 inches |
| | Length | 50.0 feet |
| | Other Electrical Service | Yes |
| | | |

| | Description | Demo electrical panels, install new feeder to new transformer, other electrical required. |
|---|--|---|
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | Yes |
| | Size | 840.0 square feet |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|----------------------------|---------------------------------|
| Internal Transmission Line | Internal Transmission Line Cost |
| Transmitter Installation | Transmitter Installation Costs |

Interim Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|-----------------------------------|--|
| New Transmitter | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase |
| | Manufacturer | |
| | Model | UAXTE-12 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power capacity | 6.8 kW |
| | Justification for New Transmitter | Interim facility operating from alternative site Existing facility must be made ready for new equipment. |

Interim Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | Yes |
| | Power | 150 kVA |
| | Rigid Conduit and Wiring | No |
| | Size | N/A |
| | Length | N/A |

| | Other Electrical Service | No |
|---|--|-----------------|
| | Description | N/A |
| HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | Туре | Cooling Only |
| | Size | 5 tons |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |
| Inside RF System | Is an additional interior RF system required to support this interim transmitter? | No |

Interim Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|--------------------|--------------------------------|
| Installation Costs | Transmitter Installation Costs |

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Existing Antenna Information

| Section | Question | Response |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 460.0 kW |

| Manufacturer | |
|--------------|---------------------------|
| Model | TFU- 25JSM-R S- 190 |
| Year | 2001 |

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|--------------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Types | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 670.0 kW |
| | Manufacturer | |
| | | |

| Model | TFU- 30DSC-R S- 190 |
|-------------------------------|--|
| Year | 2018 |
| Justification for New Antenna | Existing antenna can not be retuned |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|---|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | |
| | Туре | Response N/A N/A N/A N/A Yes Single Channel 6 1/8 inches inches Yes Yes |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | _ |
| | Feed Line Size | inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Other Antenna Cost Not Listed

Information not provided.

Interim Antenna

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|--------------------|
| New Antenna Description | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 29.4 kW |
| | Manufacturer | |
| | Model | TLP-12B |
| | Year | 2018 |

| Justification for New Antenna | Required |
|-------------------------------|--------------|
| | as the main |
| | antenna |
| | and line are |
| | replaced |
| | |

Interim Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------|---|----------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Broadband or Single Channel? | N/A |
| | Feed Line Size | N/A |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

| Transmission ^{Seffien} | Question | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary Transmission Line

Existing Transmission Line

| n Line Section | Question | Response |
|--|--|----------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission Line Manufacturer and Type | Manufacturer | |
| | Туре | Rigid |
| | Diameter | 8 3/16 inches |
| | Other Diameter | N/A |
| | Segment Length | 19 1/2 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 1960 feet per run |

Primary

New Transmission Line

| Transmissio | n Line Section | Question | Response |
|-------------|---|----------------------------------|----------------------|
| | New Transmission Line Costs | Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No | |
| | | Туре | Rigid |
| | | Diameter | 6 1/8 inches |
| | | Other Diameter | N/A |
| | | Segment Length | 20 inches |
| | | Other Segment Length | N/A |
| | | Number of parallel runs | 1 |
| | | Length | 1960 feet per run |
| | Justification for New Transmission Line | Existing line can not be retuned | |

Other Transmission Line Expenses Not Listed Primary
Transmission bination not provided.

Interim

New Transmission Line

| Transmission | n Line Section | Question | Response |
|--------------|-----------------------|---|---------------------------------------|
| | New Transmission Line | Use | Interim |
| | Costs | Description of Use | N/A |
| | | Change Type | Purchase New |
| | | Туре | Flexible Air |
| | | Diameter | 3 inches |
| | | Segment Length | N/A |
| | | Other Segment Length | |
| | | Number of parallel runs | 1 |
| | | Length | 830 feet per run |
| | | Justification for New Transmission Line | used for alternate interim site |

Other Transmission Line Expenses Not Listed

Transmission loine tion not provided.

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|--------------------------------|---|----------------------|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | No |
| | Is tower documented for structural analysis? | Yes |
| | Is tower compliant with Rev G? | No |
| Existing Tower | Do you have a tower registration number? | No |
| Structure Registration | ASR Number | |
| Coordinates (NAD83 (| Latitude (NAD83) | 31° 58' 29.0" N- |
| North American Datum of 1983)) | Longitude (NAD83) | 086° 09' 44.0" W- |
| | Overall Structure Height | 1935.02 feet |
| | Support Structure Height | 1853.00 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 532.15 feet |

| Structure Type | GTOWER - Guyed Structure Used for Communication Purposes |
|------------------|--|
| Tower Owner | Gray Media Group, Inc. |
| Date Constructed | 08/01/1977 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 13993 | WSFA | DTV |
| 8649 | WZHT | FM |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|---|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Minor Reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------|---------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |

| Helicopter Services | Are helicopter services required? | No |
|---------------------|-----------------------------------|----|
| Required | | |

Primary Tower

Other Tower Expenses Not Listed

| Name | Description |
|----------------------------------|----------------------------------|
| Drawings for Tower Modifications | Drawings for Tower Modifications |

Interim Tower

Tower Construction Costs

| Section | Question | Response |
|---------------------|-----------------------------|---|
| Construct New Tower | Use | Interim |
| | Description of Use | N/A |
| | Height | 792.98 feet |
| | Justification for New Tower | Alternative site for interim broadcast, expense represents equipment installation not tower modification. |

Interim Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Interim Tower

Other Tower Expenses Not Listed

| Name | Description |
|---------------------|--|
| Tower Modifications | Modification of Failing Tower. |
| Compound Mapping | Compound Mapping |
| STA | STA Inspection Of Tower |
| Structural Analysis | Structural Analysis of Tower |
| Tower Mod Design | Modification Design for failing Tower. |

Outside Professional

| Section | Question | Response |
|--|--|--|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 595 |
| | Explanation | reimbursement filing, expense tracking, vendor coordination, progress reporting, budget creation, budget review, budget tracking, daisychain monitoring and all other activities |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |

| | Terrain-Shielded Facility | N/A |
|---------------------------------------|--|-----|
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | Yes |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | No |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | No |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |
| | Justification | N/A |

Outside Professional

Other Professional Services Expenses Not Listed

| Services Costs | Description |
|------------------------|---|
| Camillia Communication | Interim service to MVPD's during transition |

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | No |
| | Non-zoning permits | No |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | No |
| | FCC Special Temporary Authority Application | No |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | No |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | Yes |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses Not Listed

Expenses Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cos Justificatio |
|---|-----------------------------|-------------------|--|----------------|----------------------------|
| Interim Transmitter UAXTE-12 | \$356,695.40 | \$343,495.40 | | \$310,770.63 | |
| Installation Costs | \$2,629.18 | \$2,629.18 | Please see WCOV-TV Interim Transmitter - Installation Revision Justification Cover Letter | \$2,614.27 | N/A |
| 5 Ton system | \$20,250.00 | \$8,300.00 | Please see Team Services, LLC Estimate dated 6.19.19 | \$8,300.00 | N/A |
| Transformer 3 phase /480v - 150 KVA | \$25,550.00 | \$24,300.00 | N/A | \$4,755.00 | N/A |
| UHF - Air Cooled Solid State Transmitter 6.8 kW | \$308,266.22 | \$308,266.22 | see Estimated Cost Justification WCOV-TV- 180-Interim Transmitter - UHF Air- Cooled Solid State, 6.8 kW v1 | \$295,101.36 | N/A |
| Primary Transmitter ULXTE-50 | \$1,597,821.06 | \$1,180,031.09 | | \$1,002,472.38 | |

| Transmitter Installation | \$24,698.01 | \$24,698.01 | see Estimated Cost Justification WCOV-TV- 110-1st Primary Transmitter - Transmitter Installation v1 | \$24,676.15 | N/A |
|---|-------------|-------------|--|-------------|-----|
| Internal Transmission Line | \$3,553.41 | \$3,553.41 | Please see quote JEHQ1658A, plus actual shipping costs on invoice 357 | \$3,553.41 | N/A |
| Other Building Addition Size: 840.0 | \$3,446.86 | \$3,446.86 | Please see Estimated Cost Justification WCOV-TV- 110-1st Primary Transmitter - Building Addition V0 | \$3,236.86 | N/A |
| Other Electrical Service: Demo electrical panels, install new feeder to new transformer, other electrical required. | \$67,641.00 | \$67,641.00 | per Estimated Cost Justification WCOV-TV- 110-1st Primary Transmitter - Other Electrical Services v0 | \$67,641.00 | N/A |
| 2" Rigid Conduit and Wiring (Cost per foot) | \$1,300.00 | \$1,250.00 | N/A | \$0.00 | N/A |

| Transformer 3 phase /480v - 300 KVA | \$36,800.00 | \$11,057.19 | see Estimated Cost Justification WCOV-TV- 110-1st Primary Transmitter - 3 Phase_480 Volt_300 KVA Transformer v0 | \$11,057.19 | N/A |
|--|----------------|----------------|--|----------------|-----|
| UHF - Liquid Cooled Solid State Transmitter 31.7 kW | \$513,381.78 | \$513,381.78 | see Estimated Cost Justification WCOV-TV- 110-UHF - Liquid Cooled Solid State Transmitter 31.7 kW v0 | \$337,304.93 | N/A |
| UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW | \$947,000.00 | \$555,002.84 | ***System Notice: Estimate adjusted and locked because line has been superseded. ***Transmitter Model changed From ULXTE- 40 to ULXTE- 50. | \$555,002.84 | N/A |
| Sub-total | \$1,954,516.46 | \$1,523,526.49 | N/A | \$1,313,243.01 | N/A |
| Total for all systems | \$3,965,285.08 | \$3,699,175.26 | N/A | \$3,045,095.58 | N/A |

Components

| Actual Information | | |
|---------------------------|-----------|--|
| Description | File Name | |

| nnt: Installation \$2,614.27 |
|-----------------------------------|
| Int: \$2,614.27 |
| |
| |
| onent Description: 5 Ton A/C Unit |
| sint: \$8,300.00 |
| |
| onent Description: WCOV-AUX Work |
| as Quoted |
| int: \$4,755.00 |
| נ |

UHF - Air Cooled Solid State Transmitter 6.8 kW

Component Description: A. Transmitter
Amount: \$23,954.83

Component Description: WCOV-TV-180-

Interim Transmitter
- UHF Air Cooled
Solid State, 6.8 kW

Amount: \$1,604.17

Component Description: #6 THHN Copper

Wire

Amount: \$404.42

Component Description: UAXTE-12

Transmitter per Quote Q-77314

Amount: \$96,998.70

Component Description: 1/3 down payment

due with order.

Amount: \$86,069.63

Component Description: 1/3 Down Payment.

Amount: \$86,069.62

Component Description: 1/3 Payment Prior

to shipment \$86,069.62

Component Description: Invoice moved to

correct budget category per NMI

message

Amount: N/A

Amount:

| Transmitter Installation | | |
|----------------------------|-------------------------------|------------------------------|
| | Component Description: | WCOV-TV-110-1st |
| | | Primary |
| | | Transmitter - |
| | | Transmitter |
| | Amount: | Installation \$5,592.25 |
| | Amount: | \$ 0,592.25 |
| | Component Description: | Services |
| | Amount: | \$12,250.00 |
| | | |
| | Component Description: | WCOV-TV-110-1st |
| | | Primary |
| | | Transmitter - Transmitter |
| | | Installation |
| | Amount: | \$6,833.90 |
| | | V 3,000.00 |
| Internal Transmission Line | Component Description: | R0006330501 3- |
| | Component Description. | 50 TO 1-50 |
| | | SINGLE |
| | | CHANNEL |
| | | REDUCER (CH 14- |
| | | 69 UHF) |
| | Amount: | \$3,553.41 |
| Other Building Addition | | |
| Size: 840.0 | Component Description: | LABOR - TRIP |
| | - 3p | CHARGE |
| | | - - |

Other Electrical Service: Demo electrical panels, We installed the **Component Description:** install new feeder to new owner furnished transformer, other electrical 120V line voltage required. sensors and the low voltage cabling **Amount:** \$760.00 **Component Description:** For the new installation of the lighting and power for the new equipment Amount: \$31,643.50 **Component Description:** Mobilization and demolition of existing electrical equipment **Amount:** \$35,237.50 2" Rigid Conduit and Wiring Information not provided. (Cost per foot) Transformer 3 phase/480v -300 KVA **Component Description:** Transformer \$1,833.21 Amount: **Component Description:** Transformer Amount: \$1,833.21 **Component Description:** WCOV-TV-110-1st Primary Transmitter - 3 Phase/480 Volt /300 KVA Transformer Amount: \$7,390.77

| UHF - Liquid Cooled Solid State Transmitter 31.7 kW | Component Description: | Invoice moved to Eng. Study budget category |
|--|--------------------------------|--|
| | Amount: | N/A |
| | Component Description: Amount: | A. Transmitter \$40,951.22 |
| | Component Description: Amount: | Transmitter \$296,353.71 |
| UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW | Component Description: Amount: | 1/3 Payment Prior to shipment \$277,501.42 |
| | Component Description: | Invoice moved to the new component. |
| | Amount: | N/A |
| | Component Description: Amount: | 1/3 Down Payment. \$277,501.42 |
| | Component Description: Amount: | 1/3 Down Payment \$279,334.64 |

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| | | | Estimated | | |
|--|-----------------------------|-------------------|--|--------------|----------------------------|
| Description | Predetermined Cost Estimate | Estimated Cost | Cost Justification | Actual Cost | Actual Cos Justificatio |
| Interim Antenna TLP-12B | \$36,270.98 | \$35,940.98 | | \$33,060.98 | |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | Please see WCOV DTVPros quote JEHQ1283 | \$3,520.00 | N/A |
| UHF - High Power, Side Mount, basic slot antenna, 29 kW input, directional,, horizontally polarized | \$29,540.98 | \$29,540.98 | see Estimated Cost Justification WCOV-TV- 280-Interim Antenna - UHF High Power Side Mount, Directional, H-POL v0 | \$29,540.98 | N/A |
| Primary Antenna TFU-30DSC- R S-190 | \$281,290.57 | \$286,222.33 | | \$252,792.33 | |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00 | \$5,000.00 | N/A | \$0.00 | N/A |

| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$18,696.42 | Please see Estimated Cost Justification WCOV-TV- 210- Primary Antenna - Side Mount Brackets V0 | \$18,696.42 | N/A |
|--|--------------|--------------|---|--------------|-----|
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | \$12,300.00 | \$13,625.34 | Please see Estimated Cost Justification WCOV-TV- 210- Primary Antenna - Elbow Complex V0 | \$13,625.34 | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$15,050.00 | see Estimated Cost Justification WCOV-TV- 210- Primary Antenna - Sweep Test v0 | \$6,400.00 | N/A |
| UHF - High Power, Side Mount, basic slot antenna, 670 kW input, directional,, elliptically or circularly polarized | \$233,850.57 | \$233,850.57 | Estimated Cost Justification WCOV-TV- 210- Primary Antenna - UHF High Power Side Mount, Directional, E-POL v0 | \$214,070.57 | N/A |
| Sub-total | \$317,561.55 | \$322,163.31 | N/A | | |

| Total for all | \$3,965,285.08 | \$3,699,175.26 | N/A | \$3,045,095.58 | N/A |
|---------------|----------------|----------------|-----|----------------|-----|
| systems | | | | | |

| Actual Information Description | File Name | |
|---|---------------------------------|---|
| Sweep test of existing antenna | Component Description: Amount: | WCOV-TV-280- Interim Antenna - Sweep Test \$2,880.00 |
| | Component Description: Amount: | WCOV-TV-280- Interim Antenna - Sweep Test \$640.00 |
| UHF - High Power, Side Mount, basic slot antenna, 29 kW input, directional,, horizontally polarized | Component Description: Amount: | TV ANT TLP12B \$7,208.84 |
| | Component Description: | UHF - LOW POWER SIDE MOUNT |
| | Amount: | \$11,166.07 |
| | Component Description: | UHF - LOW POWER SIDE MOUNT |
| | Amount: | \$11,166.07 |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | Information not provided. | |

Side mount brackets for high power antennas (if not WCOV-TV-210-**Component Description:** included in antenna base Primary Antenna cost) - Side Mount Brackets Amount: \$2,928.42 **Component Description:** Side Mount **Brackets** Amount: \$7,884.00 **Component Description:** WCOV-TV-210-Primary Antenna - Side Mount **Brackets** Amount: \$7,884.00 Elbow complex, single channel, at antenna input, **Component Description:** Elbow Complex per 6 1/8. feedline (if needed) Amount: \$5,745.60 **Component Description:** WCOV-TV-210-Primary Antenna - Elbow Complex Amount: \$5,745.60 **Component Description:** WCOV-TV-210-Primary Antenna - Elbow Complex Amount: \$2,134.14

| Sweep test of existing | | |
|---|-------------------------------|--------------------------|
| antenna | Component Description: | Sweep Test |
| | Amount: | \$2,880.00 |
| | | |
| | Component Description: | WCOV-TV-210- |
| | | Primary Antenna |
| | | - Sweep Test |
| | Amount: | \$2,880.00 |
| | | |
| | Component Description: | WCOV-TV-210- |
| | | Primary Antenna |
| | | - Sweep Test |
| | Amount: | \$640.00 |
| | | |
| | Component Description: | WCOV-TV-210- |
| | | Primary Antenna |
| | | - Sweep Test |
| | Amount: | \$8,650.00 |
| | | |
| UHF - High Power, Side | | |
| Mount, basic slot antenna, 670 kW input, directional,, | Component Description: | UHF - HIGH |
| elliptically or circularly | | POWER SIDE |
| polarized | | MOUNT |
| polarized | Amount: | \$44,096.57 |
| | | |
| | Component Description: | Antenna |
| | Amount: | \$84,987.00 |
| | | |
| | | |
| | Component Description: | UHF - Hiah |
| | Component Description: | UHF - High Power Side |
| | Component Description: | |

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|---|----------------|------------------------------|
| Interim Transmission Line | \$48,970.00 | \$43,571.00 | | \$41,136.00 | |
| Flexible Air Transmission Line - dielectric, 3" | \$48,970.00 | \$43,571.00 | Quote attached (included in antenna quote) Estimated tax and shipping included in cost | \$41,136.00 | N/A |
| Primary Transmission Line | \$395,920.00 | \$354,988.51 | | \$343,497.42 | |
| Rigid Transmission Line - copper, 6 1/8" | \$395,920.00 | \$354,988.51 | see Estimated Cost Justification WCOV-TV- 310-Primary Transmission Line - Rigid Transmission LIne, Copper, 6 1_8 v2 | \$343,497.42 | N/A |
| Sub-total | \$444,890.00 | \$398,559.51 | N/A | \$384,633.42 | N/A |
| Total for all systems | \$3,965,285.08 | \$3,699,175.26 | N/A | \$3,045,095.58 | N/A |

| Actual Information | |
|---------------------------|-----------|
| Description | File Name |

Flexible Air Transmission Line - dielectric, 3"

Component Description: FLEXIBLE

TRANSMISSION

LINE

Amount: \$4,527.64

Component Description: FLEXIBLE

TRANSMISSION

LINE

Amount: \$4,475.28

Component Description: FLEXIBLE

TRANSMISSION

LINE

Amount: \$14,626.53

Component Description: Deposit for RF line

and accessories

Amount: \$17,506.55

Rigid Transmission Line - copper, 6 1/8"

Component Description: RIGID

TRANSMISSION

LINE - COPPER \$72,505.46

Component Description:

Amount:

Amount:

Transmission Line

\$107,578.66

Component Description: Rigid Transmission

Line - Copper

Amount: \$107,578.66

Component Description: RIGID

TRANSMISSION

LINE - COPPER

Amount: \$26,128.32

Component Description: Hanger vertical

spring

Amount: \$12,006.38

Component Description: RTLSCR675-10 T/L

6-75 EIA Length

Amount: \$11,542.46

Component Description: R0003761502 6"

VERTICAL FIXED" SINGLE HEAVY

DUTY

Amount: \$4,379.44

Component Description: XFMR 6-50 / 6-75

UHF 3 ST 123019

682009

Amount: \$1,778.04

Component Description: R0003761502 6"

VERTICAL FIXED"

SINGLE HEAVY

DUTY

Amount: \$11,491.07

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--------------------------------------|--------------------------------|-------------------|--|--------------|------------------------------|
| Interim Tower | \$550,619.00 | \$550,564.00 | | \$479,514.00 | |
| Tower Mod Design | \$12,300.00 | \$12,300.00 | N/A | \$12,300.00 | N/A |
| Tall Tower (greater than 500') | \$210,500.00 | \$210,445.00 | see Estimated Cost Justification WCOV-TV- 490-Interim Tower - Tower Rigging, Tall Tower v1 | \$210,445.00 | N/A |
| New tower | \$0.00 | \$0.00 | N/A | \$0.00 | N/A |
| Compound Mapping | \$7,000.00 | \$7,000.00 | Tower Compound Mapping | \$4,550.00 | N/A |
| Structural Analysis | \$14,500.00 | \$14,500.00 | see Estimated Cost Justification WCOV-TV- 490-Interim Tower - Structural Analysis v1 | \$14,500.00 | N/A |
| STA | \$3,550.00 | \$3,550.00 | N/A | \$3,550.00 | N/A |

| Tower | | | | | |
|--|--------------|--------------|--|--------------|-----|
| Modifications | \$302,769.00 | \$302,769.00 | Per Estimated Cost Justification WCOV-TV- 490-Interim Tower - Tower Modifications V0 | \$234,169.00 | N/A |
| Primary Tower GTOWER | \$403,300.00 | \$574,571.77 | | \$398,971.67 | |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$25,600.00 | Not Required | \$0.00 | N/A |
| Minor tower reinforcement /modifications | \$158,000.00 | \$150,000.00 | N/A | \$0.00 | N/A |
| Tall Tower (greater than 500') | \$210,500.00 | \$390,471.77 | see Estimated Cost Justification WCOV-TV- 410-Existing Primary Tower - Tower | \$390,471.67 | N/A |
| | | | Rigging, Tall Tower v2 | | |
| Drawings for Tower Modifications | \$8,500.00 | \$8,500.00 | | \$8,500.00 | N/A |

| Total for all | \$3,965,285.08 | \$3,699,175.26 | N/A | \$3,045,095.58 | N/A |
|---------------|----------------|----------------|-----|----------------|-----|
| systems | | | | | |

| - Components | | |
|--------------------------------|--------------------------------|---|
| Actual Information Description | File Name | |
| Tower Mod Design | Component Description: Amount: | Modification Design \$12,300.00 |
| Tall Tower (greater than 500') | Component Description: | WCOV-TV-490- Interim Tower - Tower Rigging, |
| | Amount: | Tall Tower \$18,030.06 |
| | Component Description: Amount: | Install \$150,345.00 |
| | Component Description: | WCOV-TV-490- Interim Tower - Tower Rigging, Tall Tower |
| | Amount: | \$25,425.41 |
| | Component Description: | WCOV-TV-490- Interim Tower - Tower Rigging, Tall Tower |
| | Amount: | \$16,644.53 |
| New tower | Information not provided. | |
| Compound Mapping | Component Description: Amount: | Compound Mapping \$4,550.00 |

| Structural Analysis | | |
|---------------------|------------------------|---------------------|
| | Component Description: | Structural Analysis |
| | Amount: | \$7,500.00 |
| | Component Description: | Analysis of Guyed |
| | | Tower |
| | Amount: | \$5,000.00 |
| | Component Description: | Tower Structural |
| | | Analysis |
| | Amount: | \$2,000.00 |
| TA | | |
| | Component Description: | Tower STA |
| | | Analysis |
| | Amount: | \$3,550.00 |

| Tower Modifications | | |
|--|---------------------------|----------------------------------|
| | Component Description: | Customer Deposit |
| | | for the WCOV TV |
| | | Repack Studio Tower Modification |
| | Amount: | \$70,250.94 |
| | | |
| | Component Description: | Repack Studio |
| | | Tower Modification |
| | | Services |
| | Amount: | \$99,065.59 |
| | Component Description: | Completion of the |
| | | WCOV TV Studio |
| | | Repack Tower |
| | Amount: | Modification \$64,852.47 |
| | Amount | ψ04,002.47 |
| | Component Description: | 50% Down for |
| | | Moblization and Materials |
| | Amount: | \$1,792,866.90 |
| Tower mapping for an | Information not provided. | |
| undocumented/poorly documented tower and | | |
| oreparation of documentation necessary | | |
| accumentation necessary | | |

| Minor tower reinforcement /modifications | Component Description: | This invoice has been moved to the Tall Tower category |
|---|--------------------------------|---|
| | Amount: | N/A |
| | Component Description: | Invoice moved to Drawings for Tower |
| | Amount: | Modifications category N/A |
| Tall Tower (greater than 500') | Component Description: Amount: | Travel \$46,447.37 |
| | Component Description: Amount: | Construction \$23,660.39 |
| | Component Description: Amount: | Construction \$237,161.40 |
| | Component Description: Amount: | Construction \$83,202.51 |
| Drawings for Tower Modifications | Component Description: | Contract Drawings for Modifications per recent analysis |
| | Amount: | of 725' guyed tower. \$8,500.00 |

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Co |
|--|--------------------------------|----------------|---|--------------|-----------|
| Outside Professional Services | \$239,185.00 | \$283,177.11 | | \$150,092.10 | |
| Camillia Communication | \$25,000.00 | \$25,000.00 | MVPD continuity during interim broadcast. | \$0.00 | N/A |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$80,000.00 | N/A | \$0.00 | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$3,680.00 | \$3,500.00 | N/A | \$0.00 | N/A |
| Attorney Fees - Negotiation of lease and other matters for shared locations | \$4,210.00 | \$4,000.00 | N/A | \$0.00 | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | \$0.00 | N/A |

| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application | \$2,105.00 | \$2,000.00 | N/A | \$0.00 | N/A |
|--|------------|------------|-----|------------|-----|
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | \$0.00 | N/A |
| Prepare request for Special Temporary Authorization | \$2,050.00 | \$1,500.00 | N/A | \$1,045.83 | N/A |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | \$0.00 | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$2,000.00 | N/A | \$250.00 | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | \$375.00 | N/A |

| review reimbursement form Project \$94,010.00 \$135,978.98 The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time. Perform \$7,360.00 \$14,888.13 Please see \$12,442.29 N/engineering study for new channel assignment and antenna development \$530-RF Eng - Engineering Study for New Channel Assignment v3 Sub-total \$239,185.00 \$283,177.11 N/A \$150,092.10 N/engineering Study for New Channel Assignment v3 | | | | | | |
|--|--|----------------|----------------|--|----------------|-----|
| management of the transition adjusted to include all invoices submitted for reimbursement at this time. Perform \$7,360.00 \$14,888.13 Please see \$12,442.29 N/engineering study for new channel assignment assignment assignment additional development Engineering Study for New Channel Assignment additional development Engineering Study for New Channel Assignment assignment and antenna development Engineering Study for New Channel Assignment v3 Sub-total \$239,185.00 \$283,177.11 N/A \$150,092.10 N/expression of the transition of the transition adjusted to include all invoices submitted for reimbursement at this time. | review reimbursement | \$2,630.00 | \$2,560.00 | N/A | \$0.00 | N/A |
| engineering study for new Cost Channel Justification WCOV-TV- and antenna 530-RF Eng - Engineering Study for New Channel Assignment V3 Sub-total \$239,185.00 \$283,177.11 N/A \$150,092.10 N/A \$3,045,095.58 N/A \$3,045,095.58 N/A | management of | \$94,010.00 | \$135,978.98 | cost has been adjusted to include all invoices submitted for reimbursement | \$135,978.98 | N/A |
| Total for all \$3,965,285.08 \$3,699,175.26 N/A \$3,045,095.58 N/ | engineering study for new channel assignment and antenna | \$7,360.00 | \$14,888.13 | Estimated Cost Justification WCOV-TV- 530-RF Eng - Engineering Study for New Channel | \$12,442.29 | N/A |
| | Sub-total | \$239,185.00 | \$283,177.11 | N/A | \$150,092.10 | N/A |
| | | \$3,965,285.08 | \$3,699,175.26 | N/A | \$3,045,095.58 | N/A |

| Actual Information Description | File Name |
|--|---------------------------|
| Camillia Communication | Information not provided. |
| Comprehensive coverage verification via field study, if needed | Information not provided. |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. |
| Attorney Fees - Negotiation of lease and other matters for shared locations | Information not provided. |

| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. | |
|---|--------------------------------|---|
| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application | Information not provided. | |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Information not provided. | |
| Prepare request for Special Temporary Authorization | Component Description: Amount: | Repack Engineering \$445.83 |
| | | |
| | Component Description: Amount: | Develop technical parameters for interim antenna \$600.00 |
| Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License | | parameters for interim antenna |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Amount: | parameters for interim antenna |

| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Component Description: | WCOV-TV-530- RF Eng - Construction Permit Application |
|--|---------------------------|--|
| | Amount: | (Main) \$375.00 |
| Prepare and or review reimbursement form | Information not provided. | |
| Project management of the | | |
| transition | Component Description: | WCOV-TV-510- Project |
| | Amount: | Management \$71.86 |
| | Component Description: | WCOV-TV-510- |
| | | Project Management |
| | Amount: | \$110.36 |
| | Component Description: | Project |
| | Amount: | Management \$7,250.85 |
| | Component Description: | Project |
| | | Management |
| | Amount: | \$10,258.75 |
| | Component Description: | Project |
| | Amount: | Management \$8,011.20 |
| | Component Description: | Project |
| | , | Management |

Component Description: WCOV-TV-510-

Project

Management

Amount: \$15.40

Component Description: Project

Management

Amount: \$3,842.80

Component Description: WCOV-TV-510-

Project

Management

Amount: \$179.66

Component Description: Project

Management

Amount: \$10,546.30

Component Description: Project

Management

Amount: \$8,907.80

Component Description: Project

Management

Amount: \$4,133.75

Component Description: Project

Management

Amount: \$10,037.85

Project **Component Description:**

Management

Amount: \$6,729.55

Component Description: Project

Management

Amount: \$11,753.05 Component Description:

Amount:

Project

Management \$6,403.60

Component Description:

Project

Amount:

Management \$3,491.85

Component Description:

Project

Amount:

Management \$2,488.15

Component Description:

Project

Amount:

Management \$4,007.95

Component Description:

Project

Amount:

Management

\$2,753.15

Component Description:

Project

Amount:

Amount:

Management \$258.75

Component Description:

Project

Management

\$2,825.45

Component Description:

Project

Amount:

Management

\$6,316.15

Component Description:

Project

Amount:

Management

\$8,018.05

Component Description:

Project

Amount:

Management \$12,581.90

Component Description:

Project

Amount:

Management \$6,403.60

Perform engineering study for new channel assignment and antenna development

Component Description:

WCOV-TV-530-

RF Eng -

Engineering Study for New Channel Assignment

Amount:

Amount:

\$620.83

Component Description:

WCOV-TV Fac ID

73642

Montgomery AL

\$150.00

Component Description:

WCOV-TV-530-

RF Eng -

Engineering Study for New Channel Assignment

Amount:

\$2,537.50

Component Description:

Consulting Engineer

Amount:

\$400.00

Component Description:

Repack Engineering

Amount:

\$499.99

Component Description:

Amount:

THTV

\$6,263.15

Component Description: Repack

Engineering

Amount: \$649.99

Component Description: Develop final

configuration for main antenna

Amount: \$375.00

Component Description: System summary

and equipment specification -Robert E Thurber, 3 hrs 47 mins @ \$250.00/hr

Amount: \$945.83

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Justific |
|---|-----------------------------|-------------------|--|----------------|-------------------------|
| Other Expenses | \$55,213.07 | \$46,613.07 | | \$32,788.07 | |
| Develop and air announcement of upcoming channel change | \$1,200.00 | \$1,200.00 | N/A | \$0.00 | N/ |
| Equipment Storage | \$15,000.00 | \$15,000.00 | estimated Dielectric storage | \$2,375.00 | N/ |
| Equipment Delivery and Handling Charges | \$27,463.07 | \$27,463.07 | see Estimated Cost JustificationWCOV- TV-610- Equipment Delivery and Handling V2 | \$27,463.07 | Please subm invoi |
| DTV Medical Facility Notification | \$11,550.00 | \$2,950.00 | Quote attached | \$2,950.00 | N/ |
| MVPD Notification of Channel Change | \$0.00 | \$0.00 | N/A | \$0.00 | N/ |
| Sub-total | \$55,213.07 | \$46,613.07 | N/A | \$32,788.07 | N/ |
| Total for all systems | \$3,965,285.08 | \$3,699,175.26 | N/A | \$3,045,095.58 | N/ |

| Actual Information | | |
|---------------------------|-----------|--|
| Description | File Name | |

| Develop and air announcement of upcoming channel change | Information not provided. | |
|---|--------------------------------|--|
| Equipment Storage | Component Description: Amount: | WCOV-TV-610- Equipment Storage \$1,595.00 |
| | Component Description: | WCOV-TV-610- Equipment Storage |
| | Amount: | \$780.00 |

| Equipment Delivery and |
|-------------------------------|
| Handling Charges |

Component Description:

Repack Engineering

Amount:

\$864.08

Component Description:

On Site Engineering

Amount:

\$3,811.74

Component Description:

Shooting Boom

Amount:

\$2,636.52

Forklift

Component Description:

Shooting Boom

Forklift

Amount:

\$4,120.02

Component Description:

Shooting Boom

Forklift

Amount:

\$3,988.04

Component Description:

Shooting Boom

Forklift

Amount:

\$3,988.04

Component Description:

Shooting Boom

Forklift

Amount:

Amount:

\$4,128.50

Component Description:

Shooting Boom

Forklift

\$3,926.13

DTV Medical Facility Notification

Component Description:

Medical

Amount:

Notification \$2,950.00

| MVPD Notification of |
|----------------------|
| Channel Change |

Information not provided.

Cost Information

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|----------------|
| Total for all systems | \$3,965,285.08 | \$3,699,175.26 | \$3,045,095.58 |

| Reimbursem | entestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. David Woods President

02/15/2021

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. David Woods

President

02/15/2021

Attachments