

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 71326 Service: DTV Call WDBD Channel: 14 (UHF)

ID:

Sign:

02/16

File **0000024800**

Number:

FRN: **0021937883** Date

Submitted: /2021

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|--|-----------------------------|-----------------------------------|---------------------------------|
| WDBD LICENSE SUBSIDIARY, LLC Doing Business As: WDBD LICENSE SUBSIDIARY, LLC | Paul Eriksen PO Box 28273 Charlotte, NC 28273 United States | +1 (706) 494- 5426 | periksen@americanspiritmedia. com | Limited Liability Company |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

Applicant Address Phone Email

The Preparer is same as the reimbursement contact.

Broadcaster Information and Transition Plan Question Response

| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes |
|--|--|
| Briefly describe transition plan | Install interim (shared) antenna on existing interim tower Remove existing shared antenna and replace with individual antennas and lines Transmitter Plan attached |

Transmitters

| Section | Question | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Auxiliary Transmitter

Add Transmitter Information

| Section | Question | Response |
|----------------------------------|--|-----------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Auxiliary (Backup) |
| | Description of Use | Emergency Backup |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | ТВА |
| | Year | 2003 |
| | Туре | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power Capacity | 1.2 kW |

Auxiliary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|--|
| New Transmitter | Use | Auxiliary (Backup) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Manufacturer | |
| | Model | UAXTE-2 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power capacity | 1.1 kW |
| | Justification for New Transmitter | Existing transmitter can not be retuned |

Auxiliary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|--|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | No |
| | Size | N/A |
| | Length | N/A |
| | Other Electrical Service | No |
| | Description | N/A |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |

| | Туре | N/A |
|---|--|-----|
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Auxiliary Transmitter Unformation not provided.

Other Transmitter Cost Not Listed

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|--|--------------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | DCX |
| | Year | 2003 |
| | Туре | Inductive Output Tube |
| | IOT Power Type | Two |
| | Power Capacity | 40 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|--|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Manufacturer | |
| | Model | ULXTE-50 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 30.1 kW |
| | Justification for New Transmitter | Existing transmitter can not be retuned Headroom analysis attached |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response | |
|--------------------|---------------------------------------|----------|--|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No | |
| | Switchgear (industrial 800 amp) | Yes | |
| | Transformer (480V) | Yes | |
| | Power | 300 kVA | |
| | Rigid Conduit and Wiring | No | |
| | Size | N/A | |
| | Length | N/A | |
| | Other Electrical Service | Yes | |
| | | | |

| | Description | EMT distribution to transmitters from switchgear. Quote attached: WDBD Permanent TRANSMITTERS |
|---|--|---|
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| Improvement | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|------------------------|--|
| Transmitter de-install | removal of existing transmitters and electrical prior to permanent tx install. |

Interim Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|-----------------------------------|--|
| New Transmitter | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase |
| | Manufacturer | |
| | Model | ULXTE-60 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 30 kW |
| | Justification for New Transmitter | existing transmitters have to be removed prior to installing new mains due to space issues. Interim tx to be installed in leased building. Please see attachment: WDBD WLOO Plan rev c. docx |

Interim Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | Yes |
| | | |

| Transformer (480V) Yes | | | |
|---|------------------------------------|--|--|
| Rigid Conduit and Wiring No | | Transformer (480V) | Yes |
| Size N/A | | Power | 300 kVA |
| Length | | Rigid Conduit and Wiring | No |
| Other Electrical Service Pescription Description EMT conduit for distribution from switchgear to transmitters. Quote attached: WDBD WLOO Interim TRANSMITTERS HVAC Service Does the replacement transmitter require HVAC Service? Type N/A Size N/A Other Size N/A Other Size N/A Transmitter Building Addition/Modification or Leasehold improvement? Size N/A Channel 14 Costs Is an RF Consulting Engineer needed? Is a channel 14 Mask Filer needed? N/A Number of Days Inside RF System Is an additional interior RF system required Yes | | Size | N/A |
| Description EMT conduit for distribution from switchgear to transmitters. Quote attached: WDBD WLOO Interim TRANSMITTERS HVAC Service Does the replacement transmitter require HVAC Service? Type N/A Size N/A Other Size N/A Transmitter Building Addition/Modification or Leasehold improvement Does the Transmitter Building require an addition, modification, other leashold improvement? Size N/A Channel 14 Costs Is an RF Consulting Engineer needed? N/A Is a channel 14 Mask Filer needed? N/A Is additional field engineering time needed? N/A Number of Days Inside RF System Is an additional interior RF system required Yes | | Length | N/A |
| HVAC Service Does the replacement transmitter require HVAC Service? Type N/A Size N/A Other Size N/A Transmitter Building Addition/Modification or Leasehold Improvement Size Channel 14 Costs Is an RF Consulting Engineer needed? Is a channel 14 Mask Filer needed? N/A Number of Days Is an additional interior RF system required Ves | | Other Electrical Service | Yes |
| HVAC Service? Type N/A Size N/A Other Size N/A Transmitter Building Addition/Modification or Leasehold improvement Size N/A Channel 14 Costs Is an RF Consulting Engineer needed? N/A Is a channel 14 Mask Filer needed? N/A Is additional field engineering time needed? N/A Number of Days 1 Inside RF System Is an additional interior RF system required Yes | | Description | distribution from switchgear to transmitters. Quote attached: WDBD WLOO Interim |
| Size Other Size N/A Other Size N/A Transmitter Building Addition/Modification or Leasehold improvement Size N/A Channel 14 Costs Is an RF Consulting Engineer needed? Is a channel 14 Mask Filer needed? N/A Is additional field engineering time needed? N/A Number of Days Is an additional interior RF system required Yes | HVAC Service | | No |
| Other Size N/A Transmitter Building Addition/Modification or Leasehold improvement? Size N/A Channel 14 Costs Is an RF Consulting Engineer needed? N/A Is a channel 14 Mask Filer needed? N/A Is additional field engineering time needed? N/A Number of Days 1 Inside RF System Is an additional interior RF system required Yes | | Туре | N/A |
| Transmitter Building Addition/Modification or Leasehold improvement Size N/A Channel 14 Costs Is an RF Consulting Engineer needed? Is a channel 14 Mask Filer needed? N/A Is additional field engineering time needed? N/A Number of Days Is an additional interior RF system required Yes | | Size | N/A |
| Addition/Modification or Leasehold improvement? Size N/A Channel 14 Costs Is an RF Consulting Engineer needed? N/A Is a channel 14 Mask Filer needed? N/A Is additional field engineering time needed? N/A Number of Days 1 Inside RF System Is an additional interior RF system required Yes | | Other Size | N/A |
| Size N/A Channel 14 Costs Is an RF Consulting Engineer needed? N/A Is a channel 14 Mask Filer needed? N/A Is additional field engineering time needed? N/A Number of Days 1 Inside RF System Is an additional interior RF system required Yes | Addition/Modification or Leasehold | addition, modification, other leashold | No |
| Is a channel 14 Mask Filer needed? Is additional field engineering time needed? N/A Number of Days Inside RF System Is an additional interior RF system required Yes | Improvement | Size | N/A |
| Is additional field engineering time needed? N/A Number of Days 1 Inside RF System Is an additional interior RF system required Yes | Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| Number of Days 1 Inside RF System Is an additional interior RF system required Yes | | Is a channel 14 Mask Filer needed? | N/A |
| Inside RF System Is an additional interior RF system required Yes | | Is additional field engineering time needed? | N/A |
| | | Number of Days | 1 |
| | Inside RF System | | Yes |

Interim

Transmitter Information not provided.

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Existing Antenna Information

| Section | Question | Response |
|------------------------------|--|-------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | Yes |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Other |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | Broadband Slot |
| | ERP: (Effective Radiated Power) | 981.0 kW |

| Manufacturer | |
|--------------|----------------------|
| Model | ATW28h3- HST1-40H |
| Year | 2003 |

Facility ID's and Call Signs of all stations with whom the antenna is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 84253 | WLOO |

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|--------------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Types | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 555.0 kW |
| | Manufacturer | |

| Model | TFU-28JSA /VP-R 3T180 |
|-------------------------------|--|
| Year | 2019 |
| Justification for New Antenna | existing shared broadband slot can not be retuned. (cut for ch 40/41) Station will install a new single channel antenna as it is less expensive than installing a combined shared system. E- pol premium is not reimbursable |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|----------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |

| | Broadband or Single Channel? | N/A |
|--------------------------|---|-----|
| | Feed Line Size | N/A |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Other Antenna Cost Not Listed

Information not provided.

Interim Antenna

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|-------------------|
| New Antenna Description | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | Yes |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Broadband Slot |
| | Number of Stations Supported | 2 |
| | Number of Panels/Bays | 24 |
| | Lower Limit | 470.00 MHz |
| | Upper Limit | 584.00 MHz |
| | Design power capacity in use | 90.0 % |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 350.0 kW |
| | Manufacturer | |
| | Model | TFU-WB24 |
| | Year | 2019 |

| Justification for New Antenna | Interim |
|-------------------------------|----------|
| | during |
| | antenna |
| | and line |
| | change |
| | |

Interim Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | Yes |
| | Туре | New |
| | Number of channels supported | 2 |
| | Frequencies of channels supported | RF channel |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | Yes |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Broadband or Single Channel? | N/A |
| | Feed Line Size | N/A |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Enter a list of RF channel numbers.

| RF Channel Number | |
|-------------------|--|
| 41 | |
| 40 | |

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

| Transmission ^{Seffien} | Question | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Existing Transmission Line

Primary Transmission

| n Line Section | Question | Response |
|--|--|----------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | Yes |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission | Manufacturer | |
| Line Manufacturer and Type | Туре | Rigid |
| | Diameter | 8 3/16 inches |
| | Other Diameter | N/A |
| | Segment Length | Broadband |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 2060 feet per run |

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 84253 | WLOO |

New Transmission Line

| Primary |
|--------------------|
| Transmissio |

| n Line Section | Question | Response |
|-----------------------------|---|---|
| New Transmission Line Costs | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Туре | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | 20 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 2030 feet per run |
| | Justification for New Transmission Line | existing broadband can not be retuned to work at Ch- 14 and will be used as shared interim facility with WLOO Network analysis composite attached |

Primary
Other Transmission Line Expenses Not Listed
Transmission Icinetion not provided.

Interim

New Transmission Line

| Transmission Line | n Line Section | Question | Response |
|-------------------|-----------------------|---|---|
| | New Transmission Line | Use | Interim |
| | Costs | Description of Use | N/A |
| | | Change Type | Purchase New |
| | | Туре | Rigid |
| | | Diameter | 6 1/8 inches |
| | | Segment Length | Broadband |
| | | Other Segment Length | |
| | | Number of parallel runs | 1 |
| | | Length | 750 feet per run |
| | | Justification for New Transmission Line | Justification and costs contained in attachment: WDWD WLOO Interim Line. docx |

Interim Other Transmission Line Expenses Not Listed Transmission Line tion not provided.

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Auxiliary Tower

Add Tower

| Section | Question | Response |
|-----------------------------------|---|-----------------------|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Auxiliary (Backup) |
| | Description of Use | interim |
| | Ownership | Owned |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | No |
| | One or more FM, AM or TV radio broadcaster(s) | N/A |
| | Others Types of Users | N/A |
| | Is tower documented for structural analysis? | No |
| | Is tower compliant with Rev G? | No |
| Existing Tower | Do you have a tower registration number? | No |
| Structure Registration | ASR Number | |
| Coordinates (NAD83 (| Latitude (NAD83) | 32° 12' 49.9" N |
| North American Datum of 1983)) | Longitude (NAD83) | 090° 22' 56.5" W- |
| | Overall Structure Height | 745.00 feet |
| | Support Structure Height | 700.00 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 410.00 feet |

| Structure Type | GTOWER - Guyed Structure Used for Communication Purposes |
|------------------|---|
| Tower Owner | WLBT |
| Date Constructed | 02/02/2006 |

Auxiliary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|---|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Minor Reinforcements needed |

Auxiliary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Auxiliary Tower

Other Tower Expenses Not Listed

| Name | Description |
|--------------------------|---|
| Removal of dormant equip | To allow installation of interim antenna and line |

Primary Tower

Existing Tower

| Section | Question | Response |
|---|---|--|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | No |
| | Is tower documented for structural analysis? | Yes |
| | Is tower compliant with Rev G? | No |
| Existing Tower Structure | Do you have a tower registration number? | No |
| Registration | ASR Number | |
| Coordinates (NAD83 (North American Datum of | Latitude (NAD83) | 32° 12' 49.9" N- |
| 1983)) | Longitude (NAD83) | 090° 22' 56.5" W- |
| | Overall Structure Height | 1998.01 feet |
| | Support Structure Height | 1879.90 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 410.10 feet |
| | Structure Type | TOWER - Free Standing or Guyed Structure |
| | Tower Owner | WLBT, LLC |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 37177 | WSTZ-FM | FM |
| 68542 | WLBT | DTV |
| 84253 | WLOO | DTV |
| 59822 | WMSI-FM | FM |
| | | |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|-----------------------------------|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Minor Reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

Information not provided.

Outside Professional

| Section | Question | Response |
|--|--|---|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 300 |
| | Explanation | Pattern analysis Antenna Spec Transmitter Spec Building drawings Installation Supervision Accounting Internal Legal |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |

| Attorney and Other Outside Consulting Services | Prepare and file Form FCC Construction Permit Application | Yes |
|--|--|-----|
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | No |
| | Address transition timing and coordination issues w/ other stations and wireless providers | No |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | No |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |
| | Justification | N/A |

Outside Professional

Other Professional Services Expenses Not Listed

| Services Costs | Description |
|--------------------------|----------------|
| Attorney - Other Matters | Legal Services |

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | No |
| | Non-zoning permits | No |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | No |
| | FCC Special Temporary Authority Application | Yes |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | No |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | Yes |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses

Other Expenses Not Listed

| Name | Description | |
|---------------------------|---|--|
| Equipment Shelter Repairs | Repair wall at the equipment shelter | |
| Security service | Armed security provided by vendor to the equipment shelter site | |

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cos |
|--|--------------------------------|-------------------|---|--------------|------------|
| Interim Transmitter ULXTE-60 | \$1,267,980.50 | \$1,214,995.18 | | \$975,313.81 | |
| Transformer 3 phase/480v - 300 KVA | \$36,800.00 | \$35,000.00 | N/A | \$0.00 | N/A |
| UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW | \$947,000.00 | \$987,584.68 | Quote attached (per change order Q- 76402) | \$975,313.81 | N/A |
| UHF inside RF system including switching | \$147,500.00 | \$93,930.00 | Dielectric quote 981002 Line 1 attached | \$0.00 | N/A |
| Channel 14 Additional field engineering time, 1 days | \$6,400.00 | \$6,400.00 | N/A | N/A | N/A |
| Other Electrical Service: EMT conduit for distribution from switchgear to transmitters. Quote attached: WDBD WLOO Interim TRANSMITTERS | \$92,080.50 | \$92,080.50 | Please see attached quote from WDBD H&H Electrical - Interim Transmitter | \$0.00 | N/A |
| Switchgear - industrial 800 amp | \$38,200.00 | \$0.00 | included in electrical quote | N/A | N/A |

| Primary Transmitter ULXTE-50 | \$1,407,310.00 | \$1,373,715.81 | | \$1,257,111.28 | |
|---|----------------|----------------|--|----------------|-----|
| Transmitter de- install | \$33,420.00 | \$33,420.00 | Quote attached Raycom - Clinton Quote WDBD | \$0.00 | N/A |
| Channel 14 Mask Filter | \$189,500.00 | \$0.00 | included in main tx quote | N/A | N/A |
| Other Electrical Service: EMT distribution to transmitters from switchgear. Quote attached: WDBD Permanent TRANSMITTERS | \$157,130.00 | \$157,130.00 | Please see attached quote from WDBD H&H Electrical - Primary Transmitter | \$139,776.75 | N/A |
| RF Consulting Engineer | \$5,260.00 | \$5,000.00 | N/A | \$5,000.00 | N/A |
| Transformer 3 phase/480v - 300 KVA | \$36,800.00 | \$35,000.00 | N/A | \$5,468.72 | N/A |
| Switchgear - industrial 800 amp | \$38,200.00 | \$36,300.00 | N/A | N/A | N/A |
| UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW | \$947,000.00 | \$1,106,865.81 | Quote attached; Headroom analysis attached; Justifying Quote - WDBD GatesAir revised Q- 71345 (taxes and freight) & CDW Direct | \$1,106,865.81 | |

| Auxiliary Transmitter UAXTE-2 | \$315,500.00 | \$69,160.55 | | \$62,839.97 | |
|---|----------------|----------------|---|----------------|-----|
| UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW | \$126,000.00 | \$69,160.55 | Quote attached | \$62,839.97 | N/A |
| Channel 14 Mask Filter | \$189,500.00 | \$0.00 | included in backup transmitter quote | N/A | N/A |
| Sub-total | \$2,990,790.50 | \$2,657,871.54 | N/A | \$2,295,265.06 | N/A |
| Total for all systems | \$5,241,133.85 | \$4,698,795.81 | N/A | \$4,012,384.37 | N/A |

Components

| Actual Information Description | File Name | |
|--|--------------------------------|-------------------------------------|
| Transformer 3 phase/480v - 300 KVA | Information not provided. | |
| UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW | Component Description: Amount: | Interim Transmitter \$312,445.80 |
| | Component Description: Amount: | Interim Transmitter \$301,415.02 |
| | Component Description: Amount: | ULXTE-60 \$361,452.99 |
| UHF inside RF system including switching | Information not provided. | |
| Channel 14 Additional field engineering time, 1 days | Information not provided. | |

| Other Electrical Service: EMT conduit for distribution from switchgear to transmitters. Quote attached: WDBD WLOO Interim TRANSMITTERS | Information not provided. | |
|--|---------------------------------|---|
| Switchgear - industrial 800 amp | Information not provided. | |
| Transmitter de-install | Information not provided. | |
| Channel 14 Mask Filter | Information not provided. | |
| Other Electrical Service: EMT distribution to transmitters from switchgear. Quote attached: WDBD Permanent | Component Description: Amount: | Construction Draw \$22,000.00 |
| TRANSMITTERS | Component Description: Amount: | Final Construction Draw on permanent transmitter site \$25,616.25 |
| | Component Description: Amount: | Construction Draw \$28,980.00 |
| | Component Description: | Construction Draw for electrical panels for the new transmitter building |
| | Amount: | \$20,700.00 |
| | Component Description: | Draw for electrical installation on new transmitters |
| | Amount: | \$20,700.00 |
| | Component Description: | Final Draw on temporary transmitter site |
| | Amount: | \$21,780.50 |
| | | |

| RF Consulting Engineer | | |
|---------------------------------|-------------------------------|---------------------|
| | Component Description: | RF consulting |
| | Amount: | \$5,000.00 |
| Transformer 3 phase/480v | | |
| - 300 KVA | Component Description: | WDBD-110-1st |
| | | Primary Transmitter |
| | | - 3 Phase, 480 V, |
| | | 300 KVA |
| | | Transformer |
| | Amount: | \$2,968.72 |
| | Component Description: | TRANSFORMER 6- |
| | | 50 / 6-75 UHF 3 ST |
| | Amount: | \$2,500.00 |
| Switchgear - industrial 800 amp | Information not provided. | |

UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW

Component Description:

Amount:

Primary Transmitter

\$522,717.42

Component Description:

Amount:

Primary Transmitter

\$156,815.23

Component Description: STARTECH 50

PKG 10-32 Screws

& Nuts

Amount: \$620.44

Component Description:

Amount:

ULXTE-50

\$104,543.48

Component Description:

Amount:

A. Transmitter

\$78,740.37

Component Description: Transmitter, Mask

Filter Saystem, RF

Accessories, Electrical

Amount: \$243,428.87

UHF - Air Cooled Solid State Transmitter 1 - 2.5 **Component Description:** Transmitter, Mask kW Filter Saystem, Electrical, Installation & Proof \$10,374.08 Amount: **Component Description:** UAXTE-2 Transmitter Amount: \$10,349.11 **Component Description:** Transmitter, Mask Filter Saystem, Electrical, Installation & Proof Amount: \$34,580.28 **Component Description:** UAXTE-2-E Amount: \$6,916.06

Component Description: WDBD-150-1st

Auxiliary

Transmitter - UHF Air Cooled Solid State, 1-2.5 kW

Amount: \$620.44

Channel 14 Mask Filter

Information not provided.

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| | | | Estimated | | |
|--|--------------------------------|-------------------|--|--------------|------------------------------|
| Description | Predetermined Cost Estimate | Estimated Cost | Cost Justification | Actual Cost | Actual Cost Justification |
| Interim Antenna TFU-WB24 | \$392,123.00 | \$471,367.87 | | \$431,862.87 | |
| UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 350 kW input, directional,, horizontally polarized | \$175,193.00 | \$175,193.00 | quote attached | \$169,773.00 | N/A |
| Combiner output splitting /switching for dual feed lines, if applicable | \$126,000.00 | \$25,310.00 | Dielectric Quote 981002 line 3 and Justifying Change Order WDBD Dielectric 1052003 CO 07172018 | \$5,320.00 | N/A |
| New combiner, cost per channel (without antenna) | \$84,200.00 | \$264,464.87 | per Estimated Cost Justification WDBD-280- Interim Antenna - New Combiner v0 | \$251,009.87 | N/A |

| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | \$5,760.00 | N/A |
|---|--------------|--------------|---|--------------|-----|
| Primary Antenna TFU-28JSA /VP-R 3T180 | \$215,408.36 | \$213,665.26 | | \$208,665.26 | |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$21,750.00 | Quote attached | \$21,750.00 | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,646.90 | see Estimated Cost Justification WDBD-210- Sweep test New Primary Antenna V0 | \$6,646.90 | N/A |
| UHF - High Power, Side Mount, basic slot antenna, 555 kW input, directional,, elliptically or circularly polarized | \$180,268.36 | \$180,268.36 | See Estimated Cost Justification WDBD-210- Primary Antenna - UHF High Power Side Mount, Directional, E-POL V0 | \$180,268.36 | N/A |

| Total for | \$5,241,133.85 | \$4,698,795.81 | N/A | \$4,012,384.37 | N/A |
|--------------------|----------------|----------------|-----|----------------|-----|
| Sub-total | \$607,531.36 | \$685,033.13 | N/A | \$640,528.13 | N/A |
| base cost) | | | | | |
| antenna | | | | | |
| included in | | | | | |
| (if not | | | | | |
| antennas | | | | | |
| power | | | | | |
| high/med | | | | | |
| side mount | | | | | |
| analysis for | | | | | |
| Pattern scatter | \$5,260.00 | \$5,000.00 | N/A | \$0.00 | N/A |

Components

Actual Information

Description File Name

UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 350 kW input, directional,, horizontally polarized

Component Description: Antennas, Elbow,

EIA Length, Reducer, Test Transition, Repack

Sweep

Amount: \$17,519.30

Component Description: Antennas, elbow,

EIA length, reducer, test transition, onsite engineer

Amount: \$43,798.25

Component Description: Interim Antenna

Amount: \$87,596.50

Component Description: Antennas, Elbow,

EIA Length, Reducer, Test Transition, Repack

Sweep

Amount: \$15,818.95

Component Description: Elbow

Amount: \$5,040.00

Combiner output splitting /switching for dual feed lines, if applicable

Component Description: OTHER FR SCOUT

PLUS MONITOR W

/2 STD PWR

Amount: \$5,320.00

| New combiner, cost per hannel (without antenna) | Common and Description | DE CVOTEM COLOM |
|---|--------------------------------|---------------------------|
| , | Component Description: | RF SYSTEM 60KW TUNABLE |
| | Amount: | \$18,120.36 |
| | Amount. | ψ10,120.30 |
| | Component Description: | INTERCONNECTS |
| | | FOR COMBINER |
| | Amount: | \$1,495.00 |
| | Component Description: | Interim Combiner |
| | Amount: | \$57,848.63 |
| | Component Description: Amount: | Combiner \$115,697.25 |
| | Component Description: | Interim Antenna |
| | Amount: | Combiner \$57,848.63 |
| Sweep test of existing | | |
| antenna | Component Description: | WDBD-280-Interim |
| | | Antenna - Sweep |
| | | Test |
| | Amount: | \$5,760.00 |

Side mount brackets for high power antennas (if not included in antenna base cost)

Component Description: SIDE MOUNT

BRACKETS FOR HIGH POWER

ANTENNAS (IF NOT

INCLUDED IN ANTENNA BASE

COST)

Amount: \$3,262.50

Component Description: Side Mount Bracket

Amount: \$2,175.00

Component Description: Primary Antenna -

Side Mount Brackets

Amount: \$5,437.50

Component Description: Side Mount Bracket

Amount: \$10,875.00

| Sweep test | of existing |
|------------|-------------|
| antenna | |

Component Description: INCLUDES ONE

FIELD ENGINEER ON-SITE FOR ONE DAY, TRAVEL, EXPENSES AND

REPORT

Amount: \$960.00

Component Description: Sweep Test

Amount: \$3,200.00

Component Description: Sweep Test

Amount: \$1,600.00

Component Description: Sweep Test

Amount: \$640.00

Component Description: WDBD Jackson, MS

engineering services

Amount: \$246.90

UHF - High Power, Side Mount, basic slot antenna, 555 kW input, directional,, elliptically or circularly polarized

Component Description:

Amount:

Antenna \$18,487.50

Component Description:

UHF - LOWER POWER SIDE

MOUNT

Amount: \$5,334.38

Component Description:

FREIGHT,

SHIPPING, AND HANDLING

Amount: \$11,158.36

Component Description:

Lower power side

mount, side mount

brackets,

Amount: \$84,555.00

Component Description: Side Mount, Side

Mount Brackets, Elbow Complex, Rigid Transmission Line, Repack

Sweep, Repack Vpol

Amount: \$16,911.00

Component Description:

Amount:

Primary Antenna

\$42,277.50

Component Description: ELBOW COMPLEX,

SINGLE CHANNEL

Amount: \$1,544.62

Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) Information not provided.

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|--|----------------|------------------------------|
| Interim Transmission Line | \$174,000.00 | \$121,011.15 | | \$115,251.15 | |
| Rigid Transmission Line - copper, 6 1 /8" broadband | \$174,000.00 | \$121,011.15 | Estimated Cost Justification WDBD-380- Interim Transmission Line - Broadband, Rigid Copper, 6 1: 8" v0 | \$115,251.15 | N/A |
| Primary Transmission Line | \$410,060.00 | \$311,120.60 | | \$309,483.74 | |
| Rigid Transmission Line - copper, 6 1/8" | \$410,060.00 | \$311,120.60 | see Estimated Cost Justification WDBD-310- Primary Transmission Line - Rigid Copper, 6 1_8_v2 | \$309,483.74 | N/A |
| Sub-total | \$584,060.00 | \$432,131.75 | N/A | \$424,734.89 | N/A |
| Total for all systems | \$5,241,133.85 | \$4,698,795.81 | N/A | \$4,012,384.37 | N/A |

Components

| Actual Information | |
|---------------------------|-----------|
| Description | File Name |

Rigid Transmission Line copper, 6 1/8" broadband

Component Description:

transmission line, engineer on-site

Amount:

\$53,240.31

Component Description:

RIGID

TRANSMISSION LINE - COPPER

Amount: \$6,151.18

Component Description:

FREIGHT,

SHIPPING, AND HANDLING

Amount: \$878.84

Component Description:

FREIGHT,

SHIPPING, AND

HANDLING \$1,740.51

Amount:

Component Description: Invoice moved to

correct category

Amount:

N/A

Component Description: Transmission line,

field engineer

Amount: \$53,240.31

Rigid Transmission Line copper, 6 1/8"

Component Description:

OTHER FLANGE

ASSY 6 1/8 UHF

SOLDER

\$1,174.19

Component Description:

Amount:

WDBD-310-Primary Transmission Line -

Rigid Copper, 6 1/8"

Amount: \$5,528.50 Component Description: Measure TX line

Amount: \$3,527.17

Component Description: WDBD-310-Primary

Transmission Line - Rigid Copper, 6 1/8"

Amount: \$17,297.67

Component Description: WDBD-310-Primary

Transmission Line - Rigid Copper, 6 1/8"

Amount: \$15,520.00

Component Description: WDBD-310-Primary

Transmission Line - Rigid Copper, 6 1/8"

Amount: \$28,538.31

Component Description: Primary

Transmission Line

Amount: \$60,856.60

Component Description: Primary

Transmission Line

Amount: \$24,342.64

Component Description: Rigid Transmission

Line Cooper

Amount: \$30,985.46

Component Description: Primary

Transmission Line

Amount: \$121,713.20

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost |
|--|-----------------------------|-------------------|--|--------------|-----------------------------|
| Primary Tower TOWER | \$381,100.00 | \$382,438.40 | | \$288,697.40 | |
| Tall Tower (greater than 500') | \$210,500.00 | \$200,000.00 | N/A | \$200,000.00 | N/A |
| Minor tower reinforcement /modifications | \$158,000.00 | \$150,000.00 | N/A | \$56,259.00 | N/A |
| Structural engineering tower load study for well documented tower | \$12,600.00 | \$32,438.40 | per invoices received: FDH Infrastructure Services, LLC. invoices E- 162622 & E- 162623. | \$32,438.40 | Per invoices received |
| Auxiliary Tower GTOWER | \$442,770.00 | \$221,889.00 | | \$207,554.50 | |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$5,750.00 | Structural analysis Quote attached | \$4,500.00 | N/A |

| Tall Tower | \$210,500.00 | \$150,000.00 | Per Tower | \$150,000.00 | N/A |
|-----------------------|----------------|----------------|--------------|----------------|-----|
| (greater than | | | King II, Inc | | |
| 500') | | | Proposal | | |
| | | | additional | | |
| | | | cost | | |
| | | | estimate for | | |
| | | | installing | | |
| | | | interim 6" | | |
| | | | line (700'). | | |
| | | | Antenna | | |
| | | | install cost | | |
| | | | contained in | | |
| | | | main tower | | |
| | | | estimate | | |
| | | | | | |
| Removal of | \$47,970.00 | \$47,970.00 | Quote from | \$47,970.00 | N/A |
| dormant equip | | | Centerline; | | |
| | | | Centerline | | |
| | | | Invoice | | |
| | | | #2414 | | |
| Minor tower | \$158,000.00 | \$18,169.00 | Stainless | \$5,084.50 | N/A |
| reinforcement | , | . , | quote | . , | |
| /modifications | | | (parts): | | |
| , | | | \$10,169 | | |
| | | | quote | | |
| | | | attached. | | |
| | | | Labor to | | |
| | | | install | | |
| | | | | | |
| | | | estimate: | | |
| | | | \$8,000 | | |
| Sub-total | \$823,870.00 | \$604,327.40 | N/A | \$496,251.90 | N/A |
| Total for all systems | \$5,241,133.85 | \$4,698,795.81 | N/A | \$4,012,384.37 | N/A |

Components

| Actual Information | |
|---------------------------|-----------|
| Description | File Name |

| Tall Tower (greater than | | |
|--------------------------|-------------------------------|----------------------|
| 500') | Component Description: | Completion of |
| | | Structural |
| | | Modification for |
| | | Repack Antenna |
| | | Installation |
| | Amount: | \$100,000.00 |
| | Component Description: | Down payment and |
| | | mobilization for the |
| | | Repack Antenna |
| | | Installation |
| | Amount: | \$50,000.00 |
| | Component Description: | Progress Payment |
| | | for the Repack |
| | | Antenna |
| | | Installation |
| | Amount: | \$50,000.00 |

Minor tower reinforcement /modifications

Component Description: Engineering -

material only

\$18,754.00 **Amount:**

Component Description: STNLSA STNL

Material Only

Amount: \$3,024.50

Component Description: Modification

Material

Transmission line support material

Amount: \$9,452.00

Component Description: Engineering -

material only

Amount: \$18,754.00

Component Description: Modification

> materials to upgrade the existing tower

Amount: \$3,250.00

Component Description: Temporary Frame

Amount: \$3,024.50 Structural engineering tower load study for well documented tower

Component Description: STNLSA STNL

Structural Analysis

Amount: \$2,875.00

Component Description: Inspection and

mapping services

Amount: \$6,651.90

Component Description: STNLSA STNL

Structural Analysis

Amount: \$5,084.50

Component Description: STNLSA STNL

Structural Analysis

Amount: \$2,875.00

Component Description: STNLSA STNL

Structural Analysis

Amount: \$9,452.00

Component Description: engineering -

structural analysis

Amount: \$2,750.00

Component Description: Engineering -

structural analysis

Amount: \$2,750.00

Tower mapping for an undocumented/poorly **Component Description:** WDBD-450documented tower and **Existing Auxiliary** preparation of Tower - Tower documentation necessary Mapping for tower load study Undocumented /Poorly Documented Tower \$4,500.00 **Amount:** Tall Tower (greater than 500') **Component Description:** WDBD-450-**Existing Auxiliary** Tower - Tower Rigging, Tall Tower (500') Amount: \$50,000.00 **Component Description:** WDBD-450-**Existing Auxiliary** Tower - Tower Rigging, Tall Tower (500') Amount: \$50,000.00 **Component Description:** WDBD-450-**Existing Auxiliary** Tower - Tower Rigging, Tall Tower (500') \$50,000.00 Amount:

| Removal of dormant equip | | |
|---|------------------------|--------------------|
| | Component Description: | De-installation of |
| | | equipment making |
| | | room for new |
| | | repack transmitter |
| | Amount: | \$14,550.00 |
| | Component Description: | Service Call - |
| | | hardline & |
| | | microwave |
| | Amount: | \$33,420.00 |
| Minor tower reinforcement modifications | | |
| modifications | Component Description: | Materials - C- |
| | | clamps, center |
| | | gussets, sub- |
| | | horizontals with |
| | | spacers |
| | Amount: | \$5,084.50 |

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cos Justificatio |
|--|--------------------------------|-------------------|---|--------------|----------------------------|
| Outside Professional Services | \$157,481.08 | \$250,981.08 | | \$118,709.44 | |
| Project management of the transition | \$47,400.00 | \$144,675.00 | Widelity Strategic Support Quote | \$110,111.92 | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | \$2,285.46 | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$8,250.00 | du Treil, Lundin & Rackley, Inc. invoice 240646 | \$1,375.00 | N/A |

| Attorney - Other Matters | \$431.08 | \$431.08 | Per Covington & Burling LLP; Justifying Invoice - WDBD COVINGTON 60823580C | \$431.07 | N/A |
|--|----------------|----------------|--|----------------|-----|
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$80,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$3,680.00 | \$3,500.00 | N/A | \$1,563.80 | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | \$567.19 | N/A |
| Prepare request for Special Temporary Authorization | \$2,050.00 | \$2,375.00 | Per invoices received | \$2,375.00 | N/A |
| Sub-total | \$157,481.08 | \$250,981.08 | N/A | \$118,709.44 | N/A |
| Total for all systems | \$5,241,133.85 | \$4,698,795.81 | N/A | \$4,012,384.37 | N/A |

| Description | File Name | |
|--------------------------------------|--------------------------------|-------------------------------------|
| Project management of the transition | Component Description: Amount: | Project Management \$1,989.20 |
| | Component Description: Amount: | Project Management \$2,375.45 |
| | Component Description: Amount: | Project Management \$914.07 |
| | Component Description: Amount: | Project management \$5,015.05 |
| | Component Description: Amount: | Project Management \$2,903.45 |
| | Component Description: Amount: | Project Management \$3,419.95 |
| | Component Description: Amount: | Project management \$1,896.60 |
| | Component Description: | Project Management |

Component Description:

Project Management

Amount:

\$3,937.45

Component Description:

Project

Amount:

Management \$3,528.60

Component Description:

Project

Amount:

Management \$130.90

Component Description:

Project Management

Amount:

\$5,358.30

Component Description:

Project

Amount:

Management \$3,568.15

Component Description:

Project

Amount:

Management \$5,143.15

Component Description:

Project

Amount:

Management \$3,542.85

Component Description:

Project

Amount:

Management

\$688.20

Component Description:

Project

Amount:

Management

\$315.60

Component Description:

Amount:

Management

\$585.20

Project

Component Description:

Project

Amount:

Management \$2,543.35

Component Description:

Project

Amount:

Management

\$1,782.20

Component Description:

Project

Amount:

Management \$5,494.15

Component Description:

Project

Amount:

Management

\$3,514.15

Component Description:

Project

Amount:

Management

\$38.50

Component Description:

Project

Amount:

Management \$3,000.90

Component Description:

Project

Amount:

Management

\$2,636.35

Component Description:

Project

Amount:

Management

\$4,654.10

Component Description:

Amount:

Project

Management \$2,117.85

Component Description:

Project

Amount:

management \$5,190.30

Component Description:

Project

Amount:

Management \$1,781.95

Component Description:

Project

Amount:

Management

\$8,600.90

Component Description:

Project

Amount:

Management \$1,477.30

Component Description:

Project

Amount:

Management \$200.20

Component Description:

Project

Amount:

Management \$3,387.80

Component Description:

Project

Amount:

management

\$5,110.40

Component Description:

Project

Amount:

Management \$4,199.45

| | Component Description: Amount: | Project Management \$6,912.35 |
|---|--------------------------------|---|
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Component Description: | Preparation of engineering section of FCC Form 2100 |
| | Amount: | \$2,000.00 |
| | Component Description: Amount: | Professional legal services \$285.46 |
| | | |

| Perform engineering study | | |
|---|---------------------------|--------------------------------|
| for new channel assignment and antenna development | Component Description: | Engineering study work for new |
| | | channel |
| | | assignment and |
| | | antenna |
| | Amount: | development |
| | Amount: | \$1,250.00 |
| | Component Description: | Engineering study |
| | | work for new |
| | | channel |
| | | assignment and |
| | | antenna |
| | Amazunt | development |
| | Amount: | \$125.00 |
| | Component Description: | RF Consulting |
| | | Engineering to |
| | | determine correct |
| | | mask filter to avoid |
| | | interference |
| | Amount: | \$5,000.00 |
| Attorney - Other Matters | | |
| | Component Description: | ASM Attorneys |
| | | Fees - Draft 10 |
| | | Week Form 387 |
| | | Report for WDBD |
| | Amount: | \$303.20 |
| | Component Description: | Professional |
| | | services rendered |
| | | through Feb. 28, |
| | | 2018 |
| | Amount: | \$127.87 |
| | | |
| Comprehensive coverage verification via field study, if | Information not provided. | |

| Attorney Fees - Prepare and File request for Special Temporary Authorization | Component Description: | WDBD-550- Attorney - Special Temporary |
|--|---------------------------|--|
| | Amount: | Authorization \$703.73 |
| | Component Description: | For professional services |
| | Amount: | \$860.07 |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit | Component Description: | Professional |
| Application | | Services |
| | Amount: | Rendered \$567.19 |
| Prepare request for Special | | |
| Temporary Authorization | Component Description: | STA modification /interim application |
| | Amount: | \$1,000.00 |
| | Component Description: | WDBD STA |
| | | /Interim Application |
| | Amount: | \$1,375.00 |

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Co |
|---|--------------------------------|-------------------|--|-------------|-----------------------------|
| Other Expenses | \$77,400.91 | \$68,450.91 | | \$36,894.95 | |
| Equipment Delivery and Handling Charges | \$10,953.91 | \$10,953.91 | see Estimated Cost Justification WDBD-610- Equipment Delivery and Handling v0 | \$10,953.91 | N/A |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$195.00 | fixed FCC filing fee | \$190.00 | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$2,600.00 | Group quote attached | \$2,600.00 | N/A |
| Security service | \$12,852.00 | \$12,852.00 | Increase from Bullock Investigations and Security invoice #5WLBT Armed security provided by vendor to the equipment shelter site | \$12,852.00 | per invoices recieved |
| Equipment Shelter Repairs | \$6,500.00 | \$6,500.00 | Kain Masonery Contractors - Equipment shelter wall repairs | \$6,500.00 | N/A |

| MVPD Notification of Channel Change | \$2,000.00 | \$2,000.00 | estimate | N/A | N/A |
|---|----------------|----------------|---|----------------|-----|
| Develop and air announcement of upcoming channel change | \$2,850.00 | \$2,850.00 | estimate for on air rescan announcement production Quote attached | N/A | N/A |
| Equipment Storage | \$30,500.00 | \$30,500.00 | Estimate for Dielectric on site antenna storage Dielectric letter attached | \$3,799.04 | N/A |
| Sub-total | \$77,400.91 | \$68,450.91 | N/A | \$36,894.95 | N/A |
| Total for all systems | \$5,241,133.85 | \$4,698,795.81 | N/A | \$4,012,384.37 | N/A |

Components

| Actual Information | | |
|--------------------|-----------|--|
| Description | File Name | |

| Equipment Delivery and Handling Charges | Component Description: | 10000# Reach Lift |
|--|--------------------------------|-----------------------------------|
| | Amount: | \$2,010.00 |
| | Component Description: Amount: | 5000# Reach lift \$207.60 |
| | | |
| | Component Description: Amount: | 5000# Reach Lift \$2,713.37 |
| | | |
| | Component Description: Amount: | 5000# Reach Lift \$2,148.04 |
| | Component Description: | 5000# Reach Lift |
| | Amount: | \$2,045.44 |
| | Component Description: Amount: | OTHER \$1,636.86 |
| | Amount. | φ1,030.00 |
| | Component Description: | Diesel fuel and Pick up Charge |
| | Amount: | \$192.60 |
| FCC Filing Fees - Special Temporary Authorization | Component Description: | WDBD-610-FCC |
| request | Component Description. | Filing Fee - Special |
| | | Temporary Authorization |
| | Amount: | \$190.00 |
| DTV Medical Facility Notification | Component Descriptions | Medical |
| | Component Description: | Notification mailing complete |
| | | Q 1 |

| Security service | | |
|---|---------------------------|-------------------|
| | Component Description: | 1 Armed Guard |
| | Amount: | \$4,860.00 |
| | Component Description: | Security |
| | Amount: | \$6,480.00 |
| | Component Description: | Security |
| | Amount: | \$1,512.00 |
| Equipment Shelter Repairs | | |
| | Component Description: | Equipment Shelter |
| | | Repairs |
| | Amount: | \$6,500.00 |
| MVPD Notification of Channel Change | Information not provided. | |
| Develop and air announcement of upcoming channel change | Information not provided. | |

| Equipment Storage | | |
|-------------------|------------------------|-------------------|
| | Component Description: | 40' Standard Tri |
| | | Cam Container |
| | Amount: | \$708.79 |
| | Component Description: | Equipment |
| | | Storage |
| | Amount: | \$165.23 |
| | Component Description: | WDBD-610- |
| | | Equipment |
| | | Storage |
| | Amount: | \$2,700.00 |
| | Component Description: | Rental 174424 |
| | | PO#2238 THIGP |
| | | Unit 300071 |
| | Amount: | \$48.00 |
| | Component Description: | 40' Standard tri |
| | | cam container, |
| | | Personal property |
| | | expenses, Loss |
| | Amount | limitation waiver |
| | Amount: | \$11.79 |
| | Component Description: | 40' Standard Tri |
| | | Cam Container |
| | Amount: | \$165.23 |

Cost Information

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|----------------|
| Total for all systems | \$5,241,133.85 | \$4,698,795.81 | \$4,012,384.37 |

| Reimbursem | envestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Paul Eriksen Controller

02/16/2021

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Paul Eriksen

Controller

02/16/2021

Attachments