



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **35525** | Service: **DTV** | Call **KQDS-TV** | Channel: **18 (UHF)** |  
ID: | Sign:  
File **0000027522**  
Number:  
FRN: **0034576454** | Date **03/18**  
Submitted: **/2021**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>KQDS ACQUISITION CORP.</b> Doing Business As: KQDS ACQUISITION CORP.	Kathy Lau P. O. BOX 9115 FARGO, ND 58106 United States	+1 (701) 277-1515	KLAU@KVRR. COM	Corporation

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

## Broadcaster Information and Transition Plan

Question	Response
----------	----------

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	1. Design, engineer and plan. 2. Install interim transmitter and antenna. 3. Decommission existing transmitter and associated appurtenances operating on channel 17. 4. Build new transmitter and associated appurtenances operating on channel 18.

## Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Add Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	DCX Millennium
	Year	2006
	Type	Inductive Output Tube
	IOT Power Type	Three
	Power Capacity	76.1 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	HPTV- PARLX-U48
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	76.1 kW
	Justification for New Transmitter	Comark has sent notification that the DCX series has reached end of life status. See attachment "Comark EOL" for details The cost to purchase a solid state transmitter is lower than the cost to replace with IOT. See attachment "Comark IOT Quote"

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	4 inches
	Length	200.0 feet
	Other Electrical Service	No
	Description	N/A
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	Yes
	Type	Heating and Cooling
	Size	15 tons
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary  
Transmitter**

**Other Transmitter Cost Not Listed**

Name	Description
------	-------------

<b>State and Local Taxes</b>	MN State and Local Sales Taxes
<b>Site Visit</b>	Layout and design of installation includes sweep of old feedline
<b>Telemetry</b>	Monitor and remote control of transmitter

**Interim  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Interim
	Description of Use	N/A
	Change Type	Purchase
	Manufacturer	
	Model	HPTV- PRLX-U12
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	25 kW
	Justification for New Transmitter	This will minimize service interruption and keep us on the air while the main transmitter is built on the new channel.

**Interim  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	Yes
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	2 inches

	Length	50.0 feet
	Other Electrical Service	Yes
	Description	Install AC mains feed to the interim transmitter.
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	Yes
	Type	Heating and Cooling
	Size	10 tons
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A
<b>Inside RF System</b>	Is an additional interior RF system required to support this interim transmitter?	Yes

**Interim Transmitter**      **Other Transmitter Cost Not Listed**

Name	Description
<b>State and Local Taxes</b>	MN State and City Sales Taxes
<b>Telemetry</b>	Remote communications with Interim transmitter



**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

## Primary Antenna

### Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Top
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	1000.0 kW

Manufacturer	
Model	TFU- 20GTH-R 04
Year	2006

Primary  
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Top
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	1000.0 kW
	Manufacturer	

Model	TFU-28GTH O4A
Year	2018
Justification for New Antenna	Current antenna is single channel operation on channel 17. We will require an antenna capable of transmitting on channel 18.

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	7 3/16 inches inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No

<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Name	Description
<b>Support pole</b>	to maintain current center of radiation
<b>Top Plate Adapter</b>	Top Plate Adapter to match tower top and antenna bolt pattern.
<b>State and Local Taxes</b>	State and local sales tax, est. 8.375%

**Interim  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
<b>New Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	612.3 kW
	Manufacturer	
	Model	TFU- 22JSC/ VP- R C170

Year	2017
Justification for New Antenna	This will minimize service interruption and keep us on the air while the main transmitter is built on the new channel.

## Interim Antenna

### Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	S
	Feed Line Size	6 1/8 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

## Interim Antenna

### Other Antenna Cost Not Listed

Name	Description
State and Local Taxes	State sales tax, local sales tax. Estimate 8.375%
Ice Shield for Interim Antenna	Protect Interim antenna from falling ice and debris



**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary**  
**Transmission Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	900 feet per run

**Primary**  
**Transmission Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	40 feet per run
	Justification for New Transmission Line	Change in line run

**Primary**  
**Transmission Line**

**Other Transmission Line Expenses Not Listed**

Name	Description
<b>Changes to Transmission line run</b>	Addition parts for changes to line runs
<b>State and Local Taxes</b>	state and local sales taxes

**Interim**  
**Transmission Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	6 1/8 inches
	Segment Length	19 ½ '
	Other Segment Length	
	Number of parallel runs	1
	Length	800 feet per run
	Justification for New Transmission Line	This will minimize service interruption and keep us on the air while the main transmitter is built on the new channel.

**Interim**  
**Transmission Line**

**Other Transmission Line Expenses Not Listed**

Name	Description
<b>State and Local Taxes</b>	State and local sales tax, est. 8.375%
<b>Dehydrator and RF scout</b>	Keeps line pressure and measures RF levels

**Tower  
Equipment  
And  
Rigging  
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary  
Tower**

**Add Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	Candelabra
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	No
	ASR Number	
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	46° 47' 37.0" N-
	Longitude (NAD83)	092° 07' 04.0" W-
	Overall Structure Height	789.03 feet
	Support Structure Height	693.56 feet
	Ground Elevation Above Mean Sea Level (AMSL)	1236.86 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	KODS ACQUISITION CORP.
	Date Constructed	11/09/1999

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
65660	KQDS-FM	FM

## Primary Tower

### Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

## Primary Tower

### Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Candelabra
Helicopter Services Required	Are helicopter services required?	No

Primary  
Tower

Other Tower Expenses Not Listed

Name	Description
State and Local Taxes	State and local sales taxes, est. 8.75%

**Outside  
Professional**

Section	Question	Response
<b>Services Costs Outside Project Management Services</b>	Do you require outside project management services?	No
	Number of Hours	N/A
	Explanation	N/A
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes



	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	Yes
	Number of Days	2
	Justification	Sweep Line and confirm re-usability of any existing components.

**Outside Professional Services Costs**      **Other Professional Services Expenses Not Listed**

Services not provided.

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other  
Expenses**

**Other Expenses Not Listed**

Name	Description
<b>Employee Time</b>	Recover salary expenses for time spent on repack project.
<b>Modify Receive Antenna at Translator Site</b>	To increase signal strength received at the remote headend sites, due to low power /interim operation during the transition.
<b>State And Local Taxes</b>	State and local Sales Tax @ 8.375%
<b>Portable Restrooms</b>	Meet requirements for construction site restrooms

## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmitter HPTV-PRLX-U12	\$1,235,205.00	\$833,275.00		\$780,951.78	
Telemetry	<i>\$2,000.00</i>	\$2,000.00	N/A	\$353.53	N/A
State and Local Taxes	<i>\$70,505.00</i>	\$70,505.00	N/A	\$58,206.25	N/A
UHF inside RF system including switching	\$147,500.00	\$140,000.00	N/A	\$140,000.00	N/A
10 Ton system	\$38,900.00	\$37,000.00	N/A	\$12,542.00	N/A
Other Electrical Service: Install AC mains feed to the interim transmitter.	<i>\$13,600.00</i>	\$13,600.00	See attachment titled "Electrical Quote KQDS-TV Repack".	\$13,600.00	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$1,300.00	\$1,250.00	N/A	\$1,250.00	N/A
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$13,920.00	Service entrance has to be tied back to transformer	\$0.00	N/A

UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$555,000.00	N/A	\$555,000.00	N/A
<b>Primary Transmitter HPTV- PARLX-U48</b>	<b>\$2,250,165.00</b>	<b>\$2,184,865.00</b>		<b>\$2,133,348.50</b>	
Telemetry	<b>\$8,000.00</b>	\$8,000.00	Meet FCC requirement to monitor and remotely control. Old system not supported.	\$0.00	N/A
Site Visit	<b>\$16,400.00</b>	\$16,400.00	Determine placement, design and installation plan Sweep existing line	\$16,400.00	N/A
State and Local Taxes	<b>\$178,965.00</b>	\$178,965.00	N/A	\$161,448.50	N/A
15 Ton system	\$88,400.00	\$26,000.00	N/A	\$0.00	N/A
4" Rigid Conduit and Wiring (Cost per foot)	\$20,200.00	\$19,200.00	N/A	\$19,200.00	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	\$36,300.00	N/A
UHF - Liquid Cooled Solid State Transmitter 76.1 kW	<b>\$1,900,000.00</b>	\$1,900,000.00	N/A	\$1,900,000.00	30% Down

<b>Sub-total</b>	\$3,485,370.00	\$3,018,140.00	N/A	\$2,914,300.28	N/A
<b>Total for all systems</b>	\$5,390,710.98	\$5,092,767.17	N/A	\$4,733,624.71	N/A

**Components**

Actual Information	
Description	File Name
Telemetry	<div> <div>Component Description:</div> <div> <div>Telemetry router</div> <div>interim transmitter</div> <div>KQDS</div> </div> </div> <div> <div>Amount:</div> <div>\$353.53</div> </div>

---

State and Local Taxes

**Component Description:** State Taxes  
8.375% of 55500 &  
14000. Interim  
**Amount:** \$5,820.62

**Component Description:** State tax on 60% of  
quote for UHF  
inside plant system  
**Amount:** \$7,035.00

**Component Description:** State tax on 60% of  
the quote for the  
interim transmitter  
**Amount:** \$27,888.75

**Component Description:** State taxes for  
down payment of  
interim transmitter  
**Amount:** \$13,944.38

**Component Description:** State taxes for  
interim transmitter  
inside RF system  
**Amount:** \$3,517.50

---

UHF inside RF system including switching	<div> <b>Component Description:</b> Final 10% KQDS-TV interim Transmitter Hitachi /Comark         </div> <div> <b>Amount:</b> \$14,000.00         </div> <div> <b>Component Description:</b> 60% of Comark quote due prior to shipping         </div> <div> <b>Amount:</b> \$84,000.00         </div> <div> <b>Component Description:</b> 30% down of interim transmitter inside RF system         </div> <div> <b>Amount:</b> \$42,000.00         </div>
10 Ton system	<div> <b>Component Description:</b> Invoice for work to roll back ice screen during A/C install         </div> <div> <b>Amount:</b> \$3,000.00         </div> <div> <b>Component Description:</b> Final payment for A /C installation interim transmitter         </div> <div> <b>Amount:</b> \$4,771.00         </div> <div> <b>Component Description:</b> 50% of the Quote for A/C Gartner Refrigeration         </div> <div> <b>Amount:</b> \$4,771.00         </div>



<p>Other Electrical Service: Install AC mains feed to the interim transmitter.</p>	<table> <tr> <td data-bbox="707 174 1015 208"><b>Component Description:</b></td><td data-bbox="1147 174 1358 322">50% down payment for electrical work on interim transmitter</td></tr> <tr> <td data-bbox="707 338 815 365"><b>Amount:</b></td><td data-bbox="1147 338 1265 365">\$6,800.00</td></tr> <tr> <td data-bbox="707 477 1015 510"><b>Component Description:</b></td><td data-bbox="1147 477 1334 584">Invoice for Hunt Electric interim Quote</td></tr> <tr> <td data-bbox="707 600 815 627"><b>Amount:</b></td><td data-bbox="1147 600 1265 627">\$6,800.00</td></tr> </table>	<b>Component Description:</b>	50% down payment for electrical work on interim transmitter	<b>Amount:</b>	\$6,800.00	<b>Component Description:</b>	Invoice for Hunt Electric interim Quote	<b>Amount:</b>	\$6,800.00
<b>Component Description:</b>	50% down payment for electrical work on interim transmitter								
<b>Amount:</b>	\$6,800.00								
<b>Component Description:</b>	Invoice for Hunt Electric interim Quote								
<b>Amount:</b>	\$6,800.00								
<p>2" Rigid Conduit and Wiring (Cost per foot)</p>	<table> <tr> <td data-bbox="707 768 1015 801"><b>Component Description:</b></td><td data-bbox="1147 768 1358 875">Invoice from Hunt Electric Interim quote.</td></tr> <tr> <td data-bbox="707 891 815 918"><b>Amount:</b></td><td data-bbox="1147 891 1244 918">\$625.00</td></tr> <tr> <td data-bbox="707 1030 1015 1064"><b>Component Description:</b></td><td data-bbox="1147 1030 1358 1178">50% down for the electrical work on the interim transmitter</td></tr> <tr> <td data-bbox="707 1193 815 1220"><b>Amount:</b></td><td data-bbox="1147 1193 1244 1220">\$625.00</td></tr> </table>	<b>Component Description:</b>	Invoice from Hunt Electric Interim quote.	<b>Amount:</b>	\$625.00	<b>Component Description:</b>	50% down for the electrical work on the interim transmitter	<b>Amount:</b>	\$625.00
<b>Component Description:</b>	Invoice from Hunt Electric Interim quote.								
<b>Amount:</b>	\$625.00								
<b>Component Description:</b>	50% down for the electrical work on the interim transmitter								
<b>Amount:</b>	\$625.00								
<p>Service entrance 3 phase /800 amp/208 volt</p>	<p>Information not provided.</p>								

UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	<table> <tr> <td data-bbox="707 174 1013 208"><b>Component Description:</b></td><td data-bbox="1147 174 1361 324">Final 10% KQDS-TV interim transmitter Hitachi /Comark</td></tr> <tr> <td data-bbox="707 338 815 367"><b>Amount:</b></td><td data-bbox="1147 338 1278 367">\$55,500.00</td></tr> <tr> <td data-bbox="707 477 1013 510"><b>Component Description:</b></td><td data-bbox="1147 477 1366 584">30% down payment of Interim transmitter</td></tr> <tr> <td data-bbox="707 598 815 627"><b>Amount:</b></td><td data-bbox="1147 598 1294 627">\$166,500.00</td></tr> <tr> <td data-bbox="707 736 1013 770"><b>Component Description:</b></td><td data-bbox="1147 736 1361 844">60% of quote due prior to shipping interim transmitter</td></tr> <tr> <td data-bbox="707 857 815 887"><b>Amount:</b></td><td data-bbox="1147 857 1294 887">\$333,000.00</td></tr> </table>	<b>Component Description:</b>	Final 10% KQDS-TV interim transmitter Hitachi /Comark	<b>Amount:</b>	\$55,500.00	<b>Component Description:</b>	30% down payment of Interim transmitter	<b>Amount:</b>	\$166,500.00	<b>Component Description:</b>	60% of quote due prior to shipping interim transmitter	<b>Amount:</b>	\$333,000.00
<b>Component Description:</b>	Final 10% KQDS-TV interim transmitter Hitachi /Comark												
<b>Amount:</b>	\$55,500.00												
<b>Component Description:</b>	30% down payment of Interim transmitter												
<b>Amount:</b>	\$166,500.00												
<b>Component Description:</b>	60% of quote due prior to shipping interim transmitter												
<b>Amount:</b>	\$333,000.00												
Telemetry	<table> <tr> <td data-bbox="707 1025 1013 1059"><b>Component Description:</b></td><td data-bbox="1147 1025 1366 1256">Router for network needed for telemetry Primary KQDS-TV, monitoring is IP based on Main TX</td></tr> <tr> <td data-bbox="707 1270 815 1299"><b>Amount:</b></td><td data-bbox="1147 1270 1240 1299">\$547.21</td></tr> </table>	<b>Component Description:</b>	Router for network needed for telemetry Primary KQDS-TV, monitoring is IP based on Main TX	<b>Amount:</b>	\$547.21								
<b>Component Description:</b>	Router for network needed for telemetry Primary KQDS-TV, monitoring is IP based on Main TX												
<b>Amount:</b>	\$547.21												
Site Visit	<table> <tr> <td data-bbox="707 1438 1013 1471"><b>Component Description:</b></td><td data-bbox="1147 1438 1283 1467">Site Survey</td></tr> <tr> <td data-bbox="707 1480 815 1509"><b>Amount:</b></td><td data-bbox="1147 1480 1278 1509">\$16,400.00</td></tr> </table>	<b>Component Description:</b>	Site Survey	<b>Amount:</b>	\$16,400.00								
<b>Component Description:</b>	Site Survey												
<b>Amount:</b>	\$16,400.00												

State and Local Taxes	<table> <tr> <td data-bbox="702 174 1013 208"><b>Component Description:</b></td><td data-bbox="1147 174 1370 322">State taxes, 8.875% of 190000. Primary TX KQDS-TV</td></tr> <tr> <td data-bbox="702 336 815 365"><b>Amount:</b></td><td data-bbox="1147 336 1278 365">\$16,862.50</td></tr> <tr> <td data-bbox="702 474 1013 508"><b>Component Description:</b></td><td data-bbox="1147 474 1370 582">State tax for down payment of primary transmitter</td></tr> <tr> <td data-bbox="702 595 815 624"><b>Amount:</b></td><td data-bbox="1147 595 1278 624">\$47,737.50</td></tr> <tr> <td data-bbox="702 734 1013 768"><b>Component Description:</b></td><td data-bbox="1147 734 1262 763">State Tax</td></tr> <tr> <td data-bbox="702 775 815 804"><b>Amount:</b></td><td data-bbox="1147 775 1262 804">\$1,373.50</td></tr> <tr> <td data-bbox="702 913 1013 947"><b>Component Description:</b></td><td data-bbox="1147 913 1378 1021">State tax on 60% of quote for Primary Transmitter</td></tr> <tr> <td data-bbox="702 1034 815 1064"><b>Amount:</b></td><td data-bbox="1147 1034 1278 1064">\$95,475.00</td></tr> </table>	<b>Component Description:</b>	State taxes, 8.875% of 190000. Primary TX KQDS-TV	<b>Amount:</b>	\$16,862.50	<b>Component Description:</b>	State tax for down payment of primary transmitter	<b>Amount:</b>	\$47,737.50	<b>Component Description:</b>	State Tax	<b>Amount:</b>	\$1,373.50	<b>Component Description:</b>	State tax on 60% of quote for Primary Transmitter	<b>Amount:</b>	\$95,475.00
<b>Component Description:</b>	State taxes, 8.875% of 190000. Primary TX KQDS-TV																
<b>Amount:</b>	\$16,862.50																
<b>Component Description:</b>	State tax for down payment of primary transmitter																
<b>Amount:</b>	\$47,737.50																
<b>Component Description:</b>	State Tax																
<b>Amount:</b>	\$1,373.50																
<b>Component Description:</b>	State tax on 60% of quote for Primary Transmitter																
<b>Amount:</b>	\$95,475.00																
15 Ton system	<table> <tr> <td data-bbox="702 1202 1013 1236"><b>Component Description:</b></td><td data-bbox="1147 1202 1378 1350">50% with order downpayment primary A/C system KQDS-TV</td></tr> <tr> <td data-bbox="702 1364 815 1393"><b>Amount:</b></td><td data-bbox="1147 1364 1278 1393">\$11,849.00</td></tr> </table>	<b>Component Description:</b>	50% with order downpayment primary A/C system KQDS-TV	<b>Amount:</b>	\$11,849.00												
<b>Component Description:</b>	50% with order downpayment primary A/C system KQDS-TV																
<b>Amount:</b>	\$11,849.00																
4" Rigid Conduit and Wiring (Cost per foot)	<table> <tr> <td data-bbox="702 1536 1013 1570"><b>Component Description:</b></td><td data-bbox="1147 1536 1362 1684">Electrical Work KQDS-TV Primary 4" Rigid Conduit and Wiring</td></tr> <tr> <td data-bbox="702 1697 815 1727"><b>Amount:</b></td><td data-bbox="1147 1697 1278 1727">\$19,200.00</td></tr> </table>	<b>Component Description:</b>	Electrical Work KQDS-TV Primary 4" Rigid Conduit and Wiring	<b>Amount:</b>	\$19,200.00												
<b>Component Description:</b>	Electrical Work KQDS-TV Primary 4" Rigid Conduit and Wiring																
<b>Amount:</b>	\$19,200.00																
Switchgear - industrial 800 amp	<table> <tr> <td data-bbox="702 1870 1013 1904"><b>Component Description:</b></td><td data-bbox="1147 1870 1374 2018">Electrical Work KQDS-TV primary SWITCHGEAR- INDUSTRIAL 800A</td></tr> <tr> <td data-bbox="702 2031 815 2060"><b>Amount:</b></td><td data-bbox="1147 2031 1278 2060">\$36,300.00</td></tr> </table>	<b>Component Description:</b>	Electrical Work KQDS-TV primary SWITCHGEAR- INDUSTRIAL 800A	<b>Amount:</b>	\$36,300.00												
<b>Component Description:</b>	Electrical Work KQDS-TV primary SWITCHGEAR- INDUSTRIAL 800A																
<b>Amount:</b>	\$36,300.00																

UHF - Liquid Cooled Solid State Transmitter 76.1 kW		
	<b>Component Description:</b>	Final 10% for KQDS-TV main transmitter from Hitachi/Comark
	<b>Amount:</b>	\$190,000.00
	<b>Component Description:</b>	Primary Transmitter
	<b>Amount:</b>	\$570,000.00
	<b>Component Description:</b>	60% of quote due prior to shipping
	<b>Amount:</b>	Primary Transmitter \$1,140,000.00

## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-22JSC/ VP-R C170	\$243,324.00	\$239,725.00		\$233,970.91	
State and Local Taxes	\$22,634.00	\$22,634.00	8.375% of estimated costs	\$17,615.91	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$18,615.00	N/A	\$18,615.00	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$13,566.00	Per quote	\$13,566.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,400.00	N/A

UHF - High Power, Side Mount, basic slot antenna, 612 kW input, directional,, elliptically or circularly polarized	<b>\$170,510.00</b>	\$170,510.00	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$170,510.00	Wrong Amount submitted on original estimate
Ice Shield for Interim Antenna	<b>\$8,000.00</b>	\$8,000.00	N/A	\$7,264.00	N/A
<b>Primary Antenna TFU-28GTH O4A</b>	<b>\$444,341.99</b>	<b>\$384,340.99</b>		<b>\$384,518.30</b>	
Top Plate Adapter	<b>\$20,740.00</b>	\$20,740.00	Unable to re-use the existing antenna adapter plate to mount the new antenna.	\$20,740.00	N/A
Support pole	<b>\$83,770.90</b>	\$83,770.90	N/A	\$83,770.89	N/A
Elbow complex, single channel, at antenna input, per 7 3/16. feedline (if needed)	\$13,900.00	\$15,878.00	Per Quote	\$15,878.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,400.00	N/A

UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$227,851.00	Horizontal component only, V pol invoiced directly to KQDS	\$227,851.00	N/A
State and Local Taxes	<b>\$29,701.09</b>	\$29,701.09	8.375% of estimated costs	\$29,878.41	Tax rate rose since project started from 8.375 to 8.875
<b>Sub-total</b>	\$687,665.99	\$624,065.99	N/A	\$618,489.21	N/A
<b>Total for all systems</b>	\$5,390,710.98	\$5,092,767.17	N/A	\$4,733,624.71	N/A

## Components

Actual Information	
Description	File Name
State and Local Taxes	<p><b>Component Description:</b> State and local taxes repack KQDS-TV</p> <p><b>Amount:</b> \$15,760.23</p> <p><b>Component Description:</b> MN State and local sales tax KQDS-TV repack</p> <p><b>Amount:</b> \$1,855.68</p>

Side mount brackets for high power antennas (if not included in antenna base cost)	<div> <b>Component Description:</b> Line 22 MAN1179002, 10% SO 1179002 Repack KQDS-TV         </div> <div> <b>Amount:</b> \$1,861.50         </div>
	<div> <b>Component Description:</b> Line 22 of invoice MAN00546, 45% sales quote1179002 prior to ship.         </div> <div> <b>Amount:</b> \$8,376.75         </div>
	<div> <b>Component Description:</b> 45% of quote line 22 due upon order         </div> <div> <b>Amount:</b> \$8,376.75         </div>
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	<div> <b>Component Description:</b> Line 23 Man1179002, 10% SO 1179002 KQDS-TV repack         </div> <div> <b>Amount:</b> \$1,356.60         </div>
	<div> <b>Component Description:</b> 45% of Quote line 23         </div> <div> <b>Amount:</b> \$6,104.70         </div>
	<div> <b>Component Description:</b> Line 23 invoice MAN00546, 45% sales quote 1179002 prior to ship         </div> <div> <b>Amount:</b> \$6,104.70         </div>



Sweep test of existing antenna	<div> <b>Component Description:</b> Final 10% MAN1179002 line 45         </div> <div> <b>Amount:</b> \$640.00         </div>
	<div> <b>Component Description:</b> 45% of quote line 45 due upon order         </div> <div> <b>Amount:</b> \$2,880.00         </div>
	<div> <b>Component Description:</b> Line 45 invoice MAN00546, 45% sales quote 1179002, prior to ship         </div> <div> <b>Amount:</b> \$2,880.00         </div>
UHF - High Power, Side Mount, basic slot antenna, 612 kW input, directional,, elliptically or circularly polarized	<div> <b>Component Description:</b> 10% Line 20 Dielectric MAN1179002 Side mount interim antenna KQDS-TV         </div> <div> <b>Amount:</b> \$17,051.00         </div>
	<div> <b>Component Description:</b> 45% down with order interim antenna line 20 of Invoice         </div> <div> <b>Amount:</b> \$76,729.50         </div>
	<div> <b>Component Description:</b> Line 20 invoice MAN00546, sales quote 1179002 45% prior to ship         </div> <div> <b>Amount:</b> \$76,729.50         </div>

Ice Shield for Interim Antenna	<div> <b>Component Description:</b> Invoice per quote True North Ice shield for interim antenna KQDS-TV Fabricate and install         </div> <div> <b>Amount:</b> \$7,264.00         </div>
Top Plate Adapter	<div> <b>Component Description:</b> Line 3 SO 1179002 Adapter plate         </div> <div> <b>Amount:</b> \$2,074.00         </div> <div> <b>Component Description:</b> Line #3 invoice MAN00546, sales quote, 1179002, 45% prior to ship         </div> <div> <b>Amount:</b> \$9,333.00         </div> <div> <b>Component Description:</b> 45% quote line 3 due upon order         </div> <div> <b>Amount:</b> \$9,333.00         </div>

Support pole	<table> <tr> <td data-bbox="711 174 1018 208"><b>Component Description:</b></td><td data-bbox="1153 174 1374 365">Line 4 invoice MAN1179002, Support Pole for main Antenna 10% KQDS-TV Repack</td></tr> <tr> <td data-bbox="711 376 820 409"><b>Amount:</b></td><td data-bbox="1153 376 1270 409">\$8,377.09</td></tr> <tr> <td data-bbox="711 517 1018 551"><b>Component Description:</b></td><td data-bbox="1153 517 1361 667">Line #4 invoice MAN00546, sales quote 1179002, 45% prior to ship</td></tr> <tr> <td data-bbox="711 678 820 712"><b>Amount:</b></td><td data-bbox="1153 678 1286 712">\$37,696.90</td></tr> <tr> <td data-bbox="711 819 1018 853"><b>Component Description:</b></td><td data-bbox="1153 819 1370 887">45% per quote line 4 due upon order</td></tr> <tr> <td data-bbox="711 898 820 931"><b>Amount:</b></td><td data-bbox="1153 898 1286 931">\$37,696.90</td></tr> </table>	<b>Component Description:</b>	Line 4 invoice MAN1179002, Support Pole for main Antenna 10% KQDS-TV Repack	<b>Amount:</b>	\$8,377.09	<b>Component Description:</b>	Line #4 invoice MAN00546, sales quote 1179002, 45% prior to ship	<b>Amount:</b>	\$37,696.90	<b>Component Description:</b>	45% per quote line 4 due upon order	<b>Amount:</b>	\$37,696.90
<b>Component Description:</b>	Line 4 invoice MAN1179002, Support Pole for main Antenna 10% KQDS-TV Repack												
<b>Amount:</b>	\$8,377.09												
<b>Component Description:</b>	Line #4 invoice MAN00546, sales quote 1179002, 45% prior to ship												
<b>Amount:</b>	\$37,696.90												
<b>Component Description:</b>	45% per quote line 4 due upon order												
<b>Amount:</b>	\$37,696.90												
Elbow complex, single channel, at antenna input, per 7 3/16. feedline (if needed)	<table> <tr> <td data-bbox="711 1070 1018 1104"><b>Component Description:</b></td><td data-bbox="1153 1070 1355 1261">line 5 Quote MAN1179002, 10% Dielectric Elbow complex KQDS-tv Repack</td></tr> <tr> <td data-bbox="711 1272 820 1305"><b>Amount:</b></td><td data-bbox="1153 1272 1270 1305">\$1,587.80</td></tr> <tr> <td data-bbox="711 1413 1018 1447"><b>Component Description:</b></td><td data-bbox="1153 1413 1350 1480">45% quote line 5 due upon order</td></tr> <tr> <td data-bbox="711 1491 820 1525"><b>Amount:</b></td><td data-bbox="1153 1491 1270 1525">\$7,145.10</td></tr> <tr> <td data-bbox="711 1632 1018 1666"><b>Component Description:</b></td><td data-bbox="1153 1632 1361 1783">Line # 5, invoice MAN00546, sales quote 1179002, 45% prior to ship</td></tr> <tr> <td data-bbox="711 1794 820 1827"><b>Amount:</b></td><td data-bbox="1153 1794 1270 1827">\$7,145.10</td></tr> </table>	<b>Component Description:</b>	line 5 Quote MAN1179002, 10% Dielectric Elbow complex KQDS-tv Repack	<b>Amount:</b>	\$1,587.80	<b>Component Description:</b>	45% quote line 5 due upon order	<b>Amount:</b>	\$7,145.10	<b>Component Description:</b>	Line # 5, invoice MAN00546, sales quote 1179002, 45% prior to ship	<b>Amount:</b>	\$7,145.10
<b>Component Description:</b>	line 5 Quote MAN1179002, 10% Dielectric Elbow complex KQDS-tv Repack												
<b>Amount:</b>	\$1,587.80												
<b>Component Description:</b>	45% quote line 5 due upon order												
<b>Amount:</b>	\$7,145.10												
<b>Component Description:</b>	Line # 5, invoice MAN00546, sales quote 1179002, 45% prior to ship												
<b>Amount:</b>	\$7,145.10												

Sweep test of existing antenna	<div> <div>Component Description:</div> <div>Final 10% SO 1179002, Line 19 invoice MAN1179002</div> </div> <div> <div>Amount:</div> <div>\$640.00</div> </div>
	<div> <div>Component Description:</div> <div>45% of quote line 45 due upon order</div> </div> <div> <div>Amount:</div> <div>\$2,880.00</div> </div>
	<div> <div>Component Description:</div> <div>Line # 19, invoice MAN00546, sales quote 1179002, 45% prior to ship</div> </div> <div> <div>Amount:</div> <div>\$2,880.00</div> </div>
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	<div> <div>Component Description:</div> <div>Line 1 of invoice MAN1179002. Final 10% Dielectric</div> </div> <div> <div>Amount:</div> <div>\$22,785.10</div> </div>
	<div> <div>Component Description:</div> <div>Line #1, invoice MAN00546, sales quote 1179002, prior to ship</div> </div> <div> <div>Amount:</div> <div>\$102,532.95</div> </div>
	<div> <div>Component Description:</div> <div>45% of quote line 1 due upon order</div> </div> <div> <div>Amount:</div> <div>\$102,532.95</div> </div>

State and Local Taxes	<b>Component Description:</b>	MN State and local taxes KQDS-TV
	<b>Amount:</b>	repack \$3,147.43
	<b>Component Description:</b>	State and Local taxes MN, repack
	<b>Amount:</b>	KQDS-TV \$26,730.98

## Cost Information

### Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Transmission Line</b>	<b>\$196,224.87</b>	<b>\$177,609.32</b>		<b>\$177,297.98</b>	
Rigid Transmission Line - copper, 6 1/8"	\$161,600.00	\$142,984.45	per quote	\$142,984.44	N/A
State and Local Taxes	<i>\$14,088.00</i>	\$14,088.00	8.375% total estimate	\$13,776.67	N/A
Dehydrator and RF scout	<i>\$20,536.87</i>	\$20,536.87	N/A	\$20,536.87	Line 49 of SO1179002 was not added into estimate. It changed when line17 became line 49.
<b>Primary Transmission Line</b>	<b>\$22,618.40</b>	<b>\$21,895.14</b>		<b>\$20,764.83</b>	
State and Local Taxes	<i>\$2,754.00</i>	\$2,754.00	N/A	\$1,623.67	N/A
Changes to Transmission line run	<i>\$11,784.40</i>	\$11,784.40	N/A	\$11,784.42	Rounding error on 45% payments. Should have been 5302.98. Accounts for the difference, of .02.

Rigid Transmission Line - copper, 6 1/8"	\$8,080.00	\$7,356.74	N/A	\$7,356.74	Part needed during actual activation process.
<b>Sub-total</b>	\$218,843.27	\$199,504.46	N/A	\$198,062.81	N/A
<b>Total for all systems</b>	\$5,390,710.98	\$5,092,767.17	N/A	\$4,733,624.71	N/A

## Components

Actual Information	
Description	File Name
Rigid Transmission Line - copper, 6 1/8"	<b>Component Description:</b>
	10% Lines 24-28 Dielectric SO1179002. MAn1179002 Lines 24-28 KQDS-TV repack off by .01 due to rounding
	<b>Amount:</b>
	\$14,298.44
	<b>Component Description:</b>
	Line #'s 24 - 28, invoice MAN00546, sales quote 1179002, 45% prior to ship
	<b>Amount:</b>
	\$64,343.00
	<b>Component Description:</b>
	45% of quote, lines 24 & 28 due upon order
	<b>Amount:</b>
	\$64,343.00

State and Local Taxes	<div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> Mn State and local taxes KQDS-TV repack  \$1,451.25 </div> </div> <div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> State and local taxes MN, repack KQDS-TV  \$12,325.42 </div> </div>
Dehydrator and RF scout	<div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> Lines 13-16, 49 invoice  MAN1179002, sales quote 1179002, 10% final  \$2,053.69 </div> </div> <div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> 45% of quote lines 13-16, 49  \$9,241.59 </div> </div> <div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> Lines 13-16, 49 invoice  MAN00546, sales quote 1179002, 45% prior to ship  \$9,241.59 </div> </div>



---

State and Local Taxes

**Component Description:** MN State and  
Local sales tax  
KQDS-TV repack  
**Amount:** \$148.11

**Component Description:** State and Local  
taxes for inv  
864017 Dielectric  
**Amount:** \$217.64

**Component Description:** State and local  
taxes MN, Repack  
KQDS-TV  
**Amount:** \$1,257.92

**Component Description:** State Tax KQDS-  
TV invoice 864017  
**Amount:** \$217.64

---

Changes to Transmission  
line run

**Component Description:** Final 10%  
SO1179002 line 6,  
Dielectric Invoice  
MAN1179002  
KQDS-TV  
**Amount:** \$1,001.64

**Component Description:** Line #'s 8-11  
invoice  
MAN1179002,  
sales quote  
1179002, 10% final  
**Amount:** \$176.80

**Component Description:** Line #'s 6, 8-11  
invoice  
MAN00546, sales  
quote 1179002,  
45% prior to ship  
**Amount:** \$5,302.99

**Component Description:** 45% of Quote,  
lines 6, 8-11 due  
upon order  
**Amount:** \$5,302.99

Rigid Transmission Line -  
copper, 6 1/8"

**Component Description:**

final 10% PCA  
1179002 Line 7  
Kqds-tv repack  
total of invoices  
short .01 due to  
rounding down on  
other two 45%  
payments

**Amount:**

\$490.45

**Component Description:**

Special cut section  
for the final piece  
to connect the RF  
line for KQDS-TV  
build.

**Amount:**

\$2,452.25

**Component Description:**

45% quote line 7  
due upon order

**Amount:**

\$2,207.02

**Component Description:**

Line #7, invoice  
MAN00546, sales  
quote 1179002,  
45% prior to ship

**Amount:**

\$2,207.02

## Cost Information

### Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Tower TOWER</b>	<b>\$628,315.00</b>	<b>\$887,265.00</b>		<b>\$779,019.30</b>	
Structural engineering tower load study for well documented tower	\$12,600.00	\$3,500.00	N/A	\$3,500.00	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$697,050.00	Tower reinforcement, stacked antenna and Interim side mount plus removal of existing stack, multiple crews and companies will be doing this work. Due to multiple issues with construction crews and timing Helicopter lift added. Change orders added.	\$657,305.00	N/A
State and Local Taxes	<b>\$36,715.00</b>	\$36,715.00	8.375% of quote cost	\$31,214.30	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$150,000.00	N/A	\$87,000.00	N/A

<b>Sub-total</b>	\$628,315.00	\$887,265.00	N/A	\$779,019.30	N/A
<b>Total for all systems</b>	\$5,390,710.98	\$5,092,767.17	N/A	\$4,733,624.71	N/A

## Components

Actual Information Description	File Name
Structural engineering tower load study for well documented tower	<p><b>Component Description:</b> Invoice for quote 19583 for Structural analysis</p> <p><b>Amount:</b> \$3,500.00</p>
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	<p><b>Component Description:</b> Invoice for Helicopter lift of main antenna KQDS-TV per change orders 03022020 and 07142020</p> <p><b>Amount:</b> \$251,262.00</p> <p><b>Component Description:</b> 45% due prior to ship lines 1 - 3. Sales quote 1229002</p> <p><b>Amount:</b> \$186,354.00</p> <p><b>Component Description:</b> 45% of quote lines 1-3 due upon order</p> <p><b>Amount:</b> \$186,354.00</p> <p><b>Component Description:</b> 50% of Quote 03081802 for removal of tower attachments</p> <p><b>Amount:</b> \$3,500.00</p>

	<b>Component Description:</b>	2nd and final 50% of Quote 03081802 for removal of tower attachments
	<b>Amount:</b>	\$3,500.00
	<b>Component Description:</b>	2nd invoice for installation of cross bracing on KQDS tower
	<b>Amount:</b>	\$6,250.00
	<b>Component Description:</b>	50% of installation of tower support cross bracing per proposal
	<b>Amount:</b>	\$6,250.00
	<b>Component Description:</b>	Cross Braces for tower reinforcement for Rev G compliance per proposal 19598
	<b>Amount:</b>	\$13,835.00
State and Local Taxes	<b>Component Description:</b>	State and local taxes MN, repack KQDS-TV
	<b>Amount:</b>	\$31,214.30

Minor tower reinforcement /modifications		
	<b>Component Description:</b>	Final invoice for guy reinforcement
	<b>Amount:</b>	\$43,500.00
	<b>Component Description:</b>	Down payment for KQDS top tower guy for tower reinforcement
	<b>Amount:</b>	\$43,500.00

## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$123,910.00</b>	<b>\$117,750.00</b>		<b>\$42,721.00</b>	
Additional Field Engineering Service, 2 Days	<i>\$9,000.00</i>	\$9,000.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	\$42,721.00	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A



Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
<b>Sub-total</b>	\$123,910.00	\$117,750.00	N/A	\$42,721.00	N/A
<b>Total for all systems</b>	\$5,390,710.98	\$5,092,767.17	N/A	\$4,733,624.71	N/A

## Components

**Actual Information**  
**Description**

**File Name**

Additional Field Engineering Service, 2 Days	Information not provided.
Comprehensive coverage verification via field study, if needed	<div> <div> <b>Component Description:</b> </div> <div> Drone-Based Antenna Pattern Reconstitution, ERP, Azimuth and Elevation. Quote # QU-17185 in attachments. </div> </div> <div> <div> <b>Amount:</b> </div> <div> patterns, KQDS-TV \$25,315.00 </div> </div> <div> <div> <b>Component Description:</b> </div> <div> Drone Based (ITU 10m/FCC 9.1m) Field Strength Measurements KQDS-TV Main Antenna coverage, quote # QU-17186 in attachments </div> </div> <div> <div> <b>Amount:</b> </div> <div> \$17,406.00 </div> </div>
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare request for Special Temporary Authorization	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.
Perform engineering study for new channel assignment and antenna development	Information not provided.
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.
Prepare and or review reimbursement form	Information not provided.

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$246,606.72</b>	<b>\$246,041.72</b>		<b>\$181,032.11</b>	
Employee Time	<i>\$19,653.85</i>	\$19,653.85	N/A	\$25,263.57	repack project for KQDS-TV did not use outside project management which could have cost \$50,000. Ended up exceeding internal labor cost, but saved quite a bit on management costs over:
Portable Restrooms	<i>\$300.00</i>	\$300.00	N/A	\$85.84	N/A
State And Local Taxes	<i>\$17,327.00</i>	\$17,327.00	per current quotes and estimates	\$9,512.30	N/A
Modify Receive Antenna at Translator Site	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
MVPD Notification of Channel Change	<i>\$3,000.00</i>	\$3,000.00	N/A	\$1,463.70	N/A

Develop and air announcement of upcoming channel change	<b>\$44,705.00</b>	\$44,705.00	See attached advertising schedule titled "KQDS Channel Reassignment Notification". Also, shooting, editing and production of notifications.	\$0.00	N/A
Equipment Storage	<b>\$29,307.81</b>	\$29,307.81	Additional Storage do to delay in build of Main Antennea. Kqds-tv	\$29,307.81	Security c on site storage during installation of interim antenna at KQDS-TV tower site
Equipment Delivery and Handling Charges	<b>\$95,000.00</b>	\$95,000.00	Includes both Comark and Dielectric quotes that total this amount. The additional expense is due to Antennas and transmission line being shipped in two different orders. Interim first, then main.	\$93,270.33	There wer additiona costs durir the actua building phase of th main antenna th arose as actual onsi issues, where additiona shipping c materials were need
Disposal Costs (for equipment and other waste, net of any salvage value)	<b>\$20,233.06</b>	\$20,233.06	Additional disposal cost for KQDS-TV Main Transmitter site	\$20,233.06	N/A

FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$1,895.50	N/A
<b>Sub-total</b>	\$246,606.72	\$246,041.72	N/A	\$181,032.11	N/A
<b>Total for all systems</b>	\$5,390,710.98	\$5,092,767.17	N/A	\$4,733,624.71	N/A

## Components

### Actual Information

Description	File Name
-------------	-----------

Employee Time	<b>Component Description:</b>	Employee Labor repack KQDS-TV Steven Schuyler
	<b>Amount:</b>	\$7,155.53
	<b>Component Description:</b>	Employee Labor KQDS-TV repack - Chris Drovda, CE
	<b>Amount:</b>	\$8,574.95
	<b>Component Description:</b>	KQDS-TV personnel labor repack - Steve Schuyler
	<b>Amount:</b>	\$4,784.69
Portable Restrooms	<b>Component Description:</b>	KQDS-TV personnel labor for repack
	<b>Amount:</b>	\$4,748.40
	<b>Component Description:</b>	Employee Chris Drovdal labor 399 repack KQDS-TV
	<b>Amount:</b>	\$4,748.40
State And Local Taxes	<b>Component Description:</b>	Taxes 8.875% for disposal costs. Comark. KQDS-TV
	<b>Amount:</b>	\$177.50

<b>Component Description:</b>	Taxes 8.875% Delivery Interim Comark. KQDS-TV
<b>Amount:</b>	\$117.25

<b>Component Description:</b>	State and local sales tax KQDS- TV repack
<b>Amount:</b>	\$470.38

<b>Component Description:</b>	Taxes 8.375% Delivery Comark KQDS-TV
<b>Amount:</b>	\$210.09

<b>Component Description:</b>	Invoice has wrong total. Dielectric will issue new invoice once corrected.
<b>Amount:</b>	N/A

<b>Component Description:</b>	State tax on 60% of quote for disposal costs
<b>Amount:</b>	\$1,005.00

<b>Component Description:</b>	State taxes on invoice 866022
<b>Amount:</b>	\$161.94

<b>Component Description:</b>	State taxes for 30% down of disposal costs of transmitters- primary, interim & interim RF
<b>Amount:</b>	\$502.50



	<b>Component Description:</b>  <b>Amount:</b>	State and local taxes MN, repack KQDS-TV \$3,994.88
	<b>Component Description:</b>  <b>Amount:</b>	State tax of 30% down for delivery & handling of transmitters-primary, interim, & interim RF \$946.50
	<b>Component Description:</b>  <b>Amount:</b>	State Tax for 60% of quote for shipping and handling \$1,893.02
	<b>Component Description:</b>  <b>Amount:</b>	State Tax on invoice 851022 \$33.24
Modify Receive Antenna at Translator Site	Information not provided.	
MVPD Notification of Channel Change	<b>Component Description:</b>  <b>Amount:</b>	Invoice MVPD Notification KQDS per quote EST-001255 for Repack \$1,463.70
Develop and air announcement of upcoming channel change	Information not provided.	

Equipment Storage	<div> <div>Component Description:</div> <div>Invoice for Security of the premises during off loading and construction.</div> </div> <div> <div>Amount:</div> <div>\$703.02</div> </div>
	<div> <div>Component Description:</div> <div>Security for KQDS-TV site. Delivery and installation of main antenna and transmitter site.</div> </div> <div> <div>Amount:</div> <div>\$2,985.09</div> </div>
	<div> <div>Component Description:</div> <div>Storage for main antenna KQDS-TV. See signed KQDS-TV Dielectric storage Letter attachment.</div> </div> <div> <div>Amount:</div> <div>\$21,053.00</div> </div>
	<div> <div>Component Description:</div> <div>Storage for Aux antenna and other aux material</div> </div> <div> <div>Amount:</div> <div>\$3,395.00</div> </div>
	<div> <div>Component Description:</div> <div>Security for on site storage during interim antenna installation</div> </div> <div> <div>Amount:</div> <div>\$1,171.70</div> </div>
Equipment Delivery and Handling Charges	<div> <div>Component Description:</div> <div>Final 10% SO1179002 line 18, Dielectric invoice MAN1179002</div> </div> <div> <div>Amount:</div> <div>\$2,650.00</div> </div>

<b>Component Description:</b>	Final 10% Delivery and handling Interim transmitter KQDS-TV
<b>Amount:</b>	\$1,400.00

<b>Component Description:</b>	Final section special cut, next day delivery. Crew was at site needed immediately.
<b>Amount:</b>	\$1,824.70

<b>Component Description:</b>	Equipment rental for off loading shipment
<b>Amount:</b>	\$399.10

<b>Component Description:</b>	Final 10% delivery and handling KQDS-TV Hitachi /Comark
<b>Amount:</b>	\$2,367.20

<b>Component Description:</b>	Shipping overnight Coupler needed to be EHT coated. Crew was on site at \$1500 per day. Crews are hard to keep on site.
<b>Amount:</b>	\$374.53

<b>Component Description:</b>	45% of quote line 44 due upon order
<b>Amount:</b>	\$11,925.00

<b>Component Description:</b>	30% down of delivery of primary, interim, & interim RF system transmitters
<b>Amount:</b>	\$11,301.60

<b>Component Description:</b>	60% of quote due prior to shipping
<b>Amount:</b>	\$22,603.20

<b>Component Description:</b>	Line #18 invoice MAN00546, sales quote 1179002, 45% prior to ship
<b>Amount:</b>	\$11,925.00

<b>Component Description:</b>	Line # 44, invoice MAN00546, sales quote 1179002, 45% prior to ship
<b>Amount:</b>	\$11,925.00

<b>Component Description:</b>	Final 10% per SO1179002, Invoice 1179002, line 44
<b>Amount:</b>	\$2,650.00

<b>Component Description:</b>	45% of quote line 18 due upon order
<b>Amount:</b>	\$11,925.00

---

Disposal Costs (for equipment and other waste, net of any salvage value)	<table> <tr> <td data-bbox="713 174 1023 208"><b>Component Description:</b></td><td data-bbox="1157 174 1362 324">Final 10% Disposal Costs KQDS-TV Hitachi /Comark</td></tr> <tr> <td data-bbox="713 336 823 369"><b>Amount:</b></td><td data-bbox="1157 336 1275 369">\$2,000.00</td></tr> <tr> <td data-bbox="713 477 1023 510"><b>Component Description:</b></td><td data-bbox="1157 477 1331 544">30% down of Disposal Costs</td></tr> <tr> <td data-bbox="713 555 823 589"><b>Amount:</b></td><td data-bbox="1157 555 1275 589">\$6,000.00</td></tr> <tr> <td data-bbox="713 696 1023 730"><b>Component Description:</b></td><td data-bbox="1157 696 1374 801">Roll off dumpsters for KQDS-TV main transmitter site.</td></tr> <tr> <td data-bbox="713 813 823 846"><b>Amount:</b></td><td data-bbox="1157 813 1254 846">\$233.06</td></tr> <tr> <td data-bbox="713 954 1023 987"><b>Component Description:</b></td><td data-bbox="1157 954 1362 1021">60% of quote due prior to shipping</td></tr> <tr> <td data-bbox="713 1032 823 1066"><b>Amount:</b></td><td data-bbox="1157 1032 1289 1066">\$12,000.00</td></tr> </table>	<b>Component Description:</b>	Final 10% Disposal Costs KQDS-TV Hitachi /Comark	<b>Amount:</b>	\$2,000.00	<b>Component Description:</b>	30% down of Disposal Costs	<b>Amount:</b>	\$6,000.00	<b>Component Description:</b>	Roll off dumpsters for KQDS-TV main transmitter site.	<b>Amount:</b>	\$233.06	<b>Component Description:</b>	60% of quote due prior to shipping	<b>Amount:</b>	\$12,000.00
<b>Component Description:</b>	Final 10% Disposal Costs KQDS-TV Hitachi /Comark																
<b>Amount:</b>	\$2,000.00																
<b>Component Description:</b>	30% down of Disposal Costs																
<b>Amount:</b>	\$6,000.00																
<b>Component Description:</b>	Roll off dumpsters for KQDS-TV main transmitter site.																
<b>Amount:</b>	\$233.06																
<b>Component Description:</b>	60% of quote due prior to shipping																
<b>Amount:</b>	\$12,000.00																
FCC Filing Fees - Special Temporary Authorization request	Information not provided.																
FCC Filing Fees - Form 2100 license to cover application	Information not provided.																
DTV Medical Facility Notification	<table> <tr> <td data-bbox="713 1505 1023 1538"><b>Component Description:</b></td><td data-bbox="1157 1505 1374 1700">Invoice Medical Facilities Notification KQDS per attached quote EST-001254</td></tr> <tr> <td data-bbox="713 1711 823 1744"><b>Amount:</b></td><td data-bbox="1157 1711 1275 1744">\$1,895.50</td></tr> </table>	<b>Component Description:</b>	Invoice Medical Facilities Notification KQDS per attached quote EST-001254	<b>Amount:</b>	\$1,895.50												
<b>Component Description:</b>	Invoice Medical Facilities Notification KQDS per attached quote EST-001254																
<b>Amount:</b>	\$1,895.50																

<b>Cost Information</b>	<b>Grand Total</b>		
		<b>Predetermined Cost Estimate</b>	<b>Estimated Cost</b>
			<b>Actual Cost</b>
	<b>Total for all systems</b>	\$5,390,710.98	\$5,092,767.17
			\$4,733,624.71

<b>Reimbursement Status</b>	<b>Question</b>	<b>Response</b>
	The facility has ceased operating on its pre-auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	Yes
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.



<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Kathy Lau</b> COO  03/18/2021</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Kathy Lau</b> COO</p> <p>03/18/2021</p>

Certification	Section	Question	Response
	<b>Submission of Final Allocation or Accounting Information Statements</b>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above-named entity, including any discounts, refunds, or rebates.
4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Kaathy  
Lau**  
COO

03/18/2021

**Attachments**