

(REFERENCE COPY - Not for submission)

#### FCC Form 399: Reimbursement Request

Service: DTV Call **WPCT** Channel: 33 (UHF) Facility Sign:

ID:

File 0000027973

Number:

FRN: 0004941621 Date 05/11

> Submitted: /2021

#### **Applicant** Information

#### **Applicant Name, Type, and Contact Information**

Applicant	Address	Phone	Email	Applicant Type
BEACH TV PROPERTIES, INC. Doing Business As: BEACH TV PROPERTIES, INC.	Byron J. Colley, Jr. 8317 Front Beach Road Suite 23 PANAMA CITY BEACH, FL 32407 United States	+1 (850) 234- 2773	jud. colley@tripsmarter. com	Corporation

### Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

#### **Preparer Contact** Information

#### **Preparer Contact Name and Information**

Applicant	Address	Phone	Email
The Prenarer is same as the reimbursement contact			

#### Broadcaster Information and Transition Plan

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	PLEASE SEE 08152017 PROJECT SUMMARY PDF WITH ATTACHED STRUCTURAL ANALYSIS AND MAJOR PROJECT COSTS DOCUMENTATION

#### **Transmitters**

S Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

#### Primary Transmitter

#### **Add Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	AT72-1KO
	Year	2014
	Туре	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	1 kW

#### Primary Transmitter

#### **New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	TMx9
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	1.2 kW
	Justification for New Transmitter	Needed for the transition.

#### Primary Transmitter

#### **Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	120/240
HVAC Service	Does the replacement transmitter require HVAC Service?	No
		'

	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	Yes
	Size	250.0 square feet
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

# Primary Transmitter Information not provided.

**Other Transmitter Cost Not Listed** 

#### **Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

#### **Existing Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	132.0 kW

Manufacturer	
Model	SWLP24D /46
Year	1995

#### **New Antenna Costs**

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna	Class	Full Power
Manufacturer and Types	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	101.0 kW
	Manufacturer	

Model	ATC BCH320D 33
Year	2017
Justification for New Antenna	Old antenna cannot be retuned. Station understands that it will be reimbursed only for the cost of a horizontal polarization antenna. Please see Exhibit for further explanation and cost justification.

#### **Other Antenna Costs**

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A

Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

#### **Other Antenna Cost Not Listed**

Name	Description
Cable Head-end antennas	Antenna replacements on the new re-pack channel for the head-end system

Transmission <sup>Seffien</sup>	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

# Primary Transmission Line

#### **Existing Transmission Line**

n Line Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission	Manufacturer	
Line Manufacturer and Type	Туре	Flexible Air
	Diameter	1 5/8 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	205 feet per run

#### Primary Transmi

#### **New Transmission Line**

smission	Section	Question	Response
New Transmission Line Costs		Use	Primary (Main)
		Description of Use	N/A
		Change Type	Purchase New
		Is this a request for upgraded equipment?	No
		Туре	Flexible Air
		Diameter	3 inches
		Other Diameter	N/A
		Segment Length	N/A
		Other Segment Length	N/A
		Number of parallel runs	1
		Length	225 feet per run
		Justification for New Transmission Line	Need new transmission line for new tower and antenna.

Primary

Other Transmission Line Expenses Not Listed

Transmission Line Expenses Not Listed

# Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

#### Primary Tower

#### **Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Construct New
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower Structure	Do you have a tower registration number?	No
Registration	ASR Number	
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	30° 10' 53.4" N-
	Longitude (NAD83)	085° 46' 48.0" W-
	Overall Structure Height	170.00 feet
	Support Structure Height	165.00 feet
	Ground Elevation Above Mean Sea Level (AMSL)	5.00 feet

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	Beach TV Properties, Inc.
Date Constructed	07/07/1996

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
4351	WPFN-CD	DTV

#### Primary Tower

#### **Tower Construction Costs**

Section	Question	Response
Construct New Tower	Use	Primary (Main)
	Description of Use	N/A
	Is this a request for upgraded equipment?	No
	Height	250.00 feet
	Justification for New Tower	Old tower will not support new antennas.

#### Primary Tower

#### **Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

#### Primary Tower

#### Other Tower Expenses Not Listed

Name	Description
Remove Old Tower	Remove old tower.

#### Outside Professional

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	995
	Explanation	Entity can not provide the required supervision and coordination required for this extensive project which involves local approvals, tower construction and demolition and new shelter with services.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A

	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A

Justification N/
------------------

# Outside Professional

#### Other Professional Services Expenses Not Listed

Services Costs	Description
Thomaston Broadcasting	Assist KM ENGR. on tower analysis 12 hrs x \$40/hr. \$480.00
Thomaston Broadcasting	MVPD 4 locations 8 hrs each. 32 hrs x \$40 /hr. \$1,280.
Thomaston Broadcasting	TQuotes for towers, site development, antennas, transmission line, and building. Planning application and electrical services. 97 hrs. x \$40/hr. \$3,880.00
Landscaping planning and management	Local building codes require an approved landscaping plan in order for construction to proceed. These expenses would not have occurred were it not for the repack.
KM Consulting	Structural analysis of existing tower
Thomaston Broadcasting	Assist with 399 filing 14 hrs. x \$40/hr. \$560.00
Thomaston Broadcasting	WPCT 400 hrs. x \$40/hr. \$16,000 see quote
Thomaston Broadcasting	Transmitter installs. 48 hrs. x \$40/hr. \$1,920.

# Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	Yes
	Is Remediation needed?	Yes
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	Yes
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD  Notification of a Channel Change?	Yes

# Other Expenses

#### Other Expenses Not Listed

Name	Description	
Mask Filter	Rhode & Swartz UT6E7F-1.5K	

## **Cost** Information

#### **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter TMx9	\$192,404.89	\$136,062.60		\$130,340.34	
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$126,000.00	\$69,657.71	N/A	\$63,935.45	N/A
Other Building Addition Size: 250.0	\$46,681.00	\$46,681.00	Please see Estimated Cost Justification WPCT-110- New 1st Primary Transmitter - Building Addition v0	\$46,681.00	N/A
Other Electrical Service: 120 /240	\$19,723.89	\$19,723.89	Please see Estimated Cost Justification WPCT-110- New 1st Primary Transmitter- Other Electrical Service v1	\$19,723.89	N/A
Sub-total	\$192,404.89	\$136,062.60	N/A	\$130,340.34	N/A
Total for all systems	\$1,278,896.39	\$935,823.80	N/A	\$750,248.78	N/A

#### Components

Actual Information		
Description	File Name	
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	Component Description:	1/3 Due before shipping. See Gates Air quote GA-0021737.
	Amount:	\$22,943.40
	Component Description:	Work on installing WPCT transmitter by Wade Thomaston
	Amount:	\$1,920.00
	Component Description: Amount:	Transmitter and mask filter \$21,614.97
	Component Description:	1/3 down
		payment. Tax and freight not included in invoice amount. See Gates Air quote GA-0021737.
	Amount:	\$20,200.24
	Component Description:	1/3 payment prior to shipment
	Amount:	\$20,200.24

Other -- Building Addition Size: 250.0

Component Description: 200ft chainlink

Fence 8ft tall/ privacy slatsblack/ barbed wire /3ft mangate/ 12ft

dd gate

**Amount:** \$13,720.00

Component Description: Used CSI

Concrete 10X20 Shelter, Serial

#E3588

**Amount:** \$15,740.00

Component Description: Used CSI

Concrete 10x20 Shelter, Serial #

E3588

**Amount:** \$15,740.00

Component Description: Repack expenses

Fiber feed installation

**Amount:** \$1,481.00

Other Electrical Service: 120 /240

Component Description:

Labor for

electrical work to demo conduit and wire to modular

building / material

**Amount:** \$908.89

Component Description: Labor and

electrical work

material for

**Amount:** \$18,815.00

## **Cost Information**

#### **Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna ATC BCH320D 33	\$190,923.97	\$50,959.47		\$45,819.47	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$1,260.00	N/A
UHF - Lower Power Side Mount, One station antenna - medium power (50- 200 kW), horizontally polarized	\$89,400.00	\$23,490.50	***System Notice: Estimate adjusted and locked because line has been superseded.  ***	\$23,490.50	N/A
Cable Headend antennas	\$5,393.97	\$5,393.97	Please see MegaHertz Proposal SS020-521 and the attached invoice MegaHertz #91118	\$5,393.97	N/A

UHF -	\$89,400.00	\$15,675.00	***System	\$15,675.00	N/A
Lower			Notice:		
Power Side			Estimate		
Mount, One			adjusted		
station			and locked		
antenna -			because		
medium			line has		
power (50-			been		
200 kW),			superseded.		
horizontally			***The		
polarized			remaining		
			cost on the		
			antenna.		
			This is a		
			continuation		
			of the other		
			antenna		
			cost line		
			item.		
Sub-total	\$190,923.97	\$50,959.47	N/A	\$45,819.47	N/A
Total for all systems	\$1,278,896.39	\$935,823.80	N/A	\$750,248.78	N/A

#### Components

Actual Information Description	File Name	
Sweep test of existing antenna	Component Description:  Amount:	Swept transmission line and antenna system \$1,260.00
	Component Description:	Sweep antenna system
	Amount:	\$1,260.00
	Component Description:	1/2 down with order, see Alive quote #2252017-3.
	Amount:	\$3,500.00

UHF - Lower Power Side  Mount, One station antenna - medium power (50-200  kW), horizontally polarized	Component Description: Amount:	Mounts - for 12" Pole \$6,315.50
	Component Description: Amount:	ATC-BCH320D-33 \$17,175.00
Cable Head-end antennas		
	Component Description:	Single log antenna- Channels 14-69; Dual horizontal pair antenna- channels 14-69
	Amount:	\$5,393.97
UHF - Lower Power Side		
Mount, One station antenna - medium power (50-200 kW), horizontally polarized	Component Description:	Antenna - ATBCH320D-33; FUII Randome
		Pressurized Antenna, Standard
	Amount:	Mount included \$15,675.00

## **Cost** Information

#### **Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$13,275.00	\$15,393.00		\$15,393.00	
Flexible Air Transmission Line - dielectric, 3"	\$13,275.00	\$15,393.00	invoice	\$15,393.00	N/A
Sub-total	\$13,275.00	\$15,393.00	N/A	\$15,393.00	N/A
Total for all systems	\$1,278,896.39	\$935,823.80	N/A	\$750,248.78	N/A

#### Components

<b>Actual Information</b>		
Description	File Name	

Flexible Air Transmission
Line - dielectric, 3"

Component Description: TX Line System -

235 feet of HJ8-50B 3" Aire Cable

with 3" EIA Flanges,

Adapters to 7/8 EIA Gas Barrier w/ Inner-Anchor

**Amount:** \$6,674.00

Component Description: TX Line System:

235 feet of HJ8-50B 3" Aire Cable Terminated w/ 3" EIA Flanges. Adapters to 7/8 EIA Gas Barrier w/ Inner Anchor

**Amount:** \$8,719.00

## **Cost Information**

#### **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$0.00	\$0.00		\$0.00	
Primary Tower	\$478,906.07	\$394,706.07		\$378,894.44	
New tower	\$368,706.07	\$368,706.07	The new tower has to meet hurricane wind loads in our coastal area. See KM Engineering budget in PDF attachment. With tax cost is \$293,978.00. See also Rohn Quote #Q17-11114-3, R&R Crane service invoices 6513, 6514 and Reliable Services Invoices	\$368,606.44	N/A
Remove Old Tower	\$26,000.00	\$26,000.00	N/A	\$10,288.00	N/A
Short Tower (less than 500')	\$84,200.00	\$0.00	N/A	N/A	N/A

Sub-total	\$478,906.07	\$394,706.07	N/A	\$378,894.44	N/A
Total for all systems	\$1,278,896.39	\$935,823.80	N/A	\$750,248.78	N/A

#### Components

Actual Information		
Description	File Name	
New tower		
	Component Description	120 ton crane
	Component Description: Amount:	\$2,656.50
	Allount.	Ψ2,000.00
	Component Description:	120 ton crane
	Amount:	\$2,656.50
	Component Description:	Landscape Project
	Amount:	\$14,500.00
	Component Description:	Site Visit,
		Construction
		Observation-
		Principal Engineer
	Amount:	\$11,546.66
	Component Description:	Geotechnical
		Exploration
	Amount:	\$3,500.00
	Component Description:	Tower
		construction; 1/3
		products received
	Amount:	\$48,616.75
	Component Description:	Landscape Project
	Amount:	\$7,500.00

**Component Description:** Remaining 50%

balance due for the construction of a structural slab

**Amount:** \$3,743.40

Component Description: 210' SSMW W/ 40'

POLE, XPO 665-815850 4/18/18, Besl Transfer (2lds) 8/10/18

**Amount:** \$66,324.98

Component Description: 2/3 deposit

received

**Amount:** \$48,616.75

**Component Description:** Installation of a

210' Tower with

Platform

**Amount:** \$58,500.00

Component Description: 210' SS

Foundation Installations

**Amount:** \$92,900.00

Component Description: New Tower

Inspection (3rd Party Inspection

Climb)

**Amount:** \$2,600.00

Component Description: 50% Deposit for

the construction of a new structural

slab

**Amount:** \$3,743.40

	Component Description:  Amount:	Certification Letter (Sign & Seal) - Fall Zone Letter (Part of Conditional Use Permit) \$450.50
	Component Description: Amount:	Model tower to review \$751.00
Remove Old Tower	Component Description:  Amount:	Dismantled 190 ft. Rohn 55 tower and removed all ebris from site. Remove all guy point anchors and Tower base. Removed coax and TV antenna. \$10,000.00
	Component Description: Amount:	Community Dev. Dept tower removal bond. \$288.00
Short Tower (less than 500')	Information not provided.	

## **Cost** Information

#### **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost
Outside Professional Services	\$290,961.46	\$236,277.66		\$174,906.53	
Landscaping planning and management	\$36,585.00	\$36,585.00	Please see the attached proposal from Reliable Services, LLC #4354 and Invoices TV002, RS-TV00-3L and TV001	\$14,585.00	N/A
Thomaston Broadcasting	\$17,200.00	\$17,200.00	N/A	\$16,630.00	N/A
RF Exposure Measurements	\$21,050.00	\$5,000.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	\$832.50	N/A
NEPA Section 106 environmental review, if needed	\$6,310.00	\$6,000.00	N/A	\$1,085.00	N/A
Prepare and or review reimbursement form	\$2,630.00	\$8,897.50	N/A	\$2,097.50	N/A

Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	\$0.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,480.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$1,500.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$10,000.00	N/A	\$3,500.00	N/A

ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	\$0.00	N/A
Project management of the transition	\$157,210.00	\$116,448.70	The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$116,448.70	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$5,000.00	N/A	\$3,300.00	N/A
KM Consulting	\$12,896.46	\$12,896.46	Structural analysis of existing tower, analysis showed that the tower needed to be replaced. KM Consulting invoices 110444 & 110445.	\$12,447.83	N/A
Sub-total	\$290,961.46	\$236,277.66	N/A	\$174,906.53	N/A
Total for all systems	\$1,278,896.39	\$935,823.80	N/A	\$750,248.78	N/A

### Components

Actual Information		
Description	File Name	

Landscaping planning and management	Component Description: Amount:	Landscape Project \$14,500.00
	Component Description:	(Mid-Way) Down- payment Landscape
	Amount:	project \$7,500.00
	Component Description: Amount:	Landscape Project \$14,585.00
Thomaston Broadcasting		
	Component Description:	5/28/2019 WPCT #4354 landscaping project, work done by Wade Thomaston.
	Amount:	\$360.00
	Component Description:	4/17/2019 Working on transmitter building site by
	Amount:	Wade Thomaston \$520.00
	Component Description:	2/8/2019 WPCT # 4354 foundation
	Amount:	system \$720.00
	Component Description:	4/29/2019 WPCT# 4354 Working with fence contractor by
	Amount:	Wade Thomaston \$680.00

**Component Description:** 1/2/2019 Processing

399 forms by Wade

Thomaston

**Amount:** \$720.00

Component Description: WPCT building

foundation work with

contractor.

**Amount:** \$1,440.00

Component Description: Contract Labor

**Amount:** \$4,000.00

Component Description: 3/5/2019 Work on

new transmitter building by Wade

Thomaston

**Amount:** \$2,350.00

Component Description: WPCT Transmitter

work

**Amount:** \$1,720.00

Component Description: WPCT-590-Contract

Labor

**Amount:** \$4,120.00

RF Exposure Information not provided.

Measurements

FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase

Component Description: determine all

pertinent parameters fro complete FAA filing. Prepare FAA 7460-1 Application.

**Amount:** \$832.50

NEPA Section 106 environmental review, if needed	Component Description:	Environmental services / Archaeological Site
	Amount:	Documentation \$1,085.00
Prepare and or review reimbursement form	Component Description:	Further coordination with structural engineers and client
	Amount:	regarding refinement of 399 app form. \$971.25
	Component Description:	FCC Form 399 review, discussion and research
	Amount:	\$786.25
	Component Description:	Prepare and Review Reimbursement Form
	Amount:	\$20.00
	Component Description:	Completion of 399 forms;
	Amount:	\$320.00
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description:	RF Eng - Construction Permit Application (Main)
	Amount:	Communications Technologies 8498 \$971.25
	Component Description:	FCC Minor change app for CP
	Amount:	\$1,000.00
	Component Description:	Replication filing - review antenna and system date to be specified in app for CP. Engineering for app.
	Amount:	\$1,480.00
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Component Description:	COORDINATION WITH CLIENT, ANTENNA MANUFACTURER, LOCAL ENGINEER AND FCC LEGAL COUNSEL
	Amount:	\$1,500.00
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Application		

Environmental Assessment, if triggered FCC NEPA Checklist **Component Description:** by NEPA Section 106 /flood zones review or for certain \$1,000.00 Amount: structures over 450 feet Outside Professional **Component Description:** Services - Structural Analysis of Existing Tower Amount: \$2,450.00 **Component Description:** Environmental services / WPCT -FCC 620/Section 106 Document Amount: \$2,500.00 ASR modification Information not provided. (prepare FCC Form 854) Project management of the transition **Component Description: Project Management** \$5,058.20 Amount: **Component Description: Project Management** Amount: \$2,203.40 **Project Management Component Description:** Amount: \$1,219.65 **Component Description: Project Management** \$3,534.25 Amount: **Component Description: Project Management** Amount: \$4,456.55

**Component Description:** 

Amount:

**Project Management** 

\$2,377.95

**Component Description:** 

Amount:

**Project Management** 

\$618.45

**Component Description:** 

Amount:

**Project Management** 

\$1,819.50

**Component Description:** 

Amount:

**Project Management** 

\$1,878.75

**Component Description:** 

Amount:

**Project Management** 

\$2,480.10

**Component Description:** 

Amount:

**Project Management** 

\$3,882.60

**Component Description:** 

Amount:

**Project Management** 

\$3,957.90

**Component Description:** 

Amount:

**Project Management** 

\$2,676.90

**Component Description:** 

Amount:

**Project Management** 

\$1,906.15

**Component Description:** 

Amount:

**Project Management** 

\$615.55

**Component Description:** 

Amount:

**Project Management** 

\$345.65

**Component Description:** 

Amount:

Project Management

\$1,891.65

**Component Description:** 

Amount:

**Project Management** 

\$2,326.30

**Component Description:** 

Amount:

Project management

\$1,903.40

**Component Description:** 

Amount:

**Project Management** 

\$6,177.00

**Component Description:** 

Amount:

**Project Management** 

\$2,169.45

**Component Description:** 

Amount:

**Project Management** 

\$5,059.70

**Component Description:** 

Amount:

**Project Management** 

\$2,056.70

**Component Description:** 

Amount:

**Project Management** 

\$2,540.90

**Component Description:** 

Amount:

**Project Management** 

\$2,298.95

**Component Description:** 

Prepare transition cost, develop costs

\$1,360.20

**Component Description:** 

Amount:

Amount:

**Project Management** 

\$3,102.20

Component Description: Work assisting

transition. \$4,920.00

**Amount:** \$4,920.00

Component Description: Project Management

**Amount:** \$4,143.35

Component Description: Project Management

**Amount:** \$7,274.30

Component Description: Project Management

**Amount:** \$2,289.30

Component Description: Project Management

**Amount:** \$2,607.75

Component Description: Review initial FCC

notification. Email time with client reviewing the FCC filing process.

**Amount:** \$337.50

**Component Description:** FCC 387 Form Prep.

**Amount:** \$175.00

Component Description: Project management

**Amount:** \$373.75

Component Description: Project Management

**Amount:** \$3,164.05

Component Description: Project Management

**Amount:** \$6,102.85

**Component Description:** 

Amount:

Project Management

\$2,918.30

**Component Description:** 

Amount:

**Project Management** 

\$2,238.30

**Component Description:** 

Amount:

Project management

\$2,400.75

**Component Description:** 

Amount:

**Project Management** 

\$4,861.70

**Component Description:** 

Amount:

**Project Management** 

\$2,723.80

Perform engineering study for new channel assignment and antenna development

**Component Description:** 

Amount:

Amount:

**Tower Data Analysis** 

\$2,450.00

**Component Description:** 

Site visit, structural

analysis.

\$2,450.00

**Component Description:** 

Prepare transition

and development

costs.

**Amount:** \$1,360.00

**Component Description:** 

Amount:

**Tower Drawings** 

\$850.00

Component Description:

Site visit for Principal Engineer

Amount:

\$8,402.83

Component Description:

Construction drawings and project coordination

Amount:

N/A

**Component Description:** KM Consulting **Amount:** \$4,045.00

### **Cost Information**

#### **Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$112,425.00	\$102,425.00		\$4,895.00	
AM Pattern Disturbance Impact study	\$7,890.00	\$7,500.00	N/A	\$2,590.00	N/A
AM Pattern Disturbance Remedy	\$21,050.00	\$12,000.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
Local Zoning	\$5,000.00	\$5,000.00	N/A	\$0.00	N/A
Non-zoning permits	\$5,000.00	\$5,000.00	N/A	\$2,305.00	N/A
BLM or NFS Coordination	\$2,500.00	\$2,500.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$30,000.00	\$30,000.00	N/A	\$0.00	N/A
Equipment Delivery and Handling Charges	\$15,000.00	\$15,000.00	N/A	\$0.00	N/A

Equipment Storage	\$5,000.00	\$5,000.00	N/A	\$0.00	N/A
Develop and air announcement of upcoming channel change	\$2,500.00	\$2,500.00	N/A	N/A	N/A
MVPD Notification of Channel Change	\$2,500.00	\$2,500.00	N/A	N/A	N/A
Mask Filter	\$4,100.00	\$4,100.00	N/A	N/A	N/A
Sub-total	\$112,425.00	\$102,425.00	N/A	\$4,895.00	N/A
Total for all systems	\$1,278,896.39	\$935,823.80	N/A	\$750,248.78	N/A

### Components

Actual Information Description	File Name	
AM Pattern Disturbance Impact study	Component Description:  Amount:	AM PATTERN DISTURBANCE IMPACT AND REMEDY. METHOD OF MOMENTS ANALYSIS AND ITS IMPACT. COORDINATION WITH CLIENT AND FCC LEGAL COUNSEL \$2,590.00
AM Pattern Disturbance Remedy	Information not provided.	
DTV Medical Facility Notification	Information not provided.	

FCC Filing Fees - Form 2100 license to cover application	Information not provided.	
Local Zoning	Information not provided.	
Non-zoning permits		_
	Component Description:	Survey tower site and set boundaries.
	Amount:	\$2,305.00
BLM or NFS Coordination	Information not provided.	
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.	
Equipment Delivery and Handling Charges	Information not provided.	
Equipment Storage		
	Component Description:	Storage for equipment
	Amount:	\$2,219.40
Develop and air announcement of upcoming channel change	Information not provided.	
MVPD Notification of Channel Change	Information not provided.	

## Cost Information

#### **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$1,278,896.39	\$935,823.80	\$750,248.78

Reimbursem	entestatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

### Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
  Person signing
  below certifies that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Jud Colley
Owner

05/11/2021

Section Question Response

# Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
  Person signing
  below certifies and
  represents that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Jud Colley
Owner

05/11/2021

#### **Attachments**