

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 4318 Service: DTV Call WNMU Channel: 8 (High VHF)

ID:

Sign:

File **0000026956**

Number:

FRN: **0002735751** Date **04/19**

Submitted: /2021

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
BOARD OF TRUSTEES, NORTHERN MICHIGAN UNIVERSITY Doing Business As: BOARD OF TRUSTEES, NORTHERN MICHIGAN UNIVERSITY	Mr. Eric Smith WNMU (TV) 1401 PRESQUE ISLE DRIVE MARQUETTE, MI 49855 United States	+1 (906) 227- 1314	esmith@nmu. edu	Government Entity

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Benjamin Pidek Consulting Engineer Mid-State Consultants	6197 Miller Rd., Suite 1 Swartz Creek, MI 48473 United States	+1 (810) 226- 0750	bpidek@mscon. com

Broadcaster Information and Transition Plan

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	WNMU must replace its main and auxiliary antenna and main and auxiliary transmitter in order to move it its new channel. See attached narrative for a more detailed explanation.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary Transmitter

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	Platinum PTCD10P1i
	Year	2009
	Туре	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	2.26 kW

Primary Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	VAXTE-4
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	2.8 kW
	Justification for New Transmitter	Current transmitter is no longer supported by the manufacturer except for maintenance. Available parts are in limited supply and in some cases are no longer available. Manufacturer says it cannot be re- tuned.

Primary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes

nd ects ed ical or.
i i

Primary Transmitter

Other Transmitter Cost Not Listed

Nan	ne	Description

Transmitter Bldg	. Rearrangement
-------------------------	-----------------

Equipment racks will need to be moved in the transmitter building in order to make space for the new transmitter. HVAC ducting will also need to be rerouted.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	15.4 kW

Manufacturer	
Model	ATW9V3- HTO-13-R
Year	2009

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	15.6 kW
	Manufacturer	
	Model	THV-9A8-R

Year	2019
Justification for New Antenna	Existing main antenna is a coaxial slot antenna that is channel specific and cannot be reused on the new channel.

Other Antenna Costs

Question	Response
Do you need a Combiner for a Shared Antenna?	
Туре	
Number of channels supported	N/A
Frequencies of channels supported	N/A
Frequency	N/A
Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Do you require the separate purchase of the Elbow Complex?	Yes
Broadband or Single Channel?	Single Channel
Feed Line Size	4 1/16 inches inches
Do you require the separate purchase of side mount brackets for a high power antenna?	
	Do you need a Combiner for a Shared Antenna? Type Number of channels supported Frequencies of channels supported Frequency Do you need a combiner output splitter /switcher for dual feed lines? Do you require the separate purchase of the Elbow Complex? Broadband or Single Channel? Feed Line Size Do you require the separate purchase of side mount brackets for a high power

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Other Antenna Cost Not Listed

Information not provided.

Interim Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna	Class	Full Power
Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Broadband Slot
	Number of Stations Supported	1
	Number of Panels/Bays	8
	Lower Limit	174.00 MHz
	Upper Limit	216.00 MHz
	Design power capacity in use	20.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	20.0 kW
	Manufacturer	
	Model	TLS-V8BB
	Year	2019

Interim Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

Transmission Seffien	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission

Add Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmission currently shared with any other stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	ERI
	Туре	Rigid
	Diameter	Other
	Other Diameter	4 inches
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1030 feet per run

Primary Transmissi

Other Transmission Line Expenses Not Listed

sioı	Naine	Description	
	Primary Line - Additional Transmission Line Parts	Additional parts needed in order to reuse existing line	
	Primary Transmission Line - Dehydrator	Primary Transmission Line - Dehydrator	

Interim Transmission

New Transmission Line

on Section	Question	Response
New Transmission Line	Use	Interim
Costs	Description of Use	N/A
	Change Type	Purchase New
	Туре	Flexible Air
	Diameter	3 inches
	Segment Length	N/A
	Other Segment Length	
	Number of parallel runs	1
	Length	1000 feet per run

Justification for New Transmission Line	WNMU has
JUSTINGATION FOR TRANSPORTED LINE	been
	assigned
	Phase 9 for
	construction
	which will
	be during
	the winter
	months in
	Michigan. It
	will need to
	construct
	the new
	facility in
	the
	previous
	year and
	will need
	trans line
	for the
	interim
	facility while
	it waits for
	its testing
	date.

Other Transmission Line Expenses Not Listed

Interim Transmiss

sior	Name	Description
	Interim Transmission Line-Nitrogen Regulator Kit	Interim Transmission Line-Nitrogen Regulator Kit

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Add Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Yes
Existing Tower Structure	Do you have a tower registration number?	Yes
Registration	ASR Number	1023010
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	46° 21' 10.0 N-
	Longitude (NAD83)	087° 51' 15.0" W-
	Overall Structure Height	1100.71 fee
	Support Structure Height	999.99 feet
	Ground Elevation Above Mean Sea Level (AMSL)	1499.98 fee

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	BOARD OF TRUSTEES OF NORTHERN MICHIGAN UNIVERSITY DBA = WNMU TV FM
Date Constructed	10/09/1972

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
49572	WNMU-FM	FM

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A

Helicopter Services	Are helicopter services required?	Yes
Required		

Primary Tower

Other Tower Expenses Not Listed

Name	Description
Interim Antenna Rigging	Rigging necessary for installation of interim antenna and transmission line.
PE Review of Rigging Plan	Professional Engineering review of proposed rigging plan as required by ANSI /ASEE A10.48 and ANSI/TIA 322 standards.

Outside Professional

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	595
	Explanation	WNMU requires the aid of outside project management services in order to fulfill the requirements of the repack. WNMU does not have sufficient resource capacity and expertise in house to handle reimbursement related tasks
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1

	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	Yes
	Number of Days	26

Justification	Installation,
	testing, and
	other field
	engineering
	work required
	for repack

Outside Professional

Other Professional Services Expenses Not Listed

al Services Costs	Description
Site Survey	GatesAir performed a site survey to access changes to facility as necessary to transition to new channel including, power and HVAC requirements, available transmitter room space and existing antenna and transmission line RF characteristics at new channel.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses

Other Expenses Not Listed

Name	Description
Performance Bond	NMU typically follows AIA contract guidelines which requires on a project of this magnitude that construction bonds be required as part of the bid process. Bonds are necessary to ensure project completion and to protect necessary down payments.
Employee Time, Travel and Per Diem	Time and travel expenses needed by NMU employees to work on the transition to a new channel.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter VAXTE-4	\$270,950.00	\$279,382.27		\$153,975.36	
Transmitter Bldg. Rearrangement	\$50,000.00	\$50,000.00	N/A	\$98.76	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
5 Ton system	\$20,250.00	\$38,082.27	Please see Estimated Cost Justification WNMU- 110-1st Primary Transmitter - 5 Ton System HVAC v0	\$37,805.32	N/A
Other Electrical Service: Necessary conduit, wiring and fuse disconnects as quoted by electrical contractor.	\$10,000.00	\$10,000.00	N/A	\$5,445.00	N/A
High VHF - Air Cooled Solid State Transmitter 1.1 . 4.4 kW	\$152,500.00	\$145,000.00	N/A	\$110,626.28	N/A
Sub-total	\$270,950.00	\$279,382.27	N/A	\$153,975.36	N/A

Total for all	\$2,164,343.64	\$2,030,438.31	N/A	\$1,216,419.62	N/A
systems					

Components

•		
Actual Information Description	File Name	
Transmitter Bldg. Rearrangement	Component Description: Amount:	LOC TITE FOAM GPS AND CRCKS 12-OZ \$4.00
	Component Description:	Invoice moved to
	Amount:	correct budget category. N/A
	Component Description:	Invoice moved to correct budget
	Amount:	category. N/A
	Component Description:	Invoice moved to 1st Primary Transmitter - Other Electrical Service
	Amount:	Category N/A
	Component Description:	SKELETON 10OZ CAULK GUN DRIP FREE 3
	Amount:	\$94.76
	Component Description:	Invoice moved to correct budget category.
	Amount:	N/A

Switchgear - industrial 800 amp	Information not provided.	
5 Ton system	Component Description: Amount:	Key pick up \$2,223.05
	Component Description: Amount:	HVAC \$9,000.00
	Component Description: Amount:	Demo existing three supply \$23,082.27
	Component Description: Amount:	HVAC \$3,500.00
Other Electrical Service: Necessary conduit, wiring and fuse disconnects as quoted by electrical contractor.	Component Description: Amount:	Electrical for HVAC and Television equipment \$1,945.00
	Component Description: Amount:	ELY Township Tower Site \$3,500.00

High VHF - Air Cooled Solid State Transmitter 1.1 . 4.4 kW

Component Description: A. Transmitter **Amount:** \$35,170.15

Component Description: VAXTE-4R44

Transmitter per Quote Q-81435

Amount: \$40,285.96

Component Description: Downpayment only

for channel 8

transmitter \$35,170.17

Amount:

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost
Interim Antenna TLS-V8BB	\$106,730.00	\$106,400.00		\$77,148.13	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,400.00	N/A
High VHF - High Power Side Mount One Station horizontally polarized	\$100,000.00	\$100,000.00	N/A	\$70,748.13	N/A
Primary Antenna THV-9A8-R	\$341,300.00	\$340,696.00		\$277,259.18	
Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed)	\$9,570.00	\$9,296.00	Please see Dielectric quote 700079CMZ- 1, plus actual shipping costs on invoices	\$9,231.10	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,400.00	N/A
High VHF - High Power Top Mount One Station horizontally polarized	\$325,000.00	\$325,000.00	N/A	\$261,628.08	N/A

Sub-total	\$448,030.00	\$447,096.00	N/A	\$354,407.31	N/A
Total for all systems	\$2,164,343.64	\$2,030,438.31	N/A	\$1,216,419.62	N/A

Components

File Name	
Component Description: Amount:	WNMU-280- Interim Antenna - Sweep Test \$2,880.00
Component Description: Amount:	WNMU-280- Interim Antenna - Sweep Test \$640.00
Component Description: Amount:	WNMU-280- Interim Antenna - Sweep Test \$2,880.00
	Component Description: Amount: Component Description: Amount: Component Description:

High VHF - High Power Side Mount One Station WNMU-280-**Component Description:** horizontally polarized Interim Antenna -High VHF High Power Side Mount Single Station, H-POL \$33,225.30 Amount: **Component Description:** WNMU-280-Interim Antenna -High VHF High Power Side Mount Single Station, H-POL Amount: \$30,724.43 **Component Description:** WNMU-280-Interim Antenna -High VHF High Power Side Mount Single Station, H-POL Amount: \$6,798.40 Elbow complex, single channel, at antenna input, **Component Description:** WNMU-210per 4 1/16. feedline (if Primary Antenna needed) **Elbow Complex** Amount: \$4,183.20 **Component Description:** WNMU-210-Primary Antenna -**Elbow Complex** Amount: \$4,154.30 **Component Description:** WNMU-210-

Amount:

Primary Antenna -Elbow Complex

\$893.60

Sweep test of existing		
antenna	Component Description:	WNMU-210-
		Primary Antenna -
		Sweep Test
	Amount:	\$2,880.00
	Component Description:	WNMU-210-
		Primary Antenna -
		Sweep Test
	Amount:	\$2,880.00
	Component Description:	WNMU-210-
		Primary Antenna -
		Sweep Test
	Amount:	\$640.00
High VHF - High Power Top		
Mount One Station	Component Description:	UHF - High Power
horizontally polarized		Top Mount
	Amount:	\$118,638.00
	Component Description:	UHF HIGH
		POWER TOP
		MOUNT
	Amount:	\$117,742.08
	Component Description:	UHF - HIGH
		POWER TOP
		MOUNT
	Amount:	\$25,248.00

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

			Estimated		
Description	Predetermined Cost Estimate	Estimated Cost	Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$59,415.55	\$41,760.62		\$41,760.62	
Interim Transmission Line-Nitrogen Regulator Kit	\$415.55	\$415.55	Please see WNMU Interim Transmission Line- Nitrogen Regulator Kit Budget Revision Justification Letter	\$415.55	N/A
Flexible Air Transmission Line - dielectric, 3"	\$59,000.00	\$41,345.07	Estimated Cost Justification WNMU-380- Interim Transmission Line - 3 Flexible Air Dielectric V0	\$41,345.07	N/A
Primary Transmission Line	\$14,907.87	\$14,907.87		\$13,438.73	
Primary Transmission Line - Dehydrator	\$3,053.12	\$3,053.12	Please see RF Specialities proposal RFMQ26482 and email justification	\$3,053.12	N/A

Primary Line - Additional Transmission Line Parts	\$11,8 54.7 5	\$11,854.75	Please see Dielectric quote 700079CMZ- 1, plus actual shipping costs on invoices	\$10,385.61	N/A
Sub-total	\$74,323.42	\$56,668.49	N/A	\$55,199.35	N/A
Total for all systems	\$2,164,343.64	\$2,030,438.31	N/A	\$1,216,419.62	N/A

Components

Actual Information Description	File Name	
Interim Transmission Line- Nitrogen Regulator Kit	Component Description:	Nitrogen Regulator Kit
	Amount:	\$415.55

Flexible Air Transmission		
Line - dielectric, 3"	Component Description:	WNMU-380-
		Interim
		Transmission Line
		- 3" Flexible Air
		Dielectric
	Amount:	\$18,168.61
	Component Description:	OTHER
	Amount:	\$2,632.00
	Component Description:	WNMU-380-
		Interim
		Transmission Line
		- 3" Flexible Air
		Dielectric
	Amount:	\$16,821.98
	Component Description:	WNMU-380-
		Interim
		Transmission Line
		- 3" Flexible Air
	Amount	Dielectric
	Amount:	\$3,722.48
Primary Transmission Line -		
Dehydrator	Component Description:	TSI WDH2-5U-15-
		120 Waveguide
	Amount:	\$3,053.12

Primary Line - Additional Transmission Line Parts

Component Description: WNMU-310-

Primary

Transmission Line

- Additional

Transmission Line

Parts

Amount: \$5,334.63

Component Description: WNMU-310-

Primary

Transmission Line

- Additional

Transmission Line

Parts

Amount: \$1,996.70

Component Description: WNMU-310-

Primary

Transmission Line

- Additional

Transmission Line

Parts

Amount: \$3,054.28

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual C
Primary Tower TOWER	\$866,350.00	\$834,250.00		\$495,469.00	
Tower Helicopter Lift	\$114,750.00	\$114,750.00	Please see WNMU FDH Infrastructure Services, LLC quote P18_231409_001A	\$114,750.00	N/A
Tall Tower (greater than 500')	\$210,500.00	\$200,000.00	N/A	\$171,580.00	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$12,000.00	N/A	\$12,000.00	N/A
Major tower reinforcement /modifications	\$421,000.00	\$400,000.00	N/A	\$197,014.00	N/A
PE Review of Rigging Plan	\$7,500.00	\$7,500.00	N/A	N/A	N/A
Interim Antenna Rigging	\$100,000.00	\$100,000.00	N/A	\$125.00	N/A
Sub-total	\$866,350.00	\$834,250.00	N/A	\$495,469.00	N/A
Total for all systems	\$2,164,343.64	\$2,030,438.31	N/A	\$1,216,419.62	N/A

Components

Actual Information Description	File Name	
Tower Helicopter Lift		
	Component Description:	Field services final PMT 10%
	Amount:	\$11,475.00
	Component Description:	STNLCN STNL Construction
	Amount:	\$34,425.00
	Component Description:	Construction Srvcs
	Amount:	\$68,850.00

Tall Tower (greater than 500')

Component Description: WNMU-410-

Existing Primary
Tower - Tower

Rigging, Tall Tower

Amount: \$10,847.10

Component Description: WNMU-410-

Existing Primary
Tower - Tower
Rigging, Tall
Tower

Amount: \$46,200.00

Component Description: Field Services

Final PMT \$31,427.00

Component Description: Regular Portable

Toilet

Amount: \$150.00

Amount:

Component Description: Tall Tower **Amount:** \$105.00

Component Description: Field Services

Down PMT

Amount: \$31,427.00

Component Description: ZEP AP CLEAN &

DEGREASE 320Z

Amount: \$105.00

Component Description: WNMU-410-

Existing Primary
Tower - Tower

Rigging, Tall Tower

Amount: \$51,423.90

Structural engineering tower load study for well documented tower

Component Description: Engineering

services

Amount: \$1,500.00

Component Description: STNLSA STNL

Structural Analysis

Amount: \$2,750.00

Component Description: STNLSA STNL

Structural Analysis

Amount: \$2,750.00

Component Description: 001 Engineering

Amount: \$2,500.00

Component Description: 002 Engineering

Amount: \$2,500.00

Major tower reinforcement		
/modifications	Component Description:	WNMU-410-
		Existing Primary
		Tower - Major
		Tower
		Reinforcement
		/Modifications
	Amount:	\$118,208.40
	Component Description:	WNMU-410-
		Existing Primary
		Tower - Major
		Tower
		Reinforcement
		/Modifications
	Amount:	\$19,701.40
	Component Description:	WNMU-410-
	· ·	Existing Primary
		Tower - Major
		Tower
		Reinforcement
		/Modifications
	Amount:	\$59,104.20
PE Review of Rigging Plan	Information not provided.	
Interim Antenna Rigging		
	Component Description:	Regular Portable
		Toilet
	Amount:	\$125.00

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual C
Outside Professional Services	\$256,670.87	\$173,572.20		\$134,643.75	
Project management of the transition	\$94,010.00	\$99,675.00	Please see attached Widelity Strategics Support Quote	\$89,482.05	N/A
Site Survey	\$15,300.00	\$15,300.00	N/A	\$15,289.50	N/A
Additional Field Engineering Service, 26 Days	\$24,030.87	\$24,030.87	The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$24,030.87	Please s submitte invoice
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$516.33	Please see WNMU Outside Professional Services- Engineering - Comprehensive Coverage Verification via Field Study Budget Revision Justification Letter. The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time	\$516.33	see submitte invoice

FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	\$300.00	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$1,300.00	The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$1,300.00	Please s submitt invoice
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	\$200.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$900.00	N/A

Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$225.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$750.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$1,125.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$525.00	N/A
Sub-total	\$256,670.87	\$173,572.20	N/A	\$134,643.75	N/A
Total for all	\$2,164,343.64	\$2,030,438.31	N/A	\$1,216,419.62	N/A

Actual Information Description	File Name	
Project management of the transition	Component Description: Amount:	Project management \$9,467.50
	Component Description: Amount:	Project Management \$4,266.70
	Component Description: Amount:	Project Management \$15,749.80
	Component Description: Amount:	Project Management \$3,835.00
	Component Description: Amount:	Project management \$5,827.65
	Component Description: Amount:	Project Management \$2,183.70
	Component Description: Amount:	Project Management \$13,464.15
	Component Description: Amount:	Project Management \$2,907.85

Component Description: Project

Management

Amount:

\$3,580.45

Component Description: Project

Management

Amount: \$3,837.50

Component Description: Repack Status

Review and

Conference Call

Amount: \$300.00

Component Description: WNMU-510-Project

Management

Amount: \$100.00

Component Description: Main and Interim

Antenna

Construction
Planning/Timing

and Status Review

Amount: \$450.00

Component Description: Review of Stainless

Tower Study and Discussion on Results with NMU

Amount: \$225.00

Component Description: Project

Management

Amount: \$12,094.30

Component Description: PO026623: Ship to

E Smith SRV 906

/227-1314

Amount: \$1,400.00

Component Description: 4/2/19 Office **Amount:** \$3,559.10

Component Description: WNMU-510-Project

Management

Amount: \$200.00

Component Description: Review and

Response to
Dielectric
Questions
Regarding Main

and Interim
Antennas

Amount: \$225.00

Component Description: WNMU-510-Project

Management \$400.00

Component Description: Project

Management

Amount: \$1,258.75

Component Description: Project

Management

Amount: \$4,063.35

Component Description: Project

Management

Amount: \$86.25

Site Survey

Component Description:

Amount:

Amount:

Field Service

\$15,289.50

Additional Field Engineering Service, 26		
Days	Component Description:	Attic Mount TV
•	Amount:	Antenna \$74.85
	Component Description: Amount:	TRAVEL \$10,342.56
	Component Description:	Procedure Patch
	Amount:	\$2,170.43
	Component Description: Amount:	Drive Madison \$4,214.56
	Component Description: Amount:	Electrician Coordinate \$7,228.47
Comprehensive coverage verification via field study, if needed	Component Description: Amount:	bladeRF 2.0 micro \$516.33
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.	
ASR modification (prepare FCC Form 854)	Information not provided.	
Attorney Fees - Prepare and File request for Special Temporary Authorization	Component Description:	WNMU-550- Attorney - Special Temporary
	Amount:	Authorization \$300.00

Attorney Fees -Negotiation of lease and other matters for shared locations

Component Description: Em

Email exchange with Eric Smith

Amount:

\$100.00

Component Description:

Professional Services

Amount:

\$300.00

Component Description:

Professional

Amount:

Services \$100.00

Component Description:

Draft and File Form

323-E

Amount:

\$300.00

Component Description:

Professional

Services

Amount:

\$100.00

Component Description:

Professional

Services

Amount:

\$200.00

Component Description:

Professional

Amount:

Amount:

Services \$200.00

Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application

Component Description:

WNMU-550-

Attorney - License

to Cover

Application (Main)

\$200.00

Attorney Fees - Prepare and File FCC Form 2100 WNMU-550-**Component Description:** (main), Construction Attorney -Permit Application Construction Permit Application (Main) \$100.00 Amount: **Component Description:** Professional Services \$800.00 Amount: **Component Description:** Professional Services Amount: \$600.00 **Component Description:** Invoice to be removed, it's nonreimbursable. Amount: N/A Prepare request for Information not provided. **Special Temporary** Authorization Prepare engineering section of FCC Form 2100 **Component Description:** Preparation of (main), License to Cover Application for Application License to Cover Repack Amount: \$225.00 Prepare engineering section of FCC Form 2100 **Component Description:** FCC Repack of (main), Construction **WNMU Permit Application** Amount: \$750.00

Perform engineering study for new channel assignment and antenna development	Component Description:	WNMU-530-RF Eng - Engineering Study for New Channel
	Amount:	Assignment \$675.00
	Component Description:	FCC Repack of WNMU
	Amount:	\$450.00
Address transition timing and coordination issues w/other stations and wireless	Information not provided.	
Prepare and or review reimbursement form	Component Description:	Professional
		Services
	Amount:	\$100.00
	Component Description:	WNMU-590- Prepare/Review Reimbursement Form
	Amount:	\$100.00
	Component Description:	WNMU-550- Prepare/Review Reimbursement
	Amount:	Form \$225.00
	Component Description:	Attorney Prepare
		and Review Reimbursement Form
	Amount:	\$100.00

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost
Other Expenses	\$248,019.35	\$239,469.35		\$22,724.85	
Employee Time, Travel and Per Diem	\$109,045.00	\$109,045.00	N/A	\$69.60	N/A
Performance Bond	\$83,104.00	\$83,104.00	N/A	N/A	N/A
MVPD Notification of Channel Change	\$2,500.00	\$2,500.00	N/A	\$2,125.00	N/A
Develop and air announcement of upcoming channel change	\$5,000.00	\$5,000.00	N/A	N/A	N/A
Equipment Storage	\$14,430.00	\$14,430.00	Estimated Cost Justification WNMU- 610- Equipment Storage V0	\$14,430.00	N/A
Equipment Delivery and Handling Charges	\$2,390.35	\$2,390.35	Please see Estimated Cost Justification WNMU- 610- Equipment Delivery V0	\$2,390.35	N/A
DTV Medical Facility Notification	\$11,550.00	\$3,000.00	N/A	\$2,231.25	N/A

Disposal Costs (for equipment and other waste, net of any salvage value)	\$20,000.00	\$20,000.00	N/A	\$1,478.65	N/A
Sub-total	\$248,019.35	\$239,469.35	N/A	\$22,724.85	N/A
Total for all systems	\$2,164,343.64	\$2,030,438.31	N/A	\$1,216,419.62	N/A

Components

Actual Information Description	File Name	
Employee Time, Travel and Per Diem		
	Component Description:	Repack travel
		expenses- mileage to
		transmitter site
	Amount:	\$69.60
Performance Bond	Information not provided.	
MVPD Notification of		
Channel Change	Component Description:	MVPD
		Notification
		Services
	Amount:	\$2,125.00
Develop and air	Information not provided.	
announcement of upcoming	·	
channel change		
Equipment Storage		
	Component Description:	WNMU-610-
		Equipment
		Storage
	Amount:	\$14,430.00

Equipment Delivery and Handling Charges	Component Description: Amount:	OTHER \$295.35
	Component Description: Amount:	Truck Driver per hour
	Amount.	\$2,095.00
DTV Medical Facility		
Notification	Component Description:	DTV Notification
		Service
	Amount:	\$2,231.25
Disposal Costs (for		
equipment and other waste,	Component Description:	20 Yd rolloff
net of any salvage value)	Amount:	\$558.90
		* -
	Component Description:	Delivery 30 yd
		open top
	Amount:	\$250.00
	Component Description	Dolivory 20 vd
	Component Description:	Delivery 20 yd open top
	Amount:	\$250.00
		+-00.00
	Component Description:	30 Yd rolloff
	Amount:	\$419.75

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$2,164,343.64	\$2,030,438.31	\$1,216,419.62

Reimbursem	entestatus	Response
	The facility has ceased operating on its pre- auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Eric L Smith General Manager

04/19/2021

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Eric L Smith General Manager

04/19/2021

Attachments