

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

| Facility ID: File | 46979 00000 | Service: DTV 26824 | Call Sign: | WLWT | Channel: 20 (UHF) |
|-------------------------|----------------|------------------------------|---------------|------|-------------------|
| Number: | | | | | |
| FRN: 00 | 01587609 | Date | 05/12 | | |
| | | Submitted: | /2021 | | |

Applicant Name, Type, and Contact Information

Information Applicant Applicant Email Address Phone Туре **Ohio/Oklahoma Hearst** PO Box +1 shartzell@brookspierce. Corporation **Television Inc.** 1800 (919) com Doing Business As: Ohio Raleigh, 839-/Oklahoma Hearst NC 0300 Television Inc. 27602 United States

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

| Preparer | Preparer Contact Name and Information | | ress Phone Email | |
|------------------------|--|---------|------------------|-------|
| Contact Information | Applicant | Address | Phone | Email |
| | The Preparer is same as the reimbursement contact. | | | |

| Broadcaster | Question | Response |
|-------------|----------|----------|
| Information | | |
| and | | |
| Transition | | |
| Plan | | |

| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes |
|--|-----------------------|
| Briefly describe transition plan | see attached document |

| Transmitters | Section | Question | Response |
|--------------|---------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

| Primary | Existing Transmitter Information | | | | |
|-------------|-------------------------------------|--|--------------------------|--|--|
| Transmitter | Section | Question | Response | | |
| | Existing Transmitter Description | Type of change | Purchase New | | |
| | | Use | Primary (Main) | | |
| | | Description of Use | N/A | | |
| | | Ownership | Owned | | |
| | | Owner | N/A | | |
| | | Site | N/A | | |
| | | Is this transmitter currently shared with another station? | No | | |
| | | Is this transmitter currently in operating condition? | Yes | | |
| | Existing Transmitter | Manufacturer | | | |
| | Manufacturer and Type | Model | Sigma CD3300 P3 | | |
| | | Year | 2002 | | |
| | | Туре | Inductive Output Tube | | |
| | | IOT Power Type | Two | | |
| | | Power Capacity | 50 kW | | |

Existing Transmitter Information

| Primary | New Transmitter Costs | | | |
|-------------|-----------------------|---|---|--|
| Transmitter | Section | Question | Response | |
| | New Transmitter | Use | Primary (Main) | |
| | | Change Type | Purchase New | |
| | | Is this a request for upgraded equipment? | Yes | |
| | | Manufacturer | | |
| | | Model | ULXTE-72 | |
| | | Transmitter Type | Solid State | |
| | | Solid State Cooling | Liquid Cooled | |
| | | Solid State Power capacity | 47.2 kW | |
| | | Justification for New Transmitter | Existing IOT transmitter cannot be converted to post- transition channel, see GatesAir EOL and HTV IOT to Solid-State Justification statements. An IOT replacement is more expensive than proposed SS transmitter. See attached Comark IOT Transmitter quote. | |

| rimary | Other Transmitter Costs | | |
|------------|---|--|--|
| ransmitter | Section | Question | Response |
| | Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | | Switchgear (industrial 800 amp) | No |
| | | Transformer (480V) | Yes |
| | | Power | 300 kVA |
| | | Rigid Conduit and Wiring | No |
| | | Size | N/A |
| | | Length | N/A |
| | | Other Electrical Service | Yes |
| | | Description | transmitter installation electrical service. See attached Bertke Electric quote. |
| | HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | | Туре | N/A |
| | | Size | N/A |
| | | Other Size | N/A |
| | Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | | Size | N/A |
| | Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | | Is a channel 14 Mask Filer needed? | N/A |
| | | Is additional field engineering time needed? | N/A |
| | | Number of Days | N/A |

| Primary | | | | |
|-------------|--------------------------------------|--|--|--|
| Transmitter | Name | Description | | |
| | RF Accessories | additional RF components required for transmitter operation | | |
| | RF Sweep | RF sweep of the existing RF infrastructure in the transmitter building to determine what components would work with the WLWT's post-repack channel 20 | | |
| | Transmitter Room Modification | remove equipment, walls etc. to make room for new transmitter | | |
| | Heat Exchanger Filters | Filters to prevent debris embedding in cooling fins | | |
| | Shipping | transmitter shipping | | |
| | Electrical Accessories | Manufacturer required surge protection | | |
| | Sales Tax | transmitter sales tax | | |
| | RF System Modifications | changes to RF system required for installation of repack transmitter | | |
| | Transmitter installation incidentals | equipment and supplies needed for transmitter installation | | |
| | Transmitter de-install | removal of old transmitter | | |
| | | | | |

Primary Other Transmitter Cost Not Listed

| Antennas Section | | Question | Response |
|------------------|---------------|---------------------------------------|----------|
| Antenna Rela | ated Expenses | Do you have antenna related expenses? | Yes |

| Primary | Existing Antenna Information | | | |
|---------|---------------------------------|--|--------------------|--|
| Antenna | Section | Question | Response | |
| | Existing Antenna Description | Type of change | Purchase New | |
| | | Antenna Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Site | N/A | |
| | | Is the existing antenna shared with another station or stations? | No | |
| | | Is the existing antenna directional? | No | |
| | | Is antenna in operating condition? | Yes | |
| | | Is antenna located on or in close proximity to an antenna farm? | No | |
| | Existing Antenna | Class | Full Power | |
| | Manufacturer and Type | Mounting | Top Mount | |
| | | Antenna position in stack | Bottom | |
| | | Polarization | Horizontal | |
| | | Туре | Slotted Coaxial | |
| | | Number of Stations Supported | N/A | |
| | | Number of Panels | N/A | |
| | | Design power capacity in use | N/A | |
| | | Lower Limit | N/A | |
| | | Upper Limit | N/A | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 1000.0 kW | |

| Manufacturer | |
|--------------|-----------------------|
| Model | TFU- 30GBH-R 06 |
| Year | 2002 |

| Primary | New Antenna Costs | | | |
|---------|---------------------------------------|--|--------------------|--|
| Antenna | Section | Question | Response | |
| | New Antenna Description | Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Change Type | Purchase New | |
| | | Is this a request for upgraded equipment? | No | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Is antenna shared? | No | |
| | | Is antenna directional? | No | |
| | | Will antenna be located on or in close proximity to an antenna farm? | No | |
| | New Antenna Manufacturer and Types | Class | Full Power | |
| | | Mounting | Top Mount | |
| | | Antenna position in stack | Bottom | |
| | | Polarization | Horizontal | |
| | | Туре | Slotted Coaxial | |
| | | Number of Stations Supported | N/A | |
| | | Number of Panels/Bays | N/A | |
| | | Lower Limit | N/A | |
| | | Upper Limit | N/A | |
| | | Design power capacity in use | N/A | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 722.0 kW | |
| | | Manufacturer | | |
| | | | | |

| Model | TFU- 26GBH-R 06 |
|-------------------------------|--|
| Year | 2018 |
| Justification for New Antenna | Current antenna is channel specific and cannot be used on post- transition channel. Antenna must be replaced. |

Primary Other Antenna Costs

| Antenna | Section | Question | Response |
|--------------------------------------|--------------------------------|---|---------------------------|
| | Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | |
| | | Туре | |
| | | Number of channels supported | N/A |
| | | Frequencies of channels supported | N/A |
| Elbow Complex Side Mount Brackets | | Frequency | N/A |
| | | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| | Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | | Broadband or Single Channel? | Single Channel |
| | | Feed Line Size | 6 1/8 inches inches |
| | Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | |

| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
|--------------------------|---|-----|
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Primary Antenna

Other Antenna Cost Not Listed

| Name | Description |
|---------------------|---|
| Sales Tax | antenna sales tax |
| Antenna accessories | custom length transmission line & test transition |
| Shipping | antenna shipping |

| Interim | New Antenna Costs | | | |
|---------|-------------------------|--|-------------------|--|
| Antenna | Section | Question | Response | |
| | New Antenna Description | Use | Interim | |
| | | Description of Use | N/A | |
| | | Change Type | Purchase New | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Is antenna shared? | No | |
| | | Is antenna directional? | Yes | |
| | | Will antenna be located on or in close proximity to an antenna farm? | No | |
| | New Antenna | Class | Full Power | |
| | Manufacturer and Type | Mounting | Side Mount | |
| | | Antenna position in stack | Not in Stack | |
| | | Polarization | Horizontal | |
| | | Туре | Broadband Slot | |
| | | Number of Stations Supported | 1 | |
| | | Number of Panels/Bays | 16 | |
| | | Lower Limit | 470.00 MHz | |
| | | Upper Limit | 608.00 MHz | |
| | | Design power capacity in use | 60.0 % | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 500.0 kW | |
| | | Manufacturer | | |
| | | Model | TFU-16WB | |
| | | Year | 2018 | |
| | | | | |

| Justification for New Antenna | The |
|-------------------------------|---------------|
| | proposed |
| | interim |
| | antenna is |
| | broadband |
| | and can be |
| | used for |
| | both pre |
| | and post |
| | transition |
| | channels |
| | and is |
| | required to |
| | facilitate a |
| | smooth and |
| | on-time |
| | transition to |
| | the |
| | assigned |
| | post- |
| | transition |
| | channel. |

Interim Other Antenna Costs

Antenna

| Section | Question | Response |
|--------------------------|---|----------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Broadband or Single Channel? | N/A |
| | Feed Line Size | N/A |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

| Interim | Other Antenna Cost Not Listed | | |
|---------|-------------------------------|-------------------|--|
| Antenna | Name | Description | |
| | Shipping | antenna shipping | |
| | Sales Tax | antenna sales tax | |

| Transmissior | n Seffien | Question | Response |
|--------------|---------------------------------------|---|----------|
| | Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Existing Transmission Line Primary Existing Transmission

| ssion | Section | Question | Response |
|--|---|--|---------------------|
| | Existing Transmission Line Description | Type of change | Utilize Existing |
| | | Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Ownership | Owned |
| | | Owner | N/A |
| | | Site | N/A |
| Existing Transmission Line Manufacturer and Type | | Is the existing transmission line shared with another station or stations? | No |
| | | Is Transmission Line in operating condition? | Yes |
| | - | Manufacturer | Dielectric |
| | | Туре | Rigid |
| | | Diameter | 6 1/8 inches |
| | | Other Diameter | N/A |
| | | Segment Length | 20 inches |
| | | Other Segment Length | N/A |
| | | Number of parallel runs | 1 |
| | | Length | 950 feet per run |

Other Transmission Line Expenses Not Listed Transmission Line Description

| | 'Name | Description |
|--|----------------|---|
| | Line sweep | test transmission line for use on post- transition channel |
| | Refurbish Line | refurbish 6-1/8" transmission lines to be utilized by new top mount antenna |
| | Elbows | replace tuned elbows for new channel |

Interim New Transmission Line

| Fransmissio | n Section | Question | Response |
|-------------|-----------------------|---|--|
| | New Transmission Line | Use | Interim |
| | Costs | Description of Use | N/A |
| | | Change Type | Purchase New |
| | | Туре | Rigid |
| | | Diameter | 6 1/8 inches |
| | | Segment Length | Broadband |
| | | Other Segment Length | |
| | | Number of parallel runs | 1 |
| | | Length | 600 feet per run |
| | | Justification for New Transmission Line | new transmission line required to support interim antenna |

| Other Transmission Line Expenses Not Listed | | | | |
|---|-----------|-----------------------------|--|--|
| Transmissio | nLine | Description | | |
| | Sales Tax | transmission line sales tax | | |

| Additional TL Components | additional elbows, hangers etc. to complete | |
|--------------------------|---|--|
| | transmission line run | |

| Tower | Section | Question | Response |
|--------------------------------------|---|---|----------|
| Equipment And Rigging Costs | Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

| mary | Existing | Tower |
|------|----------|-------|
| | | |

| Primary | Existing Tower | | | | |
|---------|---|---|------------------------|--|--|
| Tower | Section | Question | Response | | |
| | Existing Tower Description | Type of change | Modify Existing | | |
| | | Tower Use | Primary (Main) | | |
| | | Description of Use | N/A | | |
| | | Ownership | Owned | | |
| | | Is this tower consider Complex? | Terrain Constrained | | |
| | | Is this tower currently shared with any other stations? | Yes | | |
| | | One or more FM, AM or TV radio broadcaster(s) | Yes | | |
| | | Others Types of Users | Yes | | |
| | | Is tower documented for structural analysis? | Yes | | |
| | | Is tower compliant with Rev G? | No | | |
| | Existing Tower Structure Registration Coordinates (NAD83 (North American Datum of | Do you have a tower registration number? | Yes | | |
| | | ASR Number | 1038226 | | |
| | | Latitude (NAD83) | 39° 07' 27.0" N- | | |
| | 1983)) | Longitude (NAD83) | 084° 31' 18.0" W- | | |
| | | Overall Structure Height | 950.12 feet | | |
| | | Support Structure Height | 895.99 feet | | |
| | | | | | |

| Ground Elevation Above Mean Sea Level (AMSL) | 837.92 feet |
|---|---|
| Structure Type | LTOWER - Lattice Tower |
| Tower Owner | Ohio /Oklahoma Hearst Television Inc. |
| Date Constructed | 01/01/1997 |

FM, AM or TV radio broadcasters. Facility ID's, **Call Signs and Services of** other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 65666 | WCET | DTV |

Other Types of Users

Users

Amateur Radio

Tower Modification Costs Primary

| - | - | | | | | 2 |
|---|---|----|---|---|---|---|
| Т | C |)\ | N | e | r | |

| Section | Question | Response |
|----------------------|--|---|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Serious Reinforcements needed |

| Primary | Tower Rigging Costs | | | |
|---------|---------------------------------|-----------------------------------|------------------------|--|
| Tower | Section | Question | Response | |
| | Tower Rigging Costs | Complex Tower | Terrain constrained | |
| | Helicopter Services Required | Are helicopter services required? | No | |

Primary Tower Angel State Not Listed

| Name | Description |
|-----------------------|---|
| Power line relocation | relocation of electrical lines to allow crew access |
| Land clearing | remove trees and brush. Required for tower modifications. |
| Tower Consulting | tower consulting and tower project management |

| Outside | Section | Question | Response |
|--------------|--|--|----------|
| Professional | Services Costs Outside Project Management Services | Do you require outside project management services? | No |
| | | Number of Hours | N/A |
| | | Explanation | N/A |
| | Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare request for Special Temporary Authority | Yes |
| | | Quantity | 2 |
| | | Do you have Distributed Transmission System engineering services? | N/A |
| | | Critical Facility | N/A |
| | | Terrain-Shielded Facility | N/A |
| | Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| | Services | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare and file Form FCC License to Cover Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | | |

| | Prepare request for Special Temporary Authority | Yes |
|----------------------------------|--|-----|
| | Quantity | 3 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | Yes |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | Yes |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |
| | Justification | N/A |

Outside Other Professional Services Expenses Not Listed

| Professional | Services Costs | Description | |
|--------------|-----------------------------------|---|--|
| | Security | Security service during tower modifications & antenna installation | |
| | Transmitter Site Survey | Transmitter planning survey & transmitter building drawings (aka Field Service, TV) | |
| | Transmitter Site Survey Sales Tax | Transmitter planning survey & transmitter building drawings (aka Field Service, TV) | |

| Non-catalog Legal Expenses | Non-Catalog expenses for legal advice and services, including financial/reimbursement review, transition reporting, transition procedures, and other transition-related issues. |
|-------------------------------|---|
| Consulting-Project Management | Project Management and/or Consulting |

| Other | Section | Question | Response |
|----------|---------------------------------|--|----------|
| Expenses | AM Pattern Disturbance | Is an Impact Study needed? | No |
| | | Is Remediation needed? | No |
| | Facility Expenses | Name | N/A |
| | | Other Distributed Transmission System Expenses Not listed | N/A |
| | | Name | N/A |
| | | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| | Permit and Filing Costs | Local Zoning | No |
| | | Non-zoning permits | No |
| | | BLM or NFS Coordination | No |
| | | FCC Construction Permit Minor Change | Yes |
| | | FCC License to Cover Application | Yes |
| | | FCC Special Temporary Authority Application | Yes |
| | Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | | Does this relocation require Equipment Storage? | Yes |
| | | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses Not Listed

| Other | her Expenses Not Listed | |
|----------|-------------------------|--|
| Expenses | Name | Description |
| | Contract Labor | labor directly related to the station channel change |
| | in-house labor | in-house labor directly related to station's repack |
| | Tower site restoraton | repair damage due to heavy equipment at tower site |

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|--|----------------|------------------------------|
| Primary Transmitter ULXTE-72 | \$1,901,185.61 | \$1,600,920.42 | | \$1,600,920.42 | |
| Transmitter de-install | \$34,177.33 | \$34,177.33 | removal of old transmitter to make room for replacement | \$34,177.33 | N/A |
| Transmitter installation incidentals | \$5,455.47 | \$5,455.47 | parts, supplies and equipment needed for transmitter installation | \$5,455.47 | N/A |
| RF System Modifications | \$31,112.93 | \$31,112.93 | RF system modifications required to allow repack transmitter installation | \$31,112.93 | N/A |
| Sales Tax | \$94,714.17 | \$94,714.17 | transmitter and transmitter parts sales tax | \$94,714.17 | N/A |
| Shipping | \$17,483.11 | \$17,483.11 | shipping per attached GatesAir invoice | \$17,483.11 | N/A |
| Heat Exchanger Filters | \$1,000.00 | \$1,000.00 | per quote | \$1,000.00 | N/A |

| Transmitter Room Modification | \$35,647.23 | \$35,647.23 | building mods required for new transmitter | \$35,647.23 | N/A |
|--|--------------------|-------------|--|-------------|-----|
| RF Sweep | \$6, <i>400.00</i> | \$6,400.00 | RF sweep of the existing RF infrastructure in the transmitter building to determine what components would work with the WLWT's post-repack channel 20. | \$6,400.00 | N/A |
| RF Accessories | \$65,289.39 | \$65,289.39 | Additional RF components required for transmitter operation and integration into current RF environment. | \$65,289.39 | N/A |
| Other Electrical Service: transmitter installation electrical service. See attached Bertke Electric quote. | \$96,221.00 | \$96,221.00 | per Bertke Electrical invoices | \$96,221.00 | N/A |
| Transformer 3 phase /480v - 300 KVA | \$36,800.00 | \$16,867.80 | N/A | \$16,867.80 | N/A |

| Electrical Accessories | \$3,884.98 | \$3,884.98 | Manufacturer required surge protection | \$3,884.98 | N/A |
|---|----------------|----------------|---|----------------|-----|
| UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW | \$1,473,000.00 | \$1,192,667.01 | GatesAir quote sections A, B & E. plus change orders | \$1,192,667.01 | N/A |
| Sub-total | \$1,901,185.61 | \$1,600,920.42 | N/A | \$1,600,920.42 | N/A |
| Total for all systems | \$4,497,586.09 | \$3,611,995.87 | N/A | \$3,611,995.87 | N/A |

Components

| Actual Information Description | File Name | |
|-----------------------------------|------------------------|--|
| Transmitter de-install | | |
| | Component Description: | WLWT GA transmitter de- install |
| | Amount: | \$25,550.85 |
| | Component Description: | WLWT de-install forklift rental 2 |
| | Amount: | \$1,631.56 |
| | Component Description: | WLWT old transmitter outside equipment removal |
| | Amount: | \$3,955.00 |
| | Component Description: | WLWT de-install |
| | | forklift rental 1 |
| | Amount: | \$3,039.92 |

| Transmitter installation Component Description: Amount: Component Description: Amount: Component Description: Component Description: Component Description: | WLWT transmitter installation incidentals 1 \$421.62 WLWT forklift rental for transmitter installation \$874.58 WLWT transmitter installation |
|---|---|
| Component Description: Amount: Component Description: Amount: | installation incidentals 1 \$421.62 WLWT forklift rental for transmitter installation \$874.58 WLWT transmitter installation |
| Amount: Component Description: Amount: | installation incidentals 1 \$421.62 WLWT forklift rental for transmitter installation \$874.58 WLWT transmitter installation |
| Component Description: Amount: | \$421.62 WLWT forklift rental for transmitter installation \$874.58 WLWT transmitter installation |
| Component Description: Amount: | WLWT forklift rental for transmitter installation \$874.58 WLWT transmitter installation |
| Amount: | rental for transmitter installation \$874.58 WLWT transmitter installation |
| Amount: | rental for transmitter installation \$874.58 WLWT transmitter installation |
| Amount: | transmitter installation \$874.58 WLWT transmitter installation |
| | installation \$874.58 WLWT transmitter installation |
| | \$874.58 WLWT transmitter installation |
| | WLWT transmitter |
| Component Description: | installation |
| Component Description: | installation |
| · · · · | |
| | |
| | incidentals 4 |
| Amount: | \$184.91 |
| | |
| Component Description: | WLWT scissorlift |
| | rental for transmitter |
| | installation |
| Amount: | \$466.65 |
| Amount. | φ400.00 |
| Component Description: | WLWT transmitter |
| | installation |
| | incidentals 3 |
| Amount: | \$675.45 |
| | |
| Component Description: | WLWT transmitter |
| | installation |
| | incidentals 2 |
| Amount: | \$2,832.26 |
| Amount: | |

| RF System Modifications | | |
|-------------------------|------------------------|--|
| | Component Description: | WLWT RF reconfiguration |
| | Amount: | parts shipping 1 \$760.39 |
| | Component Description: | WLWT RF |
| | | reconfiguration parts 1 |
| | Amount: | \$13,044.11 |
| | Component Description: | WLWT waveguide switch rev |
| | Amount: | \$16,674.68 |
| | Component Description: | WLWT waveguide switch bracket shipping rev |
| | Amount: | \$470.65 |
| | Component Description: | WLWT RF switch |
| | Amount: | cable \$163.10 |
| | | |

| Sales Tax | | |
|------------------------|------------------------|-----------------------------------|
| | Component Description: | WLWT transmitter RF components |
| | | sales tax |
| | Amount: | \$2,192.16 |
| | Component Description: | WLWT transmitter |
| | | sales tax 3 |
| | Amount: | \$1,788.56 |
| | Component Description: | WLWT transmitter |
| | | sales tax 2 |
| | Amount: | \$7,913.37 |
| | Component Description: | WLWT transmitter |
| | | sales tax |
| | Amount: | \$82,820.08 |
| Shipping | | |
| | Component Description: | WLWT transmitter |
| | Amount: | shipping |
| | Amount: | \$17,483.11 |
| Heat Exchanger Filters | | |
| | Component Description: | WLWT heat |
| | | exchanger filters |
| | Amount: | \$1,000.00 |
| | | |

| Transmitter Room | | |
|------------------|------------------------|--------------------------------------|
| Modification | Component Description: | WLWT transmitter |
| | | building mods 2 |
| | Amount: | \$1,944.00 |
| | Component Description: | WLWT transmitter |
| | Amount: | building mods 3 rev \$7,620.11 |
| | | |
| | Component Description: | WLWT fencing for transmitter heat |
| | | exchangers |
| | Amount: | \$9,420.00 |
| | Component Description: | WLWT AC |
| | | equipment removal |
| | Amount: | \$5,940.00 |
| | Component Description: | WLWT scissor lift |
| | | rental |
| | Amount: | \$559.99 |
| | Component Description: | WLWT transmitter |
| | A | building mods |
| | Amount: | \$10,163.13 |
| RF Sweep | | |
| | Component Description: | WLWT RF sweep of existing switch |
| | | to test compatibility |
| | | with channel 20 |
| | Amount: | \$6,400.00 |
| RF Accessories | | |
| | Component Description: | WLWT transmitter |
| | Amount: | RF accessories \$65,289.39 |
| | Amount | JUJ.209.39 |

| Other Electrical Service: transmitter installation electrical service. See | Component Description: | WLWT transmitter electrical |
|--|------------------------|-----------------------------|
| attached Bertke Electric | | installation 2 |
| quote. | Amount: | \$48,110.50 |
| | Component Description: | WLWT transmitter |
| | | electrical |
| | | installation 1 |
| | Amount: | \$48,110.50 |
| Transformer 3 phase/480v | | |
| - 300 KVA | Component Description: | WLWT transmitter |
| | | electrical |
| | | transformers |
| | Amount: | \$16,867.80 |
| Electrical Accessories | | |
| | Component Description: | WLWT transmitter |
| | | electrical |
| | | accessories |
| | Amount: | \$3,884.98 |

| UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW | Component Description: Amount: | Transmitter 2nd deposit \$264,187.87 |
|--|-----------------------------------|---|
| | Component Description: Amount: | WLWT transmitter delivery payment \$260,556.40 |
| | Component Description: Amount: | WLWT GatesAir transmitter 1/3 prior to ship \$433,669.74 |
| | Component Description: Amount: | Transmitter 1st deposit \$138,687.85 |
| | Component Description: Amount: | WLWT transmitter installation \$95,565.15 |

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|---|--------------|--|
| Interim Antenna TFU-16WB | \$168,444.92 | \$149,464.92 | | \$149,464.92 | |
| Sales Tax | \$9,245.51 | \$9,245.51 | interim antenna sales tax | \$9,245.51 | N/A |
| Shipping | \$5,552.81 | \$5,552.81 | shipping per attached Dielectric invoice | \$5,552.81 | N/A |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$4,500.00 | N/A | \$4,500.00 | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | \$6,400.00 | N/A |
| UHF - High Power, Side Mount, basic slot antenna, 16 bay,, 500 kW input, directional,, horizontally polarized | \$123,766.60 | \$123,766.60 | per invoices | \$123,766.60 | Progress payments - not itemized |

| Primary Antenna TFU- 26GBH-R 06 | \$313,721.48 | \$437,715.48 | | \$437,715.48 | |
|--|--------------|--------------|--|--------------|----|
| Shipping | \$9,613.00 | \$9,613.00 | shipping per attached Dielectric quote | \$9,613.00 | N |
| Antenna accessories | \$13,444.93 | \$13,444.93 | RF components need for antenna installation per Dielectric invoices | \$13,444.93 | N/ |
| Sales Tax | \$24,633.55 | \$24,633.55 | main antenna sales tax | \$24,633.55 | N |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | \$12,300.00 | \$10,984.00 | N/A | \$10,984.00 | N/ |
| UHF - High Power Top Mount (200- 1000 kW), One station antenna, horizontally polarized | \$247,000.00 | \$372,640.00 | bottom of antenna stack price per attached Dielectric quote | \$372,640.00 | N/ |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | \$6,400.00 | N |
| Sub-total | \$482,166.40 | \$587,180.40 | N/A | \$587,180.40 | N/ |

| Total for | \$4,497,586.09 | \$3,611,995.87 | N/A | \$3,611,995.87 | N/A |
|-----------|----------------|----------------|-----|----------------|-----|
| all | | | | | |
| systems | | | | | |

| Actual Information Description | File Name | |
|---|-----------------------------------|--|
| Sales Tax | Component Description: Amount: | WLWT interim antenna sales tax \$9,245.51 |
| Shipping | Component Description: | WLWT interim antenna shipping to site |
| | Amount: Component Description: | \$3,680.00 WLWT interim |
| | Amount: | antenna custom TL shipping rev2 \$820.73 |
| | Component Description: | WLWT interim antenna custom line section shipping rev |
| | Amount: | \$1,052.08 |
| Side mount brackets for high power antennas (if not included in antenna base cost) | Component Description: | WLWT side mount bracket redesign |
| Sweep test of existing | Amount: | \$4,500.00 |
| antenna | Component Description: | WLWT interim antenna sweep rev2 |
| | Amount: | \$6,400.00 |

| UHF - High Power, Side Mount, basic slot antenna, 16 bay,, 500 kW input, directional,, horizontally polarized | Component Description: Amount: | WLWT interim antenna payment 3 \$1,573.33 |
|---|-----------------------------------|---|
| | Component Description: | Dielectric WLWT Interim Antenna 45% progress payment (10% down and 35% with order equals). Supporting documentation included. |
| | Amount: | \$59,720.40 |
| | Component Description: | WLWT Dielectric interim antenna payment 2 - 45% prior to ship. Supporting documentation included. \$62,472.87 |
| | | |
| Shipping | | |
| | Component Description: | WLWT main antenna shipping rev2 |
| | Amount: | \$9,613.00 |

| Antenna accessories | | |
|---------------------|-------------------------------|---|
| | Component Description: | WLWT custom |
| | | length transmission |
| | | line 2 rev |
| | Amount: | \$910.00 |
| | | |
| | Component Description: | WLWT test |
| | | transition |
| | Amount: | \$2,420.00 |
| | | |
| | Component Description: | WLWT custom TL |
| | | shipping 2 rev2 |
| | Amount: | \$425.40 |
| | | |
| | Component Description: | WLWT cable for |
| | | Antenna |
| | | Obstruction Light |
| | Amount: | \$664.13 |
| | | |
| | Component Description: | WLWT main |
| | | antenna additional |
| | | parts and shipping |
| | Amount: | \$6,802.01 |
| | | |
| | Component Description: | WLWT custom |
| | | length transmission |
| | | line rev |
| | Amount: | \$1,820.00 |
| | | |
| | Component Description: | WLWT custom TL |
| | | shipping rev2 |
| | Amount: | \$403.39 |
| | | |
| | | |
| Sales Tax | Commencer Description | |
| Sales Tax | Component Description: | WLWT main |
| Sales Tax | Component Description: | WLWT main antenna sales tax \$24,633.55 |

| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | Component Description: Amount: | WLWT main antenna elbow complex \$10,984.00 |
|--|-----------------------------------|--|
| UHF - High Power Top Mount (200-1000 kW), One station antenna, norizontally polarized | Component Description: | Dielectric WLWT Main Antenna and Elbow complex; 9.13.2017; \$181,809.45; progress payments 10% & 35% |
| | Amount: | \$181,809.45 |
| | Component Description: | WLWT main antenna payment 45% prior to ship |
| | Amount: | \$181,809.45 |
| | Component Description: | WLWT main antenna payment 3 |
| | Amount: | rev \$9,021.10 |
| Sweep test of existing | | |
| antenna | Component Description: | WLWT main |
| | Amount: | antenna sweep \$6,400.00 |

Transmission Line

Cost Information

| | Predetermined | Estimated | Estimated Cost | | Actual Cost |
|---|----------------|----------------|---|----------------|---------------|
| Description | Cost Estimate | Cost | Justification | Actual Cost | Justification |
| Interim Transmission Line | \$238,990.79 | \$238,353.45 | | \$238,353.45 | |
| Additional TL Components | \$85,602.51 | \$85,602.51 | additional transmission line components needed to complete installation | \$85,602.51 | N/A |
| Sales Tax | \$14,188.28 | \$14,188.28 | transmission line sales tax | \$14,188.28 | N/A |
| Rigid Transmission Line - copper, 6 1 /8" broadband | \$139,200.00 | \$138,562.66 | transmission line price per attached Dielectric quote | \$138,562.66 | N/A |
| Primary Transmission Line | \$17,774.52 | \$17,774.52 | | \$17,774.52 | |
| Elbows | \$855.18 | \$855.18 | see Dielectric invoice | \$855.18 | N/A |
| Refurbish Line | \$14,161.00 | \$14,161.00 | transmission line parts | \$14,161.00 | N/A |
| Line sweep | \$2,758.34 | \$2,758.34 | see associated invoice | \$2,758.34 | N/A |
| Sub-total | \$256,765.31 | \$256,127.97 | N/A | \$256,127.97 | N/A |
| Total for all systems | \$4,497,586.09 | \$3,611,995.87 | N/A | \$3,611,995.87 | N/A |

| Actual Information Description | File Name | |
|-----------------------------------|-----------------------------------|---|
| Additional TL Components | Component Description: | WLWT additional interim transmission line parts |
| | Amount: | \$34,264.09 |
| | Component Description: | WLWT additional interim transmission line parts shipping |
| | Amount: | \$997.85 |
| | Component Description: | WLWT interim transmission line hangers |
| | Amount: | \$684.60 |
| | Component Description: | WLWT additional interim transmission line parts shipping 2 |
| | Amount: | \$550.75 |
| | Component Description: | WLWT additional interim transmission line parts 3 |
| | Amount: | \$1,447.50 |
| | Component Description: Amount: | WLWT interim transmission line custom elbows \$16,030.00 |
| | Amount: | φτο,υου.υυ |

| | Component Description: | WLWT additional interim transmission line |
|-----------|------------------------|---|
| | Amount: | parts shipping 3 \$370.86 |
| | Component Description: | WLWT additional interim transmission line |
| | Amount: | parts 4 \$1,302.00 |
| | Component Description: | WLWT additional interim transmission line parts shipping 5 |
| | Amount: | \$2,141.10 |
| | Component Description: | WLWT additional interim transmission line parts 2 |
| | Amount: | \$27,469.50 |
| | Component Description: | WLWT additional interim transmission line parts shipping 4 |
| Sales Tax | Amount: | \$344.26 |
| | Component Description: | WLWT interim transmission line sales tax |
| | Amount: | \$14,188.28 |

| Rigid Transmission Line - copper, 6 1/8" broadband | Component Description: | WLWT interim |
|--|------------------------|--|
| | | transmission line |
| | | payment 3 |
| | Amount: | \$13,788.30 |
| | Component Description: | Dielectric WLWT Interim |
| | | Transmission line payments 10% |
| | | down & 35% with order equals 45% |
| | | of invoice line item 2 |
| | Amount: | \$62,047.35 |
| | Component Description: | WLWT |
| | | transmission line cut pieces shipping |
| | Amount: | \$679.66 |
| | Component Description: | WLWT Dielectric |
| | | interim |
| | | transmission line |
| | | payment 2 - 45% |
| | | prior to ship |
| | Amount: | \$62,047.35 |
| Elbows | | |
| | Component Description: | WLWT main transmission line |
| | | |
| | Amount: | elbows shipping \$855.18 |

| Refurbish Line | | |
|----------------|------------------------|---|
| | Component Description: | Credit for transmission line |
| | Amount: | refurbishing (\$25,864.00) |
| | Component Description: | WLWT shipping main transmission |
| | Amount: | line refurb parts 2 \$2,095.00 |
| | Component Description: | WLWT main transmission line refurbish parts |
| | Amount: | \$14,161.00 |
| | Component Description: | WLWT main transmission line refurb parts 2 |
| | Amount: | \$19,582.50 |
| | Component Description: | WLWT main transmission line refurbish 1 |
| | Amount: | \$25,864.00 |
| Line sweep | | |
| | Component Description: | WLWT main transmission line sweep |
| | Amount: | \$2,758.34 |

Tower Equipment and Rigging Costs

Cost Information

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|---|--------------|------------------------------|
| Primary Tower LTOWER | \$1,517,980.97 | \$975,166.29 | | \$975,166.29 | |
| Serious tower reinforcement /modifications | \$1,052,000.00 | \$660,353.32 | N/A | \$660,353.32 | - |
| Tower Consulting | \$5,752.43 | \$5,752.43 | tower consulting | \$5,752.43 | N/A |
| Land clearing | \$2 <i>4</i> ,170.00 | \$24,170.00 | Clearing trees/brush and moving fences required for tower modifications | \$24,170.00 | N/A |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | \$421,000.00 | \$272,612.00 | N/A | \$272,612.00 | N/A |
| Power line relocation | \$2,458.54 | \$2,458.54 | see Duke Energy invoice | \$2,458.54 | N/A |
| Structural engineering tower load study for well documented tower | \$12,600.00 | \$9,820.00 | Quote TCI- 16-104 - WLWT - Cincinnati OH - Analysis.pdf | \$9,820.00 | N/A |
| Sub-total | \$1,517,980.97 | \$975,166.29 | N/A | \$975,166.29 | N/A |

| Total for all | \$4,497,586.09 | \$3,611,995.87 | N/A | \$3,611,995.87 | N/A |
|---------------|----------------|----------------|-----|----------------|-----|
| systems | | | | | |

Actual Information Description

File Name

| Serious tower reinforcement /modifications | Component Description: Amount: | WLWT tower mods 20% mobilization less non-reimbursable items \$125,170.00 |
|---|-----------------------------------|--|
| | Component Description: Amount: | WLWT tower mods completion \$48,766.50 |
| | Component Description: | WLWT tower modifications 50% initial payment less MOU deposit |
| | Amount: | \$226,125.00 |
| | Component Description: Amount: | WLWT tower mod change order 1 revision 3 \$84,063.32 |
| | Component Description: | Deposit for tower modifications per |
| | Amount: | TCI MOU 8-28-17 TCI.PDF \$44,800.00 |
| | Component Description: | WLWT partial completion payment less non- |
| | Amount: | reimbursable items \$131,428.50 |

| Tower Consulting | | |
|------------------|------------------------|---|
| | Component Description: | WLWT consultant for on-site tower meeting |
| | Amount: | \$1,489.43 |
| | Component Description: | WLWT Kube tower consulting |
| | Amount: | \$75.00 |
| | Component Description: | WLWT tower consulting invoice 2 |
| | Amount: | \$150.00 |
| | Component Description: | WLWT tower consulting invoice 1 |
| | Amount: | \$4,038.00 |

| Land clearing | | |
|--|------------------------|--|
| | Component Description: | WLWT tree and brush removal 2 |
| | Amount: | \$5,000.00 |
| | Component Description: | WLWT fence work 2 |
| | Amount: | 2 \$9,550.00 |
| | Component Description: | WLWT tree and |
| | Amount: | brush removal \$2,920.00 |
| | Component Description: | WLWT fence work 3 |
| | Amount: | 3 \$3,450.00 |
| | Component Description: | WLWT fence work |
| | Amount: | \$3,250.00 |
| Complex Tower (includes, for example, those with | | |
| candelabras and/or stacked antennas) | Component Description: | WLWT antenna services phase 2 mobilization |
| | Amount: | \$29,644.00 |
| | Component Description: | WLWT antenna services phase 2 |
| | Amount: | completion \$45,069.00 |
| | | |
| | Component Description: | WLWT phase 1 antenna services |

| | Component Description: Amount: | WLWT antenna services phase 2 change order rev \$43,178.00 |
|---|-----------------------------------|--|
| | Component Description: Amount: | WLWT interim antenna 20% progress payment \$30,046.00 |
| | Amount. | ¥30,0 4 0.00 |
| | Component Description: | WLWT Antenna Services - interim antenna and line installation 50% down payment. |
| | Amount: | \$42,000.00 |
| | Component Description: | WLWT Tower Repack Antenna Services -main antenna installation 50% down payment per quote |
| | Amount: | \$75,115.00 |
| Power line relocation | Component Description: | WLWT power line |
| | Amount: | relocation \$2,458.54 |
| Structural engineering tower load study for well documented tower | Component Description: | WLWT tower feasibility |
| | Amount: | structural analysis \$9,820.00 |

Outside Professional Services

Cost Information

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual C Justifica |
|---|--------------------------------|-------------------|---|-------------|-----------------------|
| Outside Professional Services | \$206,312.22 | \$67,795.81 | | \$67,795.81 | |
| Prepare and or review reimbursement form | \$2,630.00 | \$1,832.96 | N/A | \$1,832.96 | N/A |
| Consulting- Project Management | \$22,000.00 | \$22,000.00 | N/A | \$22,000.00 | N/A |
| Non-catalog Legal Expenses | \$14,132.22 | \$14,132.22 | Non-Catalog expenses for legal advice and services, including financial /reimbursement review, transition reporting, transition procedures, and other transition- related issues. | \$14,132.22 | N/A |

| Transmitter Site Survey Sales Tax | \$0.00 | \$0.00 | ***System Notice: Estimate adjusted and locked because line has been superseded. ***Ohio sales tax for Transmitter Site Survey (aka Field Service, TV) | \$0.00 | N/A |
|---|-------------|-------------|---|-------------|-----|
| Transmitter Site Survey | \$20,600.00 | \$20,600.00 | Transmitter planning survey & transmitter building drawings attached quote does not include \$1,442.00 sales tax added to invoice. | \$20,600.00 | N/A |
| Security | \$0.00 | \$0.00 | based on attached transmitter security proposal for 90 days. | N/A | N/A |
| RF Exposure Measurements | \$21,050.00 | \$0.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$11,040.00 | \$2,441.60 | N/A | \$2,441.60 | N/A |

| Attorney Fees - Negotiation of lease and other matters for shared locations | \$4,210.00 | \$0.00 | N/A | N/A | N/A |
|---|------------|------------|-----|------------|-----|
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$105.00 | N/A | \$105.00 | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$1,846.53 | N/A | \$1,846.53 | N/A |
| Prepare request for Special Temporary Authorization | \$4,100.00 | \$0.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$250.00 | N/A | \$250.00 | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$2,525.00 | N/A | \$2,525.00 | N/A |

| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$2,062.50 | N/A | \$2,062.50 | N/A |
|--|----------------|----------------|-----|----------------|-----|
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$0.00 | N/A | N/A | N/A |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$0.00 | N/A | N/A | N/A |
| Sub-total | \$206,312.22 | \$67,795.81 | N/A | \$67,795.81 | N/A |
| Total for all systems | \$4,497,586.09 | \$3,611,995.87 | N/A | \$3,611,995.87 | N/A |

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

| Prepare and or review reimbursement form | Component Description: Amount: | WLWT Prepare and /or review reimbursement Form 399 5 \$105.00 |
|---|-----------------------------------|---|
| | Component Description: | WLWT Prepare and /or review reimbursement Form 399 2 |
| | Amount: | \$300.06 |
| | Component Description: | WLWT Prepare and /or review reimbursement Form 399 4 |
| | Amount: | \$141.00 |
| | Component Description: | WLWT Prepare and /or review reimbursement Form 399 |
| | Amount: | \$1,082.40 |
| | Component Description: | WLWT Prepare and /or review reimbursement Form 399 3 |
| | Amount: | \$47.00 |
| | Component Description: | WLWT Prepare and /or review reimbursement Form 399 6 |
| | Amount: | \$157.50 |

| Consulting-Project Management | Component Description: Amount: | WLWT Stitt consulting 1 \$5,000.00 |
|----------------------------------|-----------------------------------|--|
| | Component Description: Amount: | WLWT Stitt consulting 4 \$9,000.00 |
| | Component Description: Amount: | WLWT Stitt consulting 5 \$3,000.00 |
| | Component Description: Amount: | WLWT Stitt consulting 2 \$2,000.00 |
| | Component Description: Amount: | WLWT Stitt consulting 3 \$3,000.00 |

| Non-catalog Legal Expenses | | |
|--------------------------------------|------------------------|--|
| | Component Description: | WLWT non-catalog legal 5 |
| | Amount: | \$1,501.20 |
| | Component Description: | WLWT non-catalo |
| | Amount: | legal 6 \$219.50 |
| | | |
| | Component Description: | WLWT non-catalog legal 1 |
| | Amount: | \$2,709.40 |
| | Component Description: | WLWT non-catalog |
| | Amount: | legal 2 \$3,690.02 |
| | Component Description: | WLWT non-catalo |
| | component Description. | legal 4 |
| | Amount: | \$3,738.60 |
| | Component Description: | WLWT non-catalog |
| | Amount: | legal 3 \$1,591.00 |
| | Component Description: | WLWT non-catalo |
| | | legal 7 |
| | Amount: | \$682.50 |
| Transmitter Site Survey Sales Tax | | |
| | Component Description: | Ohio sales tax for Transmitter Site |
| | | Survey (aka Field |
| | | Service, TV) |

| Transmitter Site Survey | Component Description: Amount: | WLWT Field Service, GatesAir, 6-30-2017 \$20,600 \$20,600.00 |
|---|-----------------------------------|---|
| Security | Information not provided. | |
| RF Exposure Measurements | Information not provided. | |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Component Description: | WLWT Prepare and File request for Special Temporary Authorization 3 |
| | Amount: | \$552.80 |
| | Component Description: | WLWT Prepare and File request for Special Temporary Authorization 2 |
| | Amount: Component Description: | \$884.60 WLWT Prepare and File request for Special Temporary |
| | Amount: | Authorization \$1,004.20 |
| Attorney Fees - Negotiation of lease and other matters for shared locations | Information not provided. | |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Component Description: | WLWT Prepare and file FCC Form 2100 (main) License to Cover Application |
| | Amount: | \$105.00 |

| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Component Description: | WLWT Prepare and File FCC Form 2100, Construction |
|---|---------------------------|---|
| | Amount: | Permit Application \$1,054.53 |
| | Component Description: | WLWT Prepare and File FCC Forn 2100, Constructior Permit Application |
| | Amount: | \$792.00 |
| Prepare request for Special Temporary Authorization | Information not provided. | |
| Prepare engineering section of FCC Form 2100 | | |
| (main), License to Cover Application | Component Description: | WLWT RF consulting for |
| | Amount: | license to cover \$250.00 |
| Prepare engineering | | |
| section of FCC Form 2100 (main), Construction Permit | Component Description: | WLWT CP engineering mod |
| Application | Amount: | \$700.00 |
| | Component Description: | WLWT CP |
| | | engineering prep |

| Perform engineering study for new channel assignment and antenna development | Component Description: Amount: | WLWT RF consulting for interim antenna development \$875.00 |
|--|-----------------------------------|---|
| | Component Description: | WLWT antenna development |
| | Amount: | \$625.00 |
| | Component Description: | WLWT engineering study for new channel assignment |
| | Amount: | \$562.50 |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. | |
| Comprehensive coverage verification via field study, if needed | Information not provided. | |

Other Expenses

Cost Information

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cos Justificatio |
|--|--------------------------------|-------------------|---|--------------|----------------------------|
| Other Expenses | \$133,175.58 | \$124,804.98 | | \$124,804.98 | |
| in-house labor | \$19,397.03 | \$19,397.03 | per attached documentation | \$19,397.03 | N/A |
| Tower site restoraton | \$42,370.00 | \$42,370.00 | repair damage to tower site due to heavy equipment used for tower modifications and antenna installations and replacements | \$42,370.00 | N/A |
| Contract Labor | \$4,209.46 | \$4,209.46 | accounting labor directly related to the Spectrum Repack project | \$4,209.46 | N/A |
| MVPD Notification of Channel Change | \$2,842.40 | \$2,842.40 | MVPD notification | \$2,842.40 | N/A |
| Develop and air announcement of upcoming channel change | \$0.00 | \$0.00 | Attorney review to ensure FCC compliance | N/A | N/A |
| Equipment Storage | \$46,087.00 | \$46,087.00 | per relevant invoices | \$46,087.00 | N/A |

| Equipment Delivery and Handling | \$4,990.00 | \$4,990.00 | Transmitter local delivery per invoices | \$4,990.00 | N/A |
|--|----------------|----------------|---|----------------|-----|
| Charges Disposal Costs (for equipment and other waste, net of any salvage value) | \$89.69 | \$89.69 | per invoice | \$89.69 | N/A |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$590.00 | per FCC receipts | \$590.00 | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$335.00 | N/A | \$335.00 | N/A |
| FCC Filing Fees - Form 2100 minor change CP application | \$1,110.00 | \$0.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$3,894.40 | quote attached | \$3,894.40 | N/A |
| Sub-total | \$133,175.58 | \$124,804.98 | N/A | \$124,804.98 | N/A |
| Total for all systems | \$4,497,586.09 | \$3,611,995.87 | N/A | \$3,611,995.87 | N/A |

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

| in-house labor | | |
|-----------------------|-----------------------------------|--|
| | Component Description: | WLWT in-house |
| | | labor 4 |
| | Amount: | \$4,195.16 |
| | | |
| | Component Description: | WLWT in-house |
| | | labor 3 |
| | Amount: | \$3,626.38 |
| | | |
| | Component Description: | WLWT in-house |
| | Amount: | labor 5 |
| | Amount: | \$2,388.82 |
| | Common and Deceminations | |
| | Component Description: | WLWT in-house accounting labor 1 |
| | Amount: | \$5,709.60 |
| | | + -,- - |
| | Component Description: | WLWT in-house |
| | | labor 2 |
| | Amount: | \$3,477.07 |
| Fower site restoraton | | |
| | Component Description: | WLWT transmitter |
| | | site pavement |
| | | restoration |
| | | restoration |
| | Amount: | \$24,180.00 |
| | | \$24,180.00 |
| | Amount: Component Description: | \$24,180.00 WLWT tower site |
| | Component Description: | \$24,180.00 WLWT tower site restoration 1 |
| | | \$24,180.00 WLWT tower site |
| | Component Description: Amount: | \$24,180.00 WLWT tower site restoration 1 \$6,063.00 |
| | Component Description: | \$24,180.00 WLWT tower site restoration 1 \$6,063.00 WLWT tower site |
| | Component Description: Amount: | \$24,180.00 WLWT tower site restoration 1 \$6,063.00 |

| | Component Description: | WLWT accountir labor |
|---|---------------------------|-------------------------|
| | Amount: | \$4,209.46 |
| MVPD Notification of | | |
| Channel Change | Component Description: | WLWT MVPD notification |
| | Amount: | \$2,842.40 |
| Develop and air announcement of upcoming channel change | Information not provided. | |

| Equipment Storage | | |
|--|------------------------|---|
| | Component Description: | WLWT interim antenna ship to |
| | Amount: | storage \$7,360.00 |
| | Component Description: | WLWT interim antenna storage |
| | Amount: | \$3,400.00 |
| | Component Description: | WLWT transmitter storage 2 |
| | Amount: | \$400.00 |
| | Component Description: | WLWT main antenna storage rev2 |
| | Amount: | \$28,450.00 |
| | Component Description: | WLWT transmitter storage 1 |
| | Amount: | \$6,077.00 |
| | Component Description: | WLWT transmitter storage 3 |
| | Amount: | \$400.00 |
| Equipment Delivery and Handling Charges | | |
| Handling Charges | Component Description: | WLWT local transmitter delivery 2 |
| | Amount: | \$2,495.00 |
| | Component Description: | WLWT local transmitter |
| | Amount: | delivery 1 \$2,495.00 |

| Disposal Costs (for equipment and other waste, net of any salvage value) | Component Description: | WLWT waste container delivery |
|--|---------------------------|---|
| | Amount: | \$89.69 |
| FCC Filing Fees - Special Temporary Authorization request | Component Description: | WLWT |
| | | Engineering STA Extension Application fee 1 |
| | Amount: | \$200.00 |
| | Component Description: | WLWT |
| | | Engineering STA Extension |
| | Amount: | Application fee 2 \$200.00 |
| | | |
| | Component Description: | WLWT |
| | | Engineering STA Application fee |
| | Amount: | \$190.00 |
| FCC Filing Fees - Form 2100 license to cover | Common ent Deconintions | WLWT main |
| application | Component Description: | antenna License |
| | | To Cover Application fee |
| | Amount: | \$335.00 |
| FCC Filing Fees - Form 2100 minor change CP | Information not provided. | |
| application | | |
| DTV Medical Facility Notification | | |
| reanoutori | Component Description: | WLWT medical notification |
| | Amount: | \$3,894.40 |

| Cost | Grand Total | | | | |
|-------------|-----------------------|--------------------------------|----------------|----------------|--|
| Information | | Predetermined Cost Estimate | Estimated Cost | Actual Cost | |
| | Total for all systems | \$4,497,586.09 | \$3,611,995.87 | \$3,611,995.87 | |

| Reimbursem | entestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | Yes |
| | Construction of final facilities or all necessary modifications are complete. | Yes |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|--|---|----------|
| | Submission of Estimated Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT. | |
| | | The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named | |
| | | entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |
| | | | |

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| 8. | The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested. | |
|---------------|--|---|
| an au name | are, under penalty of perjury, that I am thorized representative of the above- d applicant for the Authorization(s) ied above. | John Drain Hearst Television SVP Chief Financial Officer |

| Certification | Section | Question | Response |
|---------------|--|--|----------|
| | Submission of Actual Cost Documentation Statements | WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733). | |
| | | The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. | |
| | | 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. | |
| | | 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | | |

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

| The above-named entity certifies that it is in full compliance | |
|---|---|
| requirements for which compliance is a prerequisite for obtaining the payments herein | |
| applicant for the Authorization(s) | Douglas Durkee Hearst Television Manager of Spectrum Repack |
| | and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested. re, under penalty of perjury, that I am norized representative of the above- applicant for the Authorization(s) ed above. |

| Certification | Section | Question | Response |
|---------------|---|--|----------|
| Gertification | Submission of Final Allocation or Accounting Information Statements | WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT. | |
| | | The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above- named entity acknowledges that all certifications and attached documentation are considered material representations. The above-named entity acknowledges the submission of the information herein | |
| | | creates no obligation on the part of the government to pay any amount. | |

| The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above- named entity, including any discounts, refunds, or rebates. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested. | |
|--|---|
| I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above. | Douglas Durkee Hearst Television Manager of Spectrum Repack 05/12/2021 |

Attachments