

(REFERENCE COPY - Not for submission)

#### FCC Form 399: Reimbursement Request

Facility 53930-35 Service: DRT Call WGAL Channel: 35 (UHF)

Sign:

ID:

File **0000088290** 

Number:

FRN: 0002538445 Eligibility Eligible Date 05/13

Status: Submitted: /2021

## Applicant Information

#### **Applicant Name, Type, and Contact Information**

| Applicant  | Address  | Phone                    | Email                        | Applicant<br>Type |
|--|--|--------------------------|------------------------------|-------------------|
| Hearst Properties Inc. Doing Business As: Hearst Properties Inc. | PO Box<br>1800<br>Raleigh,<br>NC 27602<br>United<br>States | +1 (919)<br>839-<br>0300 | cramsey@brookspierce.<br>com | Corporation       |

### Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant      | Address | Phone | Email |  |
|----------------|---------|-------|-------|--|
| [Confidential] |         |       |       |  |

#### Preparer Contact Information

#### **Preparer Contact Name and Information**

| Applicant | Address | Phone | Email |
|-----------|---------|-------|-------|
|           |         |       |       |

The Preparer is same as the reimbursement contact.

Broadcaster Information and Transition Plan Question Response

| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes                                       |
|--|---|
| Briefly describe transition plan   | Replace existing transmitter and antenna. |

#### **Transmitters**

| 3 | Section                         | Question                                  | Response |
|---|---------------------------------|---|----------|
|   | Transmitter Related<br>Expenses | Do you have transmitter related expenses? | Yes      |

#### Primary Transmitter

#### **Existing Transmitter Information**

| Section                                     | Question   | Response          |
|---|--|-------------------|
| Existing Transmitter Description            | Type of change   | Purchase<br>New   |
|   | Use  | Primary<br>(Main) |
|   | Ownership  | Owned             |
|   | Is this transmitter currently shared with another station? | No                |
|   | Is this transmitter currently in operating condition?      | Yes               |
| Existing Transmitter  Manufacturer and Type | Manufacturer   |                   |
|   | Model  | DTT3.<br>3KSWUSP1 |
|   | Year   | 2011              |
|   | Туре   | Solid State       |
|   | Solid State Cooling  | Liquid<br>Cooled  |
|   | Solid State Power Capacity                                 | 3.3 kW            |

#### Primary Transmitter

#### **New Transmitter Costs**

| Section         | Question                                  | Response  |
|-----------------|---|---|
| New Transmitter | Use                                       | Primary<br>(Main)   |
|                 | Change Type                               | Purchase<br>New   |
|                 | Is this a request for upgraded equipment? | No  |
|                 | Manufacturer                              |   |
|                 | Model                                     | UAXTE-4R37  |
|                 | Transmitter Type                          | Solid State   |
|                 | Solid State Cooling                       | Air Cooled  |
|                 | Solid State Power capacity                | 2.4 kW  |
|                 | Justification for New Transmitter         | Original Larcan manufacturer closed. Transmitter support by 3rd parties marginal. |

#### Primary Transmitter

#### **Other Transmitter Costs**

| Section                 | Question  | Response |
|-------------------------|---|----------|
| Other Transmitter Costs | Does the transmitter installation require a Transmitter Building Site Survey /Installation? | Yes      |
| Electrical Service      | Service Entrance (3 phases 800A 208V)   | No       |
|                         | Switchgear (industrial 800 amp)   | No       |
|                         | Transformer (480V)  | No       |
|                         | Rigid Conduit and Wiring  | No       |
|                         | Other Electrical Service  | Yes      |
|                         |   |          |

|   | Description  | transmitter<br>electrical<br>installation |
|---|--|---|
| HVAC Service  | Does the replacement transmitter require HVAC Service?                                       | Yes                                       |
|   | Туре   | Heating<br>and<br>Cooling                 |
|   | Size   | 5 tons                                    |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No  |

#### Primary Transmitter

#### **Other Transmitter Cost Not Listed**

| Name                   | Description  |
|------------------------|--|
| Transmitter de-install | removal and disposal of old transmitter                              |
| Change Orders          | additional equipment, hardware and services to complete installation |
| Shipping               | transmitter freight charges  |
| Electrical Accessories | Manufacturer required surge suppressor                               |

#### **Antennas**

| Section                  | Question                              | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes      |

#### Primary Antenna

#### **Existing Antenna Information**

| Section                      | Question   | Response           |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change   | Purchase<br>New    |
|                              | Antenna Use  | Primary<br>(Main)  |
|                              | Ownership  | Owned              |
|                              | Is the existing antenna shared with another station or stations? | No                 |
|                              | Is the existing antenna directional?                             | No                 |
|                              | Is antenna in operating condition?                               | Yes                |
|                              | Is antenna located on or in close proximity to an antenna farm?  | No                 |
| Existing Antenna             | Mounting   | Side Mount         |
| Manufacturer and Type        | Antenna position in stack  | Not in Stack       |
|                              | Polarization   | Horizontal         |
|                              | Туре   | Slotted<br>Coaxial |
|                              | ERP: (Effective Radiated Power)                                  | 15.0 kW            |
|                              | Manufacturer   |                    |
|                              | Model  | DLP-8H             |
|                              | Year   | 2011               |

#### Primary Antenna

#### **New Antenna Costs**

| Section                 | Question   | Response  |
|-------------------------|--|---|
| New Antenna Description | Use  | Primary<br>(Main)   |
|                         | Change Type  | Purchase<br>New   |
|                         | Ownership  | Owned   |
|                         | Is antenna shared?   | No  |
|                         | Is antenna directional?  | Yes   |
|                         | Will antenna be located on or in close proximity to an antenna farm? | No  |
| New Antenna             | Mounting   | Side Mount  |
| Manufacturer and Types  | Antenna position in stack  | Not in Stack  |
|                         | Polarization   | Horizontal  |
|                         | Туре   | Slotted<br>Coaxial  |
|                         | ERP: (Effective Radiated Power)                                      | 15.0 kW   |
|                         | Manufacturer   |   |
|                         | Model  | TLP-8H  |
|                         | Year   | 2019  |
|                         | Justification for New Antenna  | existing antenna channel specific and will not operate on new channel |

#### Primary Antenna

#### **Other Antenna Costs**

| Section | Question | Response |
|---------|----------|----------|
|         |          | •        |

| Elbow Complex            | Do you require the separate purchase of the Elbow Complex?  | No  |
|--------------------------|---|-----|
| Side Mount Brackets      | Do you require the separate purchase of side mount brackets for a high power antenna?                       | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No  |
| Sweep Test               | Do you require the sweep testing of transmission line and antenna?  | Yes |

#### Primary Antenna

#### **Other Antenna Cost Not Listed**

| Name     | Description                          |
|----------|--------------------------------------|
| Shipping | freight charges for antenna delivery |

| Transmission | effien                                | Question  | Response |
|--------------|---------------------------------------|---|----------|
|              | Transmission Line<br>Related Expenses | Do you have transmission line related expenses? | No       |

Tower
Equipment
And
Rigging
Costs

| Section                                     | Question  | Response |
|---|---|----------|
| Tower Equipment or<br>Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

#### Primary Tower

#### **Existing Tower**

| Section   | Question  | Response             |
|---|---|----------------------|
| Existing Tower Description                                | Type of change  | Modify<br>Existing   |
|   | Tower Use   | Primary<br>(Main)    |
|   | Ownership   | Leased               |
|   | Is this tower consider Complex?                         | No                   |
|   | Is this tower currently shared with any other stations? | Yes                  |
|   | One or more FM, AM or TV radio broadcaster(s)           | Yes                  |
|   | Others Types of Users                                   | No                   |
|   | Is tower documented for structural analysis?            | Yes                  |
|   | Is tower compliant with Rev G?                          | No                   |
| Existing Tower Structure Registration                     | Do you have a tower registration number?                | Yes                  |
|   | ASR Number  | 1040042              |
| Coordinates (NAD83 (<br>North American Datum of<br>1983)) | Latitude (NAD83)  | 40° 20'<br>43.6" N-  |
|   | Longitude (NAD83)                                       | 076° 52'<br>07.6" W- |
|   | Overall Structure Height                                | 723.09 feet          |

| Support Structure Height                     | 671.58 feet  |
|--|--|
| Ground Elevation Above Mean Sea Level (AMSL) | 1310.02 feet   |
| Structure Type                               | TOWER -<br>Free<br>Standing or<br>Guyed<br>Structure |
| Tower Owner                                  | WITF, INC.   |
| Date Constructed                             | 09/01/1977   |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 73084       | WITF-FM   | FM      |
| 73083       | WITF-TV   | DTV     |
| 10213       | WPMT      | DTV     |

#### Primary Tower

#### **Tower Modification Costs**

| Section              | Question   | Response                                    |
|----------------------|--|---|
| Engineering Study    | Please what type of engineering study is required, if any: | Study need for guyed or free-standing tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed:     | No<br>reinforcements<br>needed              |

#### Primary Tower

#### **Tower Rigging Costs**

| Section             | Question      | Response |
|---------------------|---------------|----------|
| Tower Rigging Costs | Complex Tower | N/A      |

| Helicopter Services | Are helicopter services required? | No |
|---------------------|-----------------------------------|----|
| Required            |                                   |    |

#### Primary Tower

#### Other Tower Expenses Not Listed

Information not provided.

#### Outside Professional

| Section  | Question  | Response |
|--|---|----------|
| Services Costs Outside Project Management Services | Do you require outside project management services?                     | No       |
| Outside RF consulting Engineering Services         | Perform engineering study for displacement application                  | Yes      |
|  | Prepare engineering section of Form FCC Construction Permit Application | Yes      |
|  | For Auxiliary Facility  | No       |
|  | For Main Facility   | Yes      |
|  | Prepare engineering section of Form FCC License to Cover Application    | Yes      |
|  | For Auxiliary Facility  | No       |
|  | For Main Facility   | Yes      |
|  | Prepare request for Special Temporary Authority                         | No       |
|  | Prepare Form 601  | No       |
| Attorney and Other Outside Consulting              | Prepare and file Form FCC Construction Permit Application               | Yes      |
| Services   | For Auxiliary Facility  | No       |
|  | For Main Facility   | Yes      |
|  | Prepare and file Form FCC License to Cover Application                  | Yes      |
|  | For Auxiliary Facility  | No       |
|  | For Main Facility   | Yes      |
|  | Prepare request for Special Temporary Authority                         | No       |
|  | Negotiation of Lease and other Matter for Shared Locations              | No       |
|  | Prepare or Review FCC Form 399 for Reimbursement                        | No       |
|  | Form 399 assistance or other program management costs                   | No       |

| Services f | Comprehensive coverage verification via field study | No |
|------------|---|----|
|            | RF exposure measurements                            | No |
|            | Additional Field Engineering Service                | No |

#### Outside Professional

#### Other Professional Services Expenses Not Listed

| Services Costs             | Description  |
|----------------------------|--|
| Non-Catalog legal expenses | Non-Catalog expenses for legal advice and services, including financial/reimbursement review, transition reporting, transition procedures, and other transition-related issues |

## Other Expenses

| Section                            | Question   | Response |
|------------------------------------|--|----------|
| AM Pattern Disturbance             | Is an Impact Study needed?   | No       |
|                                    | Is Remediation needed?   | No       |
| Permit and Filing Costs            | FCC Construction Permit Major Change   | No       |
|                                    | FCC Construction Permit Minor Change   | Yes      |
|                                    | FCC License to Cover Application   | Yes      |
|                                    | FCC Special Temporary Authority Application  | No       |
| Other Miscellaneous<br>Expenses    | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?        | No       |
|                                    | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | No       |
|                                    | Does this relocation require Equipment Storage?  | No       |
| Point to Point Microwave (STL/ICR) | Frequency Coordination for Unidirection No System  | No       |
|                                    | Frequency Coordination for Bi-Direction System   | No       |
|                                    | New Point to Point Microwave System  | No       |

## Other Expenses

#### Other Expenses Not Listed

| Name           | Description   |
|----------------|---|
| in-house labor | in-house labor directly related to station's repack |

## **Cost Information**

#### **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated Cost | Estimated<br>Cost<br>Justification        | Actual Cost | Actual Cost<br>Justification |
|---|--------------------------------|----------------|---|-------------|------------------------------|
| Primary<br>Transmitter<br>UAXTE-4R37                            | \$115,619.79                   | \$103,671.58   |   | \$93,671.58 |                              |
| Electrical<br>Accessories                                       | \$1,618.74                     | \$1,618.74     | per quote                                 | \$1,618.74  | N/A                          |
| Transmitter<br>de-install                                       | \$3,663.00                     | \$3,663.00     | per G.R.<br>Sponaugle<br>invoice<br>35283 | \$3,663.00  | N/A                          |
| Change<br>Orders  | \$8,307.79                     | \$8,307.79     | per<br>GatesAir<br>quote                  | \$8,307.79  | N/A                          |
| Shipping  | \$2,755.26                     | \$2,755.26     | per<br>GatesAir<br>invoice                | \$2,755.26  | N/A                          |
| UHF - Air<br>Cooled Solid<br>State<br>Transmitter<br>1 - 2.5 kW | \$84,000.00                    | \$72,051.79    | N/A                                       | \$72,051.79 | -                            |
| Other Electrical Service: transmitter electrical installation   | \$5,275.00                     | \$5,275.00     | per quote                                 | \$5,275.00  | N/A                          |
| Other<br>HVAC<br>Service<br>Type: H<br>Size:5<br>(Other)        | \$0.00                         | \$0.00         | per quote                                 | N/A         | N/A                          |

| Transmitter Building Site Survey /Installation | \$10,000.00  | \$10,000.00  | N/A | N/A          | N/A |
|--|--------------|--------------|-----|--------------|-----|
| Sub-total                                      | \$115,619.79 | \$103,671.58 | N/A | \$93,671.58  | N/A |
| Total for all systems                          | \$317,688.51 | \$141,645.80 | N/A | \$123,145.80 | N/A |

| Actual Information Description | File Name                      |  |
|--------------------------------|--------------------------------|--|
| Electrical Accessories         | Component Description: Amount: | WGAL transmitter<br>surge suppressor<br>\$1,618.74         |
| Transmitter de-install         | Component Description: Amount: | WGAL transmitter<br>de-install<br>\$3,663.00               |
| Change Orders                  | Component Description: Amount: | WGAL transmitter<br>change order Q-<br>81594<br>\$8,307.79 |
| Shipping                       | Component Description: Amount: | WGAL transmitter shipping \$2,755.26                       |

| Transmitter 1 - 2.5 kW                        | Component Description: Amount:  | WGAL transmitter<br>and mask filter<br>\$59,689.30 |
|---|---------------------------------|--|
|   | Component Description:  Amount: | WGAL transmitter installation \$12,362.49          |
| Other Electrical Service:                     |                                 |  |
| transmitter electrical installation           | Component Description:          | WGAL transmitter electrical installation           |
|   | Amount:                         | \$5,275.00   |
| Other HVAC Service Type:<br>H Size:5 (Other)  | Information not provided.       |  |
| Transmitter Building Site Survey/Installation | Information not provided.       |  |

## **Cost** Information

#### **Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual Cost  | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Primary<br>Antenna<br>TLP-8H  | \$23,353.00                    | \$14,701.00       |                                    | \$14,701.00  |                              |
| Sweep test<br>of<br>transmission<br>line and<br>antenna                                 | \$5,730.00                     | \$0.00            | N/A                                | N/A          | N/A                          |
| Side Mount<br>antenna<br>brackets   | \$4,625.00                     | \$1,703.00        | N/A                                | \$1,703.00   | N/A                          |
| UHF-Low<br>Power, Side<br>Mount,<br>Slotted<br>Coaxial, 15.0<br>kW input,<br>Horizontal | \$11,513.00                    | \$11,513.00       | per quote                          | \$11,513.00  | N/A                          |
| Shipping  | \$1,485.00                     | \$1,485.00        | per<br>Dielectric<br>invoice       | \$1,485.00   | N/A                          |
| Sub-total   | \$23,353.00                    | \$14,701.00       | N/A                                | \$14,701.00  | N/A                          |
| Total for all systems   | \$317,688.51                   | \$141,645.80      | N/A                                | \$123,145.80 | N/A                          |

| Actual Information Description              | File Name                 |
|---|---------------------------|
| Sweep test of transmission line and antenna | Information not provided. |

| Side Mount antenna brackets                       |                        |              |
|---|------------------------|--------------|
|   | Component Description: | WGAL antenna |
|   |                        | side mount   |
|   |                        | brackets     |
|   | Amount:                | \$1,703.00   |
| UHF-Low Power, Side                               |                        |              |
| Mount, Slotted Coaxial, 15.0 kW input, Horizontal | Component Description: | WGAL antenna |
| KVV IIIput, Florizomai                            | Amount:                | \$11,513.00  |
| Shipping  |                        |              |
|   | Component Description: | WGAL antenna |
|   |                        | shipping     |
|   |                        |              |

#### Cost

#### **Transmission Line**

**Information** Information not provided.

## Cost Information

#### **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual Cost  | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Primary<br>Tower<br>TOWER                                     | \$166,450.00                   | \$13,340.00       |                                    | \$13,340.00  |                              |
| Tower Rigging Tall Tower (greater than 500')                  | \$157,750.00                   | \$6,500.00        | per quote                          | \$6,500.00   | N/A                          |
| Study<br>needed for<br>guyed or<br>free-<br>standing<br>tower | \$8,700.00                     | \$6,840.00        | N/A                                | \$6,840.00   | N/A                          |
| Sub-total   | \$166,450.00                   | \$13,340.00       | N/A                                | \$13,340.00  | N/A                          |
| Total for all systems   | \$317,688.51                   | \$141,645.80      | N/A                                | \$123,145.80 | N/A                          |

| Actual Information Description               | File Name              |                                |
|--|------------------------|--------------------------------|
| Tower Rigging Tall Tower (greater than 500') | Component Description: | WGAL antenna replacement labor |
|  | Amount:                | \$6,500.00                     |

| Study needed for guyed or |
|---------------------------|
| free-standing tower       |

**Component Description:** WGAL tower

> structural analysis down payment

\$3,420.00 Amount:

**Component Description:** WGAL tower

structural analysis

completion

payment

Amount: \$3,420.00

## **Cost** Information

#### **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual Cost | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Outside<br>Professional<br>Services  | \$9,557.50                     | \$8,500.00        |                                    | \$0.00      |                              |
| Non-Catalog<br>legal<br>expenses   | \$0.00                         | \$0.00            | N/A                                | N/A         | N/A                          |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$3,025.00                     | \$2,500.00        | N/A                                | N/A         | N/A                          |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application    | \$1,577.50                     | \$1,500.00        | N/A                                | N/A         | N/A                          |
| Perform engineering study for displacement application                                 | \$1,800.00                     | \$1,500.00        | N/A                                | N/A         | N/A                          |

| Total for all   | \$317,688.51 | \$141,645.80 | N/A | \$123,145.80 | N/A |
|---|--------------|--------------|-----|--------------|-----|
| Sub-total   | \$9,557.50   | \$8,500.00   | N/A | \$0.00       | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application        | \$2,102.50   | \$2,000.00   | N/A | N/A          | N/A |
| engineering<br>section of<br>FCC Form<br>2100 (main),<br>License to<br>Cover<br>Application |              |              |     |              |     |

#### Components

Information not provided.

## **Cost Information**

#### **Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual Cost  | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Other<br>Expenses  | \$2,708.22                     | \$1,433.22        |                                    | \$1,433.22   |                              |
| FCC Filing<br>Fees - Form<br>2100 license<br>to cover<br>application | \$335.00                       | \$170.00          | N/A                                | \$170.00     | N/A                          |
| FCC Filing<br>Fees - Form<br>2100 minor<br>change CP<br>application  | \$1,110.00                     | \$0.00            | N/A                                | N/A          | N/A                          |
| in-house<br>labor  | \$1,263.22                     | \$1,263.22        | per invoices                       | \$1,263.22   | N/A                          |
| Sub-total  | \$2,708.22                     | \$1,433.22        | N/A                                | \$1,433.22   | N/A                          |
| Total for all systems  | \$317,688.51                   | \$141,645.80      | N/A                                | \$123,145.80 | N/A                          |

| Actual Information Description                           | File Name                      |   |
|--|--------------------------------|---|
| FCC Filing Fees - Form 2100 license to cover application | Component Description: Amount: | WGAL DRT<br>license to cover<br>application fee<br>\$170.00 |
| FCC Filing Fees - Form 2100 minor change CP application  | Information not provided.      |   |

| in-house labor |                                |   |
|----------------|--------------------------------|---|
|                | Component Description: Amount: | WESH DRT in-<br>house labor 2<br>\$631.01 |
|                | Component Description: Amount: | WESH DRT in-<br>house labor 1<br>\$632.21 |

## Cost Information

#### **Grand Total**

|                       | Predetermined<br>Cost Estimate | Estimated Cost | Actual Cost  |
|-----------------------|--------------------------------|----------------|--------------|
| Total for all systems | \$317,688.51                   | \$141,645.80   | \$123,145.80 |

| Reimbursem | enrestiatus  | Response |
|------------|--|----------|
| -          | The facility has ceased operating on its pre-<br>auction channel.  | Yes      |
|            | Construction of final facilities or all necessary modifications are complete.  | Yes      |
|            | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No       |

Section Question Response

## Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
  Person signing
  below certifies that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. John Drain Hearst Television SVP Chief Financial Officer

05/13/2021

Section Question Response

## Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
  Person signing
  below certifies and
  represents that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above.

# Douglas Durkee Hearst Television Manager of Spectrum Repack

05/13/2021

Section Question Response

#### Submission of Final Allocation or Accounting Information Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The abovenamed entity acknowledges that all certifications and attached documentation are considered material representations.
- 2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above-named entity, including any discounts, refunds, or rebates.
- 4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above.

## Douglas Durkee Hearst Television

Manager of Spectrum Repack

05/13/2021

#### **Attachments**